



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 4, 2024

Pay Estimate Created Date: November 5, 2024

Final Estimate Number <b>7</b>	Contract ID	231020-B06	Pay Period Start	September 16, 2024	Original Contract Amount	\$1,694,448.14
	Prime Contractor	Thomas Industrial Coatings, Inc.	Pay Period End	November 1, 2024	Net Change Order Amount	(\$210.79)
					Current Contract Amount	\$1,694,237.35

Approval Date		By User
November 27, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	baxtem1
December 3, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutsb1
December 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024	June 18, 2024	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date	November 18, 2024	November 18, 2024	Milestone - Calendar Time JNE0022	May 30, 2024	June 20, 2024	Milestone Complete	
Awarded Date	November 1, 2023	November 1, 2023					
Letting Date	October 20, 2023	October 20, 2023					
Notice to Proceed Date	December 4, 2023	December 4, 2023					
Open to Traffic Date							
Work Began Date	April 1, 2024	April 1, 2024					

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
231020-B06			
Total Posted Items Pay	\$0.00	\$1,694,237.35	\$1,694,237.35
Gross Item Adjustments	\$0.00	\$184.42	\$184.42
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,694,421.77	\$1,694,421.77
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

**Items Paid This Estimate Period**  
No Data Available

**Contract Adjustments This Estimate**  
No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**  
No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on December 4, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNE0022	FAF 19-4(25)	Bridge deck sealing	19	MONTGOMERY	over the Missouri River and Loutre River near Hermann

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
JNE0022	<b>Posted Item Pay</b>	\$0.00	\$1,694,237.35
	<b>Gross Item Adjustments</b>	\$0.00	\$184.42
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$1,694,421.77</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
	<b>Total</b>	<b>\$0.00</b>	<b>\$1,694,421.77</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on December 4, 2024

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
231020-B06	JNE0022		0001	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$1,890.00	\$1,890.00	
			0001	0020	6161005	CONSTRUCTION SIGNS	430.00	-60.00	370.00	SQFT	370.00	\$8.40	\$3,108.00	
			0001	0030	6161008	ADVANCED WARNING RAIL SYSTEM	3.00	2.00	5.00	EA	5.00	\$47.25	\$236.25	
			0001	0040	6161025	CHANNELIZER (TRIM LINE)	150.00	-50.00	100.00	EA	100.00	\$23.10	\$2,310.00	
			0001	0050	6161030	TYPE III MOVEABLE BARRICADE	5.00	0.00	5.00	EA	5.00	\$173.25	\$866.25	
			0001	0060	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,150.00	\$6,300.00	
			0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$159,000.00	\$159,000.00	
			0001	0080	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	26.00	0.00	26.00	LF	26.00	\$25.20	\$655.20	
			0001	0090	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$367.50	\$735.00	
			0001	0100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	10,058.00	-75.00	9,983.00	LF	9,983.00	\$0.48	\$4,791.84	
			0001	0110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	8,865.00	-50.00	8,815.00	LF	8,815.00	\$0.48	\$4,231.20	
			0001	0120	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	15.00	-15.00	0.00	LF	0.00	\$6.30	\$0.00	
			0001	0130	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	28.00	0.00	28.00	LF	28.00	\$12.60	\$352.80	
			0070	0140	2169902	MISC.Removal of Existing Bearings	1.00	0.00	1.00	EA	1.00	\$9,576.00	\$9,576.00	
			0070	0150	7033013	PENETRATING CONCRETE SEALER	9,190.00	0.00	9,190.00	SY	9,190.00	\$5.78	\$53,118.20	
			0070	0160	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00	
			0070	0170	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$64,650.00	\$64,650.00	
			0070	0180	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	-1.00	0.00	LS	0.00	\$20,000.00	\$0.00	
			0070	0190	7163000	TYPE N PTFE BEARING	1.00	0.00	1.00	EA	1.00	\$16,275.00	\$16,275.00	
			0071	0200	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER/SEALER	13,353.00	0.00	13,353.00	SQYD	13,353.00	\$37.80	\$504,743.40	
			0071	0210	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$28,000.00	\$28,000.00	
			0071	0220	7125101	SURFACE PREPARATION FOR OVERCOATING STRUCTURAL STEEL (SYSTEM G)	1.00	0.00	1.00	LS	1.00	\$650,000.00	\$650,000.00	
			0071	0230	7125111	INTERMEDIATE FIELD COAT (SYSTEM G)	1.00	0.00	1.00	LS	1.00	\$70,000.00	\$70,000.00	
			0071	0240	7125112	FINISH FIELD COAT (SYSTEM G)	1.00	0.00	1.00	LS	1.00	\$70,000.00	\$70,000.00	
			0070	5001	7119901	MISC.Coat existing piles with gray epoxy mastic primer in lieu of aluminum epoxy mastic primer	0.00	1.00	1.00	LS	1.00	\$19,520.00	\$19,520.00	
			0070	5002	7119901	MISC. Shower blast to remove all loose and non-adhering portions of the existing coating	0.00	1.00	1.00	LS	1.00	\$3,878.21	\$3,878.21	
		<b>Project JNE0022 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,694,237.35</b>
		<b>231020-B06 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,694,237.35</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 4, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 231020-B06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNE0022	0100	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	5	Jun 30, 2024	mcgark	(\$958.37)	Modot will retain 20% payment of the pavement marking pay item until the retroreflectivity measurement of the pavement marking is performed by the engineer and found to be acceptable. In accordance with specification 620.40.2.1.1, measurement of retroreflectivity will not be done within the first fourteen (14) days following completion of all pavement marking. Since the pavement marking for this project was completed on 6/18/24, the testing will need to wait until 7/2/24.	
					6	Sep 15, 2024	SYSTEM	\$958.37	Modot will retain 20% payment of the pavement marking pay item until the retroreflectivity measurement of the pavement marking is performed by the engineer and found to be acceptable. In accordance with specification 620.40.2.1.1, measurement of retroreflectivity will not be done within the first fourteen (14) days following completion of all pavement marking. Since the pavement marking for this project was completed on 6/18/24, the testing will need to wait until 7/2/24.	
					6	Sep 15, 2024	mcgark	\$126.96	Provide a 5% bonus on the 4" White Pavement Marking as 100% of the reflectivity readings exceeded 350 mcd. \$126.96	
	<b>REFL - Total</b>								<b>\$126.96</b>	
	<b>Other Item Adjustment - Total</b>								<b>\$126.96</b>	
	<b>0100 - Total</b>								<b>\$126.96</b>	
		0110	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	5	Jun 30, 2024	mcgark	(\$846.24)	Modot will retain 20% payment of the pavement marking pay item until the retroreflectivity measurement of the pavement marking is performed by the engineer and found to be acceptable. In accordance with specification 620.40.2.1.1, measurement of retroreflectivity will not be done within the first fourteen (14) days following completion of all pavement marking. Since the pavement marking for this project was completed on 6/18/24, the testing will need to wait until 7/2/24.
6						Sep 15, 2024	SYSTEM	\$846.24	Modot will retain 20% payment of the pavement marking pay item until the retroreflectivity measurement of the pavement marking is performed by the engineer and found to be acceptable. In accordance with specification 620.40.2.1.1, measurement of retroreflectivity will not be done within the first fourteen (14) days following completion of all pavement marking. Since the pavement marking for this project was completed on 6/18/24, the testing will need to wait until 7/2/24.	
6						Sep 15, 2024	mcgark	\$57.46	Provide a 5% bonus on 60% of the 4" Yellow Pavement Marking as the 60% of the reflectivity readings exceeded 275 mcd. \$57.46	
<b>REFL - Total</b>								<b>\$57.46</b>		
<b>Other Item Adjustment - Total</b>								<b>\$57.46</b>		
<b>0110 - Total</b>								<b>\$57.46</b>		
<b>JNE0022 - Total</b>								<b>\$184.42</b>		
<b>Overall - Total</b>								<b>\$184.42</b>		



---

**Contract Adjustments for Contract - 231020-B06**

There are no contract adjustments to display for this contract.