



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2024

Pay Estimate Created Date: May 15, 2024

Progress Estimate Number <b>3</b>	Contract ID	231020-D01	Pay Period Start	April 2, 2024	Original Contract Amount	\$5,317,932.20
	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	May 15, 2024	Net Change Order Amount	\$42,059.64
					Current Contract Amount	\$5,359,991.84

Approval Date		By User
May 15, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	ellist2
May 15, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	grahac1
May 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		0.56%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 1, 2023	November 1, 2023	
Letting Date	October 20, 2023	October 20, 2023	
Notice to Proceed Date	December 4, 2023	December 4, 2023	
Open to Traffic Date			
Work Began Date			

**Contract Total Pay For Estimate No. 3**

231020-D01		This Estimate	Previous	To Date
	Total Posted Items Pay	\$11,578.00	\$18,613.00	\$30,191.00
	Gross Item Adjustments	\$0.00	\$103,352.18	\$103,352.18
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$121,965.18	\$133,543.18
<b>Contract Total Payable This Estimate:</b>		<b>\$11,578.00</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3490	0360	6161005	CONSTRUCTION SIGNS	SQFT	\$6.500	922	\$5,993.00
	0370	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$85.000	1	\$85.00
	0390	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$2,750.000	2	\$5,500.00
<b>Project J7P3490 - Total</b>							<b>\$11,578.00</b>
<b>Overall - Total</b>							<b>\$11,578.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on May 18, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3325	FAF 7-2(52)	Resurface	7	CAMDEN	from Route AA in Benton County to Route 5 in Camden County
J7P3490	FAF-7-2 (55)	Resurface	7	BENTON	from Route 65 to Route AA
JCD0138	FAS S403(46)	Resurface	Z, DD, NN	CAMDEN	on Route Z from Route 7 to end of state maintenance, on Route DD from Route 7 to end of state maintenance, and on Route NN from Route 7 to end of state maintenance

Totals by Job Numbers				
J5P3325		<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
	Posted Item Pay	\$0.00	\$18,613.00	\$18,613.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$18,613.00</b>	<b>\$18,613.00</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7P3490	<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>	
	Posted Item Pay	\$11,578.00	\$0.00	\$11,578.00
	Gross Item Adjustments	\$0.00	\$103,352.18	\$103,352.18
	<b>Gross Item Pay</b>	<b>\$11,578.00</b>	<b>\$103,352.18</b>	<b>\$114,930.18</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JCD0138	<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>	
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 18, 2024

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
231020-D01	J5P3325	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$250.00	\$0.00		
		0001	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	625.00	0.00	625.00	TONS	0.00	\$133.47	\$0.00		
		0001	0030	4019910	MISC.Modified Bituminous Pavement Mixture (BP-2) PG 64-22	18,470.40	0.00	18,470.40	TONS	0.00	\$89.33	\$0.00		
		0001	0040	4071005	TACK COAT	17,984.00	0.00	17,984.00	GAL	0.00	\$2.54	\$0.00		
		0001	0050	4139905	MISC.High Friction Surface Treatment - Bauxite	3,102.00	0.00	3,102.00	SQYD	0.00	\$35.60	\$0.00		
		0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00		
		0001	0070	6161005	CONSTRUCTION SIGNS	2,016.00	0.00	2,016.00	SQFT	0.00	\$6.00	\$0.00		
		0001	0080	6161025	CHANNELIZER (TRIM LINE)	275.00	0.00	275.00	EA	0.00	\$14.00	\$0.00		
		0001	0090	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00		
		0001	0100	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	0.00	\$3,150.00	\$0.00		
		0001	0110	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$86,130.76	\$0.00		
		0001	0111	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$67,517.76	\$0.00		
		0001	0120	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	3.00	0.00	3.00	EA	0.00	\$280.00	\$0.00		
		0001	0130	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	166,943.00	0.00	166,943.00	LF	0.00	\$0.23	\$0.00		
		0001	0140	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,613.00	0.00	1,613.00	LF	0.00	\$1.20	\$0.00		
		0001	0150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	161,192.00	-161,192.00	0.00	LF	0.00	\$0.12	\$0.00		
		0001	0160	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	37.00	0.00	37.00	LF	0.00	\$8.00	\$0.00		
		0001	0170	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	12.00	-12.00	0.00	LF	0.00	\$28.00	\$0.00		
		0001	0180	6207001	PAVEMENT MARKING REMOVAL	307.00	0.00	307.00	LF	0.00	\$2.50	\$0.00		
		0001	0190	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	1.00	0.00	1.00	EA	0.00	\$125.00	\$0.00		
		0001	0200	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,682.00	0.00	1,682.00	SQYD	0.00	\$15.78	\$0.00		
		0001	0210	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,079.30	0.00	1,079.30	STA	0.00	\$10.25	\$0.00		
		0001	0220	6269909	MISC.Modified Centerline Bituminous Rumblestrip	829.00	0.00	829.00	STA	0.00	\$10.25	\$0.00		
		0040	0230	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	1.00	0.00	1.00	EA	0.00	\$550.00	\$0.00		
		0040	0240	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	3.00	0.00	3.00	EA	0.00	\$250.00	\$0.00		
		0040	0250	9031280	2.5 IN. PSST POST - 12 GA.	16.00	0.00	16.00	LF	0.00	\$50.00	\$0.00		
		0040	0260	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00		
		0040	0270	9039901	MISC.RELOCATE STOP SIGN	1.00	0.00	1.00	LS	0.00	\$750.00	\$0.00		
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$18,613.00	\$18,613.00		
		0001	5002	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	161,192.00	161,192.00	LF	0.00	\$0.19	\$0.00		
		0001	5003	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	0.00	12.00	12.00	LF	0.00	\$28.00	\$0.00		
		<b>Project J5P3325 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$18,613.00</b>
		J7P3490		0001	0280	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$13,250.00	\$0.00
0001	0290			2153000	SHAPING SLOPES, CLASS III	10.00	0.00	10.00	100F	0.00	\$1,075.00	\$0.00		
0001	0300			3049910	MISC.Permanent Aggregate Edge Treatment	3,067.80	0.00	3,067.80	TONS	0.00	\$37.36	\$0.00		
0001	0310			3105002	GRAVEL (A) OR CRUSHED STONE (B)	536.00	0.00	536.00	TONS	0.00	\$21.44	\$0.00		
0001	0320			4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	17,987.10	0.00	17,987.10	TONS	0.00	\$99.37	\$0.00		
0001	0330			4071005	TACK COAT	19,617.00	0.00	19,617.00	GAL	0.00	\$2.54	\$0.00		
0001	0340			4081018	PRIME-LIQUID ASPHALT MC 800	9,050.00	0.00	9,050.00	GAL	0.00	\$3.47	\$0.00		
0001	0350			6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00		
0001	0360			6161005	CONSTRUCTION SIGNS	1,827.00	0.00	1,827.00	SQFT	922.00	\$6.50	\$5,993.00		
0001	0370			6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	1.00	\$85.00	\$85.00		
0001	0380			6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	0.00	\$15.00	\$0.00		
0001	0390			6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,750.00	\$5,500.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-D01	J7P3490	0001	0400	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$74,662.14	\$0.00
		0001	0410	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	161,980.00	-161,980.00	0.00	LF	0.00	\$0.15	\$0.00
		0001	0420	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	161,980.00	-161,980.00	0.00	LF	0.00	\$0.10	\$0.00
		0001	0430	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,543.00	0.00	4,543.00	SQYD	0.00	\$9.55	\$0.00
		0001	0440	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,455.80	0.00	1,455.80	STA	0.00	\$10.25	\$0.00
		0001	0450	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	799.70	0.00	799.70	STA	0.00	\$10.25	\$0.00
		0001	0460	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,500.00	\$0.00
		0010	0470	6061060	MGS GUARDRAIL	3,700.00	0.00	3,700.00	LF	0.00	\$27.00	\$0.00
		0010	0480	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	0.00	\$3,700.00	\$0.00
		0010	0490	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	0.00	\$1,350.00	\$0.00
		0010	0500	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	0.00	\$3,100.00	\$0.00
		0001	5101	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	161,980.00	161,980.00	LF	0.00	\$0.25	\$0.00
		0001	5102	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	161,980.00	161,980.00	LF	0.00	\$0.19	\$0.00
		<b>Project J7P3490 - Total Value Posted to Date as of Report Generated Date</b>										
JCD0138		0001	0510	3105002	GRAVEL (A) OR CRUSHED STONE (B)	187.00	0.00	187.00	TONS	0.00	\$189.43	\$0.00
		0001	0520	4071005	TACK COAT	8,651.00	0.00	8,651.00	GAL	0.00	\$2.54	\$0.00
		0001	0530	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	0540	6161005	CONSTRUCTION SIGNS	1,010.00	0.00	1,010.00	SQFT	0.00	\$6.50	\$0.00
		0001	0550	6161025	CHANNELIZER (TRIM LINE)	120.00	0.00	120.00	EA	0.00	\$14.00	\$0.00
		0001	0560	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0570	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	0.00	\$1,950.00	\$0.00
		0001	0580	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$20,138.77	\$0.00
		0001	0590	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	95,674.00	0.00	95,674.00	LF	0.00	\$0.12	\$0.00
		0001	0600	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	88,884.00	0.00	88,884.00	LF	0.00	\$0.12	\$0.00
		0001	0610	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	404.00	0.00	404.00	SQYD	0.00	\$39.38	\$0.00
		0050	0620	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	363.70	0.00	363.70	TONS	0.00	\$116.49	\$0.00
		0051	0630	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,681.00	0.00	2,681.00	TONS	0.00	\$93.55	\$0.00
		0052	0640	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,181.90	0.00	4,181.90	TONS	0.00	\$91.81	\$0.00
<b>Project JCD0138 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$0.00</b>
<b>231020-D01 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$30,191.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 18, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J7P3490

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0360	6161005	CONSTRUCTION SIGNS	5/10/24	5/15/24	922.00	SQFT	No centerline and uneven lane signs are layed out on driven stubs but not erected yet as conditions do not exist until resurfacing begins	113.969	lt	129.220	rt	No centerline and uneven lane signs are layed out on driven stubs but not erected yet as conditions do not exist until resurfacing begins
0370	6161008	ADVANCED WARNING RAIL SYSTEM	5/10/24	5/15/24	1.00	EA	placed with the road work next 31 miles sign	113.984	rt			placed with the road work next 31 miles sign
0390	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	5/2/24	5/9/24	2.00	EA	one is at 65/7 junction just on the right side of 7 hwy one is at Climax Springs near county line on the left side of hwy 7 messages read - Road work begins May 20th	113.966	rt	130.338	lt	one is at 65/7 junction just on the right side of 7 hwy one is at Climax Springs near county line on the left side of hwy 7 messages read - Road work begins May 20th

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J7P3490	0360	May 10, 2024	922	W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.103	Route AA left	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		5.82	Route DD right	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		10.100	route M left	1.00	16.00			16.00
				G020-2 48x24 8.00 END ROAD WORK		113.969	route 7 left	1.00	8.00			8.00
				G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		113.984	route 7 right	1.00	10.00			10.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		114.010	route 7 right	1.00	12.00			12.00
				CONST-5 36x48 12.00 POINT OF PRESENCE		114.060	route 7 right	1.00	12.00			12.00
				W08-12 48x48 16.00 NO CENTER LINE		114.103	route 7 right	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		114.140	route 7 right	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		114.515	route 7 left	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		114.540	route 7 left	1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		114.550	route 7 left	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		115.146	route 7 right	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		115.520	route 7 left	1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		116.110	route 7 right	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		116.156	route 7 right	1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		116.553	route 7 left	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		117.150	route 7 right	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		117.240	route 7 left	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		117.270	route 7 left	1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		118.130	route 7 right	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		118.150	route 7 right	1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		118.310	route 7 left	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		119.160	route 7 right	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		119.310	route 7 left	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		119.340	route 7 left	1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		120.110	route 7 right	1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		120.150	route 7 left	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		120.190	route 7 right	1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		120.720	route 7 right	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		120.750	route 7 right	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		121.140	route 7 left	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		121.170	route 7 left	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		121.750	route 7 right	1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		122.140	route 7 left	1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		122.870	route 7 right	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		122.980	route 7 right	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		123.149	route 7 left	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		123.980	route 7 right	1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		124.150	route 7 left	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		124.153	route 7 left	1.00	16.00			16.00
				W08-12 48x48 16.00 NO CENTER LINE		124.950	route 7 right	1.00	16.00			16.00
				W08-11 48x48 16.00 UNEVEN LANES		124.970	route 7 right	1.00	16.00			16.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 18, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J7P3490	0360	May 10, 2024	922	LANES								
				WO8-11 LANES 48x48 16.00 UNEVEN		125.140	route 7 left	1.00	16.00			16.00
				WO8-11 LANES 48x48 16.00 UNEVEN		125.170	route 7 left	1.00	16.00			16.00
				WO8-11 LANES 48x48 16.00 UNEVEN		125.970	route 7 right	1.00	16.00			16.00
				WO8-12 LINE 48x48 16.00 NO CENTER		126.130	route 7 left	1.00	16.00			16.00
				WO8-12 LINE 48x48 16.00 NO CENTER		126.820	route 7 right	1.00	16.00			16.00
				WO8-11 LANES 48x48 16.00 UNEVEN		126.850	route 7 right	1.00	16.00			16.00
				WO8-11 LANES 48x48 16.00 UNEVEN		127.180	route 7 left	1.00	16.00			16.00
				WO8-11 LANES 48x48 16.00 UNEVEN		127.190	route 7 left	1.00	16.00			16.00
				WO8-11 LANES 48x48 16.00 UNEVEN		127.860	route 7 right	1.00	16.00			16.00
				WO8-12 LINE 48x48 16.00 NO CENTER		128.140	route 7 left	1.00	16.00			16.00
				WO8-12 LINE 48x48 16.00 NO CENTER		128.840	route 7 right	1.00	16.00			16.00
				WO8-11 LANES 48x48 16.00 UNEVEN		128.880	route 7 right	1.00	16.00			16.00
				WO8-11 LANES 48x48 16.00 UNEVEN		129.180	route 7 left	1.00	16.00			16.00
				WO8-11 LANES 48x48 16.00 UNEVEN		129.220	route 7 left	1.00	16.00			16.00
				WO20-1 ROAD/BRIDGE/RAMP WORK AHEAD 48x48 16.00		3.01	Route PP right	1.00	16.00			16.00
				WO20-1 ROAD/BRIDGE/RAMP WORK AHEAD 48x48 16.00		0.103	Route VV left	1.00	16.00			16.00
0360 - Total												922



## Line Item Adjustments by Estimate

May 18, 2024

Contract ID: 231020-D01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3490	0470	MGS GUARDRAIL	Construction Stockpile STMI		2	Apr 1, 2024	SYSTEM	\$64,515.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$64,515.00	
			Construction Stockpile STMI - Total							\$64,515.00	
	0470 - Total								\$64,515.00		
	0480	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	Apr 1, 2024	SYSTEM	\$17,219.28	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$17,219.28	
			Construction Stockpile STMI - Total							\$17,219.28	
	0480 - Total								\$17,219.28		
	0490	MGS END ANCHOR	Construction Stockpile STMI		2	Apr 1, 2024	SYSTEM	\$3,561.60	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$3,561.60	
			Construction Stockpile STMI - Total							\$3,561.60	
	0490 - Total								\$3,561.60		
	0500	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Apr 1, 2024	SYSTEM	\$18,056.30	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$18,056.30	
			Construction Stockpile STMI - Total							\$18,056.30	
0500 - Total								\$18,056.30			
J7P3490 - Total								\$103,352.18			
Overall - Total								\$103,352.18			





---

**Contract Adjustments for Contract - 231020-D01**

There are no contract adjustments to display for this contract.