



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 3, 2024

Progress Estimate Number 6	Contract ID 231020-D04 Prime Contractor Willard Asphalt Paving, Inc.	Pay Period Start October 16, 2024 Pay Period End November 1, 2024	Original Contract Amount \$2,499,892.16 Net Change Order Amount \$21,849.40 Current Contract Amount \$2,521,741.56
--------------------------------------	---	--	---

Approval Date		By User
November 3, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	knotta1
November 4, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	abbote1
November 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024	October 10, 2024	96.07%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 1, 2023	November 1, 2023	
Letting Date	October 20, 2023	October 20, 2023	
Notice to Proceed Date	December 4, 2023	December 4, 2023	
Open to Traffic Date			
Work Began Date	August 12, 2024	August 12, 2024	

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
231020-D04			
Total Posted Items Pay	\$20,938.50	\$2,401,694.56	\$2,422,633.06
Gross Item Adjustments	\$0.00	(\$94,908.68)	(\$94,908.68)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,306,785.88	\$2,327,724.38
Contract Total Payable This Estimate:	\$20,938.50		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3352	0240	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$2,400.000	1	\$2,400.00
	0320	9031250A	U-CHANNEL POST, 3 LB	LF	\$15.250	714	\$10,888.50
	0330	9035069A	SHF-FLAT SHEET FLUORESCENT	SQFT	\$50.000	153	\$7,650.00
Project J5S3352 - Total							\$20,938.50
Overall - Total							\$20,938.50

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3352	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material			-508	\$132.00	(\$67,056.00)
	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user knotta1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	508	\$132.00	\$67,056.00
	0060	TACK COAT	Material			-15,053	\$3.00	(\$45,159.00)
	0060	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knotta1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	15,053	\$3.00	\$45,159.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 3, 2024

Progress Estimate Number 6	Contract ID 231020-D04 Prime Contractor Willard Asphalt Paving, Inc.	Pay Period Start October 16, 2024 Pay Period End November 1, 2024	Original Contract Amount \$2,499,892.16 Net Change Order Amount \$21,849.40 Current Contract Amount \$2,521,741.56
--------------------------------------	---	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3352	0070	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-2	\$1.00	(\$2.00)
	0070	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knotta1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	2	\$1.00	\$2.00
	0080	CONSTRUCTION SIGNS	Material			-2,692	\$6.00	(\$16,152.00)
	0080	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knotta1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	2,692	\$6.00	\$16,152.00
	0090	CHANNELIZER (TRIM LINE)	Material			-112	\$8.00	(\$896.00)
	0090	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user knotta1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	112	\$8.00	\$896.00
	0100	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-6	\$3,000.00	(\$18,000.00)
	0100	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knotta1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	6	\$3,000.00	\$18,000.00
	0130	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material			-307	\$4.75	(\$1,458.25)
	0130	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user knotta1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	307	\$4.75	\$1,458.25
	0140	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-209	\$18.25	(\$3,814.25)
	0140	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user knotta1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	209	\$18.25	\$3,814.25
	0150	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-2	\$300.00	(\$600.00)
	0150	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user knotta1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	2	\$300.00	\$600.00
	0160	PREFORMED	Material			-9	\$25.00	(\$225.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 3, 2024

Progress Estimate Number 6	Contract ID 231020-D04 Prime Contractor Willard Asphalt Paving, Inc.	Pay Period Start October 16, 2024 Pay Period End November 1, 2024	Original Contract Amount \$2,499,892.16 Net Change Order Amount \$21,849.40 Current Contract Amount \$2,521,741.56
--------------------------------------	---	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3352		THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES						
	0160	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user knotta1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	9	\$25.00	\$225.00
	0170	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-143,028	\$0.15	(\$21,454.20)
	0170	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user knotta1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	143,028	\$0.15	\$21,454.20
	0180	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-142,690	\$0.11	(\$15,695.90)
	0180	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user knotta1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	142,690	\$0.11	\$15,695.90
	0230	MULCHING	Material			-5	\$1,550.00	(\$7,750.00)
	0230	MULCHING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user knotta1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	5	\$1,550.00	\$7,750.00
	0240	SEEDING - COOL SEASON GRASSES	Material			-5	\$2,400.00	(\$12,000.00)
	0240	SEEDING - COOL SEASON GRASSES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user knotta1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	5	\$2,400.00	\$12,000.00
	0260	ROCK DITCH CHECK	Material			-59	\$14.00	(\$826.00)
	0260	ROCK DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user knotta1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	59	\$14.00	\$826.00
	0270	ALTERNATE DITCH CHECK	Material			-873	\$10.50	(\$9,166.50)
	0270	ALTERNATE DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user knotta1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	873	\$10.50	\$9,166.50
	0320	U-CHANNEL POST, 3 LB	Material			-1,162	\$15.25	(\$17,720.50)
	0320	U-CHANNEL POST, 3 LB	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user knotta1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	1,162	\$15.25	\$17,720.50
	0330	SHF-FLAT SHEET	Material			-249	\$50.00	(\$12,450.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 3, 2024

Progress Estimate Number 6	Contract ID 231020-D04 Prime Contractor Willard Asphalt Paving, Inc.	Pay Period Start October 16, 2024 Pay Period End November 1, 2024	Original Contract Amount \$2,499,892.16 Net Change Order Amount \$21,849.40 Current Contract Amount \$2,521,741.56
--------------------------------------	---	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3352		FLUORESCENT						
	0330	SHF-FLAT SHEET FLUORESCENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user knotta1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	249	\$50.00	\$12,450.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3352	FAS S403(10)	Resurface	O,W,Y	PULASKI	on Route O from Route 28 to end of state maintenance (SME), on Route W from Route 7 to SME, on Route Y from I-44 to SME

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3352	Posted Item Pay	\$20,938.50	\$2,401,694.56	\$2,422,633.06
	Gross Item Adjustments	\$0.00	(\$94,908.68)	(\$94,908.68)
	Gross Item Pay	\$20,938.50	\$2,306,785.88	\$2,327,724.38
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 6, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 3105002, Project Item Line Number 0030, Material Set 310500296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 4071005, Project Item Line Number 0060, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 6123000A, Project Item Line Number 0070, Material Set 6123000A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 6161005, Project Item Line Number 0080, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 6161025, Project Item Line Number 0090, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 6161098A, Project Item Line Number 0100, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 6200009, Project Item Line Number 0130, Material Set 620000996, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 6200015, Project Item Line Number 0140, Material Set 620001596, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 6200021, Project Item Line Number 0150, Material Set 620002196, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 6200042, Project Item Line Number 0160, Material Set 620004296, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 6206000C, Project Item Line Number 0170, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 6206000C, Project Item Line Number 0170, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 6206001C, Project Item Line Number 0180, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 6206001C, Project Item Line Number 0180, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 8025006, Project Item Line Number 0230, Material Set 8025006, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 8051000A, Project Item Line Number 0240, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 8061005, Project Item Line Number 0260, Material Set 806100596, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 8061006, Project Item Line Number 0270, Material Set 806100696, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 9031250A, Project Item Line Number 0320, Material Set 9031250A96, Material 0903HSPSUC - U-Channel Post for Highway Signing, Acceptance Action Generic 0903HSPSUC is insufficient.	Waiting on material reports.	knotta1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3352, Item 9035069A, Project Item Line Number 0330, Material Set 9035069A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Waiting on material reports.	knotta1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
231020-D04	J5S3352	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$600.00	\$600.00	
		0001	0020	2079909	MISC.MODIFIED LINEAR GRADING, CLASS 2	198.10	0.00	198.10	STA	198.10	\$790.00	\$156,499.00	
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	595.00	0.00	595.00	TONS	508.00	\$132.00	\$67,056.00	
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	9,051.50	0.00	9,051.50	TONS	8,928.70	\$99.50	\$888,405.65	
		0001	0050	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	1,421.70	0.00	1,421.70	TONS	1,416.80	\$88.00	\$124,678.40	
		0001	0060	4071005	TACK COAT	17,220.00	0.00	17,220.00	GAL	15,053.00	\$3.00	\$45,159.00	
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1.00	\$2.00	
		0001	0080	6161005	CONSTRUCTION SIGNS	2,964.00	0.00	2,964.00	SQFT	2,692.00	\$6.00	\$16,152.00	
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	112.00	\$8.00	\$896.00	
		0001	0100	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$3,000.00	\$18,000.00	
		0001	0110	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$75,000.00	\$75,000.00	
		0001	0120	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00	
		0001	0130	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	307.00	0.00	307.00	LF	307.00	\$4.75	\$1,458.25	
		0001	0140	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	209.00	0.00	209.00	LF	209.00	\$18.25	\$3,814.25	
		0001	0150	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$300.00	\$600.00	
		0001	0160	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	14.00	0.00	14.00	EA	9.00	\$25.00	\$225.00	
		0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	178,785.00	0.00	178,785.00	LF	143,028.00	\$0.15	\$21,454.20	
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	178,362.00	0.00	178,362.00	LF	142,690.00	\$0.11	\$15,695.90	
		0001	0190	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	5,122.00	0.00	5,122.00	SQYD	3,892.00	\$9.50	\$36,974.00	
		0001	0200	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	845.00	0.00	845.00	SQYD	845.00	\$38.25	\$32,321.25	
		0001	0210	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	77.50	0.00	77.50	STA	77.50	\$33.87	\$2,624.92	
		0001	0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00	
		0001	0230	8025006	MULCHING	6.40	0.00	6.40	ACRE	5.00	\$1,550.00	\$7,750.00	
		0001	0240	8051000A	SEEDING - COOL SEASON GRASSES	5.30	0.00	5.30	ACRE	5.00	\$2,400.00	\$12,000.00	
		0001	0250	8061004	SEDIMENT TRAP ROCK	13.20	0.00	13.20	CUYD	0.00	\$65.00	\$0.00	
		0001	0260	8061005	ROCK DITCH CHECK	881.00	0.00	881.00	LF	59.00	\$14.00	\$826.00	
		0001	0270	8061006	ALTERNATE DITCH CHECK	22.00	851.00	873.00	LF	873.00	\$10.50	\$9,166.50	
		0001	0280	8061016	SEDIMENT REMOVAL	281.00	0.00	281.00	CUYD	0.00	\$53.00	\$0.00	
		0001	0290	8061017	TEMPORARY SEEDING	1.10	0.00	1.10	ACRE	0.00	\$1,050.00	\$0.00	
		0001	0300	8061019	SILT FENCE	220.00	-220.00	0.00	LF	0.00	\$3.80	\$0.00	
		0030	0310	9029902	MISC.VIDEO DETECTION SYSTEM	1.00	-1.00	0.00	EA	0.00	\$28,276.00	\$0.00	
		0040	0320	9031250A	U-CHANNEL POST, 3 LB	1,190.00	0.00	1,190.00	LF	1,162.00	\$15.25	\$17,720.50	
		0040	0330	9035069A	SHF-FLAT SHEET FLUORESCENT	255.00	0.00	255.00	SQFT	249.00	\$50.00	\$12,450.00	
		0040	0340	9039901	MISC.ADJUSTING EXISTING SIGNS	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00	
		0050	0350	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,200.50	0.00	4,200.50	TONS	4,200.10	\$96.75	\$406,359.68	
		0051	0360	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,222.10	0.00	4,222.10	TONS	4,203.80	\$96.75	\$406,717.65	
		0030	5001	1099902		0.00	1.00	1.00	EA	1.00	\$40,269.10	\$40,269.10	
		0001	5002	8069903	MISC.Alternante Silt Fence	0.00	366.00	366.00	LF	366.00	\$4.80	\$1,756.80	
		Project J5S3352 - Total Value Posted to Date as of Report Generated Date											\$2,422,633.05
		231020-D04 Overall - Total Value Posted to Date as of Report Generated Date											\$2,422,633.05



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 6, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3352

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0240	8051000A	SEEDING - COOL SEASON GRASSES	11/1/24	11/3/24	1.00	ACRE	0240 Seeding - Cool Season Grasses Previous pay = 4 ACRES Withheld 20% or 1 ACRE waiting for seed growth. Seed growth has been approved by MoDOT and accepted. Pay remaining 20% Pay = 1 ACRE					0240 Seeding - Cool Season Grasses Previous pay = 4 ACRES Withheld 20% or 1 ACRE waiting for seed growth. Seed growth has been approved by MoDOT and accepted. Pay remaining 20% Pay = 1 ACRE
0320	9031250A	U-CHANNEL POST, 3 LB	11/1/24	11/3/24	714.00	LF	0320 U-Channel Post 3 LB Contractor previously had installed 32 chevron signs with 3 lb posts Each chevron is 14 LF 32 x 14 = 448 LF Previous Pay = 448 LF Contractor now has a total of 83 signs installed. 83 - 32 = 51 signs 51 x 14 LF = 714 LF Pay = 714 LF					0320 U-Channel Post 3 LB Contractor previously had installed 32 chevron signs with 3 lb posts Each chevron is 14 LF 32 x 14 = 448 LF Previous Pay = 448 LF Contractor now has a total of 83 signs installed. 83 - 32 = 51 signs 51 x 14 LF = 714 LF Pay = 714 LF
0330	9035069A	SHF-FLAT SHEET FLUORESCENT	11/1/24	11/3/24	153.00	SQFT	0330 SHF - Flat Sheet Fluorescent Contractor previously installed 32 chevron signs with 3 sqft of flat sheet fluorescent each 3 x 32 = 96 SQFT Previous Pay = 96 SQFT Contractor has now installed 83 signs total 83 - 32 = 51 Signs 51 x 3 SQFT = 153 SQFT Pay = 153 SQFT					0330 SHF - Flat Sheet Fluorescent Contractor previously installed 32 chevron signs with 3 sqft of flat sheet fluorescent each 3 x 32 = 96 SQFT Previous Pay = 96 SQFT Contractor has now installed 83 signs total 83 - 32 = 51 Signs 51 x 3 SQFT = 153 SQFT Pay = 153 SQFT

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 231020-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3352	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		3	Sep 16, 2024	SYSTEM	\$24,816.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knotta1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Sep 16, 2024	SYSTEM	(\$24,816.00)						
					4	Oct 1, 2024	SYSTEM	\$67,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user knotta1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Oct 1, 2024	SYSTEM	(\$67,056.00)						
					5	Oct 16, 2024	SYSTEM	\$67,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user knotta1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Oct 16, 2024	SYSTEM	(\$67,056.00)						
					6	Nov 3, 2024	SYSTEM	\$67,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user knotta1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Nov 3, 2024	SYSTEM	(\$67,056.00)						
		- Total							\$0.00					
		Material - Total							\$0.00					
		0030 - Total							\$0.00					
	0040	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		2	Sep 3, 2024	SYSTEM	\$782,657.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knotta1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
						2	Sep 3, 2024	SYSTEM	(\$782,657.05)					
						- Total							\$0.00	
						Material - Total							\$0.00	
Other Item Adjustment					ACAD	2	Sep 3, 2024	knotta1	(\$15,692.47)	See excel AC calculation sheet.				
						3	Sep 16, 2024	knotta1	(\$3,180.43)	See excel calculations sheet for AC adjustment.				
						ACAD - Total							(\$18,872.90)	
Other Item Adjustment - Total							(\$18,872.90)							
Price FUEL			2	Sep 3, 2024	SYSTEM	(\$18,802.65)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
			3	Sep 16, 2024	SYSTEM	(\$2,949.82)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
		- Total							(\$21,752.47)					
Price FUEL - Total							(\$21,752.47)							
0040 - Total							(\$40,625.37)							
0050		0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	1	Aug 16, 2024	knotta1	(\$1,729.67)	Knotta1 Original Factor = 598.75 Current Factor = 551.25 Difference = -47.5 Virgin AC = 3.6 $(1011.5)(-47.5)(3.6\%) = -\$1,729.67$				
						2	Sep 3, 2024	knotta1	(\$693.06)	See excel spreadsheet calculation.				
	ACAD - Total							(\$2,422.73)						
	Other Item Adjustment - Total							(\$2,422.73)						
	Price FUEL						1	Aug 16, 2024	SYSTEM	(\$2,417.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							2	Sep 3, 2024	SYSTEM	(\$968.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						- Total							(\$3,386.72)	
	Price FUEL - Total							(\$3,386.72)						
0050 - Total							(\$5,809.45)							
0060	0060	TACK COAT	Material		2	Sep 3, 2024	SYSTEM	\$17,424.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user knotta1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 231020-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3352	0060	TACK COAT	Material		2	Sep 3, 2024	SYSTEM	(\$17,424.00)						
					3	Sep 16, 2024	SYSTEM	\$45,159.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knotta1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					3	Sep 16, 2024	SYSTEM	(\$45,159.00)						
					4	Oct 1, 2024	SYSTEM	\$45,159.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knotta1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					4	Oct 1, 2024	SYSTEM	(\$45,159.00)						
					5	Oct 16, 2024	SYSTEM	\$45,159.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knotta1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					5	Oct 16, 2024	SYSTEM	(\$45,159.00)						
					6	Nov 3, 2024	SYSTEM	\$45,159.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knotta1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					6	Nov 3, 2024	SYSTEM	(\$45,159.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0060 - Total								\$0.00	
					J5S3352	0070	TRUCK OR TRAILER MOUNTED ATTN (TMA)	Material		4	Oct 1, 2024	SYSTEM	\$2.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knotta1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										4	Oct 1, 2024	SYSTEM	(\$2.00)	
										5	Oct 16, 2024	SYSTEM	\$2.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knotta1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
5	Oct 16, 2024	SYSTEM	(\$2.00)											
6	Nov 3, 2024	SYSTEM	\$2.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knotta1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
6	Nov 3, 2024	SYSTEM	(\$2.00)											
- Total										\$0.00				
Material - Total								\$0.00						
0070 - Total								\$0.00						
J5S3352	0080	CONSTRUCTION SIGNS	Material		1	Aug 16, 2024	SYSTEM	\$5,730.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knotta1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					1	Aug 16, 2024	SYSTEM	(\$5,730.00)						
					2	Sep 3, 2024	SYSTEM	\$7,746.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knotta1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					2	Sep 3, 2024	SYSTEM	(\$7,746.00)						
					3	Sep 16, 2024	SYSTEM	\$16,098.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user knotta1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					3	Sep 16, 2024	SYSTEM	(\$16,098.00)						
					4	Oct 1, 2024	SYSTEM	\$16,152.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knotta1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					4	Oct 1, 2024	SYSTEM	(\$16,152.00)						
					5	Oct 16, 2024	SYSTEM	\$16,152.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knotta1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					- Total								\$0.00	



Line Item Adjustments by Estimate

Contract ID: 231020-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3352	0080	CONSTRUCTION SIGNS	Material		5	Oct 16, 2024	SYSTEM	(\$16,152.00)					
					6	Nov 3, 2024	SYSTEM	\$16,152.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knotta1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					6	Nov 3, 2024	SYSTEM	(\$16,152.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0080 - Total							\$0.00	
					0090	CHANNELIZER (TRIM LINE)	Material		1	Aug 16, 2024	SYSTEM	\$80.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knotta1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
									1	Aug 16, 2024	SYSTEM	(\$80.00)	
									2	Sep 3, 2024	SYSTEM	\$80.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user knotta1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
									2	Sep 3, 2024	SYSTEM	(\$80.00)	
3	Sep 16, 2024	SYSTEM	\$896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knotta1 overriding Payment Estimate Exception 6 on the current Payment Estimate.									
3	Sep 16, 2024	SYSTEM	(\$896.00)										
4	Oct 1, 2024	SYSTEM	\$896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user knotta1 overriding Payment Estimate Exception 6 on the current Payment Estimate.									
4	Oct 1, 2024	SYSTEM	(\$896.00)										
5	Oct 16, 2024	SYSTEM	\$896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user knotta1 overriding Payment Estimate Exception 5 on the current Payment Estimate.									
5	Oct 16, 2024	SYSTEM	(\$896.00)										
6	Nov 3, 2024	SYSTEM	\$896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user knotta1 overriding Payment Estimate Exception 5 on the current Payment Estimate.									
6	Nov 3, 2024	SYSTEM	(\$896.00)										
- Total									\$0.00				
Material - Total									\$0.00				
0090 - Total							\$0.00						
0100	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Aug 16, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user knotta1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				1	Aug 16, 2024	SYSTEM	(\$6,000.00)						
				2	Sep 3, 2024	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user knotta1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				2	Sep 3, 2024	SYSTEM	(\$18,000.00)						
				3	Sep 16, 2024	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user knotta1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				3	Sep 16, 2024	SYSTEM	(\$18,000.00)						
				4	Oct 1, 2024	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knotta1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				4	Oct 1, 2024	SYSTEM	(\$18,000.00)						
				5	Oct 16, 2024	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knotta1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 231020-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3352	0100	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		5	Oct 16, 2024	SYSTEM	(\$18,000.00)			
					6	Nov 3, 2024	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knotta1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					6	Nov 3, 2024	SYSTEM	(\$18,000.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									0100 - Total	\$0.00	
	0130	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		4	Oct 1, 2024	SYSTEM	\$1,458.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user knotta1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					4	Oct 1, 2024	SYSTEM	(\$1,458.25)			
					5	Oct 16, 2024	SYSTEM	\$1,458.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user knotta1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					5	Oct 16, 2024	SYSTEM	(\$1,458.25)			
6					Nov 3, 2024	SYSTEM	\$1,458.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user knotta1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
6					Nov 3, 2024	SYSTEM	(\$1,458.25)				
											- Total
								Material - Total	\$0.00		
								0130 - Total	\$0.00		
0140	PREF THERMO PVMT MARK, 24 IN WHIT	Material		4	Oct 1, 2024	SYSTEM	\$3,814.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user knotta1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
				4	Oct 1, 2024	SYSTEM	(\$3,814.25)				
				5	Oct 16, 2024	SYSTEM	\$3,814.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user knotta1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
				5	Oct 16, 2024	SYSTEM	(\$3,814.25)				
				6	Nov 3, 2024	SYSTEM	\$3,814.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user knotta1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
				6	Nov 3, 2024	SYSTEM	(\$3,814.25)				
											- Total
								Material - Total	\$0.00		
								0140 - Total	\$0.00		
0150	PREF THERMO PVMT MARK, LT/RT ARROW	Material		4	Oct 1, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user knotta1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				4	Oct 1, 2024	SYSTEM	(\$600.00)				
				5	Oct 16, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user knotta1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
				5	Oct 16, 2024	SYSTEM	(\$600.00)				
				6	Nov 3, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user knotta1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
				6	Nov 3, 2024	SYSTEM	(\$600.00)				
											- Total
								Material - Total	\$0.00		



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 231020-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3352	0150 - Total								\$0.00	
	0160	PREF THERMO PVMT MARK, YIELD TRIAN	Material		4	Oct 1, 2024	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user knotta1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					4	Oct 1, 2024	SYSTEM	(\$225.00)		
					5	Oct 16, 2024	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user knotta1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					5	Oct 16, 2024	SYSTEM	(\$225.00)		
					6	Nov 3, 2024	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user knotta1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					6	Nov 3, 2024	SYSTEM	(\$225.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0160 - Total								\$0.00	
	0170	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Oct 1, 2024	SYSTEM	\$21,454.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user knotta1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					4	Oct 1, 2024	SYSTEM	(\$21,454.20)		
					5	Oct 16, 2024	SYSTEM	\$21,454.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user knotta1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					5	Oct 16, 2024	SYSTEM	(\$21,454.20)		
					6	Nov 3, 2024	SYSTEM	\$21,454.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user knotta1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					6	Nov 3, 2024	SYSTEM	(\$21,454.20)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0170 - Total								\$0.00	
	0180	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Oct 1, 2024	SYSTEM	\$15,695.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user knotta1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					4	Oct 1, 2024	SYSTEM	(\$15,695.90)		
					5	Oct 16, 2024	SYSTEM	\$15,695.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user knotta1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					5	Oct 16, 2024	SYSTEM	(\$15,695.90)		
					6	Nov 3, 2024	SYSTEM	\$15,695.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user knotta1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					6	Nov 3, 2024	SYSTEM	(\$15,695.90)		
- Total								\$0.00		
Material - Total								\$0.00		
0180 - Total								\$0.00		
0230	MULCHING	Material		4	Oct 1, 2024	SYSTEM	\$7,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user knotta1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				4	Oct 1, 2024	SYSTEM	(\$7,750.00)			
				5	Oct 16, 2024	SYSTEM	\$7,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user knotta1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				5	Oct 16, 2024	SYSTEM	(\$7,750.00)			



Line Item Adjustments by Estimate

Contract ID: 231020-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J5S3352	0230	MULCHING	Material			2024											
					6	Nov 3, 2024	SYSTEM	\$7,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user knotta1 overriding Payment Estimate Exception 15 on the current Payment Estimate.								
					6	Nov 3, 2024	SYSTEM	(\$7,750.00)									
					- Total							\$0.00					
					Material - Total							\$0.00					
					0230 - Total							\$0.00					
					0240	SEEDING - COOL SEASON GRASSES	Material		4	Oct 1, 2024	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user knotta1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
									4	Oct 1, 2024	SYSTEM	(\$9,600.00)					
									5	Oct 16, 2024	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user knotta1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
									5	Oct 16, 2024	SYSTEM	(\$9,600.00)					
									6	Nov 3, 2024	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user knotta1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
									6	Nov 3, 2024	SYSTEM	(\$12,000.00)					
									- Total							\$0.00	
									Material - Total							\$0.00	
0240 - Total											\$0.00						
0260	ROCK DITCH CHECK	Material		1					Aug 16, 2024	SYSTEM	\$826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knotta1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				1					Aug 16, 2024	SYSTEM	(\$826.00)						
				2					Sep 3, 2024	SYSTEM	\$826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user knotta1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
				2					Sep 3, 2024	SYSTEM	(\$826.00)						
				3					Sep 16, 2024	SYSTEM	\$826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user knotta1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
				3	Sep 16, 2024	SYSTEM	(\$826.00)										
				4	Oct 1, 2024	SYSTEM	\$826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user knotta1 overriding Payment Estimate Exception 18 on the current Payment Estimate.									
				4	Oct 1, 2024	SYSTEM	(\$826.00)										
				5	Oct 16, 2024	SYSTEM	\$826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user knotta1 overriding Payment Estimate Exception 17 on the current Payment Estimate.									
				5	Oct 16, 2024	SYSTEM	(\$826.00)										
				6	Nov 3, 2024	SYSTEM	\$826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user knotta1 overriding Payment Estimate Exception 17 on the current Payment Estimate.									
				6	Nov 3, 2024	SYSTEM	(\$826.00)										
				- Total							\$0.00						
				Material - Total							\$0.00						
0260 - Total							\$0.00										
0270	ALTERNATE DITCH CHECK	Material		1	Aug 16, 2024	SYSTEM	\$231.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user knotta1 overriding Payment Estimate Exception 5 on the current Payment Estimate.									
				1	Aug 16, 2024	SYSTEM	(\$231.00)										



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 231020-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3352	0270	ALTERNATE DITCH CHECK	Material			2024								
					2	Sep 3, 2024	SYSTEM	\$9,166.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user knotta1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					2	Sep 3, 2024	SYSTEM	(\$9,166.50)						
					3	Sep 16, 2024	SYSTEM	\$9,166.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user knotta1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					3	Sep 16, 2024	SYSTEM	(\$9,166.50)						
					4	Oct 1, 2024	SYSTEM	\$9,166.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user knotta1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					4	Oct 1, 2024	SYSTEM	(\$9,166.50)						
					5	Oct 16, 2024	SYSTEM	\$9,166.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user knotta1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					5	Oct 16, 2024	SYSTEM	(\$9,166.50)						
					6	Nov 3, 2024	SYSTEM	\$9,166.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user knotta1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					6	Nov 3, 2024	SYSTEM	(\$9,166.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0270 - Total								\$0.00	
0320		U-CHANNEL POST, 3 LB	Material		5	Oct 16, 2024	SYSTEM	\$6,832.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user knotta1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					5	Oct 16, 2024	SYSTEM	(\$6,832.00)						
					6	Nov 3, 2024	SYSTEM	\$17,720.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user knotta1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					6	Nov 3, 2024	SYSTEM	(\$17,720.50)						
					- Total								\$0.00	
Material - Total								\$0.00						
0320 - Total								\$0.00						
0330		SHF-FLAT SHEET FLUORESCENT	Material		5	Oct 16, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user knotta1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					5	Oct 16, 2024	SYSTEM	(\$4,800.00)						
					6	Nov 3, 2024	SYSTEM	\$12,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user knotta1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					6	Nov 3, 2024	SYSTEM	(\$12,450.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0330 - Total								\$0.00						
0350		BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		3	Sep 16, 2024	SYSTEM	\$406,359.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user knotta1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					3	Sep 16, 2024	SYSTEM	(\$406,359.68)						
					4	Oct 1, 2024	SYSTEM	\$406,359.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user knotta1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					4	Oct 1, 2024	SYSTEM	(\$406,359.68)						



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 231020-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3352	0350	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material			2024					
			- Total							\$0.00	
			Material - Total							\$0.00	
			Other Item Adjustment	ACAD	3	Sep 16, 2024	knotta1	(\$12,568.80)	See excel calculations sheet for AC adjustment.		
			ACAD - Total							(\$12,568.80)	
			Other Item Adjustment - Total							(\$12,568.80)	
			Price FUEL		3	Sep 16, 2024	SYSTEM	(\$11,657.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							(\$11,657.46)	
			Price FUEL - Total							(\$11,657.46)	
			0350 - Total							(\$24,226.26)	
	0360	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		3	Sep 16, 2024	SYSTEM	\$406,717.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user knotta1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					3	Sep 16, 2024	SYSTEM	(\$406,717.65)			
			- Total							\$0.00	
			Material - Total							\$0.00	
			Other Item Adjustment	ACAD	3	Sep 16, 2024	knotta1	(\$12,579.87)	See excel calculations sheet for AC adjustment.		
			ACAD - Total							(\$12,579.87)	
			Other Item Adjustment - Total							(\$12,579.87)	
			Price FUEL		3	Sep 16, 2024	SYSTEM	(\$11,667.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							(\$11,667.73)	
			Price FUEL - Total							(\$11,667.73)	
0360 - Total							(\$24,247.60)				
J5S3352 - Total							(\$94,908.68)				
Overall - Total							(\$94,908.68)				



Contract Adjustments for Contract - 231020-D04

There are no contract adjustments to display for this contract.