



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 18, 2024

Pay Estimate Created Date: September 17, 2024

Progress Estimate Number 18	Contract ID	231020-F03	Pay Period Start	September 2, 2024	Original Contract Amount	\$12,432,636.00
	Prime Contractor	N.B. West Contracting Company	Pay Period End	September 15, 2024	Net Change Order Amount	\$0.00
					Current Contract Amount	\$12,432,636.00

Approval Date		By User
September 17, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	Aubucj
September 17, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	dunnj1
September 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025		16.87%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 1, 2023	November 1, 2023	
Letting Date	October 20, 2023	October 20, 2023	
Notice to Proceed Date	December 4, 2023	December 4, 2023	
Open to Traffic Date			
Work Began Date	February 12, 2024	February 12, 2024	

Contract Total Pay For Estimate No. 18			
	This Estimate	Previous	To Date
231020-F03			
Total Posted Items Pay	\$214,089.15	\$1,882,772.23	\$2,096,861.38
Gross Item Adjustments	\$0.00	\$60,519.50	\$60,519.50
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$214,089.15	\$1,943,291.73	\$2,157,380.88

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3215	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$1,431,203.000	0.025	\$35,780.08
	0020	2063000	CLASS 3 EXCAVATION	CUYD	\$0.010	404	\$4.04
	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$9.000	412.3	\$3,710.70
	0260	6085008	PAVED APPROACH, 8 IN.	SQYD	\$138.000	309.3	\$42,683.40
	0270	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$56.000	68.3	\$3,824.80
	0300	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	LF	\$65.000	50	\$3,250.00
	0320	6091052	CURB AND GUTTER TYPE B	LF	\$54.000	104	\$5,616.00
	0490	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	EA	\$800.000	1	\$800.00
	0710	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$38,400.000	0.025	\$960.00
	0730	7261015	15 IN. PIPE GROUP A	LF	\$125.000	614	\$76,750.00
	0740	7261018	18 IN. PIPE GROUP A	LF	\$130.000	91	\$11,830.00
	0770	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	FT	\$590.000	6	\$3,540.00
0830	7319902	MISC.PRECAST CONC. DROP INLET MOD X	EA	\$4,200.000	5	\$21,000.00	
Project J6S3215 - Total							\$209,749.02
J6S3592	1640	2022010	REMOVAL OF IMPROVEMENTS	LS	\$63,005.000	0.025	\$1,575.13
	2150	6274000	CONTRACTOR FURNISHED SURVEYING AND	LS	\$5,000.000	0.025	\$125.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 18, 2024

Pay Estimate Created Date: September 17, 2024

Progress Estimate Number 18	Contract ID	231020-F03	Pay Period Start	September 2, 2024	Original Contract Amount	\$12,432,636.00
	Prime Contractor	N.B. West Contracting Company	Pay Period End	September 15, 2024	Net Change Order Amount	\$0.00
					Current Contract Amount	\$12,432,636.00

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3592			STAKING				
	2290	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	SQFT	\$220.000	12	\$2,640.00
Project J6S3592 - Total							\$4,340.13
Overall - Total							\$214,089.15

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3215	0130	CONCRETE PAVEMENT (10 IN. NON-REINF)	Material			-5.8	\$300.00	(\$1,740.00)
	0130	CONCRETE PAVEMENT (10 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.	5.8	\$300.00	\$1,740.00
	0260	PAVED APPROACH, 8 IN.	Material			-1,266.296	\$138.00	(\$174,748.85)
	0260	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 6 on the current Payment Estimate.	1,266.296	\$138.00	\$174,748.85
	0460	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material			-3	\$1,700.00	(\$5,100.00)
	0460	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 9 on the current Payment Estimate.	3	\$1,700.00	\$5,100.00
	0470	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material			-1	\$2,150.00	(\$2,150.00)
	0470	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 10 on the current Payment Estimate.	1	\$2,150.00	\$2,150.00
	0490	MANHOLE FRAME AND COVER, TYPE 1-B	Material			-1	\$800.00	(\$800.00)
	0490	MANHOLE FRAME AND COVER, TYPE 1-B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 11 on the current Payment Estimate.	1	\$800.00	\$800.00
	1010	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material			-220	\$5.50	(\$1,210.00)
	1010	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 15 on the current Payment Estimate.	220	\$5.50	\$1,210.00
	1270	MISC.	Material			-0.25	\$19,000.00	(\$4,750.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 18, 2024

Pay Estimate Created Date: September 17, 2024

Progress Estimate Number 18	Contract ID 231020-F03	Pay Period Start September 2, 2024	Original Contract Amount \$12,432,636.00
	Prime Contractor N.B. West Contracting Company	Pay Period End September 15, 2024	Net Change Order Amount \$0.00
			Current Contract Amount \$12,432,636.00

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3215	1270	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 16 on the current Payment Estimate.	0.25	\$19,000.00	\$4,750.00
	1290	MISC.	Material			-75	\$400.00	(\$30,000.00)
	1290	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubucj overriding Payment Estimate Exception 17 on the current Payment Estimate.	75	\$400.00	\$30,000.00
J6S3592	1730	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-527.9	\$80.00	(\$42,232.00)
	1730	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user aubucj overriding Payment Estimate Exception 5 on the current Payment Estimate.	527.9	\$80.00	\$42,232.00
	1800	CURB AND GUTTER TYPE B	Material			-815	\$54.00	(\$44,010.00)
	1800	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user aubucj overriding Payment Estimate Exception 8 on the current Payment Estimate.	815	\$54.00	\$44,010.00
	2000	MISC.	Material			-56	\$420.00	(\$23,520.00)
	2000	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user aubucj overriding Payment Estimate Exception 14 on the current Payment Estimate.	56	\$420.00	\$23,520.00
Total								\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on September 18, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3215	FAS-S502(014)	Resurface and ADA improvements	D	ST LOUIS	from I-170 to west of Pennsylvania Ave.
J6S3592	FAS S503(13)	4 Bridge rehabilitations and ADA improvements	D	ST LOUIS	from I-170 to Ogden Ave.

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J6S3215	Posted Item Pay	\$209,749.02	\$1,346,739.97	\$1,556,488.99
	Gross Item Adjustments	\$0.00	\$47,294.50	\$47,294.50
	Gross Item Pay	\$209,749.02	\$1,394,034.47	\$1,603,783.49
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J6S3592	Posted Item Pay	\$4,340.13	\$536,032.26	\$540,372.39
	Gross Item Adjustments	\$0.00	\$13,225.00	\$13,225.00
	Gross Item Pay	\$4,340.13	\$549,257.26	\$553,597.39
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 18, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 3040504, Project Item Line Number 0060, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 3040504, Project Item Line Number 1690, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 5021110, Project Item Line Number 0130, Material Set 502111096, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 5021110, Project Item Line Number 0130, Material Set 502111096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action 0501CCPAQCQA 10 in. is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 5021331, Project Item Line Number 1730, Material Set 502133196, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 6085008, Project Item Line Number 0260, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 6086004, Project Item Line Number 0270, Material Set 608600496, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 6091052, Project Item Line Number 1800, Material Set 609105296, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 6141120, Project Item Line Number 0460, Material Set 614112096, Material 0614DFGTVCV - Curved Vane Grate and Frame, Acceptance Action Generic 0614DFGTVCV is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 6141121, Project Item Line Number 0470, Material Set 614112196, Material 0614DFGTVCV - Curved Vane Grate and Frame, Acceptance Action Generic 0614DFGTVCV is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 6143011, Project Item Line Number 0490, Material Set 614301196, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 6173000, Project Item Line Number 1960, Material Set 617300096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 6173000, Project Item Line Number 1960, Material Set 617300096, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 6179903, Project Item Line Number 2000, Material Set 6179903, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 9017407, Project Item Line Number 1010, Material Set 901740796, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 9029902, Project Item Line Number 1270, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 9029902, Project Item Line Number 1290, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden
Estimate Exception Type: Item Overrun: Contract 231020-F03, Contract Project J6S3592, Project Item Line Number 1800, Contract Line Item Number 1800, Item 6091052, Minor Item.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubcj 9/17/24	Aubcj	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-F03	J6S3215	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.18	\$1,431,203.00	\$250,460.52
		0001	0020	2063000	CLASS 3 EXCAVATION	2,458.00	0.00	2,458.00	CUYD	517.00	\$0.01	\$5.17
		0001	0030	2063500	CULVERT CLEANOUT	20.00	0.00	20.00	EA	0.00	\$300.00	\$0.00
		0001	0040	2071000	LINEAR GRADING CLASS 1	19.50	0.00	19.50	STA	0.00	\$300.00	\$0.00
		0001	0050	2079901	MISC.LINEAR GRADING CLASS 2, MODIFIED	119.60	0.00	119.60	LS	0.00	\$1,800.00	\$0.00
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	18,343.00	0.00	18,343.00	SQYD	2,443.52	\$9.00	\$21,991.68
		0001	0070	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	48.70	0.00	48.70	TONS	0.00	\$500.00	\$0.00
		0001	0080	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	7,520.10	0.00	7,520.10	TONS	0.00	\$130.00	\$0.00
		0001	0090	4030111	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125CLP MIX)	7,520.10	0.00	7,520.10	TONS	0.00	\$130.00	\$0.00
		0001	0100	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0110	4039905	MISC.OPTIONAL PAVEMENT	89.40	0.00	89.40	SQYD	0.00	\$300.00	\$0.00
		0001	0120	4071007	TACK COAT - NON-TRACKING	10,394.00	0.00	10,394.00	GAL	0.00	\$3.00	\$0.00
		0001	0130	5021110	CONCRETE PAVEMENT (10 IN. NON-REINF)	128.90	0.00	128.90	SQYD	5.80	\$300.00	\$1,740.00
		0001	0140	6039902	WATER	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0001	0150	6039902	WATER	20.00	0.00	20.00	EA	0.00	\$150.00	\$0.00
		0001	0160	6042010	ADJUSTING MANHOLE	48.00	0.00	48.00	EA	3.00	\$750.00	\$2,250.00
		0001	0170	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	1.00	\$700.00	\$700.00
		0001	0190	6049902	MISC.ADJUST TO GRADE PULL BOX	20.00	0.00	20.00	EA	0.00	\$300.00	\$0.00
		0001	0200	6049902	MISC.ADJUST TO GRADE PULL BOX - MODOT	10.00	0.00	10.00	EA	1.00	\$300.00	\$300.00
		0001	0210	6049902	MISC.CONCRETE MANHOLE COLLAR	16.00	0.00	16.00	EA	0.00	\$1,500.00	\$0.00
		0001	0220	6049902	MISC.SIDEWALK TRENCH DRAIN	2.00	0.00	2.00	EA	0.00	\$9,000.00	\$0.00
		0001	0230	6081012	TRUNCATED DOMES	1,088.00	0.00	1,088.00	SQFT	77.30	\$35.00	\$2,705.50
		0001	0240	6083004	4 IN. CONCRETE MEDIAN STRIP	38.40	0.00	38.40	SQYD	0.00	\$300.00	\$0.00
		0001	0250	6083006	6 IN. CONCRETE MEDIAN STRIP	563.40	0.00	563.40	SQYD	15.30	\$96.00	\$1,468.80
		0001	0260	6085008	PAVED APPROACH, 8 IN.	8,352.20	0.00	8,352.20	SQYD	1,716.30	\$138.00	\$236,849.40
		0001	0270	6086004	CONCRETE SIDEWALK, 4 IN.	5,891.00	0.00	5,891.00	SQYD	468.90	\$56.00	\$26,258.40
		0001	0280	6089902	MISC.ADA CURB RAMP	178.00	0.00	178.00	EA	28.00	\$2,600.00	\$72,800.00
		0001	0290	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	889.00	0.00	889.00	LF	107.00	\$48.00	\$5,136.00
		0001	0300	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	204.00	0.00	204.00	LF	93.00	\$65.00	\$6,045.00
		0001	0310	6091041	CONCRETE GUTTER TYPE A	13.00	0.00	13.00	LF	0.00	\$85.00	\$0.00
		0001	0320	6091052	CURB AND GUTTER TYPE B	7,791.00	0.00	7,791.00	LF	731.30	\$54.00	\$39,490.20
		0001	0330	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	751.00	0.00	751.00	LF	0.00	\$18.00	\$0.00
		0001	0340	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	56.00	0.00	56.00	LF	0.00	\$35.00	\$0.00
		0001	0350	6113010	FURNISHING TYPE 1 ROCK BLANKET	16.00	0.00	16.00	CUYD	0.00	\$60.00	\$0.00
		0001	0360	6113030	PLACING TYPE 1 ROCK BLANKET	16.00	0.00	16.00	CUYD	0.00	\$100.00	\$0.00
		0001	0370	6116010A	SLOPE PROTECTION	69.00	0.00	69.00	SQYD	0.00	\$200.00	\$0.00
		0001	0380	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	9.00	0.00	9.00	EA	0.00	\$0.01	\$0.00
		0001	0390	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	5.00	0.00	5.00	EA	0.00	\$1.00	\$0.00
		0001	0400	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	49.10	0.00	49.10	SQYD	0.00	\$500.00	\$0.00
		0001	0410	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	49.00	0.00	49.00	SQYD	0.00	\$5.00	\$0.00
		0001	0420	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	49.00	0.00	49.00	SQYD	0.00	\$10.00	\$0.00
		0001	0430	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	461.00	0.00	461.00	LF	0.00	\$12.00	\$0.00
		0001	0440	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	234.00	0.00	234.00	EA	0.00	\$10.00	\$0.00
		0001	0450	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	1.00	0.00	1.00	EA	0.00	\$2,400.00	\$0.00
		0001	0460	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	38.00	0.00	38.00	EA	3.00	\$1,700.00	\$5,100.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-F03	J6S3215	0001	0470	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	3.00	0.00	3.00	EA	1.00	\$2,150.00	\$2,150.00
		0001	0480	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	1.00	0.00	1.00	EA	0.00	\$800.00	\$0.00
		0001	0490	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	10.00	0.00	10.00	EA	1.00	\$800.00	\$800.00
		0001	0500	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$200,000.00	\$100,000.00
		0001	0510	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGNS (CONTRACTOR FURNISHED & RETAINED)	6.00	0.00	6.00	EA	0.00	\$500.00	\$0.00
		0001	0520	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	4,188.00	0.00	4,188.00	LF	0.00	\$0.01	\$0.00
		0001	0530	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.42	\$1,252,979.28	\$526,251.30
		0001	0540	6191000	PAVEMENT EDGE TREATMENT	7,995.00	0.00	7,995.00	LF	0.00	\$0.01	\$0.00
		0001	0550	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	596.00	0.00	596.00	LF	0.00	\$20.00	\$0.00
		0001	0560	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	28.00	0.00	28.00	EA	0.00	\$280.00	\$0.00
		0001	0570	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
		0001	0580	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	228.00	0.00	228.00	EA	0.00	\$200.00	\$0.00
		0001	0590	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	117.00	0.00	117.00	EA	0.00	\$70.00	\$0.00
		0001	0600	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	22,036.00	0.00	22,036.00	LF	0.00	\$0.20	\$0.00
		0001	0610	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	34,563.00	0.00	34,563.00	LF	0.00	\$0.30	\$0.00
		0001	0620	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	479.00	0.00	479.00	LF	0.00	\$1.00	\$0.00
		0001	0630	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	615.00	0.00	615.00	LF	0.00	\$2.00	\$0.00
		0001	0640	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	553.00	0.00	553.00	LF	0.00	\$2.00	\$0.00
		0001	0650	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$0.01	\$0.00
		0001	0660	6209902	MISC.18 IN. WHITE ISLAND TUBULAR MARKER	15.00	0.00	15.00	EA	0.00	\$100.00	\$0.00
		0001	0670	6209902	MISC.18 IN. YELLOW ISLAND TUBULAR MARKER	16.00	0.00	16.00	EA	0.00	\$100.00	\$0.00
		0001	0680	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	69,299.00	0.00	69,299.00	SQYD	0.00	\$5.25	\$0.00
		0001	0690	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	947.00	0.00	947.00	SQYD	0.00	\$15.00	\$0.00
		0001	0700	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	49.00	0.00	49.00	SQYD	0.00	\$15.00	\$0.00
		0001	0710	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.28	\$38,400.00	\$10,560.00
		0001	0720	7261012	12 IN. PIPE GROUP A	7.00	0.00	7.00	LF	7.00	\$120.00	\$840.00
		0001	0730	7261015	15 IN. PIPE GROUP A	2,060.00	0.00	2,060.00	LF	614.00	\$125.00	\$76,750.00
		0001	0740	7261018	18 IN. PIPE GROUP A	1,236.00	0.00	1,236.00	LF	219.00	\$130.00	\$28,470.00
		0001	0750	7261024	24 IN. PIPE GROUP A	380.00	0.00	380.00	LF	0.00	\$140.00	\$0.00
		0001	0760	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	8.00	0.00	8.00	FT	0.00	\$700.00	\$0.00
		0001	0770	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	61.00	0.00	61.00	FT	6.00	\$590.00	\$3,540.00
		0001	0780	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	4.00	0.00	4.00	FT	0.00	\$710.00	\$0.00
		0001	0790	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	3.00	0.00	3.00	FT	0.00	\$950.00	\$0.00
		0001	0800	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	13.00	0.00	13.00	FT	0.00	\$730.00	\$0.00
		0001	0810	7319902	MISC.INLET TOP AND HOOD REPLACEMENT	20.00	0.00	20.00	EA	2.00	\$3,400.00	\$6,800.00
		0001	0820	7319902	MISC.INLET TOP REPLACEMENT	8.00	0.00	8.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0830	7319902	MISC.PRECAST CONC. DROP INLET MOD X	33.00	0.00	33.00	EA	10.00	\$4,200.00	\$42,000.00
		0001	0840	7319902	MISC.SPECIAL DRAINAGE STRUCTURE	4.00	0.00	4.00	EA	3.00	\$4,800.00	\$14,400.00
		0001	0850	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,300.00	\$0.00
		0001	0860	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,350.00	\$0.00
0001	0870	8031000A	TURF TYPE TALL FESCUE SODDING	5,026.00	0.00	5,026.00	SQYD	0.00	\$12.00	\$0.00		
0001	0880	8061005	ROCK DITCH CHECK	448.00	0.00	448.00	LF	0.00	\$12.00	\$0.00		
0001	0890	8061007A	CURB INLET CHECK	95.00	0.00	95.00	EA	0.00	\$25.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-F03	J6S3215	0001	0900	8061016	SEDIMENT REMOVAL	132.00	0.00	132.00	CUYD	0.00	\$0.01	\$0.00
		0001	0910	8061019	SILT FENCE	2,280.00	0.00	2,280.00	LF	0.00	\$4.00	\$0.00
		0010	0920	6061060	MGS GUARDRAIL	74.00	0.00	74.00	LF	74.00	\$50.00	\$3,700.00
		0010	0930	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$2,400.00	\$2,400.00
		0020	0940	9011311	LUMINAIRE, LED-A	2.00	0.00	2.00	EA	0.00	\$400.00	\$0.00
		0020	0950	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	44.00	0.00	44.00	LF	0.00	\$19.00	\$0.00
		0020	0960	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	1,430.00	0.00	1,430.00	LF	275.00	\$24.00	\$6,600.00
		0020	0970	9015010	TRENCHING TYPE I	1,929.00	0.00	1,929.00	LF	0.00	\$7.00	\$0.00
		0020	0980	9015020	TRENCHING TYPE II	198.00	0.00	198.00	LF	37.00	\$12.00	\$444.00
		0020	0990	9016110	PULL BOX, PREFORMED CLASS 1	19.00	0.00	19.00	EA	4.00	\$1,240.00	\$4,960.00
		0020	1000	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,620.00	0.00	1,620.00	LF	0.00	\$0.55	\$0.00
		0020	1010	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	4,100.00	0.00	4,100.00	LF	220.00	\$5.50	\$1,210.00
		0020	1020	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	8.00	0.00	8.00	EA	0.00	\$1,386.00	\$0.00
		0020	1030	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	7.00	0.00	7.00	EA	0.00	\$1,949.00	\$0.00
		0020	1040	9019902	MISC.150W TOP MOUNTED LED-A LUMINAIRE	11.00	0.00	11.00	EA	0.00	\$400.00	\$0.00
		0020	1050	9019902	MISC.170W TOP MOUNTED LED-B LUMINAIRE	9.00	0.00	9.00	EA	0.00	\$450.00	\$0.00
		0020	1060	9019902	MISC.30 FT. TOP MOUNT LIGHT POLE	8.00	0.00	8.00	EA	0.00	\$3,246.00	\$0.00
		0020	1070	9019902	MISC.45 FT. TOP MOUNTED LIGHT POLE	7.00	0.00	7.00	EA	0.00	\$3,864.00	\$0.00
		0030	1080	9020213	SIGNAL HEAD, TYPE 3S	1.00	0.00	1.00	EA	0.00	\$904.00	\$0.00
		0030	1090	9020513	SIGNAL HEAD, TYPE 3B	5.00	0.00	5.00	EA	0.00	\$1,267.00	\$0.00
		0030	1100	9020833	SH-FLAT SHEET - SIGNAL SIGN	366.00	0.00	366.00	SQFT	0.00	\$35.00	\$0.00
		0030	1110	9020834	SIGNAL SIGN, MOUNTING HARDWARE	78.00	0.00	78.00	EA	0.00	\$127.00	\$0.00
		0030	1120	9022708	POST, SIGNAL 8 FT.	30.00	0.00	30.00	EA	0.00	\$1,180.00	\$0.00
		0030	1130	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	2.00	0.00	2.00	EA	0.00	\$13,100.00	\$0.00
		0030	1140	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	0.00	\$33,000.00	\$0.00
		0030	1150	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	638.00	0.00	638.00	LF	95.00	\$22.00	\$2,090.00
		0030	1160	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	286.00	0.00	286.00	LF	121.00	\$33.00	\$3,993.00
		0030	1170	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	570.00	0.00	570.00	LF	0.00	\$1.00	\$0.00
		0030	1180	9028219	CABLE, 10 AWG 1 CONDUCTOR, POWER	190.00	0.00	190.00	LF	0.00	\$0.55	\$0.00
		0030	1190	9028302	CABLE, 12 AWG 2 CONDUCTOR	180.00	0.00	180.00	LF	0.00	\$1.25	\$0.00
		0030	1200	9028308	CABLE, 16 AWG 2 CONDUCTOR	6,390.00	0.00	6,390.00	LF	0.00	\$1.25	\$0.00
		0030	1210	9028310	CABLE, 16 AWG 5 CONDUCTOR	6,430.00	0.00	6,430.00	LF	0.00	\$1.50	\$0.00
		0030	1220	9028311	CABLE, 16 AWG 7 CONDUCTOR	480.00	0.00	480.00	LF	0.00	\$2.00	\$0.00
		0030	1230	9028811	PULL BOX, PREFORMED CLASS 2	5.00	0.00	5.00	EA	2.00	\$1,740.00	\$3,480.00
		0030	1240	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	0.00	\$2,400.00	\$0.00
		0030	1250	9029100	BASE, CONCRETE	19.30	0.00	19.30	CUYD	0.00	\$1,800.00	\$0.00
		0030	1260	9029902	MISC.AUDIBLE PEDESTRIAN PUSHBUTTON & SIGNING WITH VERBAL WALK MESSAGE	36.00	0.00	36.00	EA	0.00	\$856.00	\$0.00
		0030	1270	9029902	MISC.COMBINATION PAD MOUNTED 120V/240V POWER SUPPLY & LIGHTING CONTROLLER WITH UPS)	6.00	0.00	6.00	EA	0.25	\$19,000.00	\$4,750.00
		0030	1280	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	38.00	0.00	38.00	EA	0.00	\$590.00	\$0.00
		0030	1290	9029902	MISC.POT HOLING FOR UTILITY FACILITIES	75.00	0.00	75.00	EA	75.00	\$400.00	\$30,000.00
		0030	1300	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$14,220.00	\$0.00
		0030	1310	9029902	MISC.SIGNAL CABINET BASE WRAP AND CABINET SHIFT	5.00	0.00	5.00	EA	0.00	\$2,880.00	\$0.00
		0030	1320	9029902	MISC.TEMPORARY GENERATOR FOR SIGNAL POWER	1.00	0.00	1.00	EA	0.00	\$1.00	\$0.00
		0040	1330	9031010	CONCRETE FOOTINGS, EMBEDDED	5.20	0.00	5.20	CUYD	0.00	\$3,600.00	\$0.00
0040	1340	9031220	PIPE POSTS	2,990.00	0.00	2,990.00	LB	0.00	\$10.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-F03	J6S3215	0040	1350	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	11.00	0.00	11.00	EA	0.00	\$400.00	\$0.00
		0040	1360	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	11.00	0.00	11.00	EA	0.00	\$120.00	\$0.00
		0040	1370	9031280	2.5 IN. PSST POST - 12 GA.	1,367.00	0.00	1,367.00	LF	0.00	\$26.00	\$0.00
		0040	1380	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	118.00	0.00	118.00	EA	0.00	\$350.00	\$0.00
		0040	1390	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	11.00	0.00	11.00	EA	0.00	\$500.00	\$0.00
		0040	1400	9035004A	SH-FLAT SHEET	1,053.00	0.00	1,053.00	SQFT	0.00	\$36.00	\$0.00
		0040	1410	9035069A	SHF-FLAT SHEET FLUORESCENT	285.00	0.00	285.00	SQFT	0.00	\$40.00	\$0.00
		0050	1420	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$1,400.00	\$0.00
		0050	1430	9109901	MISC.TRAFFIC SIGNAL MAINTENANCE, PROGRAMMING & ADJUSTMENT	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0050	1440	9109902	MISC.BURIED CABLE DRIVEABLE DELINEATOR	2.00	0.00	2.00	EA	0.00	\$100.00	\$0.00
		0050	1450	9109902	MISC.CCTV CAMERA ASSEMBLY	3.00	0.00	3.00	EA	0.00	\$6,103.00	\$0.00
		0050	1460	9109902	MISC.FIBER OPTIC FUSION SPLICE	40.00	0.00	40.00	EA	0.00	\$29.00	\$0.00
		0050	1470	9109902	MISC.FIBER OPTIC JUMPER	8.00	0.00	8.00	EA	0.00	\$20.00	\$0.00
		0050	1480	9109902	MISC.FIBER OPTIC PIGTAIL	8.00	0.00	8.00	EA	0.00	\$20.00	\$0.00
		0050	1490	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	3.00	0.00	3.00	EA	0.00	\$620.00	\$0.00
		0050	1500	9109902	MISC.INSTALL OR RELOCATE EXISTING COMMUNICATION EQUIPMENT	1.00	0.00	1.00	EA	0.00	\$620.00	\$0.00
		0050	1510	9109902	MISC.INSTALL POWER OUTLET STRIP	2.00	0.00	2.00	EA	0.00	\$140.00	\$0.00
		0050	1520	9109902	MISC.INTERCEPT CONDUIT WITH PULL BOX	1.00	0.00	1.00	EA	0.00	\$1,800.00	\$0.00
		0050	1530	9109902	MISC.PULL BOX, PREFORMED CLASS 2	4.00	0.00	4.00	EA	0.00	\$1,740.00	\$0.00
		0050	1540	9109902	MISC.PULL BOX, PREFORMED CLASS 5	2.00	0.00	2.00	EA	0.00	\$2,400.00	\$0.00
		0050	1550	9109902	MISC.WALL-MOUNTED INTERCONNECT CENTER, FURNISH & INSTALL	1.00	0.00	1.00	EA	0.00	\$1,200.00	\$0.00
		0050	1560	9109903	MISC.CCTV CAMERA CABLE	409.00	0.00	409.00	LF	0.00	\$1.20	\$0.00
		0050	1570	9109903	MISC.CONDUIT, HDPE, PUSHED 2"	66.00	0.00	66.00	LF	0.00	\$31.00	\$0.00
		0050	1580	9109903	MISC.CONDUIT, PVC, TRENCH, 2"	1,856.00	0.00	1,856.00	LF	0.00	\$18.00	\$0.00
		0050	1590	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SINGLE MODE	4,210.00	0.00	4,210.00	LF	0.00	\$3.50	\$0.00
		0050	1600	9109903	MISC.MODOT ITS ASSETS RELOCATION	965.00	0.00	965.00	LF	0.00	\$10.00	\$0.00
		0050	1610	9109903	MISC.RELOCATE FIBER OPTIC CABLE, 24 STRAND, 6MM, 18SM	970.00	0.00	970.00	LF	0.00	\$2.00	\$0.00
		Project J6S3215 - Total Value Posted to Date as of Report Generated Date										
J6S3592	0001	1620	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$7,500.00	\$0.00	
		1630	2019919	MISC.LITTER REMOVAL AND DISPOSAL - CONTRACTOR PERFORMED	0.10	0.00	0.10	ACRE	0.00	\$10,000.00	\$0.00	
		1640	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.08	\$63,005.00	\$4,725.38	
		1650	2035500	EMBANKMENT IN PLACE	22.00	0.00	22.00	CUYD	0.00	\$30.00	\$0.00	
		1660	2063000	CLASS 3 EXCAVATION	2.00	0.00	2.00	CUYD	0.00	\$20.00	\$0.00	
		1670	2079909	MISC.LINEAR GRADING CLASS 2, MODIFIED	7.90	0.00	7.90	STA	0.00	\$2,600.00	\$0.00	
		1680	2159910	MISC.SHAPING SLOPES, CLASS III - MODIFIED MATERIAL REQUIREMENT	1.00	0.00	1.00	100F	0.00	\$2,400.00	\$0.00	
		1690	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	888.00	0.00	888.00	SQYD	880.00	\$16.00	\$14,080.00	
		1700	4030111	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125CLP MIX)	849.80	0.00	849.80	TONS	0.00	\$145.00	\$0.00	
		1710	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00	
		1720	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	1,530.00	0.00	1,530.00	GAL	0.00	\$4.00	\$0.00	
		1730	5021331	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	533.40	0.00	533.40	SQYD	527.90	\$80.00	\$42,232.00	
		1740	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00	
		1750	6049902	MISC.ADJUSTING MANHOLES, VALVES, AND PULL BOXES	4.00	0.00	4.00	EA	0.00	\$750.00	\$0.00	
		1760	6079903	MISC.30 IN. PEDESTRIAN FENCE (STRUCTURES)	136.00	0.00	136.00	LF	136.00	\$180.00	\$24,480.00	
		1770	6086004	CONCRETE SIDEWALK, 4 IN.	85.90	0.00	85.90	SQYD	81.00	\$50.00	\$4,050.00	
		1780	6089902	MISC.ADA CURB RAMP	1.00	0.00	1.00	EA	1.00	\$2,600.00	\$2,600.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-F03	J6S3592	0001	1790	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	125.00	0.00	125.00	LF	0.00	\$48.00	\$0.00
		0001	1800	6091052	CURB AND GUTTER TYPE B	793.00	0.00	793.00	LF	815.00	\$54.00	\$44,010.00
		0001	1810	6097000	ROCK LINING	2.00	0.00	2.00	CUYD	0.00	\$150.00	\$0.00
		0001	1820	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	0.00	\$0.01	\$0.00
		0001	1830	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	443.30	0.00	443.30	SQYD	0.00	\$500.00	\$0.00
		0001	1840	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	444.00	0.00	444.00	SQYD	0.00	\$5.00	\$0.00
		0001	1850	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	444.00	0.00	444.00	SQYD	0.00	\$10.00	\$0.00
		0001	1860	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,486.00	0.00	1,486.00	LF	0.00	\$12.00	\$0.00
		0001	1870	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	636.00	0.00	636.00	EA	0.00	\$10.00	\$0.00
		0001	1880	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	72.00	0.00	72.00	EA	0.00	\$15.00	\$0.00
		0001	1890	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	23.00	0.00	23.00	EA	0.00	\$7.00	\$0.00
		0001	1900	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	31.70	0.00	31.70	TONS	0.00	\$675.00	\$0.00
		0001	1910	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	191.20	0.00	191.20	SQYD	0.00	\$120.00	\$0.00
		0001	1920	6161070	TUBULAR MARKER	40.00	0.00	40.00	EA	0.00	\$100.00	\$0.00
		0001	1930	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$80,000.00	\$40,000.00
		0001	1940	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED/RETAINED)	5.00	0.00	5.00	EA	0.00	\$500.00	\$0.00
		0001	1950	6172001	CONCRETE TRAFFIC BARRIER, TYPE B (MODIFIED)	53.00	0.00	53.00	LF	0.00	\$360.00	\$0.00
		0001	1960	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	566.00	0.00	566.00	LF	566.00	\$280.00	\$158,480.00
		0001	1970	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	950.00	0.00	950.00	LF	887.50	\$40.00	\$35,500.00
		0001	1980	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	6.00	0.00	6.00	EA	4.00	\$1,200.00	\$4,800.00
		0001	1990	6179903	MISC.TYPE B CONCRETE TRAFFIC BARRIER HEIGHT TRANSITION SECTION	20.00	0.00	20.00	LF	0.00	\$440.00	\$0.00
		0001	2000	6179903	MISC.TYPE C CONCRETE TRAFFIC BARRIER HEIGHT TRANSITION	84.00	0.00	84.00	LF	84.00	\$420.00	\$35,280.00
		0001	2010	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.38	\$250,000.00	\$95,000.00
		0001	2020	6200006	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN YELLOW	60.00	0.00	60.00	LF	0.00	\$6.00	\$0.00
		0001	2030	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	229.00	0.00	229.00	LF	0.00	\$6.00	\$0.00
		0001	2040	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	10.00	0.00	10.00	EA	0.00	\$300.00	\$0.00
		0001	2050	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	2060	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	20,122.00	0.00	20,122.00	LF	0.00	\$0.40	\$0.00
		0001	2070	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	13,213.00	0.00	13,213.00	LF	0.00	\$0.30	\$0.00
		0001	2080	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	12.00	0.00	12.00	EA	0.00	\$100.00	\$0.00
		0001	2090	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$0.01	\$0.00
		0001	2100	6214600A	FLOWABLE BACKFILL	5.00	0.00	5.00	CUYD	0.00	\$450.00	\$0.00
		0001	2110	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	167.00	0.00	167.00	SQYD	0.00	\$65.00	\$0.00
		0001	2120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	979.00	0.00	979.00	SQYD	0.00	\$7.00	\$0.00
		0001	2130	6229905	MISC.SIDEWALK GRINDING	57.80	0.00	57.80	SQYD	0.00	\$100.00	\$0.00
		0001	2140	6252003	SLAB JACKING MATERIAL HIGH DENSITY POLYURETHANE	6,000.00	0.00	6,000.00	LB	0.00	\$4.25	\$0.00
		0001	2150	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.08	\$5,000.00	\$375.00
		0001	2160	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	4.00	0.00	4.00	SQFT	4.00	\$675.00	\$2,700.00
		0001	2170	7250412	12 IN. PIPE GROUP C	10.00	0.00	10.00	LF	0.00	\$250.00	\$0.00
		0001	2180	7320812A	12 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,250.00	\$0.00
0001	2190	8031000A	TURF TYPE TALL FESCUE SODDING	150.00	0.00	150.00	SQYD	0.00	\$12.00	\$0.00		
0001	2200	8061019	SILT FENCE	673.00	0.00	673.00	LF	0.00	\$4.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-F03	J6S3592	0010	2210	6061060	MGS GUARDRAIL	325.00	0.00	325.00	LF	25.00	\$36.00	\$900.00
		0010	2220	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	100.00	0.00	100.00	LF	0.00	\$42.00	\$0.00
		0010	2230	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	1.00	\$4,600.00	\$4,600.00
		0010	2240	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,800.00	\$0.00
		0010	2250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$4,000.00	\$0.00
		0050	2260	9109903	MISC.MODOT ITS ASSETS RELOCATION	2,000.00	0.00	2,000.00	LF	0.00	\$6.00	\$0.00
		0070	2270	7040163	CONCRETE CRACK FILLER	206.00	0.00	206.00	SQYD	0.00	\$35.00	\$0.00
		0071	2280	6230001	OPTIONAL POLYMER WEARING SURFACE	3,717.00	0.00	3,717.00	SQYD	0.00	\$45.00	\$0.00
		0071	2290	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	230.00	0.00	230.00	SQFT	98.00	\$220.00	\$21,560.00
		0071	2300	7040104	HALF-SOLE REPAIR	250.00	0.00	250.00	SQFT	0.00	\$170.00	\$0.00
		0071	2310	7040163	CONCRETE CRACK FILLER	682.00	0.00	682.00	SQYD	0.00	\$32.00	\$0.00
		0071	2320	7049903	MISC.Barrier Curb Repair	10.00	0.00	10.00	LF	10.00	\$500.00	\$5,000.00
		0071	2330	7172054	OPEN CELL FOAM JOINT SEAL	139.00	0.00	139.00	LF	0.00	\$110.00	\$0.00
		0072	2340	6230001	OPTIONAL POLYMER WEARING SURFACE	1,069.00	0.00	1,069.00	SQYD	0.00	\$66.00	\$0.00
		0072	2350	7040104	HALF-SOLE REPAIR	150.00	0.00	150.00	SQFT	0.00	\$170.00	\$0.00
		0072	2360	7040110	EPOXY PRESSURE INJECTING	143.00	0.00	143.00	LF	0.00	\$100.00	\$0.00
		0072	2370	7040163	CONCRETE CRACK FILLER	407.00	0.00	407.00	SQYD	0.00	\$35.00	\$0.00
		0072	2380	7172054	OPEN CELL FOAM JOINT SEAL	159.00	0.00	159.00	LF	0.00	\$110.00	\$0.00
		0072	2390	7173002	SILICONE EXPANSION JOINT SEALANT	28.00	0.00	28.00	LF	0.00	\$60.00	\$0.00
		0073	2400	2161502	REMOVAL OF CONCRETE WEARING SURFACE	1,936.00	0.00	1,936.00	SQFT	0.00	\$13.00	\$0.00
		0073	2410	6230001	OPTIONAL POLYMER WEARING SURFACE	266.00	0.00	266.00	SQYD	0.00	\$120.00	\$0.00
		0073	2420	7040163	CONCRETE CRACK FILLER	170.00	0.00	170.00	SQYD	0.00	\$40.00	\$0.00
Project J6S3592 - Total Value Posted to Date as of Report Generated Date											\$540,372.38	
231020-F03 Overall - Total Value Posted to Date as of Report Generated Date											\$2,096,861.35	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3215

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments			
0010	2022010	REMOVAL OF IMPROVEMENTS	9/13/24	9/17/24	0.02	LS	EB/WB Route D					Paying .025 for the next 28 estimates			
0020	2063000	CLASS 3 EXCAVATION	9/3/24	9/16/24	38.00	CUYD	EB Route D, Just East of Walton Road	182+56.82		183+19.52		DI 1-22 to DI 1-23 18" Pipe			
			9/4/24	9/16/24	4.00	CUYD	EB Route D, Just East of Walton Road	185+18.00					DI 1-24		
			9/16/24	9/16/24	98.00	CUYD	EB Route D, Just East of Walton Road	183+21.52		185+17.00			DI 1-23 to DI 1-24 15" Pipe		
			9/6/24	9/16/24	4.00	CUYD	EB Route D, 8544 Page Avenue	187+05.50						DI 2-7	
				9/16/24	8.00	CUYD	EB Route D, 8544 Page Avenue	187+05.50						MH 2-1	
				9/16/24	18.00	CUYD	EB Route D, 8544 Page Avenue	187+05.50						MH 2-1 to DI 2-7 18" Pipe	
			9/9/24	9/16/24	4.00	CUYD	EB Route D, 8544 Page Avenue	188+00						DI 2-8	
				9/16/24	54.00	CUYD	EB Route D, 8544 Page Avenue	187+00		188+00				DI 2-8 to DI 2-7	
			9/10/24	9/16/24	4.00	CUYD	EB Route D, 8530 Page Avenue	189+64.92							DI 2-9
				9/16/24	91.00	CUYD	EB Route D, 8530 Page Avenue	188+01		189+63.92		189+63.92			DI 2-9 to DI 2-8
			9/12/24	9/16/24	4.00	CUYD	EB Route D, 8496 Page Avenue	198+30							DI 3-34
				9/16/24	77.00	CUYD	EB Route D, Carolyn Park to 8460 Page Avenue	199+87.97			198+31				16K2-110D to 3-34
			0060	3040504	TYPE 5 AGGREGATE FOR BASE	9/4/24	9/16/24	84.20	SQYD	7960 Page (Premium Motors LLC)	236+00		238+00		PAVED APPROACHES - 19.5 x 21 = 409.5 /9= 45.5 SY (half of first approach at 7960 Page) 17 x 18 = 306 / 9 = 34 SY (half of second approach at 7960 Page) CURB & GUTTER - 14' x 3' = 42 / 9 = 4.7 SY
9/5/24	9/16/24	68.30				SQYD	Sidewalk in front of car lot at 7960 Page and in front of Thompson tire.	237+65		237+96		87 x 5 = 435 / 9 = 48.3 SY (sidewalk between 2 approaches at 7060 Page) 36 x 5 = 180 / 9 = 20 SY (Thompson tire 8000 Page)			
9/9/24	9/16/24	58.00				SQYD	7960 Page approaches and Curb + Gutter	238+00		238+00		PAVED APPROACH - 18 x 18 = 324 / 9 = 36 SY (2nd half of second approach at 7960 Page) CURB & GUTTER - 66' x 3' = 198 / 9 = 22 SY			
9/10/24	9/16/24	73.80				SQYD	Approach at 7920 Page and 2nd half of first approach at 7960 Page (Premium motors LLC).	237+60		238+19		19.25 x 21.5 = 413.875 / 9 = 46 SY (2nd half of first approach at 7960 Page) 16.67 x 15 = 250.05 / 9 = 27.8 SY			
9/11/24	9/16/24	62.30				SQYD	7916 Page to 7914 Page	239+89		241+62		7916 Page and 7914 Page 16.75 x 15.5 = 240.25 / 9 = 28.8 SY (7914 Page) 17 x 16 = 272 / 9 = 30.2 SY (7912 Page) 28.8 + 30.2 = 59 SY CURB & GUTTER - 10' x 3' = 30 / 9 = 3.33 SY			
9/12/24	9/16/24	65.70				SQYD	EB Route D from 7910 Page to 7912	240+62		241+00		PAVED APPROACH - 16.5 x 16.5 = 272.25 / 9 = 30.25 SY (7912 Page) 16.75 x 16.5 = 276.4 / 9 = 30.7 SY (7910 Page) CURB & GUTTER - 8' at 7912 Page and 6' at 7914 Page. 14' x 3' = 42 / 9 = 4.7 SY			
9/12/24	9/16/24	61.00				SQYD	EB Route D from 7910 Page to 7912	240+56 and (240+92)		240+48 and (241+05)		16.5 x 16.5 = 272.25 / 9 = 30.25 SY (7912 Page) 16.75 x 16.5 = 276.4 / 9 = 30.7 SY (7910 Page)			
0260	6085008	PAVED APPROACH, 8 IN.	9/4/24	9/16/24	79.50	SQYD	7960 Page (Premium Motors LLC)	236+93		238+04		19.5 x 21 = 409.5 / 9 = 45.5 SY (half of first approach at 7960 Page) 17 x 18 = 306 / 9 = 34 SY (half of second approach at 7960 Page)			
			9/9/24	9/16/24	36.00	SQYD	7960 Page approaches and Curb + Gutter	238+00		238+00		18 x 18 = 324 / 9 = 36 SY (2nd half of second approach at 7960 Page)			
			9/10/24	9/16/24	73.80	SQYD	Approach at 7920 Page and 2nd half of first approach at 7960 Page (Premium motors LLC).	237+60		238+19		19.25 x 21.5 = 413.875 / 9 = 46 SY (2nd half of first approach at 7960 Page) 16.67 x 15 = 250.05 / 9 = 27.8 SY			
			9/11/24	9/16/24	59.00	SQYD	EB route D, 7916 Page and 7914 Page	239+89		241+62		7916 Page and 7914 Page 16.75 x 15.5 = 240.25 / 9 = 28.8 SY (7914 Page) 17 x 16 = 272 / 9 = 30.2 SY (7912 Page) 28.8 + 30.2 = 59 SY			
			9/12/24	9/16/24	61.00	SQYD	EB Route D from 7910 Page to 7912	240+56 and (240+92)		240+48 and (241+05)		16.5 x 16.5 = 272.25 / 9 = 30.25 SY (7912 Page) 16.75 x 16.5 = 276.4 / 9 = 30.7 SY (7910 Page)			
0270	6086004	CONCRETE SIDEWALK, 4 IN.	9/5/24	9/16/24	68.30	SQYD	Sidewalk in front of car lot at 7960 Page and in front of Thompson tire.	237+65		237+96		87 x 5 = 435 / 9 = 48.3 SY (sidewalk between 2 approaches at 7060 Page) 36 x 5 = 180 / 9 = 20 SY (Thompson tire 8000 Page)			
0300	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	9/3/24	9/16/24	50.00	LF	(Southeast corner of Hanley and Page, in front of premium motors LLC) 7960 Page Ave.	236+30		236+30		50' of type S curb			
0320	6091052	CURB AND GUTTER TYPE B	9/4/24	9/16/24	14.00	LF	7960 Page (Premium Motors LLC)	236+93		237+70					
			9/9/24	9/16/24	66.00	LF	Hanley and Page southside intersection going east.	236+51		236+80					
			9/11/24	9/16/24	10.00	LF	7916 Page	239+81		241+62					
			9/12/24	9/16/24	14.00	LF	EB Route D from 7910 Page to 7912	240+47		241+05			8' at 7912 Page and 6' at 7914 Page.		
0490	6143011	MANHOLE FRAME AND COVER, TYPE 1-8	9/6/24	9/16/24	1.00	EA	EB Route D, 8544 Page Avenue	187+05.50				MH 2-1			
0710	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	9/13/24	9/17/24	0.02	LS	EB/WB Route D	0				Paying .025 for the next 28 estimates			
0730	7261015	15 IN. PIPE GROUP A	9/4/24	9/16/24	196.00	LF	EB Route D, Just East of Walton Road	183+21.52		185+17.00		DI 1-23 to DI 1-24			
			9/9/24	9/16/24	98.00	LF	EB Route D, 8544 Page Avenue	187+00		188+00		DI 2-8 to DI 2-7			
			9/10/24	9/16/24	163.00	LF	EB Route D, 8530 Page Avenue	188+01		189+63.92		DI 2-9 to DI 2-8			
			9/12/24	9/16/24	157.00	LF	EB Route D, Carolyn Park to 8460 Page Avenue	199+87.97		198+31		16K2-110D to 3-34			
0740	7261018	18 IN. PIPE GROUP A	9/3/24	9/16/24	63.00	LF	EB Route D, East of Walton Road	182+56.82		183+19.52		DI 1-22 to DI 1-23			
			9/6/24	9/16/24	28.00	LF	EB Route D, 8544 Page Avenue	187+05.50				DI 2-7 to MH 2-1			
0770	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	9/6/24	9/16/24	6.00	FT	EB Route D, 8544 Page Avenue	187+05.50				MH 2-1			
0830	7319902	MISC. MANHOLES AND DROP INLETS	9/4/24	9/16/24	1.00	EA	EB Route D, Just East of Walton Road	185+18.00				DI 1-24			
			9/6/24	9/16/24	1.00	EA	EB Route D, 8544 Page Avenue	187+05.50				DI 2-7			
			9/9/24	9/16/24	1.00	EA	EB Route D, 8544 Page Avenue	188+00				DI 2-8			
			9/10/24	9/16/24	1.00	EA	EB Route D, 8530 Page Avenue	189+64.92				DI 2-9			
9/12/24	9/16/24	1.00	EA	EB Route D, 8460 Page Avenue	198+30					DI 3-34					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3592

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1640	2022010	REMOVAL OF IMPROVEMENTS	9/13/24	9/17/24	0.02	LS	EB/WB Route D		0			Paying .025 for the next 28 estimates
2150	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	9/13/24	9/17/24	0.02	LS	EB/WB Route D		0			Paying .025 for the next 28 estimates
2290	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	9/13/24	9/17/24	12.00	SQFT	Metro Link Bridge A53281					Agreed quantity with RV Wagner Project Superintendent (Jeremy Fearn) as of 9/13/2024

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3215	0060	TYPE 5 AGGREGATE FOR BASE	Material		8	Apr 16, 2024	SYSTEM	\$5,796.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Apr 16, 2024	SYSTEM	(\$5,796.00)						
					9	May 3, 2024	SYSTEM	\$8,591.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	May 3, 2024	SYSTEM	(\$8,591.40)						
					10	May 16, 2024	SYSTEM	\$10,274.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ashtoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	May 16, 2024	SYSTEM	(\$10,274.40)						
					11	Jun 4, 2024	SYSTEM	\$15,053.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ashtoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Jun 4, 2024	SYSTEM	(\$15,053.40)						
					12	Jun 18, 2024	SYSTEM	\$15,053.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ashtoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Jun 18, 2024	SYSTEM	(\$15,053.40)						
					13	Jul 1, 2024	SYSTEM	\$15,053.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ashtoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Jul 1, 2024	SYSTEM	(\$15,053.40)						
					14	Jul 16, 2024	SYSTEM	\$15,053.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ashtoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Jul 16, 2024	SYSTEM	(\$15,053.40)						
					15	Aug 2, 2024	SYSTEM	\$15,053.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ashtoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					15	Aug 2, 2024	SYSTEM	(\$15,053.40)						
					16	Aug 19, 2024	SYSTEM	\$15,053.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Aug 19, 2024	SYSTEM	(\$15,053.40)						
					17	Sep 3, 2024	SYSTEM	\$18,280.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					17	Sep 3, 2024	SYSTEM	(\$18,280.98)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0060 - Total								\$0.00	
						0130	CONCRETE PAVEMENT (10 IN. NON-REINF)	Material		17	Sep 3, 2024	SYSTEM	\$1,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 4 on the current Payment Estimate.
										17	Sep 3, 2024	SYSTEM	(\$1,740.00)	
										18	Sep 17, 2024	SYSTEM	\$1,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.
										18	Sep 17, 2024	SYSTEM	(\$1,740.00)	
										- Total				
Material - Total								\$0.00						
0130 - Total								\$0.00						



Line Item Adjustments by Estimate

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3215	0230	TRUNCATED DOMES	Material		9	May 3, 2024	SYSTEM	\$1,855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					9	May 3, 2024	SYSTEM	(\$1,855.00)						
					10	May 16, 2024	SYSTEM	\$1,855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ashtoa1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					10	May 16, 2024	SYSTEM	(\$1,855.00)						
					11	Jun 4, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ashtoa1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					11	Jun 4, 2024	SYSTEM	(\$2,310.00)						
					12	Jun 18, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ashtoa1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					12	Jun 18, 2024	SYSTEM	(\$2,310.00)						
					13	Jul 1, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ashtoa1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					13	Jul 1, 2024	SYSTEM	(\$2,310.00)						
					14	Jul 16, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ashtoa1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					14	Jul 16, 2024	SYSTEM	(\$2,310.00)						
					15	Aug 2, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ashtoa1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					15	Aug 2, 2024	SYSTEM	(\$2,310.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0230 - Total								\$0.00	
0260		PAVED APPROACH, 8 IN.	Material		8	Apr 16, 2024	SYSTEM	\$72,063.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Apr 16, 2024	SYSTEM	(\$72,063.60)						
					9	May 3, 2024	SYSTEM	\$97,317.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					9	May 3, 2024	SYSTEM	(\$97,317.60)						
					10	May 16, 2024	SYSTEM	\$114,126.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ashtoa1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					10	May 16, 2024	SYSTEM	(\$114,126.00)						
					11	Jun 4, 2024	SYSTEM	\$162,081.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ashtoa1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					11	Jun 4, 2024	SYSTEM	(\$162,081.00)						
					12	Jun 18, 2024	SYSTEM	\$162,081.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ashtoa1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					12	Jun 18, 2024	SYSTEM	(\$162,081.00)						
					13	Jul 1, 2024	SYSTEM	\$162,081.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ashtoa1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3215	0260	PAVED APPROACH, 8 IN.	Material		13	Jul 1, 2024	SYSTEM	(\$162,081.00)						
					14	Jul 16, 2024	SYSTEM	\$162,081.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ashtoa1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					14	Jul 16, 2024	SYSTEM	(\$162,081.00)						
					15	Aug 2, 2024	SYSTEM	\$162,081.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ashtoa1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					15	Aug 2, 2024	SYSTEM	(\$162,081.00)						
					16	Aug 19, 2024	SYSTEM	\$162,081.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					16	Aug 19, 2024	SYSTEM	(\$162,081.00)						
					17	Sep 3, 2024	SYSTEM	\$132,065.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					17	Sep 3, 2024	SYSTEM	(\$132,065.45)						
					18	Sep 17, 2024	SYSTEM	\$174,748.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					18	Sep 17, 2024	SYSTEM	(\$174,748.85)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0260 - Total								\$0.00	
	0270	CONCRETE SIDEWALK, 4 IN.	Material		11	Jun 4, 2024	SYSTEM	\$18,524.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ashtoa1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					11	Jun 4, 2024	SYSTEM	(\$18,524.80)						
					12	Jun 18, 2024	SYSTEM	\$18,524.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ashtoa1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					12	Jun 18, 2024	SYSTEM	(\$18,524.80)						
					13	Jul 1, 2024	SYSTEM	\$18,524.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ashtoa1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					13	Jul 1, 2024	SYSTEM	(\$18,524.80)						
					14	Jul 16, 2024	SYSTEM	\$18,524.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ashtoa1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					14	Jul 16, 2024	SYSTEM	(\$18,524.80)						
					15	Aug 2, 2024	SYSTEM	\$1,321.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ashtoa1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					15	Aug 2, 2024	SYSTEM	(\$1,321.60)						
					16	Aug 19, 2024	SYSTEM	\$1,321.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					16	Aug 19, 2024	SYSTEM	(\$1,321.60)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0270 - Total								\$0.00						
	0320	CURB AND GUTTER TYPE B	Material		9	May 3, 2024	SYSTEM	\$22,426.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3215	0320	CURB AND GUTTER TYPE B	Material		9	May 3, 2024	SYSTEM	(\$22,426.20)						
					10	May 16, 2024	SYSTEM	\$22,426.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ashtoa1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					10	May 16, 2024	SYSTEM	(\$22,426.20)						
					11	Jun 4, 2024	SYSTEM	\$27,394.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user ashtoa1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					11	Jun 4, 2024	SYSTEM	(\$27,394.20)						
					12	Jun 18, 2024	SYSTEM	\$27,394.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ashtoa1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					12	Jun 18, 2024	SYSTEM	(\$27,394.20)						
					13	Jul 1, 2024	SYSTEM	\$27,394.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user ashtoa1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					13	Jul 1, 2024	SYSTEM	(\$27,394.20)						
					14	Jul 16, 2024	SYSTEM	\$27,394.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ashtoa1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					14	Jul 16, 2024	SYSTEM	(\$27,394.20)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0320 - Total								\$0.00	
					0460	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		16	Aug 19, 2024	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 15 on the current Payment Estimate.	
16	Aug 19, 2024	SYSTEM	(\$1,700.00)											
17	Sep 3, 2024	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 13 on the current Payment Estimate.										
17	Sep 3, 2024	SYSTEM	(\$5,100.00)											
18	Sep 17, 2024	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 9 on the current Payment Estimate.										
18	Sep 17, 2024	SYSTEM	(\$5,100.00)											
- Total									\$0.00					
Material - Total								\$0.00						
0460 - Total								\$0.00						
0470	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT)	Material		17	Sep 3, 2024	SYSTEM	\$2,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 14 on the current Payment Estimate.						
				17	Sep 3, 2024	SYSTEM	(\$2,150.00)							
				18	Sep 17, 2024	SYSTEM	\$2,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 10 on the current Payment Estimate.						
				18	Sep 17, 2024	SYSTEM	(\$2,150.00)							
				- Total								\$0.00		
Material - Total								\$0.00						
0470 - Total								\$0.00						
0490	MANHOLE FRAME AND COVER, TYPE 1-B	Material		18	Sep 17, 2024	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 11 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3215	0490	MANHOLE FRAME AND COVER, TYPE 1-B	Material		18	Sep 17, 2024	SYSTEM	(\$800.00)			
				- Total					\$0.00		
				Material - Total					\$0.00		
	0490 - Total								\$0.00		
	0720	12 IN. PIPE GROUP A	Material		17	Sep 3, 2024	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubcj overriding Payment Estimate Exception 21 on the current Payment Estimate.		
					17	Sep 3, 2024	SYSTEM	(\$840.00)			
				- Total					\$0.00		
				Material - Total					\$0.00		
				0720 - Total							
	0830	MISC. MANHOLES AND DROP INLETS	Material		17	Sep 3, 2024	SYSTEM	\$21,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubcj overriding Payment Estimate Exception 22 on the current Payment Estimate.		
					17	Sep 3, 2024	SYSTEM	(\$21,000.00)			
				- Total					\$0.00		
				Material - Total					\$0.00		
				0830 - Total							
	0920	MGS GUARDRAIL	Construction Stockpile		11	Jun 4, 2024	SYSTEM	(\$1,001.96)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$1,001.96)	
				Construction Stockpile - Total						(\$1,001.96)	
			Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$1,001.96	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$1,001.96	
				Construction Stockpile STMI - Total						\$1,001.96	
	0920 - Total								\$0.00		
	0930	MGS END ANCHOR	Construction Stockpile		11	Jun 4, 2024	SYSTEM	(\$660.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$660.00)	
				Construction Stockpile - Total						(\$660.00)	
			Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$660.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total							\$660.00				
Construction Stockpile STMI - Total					\$660.00						
0930 - Total								\$0.00			
1010	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		15	Aug 2, 2024	SYSTEM	\$1,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ashto1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
				15	Aug 2, 2024	SYSTEM	(\$1,210.00)				
				16	Aug 19, 2024	SYSTEM	\$1,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubcj overriding Payment Estimate Exception 24 on the current Payment Estimate.			
				16	Aug 19, 2024	SYSTEM	(\$1,210.00)				
				17	Sep 3, 2024	SYSTEM	\$1,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubcj overriding Payment Estimate Exception 23 on the current Payment Estimate.			
				17	Sep 3, 2024	SYSTEM	(\$1,210.00)				
				18	Sep 17, 2024	SYSTEM	\$1,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubcj overriding Payment Estimate Exception 15 on the current Payment Estimate.			
				18	Sep 17, 2024	SYSTEM	(\$1,210.00)				
			- Total					\$0.00			



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3215	1010	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material - Total					\$0.00		
	1010 - Total								\$0.00	
	1150	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material			10	May 16, 2024	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ashtoa1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
						10	May 16, 2024	SYSTEM	(\$2,090.00)	
						11	Jun 4, 2024	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user ashtoa1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
						11	Jun 4, 2024	SYSTEM	(\$2,090.00)	
						- Total		\$0.00		
	Material - Total		\$0.00							
	1150 - Total								\$0.00	
	1160	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material			10	May 16, 2024	SYSTEM	\$3,993.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user ashtoa1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
						10	May 16, 2024	SYSTEM	(\$3,993.00)	
						11	Jun 4, 2024	SYSTEM	\$3,993.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user ashtoa1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
						11	Jun 4, 2024	SYSTEM	(\$3,993.00)	
						- Total		\$0.00		
	Material - Total		\$0.00							
	1160 - Total								\$0.00	
	1230	PULL BOX, PREFORMED CLASS 2	Material			10	May 16, 2024	SYSTEM	\$3,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ashtoa1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
						10	May 16, 2024	SYSTEM	(\$3,480.00)	
						11	Jun 4, 2024	SYSTEM	\$3,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user ashtoa1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
						11	Jun 4, 2024	SYSTEM	(\$3,480.00)	
						- Total		\$0.00		
	Material - Total		\$0.00							
	1230 - Total								\$0.00	
	1270	MISC.	Material			17	Sep 3, 2024	SYSTEM	\$4,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user aubucj overriding Payment Estimate Exception 24 on the current Payment Estimate.
						17	Sep 3, 2024	SYSTEM	(\$4,750.00)	
						18	Sep 17, 2024	SYSTEM	\$4,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 16 on the current Payment Estimate.
						18	Sep 17, 2024	SYSTEM	(\$4,750.00)	
						- Total		\$0.00		
Material - Total		\$0.00								
1270 - Total								\$0.00		
1290	MISC.	Material			5	Mar 5, 2024	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	Mar 5, 2024	SYSTEM	(\$16,000.00)		
					6	Mar 18, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3215	1290	MISC.	Material		6	Mar 18, 2024	SYSTEM	(\$30,000.00)						
					7	Apr 3, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	Apr 3, 2024	SYSTEM	(\$30,000.00)						
					8	Apr 16, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					8	Apr 16, 2024	SYSTEM	(\$30,000.00)						
					9	May 3, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					9	May 3, 2024	SYSTEM	(\$30,000.00)						
					10	May 16, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user ashtoa1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					10	May 16, 2024	SYSTEM	(\$30,000.00)						
					11	Jun 4, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user ashtoa1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					11	Jun 4, 2024	SYSTEM	(\$30,000.00)						
					12	Jun 18, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user ashtoa1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					12	Jun 18, 2024	SYSTEM	(\$30,000.00)						
					13	Jul 1, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ashtoa1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					13	Jul 1, 2024	SYSTEM	(\$30,000.00)						
					14	Jul 16, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user ashtoa1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					14	Jul 16, 2024	SYSTEM	(\$30,000.00)						
					15	Aug 2, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user ashtoa1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					15	Aug 2, 2024	SYSTEM	(\$30,000.00)						
					16	Aug 19, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					16	Aug 19, 2024	SYSTEM	(\$30,000.00)						
					17	Sep 3, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user aubucj overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					17	Sep 3, 2024	SYSTEM	(\$30,000.00)						
					18	Sep 17, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubucj overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					18	Sep 17, 2024	SYSTEM	(\$30,000.00)						
													- Total	\$0.00
													Material - Total	\$0.00
					1290 - Total								\$0.00	
					1350	BREAKAWAY	Construction			13	Jul 1,	SYSTEM	\$3,003.00	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3215	1350	ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Stockpile STMI			2024				
				- Total				\$3,003.00		
				Construction Stockpile STMI - Total				\$3,003.00		
	1350 - Total								\$3,003.00	
	1360	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Construction Stockpile STMI		13	Jul 1, 2024	SYSTEM	\$664.62	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$664.62		
				Construction Stockpile STMI - Total				\$664.62		
	1360 - Total								\$664.62	
	1370	2.5 IN. PSST POST - 12 GA.	Construction Stockpile STMI		13	Jul 1, 2024	SYSTEM	\$15,310.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$15,310.40		
				Construction Stockpile STMI - Total				\$15,310.40		
	1370 - Total								\$15,310.40	
	1380	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile STMI		13	Jul 1, 2024	SYSTEM	\$14,190.68	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$14,190.68		
				Construction Stockpile STMI - Total				\$14,190.68		
	1380 - Total								\$14,190.68	
	1390	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	Construction Stockpile STMI		13	Jul 1, 2024	SYSTEM	\$971.85	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$971.85		
				Construction Stockpile STMI - Total				\$971.85		
	1390 - Total								\$971.85	
	1400	SH-FLAT SHEET	Construction Stockpile STMI		13	Jul 1, 2024	SYSTEM	\$9,904.95	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$9,904.95		
				Construction Stockpile STMI - Total				\$9,904.95		
	1400 - Total								\$9,904.95	
1410	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		13	Jul 1, 2024	SYSTEM	\$3,249.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$3,249.00			
			Construction Stockpile STMI - Total				\$3,249.00			
1410 - Total								\$3,249.00		
J6S3215 - Total								\$47,294.50		
J6S3592	1690	TYPE 5 AGGREGATE FOR BASE	Material		9	May 3, 2024	SYSTEM	\$4,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					9	May 3, 2024	SYSTEM	(\$4,352.00)		
					10	May 16, 2024	SYSTEM	\$14,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user ashtoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					10	May 16, 2024	SYSTEM	(\$14,080.00)		
					11	Jun 4, 2024	SYSTEM	\$14,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user ashtoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					11	Jun 4, 2024	SYSTEM	(\$14,080.00)		
					12	Jun 18, 2024	SYSTEM	\$14,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ashtoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					12	Jun 18, 2024	SYSTEM	(\$14,080.00)		
					13	Jul 1, 2024	SYSTEM	\$14,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user ashtoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
	13	Jul 1, 2024	SYSTEM	(\$14,080.00)						



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3592	1690	TYPE 5 AGGREGATE FOR BASE	Material			2024								
					14	Jul 16, 2024	SYSTEM	\$14,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ashtoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					14	Jul 16, 2024	SYSTEM	(\$14,080.00)						
					15	Aug 2, 2024	SYSTEM	\$14,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ashtoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					15	Aug 2, 2024	SYSTEM	(\$14,080.00)						
					16	Aug 19, 2024	SYSTEM	\$14,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					16	Aug 19, 2024	SYSTEM	(\$14,080.00)						
					17	Sep 3, 2024	SYSTEM	\$14,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					17	Sep 3, 2024	SYSTEM	(\$14,080.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1690 - Total								\$0.00	
						1730	CONCRETE PAVEMENT (7 1/2 IN. NON-REINF,	Material		10	May 16, 2024	SYSTEM	\$42,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user ashtoa1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										10	May 16, 2024	SYSTEM	(\$42,232.00)	
										11	Jun 4, 2024	SYSTEM	\$42,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user ashtoa1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										11	Jun 4, 2024	SYSTEM	(\$42,232.00)	
										12	Jun 18, 2024	SYSTEM	\$42,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user ashtoa1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										12	Jun 18, 2024	SYSTEM	(\$42,232.00)	
										13	Jul 1, 2024	SYSTEM	\$42,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user ashtoa1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
13	Jul 1, 2024	SYSTEM	(\$42,232.00)											
14	Jul 16, 2024	SYSTEM	\$42,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user ashtoa1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
14	Jul 16, 2024	SYSTEM	(\$42,232.00)											
15	Aug 2, 2024	SYSTEM	\$42,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user ashtoa1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
15	Aug 2, 2024	SYSTEM	(\$42,232.00)											
16	Aug 19, 2024	SYSTEM	\$42,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubucj overriding Payment Estimate Exception 5 on the current Payment Estimate.										
16	Aug 19, 2024	SYSTEM	(\$42,232.00)											
17	Sep 3, 2024	SYSTEM	\$42,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user aubucj overriding Payment Estimate Exception 5 on the current Payment Estimate.										
17	Sep 3, 2024	SYSTEM	(\$42,232.00)											
18	Sep 17, 2024	SYSTEM	\$42,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user aubucj overriding Payment										



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3592	1730	CONCRETE PAVEMENT (7 1/2 IN. NON-REINF,	Material						Estimate Exception 5 on the current Payment Estimate.	
					18	Sep 17, 2024	SYSTEM	(\$42,232.00)		
								- Total	\$0.00	
								Material - Total	\$0.00	
								1730 - Total	\$0.00	
J6S3592	1800	CURB AND GUTTER TYPE B	Material		9	May 3, 2024	SYSTEM	\$44,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					9	May 3, 2024	SYSTEM	(\$44,010.00)		
					10	May 16, 2024	SYSTEM	\$44,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user ashtoa1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					10	May 16, 2024	SYSTEM	(\$44,010.00)		
					11	Jun 4, 2024	SYSTEM	\$44,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user ashtoa1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					11	Jun 4, 2024	SYSTEM	(\$44,010.00)		
					12	Jun 18, 2024	SYSTEM	\$44,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user ashtoa1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					12	Jun 18, 2024	SYSTEM	(\$44,010.00)		
					13	Jul 1, 2024	SYSTEM	\$44,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user ashtoa1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					13	Jul 1, 2024	SYSTEM	(\$44,010.00)		
					14	Jul 16, 2024	SYSTEM	\$44,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user ashtoa1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					14	Jul 16, 2024	SYSTEM	(\$44,010.00)		
					15	Aug 2, 2024	SYSTEM	\$44,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user ashtoa1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					15	Aug 2, 2024	SYSTEM	(\$44,010.00)		
					16	Aug 19, 2024	SYSTEM	\$44,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user aubucj overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					16	Aug 19, 2024	SYSTEM	(\$44,010.00)		
					17	Sep 3, 2024	SYSTEM	\$44,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user aubucj overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					17	Sep 3, 2024	SYSTEM	(\$44,010.00)		
					18	Sep 17, 2024	SYSTEM	\$44,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user aubucj overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					18	Sep 17, 2024	SYSTEM	(\$44,010.00)		
								- Total	\$0.00	
								Material - Total	\$0.00	
				Overrun	Overrun	9	May 3, 2024	SYSTEM	(\$1,188.00)	
								Overrun - Total	(\$1,188.00)	
								Overrun - Total	(\$1,188.00)	
								1800 - Total	(\$1,188.00)	
J6S3592	1960	CONCRETE	Material		10	May 16, 2024	SYSTEM	\$135,660.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3592	1960	TRAFFIC BARRIER, TYPE C	Material			2024			Estimate Item Adjustment (0012) due to user ashtoa1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					10	May 16, 2024	SYSTEM	(\$135,660.00)						
					11	Jun 4, 2024	SYSTEM	\$135,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user ashtoa1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					11	Jun 4, 2024	SYSTEM	(\$135,660.00)						
					12	Jun 18, 2024	SYSTEM	\$135,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user ashtoa1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					12	Jun 18, 2024	SYSTEM	(\$135,660.00)						
					13	Jul 1, 2024	SYSTEM	\$135,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user ashtoa1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					13	Jul 1, 2024	SYSTEM	(\$135,660.00)						
					14	Jul 16, 2024	SYSTEM	\$135,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user ashtoa1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					14	Jul 16, 2024	SYSTEM	(\$135,660.00)						
					15	Aug 2, 2024	SYSTEM	\$135,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user ashtoa1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					15	Aug 2, 2024	SYSTEM	(\$135,660.00)						
					16	Aug 19, 2024	SYSTEM	\$158,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user aubucj overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					16	Aug 19, 2024	SYSTEM	(\$158,480.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1960 - Total								\$0.00	
					1970		TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		9	May 3, 2024	SYSTEM	\$35,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjg overriding Payment Estimate Exception 14 on the current Payment Estimate.
										9	May 3, 2024	SYSTEM	(\$35,500.00)	
										10	May 16, 2024	SYSTEM	\$35,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user ashtoa1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
10	May 16, 2024	SYSTEM	(\$35,500.00)											
11	Jun 4, 2024	SYSTEM	\$35,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user ashtoa1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										
11	Jun 4, 2024	SYSTEM	(\$35,500.00)											
12	Jun 18, 2024	SYSTEM	\$35,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user ashtoa1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										
12	Jun 18, 2024	SYSTEM	(\$35,500.00)											
13	Jul 1, 2024	SYSTEM	\$35,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user ashtoa1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										
13	Jul 1, 2024	SYSTEM	(\$35,500.00)											
14	Jul 16, 2024	SYSTEM	\$35,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user ashtoa1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										
14	Jul 16, 2024	SYSTEM	(\$35,500.00)											



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3592	1970	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material			2024						
					15	Aug 2, 2024	SYSTEM	\$35,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user ashtoa1 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
					15	Aug 2, 2024	SYSTEM	(\$35,500.00)				
									- Total	\$0.00		
										Material - Total	\$0.00	
										1970 - Total	\$0.00	
	1980	TEMP. TRAFFIC BARRIER HEIGHT TRANSITION	Material		9	May 3, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjg overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					9	May 3, 2024	SYSTEM	(\$4,800.00)				
					10	May 16, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user ashtoa1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
					10	May 16, 2024	SYSTEM	(\$4,800.00)				
					11	Jun 4, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user ashtoa1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
					11	Jun 4, 2024	SYSTEM	(\$4,800.00)				
					12	Jun 18, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user ashtoa1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
					12	Jun 18, 2024	SYSTEM	(\$4,800.00)				
					13	Jul 1, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user ashtoa1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
13					Jul 1, 2024	SYSTEM	(\$4,800.00)					
14					Jul 16, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user ashtoa1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
14					Jul 16, 2024	SYSTEM	(\$4,800.00)					
15					Aug 2, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user ashtoa1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
15					Aug 2, 2024	SYSTEM	(\$4,800.00)					
												- Total
									Material - Total	\$0.00		
									1980 - Total	\$0.00		
2000	MISC. CONCRETE TRAFFIC BARRIER	Material		16	Aug 19, 2024	SYSTEM	\$23,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user aubcj overriding Payment Estimate Exception 21 on the current Payment Estimate.				
				16	Aug 19, 2024	SYSTEM	(\$23,520.00)					
				17	Sep 3, 2024	SYSTEM	\$23,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user aubcj overriding Payment Estimate Exception 18 on the current Payment Estimate.				
				17	Sep 3, 2024	SYSTEM	(\$23,520.00)					
				18	Sep 17, 2024	SYSTEM	\$23,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user aubcj overriding Payment Estimate Exception 14 on the current Payment Estimate.				
				18	Sep 17, 2024	SYSTEM	(\$23,520.00)					
											- Total	\$0.00
									Material - Total	\$0.00		



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3592	2000 - Total								\$0.00		
	2210	MGS GUARDRAIL	Construction Stockpile		11	Jun 4, 2024	SYSTEM	(\$338.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				(\$338.50)			
			Construction Stockpile - Total		(\$338.50)						
			Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$4,400.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$4,400.50			
	Construction Stockpile STMI - Total		\$4,400.50								
	2210 - Total								\$4,062.00		
	2220	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$1,606.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$1,606.00			
			Construction Stockpile STMI - Total		\$1,606.00						
	2220 - Total								\$1,606.00		
	2230	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		11	Jun 4, 2024	SYSTEM	(\$1,850.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				(\$1,850.00)			
			Construction Stockpile - Total		(\$1,850.00)						
			Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$7,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$7,400.00			
	Construction Stockpile STMI - Total		\$7,400.00								
	2230 - Total								\$5,550.00		
	2240	MGS END ANCHOR	Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$1,320.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$1,320.00			
			Construction Stockpile STMI - Total		\$1,320.00						
	2240 - Total								\$1,320.00		
	2250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$1,875.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$1,875.00			
			Construction Stockpile STMI - Total		\$1,875.00						
	2250 - Total								\$1,875.00		
	2290	SUBSTRUCTURE REPAIR (UNFORMED)	Material			6	Mar 18, 2024	SYSTEM	\$18,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						6	Mar 18, 2024	SYSTEM	(\$18,920.00)		
						7	Apr 3, 2024	SYSTEM	\$18,920.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
						7	Apr 3, 2024	SYSTEM	(\$18,920.00)		
						8	Apr 16, 2024	SYSTEM	\$18,920.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
						8	Apr 16, 2024	SYSTEM	(\$18,920.00)		
				9		May 3, 2024	SYSTEM	\$18,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjg overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				9		May 3, 2024	SYSTEM	(\$18,920.00)			
				10		May 16, 2024	SYSTEM	\$18,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user ashtoa1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
				10		May 16, 2024	SYSTEM	(\$18,920.00)			
				11		Jun 4, 2024	SYSTEM	\$18,920.00	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3592	2290	SUBSTRUCTURE REPAIR (UNFORMED)	Material			2024			Estimate Item Adjustment (0020) due to user ashtoa1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					11	Jun 4, 2024	SYSTEM	(\$18,920.00)						
					12	Jun 18, 2024	SYSTEM	\$18,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user ashtoa1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					12	Jun 18, 2024	SYSTEM	(\$18,920.00)						
					13	Jul 1, 2024	SYSTEM	\$18,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user ashtoa1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					13	Jul 1, 2024	SYSTEM	(\$18,920.00)						
					14	Jul 16, 2024	SYSTEM	\$18,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user ashtoa1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					14	Jul 16, 2024	SYSTEM	(\$18,920.00)						
					15	Aug 2, 2024	SYSTEM	\$18,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user ashtoa1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					15	Aug 2, 2024	SYSTEM	(\$18,920.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
2290 - Total								\$0.00						
J6S3592 - Total								\$13,225.00						
Overall - Total								\$60,519.50						



Contract Adjustments for Contract - 231020-F03

There are no contract adjustments to display for this contract.