



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 7, 2024

Pay Estimate Created Date: May 3, 2024

Progress Estimate Number 9	Contract ID 231020-F03 Prime Contractor N.B. West Contracting Company	Pay Period Start April 16, 2024 Pay Period End May 1, 2024	Original Contract Amount \$12,432,636.00 Net Change Order Amount \$0.00 Current Contract Amount \$12,432,636.00
--------------------------------------	--	---	--

Approval Date		By User
May 3, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	brownjg
May 3, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	BAUERD1
May 6, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025		7.42%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 1, 2023	November 1, 2023	
Letting Date	October 20, 2023	October 20, 2023	
Notice to Proceed Date	December 4, 2023	December 4, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 9

	This Estimate	Previous	To Date
231020-F03			
Total Posted Items Pay	\$159,109.20	\$763,518.95	\$922,628.15
Gross Item Adjustments	(\$1,188.00)	\$18,263.46	\$17,075.46
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$157,921.20	\$781,782.41	\$939,703.61

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3215	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$9.000	310.6	\$2,795.40
	0160	6042010	ADJUSTING MANHOLE	EA	\$750.000	1	\$750.00
	0230	6081012	TRUNCATED DOMES	SQFT	\$35.000	53	\$1,855.00
	0250	6083006	6 IN. CONCRETE MEDIAN STRIP	SQYD	\$96.000	14.3	\$1,372.80
	0260	6085008	PAVED APPROACH, 8 IN.	SQYD	\$138.000	183	\$25,254.00
	0270	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$56.000	62.5	\$3,500.00
	0280	6089902	MISC.ADA CURB RAMP	EA	\$2,600.000	9	\$23,400.00
	0290	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$48.000	15	\$720.00
	0320	6091052	CURB AND GUTTER TYPE B	LF	\$54.000	200	\$10,800.00
Project J6S3215 - Total							\$70,447.20
J6S3592	1690	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$16.000	272	\$4,352.00
	1800	6091052	CURB AND GUTTER TYPE B	LF	\$54.000	815	\$44,010.00
	1970	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	LF	\$40.000	887.5	\$35,500.00
	1980	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	EA	\$1,200.000	4	\$4,800.00
Project J6S3592 - Total							\$88,662.00
Overall - Total							\$159,109.20

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 7, 2024

Pay Estimate Created Date: May 3, 2024

Progress Estimate Number 9	Contract ID 231020-F03 Prime Contractor N.B. West Contracting Company	Pay Period Start April 16, 2024 Pay Period End May 1, 2024	Original Contract Amount \$12,432,636.00 Net Change Order Amount \$0.00 Current Contract Amount \$12,432,636.00
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3215	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-954.6	\$9.00	(\$8,591.40)
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.	954.6	\$9.00	\$8,591.40
	0230	TRUNCATED DOMES	Material			-53	\$35.00	(\$1,855.00)
	0230	TRUNCATED DOMES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.	53	\$35.00	\$1,855.00
	0260	PAVED APPROACH, 8 IN.	Material			-705.2	\$138.00	(\$97,317.60)
	0260	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.	705.2	\$138.00	\$97,317.60
	0320	CURB AND GUTTER TYPE B	Material			-415.3	\$54.00	(\$22,426.20)
	0320	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.	415.3	\$54.00	\$22,426.20
	1290	MISC.	Material			-75	\$400.00	(\$30,000.00)
	1290	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 18 on the current Payment Estimate.	75	\$400.00	\$30,000.00
J6S3592	1690	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-272	\$16.00	(\$4,352.00)
	1690	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.	272	\$16.00	\$4,352.00
	1800	CURB AND GUTTER TYPE B	Overrun			-22	\$54.00	(\$1,188.00)
	1800	CURB AND GUTTER TYPE B	Material			-815	\$54.00	(\$44,010.00)
	1800	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 11 on the current Payment Estimate.	815	\$54.00	\$44,010.00
	1970	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material			-887.5	\$40.00	(\$35,500.00)
	1970	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjg overriding Payment Estimate Exception 14 on the current Payment Estimate.	887.5	\$40.00	\$35,500.00
	1980	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	Material			-4	\$1,200.00	(\$4,800.00)
	1980	TEMPORARY TRAFFIC BARRIER HEIGHT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	4	\$1,200.00	\$4,800.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 7, 2024

Pay Estimate Created Date: May 3, 2024

Progress Estimate Number 9	Contract ID 231020-F03 Prime Contractor N.B. West Contracting Company	Pay Period Start April 16, 2024 Pay Period End May 1, 2024	Original Contract Amount \$12,432,636.00 Net Change Order Amount \$0.00 Current Contract Amount \$12,432,636.00
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3592		TRANSITION			Adjustment (0010) due to user brownjg overriding Payment Estimate Exception 15 on the current Payment Estimate.			
	2290	SUBSTRUCTURE REPAIR (UNFORMED)	Material			-86	\$220.00	(\$18,920.00)
	2290	SUBSTRUCTURE REPAIR (UNFORMED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjg overriding Payment Estimate Exception 17 on the current Payment Estimate.	86	\$220.00	\$18,920.00
Total								(\$1,188.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 7, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3215	FAS-S502(014)	Resurface and ADA improvements	D	ST LOUIS	from I-170 to west of Pennsylvania Ave.
J6S3592	FAS S503(13)	4 Bridge rehabilitations and ADA improvements	D	ST LOUIS	from I-170 to Ogden Ave.

Totals by Job Numbers

Job Number	Item	This Estimate	Previous	To Date
J6S3215	Posted Item Pay	\$70,447.20	\$657,098.95	\$727,546.15
	Gross Item Adjustments	\$0.00	\$1,661.96	\$1,661.96
	Gross Item Pay	\$70,447.20	\$658,760.91	\$729,208.11
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J6S3592	Posted Item Pay	\$88,662.00	\$106,420.00	\$195,082.00
	Gross Item Adjustments	(\$1,188.00)	\$16,601.50	\$15,413.50
	Gross Item Pay	\$87,474.00	\$123,021.50	\$210,495.50
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 7, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 3040504, Project Item Line Number 0060, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Awaiting QC report	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 3040504, Project Item Line Number 0060, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Awaiting QC report	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 3040504, Project Item Line Number 1690, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Awaiting QC report	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 3040504, Project Item Line Number 1690, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Awaiting QC report	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 6081012, Project Item Line Number 0230, Material Set 608101296, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Sample record will be entered by next estimate	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 6085008, Project Item Line Number 0260, Material Set 608500896, Material 1057JMFRPF - Preformed Fiber Expansion Joint Mat @, Acceptance Action Generic 1057JMFRPF is insufficient.	PAL received, need to have material transferred to this project	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 6085008, Project Item Line Number 0260, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QC report	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 6085008, Project Item Line Number 0260, Material Set 608500896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QC report	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 6085008, Project Item Line Number 0260, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Awaiting QC report	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 6091052, Project Item Line Number 0320, Material Set 609105296, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Awaiting QC report, need to change concrete type to PCCP	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 6091052, Project Item Line Number 1800, Material Set 609105296, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Awaiting QC report	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 6091052, Project Item Line Number 1800, Material Set 609105296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QC report	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 6091052, Project Item Line Number 1800, Material Set 609105296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QC report	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 6173600D, Project Item Line Number 1970, Material Set 6173600D96, Material 0617TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 0617TCRCTF is insufficient.	Sample record will be entered by next estimate	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 6174000A, Project Item Line Number 1980, Material Set 6174000A96, Material 0617MBPKBT.1PC - One Piece Barrier Height-Transition Sect, Acceptance Action Generic 0617MBPKBT.1PC is insufficient.	Two piece barrier height transition section was used. This material needs to be removed.	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 6174000A, Project Item Line Number 1980, Material Set 6174000A96, Material 0617MBPKBT.2PC - Two Piece Barrier Height-Transition Sect, Acceptance Action Generic 0617MBPKBT.2PC is insufficient.	Sample record will be entered by next estimate	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3592, Item 7040102, Project Item Line Number 2290, Material Set 704010296, Material 4066SPSM - Special Provision Special Mortar, Acceptance Action Generic 4066SPSM is insufficient.	Awaiting cert	brownjg	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3215, Item 9029902, Project Item Line Number 1290, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Awaiting cert	brownjg	Overridden
Estimate Exception Type: Item Overrun: Contract 231020-F03, Contract Project J6S3592, Project Item Line Number 1800, Contract Line Item Number 1800, Item 6091052, Minor Item.	No Remark was entered by Engineer	brownjg	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-F03	J6S3215	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.10	\$1,431,203.00	\$143,120.30
		0001	0020	2063000	CLASS 3 EXCAVATION	2,458.00	0.00	2,458.00	CUYD	0.00	\$0.01	\$0.00
		0001	0030	2063500	CULVERT CLEANOUT	20.00	0.00	20.00	EA	0.00	\$300.00	\$0.00
		0001	0040	2071000	LINEAR GRADING CLASS 1	19.50	0.00	19.50	STA	0.00	\$300.00	\$0.00
		0001	0050	2079901	MISC.LINEAR GRADING CLASS 2, MODIFIED	119.60	0.00	119.60	LS	0.00	\$1,800.00	\$0.00
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	18,343.00	0.00	18,343.00	SQYD	954.60	\$9.00	\$8,591.40
		0001	0070	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	48.70	0.00	48.70	TONS	0.00	\$500.00	\$0.00
		0001	0080	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	7,520.10	0.00	7,520.10	TONS	0.00	\$130.00	\$0.00
		0001	0090	4030111	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125CLP MIX)	7,520.10	0.00	7,520.10	TONS	0.00	\$130.00	\$0.00
		0001	0100	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0110	4039905	MISC.OPTIONAL PAVEMENT	89.40	0.00	89.40	SQYD	0.00	\$300.00	\$0.00
		0001	0120	4071007	TACK COAT - NON-TRACKING	10,394.00	0.00	10,394.00	GAL	0.00	\$3.00	\$0.00
		0001	0130	5021110	CONCRETE PAVEMENT (10 IN. NON-REINF)	128.90	0.00	128.90	SQYD	0.00	\$300.00	\$0.00
		0001	0140	6039902	WATER	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0001	0150	6039902	WATER	20.00	0.00	20.00	EA	0.00	\$150.00	\$0.00
		0001	0160	6042010	ADJUSTING MANHOLE	48.00	0.00	48.00	EA	3.00	\$750.00	\$2,250.00
		0001	0170	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	0.00	\$700.00	\$0.00
		0001	0190	6049902	MISC.ADJUST TO GRADE PULL BOX	20.00	0.00	20.00	EA	0.00	\$300.00	\$0.00
		0001	0200	6049902	MISC.ADJUST TO GRADE PULL BOX - MODOT	10.00	0.00	10.00	EA	1.00	\$300.00	\$300.00
		0001	0210	6049902	MISC.CONCRETE MANHOLE COLLAR	16.00	0.00	16.00	EA	0.00	\$1,500.00	\$0.00
		0001	0220	6049902	MISC.SIDEWALK TRENCH DRAIN	2.00	0.00	2.00	EA	0.00	\$9,000.00	\$0.00
		0001	0230	6081012	TRUNCATED DOMES	1,088.00	0.00	1,088.00	SQFT	53.00	\$35.00	\$1,855.00
		0001	0240	6083004	4 IN. CONCRETE MEDIAN STRIP	38.40	0.00	38.40	SQYD	0.00	\$300.00	\$0.00
		0001	0250	6083006	6 IN. CONCRETE MEDIAN STRIP	563.40	0.00	563.40	SQYD	14.30	\$96.00	\$1,372.80
		0001	0260	6085008	PAVED APPROACH, 8 IN.	8,352.20	0.00	8,352.20	SQYD	705.20	\$138.00	\$97,317.60
		0001	0270	6086004	CONCRETE SIDEWALK, 4 IN.	5,891.00	0.00	5,891.00	SQYD	112.70	\$56.00	\$6,311.20
		0001	0280	6089902	MISC.ADA CURB RAMP	178.00	0.00	178.00	EA	13.00	\$2,600.00	\$33,800.00
		0001	0290	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	889.00	0.00	889.00	LF	52.00	\$48.00	\$2,496.00
		0001	0300	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	204.00	0.00	204.00	LF	0.00	\$65.00	\$0.00
		0001	0310	6091041	CONCRETE GUTTER TYPE A	13.00	0.00	13.00	LF	0.00	\$85.00	\$0.00
		0001	0320	6091052	CURB AND GUTTER TYPE B	7,791.00	0.00	7,791.00	LF	415.30	\$54.00	\$22,426.20
		0001	0330	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	751.00	0.00	751.00	LF	0.00	\$18.00	\$0.00
		0001	0340	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	56.00	0.00	56.00	LF	0.00	\$35.00	\$0.00
		0001	0350	6113010	FURNISHING TYPE 1 ROCK BLANKET	16.00	0.00	16.00	CUYD	0.00	\$60.00	\$0.00
		0001	0360	6113030	PLACING TYPE 1 ROCK BLANKET	16.00	0.00	16.00	CUYD	0.00	\$100.00	\$0.00
		0001	0370	6116010A	SLOPE PROTECTION	69.00	0.00	69.00	SQYD	0.00	\$200.00	\$0.00
		0001	0380	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	9.00	0.00	9.00	EA	0.00	\$0.01	\$0.00
		0001	0390	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	5.00	0.00	5.00	EA	0.00	\$1.00	\$0.00
		0001	0400	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	49.10	0.00	49.10	SQYD	0.00	\$500.00	\$0.00
		0001	0410	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	49.00	0.00	49.00	SQYD	0.00	\$5.00	\$0.00
		0001	0420	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	49.00	0.00	49.00	SQYD	0.00	\$10.00	\$0.00
		0001	0430	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	461.00	0.00	461.00	LF	0.00	\$12.00	\$0.00
		0001	0440	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	234.00	0.00	234.00	EA	0.00	\$10.00	\$0.00
		0001	0450	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	1.00	0.00	1.00	EA	0.00	\$2,400.00	\$0.00
		0001	0460	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	38.00	0.00	38.00	EA	0.00	\$1,700.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-F03	J6S3215	0001	0470	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	3.00	0.00	3.00	EA	0.00	\$2,150.00	\$0.00
		0001	0480	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	1.00	0.00	1.00	EA	0.00	\$800.00	\$0.00
		0001	0490	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	10.00	0.00	10.00	EA	0.00	\$800.00	\$0.00
		0001	0500	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$200,000.00	\$100,000.00
		0001	0510	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGNS (CONTRACTOR FURNISHED & RETAINED)	6.00	0.00	6.00	EA	0.00	\$500.00	\$0.00
		0001	0520	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	4,188.00	0.00	4,188.00	LF	0.00	\$0.01	\$0.00
		0001	0530	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.21	\$1,252,979.28	\$263,125.65
		0001	0540	6191000	PAVEMENT EDGE TREATMENT	7,995.00	0.00	7,995.00	LF	0.00	\$0.01	\$0.00
		0001	0550	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	596.00	0.00	596.00	LF	0.00	\$20.00	\$0.00
		0001	0560	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	28.00	0.00	28.00	EA	0.00	\$280.00	\$0.00
		0001	0570	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
		0001	0580	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	228.00	0.00	228.00	EA	0.00	\$200.00	\$0.00
		0001	0590	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	117.00	0.00	117.00	EA	0.00	\$70.00	\$0.00
		0001	0600	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	22,036.00	0.00	22,036.00	LF	0.00	\$0.20	\$0.00
		0001	0610	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	34,563.00	0.00	34,563.00	LF	0.00	\$0.30	\$0.00
		0001	0620	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	479.00	0.00	479.00	LF	0.00	\$1.00	\$0.00
		0001	0630	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	615.00	0.00	615.00	LF	0.00	\$2.00	\$0.00
		0001	0640	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	553.00	0.00	553.00	LF	0.00	\$2.00	\$0.00
		0001	0650	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$0.01	\$0.00
		0001	0660	6209902	MISC.18 IN. WHITE ISLAND TUBULAR MARKER	15.00	0.00	15.00	EA	0.00	\$100.00	\$0.00
		0001	0670	6209902	MISC.18 IN. YELLOW ISLAND TUBULAR MARKER	16.00	0.00	16.00	EA	0.00	\$100.00	\$0.00
		0001	0680	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	69,299.00	0.00	69,299.00	SQYD	0.00	\$5.25	\$0.00
		0001	0690	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	947.00	0.00	947.00	SQYD	0.00	\$15.00	\$0.00
		0001	0700	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	49.00	0.00	49.00	SQYD	0.00	\$15.00	\$0.00
		0001	0710	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.20	\$38,400.00	\$7,680.00
		0001	0720	7261012	12 IN. PIPE GROUP A	7.00	0.00	7.00	LF	0.00	\$120.00	\$0.00
		0001	0730	7261015	15 IN. PIPE GROUP A	2,060.00	0.00	2,060.00	LF	0.00	\$125.00	\$0.00
		0001	0740	7261018	18 IN. PIPE GROUP A	1,236.00	0.00	1,236.00	LF	0.00	\$130.00	\$0.00
		0001	0750	7261024	24 IN. PIPE GROUP A	380.00	0.00	380.00	LF	0.00	\$140.00	\$0.00
		0001	0760	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	8.00	0.00	8.00	FT	0.00	\$700.00	\$0.00
		0001	0770	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	61.00	0.00	61.00	FT	0.00	\$590.00	\$0.00
		0001	0780	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	4.00	0.00	4.00	FT	0.00	\$710.00	\$0.00
		0001	0790	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	3.00	0.00	3.00	FT	0.00	\$950.00	\$0.00
		0001	0800	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	13.00	0.00	13.00	FT	0.00	\$730.00	\$0.00
		0001	0810	7319902	MISC.INLET TOP AND HOOD REPLACEMENT	20.00	0.00	20.00	EA	1.00	\$3,400.00	\$3,400.00
		0001	0820	7319902	MISC.INLET TOP REPLACEMENT	8.00	0.00	8.00	EA	1.00	\$3,500.00	\$3,500.00
		0001	0830	7319902	MISC.PRECAST CONC. DROP INLET MOD X	33.00	0.00	33.00	EA	0.00	\$4,200.00	\$0.00
		0001	0840	7319902	MISC.SPECIAL DRAINAGE STRUCTURE	4.00	0.00	4.00	EA	0.00	\$4,800.00	\$0.00
		0001	0850	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,300.00	\$0.00
		0001	0860	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,350.00	\$0.00
0001	0870	8031000A	TURF TYPE TALL FESCUE SODDING	5,026.00	0.00	5,026.00	SQYD	0.00	\$12.00	\$0.00		
0001	0880	8061005	ROCK DITCH CHECK	448.00	0.00	448.00	LF	0.00	\$12.00	\$0.00		
0001	0890	8061007A	CURB INLET CHECK	95.00	0.00	95.00	EA	0.00	\$25.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-F03	J6S3215	0001	0900	8061016	SEDIMENT REMOVAL	132.00	0.00	132.00	CUYD	0.00	\$0.01	\$0.00
		0001	0910	8061019	SILT FENCE	2,280.00	0.00	2,280.00	LF	0.00	\$4.00	\$0.00
		0010	0920	6061060	MGS GUARDRAIL	74.00	0.00	74.00	LF	0.00	\$50.00	\$0.00
		0010	0930	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$2,400.00	\$0.00
		0020	0940	9011311	LUMINAIRE, LED-A	2.00	0.00	2.00	EA	0.00	\$400.00	\$0.00
		0020	0950	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	44.00	0.00	44.00	LF	0.00	\$19.00	\$0.00
		0020	0960	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	1,430.00	0.00	1,430.00	LF	0.00	\$24.00	\$0.00
		0020	0970	9015010	TRENCHING TYPE I	1,929.00	0.00	1,929.00	LF	0.00	\$7.00	\$0.00
		0020	0980	9015020	TRENCHING TYPE II	198.00	0.00	198.00	LF	0.00	\$12.00	\$0.00
		0020	0990	9016110	PULL BOX, PREFORMED CLASS 1	19.00	0.00	19.00	EA	0.00	\$1,240.00	\$0.00
		0020	1000	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,620.00	0.00	1,620.00	LF	0.00	\$0.55	\$0.00
		0020	1010	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	4,100.00	0.00	4,100.00	LF	0.00	\$5.50	\$0.00
		0020	1020	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	8.00	0.00	8.00	EA	0.00	\$1,386.00	\$0.00
		0020	1030	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	7.00	0.00	7.00	EA	0.00	\$1,949.00	\$0.00
		0020	1040	9019902	MISC.150W TOP MOUNTED LED-A LUMINAIRE	11.00	0.00	11.00	EA	0.00	\$400.00	\$0.00
		0020	1050	9019902	MISC.170W TOP MOUNTED LED-B LUMINAIRE	9.00	0.00	9.00	EA	0.00	\$450.00	\$0.00
		0020	1060	9019902	MISC.30 FT. TOP MOUNT LIGHT POLE	8.00	0.00	8.00	EA	0.00	\$3,246.00	\$0.00
		0020	1070	9019902	MISC.45 FT. TOP MOUNTED LIGHT POLE	7.00	0.00	7.00	EA	0.00	\$3,864.00	\$0.00
		0030	1080	9020213	SIGNAL HEAD, TYPE 3S	1.00	0.00	1.00	EA	0.00	\$904.00	\$0.00
		0030	1090	9020513	SIGNAL HEAD, TYPE 3B	5.00	0.00	5.00	EA	0.00	\$1,267.00	\$0.00
		0030	1100	9020833	SH-FLAT SHEET - SIGNAL SIGN	366.00	0.00	366.00	SQFT	0.00	\$35.00	\$0.00
		0030	1110	9020834	SIGNAL SIGN, MOUNTING HARDWARE	78.00	0.00	78.00	EA	0.00	\$127.00	\$0.00
		0030	1120	9022708	POST, SIGNAL 8 FT.	30.00	0.00	30.00	EA	0.00	\$1,180.00	\$0.00
		0030	1130	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	2.00	0.00	2.00	EA	0.00	\$13,100.00	\$0.00
		0030	1140	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	0.00	\$33,000.00	\$0.00
		0030	1150	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	638.00	0.00	638.00	LF	0.00	\$22.00	\$0.00
		0030	1160	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	286.00	0.00	286.00	LF	0.00	\$33.00	\$0.00
		0030	1170	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	570.00	0.00	570.00	LF	0.00	\$1.00	\$0.00
		0030	1180	9028219	CABLE, 10 AWG 1 CONDUCTOR, POWER	190.00	0.00	190.00	LF	0.00	\$0.55	\$0.00
		0030	1190	9028302	CABLE, 12 AWG 2 CONDUCTOR	180.00	0.00	180.00	LF	0.00	\$1.25	\$0.00
		0030	1200	9028308	CABLE, 16 AWG 2 CONDUCTOR	6,390.00	0.00	6,390.00	LF	0.00	\$1.25	\$0.00
		0030	1210	9028310	CABLE, 16 AWG 5 CONDUCTOR	6,430.00	0.00	6,430.00	LF	0.00	\$1.50	\$0.00
		0030	1220	9028311	CABLE, 16 AWG 7 CONDUCTOR	480.00	0.00	480.00	LF	0.00	\$2.00	\$0.00
		0030	1230	9028811	PULL BOX, PREFORMED CLASS 2	5.00	0.00	5.00	EA	0.00	\$1,740.00	\$0.00
		0030	1240	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	0.00	\$2,400.00	\$0.00
		0030	1250	9029100	BASE, CONCRETE	19.30	0.00	19.30	CUYD	0.00	\$1,800.00	\$0.00
		0030	1260	9029902	MISC.AUDIBLE PEDESTRIAN PUSHBUTTON & SIGNING WITH VERBAL WALK MESSAGE	36.00	0.00	36.00	EA	0.00	\$856.00	\$0.00
		0030	1270	9029902	MISC.COMBINATION PAD MOUNTED 120V/240V POWER SUPPLY & LIGHTING CONTROLLER WITH UPS)	6.00	0.00	6.00	EA	0.00	\$19,000.00	\$0.00
		0030	1280	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	38.00	0.00	38.00	EA	0.00	\$590.00	\$0.00
		0030	1290	9029902	MISC.POT HOLING FOR UTILITY FACILITIES	75.00	0.00	75.00	EA	75.00	\$400.00	\$30,000.00
		0030	1300	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$14,220.00	\$0.00
		0030	1310	9029902	MISC.SIGNAL CABINET BASE WRAP AND CABINET SHIFT	5.00	0.00	5.00	EA	0.00	\$2,880.00	\$0.00
		0030	1320	9029902	MISC.TEMPORARY GENERATOR FOR SIGNAL POWER	1.00	0.00	1.00	EA	0.00	\$1.00	\$0.00
		0040	1330	9031010	CONCRETE FOOTINGS, EMBEDDED	5.20	0.00	5.20	CUYD	0.00	\$3,600.00	\$0.00
0040	1340	9031220	PIPE POSTS	2,990.00	0.00	2,990.00	LB	0.00	\$10.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-F03	J6S3215	0040	1350	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	11.00	0.00	11.00	EA	0.00	\$400.00	\$0.00
		0040	1360	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	11.00	0.00	11.00	EA	0.00	\$120.00	\$0.00
		0040	1370	9031280	2.5 IN. PSST POST - 12 GA.	1,367.00	0.00	1,367.00	LF	0.00	\$26.00	\$0.00
		0040	1380	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	118.00	0.00	118.00	EA	0.00	\$350.00	\$0.00
		0040	1390	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	11.00	0.00	11.00	EA	0.00	\$500.00	\$0.00
		0040	1400	9035004A	SH-FLAT SHEET	1,053.00	0.00	1,053.00	SQFT	0.00	\$36.00	\$0.00
		0040	1410	9035069A	SHF-FLAT SHEET FLUORESCENT	285.00	0.00	285.00	SQFT	0.00	\$40.00	\$0.00
		0050	1420	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$1,400.00	\$0.00
		0050	1430	9109901	MISC.TRAFFIC SIGNAL MAINTENANCE, PROGRAMMING & ADJUSTMENT	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0050	1440	9109902	MISC.BURIED CABLE DRIVEABLE DELINEATOR	2.00	0.00	2.00	EA	0.00	\$100.00	\$0.00
		0050	1450	9109902	MISC.CCTV CAMERA ASSEMBLY	3.00	0.00	3.00	EA	0.00	\$6,103.00	\$0.00
		0050	1460	9109902	MISC.FIBER OPTIC FUSION SPLICE	40.00	0.00	40.00	EA	0.00	\$29.00	\$0.00
		0050	1470	9109902	MISC.FIBER OPTIC JUMPER	8.00	0.00	8.00	EA	0.00	\$20.00	\$0.00
		0050	1480	9109902	MISC.FIBER OPTIC PIGTAIL	8.00	0.00	8.00	EA	0.00	\$20.00	\$0.00
		0050	1490	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	3.00	0.00	3.00	EA	0.00	\$620.00	\$0.00
		0050	1500	9109902	MISC.INSTALL OR RELOCATE EXISTING COMMUNICATION EQUIPMENT	1.00	0.00	1.00	EA	0.00	\$620.00	\$0.00
		0050	1510	9109902	MISC.INSTALL POWER OUTLET STRIP	2.00	0.00	2.00	EA	0.00	\$140.00	\$0.00
		0050	1520	9109902	MISC.INTERCEPT CONDUIT WITH PULL BOX	1.00	0.00	1.00	EA	0.00	\$1,800.00	\$0.00
		0050	1530	9109902	MISC.PULL BOX, PREFORMED CLASS 2	4.00	0.00	4.00	EA	0.00	\$1,740.00	\$0.00
		0050	1540	9109902	MISC.PULL BOX, PREFORMED CLASS 5	2.00	0.00	2.00	EA	0.00	\$2,400.00	\$0.00
		0050	1550	9109902	MISC.WALL-MOUNTED INTERCONNECT CENTER, FURNISH & INSTALL	1.00	0.00	1.00	EA	0.00	\$1,200.00	\$0.00
		0050	1560	9109903	MISC.CCTV CAMERA CABLE	409.00	0.00	409.00	LF	0.00	\$1.20	\$0.00
		0050	1570	9109903	MISC.CONDUIT, HDPE, PUSHED 2"	66.00	0.00	66.00	LF	0.00	\$31.00	\$0.00
		0050	1580	9109903	MISC.CONDUIT, PVC, TRENCH, 2"	1,856.00	0.00	1,856.00	LF	0.00	\$18.00	\$0.00
		0050	1590	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SINGLE MODE	4,210.00	0.00	4,210.00	LF	0.00	\$3.50	\$0.00
		0050	1600	9109903	MISC.MODOT ITS ASSETS RELOCATION	965.00	0.00	965.00	LF	0.00	\$10.00	\$0.00
		0050	1610	9109903	MISC.RELOCATE FIBER OPTIC CABLE, 24 STRAND, 6MM, 18SM	970.00	0.00	970.00	LF	0.00	\$2.00	\$0.00
		Project J6S3215 - Total Value Posted to Date as of Report Generated Date										
J6S3592	0001	1620	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$7,500.00	\$0.00	
		1630	2019919	MISC.LITTER REMOVAL AND DISPOSAL - CONTRACTOR PERFORMED	0.10	0.00	0.10	ACRE	0.00	\$10,000.00	\$0.00	
		1640	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$63,005.00	\$0.00	
		1650	2035500	EMBANKMENT IN PLACE	22.00	0.00	22.00	CUYD	0.00	\$30.00	\$0.00	
		1660	2063000	CLASS 3 EXCAVATION	2.00	0.00	2.00	CUYD	0.00	\$20.00	\$0.00	
		1670	2079909	MISC.LINEAR GRADING CLASS 2, MODIFIED	7.90	0.00	7.90	STA	0.00	\$2,600.00	\$0.00	
		1680	2159910	MISC.SHAPING SLOPES, CLASS III - MODIFIED MATERIAL REQUIREMENT	1.00	0.00	1.00	100F	0.00	\$2,400.00	\$0.00	
		1690	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	888.00	0.00	888.00	SQYD	272.00	\$16.00	\$4,352.00	
		1700	4030111	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125CLP MIX)	849.80	0.00	849.80	TONS	0.00	\$145.00	\$0.00	
		1710	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00	
		1720	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	1,530.00	0.00	1,530.00	GAL	0.00	\$4.00	\$0.00	
		1730	5021331	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	533.40	0.00	533.40	SQYD	0.00	\$80.00	\$0.00	
		1740	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00	
		1750	6049902	MISC.ADJUSTING MANHOLES, VALVES, AND PULL BOXES	4.00	0.00	4.00	EA	0.00	\$750.00	\$0.00	
		1760	6079903	MISC.30 IN. PEDESTRIAN FENCE (STRUCTURES)	136.00	0.00	136.00	LF	0.00	\$180.00	\$0.00	
		1770	6086004	CONCRETE SIDEWALK, 4 IN.	85.90	0.00	85.90	SQYD	0.00	\$50.00	\$0.00	
		1780	6089902	MISC.ADA CURB RAMP	1.00	0.00	1.00	EA	0.00	\$2,600.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-F03	J6S3592	0001	1790	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	125.00	0.00	125.00	LF	0.00	\$48.00	\$0.00
		0001	1800	6091052	CURB AND GUTTER TYPE B	793.00	0.00	793.00	LF	815.00	\$54.00	\$44,010.00
		0001	1810	6097000	ROCK LINING	2.00	0.00	2.00	CUYD	0.00	\$150.00	\$0.00
		0001	1820	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	0.00	\$0.01	\$0.00
		0001	1830	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	443.30	0.00	443.30	SQYD	0.00	\$500.00	\$0.00
		0001	1840	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	444.00	0.00	444.00	SQYD	0.00	\$5.00	\$0.00
		0001	1850	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	444.00	0.00	444.00	SQYD	0.00	\$10.00	\$0.00
		0001	1860	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,486.00	0.00	1,486.00	LF	0.00	\$12.00	\$0.00
		0001	1870	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	636.00	0.00	636.00	EA	0.00	\$10.00	\$0.00
		0001	1880	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	72.00	0.00	72.00	EA	0.00	\$15.00	\$0.00
		0001	1890	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	23.00	0.00	23.00	EA	0.00	\$7.00	\$0.00
		0001	1900	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	31.70	0.00	31.70	TONS	0.00	\$675.00	\$0.00
		0001	1910	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	191.20	0.00	191.20	SQYD	0.00	\$120.00	\$0.00
		0001	1920	6161070	TUBULAR MARKER	40.00	0.00	40.00	EA	0.00	\$100.00	\$0.00
		0001	1930	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$80,000.00	\$40,000.00
		0001	1940	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED/RETAINED)	5.00	0.00	5.00	EA	0.00	\$500.00	\$0.00
		0001	1950	6172001	CONCRETE TRAFFIC BARRIER, TYPE B (MODIFIED)	53.00	0.00	53.00	LF	0.00	\$360.00	\$0.00
		0001	1960	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	566.00	0.00	566.00	LF	0.00	\$280.00	\$0.00
		0001	1970	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	950.00	0.00	950.00	LF	887.50	\$40.00	\$35,500.00
		0001	1980	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	6.00	0.00	6.00	EA	4.00	\$1,200.00	\$4,800.00
		0001	1990	6179903	MISC.TYPE B CONCRETE TRAFFIC BARRIER HEIGHT TRANSITION SECTION	20.00	0.00	20.00	LF	0.00	\$440.00	\$0.00
		0001	2000	6179903	MISC.TYPE C CONCRETE TRAFFIC BARRIER HEIGHT TRANSITION	84.00	0.00	84.00	LF	0.00	\$420.00	\$0.00
		0001	2010	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.19	\$250,000.00	\$47,500.00
		0001	2020	6200006	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN YELLOW	60.00	0.00	60.00	LF	0.00	\$6.00	\$0.00
		0001	2030	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	229.00	0.00	229.00	LF	0.00	\$6.00	\$0.00
		0001	2040	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	10.00	0.00	10.00	EA	0.00	\$300.00	\$0.00
		0001	2050	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	2060	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	20,122.00	0.00	20,122.00	LF	0.00	\$0.40	\$0.00
		0001	2070	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	13,213.00	0.00	13,213.00	LF	0.00	\$0.30	\$0.00
		0001	2080	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	12.00	0.00	12.00	EA	0.00	\$100.00	\$0.00
		0001	2090	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$0.01	\$0.00
		0001	2100	6214600A	FLOWABLE BACKFILL	5.00	0.00	5.00	CUYD	0.00	\$450.00	\$0.00
		0001	2110	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	167.00	0.00	167.00	SQYD	0.00	\$65.00	\$0.00
		0001	2120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	979.00	0.00	979.00	SQYD	0.00	\$7.00	\$0.00
		0001	2130	6229905	MISC.SIDEWALK GRINDING	57.80	0.00	57.80	SQYD	0.00	\$100.00	\$0.00
		0001	2140	6252003	SLAB JACKING MATERIAL HIGH DENSITY POLYURETHANE	6,000.00	0.00	6,000.00	LB	0.00	\$4.25	\$0.00
		0001	2150	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	2160	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	4.00	0.00	4.00	SQFT	0.00	\$675.00	\$0.00
		0001	2170	7250412	12 IN. PIPE GROUP C	10.00	0.00	10.00	LF	0.00	\$250.00	\$0.00
		0001	2180	7320812A	12 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,250.00	\$0.00
0001	2190	8031000A	TURF TYPE TALL FESCUE SODDING	150.00	0.00	150.00	SQYD	0.00	\$12.00	\$0.00		
0001	2200	8061019	SILT FENCE	673.00	0.00	673.00	LF	0.00	\$4.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-F03	J6S3592	0010	2210	6061060	MGS GUARDRAIL	325.00	0.00	325.00	LF	0.00	\$36.00	\$0.00
		0010	2220	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	100.00	0.00	100.00	LF	0.00	\$42.00	\$0.00
		0010	2230	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,600.00	\$0.00
		0010	2240	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,800.00	\$0.00
		0010	2250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$4,000.00	\$0.00
		0050	2260	9109903	MISC.MODOT ITS ASSETS RELOCATION	2,000.00	0.00	2,000.00	LF	0.00	\$6.00	\$0.00
		0070	2270	7040163	CONCRETE CRACK FILLER	206.00	0.00	206.00	SQYD	0.00	\$35.00	\$0.00
		0071	2280	6230001	OPTIONAL POLYMER WEARING SURFACE	3,717.00	0.00	3,717.00	SQYD	0.00	\$45.00	\$0.00
		0071	2290	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	230.00	0.00	230.00	SQFT	86.00	\$220.00	\$18,920.00
		0071	2300	7040104	HALF-SOLE REPAIR	250.00	0.00	250.00	SQFT	0.00	\$170.00	\$0.00
		0071	2310	7040163	CONCRETE CRACK FILLER	682.00	0.00	682.00	SQYD	0.00	\$32.00	\$0.00
		0071	2320	7049903	MISC.Barrier Curb Repair	10.00	0.00	10.00	LF	0.00	\$500.00	\$0.00
		0071	2330	7172054	OPEN CELL FOAM JOINT SEAL	139.00	0.00	139.00	LF	0.00	\$110.00	\$0.00
		0072	2340	6230001	OPTIONAL POLYMER WEARING SURFACE	1,069.00	0.00	1,069.00	SQYD	0.00	\$66.00	\$0.00
		0072	2350	7040104	HALF-SOLE REPAIR	150.00	0.00	150.00	SQFT	0.00	\$170.00	\$0.00
		0072	2360	7040110	EPOXY PRESSURE INJECTING	143.00	0.00	143.00	LF	0.00	\$100.00	\$0.00
		0072	2370	7040163	CONCRETE CRACK FILLER	407.00	0.00	407.00	SQYD	0.00	\$35.00	\$0.00
		0072	2380	7172054	OPEN CELL FOAM JOINT SEAL	159.00	0.00	159.00	LF	0.00	\$110.00	\$0.00
		0072	2390	7173002	SILICONE EXPANSION JOINT SEALANT	28.00	0.00	28.00	LF	0.00	\$60.00	\$0.00
		0073	2400	2161502	REMOVAL OF CONCRETE WEARING SURFACE	1,936.00	0.00	1,936.00	SQFT	0.00	\$13.00	\$0.00
		0073	2410	6230001	OPTIONAL POLYMER WEARING SURFACE	266.00	0.00	266.00	SQYD	0.00	\$120.00	\$0.00
		0073	2420	7040163	CONCRETE CRACK FILLER	170.00	0.00	170.00	SQYD	0.00	\$40.00	\$0.00
		Project J6S3592 - Total Value Posted to Date as of Report Generated Date										
231020-F03 Overall - Total Value Posted to Date as of Report Generated Date											\$922,628.15	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 7, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3215

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0060	3040504	TYPE 5 AGGREGATE FOR BASE	4/16/24	5/3/24	3.00	SQYD	EB Rte. D between North & South Rd and Harrison Ave	217+29.51		217+45.34		Agg for sidewalk poured between 2nd approach at 8240 Page and 8224 Page
				5/3/24	8.00	SQYD	EB Rte. D between North & South Rd and Harrison Ave	216+32.94		216+55.59		Agg for sidewalk poured between the two approaches at 8240 Page
				5/3/24	9.00	SQYD	EB Rte. D between North & South Rd and Harrison Ave	219+01.60		219+41.80		Agg for sidewalk poured between 8220 Page and 8212 Page
			4/17/24	5/3/24	10.00	SQYD	EB Rte. D between Harrison Ave and Lamb Ave	222+64.08		222+76.95		Agg for sidewalk poured east of Harrison Ave approach
				5/3/24	10.00	SQYD	EB Rte. D between North & South Rd and Harrison Ave	221+63.21		221+86.82		Agg for sidewalk poured between 8200 Page and Harrison Ave
				5/3/24	12.00	SQYD	EB Rte. D between North & South Rd and Harrison Ave	220+91.37		221+15.41		Agg for sidewalk poured between 8208 Page and 8200 Page
			4/19/24	5/2/24	8.00	SQYD	EB Rte. D between Lamb Ave and Midland Ave	229+82.61		230+04.76		Agg for C+G between two approaches at 8100 Page
				5/2/24	65.00	SQYD	EB Rte. D between Lamb Ave and Midland Blvd	229+29.72		229+82.61		Agg for 1st paved approach at 8100/8104 Page
			4/22/24	5/2/24	3.00	SQYD	EB MO-180 between Harrison Ave and Lamb Ave	228+50.19		228+60.19		Agg for C+G poured west of Lamb Ave intersection
				5/2/24	3.00	SQYD	EB Rte. D between Lamb Ave and Midland Blvd	230+56.86		230+66.86		Agg for C+G poured between 2nd approach at 8100/8104 Page and Midland Blvd
				5/2/24	47.00	SQYD	EB Rte. D @ Lamb Ave	230+04.75		230+56.87		Agg for 2nd paved approach at 8100/8104 Page
				5/2/24	71.00	SQYD	EB Rte. D @ Lamb Ave	288+50.19		229+28.13		Agg for sidewalk paved approach (Lamb Ave)
			4/23/24	5/3/24	3.30	SQYD	EB Rte. D between Lamb Ave and Midland Blvd	229+88.60		229+98.75		Agg for sidewalk between the two approaches at 8100/8104 Page
				5/3/24	7.00	SQYD	EB Rte. D between Lamb Ave and Midland Blvd	229+14.76		229+36.78		Agg for sidewalk poured between Lamb Ave and 1st approach at 8100/8104 Page
				5/3/24	15.30	SQYD	EB Rte. D @ Midland Blvd	230+56.86		231+02.75		C+G poured in the SW quadrant of this intersection
5/1/24	5/3/24	36.00		SQYD	WB Rte. D between Dusky Drive and Br. A38851	243+62.53		244+99.18				
0160	6042010	ADJUSTING MANHOLE	4/18/24	5/1/24	1.00	EA	EB Rte. D @ Lamb Ave	229+05.65	35.7' RT			MSD #16J1-144S
0230	6081012	TRUNCATED DOMES	4/17/24	5/3/24	8.00	SQFT	EB Rte. D @ Harrison Ave	221+80.59				West side of intersection
				5/3/24	37.00	SQFT	EB Rte. D @ Harrison Ave	222+58.08				East side of intersection
			4/23/24	5/3/24	8.00	SQFT	EB Rte. D @ Lamb Ave	229+20.25				Domes for sidewalk on the east side of the intersection
0250	6083006	6 IN. CONCRETE MEDIAN STRIP	4/16/24	5/3/24	5.10	SQYD	EB Rte. D between North & South Rd and Harrison Ave	219+01.60		219+41.80		6" median poured between sidewalk and curb between 8220 Page and 8212 Page
				4/17/24	5/3/24	3.10	SQYD	EB Rte. D between North & South Rd and Harrison Ave	221+65.51		221+79.37	
			4/23/24	5/3/24	4.20	SQYD	EB Rte. D between North & South Rd and Harrison Ave	220+96.12		221+09.61		Median poured between approach at 8208 Page and 8200 Page (between sidewalk and curb)
				5/3/24	1.90	SQYD	EB Rte. D between Lamb Ave and Midland Blvd	229+20.25		229+34.41		6" median poured between curb and sidewalk between Lamb Ave and 1st approach at 8100/8104 Page
0260	6085008	PAVED APPROACH, 8 IN.	4/19/24	5/2/24	64.90	SQYD	EB Rte. D between Lamb Ave and Midland Blvd	229+29.72		229+82.61		1st paved approach at 8100/8104 Page
			4/22/24	5/2/24	47.20	SQYD	EB Rte. D @ Lamb Ave	230+04.75		230+56.87		2nd paved approach at 8100/8104 Page
			5/2/24	70.90	SQYD	EB Rte. D @ Lamb Ave	288+50.19		229+28.13		Sidestreet paved approach (Lamb Ave)	
0270	6086004	CONCRETE SIDEWALK, 4 IN.	4/16/24	5/3/24	3.30	SQYD	EB Rte. D between North & South Rd and Harrison Ave	217+29.51		217+45.34		Sidewalk poured between 2nd approach at 8240 Page and 8224 Page
				5/3/24	8.00	SQYD	EB Rte. D between North & South Rd and Harrison Ave	216+32.94		216+55.59		Sidewalk poured between the two approaches at 8240 Page
				5/3/24	9.20	SQYD	EB Rte. D between North & South Rd and Harrison Ave	219+01.60		219+41.80		Sidewalk poured between 8220 Page and 8212 Page
			4/17/24	5/3/24	9.80	SQYD	EB Rte. D between North & South Rd and Harrison Ave	221+63.21		221+86.82		Sidewalk poured between 8200 Page and Harrison Ave
				5/3/24	10.00	SQYD	EB Rte. D between Harrison Ave and Lamb Ave	222+64.08		222+76.95		Sidewalk poured east of Harrison Ave approach
			4/23/24	5/3/24	12.00	SQYD	EB Rte. D between North & South Rd and Harrison Ave	220+91.37		221+15.41		Sidewalk poured between 8208 Page and 8200 Page
				5/3/24	3.30	SQYD	EB Rte. D between Lamb Ave and Midland Blvd	229+88.60		229+98.75		Sidewalk between the two approaches at 8100/8104 Page
				5/3/24	6.90	SQYD	EB Rte. D between Lamb Ave and Midland Blvd	229+14.76		229+36.78		Sidewalk poured between Lamb Ave and 1st approach at 8100/8104 Page
0280	6089902	MISC. CONCRETE	4/16/24	5/3/24	1.00	EA	EB Rte. D between North & South Rd and Harrison Ave	216+21.83				Ramp poured on the east side of the first approach at 8240 Page
				5/3/24	1.00	EA	EB Rte. D between North & South Rd and Harrison Ave	216+67.07				Ramp poured on the west side of the 2nd approach at 8240 Page
				5/3/24	1.00	EA	EB Rte. D between North & South Rd and Harrison Ave	217+13.93				Ramp poured on east side of second approach at 8240 Page
			5/3/24	1.00	EA	EB Rte. D between North & South Rd and Harrison Ave	217+56.51					Ramp on the west side of first approach at 8224 Page
				5/3/24	2.00	EA	EB Rte. D between North & South Rd and Harrison Ave	219+01.60		219+41.80		1 ramp on east side of approach at 8220 Page, 1 ramp on the west side of approach at 8212 Page
			4/17/24	5/3/24	1.00	EA	EB Rte. D @ Harrison Ave	222+41.65				East side of intersection
			4/23/24	5/3/24	2.00	EA	EB Rte. D between Lamb Ave and Midland Blvd	229+76.00		230+11.23		Curb ramps poured on both sides of sidewalk between the two approaches at 8100/8104 Page
0290	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	4/23/24	5/3/24	15.00	LF	EB Rte. D @ Midland Blvd	230+92.88		231+02.74		15' of s-curb poured in the SW corner of the intersection
0320	6091052	CURB AND GUTTER TYPE B	4/19/24	5/2/24	25.00	LF	EB Rte. D between Lamb Ave and Midland Blvd	229+82.61		230+04.76		C+G between two approaches at 8100 Page
			4/22/24	5/2/24	10.00	LF	EB MO-180 between Harrison Ave and Lamb Ave	228+50.19		228+60.19		C+G poured west of Lamb Ave intersection
			5/2/24	10.00	LF	EB Rte. D between Lamb Ave and Midland Blvd	230+56.86		230+66.86		C+G poured between 2nd approach at 8100/8104 Page and Midland Blvd	
				4/23/24	5/3/24	46.00	LF	EB Rte. D @ Midland Blvd	230+56.86		231+02.75	
			5/1/24	5/3/24	109.00	LF	WB Rte. D between Dusky Drive and Br. A38851	243+62.53		244+99.18		

Project: J6S3592

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
1690	3040504	TYPE 5 AGGREGATE FOR BASE	4/24/24	5/2/24	84.00	SQYD	WB Rte. D @ Br. A38851	244+99.20		250+70.10		Agg for C+G between Dusky Drive and first approach at 7777 Page Ave
			4/25/24	5/3/24	93.00	SQYD	WB Rte. D @ Br. A38851	244+99.2		250+70.1		Agg for C+G poured between Dusky Drive and 1st approach at 7777 Page
			5/1/24	5/3/24	16.00	SQYD	WB Rte. D @ Br. A38851	244+99.2		250+70.1		Agg for C+G poured between Dusky Drive and 1st approach at 7777 Page
				5/3/24	79.00	SQYD	EB Rte. D @ Br. A38851	246+97.8		249+19.2		Agg for C+G poured between approaches at 7824 Page and 7808 Page
1800	6091052	CURB AND GUTTER TYPE B	4/24/24	5/2/24	252.00	LF	WB Rte. D @ Br. A38851	244+99.20		250+70.10		C+G between Dusky Drive and first approach at 7777 Page Ave
			4/25/24	5/3/24	278.00	LF	WB Rte. D @ Br. A38851	244+99.2		250+70.1		C+G poured between Dusky Drive and 1st approach at 7777 Page
			5/1/24	5/3/24	48.00	LF	WB Rte. D @ Br. A38851	244+99.2		250+70.1		C+G poured between Dusky Drive and 1st approach at 7777 Page
			5/3/24	237.00	LF	EB Rte. D @ Br. A38851	246+97.8		249+19.2		C+G poured between approaches at 7824 Page and 7808 Page	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 7, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
1970	6173600D	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	4/17/24	5/2/24	262.50	LF	EB A3885 bridge on Page	246+97.8		249+19.2		Temporary traffic barrier on EB page bridge
				5/2/24	625.00	LF	WB A3885 bridge	244+99.2		250+70.1		Temporary traffic barrier for WB page bridge
1980	6174000A	TEMP. TRAFFIC BARRIER HEIGHT TRANSITION	4/17/24	5/2/24	2.00	EA	EB, RT, A3885 Page Bridge	246+97.8		249+19.2		
				5/2/24	2.00	EA	WB, LT, A3885 Page bridge	244+99.2		250+70.1		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3215	0060	TYPE 5 AGGREGATE FOR BASE	Material		8	Apr 16, 2024	SYSTEM	\$5,796.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Apr 16, 2024	SYSTEM	(\$5,796.00)						
					9	May 3, 2024	SYSTEM	\$8,591.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	May 3, 2024	SYSTEM	(\$8,591.40)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0060 - Total							\$0.00		
					0230		TRUNCATED DOMES	Material		9	May 3, 2024	SYSTEM	\$1,855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.
										9	May 3, 2024	SYSTEM	(\$1,855.00)	
										- Total				
Material - Total										\$0.00				
0230 - Total										\$0.00				
0260		PAVED APPROACH, 8 IN.	Material		8	Apr 16, 2024	SYSTEM	\$72,063.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Apr 16, 2024	SYSTEM	(\$72,063.60)						
					9	May 3, 2024	SYSTEM	\$97,317.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					9	May 3, 2024	SYSTEM	(\$97,317.60)						
					- Total							\$0.00		
					Material - Total							\$0.00		
0260 - Total							\$0.00							
0320		CURB AND GUTTER TYPE B	Material		9	May 3, 2024	SYSTEM	\$22,426.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					9	May 3, 2024	SYSTEM	(\$22,426.20)						
					- Total							\$0.00		
					Material - Total							\$0.00		
0320 - Total							\$0.00							
0920		MGS GUARDRAIL	Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$1,001.96	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total							\$1,001.96		
					Construction Stockpile STMI - Total							\$1,001.96		
0920 - Total							\$1,001.96							
0930		MGS END ANCHOR	Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$660.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total							\$660.00		
					Construction Stockpile STMI - Total							\$660.00		
0930 - Total							\$660.00							
1290		MISC.	Material		5	Mar 5, 2024	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Mar 5, 2024	SYSTEM	(\$16,000.00)						
					6	Mar 18, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					6	Mar 18, 2024	SYSTEM	(\$30,000.00)						



Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3215	1290	MISC.	Material			2024						
					7	Apr 3, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					7	Apr 3, 2024	SYSTEM	(\$30,000.00)				
					8	Apr 16, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					8	Apr 16, 2024	SYSTEM	(\$30,000.00)				
					9	May 3, 2024	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 18 on the current Payment Estimate.			
					9	May 3, 2024	SYSTEM	(\$30,000.00)				
				- Total				\$0.00				
				Material - Total				\$0.00				
		1290 - Total						\$0.00				
J6S3215 - Total								\$1,661.96				
J6S3592	1690	TYPE 5 AGGREGATE FOR BASE	Material		9	May 3, 2024	SYSTEM	\$4,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					9	May 3, 2024	SYSTEM	(\$4,352.00)				
								- Total		\$0.00		
				Material - Total				\$0.00				
		1690 - Total						\$0.00				
	1800	CURB AND GUTTER TYPE B	Material		9	May 3, 2024	SYSTEM	\$44,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					9	May 3, 2024	SYSTEM	(\$44,010.00)				
								- Total		\$0.00		
								Material - Total			\$0.00	
							Overrun	Overrun	9	May 3, 2024	SYSTEM	(\$1,188.00)
							Overrun - Total			(\$1,188.00)		
							Overrun - Total			(\$1,188.00)		
	1800 - Total						(\$1,188.00)					
1970	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		9	May 3, 2024	SYSTEM	\$35,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjg overriding Payment Estimate Exception 14 on the current Payment Estimate.				
				9	May 3, 2024	SYSTEM	(\$35,500.00)					
							- Total		\$0.00			
							Material - Total			\$0.00		
	1970 - Total						\$0.00					
1980	TEMP. TRAFFIC BARRIER HEIGHT TRANSITION	Material		9	May 3, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjg overriding Payment Estimate Exception 15 on the current Payment Estimate.				
				9	May 3, 2024	SYSTEM	(\$4,800.00)					
							- Total		\$0.00			
							Material - Total			\$0.00		
	1980 - Total						\$0.00					
2210	MGS GUARDRAIL	Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$4,400.50	Payment Estimate Item Adjustment generated Stockpile Transaction				
							- Total		\$4,400.50			
							Construction Stockpile STMI - Total			\$4,400.50		



Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 231020-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3592	2210 - Total								\$4,400.50		
	2220	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$1,606.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total								\$1,606.00		
	Construction Stockpile STMI - Total								\$1,606.00		
	2220 - Total								\$1,606.00		
	2230	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$7,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total								\$7,400.00		
	Construction Stockpile STMI - Total								\$7,400.00		
	2230 - Total								\$7,400.00		
	2240	MGS END ANCHOR	Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$1,320.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total								\$1,320.00		
	Construction Stockpile STMI - Total								\$1,320.00		
	2240 - Total								\$1,320.00		
	2250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$1,875.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total								\$1,875.00		
	Construction Stockpile STMI - Total								\$1,875.00		
	2250 - Total								\$1,875.00		
	2290	SUBSTRUCTURE REPAIR (UNFORMED)	Material		6	Mar 18, 2024	SYSTEM	\$18,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					6	Mar 18, 2024	SYSTEM	(\$18,920.00)			
					7	Apr 3, 2024	SYSTEM	\$18,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					7	Apr 3, 2024	SYSTEM	(\$18,920.00)			
					8	Apr 16, 2024	SYSTEM	\$18,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					8	Apr 16, 2024	SYSTEM	(\$18,920.00)			
				9	May 3, 2024	SYSTEM	\$18,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjg overriding Payment Estimate Exception 17 on the current Payment Estimate.			
				9	May 3, 2024	SYSTEM	(\$18,920.00)				
- Total								\$0.00			
Material - Total								\$0.00			
2290 - Total								\$0.00			
J6S3592 - Total								\$15,413.50			
Overall - Total								\$17,075.46			



Contract Adjustments for Contract - 231020-F03

There are no contract adjustments to display for this contract.