



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 21, 2024

Pay Estimate Created Date: June 19, 2024

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> 231020-G05 <b>Prime Contractor</b> Gene Haile Excavating, Inc.	<b>Pay Period Start</b> June 1, 2024 <b>Pay Period End</b> June 15, 2024	<b>Original Contract Amount</b> \$672,908.50 <b>Net Change Order Amount</b> (\$59,351.90) <b>Current Contract Amount</b> \$613,556.60
---------------------------------------	--	---	---

Approval Date		By User
June 19, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	dejesw1
June 20, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	koestg1
June 20, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024		96.76%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time - JSP N 2.1 Calendar Day, A9289/A9290	July 16, 2024	July 16, 2024	Milestone Complete	
Awarded Date	November 1, 2023	November 1, 2023					
Letting Date	October 20, 2023	October 20, 2023					
Notice to Proceed Date	December 4, 2023	December 4, 2023					
Open to Traffic Date	June 7, 2024	June 7, 2024					
Work Began Date	February 8, 2024	February 8, 2024					

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
231020-G05			
Total Posted Items Pay	\$65,205.90	\$528,467.70	\$593,673.60
Gross Item Adjustments	(\$5,434.23)	(\$449.42)	(\$5,883.65)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$59,771.67</b>	<b>\$528,018.28</b>	<b>\$587,789.95</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3550	0030	2035500	EMBANKMENT IN PLACE	CUYD	\$13.000	0.6	\$7.80
	0040	2036000	COMPACTING EMBANKMENT	CUYD	\$5.000	0.6	\$3.00
	0060	2153000	SHAPING SLOPES, CLASS III	100F	\$1,000.000	12	\$12,000.00
	0140	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$1.500	1,698	\$2,547.00
	0150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$2.500	1,061	\$2,652.50
	0170	8052000A	SEEDING - WARM SEASON GRASSES	ACRE	\$9,000.000	0.9	\$8,100.00
	0180	8061016	SEDIMENT REMOVAL	CUYD	\$15.000	28	\$420.00
	0200	8061019	SILT FENCE	LF	\$3.500	961	\$3,363.50
	0210	8061050	TYPE C BERM	LF	\$15.000	122	\$1,830.00
	0320	2069901	MISC.DEWATERING	LS	\$5,000.000	1	\$5,000.00
	5003	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	LB	\$2.450	2,218	\$5,434.10
	5004	2069901	MISC.Dewatering	LS	\$5,000.000	1	\$5,000.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 21, 2024

Pay Estimate Created Date: June 19, 2024

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> 231020-G05 <b>Prime Contractor</b> Gene Haile Excavating, Inc.	<b>Pay Period Start</b> June 1, 2024 <b>Pay Period End</b> June 15, 2024	<b>Original Contract Amount</b> \$672,908.50 <b>Net Change Order Amount</b> (\$59,351.90) <b>Current Contract Amount</b> \$613,556.60
---------------------------------------	--	---	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3550	5005	3049901	MISC.Type 1 Aggregate For Base	LS	\$3,888.000	1	\$3,888.00
	5006	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$60.000	187	\$11,220.00
	5007	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$20.000	187	\$3,740.00
<b>Project J7S3550 - Total</b>							<b>\$65,205.90</b>
<b>Overall - Total</b>							<b>\$65,205.90</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3550	0030	EMBANKMENT IN PLACE	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	0.6	(\$0.22)	(\$0.13)
	5003	REINFORCING STEEL (CULVERTS-BRIDGE)	Material			-2,218	\$2.45	(\$5,434.10)
<b>Total</b>								<b>(\$5,434.23)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on June 21, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7S3550	FAS-S605 (017)	2 Culvert replacements	W	BARTON	over Buck's Run Creek 0.7 miles south of Route V

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7S3550	<b>Posted Item Pay</b>	\$65,205.90	\$528,467.70	\$593,673.60
	<b>Gross Item Adjustments</b>	(\$5,434.23)	(\$449.42)	(\$5,883.65)
	<b>Gross Item Pay</b>	<b>\$59,771.67</b>	<b>\$528,018.28</b>	<b>\$587,789.95</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 21, 2024

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7S3550, Item 7061020, Project Item Line Number 5003, Material Set 706102096, Material 1036RSDFFPL42M25 - Reinforcing Steel No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Change Order 3 approved Sample Checklist has not been set up for line 5003.	dejesw1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3550, Item 7061020, Project Item Line Number 5003, Material Set 706102096, Material 1036RSDFFPL42M29 - Reinforcing Steel No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Change Order 3 approved Sample Checklist has not been set up for line 5003.	dejesw1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3550, Item 7061020, Project Item Line Number 5003, Material Set 706102096, Material 1036RSDFFPL42M32 - Reinforcing Steel No. 10/M32 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	Change Order 3 approved Sample Checklist has not been set up for line 5003.	dejesw1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3550, Item 7061020, Project Item Line Number 5003, Material Set 706102096, Material 1036RSDFFPL42M36 - Reinforcing Steel No. 11/M36 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	Change Order 3 approved Sample Checklist has not been set up for line 5003.	dejesw1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3550, Item 7061020, Project Item Line Number 5003, Material Set 706102096, Material 1036RSDFFPL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Change Order 3 approved Sample Checklist has not been set up for line 5003.	dejesw1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3550, Item 7061020, Project Item Line Number 5003, Material Set 706102096, Material 1036RSDFFPL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Change Order 3 approved Sample Checklist has not been set up for line 5003.	dejesw1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3550, Item 7061020, Project Item Line Number 5003, Material Set 706102096, Material 1036RSDFFPL42M22 - Reinforcing Steel No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Change Order 3 approved Sample Checklist has not been set up for line 5003.	dejesw1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3550, Item 7061020, Project Item Line Number 5003, Material Set 706102096, Material 1036RSDFFPL42M16 - Reinforcing Steel No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Change Order 3 approved Sample Checklist has not been set up for line 5003.	dejesw1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 21, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-G05	J7S3550	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$21,490.00	\$21,490.00
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	740.00	0.00	740.00	CUYD	740.00	\$15.00	\$11,100.00
		0001	0030	2035500	EMBANKMENT IN PLACE	557.00	0.00	557.00	CUYD	557.00	\$13.00	\$7,241.00
		0001	0040	2036000	COMPACTING EMBANKMENT	1,297.00	0.00	1,297.00	CUYD	1,297.00	\$5.00	\$6,485.00
		0001	0050	2037075	COMPACTING IN CUT	10.00	0.00	10.00	STA	9.10	\$1,000.00	\$9,100.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	12.00	0.00	12.00	100F	12.00	\$1,000.00	\$12,000.00
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,940.00	0.00	1,940.00	SQYD	1,940.00	\$9.00	\$17,460.00
		0001	0080	4019905	MISC.Optional Pavement	1,940.00	108.00	2,048.00	SQYD	1,940.00	\$79.00	\$153,260.00
		0001	0090	4071005	TACK COAT	98.00	0.00	98.00	GAL	0.00	\$3.50	\$0.00
		0001	0100	6161005	CONSTRUCTION SIGNS	208.00	0.00	208.00	SQFT	124.50	\$8.00	\$996.00
		0001	0110	6161030	TYPE III MOVEABLE BARRICADE	20.00	0.00	20.00	EA	10.00	\$227.00	\$2,270.00
		0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$4,500.00	\$18,000.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$59,720.00	\$59,720.00
		0001	0140	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,698.00	0.00	1,698.00	LF	1,698.00	\$1.50	\$2,547.00
		0001	0150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,061.00	0.00	1,061.00	LF	1,061.00	\$2.50	\$2,652.50
		0001	0160	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,500.00	\$10,500.00
		0001	0170	8052000A	SEEDING - WARM SEASON GRASSES	0.90	0.00	0.90	ACRE	0.90	\$9,000.00	\$8,100.00
		0001	0180	8061016	SEDIMENT REMOVAL	28.00	0.00	28.00	CUYD	28.00	\$15.00	\$420.00
		0001	0190	8061017	TEMPORARY SEEDING	0.90	0.00	0.90	ACRE	0.00	\$6,000.00	\$0.00
		0001	0200	8061019	SILT FENCE	1,756.00	0.00	1,756.00	LF	1,756.00	\$3.50	\$6,146.00
		0001	0210	8061050	TYPE C BERM	278.00	0.00	278.00	LF	278.00	\$15.00	\$4,170.00
		0010	0220	6061060	MGS GUARDRAIL	713.00	-713.00	0.00	LF	0.00	\$30.00	\$0.00
		0010	0230	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	-4.00	0.00	EA	0.00	\$5,100.00	\$0.00
		0010	0240	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	-8.00	0.00	EA	0.00	\$3,575.00	\$0.00
		0010	0250	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	56.00	-56.00	0.00	LF	0.00	\$360.00	\$0.00
		0070	0260	2063300	CLASS 4 EXCAVATION	200.00	0.00	200.00	CUYD	140.00	\$15.00	\$2,100.00
		0070	0270	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0070	0280	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$6,500.00	\$6,500.00
		0070	0290	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	58.30	0.00	58.30	CUYD	58.30	\$1,000.00	\$58,300.00
		0070	0300	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	12,540.00	448.00	12,988.00	LB	12,988.00	\$1.75	\$22,729.00
		0071	0310	2063300	CLASS 4 EXCAVATION	195.00	0.00	195.00	CUYD	137.00	\$15.00	\$2,055.00
		0071	0320	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0071	0330	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$7,000.00	\$7,000.00
		0071	0340	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	75.40	0.00	75.40	CUYD	75.40	\$900.00	\$67,860.00
		0071	0350	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	13,480.00	0.00	13,480.00	LB	13,480.00	\$1.75	\$23,590.00
		0071	0360	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	50.00	-50.00	0.00	LF	0.00	\$360.00	\$0.00
		0001	5001	8069901	MISC.Sediment Removal	0.00	1.00	1.00	LS	1.00	\$2,500.00	\$2,500.00
		0071	5002	7039901	MISC.B-1 Concrete	0.00	1.00	1.00	LS	1.00	\$8,100.00	\$8,100.00
		0071	5003	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	0.00	2,218.00	2,218.00	LB	2,218.00	\$2.45	\$5,434.10
		0071	5004	2069901	MISC.Dewatering	0.00	1.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
0001	5005	3049901	MISC.Type 1 Aggregate For Base	0.00	1.00	1.00	LS	1.00	\$3,888.00	\$3,888.00		
0001	5006	6113020	FURNISHING TYPE 2 ROCK BLANKET	0.00	187.00	187.00	CUYD	187.00	\$60.00	\$11,220.00		
0001	5007	6113040	PLACING TYPE 2 ROCK BLANKET	0.00	187.00	187.00	CUYD	187.00	\$20.00	\$3,740.00		
<b>Project J7S3550 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$593,673.60</b>
<b>231020-G05 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$593,673.60</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 21, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Project: J7S3550**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0030	2035500	EMBANKMENT IN PLACE	5/30/24	6/3/24	0.60	CUYD	Route W	35+97.94		50+14.47		Rounding to nearest whole number.
0040	2036000	COMPACTING EMBANKMENT	5/30/24	6/3/24	0.60	CUYD	Route W	35+97.94		50+14.47		Rounding to nearest whole number.
0060	2153000	SHAPING SLOPES, CLASS III	6/4/24	6/18/24	12.00	100F	Route W,	36+10.14		50+04.23		Shaping slopes
0140	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	6/4/24	6/18/24	842.00	LF	Route W, Barton County	36+17.17		40+87.83		Culvert A9289.
				6/18/24	856.00	LF	Route W, Barton County	45+26.30		49+54.30		Culvert A9290
0150	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	6/4/24	6/18/24	526.00	LF	Route W, Barton County	36+17.17		40+87.83		Culvert A9289
				6/18/24	535.00	LF	Route W, Barton County	45+26.30		49+54.30		Culvert A9290.
0170	8052000A	SEEDING - WARM SEASON GRASSES	6/4/24	6/18/24	0.90	ACRE	Route W	36+17.17		49+54.30		Seed spread by hand straw placed by machine.
0180	8061016	SEDIMENT REMOVAL	6/7/24	6/18/24	28.00	CUYD	Route W, Barton County	37+82.60		47+47.63		Sediment Removal Various Locations on Jobsite.
0200	8061019	SILT FENCE	6/7/24	6/18/24	961.00	LF	Route W, Barton County	36+18.64		50+14.47		Erosion Control
0210	8061050	TYPE C BERM	6/7/24	6/18/24	122.00	LF	Route W, Barton County	37+82.60		47+47.63		Field Measured quantity.
0320	2069901	MISC.	5/30/24	6/3/24	1.00	LS	Route W	47+40.30		47+40.30		Dewatering.
5003	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	6/10/24	6/19/24	2,218.00	LB	Route W, Culvert A9290	47+26		47+54		Extra steel due to redesign. Change Order 0003
5004	2069901	MISC.	6/10/24	6/19/24	1.00	LS	Route W, Barton County, Culvert A9290	47+26		47+54		See Change Order 0003 for reason
5005	3049901	MISC. AGGREGATE FOR BASE	6/10/24	6/19/24	1.00	LS	Route W, Culvert A9290 and A9289	47+26		27+54		See Change Order 0003
5006	6113020	FURNISHING TYPE 2 ROCK BLANKET	6/10/24	6/19/24	187.00	CUYD	Route W, Barton County	35+97		47+54		Change Order 0003
5007	6113040	PLACING TYPE 2 ROCK BLANKET	6/10/24	6/19/24	187.00	CUYD	Route W, Barton County	35+97		47+54		See Change Order 0003

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Jun 21, 2024

Contract ID: 231020-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7S3550	0020	UNCLASSIFIED EXCAVATION	Price FUEL		8	May 16, 2024	SYSTEM	(\$140.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							(\$140.97)	
			Price FUEL - Total							(\$140.97)	
	<b>0020 - Total</b>								(\$140.97)		
	0030	EMBANKMENT IN PLACE	Price FUEL		8	May 16, 2024	SYSTEM	(\$123.66)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					10	Jun 19, 2024	SYSTEM	(\$0.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							(\$123.79)	
	Price FUEL - Total							(\$123.79)			
	<b>0030 - Total</b>								(\$123.79)		
	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL		8	May 16, 2024	SYSTEM	(\$184.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							(\$184.79)	
			Price FUEL - Total							(\$184.79)	
	<b>0070 - Total</b>								(\$184.79)		
	0080	MISC.	Material		8	May 16, 2024	SYSTEM	(\$29,636.85)			
			- Total							(\$29,636.85)	
			Material - Total							(\$29,636.85)	
			MaterialCredit		9	Jun 3, 2024	SYSTEM	\$29,636.85			
			- Total							\$29,636.85	
	MaterialCredit - Total							\$29,636.85			
	<b>0080 - Total</b>								\$0.00		
	0290	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		4	Mar 18, 2024	SYSTEM	(\$33,000.00)			
			- Total							(\$33,000.00)	
			Material - Total							(\$33,000.00)	
			MaterialCredit		5	Apr 1, 2024	SYSTEM	\$33,000.00			
			- Total							\$33,000.00	
	MaterialCredit - Total							\$33,000.00			
	<b>0290 - Total</b>								\$0.00		
	0300	REINFORCING STEEL (CULVERTS-BRIDGE)	Overrun	Overrun	5	Apr 1, 2024	SYSTEM	(\$784.00)			
					9	Jun 3, 2024	SYSTEM	\$784.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,1.75000 - 1.75000, 'is applied (if non-zero).		
			Overrun - Total							\$0.00	
Overrun - Total							\$0.00				
<b>0300 - Total</b>								\$0.00			
5003	REINFORCING STEEL (CULVERTS-BRIDGE)	Material		10	Jun 19, 2024	SYSTEM	(\$5,434.10)				
		- Total							(\$5,434.10)		
		Material - Total							(\$5,434.10)		
<b>5003 - Total</b>								(\$5,434.10)			
<b>J7S3550 - Total</b>								(\$5,883.65)			
<b>Overall - Total</b>								(\$5,883.65)			



---

## Contract Adjustments for Contract - 231020-G05

There are no contract adjustments to display for this contract.