



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 18, 2024

Pay Estimate Created Date: July 16, 2024

Progress Estimate Number 3	Contract ID	231117-A01	Pay Period Start	July 1, 2024	Original Contract Amount	\$5,225,370.90
	Prime Contractor	Norris Asphalt Paving Co., LC	Pay Period End	July 15, 2024	Net Change Order Amount	\$0.00
					Current Contract Amount	\$5,225,370.90

Approval Date				By User
July 17, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by			frandt1
July 17, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			gillej
July 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by			ramses1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
November 1, 2024	November 1, 2024		7.67%	

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 6, 2023	December 6, 2023	
Letting Date	November 17, 2023	November 17, 2023	
Notice to Proceed Date	January 8, 2024	January 8, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
231117-A01			
Total Posted Items Pay	\$270,221.47	\$130,706.00	\$400,927.47
Gross Item Adjustments	(\$52,843.32)	\$58,192.05	\$5,348.73
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$217,378.15	\$188,898.05	\$406,276.20

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3226	0380	4011231	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-1)	TONS	\$89.180	937	\$83,561.66
	0390	4071005	TACK COAT	GAL	\$2.830	744	\$2,105.52
	0490	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	TONS	\$1,100.000	58.74	\$64,614.00
	0500	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	SQYD	\$115.000	442.22	\$50,855.30
	0520	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	LS	\$17,068.000	0.25	\$4,267.00
	0530	6181000	MOBILIZATION	LS	\$124,420.250	0.25	\$31,105.06
	0560	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$4.610	7,313	\$33,712.93
Project J1P3226 - Total							\$270,221.47
Overall - Total							\$270,221.47

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3226	0390	TACK COAT	Material			-744	\$2.83	(\$2,105.52)
	0490	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun			-32.84	\$1,100.00	(\$36,124.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 18, 2024

Pay Estimate Created Date: July 16, 2024

Progress Estimate Number 3	Contract ID 231117-A01 Prime Contractor Norris Asphalt Paving Co., LC	Pay Period Start July 1, 2024 Pay Period End July 15, 2024	Original Contract Amount \$5,225,370.90 Net Change Order Amount \$0.00 Current Contract Amount \$5,225,370.90
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3226	0500	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun			-210.12	\$115.00	(\$24,163.80)
	0600	TURF TYPE TALL FESCUE SODDING	MaterialCredit			18	\$500.00	\$9,000.00
	0630	SILT FENCE	MaterialCredit			11	\$50.00	\$550.00
Total								(\$52,843.32)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on July 18, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3225	FAF 136-2(36)	Resurface and add rumble strips	136	MERCER	from Rte. 65 in Princeton to Rte. C
J1P3226	FAF-136-2(45)	Resurface	136	MERCER	from the Harrison/Mercer County line to Route 65 in Princeton

Totals by Job Numbers

Job Number	Item	This Estimate	Previous	To Date
J1P3225	Posted Item Pay	\$0.00	\$6,000.00	\$6,000.00
	Gross Item Adjustments	\$0.00	\$14,366.25	\$14,366.25
	Gross Item Pay	\$0.00	\$20,366.25	\$20,366.25
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J1P3226	Posted Item Pay	\$270,221.47	\$124,706.00	\$394,927.47
	Gross Item Adjustments	(\$52,843.32)	\$43,825.80	(\$9,017.52)
	Gross Item Pay	\$217,378.15	\$168,531.80	\$385,909.95
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 18, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J1P3226, Item 4071005, Project Item Line Number 0390, Material Set 407100596, Material 1015EA...SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Waiting on certifications from contractor.	summec1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 231117-A01, Contract Project J1P3226, Project Item Line Number 0490, Contract Line Item Number 0490, Item 6133018, Minor Item.	Waiting on change order	summec1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 231117-A01, Contract Project J1P3226, Project Item Line Number 0500, Contract Line Item Number 0500, Item 6133019, Minor Item.	Waiting on change order	summec1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 231117-A01, Contract Project J1P3226, Project Item Line Number 0440, Contract Line Item Number 0440, Item 6131010, Minor Item.	Waiting on change order	summec1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 231117-A01, Contract Project J1P3226, Project Item Line Number 0470, Contract Line Item Number 0470, Item 6131014, Minor Item.	Waiting on change order	summec1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 231117-A01, Contract Project J1P3226, Project Item Line Number 0480, Contract Line Item Number 0480, Item 6131015, Minor Item.	Waiting on change order	summec1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231117-A01	J1P3225	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$1,300.00	\$0.00
		0001	0020	2129900	MISC.SHOULDER GRADING	756.00	0.00	756.00	100F	0.00	\$78.71	\$0.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	13.00	0.00	13.00	100F	0.00	\$800.00	\$0.00
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	4,680.80	0.00	4,680.80	TONS	0.00	\$32.20	\$0.00
		0001	0050	4011232	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-2)	9,166.40	0.00	9,166.40	TONS	0.00	\$89.50	\$0.00
		0001	0060	4019910	MISC.BITUMINOUS PAVEMENT MIXTURE PG58-28H (BASE WIDENING)	7,060.10	0.00	7,060.10	TONS	0.00	\$88.93	\$0.00
		0001	0070	4071005	TACK COAT	10,164.00	0.00	10,164.00	GAL	0.00	\$2.83	\$0.00
		0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0001	0090	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	83.30	0.00	83.30	SQYD	0.00	\$660.00	\$0.00
		0001	0100	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	8.00	0.00	8.00	SQYD	0.00	\$3.00	\$0.00
		0001	0110	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	8.00	0.00	8.00	SQYD	0.00	\$3.00	\$0.00
		0001	0120	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	109.00	0.00	109.00	LF	0.00	\$10.05	\$0.00
		0001	0130	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	209.00	0.00	209.00	EA	0.00	\$10.25	\$0.00
		0001	0140	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0150	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$11,446.00	\$0.00
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$98,864.00	\$0.00
		0001	0170	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	0.00	12.00	LF	0.00	\$50.00	\$0.00
		0001	0180	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	826.00	0.00	826.00	LF	0.00	\$2.00	\$0.00
		0001	0190	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	74,775.00	0.00	74,775.00	LF	0.00	\$0.14	\$0.00
		0001	0200	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	56,802.00	0.00	56,802.00	LF	0.00	\$0.12	\$0.00
		0001	0210	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	44.00	0.00	44.00	LF	0.00	\$25.00	\$0.00
		0001	0220	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	93,247.00	0.00	93,247.00	SQYD	0.00	\$1.71	\$0.00
		0001	0230	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	702.50	0.00	702.50	STA	0.00	\$4.27	\$0.00
		0001	0240	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	2.70	0.00	2.70	STA	0.00	\$695.00	\$0.00
		0010	0250	6061060	MGS GUARDRAIL	50.00	0.00	50.00	LF	0.00	\$22.00	\$0.00
		0010	0260	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	1.00	0.00	1.00	EA	0.00	\$3,278.00	\$0.00
		0010	0270	6061074	MGS HEIGHT AND BLOCK TRANSITION	5.00	0.00	5.00	EA	0.00	\$599.00	\$0.00
		0010	0280	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$961.00	\$0.00
		0010	0290	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5.00	0.00	5.00	EA	0.00	\$2,865.00	\$0.00
		Project J1P3225 - Total Value Posted to Date as of Report Generated Date										
J1P3226	0001	0300	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$6,556.00	\$0.00	
		0310	2031000	CLASS A EXCAVATION	2.00	0.00	2.00	CUYD	0.00	\$100.00	\$0.00	
		0320	2035500	EMBANKMENT IN PLACE	12.00	0.00	12.00	CUYD	0.00	\$45.00	\$0.00	
		0330	2036000	COMPACTING EMBANKMENT	1.00	0.00	1.00	CUYD	0.00	\$100.00	\$0.00	
		0340	2063000	CLASS 3 EXCAVATION	8.00	0.00	8.00	CUYD	0.00	\$80.00	\$0.00	
		0350	2153000	SHAPING SLOPES, CLASS III	26.00	0.00	26.00	100F	0.00	\$800.00	\$0.00	
		0360	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	16.00	0.00	16.00	SQYD	0.00	\$30.00	\$0.00	
		0370	3105002	GRAVEL (A) OR CRUSHED STONE (B)	7,909.00	0.00	7,909.00	TONS	0.00	\$29.24	\$0.00	
		0380	4011231	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-1)	25,254.50	0.00	25,254.50	TONS	937.00	\$89.18	\$83,561.66	
		0390	4071005	TACK COAT	16,727.00	0.00	16,727.00	GAL	744.00	\$2.83	\$2,105.52	
		0400	6044013	PIPE COLLAR, TYPE C	1.00	0.00	1.00	EA	0.00	\$3,000.00	\$0.00	
		0410	6085008	PAVED APPROACH, 8 IN.	16.40	0.00	16.40	SQYD	0.00	\$210.00	\$0.00	
		0420	6097000	ROCK LINING	3.00	0.00	3.00	CUYD	0.00	\$300.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
231117-A01	J1P3226	0001	0430	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	0.00	\$1.00	\$0.00	
		0001	0440	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	96.00	0.00	96.00	SQYD	112.00	\$900.00	\$100,800.00	
		0001	0450	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	10.00	0.00	10.00	SQYD	0.00	\$3.00	\$0.00	
		0001	0460	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	10.00	0.00	10.00	SQYD	0.00	\$3.00	\$0.00	
		0001	0470	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	336.00	0.00	336.00	LF	420.00	\$10.05	\$4,221.00	
		0001	0480	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	160.00	0.00	160.00	EA	280.00	\$10.25	\$2,870.00	
		0001	0490	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	25.90	0.00	25.90	TONS	58.74	\$1,100.00	\$64,614.00	
		0001	0500	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	232.10	0.00	232.10	SQYD	442.22	\$115.00	\$50,855.30	
		0001	0510	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00	
		0001	0520	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.25	\$17,068.00	\$4,267.00	
		0001	0530	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$124,420.25	\$31,105.06	
		0001	0540	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	118,201.00	0.00	118,201.00	LF	0.00	\$0.13	\$0.00	
		0001	0550	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	67,952.00	0.00	67,952.00	LF	0.00	\$0.12	\$0.00	
		0001	0560	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	7,788.00	0.00	7,788.00	SQYD	7,313.00	\$4.61	\$33,712.93	
		0001	0570	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10,155.00	0.00	10,155.00	SQYD	0.00	\$9.06	\$0.00	
		0001	0580	7261024	24 IN. PIPE GROUP A	10.00	0.00	10.00	LF	0.00	\$250.00	\$0.00	
		0001	0590	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$2,600.00	\$0.00	
		0001	0600	8031000A	TURF TYPE TALL FESCUE SODDING	18.00	0.00	18.00	SQYD	18.00	\$500.00	\$9,000.00	
		0001	0610	8061005	ROCK DITCH CHECK	23.00	0.00	23.00	LF	23.00	\$55.00	\$1,265.00	
		0001	0620	8061016	SEDIMENT REMOVAL	2.00	0.00	2.00	CUYD	0.00	\$250.00	\$0.00	
		0001	0630	8061019	SILT FENCE	11.00	0.00	11.00	LF	11.00	\$50.00	\$550.00	
		0010	0640	6061060	MGS GUARDRAIL	750.00	0.00	750.00	LF	0.00	\$22.00	\$0.00	
		0010	0650	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	16.00	0.00	16.00	EA	0.00	\$3,278.00	\$0.00	
		0010	0660	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	16.00	0.00	16.00	EA	0.00	\$2,865.00	\$0.00	
		Project J1P3226 - Total Value Posted to Date as of Report Generated Date											\$394,927.47
		231117-A01 Overall - Total Value Posted to Date as of Report Generated Date											\$400,927.47



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1P3226

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0380	4011231	BIT. PAVEMENT MIXTURE PG58-28H (BP-1)	7/15/24	7/16/24	937.00	TONS	Town section	705+31.71		682+64.61		Paying per tickets collected on the roadway.
0390	4071005	TACK COAT	7/15/24	7/16/24	744.00	GAL	Town section	705+31.71		682+64.61		tack shot 770 at a temperature of 176 degrees. paying for 744 gallons.
0490	6133018	FURN & PLACE BIT. MATL FOR CL B PARTIAL	7/12/24	7/16/24	58.74	TONS	East and West bound lanes.	132.091		129.576		Paying per tickets collected on the roadway.
0500	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVT R	7/12/24	7/16/24	442.22	SQYD	East and West bound lanes.	132.091		128.576		Paying per field measurements on roadway.
0520	6169901	MISC.	7/12/24	7/16/24	0.25	LS		133.071		121.413		contract has reached 5%
0530	6181000	MOBILIZATION	7/12/24	7/16/24	0.25	LS		133.071		121.413		contract has reached 5%
0560	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	7/15/24	7/16/24	7,313.00	SQYD	Town section	705+31.71		682+64.61		Paying per field measurement on the roadway

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 18, 2024

Contract ID: 231117-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J1P3225	0250	MGS GUARDRAIL	Construction Stockpile STMI		1	Mar 25, 2024	SYSTEM	\$710.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$710.00	
			Construction Stockpile STMI - Total							\$710.00	
	0250 - Total								\$710.00		
	0260	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Mar 25, 2024	SYSTEM	\$1,850.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$1,850.00	
			Construction Stockpile STMI - Total							\$1,850.00	
	0260 - Total								\$1,850.00		
	0270	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile STMI		1	Mar 25, 2024	SYSTEM	\$1,881.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$1,881.25	
			Construction Stockpile STMI - Total							\$1,881.25	
	0270 - Total								\$1,881.25		
	0280	MGS END ANCHOR	Construction Stockpile STMI		1	Mar 25, 2024	SYSTEM	\$675.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$675.00	
			Construction Stockpile STMI - Total							\$675.00	
0280 - Total								\$675.00			
0290	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Mar 25, 2024	SYSTEM	\$9,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$9,250.00		
		Construction Stockpile STMI - Total							\$9,250.00		
0290 - Total								\$9,250.00			
J1P3225 - Total								\$14,366.25			
J1P3226	0390	TACK COAT	Material		3	Jul 16, 2024	SYSTEM	(\$2,105.52)			
			- Total							(\$2,105.52)	
			Material - Total							(\$2,105.52)	
	0390 - Total								(\$2,105.52)		
	0440	FURN & PLACE CONC MATL FOR FULL DEPTH	Overrun	Overrun	2	Jul 1, 2024	SYSTEM	(\$14,400.00)			
			Overrun - Total							(\$14,400.00)	
			Overrun - Total							(\$14,400.00)	
	0440 - Total								(\$14,400.00)		
	0470	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	2	Jul 1, 2024	SYSTEM	(\$844.20)			
			Overrun - Total							(\$844.20)	
			Overrun - Total							(\$844.20)	
	0470 - Total								(\$844.20)		
	0480	DOWEL BAR (DRILLING, FURNISHING AND INST	Overrun	Overrun	2	Jul 1, 2024	SYSTEM	(\$1,230.00)			
			Overrun - Total							(\$1,230.00)	
			Overrun - Total							(\$1,230.00)	
0480 - Total								(\$1,230.00)			
0490	FURN & PLACE BIT. MATL FOR CL B PARTIAL	Overrun	Overrun	3	Jul 16, 2024	SYSTEM	(\$36,124.00)				
		Overrun - Total							(\$36,124.00)		
		Overrun - Total							(\$36,124.00)		
0490 - Total								(\$36,124.00)			
0500	REMOVAL FOR CLASS B PARTIAL DEPTH PAVT R	Overrun	Overrun	3	Jul 16, 2024	SYSTEM	(\$24,163.80)				
		Overrun - Total							(\$24,163.80)		
		Overrun - Total							(\$24,163.80)		



Line Item Adjustments by Estimate

Jul 18, 2024

Contract ID: 231117-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J1P3226	0500 - Total								(\$24,163.80)		
	0600	TURF TYPE TALL FESCUE SODDING	Material		2	Jul 1, 2024	SYSTEM	(\$9,000.00)			
			- Total							(\$9,000.00)	
			Material - Total							(\$9,000.00)	
			MaterialCredit		3	Jul 16, 2024	SYSTEM	\$9,000.00			
			- Total							\$9,000.00	
			MaterialCredit - Total							\$9,000.00	
	0600 - Total								\$0.00		
	0630	SILT FENCE	Material		2	Jul 1, 2024	SYSTEM	(\$550.00)			
			- Total							(\$550.00)	
			Material - Total							(\$550.00)	
			MaterialCredit		3	Jul 16, 2024	SYSTEM	\$550.00			
			- Total							\$550.00	
			MaterialCredit - Total							\$550.00	
	0630 - Total								\$0.00		
	0640	MGS GUARDRAIL	Construction Stockpile STMI		1	Mar 25, 2024	SYSTEM	\$10,650.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$10,650.00	
			Construction Stockpile STMI - Total							\$10,650.00	
	0640 - Total								\$10,650.00		
	0650	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Mar 25, 2024	SYSTEM	\$29,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$29,600.00	
			Construction Stockpile STMI - Total							\$29,600.00	
	0650 - Total								\$29,600.00		
	0660	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Mar 25, 2024	SYSTEM	\$29,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total							\$29,600.00				
Construction Stockpile STMI - Total							\$29,600.00				
0660 - Total								\$29,600.00			
J1P3226 - Total								(\$9,017.52)			
Overall - Total								\$5,348.73			



Contract Adjustments for Contract - 231117-A01

There are no contract adjustments to display for this contract.