



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on July 18, 2024

Pay Estimate Created Date: July 15, 2024

<b>Progress Estimate Number</b> 4	<b>Contract ID</b> 231117-D07 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> May 16, 2024 <b>Pay Period End</b> July 15, 2024	<b>Original Contract Amount</b> \$5,933,801.92 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$5,933,801.92
--------------------------------------	---	---	--

Approval Date		By User
July 15, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	kronej1
July 15, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	kronej1
July 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 31, 2024	October 31, 2024		1.67%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 6, 2023	December 6, 2023	
Letting Date	November 17, 2023	November 17, 2023	
Notice to Proceed Date	January 8, 2024	January 8, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
231117-D07			
Total Posted Items Pay	\$78,195.48	\$20,768.00	\$98,963.48
Gross Item Adjustments	\$0.00	\$276,369.28	\$276,369.28
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$78,195.48</b>	<b>\$297,137.28</b>	<b>\$375,332.76</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JCD0171	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$2,500.000	2	\$5,000.00
	0240	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$1,500.000	2	\$3,000.00
	0250	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	EA	\$1,000.000	4	\$4,000.00
	0271	6181000	MOBILIZATION	LS	\$169,732.000	0.39	\$66,195.48
<b>Project JCD0171 - Total</b>							<b>\$78,195.48</b>
<b>Overall - Total</b>							<b>\$78,195.48</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0171	0170	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-2	\$2,500.00	(\$5,000.00)
	0170	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2	\$2,500.00	\$5,000.00
	0240	CHANGEABLE MESSAGE	Material			-2	\$1,500.00	(\$3,000.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on July 18, 2024

Pay Estimate Created Date: July 15, 2024

<b>Progress Estimate Number</b> 4	<b>Contract ID</b> 231117-D07 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> May 16, 2024 <b>Pay Period End</b> July 15, 2024	<b>Original Contract Amount</b> \$5,933,801.92 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$5,933,801.92
--------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0171		SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED						
	0240	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mallos1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	2	\$1,500.00	\$3,000.00
	0250	TEMPORARY LONG-TERM RUMBLE STRIPS	Material			-4	\$1,000.00	(\$4,000.00)
	0250	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mallos1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	4	\$1,000.00	\$4,000.00
<b>Total</b>								<b>\$0.00</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on July 18, 2024

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0171	FAF 63-3(114)	Resurface	63	BOONE	from Route 763 to Route B

Totals by Job Numbers			
-----------------------	--	--	--

Job Number		This Estimate	Previous	To Date
JCD0171	<b>Posted Item Pay</b>	\$78,195.48	\$20,768.00	\$98,963.48
	<b>Gross Item Adjustments</b>	\$0.00	\$276,369.28	\$276,369.28
	<b>Gross Item Pay</b>	<b>\$78,195.48</b>	<b>\$297,137.28</b>	<b>\$375,332.76</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on July 18, 2024

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JCD0171, Item 6123000A, Project Item Line Number 0170, Material Set 6123000A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	This is currently being corrected with materials.	mallos1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0171, Item 6161099, Project Item Line Number 0240, Material Set 616109996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	This is currently being corrected with materials.	mallos1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0171, Item 6162002, Project Item Line Number 0250, Material Set 616200296, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	This is currently being corrected with materials.	mallos1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 18, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231117-D07	JCD0171	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$29,800.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	27.00	0.00	27.00	100F	0.00	\$1,075.00	\$0.00
		0001	0030	2161000	SCARIFICATION OF BRIDGE DECK	129.00	0.00	129.00	SQYD	0.00	\$40.21	\$0.00
		0001	0040	2161001	TOTAL SURFACE HYDRO DEMOLITION	129.00	0.00	129.00	SQYD	0.00	\$300.00	\$0.00
		0001	0050	3049905	MISC.2 IN. TYPE 1 AGGREGATE FOR BASE	746.70	0.00	746.70	SQYD	0.00	\$15.75	\$0.00
		0001	0060	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,038.80	0.00	1,038.80	TONS	0.00	\$54.35	\$0.00
		0001	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	2,218.00	0.00	2,218.00	TONS	0.00	\$44.47	\$0.00
		0001	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	4,581.50	0.00	4,581.50	TONS	0.00	\$89.56	\$0.00
		0001	0090	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	15,983.60	0.00	15,983.60	TONS	0.00	\$104.61	\$0.00
		0001	0100	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	18,261.40	0.00	18,261.40	TONS	0.00	\$100.26	\$0.00
		0001	0110	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$48,750.05	\$0.00
		0001	0120	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.00	\$7,500.00	\$0.00
		0001	0130	4071005	TACK COAT	29,240.00	0.00	29,240.00	GAL	0.00	\$2.76	\$0.00
		0001	0140	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	746.70	0.00	746.70	SQYD	0.00	\$110.00	\$0.00
		0001	0150	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	129.00	0.00	129.00	SQYD	0.00	\$600.00	\$0.00
		0001	0160	6083008	8 IN. CONCRETE MEDIAN STRIP	112.90	0.00	112.90	SQYD	0.00	\$132.00	\$0.00
		0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0001	0180	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,079.50	0.00	1,079.50	SQYD	0.00	\$265.00	\$0.00
		0001	0190	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	183.00	0.00	183.00	SQYD	0.00	\$1.00	\$0.00
		0001	0200	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	3,663.00	0.00	3,663.00	LF	0.00	\$6.00	\$0.00
		0001	0210	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,552.00	0.00	2,552.00	EA	0.00	\$9.00	\$0.00
		0001	0220	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	9.00	0.00	9.00	EA	0.00	\$25.00	\$0.00
		0001	0230	6139911	MISC.CLASS A PARTIAL DEPTH PAVEMENT REPAIR - USING FLEXIBLE, HOT POLYMER-MODIFIED REPAIR MATERIAL	105,665.00	0.00	105,665.00	LB	0.00	\$3.65	\$0.00
		0001	0240	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	5.00	0.00	5.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	0250	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,000.00	\$4,000.00
		0001	0260	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$27,000.00	\$0.00
		0001	0270	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$190,500.00	\$0.00
		0001	0271	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.39	\$169,732.00	\$66,195.48
		0001	0280	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	70.00	0.00	70.00	LF	0.00	\$20.00	\$0.00
		0001	0290	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	131.00	0.00	131.00	LF	0.00	\$20.00	\$0.00
		0001	0300	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	10.00	0.00	10.00	EA	0.00	\$300.00	\$0.00
		0001	0310	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	58,383.00	0.00	58,383.00	LF	0.00	\$0.27	\$0.00
		0001	0320	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	47,362.00	0.00	47,362.00	LF	0.00	\$0.27	\$0.00
		0001	0330	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,583.00	0.00	5,583.00	LF	0.00	\$1.00	\$0.00
		0001	0340	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,136.00	0.00	4,136.00	LF	0.00	\$0.70	\$0.00
		0001	0350	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,249.00	0.00	5,249.00	LF	0.00	\$0.70	\$0.00
		0001	0360	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	310.00	0.00	310.00	LF	0.00	\$5.00	\$0.00
		0001	0370	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00
		0001	0380	6221011	COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE	2,669.00	0.00	2,669.00	SQYD	0.00	\$12.34	\$0.00
		0001	0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	8,040.00	0.00	8,040.00	SQYD	0.00	\$12.57	\$0.00
		0001	0400	6252004	SLAB JACKING MATERIAL CEMENTITIOUS GROUT	12.20	0.00	12.20	TONS	0.00	\$8,000.00	\$0.00
0001	0410	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	645.00	0.00	645.00	STA	0.00	\$9.57	\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 18, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231117-D07	JCD0171	0010	0420	6061060	MGS GUARDRAIL	1,975.00	0.00	1,975.00	LF	0.00	\$25.50	\$0.00
		0010	0430	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	0.00	\$3,600.00	\$0.00
		0010	0440	6061080	MGS END ANCHOR	11.00	0.00	11.00	EA	0.00	\$1,350.00	\$0.00
		0010	0450	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	17.00	0.00	17.00	EA	0.00	\$3,200.00	\$0.00
		0010	0460	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$45,000.00	\$0.00
		0030	0470	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	5.00	0.00	5.00	LF	0.00	\$30.00	\$0.00
		0030	0480	9028500	CABLE, LOOP DETECTOR, IN DUCT	290.00	0.00	290.00	LF	0.00	\$7.00	\$0.00
		0030	0490	9028510	CABLE, LOOP DETECTOR, LEAD-IN	9.00	0.00	9.00	LF	0.00	\$15.00	\$0.00
		0040	0500	9031010	CONCRETE FOOTINGS, EMBEDDED	0.40	0.00	0.40	CUYD	0.00	\$2,750.00	\$0.00
		0040	0510	9031220	PIPE POSTS	270.00	0.00	270.00	LB	0.00	\$12.50	\$0.00
		0040	0520	9035004A	SH-FLAT SHEET	47.00	0.00	47.00	SQFT	0.00	\$26.50	\$0.00
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$20,768.00	\$20,768.00
<b>Project JCD0171 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$98,963.48</b>	
<b>231117-D07 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$98,963.48</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: JCD0171

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0170	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	7/12/24	7/15/24	2.00	EA	Used in lane drops on 63 to protect workers, and to protect travelers from entering sections of roadway without pavement.					
0240	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	7/12/24	7/15/24	2.00	EA	SB 63 at log mi. 112.44 NB 63 at log mi. 218.481					
0250	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	7/12/24	7/15/24	4.00	EA	NB 63 at log mile 218.310 NB 63 at log mile 218.351 SB 63 at log mile 113.008 SB 63 at log mile 113.047					
0271	6181000	MOBILIZATION	7/12/24	7/15/24	0.39	LS	This payment is made for the work performed on NB/SB passing lanes on Rte. 63. This payment is temporary for mobilization (39% applied) and will be retracted at a later date to be applied to the respective line items created via change order. Line No. 5001 - Removal of Improvements = \$21,838.36 (25% contingent line-item price) Line No. 5002 - Concrete Approach Slabs = \$27,975.29 (60.63 SY at unit-price of \$461.41/SY) Line No. 5003 - Misc. Temporary Traffic Control = \$6,465 (25% contingent line-item price) Line No. 5004 - Mobilization = \$9,122.34 (25% of contingent line-item price)					

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Jul 18, 2024

Contract ID: 231117-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0171	0100	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Construction Stockpile STMI		3	May 31, 2024	SYSTEM	\$147,662.28	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$147,662.28
				Construction Stockpile STMI - Total						\$147,662.28
	<b>0100 - Total</b>								\$147,662.28	
	0170	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		4	Jul 15, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
								- Total		\$0.00
								Material - Total		\$0.00
	<b>0170 - Total</b>								\$0.00	
0240	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		4	Jul 15, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mallos1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
							- Total		\$0.00	
							Material - Total		\$0.00	
<b>0240 - Total</b>								\$0.00		
0250	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		4	Jul 15, 2024	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mallos1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
							- Total		\$0.00	
							Material - Total		\$0.00	
<b>0250 - Total</b>								\$0.00		
0420	MGS GUARDRAIL	Construction Stockpile STMI		2	Mar 26, 2024	SYSTEM	\$27,559.75	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$27,559.75			
			Construction Stockpile STMI - Total				\$27,559.75			
			<b>0420 - Total</b>							
0430	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	Mar 26, 2024	SYSTEM	\$17,120.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$17,120.00			
			Construction Stockpile STMI - Total				\$17,120.00			
			<b>0430 - Total</b>							
0440	MGS END ANCHOR	Construction Stockpile STMI		2	Mar 26, 2024	SYSTEM	\$9,710.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$9,710.25			
			Construction Stockpile STMI - Total				\$9,710.25			
			<b>0440 - Total</b>							
0450	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Mar 26, 2024	SYSTEM	\$38,413.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$38,413.00			
			Construction Stockpile STMI - Total				\$38,413.00			
			<b>0450 - Total</b>							
0460	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Mar 26, 2024	SYSTEM	\$35,904.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$35,904.00			
			Construction Stockpile STMI - Total				\$35,904.00			
			<b>0460 - Total</b>							
<b>JCD0171 - Total</b>								\$276,369.28		
<b>Overall - Total</b>								\$276,369.28		





---

**Contract Adjustments for Contract - 231117-D07**

There are no contract adjustments to display for this contract.