



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 32	Contract ID 231117-F01 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start May 2, 2025 Pay Period End May 15, 2025	Original Contract Amount \$18,458,387.36 Net Change Order Amount \$171,727.71 Current Contract Amount \$18,630,115.07
--------------------------------	--	---	---

Approval Date				By User
May 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by			colemp1
May 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			morgac1
May 20, 2025	Reviewed and Approved at the Central Office Controllers Office Level by			ramses1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
October 1, 2025	October 1, 2025	October 1, 2025	73.55%	

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 6, 2023	December 6, 2023	
Letting Date	November 17, 2023	November 17, 2023	
Notice to Proceed Date	January 8, 2024	January 8, 2024	
Open to Traffic Date			
Work Began Date	January 8, 2024	January 8, 2024	

Contract Total Pay For Estimate No. 32			
	This Estimate	Previous	To Date
231117-F01			
Total Posted Items Pay	\$137,372.37	\$13,565,661.18	\$13,703,033.55
Gross Item Adjustments	(\$41,492.70)	(\$102,834.58)	(\$144,327.28)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$163,232.94	\$163,232.94
		\$13,626,059.54	\$13,721,939.21
Contract Total Payable This Estimate:	\$95,879.67		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3280	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$13.600	169.7	\$2,307.92
	0210	6081012	TRUNCATED DOMES	SQFT	\$38.000	10	\$380.00
	0230	6083006	6 IN. CONCRETE MEDIAN STRIP	SQYD	\$216.000	7.3	\$1,576.80
	0270	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$58.000	155.7	\$9,030.60
	0280	6089902	MISC.ADA CURB RAMP	EA	\$1,700.000	1	\$1,700.00
	0300	6091052	CURB AND GUTTER TYPE B	LF	\$57.000	42	\$2,394.00
	0390	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$440.000	113.9	\$50,116.00
	0420	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$12.000	506	\$6,072.00
	0430	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$1.000	90	\$90.00
	0800	8031000A	TURF TYPE TALL FESCUE SODDING	SQYD	\$12.000	723	\$8,676.00
	0870	6061060	MGS GUARDRAIL	LF	\$38.000	37.5	\$1,425.00
	0890	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$5,650.000	1	\$5,650.00
	0920	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$4,466.000	3	\$13,398.00
	1280	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$3,525.000	0.15	\$528.75
	1290	9031210	STRUCTURAL STEEL POSTS	LB	\$10.600	1,198	\$12,698.80
	1300	9031270A	2 IN. PSST POST - 12 GA.	LF	\$30.500	151	\$4,605.50
	1310	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	EA	\$294.000	11	\$3,234.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 32	Contract ID	231117-F01	Pay Period Start	May 2, 2025	Original Contract Amount	\$18,458,387.36
	Prime Contractor	Gershenson Construction Co., Inc.	Pay Period End	May 15, 2025	Net Change Order Amount	\$171,727.71
					Current Contract Amount	\$18,630,115.07

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3280	1320	9031280	2.5 IN. PSST POST - 12 GA.	LF	\$33.000	210.5	\$6,946.50
	1330	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	EA	\$411.000	14	\$5,754.00
	1340	9035004A	SH-FLAT SHEET	SQFT	\$38.000	20.75	\$788.50
Project J6S3280 - Total							\$137,372.37
Overall - Total							\$137,372.37

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3280	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Overrun			-169.7	\$13.60	(\$2,307.92)
	0230	6 IN. CONCRETE MEDIAN STRIP	Overrun			-7.3	\$216.00	(\$1,576.80)
	0280	MISC.	Overrun			-1	\$1,700.00	(\$1,700.00)
	0300	CURB AND GUTTER TYPE B	Overrun			-42	\$57.00	(\$2,394.00)
	0300	CURB AND GUTTER TYPE B	Material			-8,013	\$57.00	(\$456,741.00)
	0300	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	8,013	\$57.00	\$456,741.00
	0390	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun			-34.7	\$440.00	(\$15,268.00)
	0410	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	Material			-491.5	\$1.00	(\$491.50)
	0410	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user colemp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	491.5	\$1.00	\$491.50
	0420	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	Overrun			-462	\$12.00	(\$5,544.00)
	0870	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$562.13)
	0890	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,975.00)
	0920	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$5,906.25)
	1300	2 IN. PSST POST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,345.15)
	1310	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$294.33)
	1320	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,514.23)
	1330	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,104.89)
Total								(\$41,492.70)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 21, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3280	FAF-67-3(134)	Bridge replacement, resurface, and ADA improvements	67	ST LOUIS	from Route D (Page Ave) to Swan Ave.

Totals by Job Numbers				
J6S3280		This Estimate	Previous	To Date
	Posted Item Pay	\$137,372.37	\$13,565,661.18	\$13,703,033.55
	Gross Item Adjustments	(\$41,492.70)	(\$102,834.58)	(\$144,327.28)
	Gross Item Pay	\$95,879.67	\$13,462,826.60	\$13,558,706.27
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$163,232.94	\$163,232.94



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions

Report Generated on May 21, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3280, Item 6091052, Project Item Line Number 0300, Material Set 609105296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	This line number will be resolved on the next estimate once QA completes their sample records.	colem1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3280, Item 6131013, Project Item Line Number 0410, Material Set 613101396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	This line number will be resolved on the next estimate once QA completes their sample records.	colem1	Overridden
Estimate Exception Type: Item Overrun: Contract 231117-F01, Contract Project J6S3280, Project Item Line Number 0070, Contract Line Item Number 0070, Item 3040504, Minor Item.	This line number will be resolved on the next change order.	colem1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 231117-F01, Contract Project J6S3280, Project Item Line Number 0230, Contract Line Item Number 0230, Item 6083006, Minor Item.	This line number will be resolved on the next change order.	colem1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 231117-F01, Contract Project J6S3280, Project Item Line Number 0280, Contract Line Item Number 0280, Item 6089902, Minor Item.	This line number will be resolved on the next change order.	colem1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 231117-F01, Contract Project J6S3280, Project Item Line Number 0300, Contract Line Item Number 0300, Item 6091052, Minor Item.	This line number will be resolved on the next change order.	colem1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 231117-F01, Contract Project J6S3280, Project Item Line Number 0390, Contract Line Item Number 0390, Item 6131010, Minor Item.	This line number will be resolved on the next change order.	colem1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 231117-F01, Contract Project J6S3280, Project Item Line Number 0420, Contract Line Item Number 0420, Item 6131014, Minor Item.	This line number will be resolved on the next change order.	colem1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 231117-F01, Contract Project J6S3280, Project Item Line Number 0190, Contract Line Item Number 0190, Item 6049902, Minor Item.	This line number will be resolved on the next change order.	colem1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 231117-F01, Contract Project J6S3280, Project Item Line Number 0380, Contract Line Item Number 0380, Item 6123000A, Minor Item.	This line number will be resolved on the next change order.	colem1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231117-F01	J6S3280	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.90	\$1,300,000.00	\$1,170,000.00
		0001	0020	2035500	EMBANKMENT IN PLACE	145.00	0.00	145.00	CUYD	145.00	\$61.00	\$8,845.00
		0001	0030	2063000	CLASS 3 EXCAVATION	141.00	186.00	327.00	CUYD	327.00	\$30.00	\$9,810.00
		0001	0040	2063500	CULVERT CLEANOUT	26.00	0.00	26.00	EA	12.00	\$100.00	\$1,200.00
		0001	0050	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	476.80	0.00	476.80	STA	391.10	\$2,170.00	\$848,687.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	17.00	-0.80	16.20	100F	5.60	\$1,880.00	\$10,528.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	31,181.00	634.00	31,815.00	SQYD	32,546.50	\$13.60	\$442,632.40
		0001	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,202.00	0.00	1,202.00	SQYD	854.40	\$16.00	\$13,670.40
		0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	1,971.90	0.00	1,971.90	TONS	1,008.10	\$135.00	\$136,093.50
		0001	0100	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	25,221.40	0.00	25,221.40	TONS	14,274.00	\$154.00	\$2,198,196.00
		0001	0110	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	1.00	\$6,500.00	\$6,500.00
		0001	0120	4071007	TACK COAT - NON-TRACKING	28,333.00	0.00	28,333.00	GAL	14,659.00	\$3.50	\$51,306.50
		0001	0130	5041000	CONCRETE APPROACH PAVEMENT	207.50	0.00	207.50	SQYD	0.00	\$192.00	\$0.00
		0001	0140	6042010	ADJUSTING MANHOLE	55.00	0.00	55.00	EA	31.00	\$200.00	\$6,200.00
		0001	0150	6042020	ADJUSTING BASIN OR INLET	36.00	0.00	36.00	EA	28.00	\$200.00	\$5,600.00
		0001	0160	6044011	PIPE COLLAR, TYPE A	3.00	5.00	8.00	EA	8.00	\$1,115.00	\$8,920.00
		0001	0170	6049902	MISC.ADJUSTING VALVES	100.00	0.00	100.00	EA	18.00	\$50.00	\$900.00
		0001	0180	6049902	MISC.CONCRETE MANHOLE COLLAR	23.00	0.00	23.00	EA	0.00	\$500.00	\$0.00
		0001	0190	6049902	MISC.CURB INLET TOP REPAIR/REPLACEMENT	42.00	6.00	48.00	EA	55.00	\$500.00	\$27,500.00
		0001	0200	6049903	MISC.GRATED INLET REPAIR/REPLACEMENT	17.00	16.00	33.00	LF	33.00	\$500.00	\$16,500.00
		0001	0210	6081012	TRUNCATED DOMES	2,280.00	0.00	2,280.00	SQFT	2,060.60	\$38.00	\$78,302.80
		0001	0220	6082024	HAND-RAILING FOR STEPS WITH BALUSTERS	18.00	0.00	18.00	LF	18.00	\$294.00	\$5,292.00
		0001	0230	6083006	6 IN. CONCRETE MEDIAN STRIP	155.00	72.50	227.50	SQYD	248.20	\$216.00	\$53,611.20
		0001	0240	6084024	SIDEWALK HAND-RAILING WITH BALUSTERS	178.00	-178.00	0.00	LF	0.00	\$250.00	\$0.00
		0001	0250	6085007	PAVED APPROACH, 7 IN.	875.00	-875.00	0.00	SQYD	0.00	\$115.00	\$0.00
		0001	0260	6085008	PAVED APPROACH, 8 IN.	8,347.60	875.00	9,222.60	SQYD	8,614.56	\$117.00	\$1,007,903.52
		0001	0270	6086004	CONCRETE SIDEWALK, 4 IN.	21,829.60	0.00	21,829.60	SQYD	21,614.80	\$58.00	\$1,253,658.40
		0001	0280	6089902	MISC.ADA CURB RAMP	320.00	0.00	320.00	EA	327.00	\$1,700.00	\$555,900.00
		0001	0290	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	3,883.00	1,069.00	4,952.00	LF	4,621.50	\$46.00	\$212,589.00
		0001	0300	6091052	CURB AND GUTTER TYPE B	6,692.00	981.50	7,673.50	LF	8,013.00	\$57.00	\$456,741.00
		0001	0310	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	116.00	18.00	134.00	CUYD	134.00	\$58.00	\$7,772.00
		0001	0320	6096042	PLACING TYPE 2 ROCK DITCH LINER	116.00	18.00	134.00	CUYD	134.00	\$48.00	\$6,432.00
		0001	0330	6097000	ROCK LINING	21.00	-2.60	18.40	CUYD	18.40	\$300.00	\$5,520.00
		0001	0340	6099903	MISC.VARIABLE HEIGHT CURB	4,700.00	0.00	4,700.00	LF	2,865.00	\$85.00	\$243,525.00
		0001	0350	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	1.00	\$500.00	\$500.00
		0001	0360	6122020	REPLACEMENT SAND BARREL	18.00	0.00	18.00	EA	0.00	\$200.00	\$0.00
		0001	0370	6122030	IMPACT ATTENUATOR (RELOCATION)	4.00	0.00	4.00	EA	0.00	\$500.00	\$0.00
		0001	0380	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	3.00	\$1,000.00	\$3,000.00
		0001	0390	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	570.70	0.00	570.70	SQYD	696.10	\$440.00	\$306,284.00
		0001	0400	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	571.00	0.00	571.00	SQYD	491.50	\$1.00	\$491.50
		0001	0410	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	571.00	0.00	571.00	SQYD	491.50	\$1.00	\$491.50
		0001	0420	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,624.00	0.00	1,624.00	LF	2,086.00	\$12.00	\$25,032.00
		0001	0430	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	512.00	0.00	512.00	EA	284.00	\$1.00	\$284.00
		0001	0440	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	28.00	129.00	157.00	EA	157.00	\$1.00	\$157.00
		0001	0450	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	532.00	0.00	532.00	TONS	139.60	\$235.00	\$32,806.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231117-F01	J6S3280	0001	0460	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	3,285.60	0.00	3,285.60	SQYD	958.00	\$24.00	\$22,992.00
		0001	0470	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	8.00	0.00	8.00	EA	7.00	\$1,470.00	\$10,290.00
		0001	0480	6143014	MANHOLE FRAME AND COVER, TYPE 4	1.00	-1.00	0.00	EA	0.00	\$530.00	\$0.00
		0001	0490	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$100,000.00	\$100,000.00
		0001	0500	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	12.00	0.00	12.00	EA	7.00	\$3,300.00	\$23,100.00
		0001	0510	6171000	CONCRETE TRAFFIC BARRIER, TYPE A	195.00	0.00	195.00	LF	80.00	\$250.00	\$20,000.00
		0001	0520	6173103	CONCRETE TRAFFIC BARRIER, TYPE D (MOMENT SLAB)	28.00	0.00	28.00	LF	0.00	\$700.00	\$0.00
		0001	0530	6173200	CONCRETE TRAFFIC BARRIER, TYPE E	110.00	0.00	110.00	LF	110.00	\$282.00	\$31,020.00
		0001	0540	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	125.00	0.00	125.00	LF	0.00	\$25.00	\$0.00
		0001	0550	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$1,850,000.00	\$0.00
		0001	0551	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$1,739,152.00	\$1,739,152.00
		0001	0560	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0570	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	3,810.00	0.00	3,810.00	LF	2,356.00	\$7.05	\$16,609.80
		0001	0580	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,165.00	0.00	1,165.00	LF	841.00	\$23.51	\$19,771.91
		0001	0590	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	86.00	0.00	86.00	EA	20.00	\$329.11	\$6,582.20
		0001	0600	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$587.70	\$0.00
		0001	0610	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	434.00	0.00	434.00	EA	225.00	\$211.57	\$47,603.25
		0001	0620	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	122.00	0.00	122.00	EA	75.00	\$76.40	\$5,730.00
		0001	0630	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	65,573.00	0.00	65,573.00	LF	37,268.00	\$0.29	\$10,807.72
		0001	0640	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	122,350.00	0.00	122,350.00	LF	11,502.00	\$0.29	\$3,335.58
		0001	0650	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,847.00	0.00	2,847.00	LF	0.00	\$1.18	\$0.00
		0001	0660	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$500.00	\$0.00
		0001	0670	6209902	MISC.18 IN. WHITE ISLAND TUBULAR MARKERS	41.00	0.00	41.00	EA	8.00	\$94.03	\$752.24
		0001	0680	6209902	MISC.CURB REFLECTORS	340.00	0.00	340.00	EA	0.00	\$29.38	\$0.00
		0001	0690	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	283,330.00	0.00	283,330.00	SQYD	159,504.00	\$3.17	\$505,627.68
		0001	0700	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	62.00	0.00	62.00	SQYD	0.00	\$5.69	\$0.00
		0001	0710	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$17,388.19	\$17,388.19
		0001	0720	7032002	CLASS B CONCRETE (MISC)	105.30	0.00	105.30	CUYD	105.30	\$430.00	\$45,279.00
		0001	0730	7069902	MISC.6.5 FT X 4 FT DRAINAGE FLUME	1.00	1.00	2.00	EA	2.00	\$6,675.00	\$13,350.00
		0001	0740	7101000	REINFORCING STEEL (EPOXY COATED)	3,140.00	0.00	3,140.00	LB	3,140.00	\$2.30	\$7,222.00
		0001	0750	7261012	12 IN. PIPE GROUP A	386.00	-102.00	284.00	LF	284.00	\$115.00	\$32,660.00
		0001	0760	7269903	MISC.10 IN. SMOOTH WALL PIPE WITH FILTER SOCK	193.00	127.00	320.00	LF	320.00	\$66.00	\$21,120.00
		0001	0770	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	14.00	0.00	14.00	FT	14.00	\$1,050.00	\$14,700.00
		0001	0780	7319902	MISC.MANHOLE TOP REPLACEMENT	1.00	-1.00	0.00	EA	0.00	\$6,830.00	\$0.00
		0001	0790	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	7.00	2.00	9.00	EA	9.00	\$1,125.00	\$10,125.00
		0001	0800	8031000A	TURF TYPE TALL FESCUE SODDING	16,500.00	0.00	16,500.00	SQYD	12,843.00	\$12.00	\$154,116.00
		0001	0810	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.50	\$5,700.00	\$2,850.00
		0001	0820	8061005	ROCK DITCH CHECK	150.00	0.00	150.00	LF	0.00	\$5.00	\$0.00
		0001	0830	8061006	ALTERNATE DITCH CHECK	300.00	0.00	300.00	LF	0.00	\$5.00	\$0.00
		0001	0840	8061007A	CURB INLET CHECK	258.00	0.00	258.00	EA	39.00	\$25.00	\$975.00
		0001	0850	8061016	SEDIMENT REMOVAL	310.00	0.00	310.00	CUYD	0.00	\$1.00	\$0.00
		0001	0860	8061019	SILT FENCE	1,536.00	0.00	1,536.00	LF	0.00	\$4.70	\$0.00
		0010	0870	6061060	MGS GUARDRAIL	3,550.00	-225.00	3,325.00	LF	3,325.00	\$38.00	\$126,350.00
		0010	0880	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	13.00	0.00	13.00	LF	13.00	\$47.00	\$611.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231117-F01	J6S3280	0010	0890	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	3.00	0.00	3.00	EA	3.00	\$5,650.00	\$16,950.00
		0010	0900	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	9.00	-1.00	8.00	EA	8.00	\$5,400.00	\$43,200.00
		0010	0910	6061080	MGS END ANCHOR	13.00	0.00	13.00	EA	13.00	\$2,115.00	\$27,495.00
		0010	0920	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	21.00	-1.00	20.00	EA	20.00	\$4,466.00	\$89,320.00
		0010	0930	6063022	TYPE E CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$45,800.00	\$91,600.00
		0020	0940	9011010	RELOCATED POLE	1.00	0.00	1.00	EA	1.00	\$1,765.00	\$1,765.00
		0020	0950	9011115	BRACKET ARM, 15 FT. OR 4.6 M	1.00	0.00	1.00	EA	1.00	\$1,765.00	\$1,765.00
		0020	0960	9011311	LUMINAIRE, LED-A	1.00	0.00	1.00	EA	1.00	\$294.00	\$294.00
		0020	0970	9017008	CABLE, 8 AWG 1 CONDUCTOR	50.00	370.00	420.00	LF	420.00	\$0.76	\$319.20
		0020	0980	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	1.00	0.00	1.00	EA	1.00	\$2,115.71	\$2,115.71
		0030	0990	9020213	SIGNAL HEAD, TYPE 3S	2.00	0.00	2.00	EA	2.00	\$1,880.00	\$3,760.00
		0030	1000	9020513	SIGNAL HEAD, TYPE 3B	11.00	0.00	11.00	EA	11.00	\$1,512.00	\$16,632.00
		0030	1010	9020833	SH-FLAT SHEET - SIGNAL SIGN	97.00	0.00	97.00	SQFT	88.00	\$41.00	\$3,608.00
		0030	1020	9020834	SIGNAL SIGN, MOUNTING HARDWARE	23.00	0.00	23.00	EA	16.00	\$141.00	\$2,256.00
		0030	1030	9022708	POST, SIGNAL 8 FT.	7.00	0.00	7.00	EA	3.00	\$1,210.00	\$3,630.00
		0030	1040	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	1.00	\$12,840.00	\$12,840.00
		0030	1050	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	1.00	\$14,400.00	\$14,400.00
		0030	1060	9023255	POST, TYPE C, 55 FT. ARM	2.00	0.00	2.00	EA	2.00	\$18,500.00	\$37,000.00
		0030	1070	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	1.00	\$27,500.00	\$27,500.00
		0030	1080	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	116.00	370.00	486.00	LF	486.00	\$17.63	\$8,568.18
		0030	1090	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	457.00	0.00	457.00	LF	450.00	\$30.56	\$13,752.00
		0030	1100	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	150.00	0.00	150.00	LF	150.00	\$0.53	\$79.50
		0030	1110	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	410.00	0.00	410.00	LF	60.00	\$1.18	\$70.80
		0030	1120	9028302	CABLE, 12 AWG 2 CONDUCTOR	30.00	0.00	30.00	LF	30.00	\$1.47	\$44.10
		0030	1130	9028308	CABLE, 16 AWG 2 CONDUCTOR	5,630.00	0.00	5,630.00	LF	3,630.00	\$1.76	\$6,388.80
		0030	1140	9028310	CABLE, 16 AWG 5 CONDUCTOR	3,120.00	0.00	3,120.00	LF	2,340.00	\$2.06	\$4,820.40
		0030	1150	9028311	CABLE, 16 AWG 7 CONDUCTOR	3,310.00	0.00	3,310.00	LF	3,310.00	\$2.35	\$7,778.50
		0030	1160	9028810	PULL BOX, PREFORMED CLASS 1	4.00	4.00	8.00	EA	8.00	\$1,470.00	\$11,760.00
		0030	1170	9028811	PULL BOX, PREFORMED CLASS 2	4.00	1.00	5.00	EA	5.00	\$2,400.00	\$12,000.00
		0030	1180	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	1.00	\$2,940.00	\$2,940.00
		0030	1190	9029100	BASE, CONCRETE	14.80	1.50	16.30	CUYD	16.30	\$2,092.00	\$34,099.60
		0030	1200	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	1.00	\$15,280.00	\$15,280.00
		0030	1210	9029902	MISC.AUDIBLE PEDESTRIAN PUSHBUTTON AND SIGNING	24.00	6.00	30.00	EA	30.00	\$1,057.00	\$31,710.00
		0030	1220	9029902	MISC.COMBINATION PAD MOUNTED 120V/240V POWER SUPPLY AND LIGHTING CONTROLLER WITH UPS	1.00	0.00	1.00	EA	1.00	\$14,700.00	\$14,700.00
		0030	1230	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	16.00	4.00	20.00	EA	20.00	\$650.00	\$13,000.00
		0030	1240	9029902	MISC.EXTENSIONS FOR PUSHBUTTON (14-INCH MAX)	7.00	0.00	7.00	EA	7.00	\$200.00	\$1,400.00
		0030	1250	9029902	MISC.PULL BOX REMOVE AND REPLACE	9.00	12.00	21.00	EA	21.00	\$1,645.00	\$34,545.00
		0030	1260	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	10.00	0.00	10.00	EA	9.00	\$49,475.00	\$445,275.00
		0030	1270	9029902	MISC.ADJUSTING PULL BOX AND FRAME REPLACEMENT	35.00	0.00	35.00	EA	25.00	\$1,116.00	\$27,900.00
		0040	1280	9031010	CONCRETE FOOTINGS, EMBEDDED	0.30	0.00	0.30	CUYD	0.30	\$3,525.00	\$1,057.50
		0040	1290	9031210	STRUCTURAL STEEL POSTS	1,590.00	0.00	1,590.00	LB	1,486.00	\$10.60	\$15,751.60
		0040	1300	9031270A	2 IN. PSST POST - 12 GA.	699.00	48.00	747.00	LF	664.50	\$30.50	\$20,267.25
		0040	1310	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	31.00	4.00	35.00	EA	31.00	\$294.00	\$9,114.00
		0040	1320	9031280	2.5 IN. PSST POST - 12 GA.	316.00	176.00	492.00	LF	430.00	\$33.00	\$14,190.00
		0040	1330	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	21.00	11.00	32.00	EA	29.00	\$411.00	\$11,919.00
		0040	1340	9035004A	SH-FLAT SHEET	411.00	233.00	644.00	SQFT	617.92	\$38.00	\$23,480.96



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231117-F01	J6S3280	0040	1350	9035011A	ST-STRUCTURAL	73.00	0.00	73.00	SQFT	43.00	\$45.00	\$1,935.00
		0050	1360	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	202.00	1,438.00	1,640.00	LF	1,640.00	\$37.00	\$60,680.00
		0050	1370	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	1.00	0.00	1.00	EA	1.00	\$952.00	\$952.00
		0050	1380	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	1,117.00	373.00	1,490.00	LF	1,490.00	\$15.30	\$22,797.00
		0050	1390	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$705.00	\$0.00
		0050	1400	9109902	MISC.CCTV CAMERA ASSEMBLY	1.00	0.00	1.00	EA	1.00	\$5,759.43	\$5,759.43
		0050	1410	9109902	MISC.CONDUIT SYSTEM ADJUSTMENT OR REPAIR	3.00	18.00	21.00	EA	21.00	\$530.00	\$11,130.00
		0050	1420	9109902	MISC.FUSION SPLICE	76.00	42.00	118.00	EA	118.00	\$71.00	\$8,378.00
		0050	1430	9109902	MISC.INSTALL MoDOT FURNISHED IP-ADDRESSABLE POWER STRIP	1.00	0.00	1.00	EA	1.00	\$141.00	\$141.00
		0050	1440	9109902	MISC.INSTALL OR RELOCATE EXISTING COMMUNICATION EQUIPMENT	1.00	0.00	1.00	EA	1.00	\$470.00	\$470.00
		0050	1450	9109902	MISC.ITS PULL BOX WITH CONCRETE PAD, PREFORMED CLASS 2	6.00	0.00	6.00	EA	5.00	\$2,400.00	\$12,000.00
		0050	1460	9109902	MISC.ITS PULL BOX WITH CONCRETE PAD, PREFORMED CLASS 5	2.00	0.00	2.00	EA	2.00	\$2,725.00	\$5,450.00
		0050	1470	9109902	MISC.MODOT BURIED CABLE DRIVEABLE DELINEATOR POST	115.00	0.00	115.00	EA	67.00	\$123.00	\$8,241.00
		0050	1480	9109902	MISC.REMOVE IN-PAVEMENT WIRELESS DETECTION SYSTEM PER INTERSECTION	4.00	0.00	4.00	EA	4.00	\$2,915.00	\$11,660.00
		0050	1490	9109902	MISC.SM FIBER OPTIC JUMPER	12.00	0.00	12.00	EA	8.00	\$26.00	\$208.00
		0050	1500	9109902	MISC.SM FIBER OPTIC PIGTAIL	10.00	0.00	10.00	EA	6.00	\$26.00	\$156.00
		0050	1510	9109902	MISC.WALL-MOUNT FIBER INTERCONNECT CENTER	3.00	0.00	3.00	EA	3.00	\$1,150.00	\$3,450.00
		0050	1520	9109903	MISC.CABLE CCTV CAMERA (CAT-5e)	60.00	0.00	60.00	LF	60.00	\$1.76	\$105.60
		0050	1530	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SINGLE MODE	1,490.00	4,660.00	6,150.00	LF	6,150.00	\$2.94	\$18,081.00
		0050	1540	9109903	MISC.RELOCATE FIBER OPTIC CABLE, 24 STRAND, SINGLE MODE	220.00	280.00	500.00	LF	496.00	\$4.70	\$2,331.20
		0070	1550	2061000	CLASS 1 EXCAVATION	350.00	0.00	350.00	CUYD	0.00	\$178.00	\$0.00
		0070	1560	5031010A	BRIDGE APPROACH SLAB (MAJOR)	321.00	0.00	321.00	SQYD	0.00	\$406.00	\$0.00
		0070	1570	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	400.00	0.00	400.00	LF	0.00	\$220.00	\$0.00
		0070	1580	7026000	PRE-BORE FOR PILING	320.00	0.00	320.00	LF	0.00	\$180.00	\$0.00
		0070	1590	7027000	PILE POINT REINFORCEMENT	20.00	0.00	20.00	EA	0.00	\$150.00	\$0.00
		0070	1600	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	115.80	0.00	115.80	CUYD	0.00	\$1,260.00	\$0.00
		0070	1610	7033013	PENETRATING CONCRETE SEALER	73.00	0.00	73.00	SY	0.00	\$32.00	\$0.00
		0070	1620	7034219A	TYPE D BARRIER	125.00	0.00	125.00	LF	0.00	\$223.00	\$0.00
		0070	1630	7034222	SLAB ON CONCRETE BEAM	536.00	0.00	536.00	SQYD	0.00	\$820.00	\$0.00
		0070	1640	7034410	TYPE A BARRIER	103.00	0.00	103.00	LF	0.00	\$242.00	\$0.00
		0070	1650	7034430	SIDEWALK (BRIDGES)	1,315.00	0.00	1,315.00	SQFT	0.00	\$25.00	\$0.00
		0070	1660	7056049	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	607.00	0.00	607.00	LF	0.00	\$417.00	\$0.00
		0070	1670	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$14,100.00	\$0.00
		0070	1680	7079901	MISC.CONDUIT SYSTEM ON STRUCTURE AT&T	1.00	-1.00	0.00	LS	0.00	\$96,970.00	\$0.00
		0070	1690	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	0.00	\$610.00	\$0.00
		0070	1700	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$5,615.00	\$0.00
		0070	1710	7161002	LAMINATED NEOPRENE BEARING PAD	10.00	0.00	10.00	EA	0.00	\$475.00	\$0.00
		0070	1720	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	10.00	0.00	10.00	EA	0.00	\$660.00	\$0.00
		0071	1730	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	3.00	0.00	3.00	SQFT	0.00	\$1,410.00	\$0.00
		0071	1740	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$30,000.00	\$0.00
		0071	1750	2169904	MISC.REMOVAL OF EXISTING SUPERSTRUCTURE	3,262.00	0.00	3,262.00	SQFT	0.00	\$45.00	\$0.00
		0071	1760	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	6.40	0.00	6.40	CUYD	0.00	\$3,065.00	\$0.00
		0071	1770	7040110	EPOXY PRESSURE INJECTING	20.00	0.00	20.00	LF	0.00	\$88.00	\$0.00
		0071	1780	7061060	REINFORCING STEEL (BRIDGES)	890.00	0.00	890.00	LB	0.00	\$4.00	\$0.00
		0071	1790	7129902	MISC.CORED WALLED DRAINS	20.00	0.00	20.00	EA	0.00	\$925.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231117-F01	J6S3280	0072	1800	7039902	MISC.END POST MODIFICATION	2.00	-2.00	0.00	EA	0.00	\$18,850.00	\$0.00
		0001	5001	6189901	MISC.MOBILIZATION (Payment for Contract Bond)	0.00	1.00	1.00	LS	1.00	\$108,348.00	\$108,348.00
		0001	5002	6189901	MISC.MOBILIZATION (Payment for Railroad Liability Insurance)	0.00	1.00	1.00	LS	1.00	\$2,500.00	\$2,500.00
		0030	5003	9029902	MISC.Misc. Black Powdered Coated Stanchion Post	0.00	1.00	1.00	EA	1.00	\$1,004.85	\$1,004.85
		0001	5004	9029902	MISC.Additional Removal of Existing Signal C Bases	0.00	5.00	5.00	EA	5.00	\$741.51	\$3,707.55
		0030	5005	9029902	MISC.Misc. Pedestrian Pushbutton Stanchion, 4 FT.	0.00	7.00	7.00	EA	7.00	\$938.70	\$6,570.90
		0030	5006	9029902	MISC.Black Powdered Coated Signal Post, 8 FT.	0.00	4.00	4.00	EA	4.00	\$1,141.98	\$4,567.92
		0001	5007	2029901	MISC.Removal of Shoulder	0.00	1.00	1.00	LS	1.00	\$1,779.28	\$1,779.28
		0010	5008	6061075	MGS LONG SPAN GUARDRAIL SECTION	0.00	1.00	1.00	EA	1.00	\$3,990.00	\$3,990.00
		0050	5009	9029902	MISC.Misc. Pull Box Removal	0.00	4.00	4.00	EA	4.00	\$1,202.86	\$4,811.44
		0001	5010	1094000	FORCE ACCOUNT	0.00	1.00	1.00	EA	1.00	\$11,747.26	\$11,747.26
		0001	5011	1094000	FORCE ACCOUNT	0.00	1.00	1.00	EA	1.00	\$16,617.45	\$16,617.45
		0001	5012	1094000	FORCE ACCOUNT	0.00	8,061.56	8,061.56	EA	8,061.56	\$1.00	\$8,061.56
Project J6S3280 - Total Value Posted to Date as of Report Generated Date												\$13,755,475.83
231117-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$13,755,475.83



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 21, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3280

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0070	3040504	TYPE 5 AGGREGATE FOR BASE	5/2/25	5/5/25	14.00	SQYD	NB N Kirkwood Rd. (Dunlora Ln.)	530+97	LT	530+55	LT	Underline (0300)
				5/5/25	58.70	SQYD	NB N Kirkwood Rd. (South of Dunlora Ln.)	533+30	LT	534+18	LT	Underline (0270)
				5/5/25	97.00	SQYD	NB N Kirkwood Rd (Dunlora Ln.)	530+90	LT	532+39	LT	
0210	6081012	TRUNCATED DOMES	5/5/25	5/6/25	10.00	SQFT	NB N Kirkwood Rd (Dunlora Ln.)	530+87	LT			
0230	6083006	6 IN. CONCRETE MEDIAN STRIP	5/5/25	5/6/25	7.30	SQYD	NB N Kirkwood Rd (Dunlora Ln.)	530+97	LT			
0270	6086004	CONCRETE SIDEWALK, 4 IN.	5/2/25	5/5/25	58.70	SQYD	NB N Kirkwood Rd. (South of Dunlora Ln.)	533+30	LT	534+18	LT	
				5/5/25	97.00	SQYD	NB N Kirkwood Rd (Dunlora Ln.)	530+90	LT	532+39	LT	
0280	6089902	MISC. CONCRETE	5/5/25	5/6/25	1.00	EA	NB N Kirkwood Rd (Dunlora Ln.)	530+87	LT			
0300	6091052	CURB AND GUTTER TYPE B	5/2/25	5/5/25	42.00	LF	NB N Kirkwood Rd. (Dunlora Ln.)	530+97	LT	530+55	LT	
0390	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	5/10/25	5/12/25	8.00	SQYD	SB S Lindbergh Blvd. South of Huntleigh woods	468+00	RT			
				5/12/25	10.70	SQYD	SB S Lindbergh Blvd. North of Frontenac mall entrance	437+00	RT			
				5/12/25	20.20	SQYD	SB S Lindbergh Blvd. south of U-Turn ramp	502+00	RT			
				5/12/25	24.00	SQYD	SB S Lindbergh Blvd. South of Frontenac mall entrance	445+00	RT			
				5/12/25	51.00	SQYD	SB S Lindbergh Blvd. 64 40 West on ramp (lane 2)	414+50	RT			
0420	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	5/10/25	5/12/25	36.00	LF	SB S Lindbergh Blvd. South of Huntleigh woods (lane 2)	468+00	RT			
				5/12/25	40.00	LF	SB S Lindbergh Blvd. North of Frontenac entrance (lane 2)	437+00	RT			
				5/12/25	42.00	LF	SB S Lindbergh Blvd.	516+00	RT			
				5/12/25	48.00	LF	SB Infront of 831 N Kirkwood Rd.	569+30	RT			
				5/12/25	54.00	LF	SB 825 N Kirkwood Rd.	570+70	RT			
				5/12/25	54.00	LF	SB S Lindbergh Blvd. south of U-Turn (lane 1)	502+00	RT			
				5/12/25	60.00	LF	SB S Lindbergh Blvd. South of Frontenac Entrance (lane 2)	445+00	RT			
				5/12/25	84.00	LF	SB S Lindbergh Blvd. 64 40 West on ramp (lane 2)	414+50	RT			
				5/12/25	88.00	LF	SB 831 N Kirkwood Rd. (lane 2)	570+10	RT			
0430	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	5/10/25	5/12/25	22.00	EA	SB S Lindbergh Blvd. 64 40 West on ramp	414+50	RT			
				5/12/25	22.00	EA	SB S Lindbergh Blvd. North of Frontenac mall entrance	437+00	RT			
				5/12/25	22.00	EA	SB S Lindbergh Blvd. South of Huntleigh woods	468+00	RT			
				5/12/25	24.00	EA	SB S Lindbergh Blvd. south of U-Turn ramp	502+00	RT			
0800	8031000A	TURF TYPE TALL FESCUE SODDING	5/7/25	5/9/25	723.00	SQYD	NB & SB from Dunlora Lane to Swan Avenue	531+00	LC	572+08	RC	
0870	6061060	MGS GUARDRAIL	5/2/25	5/5/25	12.50	LF	NB Lindbergh (South of Deer Creek bridge)	394+57	LC	394+70	LC	
				5/5/25	25.00	LF	SB Lindbergh (North of Bayer bridge)	298+03	RC	298+28	RC	
0890	6061068	MGS BRIDGE APP. TRANS SEC (EXT CURB)	5/2/25	5/5/25	1.00	EA	NB Lindbergh (South of Deer Creek bridge)	394+32	LC			
0920	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5/2/25	5/5/25	1.00	EA	NB Lindbergh (Bayern on ramp to NB Lindbergh)	299+86	LC			
				5/5/25	1.00	EA	NB Lindbergh (South of Deer Creek bridge)	395+20	LC			
				5/5/25	1.00	EA	SB Lindbergh (Bayern on ramp to SB Lindbergh)	279+47	RC			
1280	9031010	CONCRETE FOOTINGS, EMBEDDED	5/2/25	5/5/25	0.15	CUYD	NB Lindbergh (Sign no. 82)	533+80	LC			
1290	9031210	STRUCTURAL STEEL POSTS	5/2/25	5/5/25	-4.00	LB		0+00				Rounding to the correct unit of measurement
				5/5/25	306.00	LB	Sign No. 82	533+80	LC			
			5/15/25	5/15/25	16.00	LB	Sign No. 20	313+93	LC			
				5/15/25	16.00	LB	Sign No. 25	324+71	LC			
				5/15/25	16.00	LB	Sign No. 26	327+00	LC			
				5/15/25	16.00	LB	Sign No. 27	328+86	LC			
				5/15/25	16.00	LB	Sign No. 28	330+88	LC			
				5/15/25	16.00	LB	Sign No. 29	335+87	LC			
				5/15/25	16.00	LB	Sign No. 35	349+36	RC			
				5/15/25	16.00	LB	Sign No. 37	362+21	LC			
				5/15/25	16.00	LB	Sign No. 38	366+08	LC			
				5/15/25	16.00	LB	Sign No. 39	368+97	LC			
				5/15/25	16.00	LB	Sign No. 41	374+23	LC			
				5/15/25	16.00	LB	Sign No. 44	390+67	LC			
				5/15/25	16.00	LB	Sign No. 46	391+93	LC			
				5/15/25	16.00	LB	Sign No. 47	392+79	LC			
				5/15/25	16.00	LB	Sign No. 48	393+27	LC			
				5/15/25	16.00	LB	Sign No. 49	395+65	LC			
				5/15/25	16.00	LB	Sign No. 50	399+67	LC			
				5/15/25	16.00	LB	Sign No. 52	405+12	LC			
				5/15/25	16.00	LB	Sign No. 53	407+30	LC			
				5/15/25	16.00	LB	Sign No. 57	413+32	LC			
				5/15/25	16.00	LB	Sign No. 60	430+89	LC			
				5/15/25	16.00	LB	Sign No. 63	447+22	CL			
				5/15/25	16.00	LB	Sign No. 64	461+47	CL			
				5/15/25	16.00	LB	Sign No. 65	463+18	CL			
				5/15/25	16.00	LB	Sign No. 67	480+74	CL			
				5/15/25	16.00	LB	Sign No. 68	482+73	CL			
				5/15/25	16.00	LB	Sign No. 71	500+43	LC			
				5/15/25	16.00	LB	Sign No. 72	501+04	LC			
				5/15/25	16.00	LB	Sign No. 73	503+45	CL			
				5/15/25	16.00	LB	Sign No. 74	504+32	CL			
				5/15/25	16.00	LB	Sign No. 75	515+52	CL			
				5/15/25	16.00	LB	Sign No. 76	516+72	CL			
				5/15/25	16.00	LB	Sign No. 77	519+58	CL			
				5/15/25	16.00	LB	Sign No. 78	523+28	CL			
				5/15/25	16.00	LB	Sign No. 8	269+88	CL			
				5/15/25	16.00	LB	Sign No. 81	530+67	RC			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 21, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1290	9031210	STRUCTURAL STEEL POSTS	5/15/25	5/15/25	16.00	LB	Sign No. 85	535+00	RC			
				5/15/25	16.00	LB	Sign No. 86	535+88	RC			
				5/15/25	16.00	LB	Sign No. 87	535+94	RC			
				5/15/25	16.00	LB	Sign No. 88	536+52	RC			
				5/15/25	16.00	LB	Sign No. 89	537+23	RC			
				5/15/25	16.00	LB	Sign No. 91	540+89	LC			
				5/15/25	16.00	LB	Sign No. 92	541+64	LC			
				5/15/25	16.00	LB	Sign No. 93	541+95	RC			
				5/15/25	16.00	LB	Sign No. 94	542+33	LC			
				5/15/25	16.00	LB	Sign No. 95	542+90	LC			
				5/15/25	16.00	LB	Sign No. 96	543+44	LC			
				5/15/25	16.00	LB	Sign No. 97	544+71	LC			
				5/15/25	16.00	LB	Sign No. 98	544+96	RC			
				5/15/25	32.00	LB	Sign No. 19	311+85	LC			
				5/15/25	32.00	LB	Sign No. 45	391+12	LC			
				5/15/25	48.00	LB	Sign No. 100	548+40	LC			
1300	9031270A	2 IN. PSST POST - 12 GA.	5/15/25	5/15/25	3.50	LF	Sign No. 60	430+89	LC			
				5/15/25	9.00	LF	Sign No. 99	545+87	LC			
				5/15/25	11.00	LF	Sign No. 101	548+92	RC			
				5/15/25	11.00	LF	Sign No. 90	539+47	LC			
				5/15/25	12.00	LF	Sign No. 103	552+45	RC			
				5/15/25	12.00	LF	Sign No. 104	553+88	RC			
				5/15/25	12.50	LF	Sign No. 62	438+64	RC			
				5/15/25	13.00	LF	Sign No. 105	560+32	RC			
				5/15/25	13.00	LF	Sign No. 107	563+60	LC			
				5/15/25	13.00	LF	Sign No. 112	570+93	LC			
				5/15/25	13.00	LF	Sign No. 58	421+52	RC			
				5/15/25	13.00	LF	Sign No. 61	434+60	RC			
				5/15/25	15.00	LF	Sign No. 84	534+70	RC			
1310	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	5/15/25	5/15/25	1.00	EA	Sign No. 101	548+92	RC			
				5/15/25	1.00	EA	Sign No. 103	552+45	RC			
				5/15/25	1.00	EA	Sign No. 104	553+88	RC			
				5/15/25	1.00	EA	Sign No. 105	560+32	RC			
				5/15/25	1.00	EA	Sign No. 107	563+60	LC			
				5/15/25	1.00	EA	Sign No. 112	570+93	LC			
				5/15/25	1.00	EA	Sign No. 58	421+52	RC			
				5/15/25	1.00	EA	Sign No. 61	434+60	RC			
				5/15/25	1.00	EA	Sign No. 62	438+64	RC			
				5/15/25	1.00	EA	Sign No. 84	534+70	RC			
				5/15/25	1.00	EA	Sign No. 90	539+47	LC			
1320	9031280	2.5 IN. PSST POST - 12 GA.	5/15/25	5/15/25	13.00	LF	Sign No. 110	568+55	LC			
				5/15/25	13.00	LF	Sign No. 93	541+95	RC			
				5/15/25	14.00	LF	Sign No. 108	564+49	LC			
				5/15/25	14.00	LF	Sign No. 70	498+15	RC			
				5/15/25	14.50	LF	Sign No. 106	562+28	LC			
				5/15/25	14.50	LF	Sign No. 109	565+18	LC			
				5/15/25	15.00	LF	Sign No. 111	570+28	LC			
				5/15/25	15.00	LF	Sign No. 59	428+91	RC			
				5/15/25	15.00	LF	Sign No. 66	466+51	LC			
				5/15/25	15.00	LF	Sign No. 69	488+77	LC			
				5/15/25	15.50	LF	Sign No. 100	548+40	LC			
				5/15/25	16.00	LF	Sign No. 87	535+94	RC			
				5/15/25	17.00	LF	Sign No. 102	551+62	RC			
				5/15/25	19.00	LF	Sign No. 79	527+67	LC			
1330	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	5/15/25	5/15/25	1.00	EA	Sign No. 100	548+40	LC			
				5/15/25	1.00	EA	Sign No. 102	551+62	RC			
				5/15/25	1.00	EA	Sign No. 106	562+28	LC			
				5/15/25	1.00	EA	Sign No. 108	564+49	LC			
				5/15/25	1.00	EA	Sign No. 109	565+18	LC			
				5/15/25	1.00	EA	Sign No. 110	568+55	LC			
				5/15/25	1.00	EA	Sign No. 111	570+28	LC			
				5/15/25	1.00	EA	Sign No. 59	428+91	RC			
				5/15/25	1.00	EA	Sign No. 66	466+51	LC			
				5/15/25	1.00	EA	Sign No. 69	488+77	LC			
				5/15/25	1.00	EA	Sign No. 70	498+15	RC			
				5/15/25	1.00	EA	Sign No. 79	527+67	LC			
				5/15/25	1.00	EA	Sign No. 87	535+94	RC			
				5/15/25	1.00	EA	Sign No. 93	541+95	RC			
1340	9035004A	SH-FLAT SHEET	5/15/25	5/15/25	6.75	SQFT	Sign No. 4	269+88	CL			
				5/15/25	14.00	SQFT	Sign No. 19 (2 signs)	311+85	LC			

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	0030	CLASS 3 EXCAVATION	Overrun	Overrun	18	Oct 16, 2024	SYSTEM	(\$5,580.00)	
					21	Dec 2, 2024	SYSTEM	\$5,580.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.00000 - 30.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0030 - Total			\$0.00	
	0070	TYPE 5 AGGREGATE FOR BASE	Material		1	Feb 2, 2024	SYSTEM	\$5,684.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					1	Feb 2, 2024	SYSTEM	(\$5,684.80)	
					2	Feb 16, 2024	SYSTEM	\$20,784.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user thursw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Feb 16, 2024	SYSTEM	(\$20,784.88)	
					3	Mar 4, 2024	SYSTEM	\$35,900.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thursw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Mar 4, 2024	SYSTEM	(\$35,900.46)	
					4	Mar 18, 2024	SYSTEM	\$45,780.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user thursw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Mar 18, 2024	SYSTEM	(\$45,780.46)	
					5	Apr 2, 2024	SYSTEM	\$59,315.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Apr 2, 2024	SYSTEM	(\$59,315.04)	
					6	Apr 16, 2024	SYSTEM	\$70,751.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thursw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$70,751.01)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	30	Apr 16, 2025	SYSTEM	(\$6,228.80)	
					31	May 2, 2025	SYSTEM	(\$1,298.80)	
					32	May 16, 2025	SYSTEM	(\$2,307.92)	
			Overrun - Total			(\$9,835.52)			
			Overrun - Total			(\$9,835.52)			
			0070 - Total			(\$9,835.52)			
0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		3	Mar 4, 2024	SYSTEM	\$1,737.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thursw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				3	Mar 4, 2024	SYSTEM	(\$1,737.60)		
				4	Mar 18, 2024	SYSTEM	\$1,737.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thursw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				4	Mar 18, 2024	SYSTEM	(\$1,737.60)		
				5	Apr 2, 2024	SYSTEM	\$2,137.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user colemp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				5	Apr 2, 2024	SYSTEM	(\$2,137.60)		



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		6	Apr 16, 2024	SYSTEM	\$3,385.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thursw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$3,385.60)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0080 - Total			\$0.00	
	0100	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Other Item Adjustment	ACAD	20	Nov 18, 2024	estopn1	(\$703.58)	10/14/24- 139.6 Tons
					20	Nov 18, 2024	estopn1	(\$67,912.49)	10/16/24 - 1233.8 Tons, 10/17/24 - 1302.7 Tons, 10/18/24 - 1678.2 Tons - 10/21/24 - 1541.1 Tons, 10/22/24 - 1464.6, 10/23/24 - 1029.7, 10/24/24 - 156.3 Tons, 10/25/24 - 1230.3 Tons, 10/28/24 - 439.8 Tons, 10/29/24 - Tons 730.6, 10/30/24 - 536.6 Tons, 10/31/24 - 890.3 Tons
					21	Dec 2, 2024	colem1	(\$8,405.71)	11/01/2024 - 659.7 tons, 11/05/2024 - 492 tons, 11/06/2024 - 516.1 tons
					ACAD - Total			(\$77,021.78)	
					Other Item Adjustment - Total			(\$77,021.78)	
					0100 - Total			(\$77,021.78)	
	0120	TACK COAT - NON-TRACKING	Material		19	Nov 4, 2024	SYSTEM	\$47,911.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					19	Nov 4, 2024	SYSTEM	(\$47,911.50)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0120 - Total			\$0.00	
	0160	PIPE COLLAR, TYPE A	Overrun	Overrun	18	Oct 16, 2024	SYSTEM	(\$5,575.00)	
					21	Dec 2, 2024	SYSTEM	\$5,575.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1115.00000 - 1115.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0160 - Total			\$0.00	
	0190	MISC. DRAINAGE ITEM	Overrun	Overrun	18	Oct 16, 2024	SYSTEM	(\$500.00)	
					19	Nov 4, 2024	SYSTEM	(\$1,000.00)	
					22	Dec 16, 2024	SYSTEM	\$1,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',500.00000 - 500.00000, 'is applied (if non-zero).
					31	May 2, 2025	SYSTEM	(\$2,000.00)	
					Overrun - Total			(\$2,000.00)	
					Overrun - Total			(\$2,000.00)	
					0190 - Total			(\$2,000.00)	
	0200	MISC. DRAINAGE ITEM	Overrun	Overrun	15	Sep 3, 2024	SYSTEM	(\$4,500.00)	
					17	Oct 1, 2024	SYSTEM	\$4,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',500.00000 - 500.00000, 'is applied (if non-zero).
					18	Oct 16, 2024	SYSTEM	(\$2,000.00)	
					19	Nov 4, 2024	SYSTEM	(\$1,000.00)	
					21	Dec 2, 2024	SYSTEM	\$2,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',500.00000 - 500.00000, 'is applied (if non-zero).
					22	Dec 16, 2024	SYSTEM	\$500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',500.00000 - 500.00000, 'is applied (if non-zero).



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	0200	MISC. DRAINAGE ITEM	Overrun	Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
			0200 - Total				\$0.00		
	0220	HAND-RAILING FOR STEPS WITH BALUSTERS	Material		21	Dec 2, 2024	SYSTEM	\$5,292.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Dec 2, 2024	SYSTEM	(\$5,292.00)	
				- Total				\$0.00	
			Material - Total				\$0.00		
			0220 - Total				\$0.00		
	0230	6 IN. CONCRETE MEDIAN STRIP	Overrun	Overrun	28	Mar 17, 2025	SYSTEM	(\$151.20)	
					29	Apr 2, 2025	SYSTEM	(\$10,843.20)	
					30	Apr 16, 2025	SYSTEM	(\$3,218.40)	
					31	May 2, 2025	SYSTEM	\$11,858.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '216.00000 - 216.00000, 'is applied (if non-zero).
					32	May 16, 2025	SYSTEM	(\$1,576.80)	
			Overrun - Total				(\$3,931.20)		
			Overrun - Total				(\$3,931.20)		
			0230 - Total				(\$3,931.20)		
	0260	PAVED APPROACH, 8 IN.	Material		3	Mar 4, 2024	SYSTEM	\$45,922.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thursw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					3	Mar 4, 2024	SYSTEM	(\$45,922.50)	
					4	Mar 18, 2024	SYSTEM	\$118,716.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thursw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					4	Mar 18, 2024	SYSTEM	(\$118,716.39)	
					5	Apr 2, 2024	SYSTEM	\$156,124.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user colemp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					5	Apr 2, 2024	SYSTEM	(\$156,124.80)	
					6	Apr 16, 2024	SYSTEM	\$201,310.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thursw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$201,310.20)	
					7	May 2, 2024	SYSTEM	\$249,029.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$249,029.82)	
					8	May 16, 2024	SYSTEM	\$277,297.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	May 16, 2024	SYSTEM	(\$277,297.02)	
					9	Jun 3, 2024	SYSTEM	\$277,297.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Jun 3, 2024	SYSTEM	(\$277,297.02)	
					10	Jun 17, 2024	SYSTEM	\$277,297.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Jun 17, 2024	SYSTEM	(\$277,297.02)	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3280	0260	PAVED APPROACH, 8 IN.	Material			2024							
					11	Jul 1, 2024	SYSTEM	\$277,297.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					11	Jul 1, 2024	SYSTEM	(\$277,297.02)					
					12	Jul 16, 2024	SYSTEM	\$277,297.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user clasp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					12	Jul 16, 2024	SYSTEM	(\$277,297.02)					
					13	Aug 2, 2024	SYSTEM	\$277,297.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					13	Aug 2, 2024	SYSTEM	(\$277,297.02)					
					14	Aug 16, 2024	SYSTEM	\$277,297.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					14	Aug 16, 2024	SYSTEM	(\$277,297.02)					
					15	Sep 3, 2024	SYSTEM	\$318,337.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					15	Sep 3, 2024	SYSTEM	(\$318,337.70)					
					16	Sep 16, 2024	SYSTEM	\$368,086.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					16	Sep 16, 2024	SYSTEM	(\$368,086.10)					
					17	Oct 1, 2024	SYSTEM	\$389,590.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					17	Oct 1, 2024	SYSTEM	(\$389,590.70)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0260 - Total							\$0.00	
					0270	CONCRETE SIDEWALK, 4 IN.	Material		1	Feb 2, 2024	SYSTEM	\$24,244.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user colemp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
									1	Feb 2, 2024	SYSTEM	(\$24,244.00)	
									2	Feb 16, 2024	SYSTEM	\$87,261.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thursw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
									2	Feb 16, 2024	SYSTEM	(\$87,261.00)	
									3	Mar 4, 2024	SYSTEM	\$118,128.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thursw1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
3	Mar 4, 2024	SYSTEM	(\$118,128.60)										
4	Mar 18, 2024	SYSTEM	\$124,033.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thursw1 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
4	Mar 18, 2024	SYSTEM	(\$124,033.00)										
5	Apr 2, 2024	SYSTEM	\$162,235.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user colemp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
5	Apr 2, 2024	SYSTEM	(\$162,235.86)										
6	Apr 16, 2024	SYSTEM	\$182,743.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thursw1 overriding Payment									



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	0270	CONCRETE SIDEWALK, 4 IN.	Material						Estimate Exception 8 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$182,743.50)	
					7	May 2, 2024	SYSTEM	\$209,646.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user colemp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$209,646.80)	
					8	May 16, 2024	SYSTEM	\$260,895.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user colemp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	May 16, 2024	SYSTEM	(\$260,895.60)	
					9	Jun 3, 2024	SYSTEM	\$97,819.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user colemp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Jun 3, 2024	SYSTEM	(\$97,819.90)	
					10	Jun 17, 2024	SYSTEM	\$187,946.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user colemp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Jun 17, 2024	SYSTEM	(\$187,946.10)	
					11	Jul 1, 2024	SYSTEM	\$241,688.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user colemp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Jul 1, 2024	SYSTEM	(\$241,688.90)	
					12	Jul 16, 2024	SYSTEM	\$261,037.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user claspc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Jul 16, 2024	SYSTEM	(\$261,037.70)	
					13	Aug 2, 2024	SYSTEM	\$287,091.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user colemp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	Aug 2, 2024	SYSTEM	(\$287,091.30)	
					14	Aug 16, 2024	SYSTEM	\$301,956.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user colemp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Aug 16, 2024	SYSTEM	(\$301,956.70)	
					15	Sep 3, 2024	SYSTEM	\$351,964.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user colemp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Sep 3, 2024	SYSTEM	(\$351,964.30)	
					16	Sep 16, 2024	SYSTEM	\$452,136.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user colemp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Sep 16, 2024	SYSTEM	(\$452,136.10)	
					17	Oct 1, 2024	SYSTEM	\$521,301.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user colemp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	Oct 1, 2024	SYSTEM	(\$521,301.10)	
					20	Nov 18, 2024	SYSTEM	\$330.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					20	Nov 18, 2024	SYSTEM	(\$330.60)	
					21	Dec 2, 2024	SYSTEM	\$49,909.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user colemp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					21	Dec 2, 2024	SYSTEM	(\$49,909.00)	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	0270	CONCRETE SIDEWALK, 4 IN.	Material			2024			
					22	Dec 16, 2024	SYSTEM	\$59,925.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user colemp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					22	Dec 16, 2024	SYSTEM	(\$59,925.60)	
					- Total			\$0.00	
			Material - Total			\$0.00			
			0270 - Total			\$0.00			
	0280	MISC. CONCRETE	Material		2	Feb 16, 2024	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thursw1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					2	Feb 16, 2024	SYSTEM	(\$5,100.00)	
					13	Aug 2, 2024	SYSTEM	\$187,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user colemp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					13	Aug 2, 2024	SYSTEM	(\$187,000.00)	
					14	Aug 16, 2024	SYSTEM	\$202,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user colemp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					14	Aug 16, 2024	SYSTEM	(\$202,300.00)	
					15	Sep 3, 2024	SYSTEM	\$232,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user colemp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					15	Sep 3, 2024	SYSTEM	(\$232,900.00)	
					16	Sep 16, 2024	SYSTEM	\$265,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user colemp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					16	Sep 16, 2024	SYSTEM	(\$265,200.00)	
					17	Oct 1, 2024	SYSTEM	\$319,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user colemp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					17	Oct 1, 2024	SYSTEM	(\$319,600.00)	
			- Total			\$0.00			
			Material - Total			\$0.00			
			Overrun	Overrun	31	May 2, 2025	SYSTEM	(\$10,200.00)	
					32	May 16, 2025	SYSTEM	(\$1,700.00)	
Overrun - Total			(\$11,900.00)						
Overrun - Total			(\$11,900.00)						
0280 - Total			(\$11,900.00)						
0290	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		1	Feb 2, 2024	SYSTEM	\$1,702.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user colemp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				1	Feb 2, 2024	SYSTEM	(\$1,702.00)		
				2	Feb 16, 2024	SYSTEM	\$11,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thursw1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				2	Feb 16, 2024	SYSTEM	(\$11,040.00)		
				3	Mar 4, 2024	SYSTEM	\$5,244.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user thursw1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				3	Mar 4, 2024	SYSTEM	(\$5,244.00)		
				4	Mar 18,	SYSTEM	\$5,244.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	0290	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material			2024			Estimate Item Adjustment (0005) due to user thursw1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					4	Mar 18, 2024	SYSTEM	(\$5,244.00)	
					5	Apr 2, 2024	SYSTEM	\$43,102.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user colemp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					5	Apr 2, 2024	SYSTEM	(\$43,102.00)	
					6	Apr 16, 2024	SYSTEM	\$43,562.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thursw1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$43,562.00)	
					7	May 2, 2024	SYSTEM	\$45,333.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user colemp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$45,333.00)	
					8	May 16, 2024	SYSTEM	\$56,511.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user colemp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	May 16, 2024	SYSTEM	(\$56,511.00)	
					13	Aug 2, 2024	SYSTEM	\$86,986.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user colemp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Aug 2, 2024	SYSTEM	(\$86,986.00)	
					14	Aug 16, 2024	SYSTEM	\$89,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user colemp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					14	Aug 16, 2024	SYSTEM	(\$89,240.00)	
					15	Sep 3, 2024	SYSTEM	\$89,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user colemp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					15	Sep 3, 2024	SYSTEM	(\$89,240.00)	
					16	Sep 16, 2024	SYSTEM	\$111,945.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user colemp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					16	Sep 16, 2024	SYSTEM	(\$111,945.60)	
					17	Oct 1, 2024	SYSTEM	\$134,964.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user colemp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					17	Oct 1, 2024	SYSTEM	(\$134,964.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	23	Jan 2, 2025	SYSTEM	(\$3,588.00)	
					24	Jan 15, 2025	SYSTEM	(\$3,174.00)	
					25	Feb 3, 2025	SYSTEM	(\$2,162.00)	
					26	Feb 18, 2025	SYSTEM	(\$6,624.00)	
					27	Mar 3, 2025	SYSTEM	(\$6,670.00)	
					28	Mar 17, 2025	SYSTEM	(\$1,794.00)	
					29	Apr 2, 2025	SYSTEM	\$24,012.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',46.00000 - 46.00000, 'is applied (if non-zero).



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	0290	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Overrun	Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
			0290 - Total				\$0.00		
	0300	CURB AND GUTTER TYPE B	Material		3	Mar 4, 2024	SYSTEM	\$45,429.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thursw1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				3	Mar 4, 2024	SYSTEM	(\$45,429.00)		
				4	Mar 18, 2024	SYSTEM	\$46,249.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thursw1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				4	Mar 18, 2024	SYSTEM	(\$46,249.80)		
				5	Apr 2, 2024	SYSTEM	\$50,182.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user colemp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				5	Apr 2, 2024	SYSTEM	(\$50,182.80)		
				6	Apr 16, 2024	SYSTEM	\$80,837.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user thursw1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				6	Apr 16, 2024	SYSTEM	(\$80,837.40)		
				7	May 2, 2024	SYSTEM	\$144,335.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user colemp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				7	May 2, 2024	SYSTEM	(\$144,335.40)		
				8	May 16, 2024	SYSTEM	\$168,674.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user colemp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				8	May 16, 2024	SYSTEM	(\$168,674.40)		
				9	Jun 3, 2024	SYSTEM	\$202,304.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user colemp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				9	Jun 3, 2024	SYSTEM	(\$202,304.40)		
				13	Aug 2, 2024	SYSTEM	\$287,610.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user colemp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				13	Aug 2, 2024	SYSTEM	(\$287,610.60)		
				14	Aug 16, 2024	SYSTEM	\$306,420.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user colemp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				14	Aug 16, 2024	SYSTEM	(\$306,420.60)		
				15	Sep 3, 2024	SYSTEM	\$317,621.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user colemp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				15	Sep 3, 2024	SYSTEM	(\$317,621.10)		
				16	Sep 16, 2024	SYSTEM	\$330,930.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user colemp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				16	Sep 16, 2024	SYSTEM	(\$330,930.60)		
				17	Oct 1, 2024	SYSTEM	\$332,674.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user colemp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				17	Oct 1, 2024	SYSTEM	(\$332,674.80)		
				29	Apr 2, 2025	SYSTEM	\$9,402.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3280	0300	CURB AND GUTTER TYPE B	Material		29	Apr 2, 2025	SYSTEM	(\$9,402.61)					
					30	Apr 16, 2025	SYSTEM	\$16,447.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dieboj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					30	Apr 16, 2025	SYSTEM	(\$16,447.81)					
					31	May 2, 2025	SYSTEM	\$454,347.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dieboj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					31	May 2, 2025	SYSTEM	(\$454,347.00)					
					32	May 16, 2025	SYSTEM	\$456,741.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					32	May 16, 2025	SYSTEM	(\$456,741.00)					
					- Total			\$0.00					
					Material - Total			\$0.00					
					Overrun	Overrun	20	Nov 18, 2024	SYSTEM	(\$14,204.40)			
							21	Dec 2, 2024	SYSTEM	(\$7,592.40)			
							22	Dec 16, 2024	SYSTEM	\$19,950.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',57.00000 - 57.00000, 'is applied (if non-zero).		
			23	Jan 2, 2025			SYSTEM	(\$4,189.50)					
			25	Feb 3, 2025			SYSTEM	\$6,036.30	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',57.00000 - 57.00000, 'is applied (if non-zero).				
			27	Mar 3, 2025			SYSTEM	(\$849.30)					
			28	Mar 17, 2025			SYSTEM	(\$1,653.00)					
			29	Apr 2, 2025			SYSTEM	(\$9,006.00)					
			30	Apr 16, 2025			SYSTEM	(\$7,045.20)					
			31	May 2, 2025			SYSTEM	\$1,596.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',57.00000 - 57.00000, 'is applied (if non-zero).				
			32	May 16, 2025			SYSTEM	(\$2,394.00)					
			Overrun - Total				(\$19,351.50)						
			Overrun - Total			(\$19,351.50)							
			0300 - Total			(\$19,351.50)							
			0310	FURN. TYPE 2 ROCK DITCH LINER	Material		20	Nov 18, 2024	SYSTEM	\$1,067.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user estopn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
							20	Nov 18, 2024	SYSTEM	(\$1,067.20)			
							21	Dec 2, 2024	SYSTEM	\$1,067.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user colemp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
							21	Dec 2, 2024	SYSTEM	(\$1,067.20)			
							- Total			\$0.00			
							Material - Total			\$0.00			
							Overrun	Overrun	22	Dec 16, 2024	SYSTEM	(\$1,067.20)	
									25	Feb 3, 2025	SYSTEM	\$1,067.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',58.00000 - 58.00000, 'is applied (if non-zero).



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3280	0310	FURN. TYPE 2 ROCK DITCH LINER	Overrun	Overrun - Total				\$0.00		
			Overrun - Total				\$0.00			
			0310 - Total				\$0.00			
	0320	PLACING TYPE 2 ROCK DITCH LINER	Overrun	Overrun	22	Dec 16, 2024	SYSTEM	(\$883.20)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',48.00000 - 48.00000, 'is applied (if non-zero).	
					25	Feb 3, 2025	SYSTEM	\$883.20		
				Overrun - Total				\$0.00		
			Overrun - Total				\$0.00			
			0320 - Total				\$0.00			
	0330	ROCK LINING	Material		17	Oct 1, 2024	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user colemp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					17	Oct 1, 2024	SYSTEM	(\$1,440.00)		
				- Total				\$0.00		
			Material - Total				\$0.00			
			0330 - Total				\$0.00			
	0340	MISC. PAVED DRAINAGE	Material		3	Mar 4, 2024	SYSTEM	\$12,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user thursw1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					3	Mar 4, 2024	SYSTEM	(\$12,240.00)		
					4	Mar 18, 2024	SYSTEM	\$12,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user thursw1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					4	Mar 18, 2024	SYSTEM	(\$12,240.00)		
					5	Apr 2, 2024	SYSTEM	\$12,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user colemp1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					5	Apr 2, 2024	SYSTEM	(\$12,240.00)		
					6	Apr 16, 2024	SYSTEM	\$12,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user thursw1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					6	Apr 16, 2024	SYSTEM	(\$12,240.00)		
					7	May 2, 2024	SYSTEM	\$12,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user colemp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					7	May 2, 2024	SYSTEM	(\$12,240.00)		
					8	May 16, 2024	SYSTEM	\$12,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user colemp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					8	May 16, 2024	SYSTEM	(\$12,240.00)		
					17	Oct 1, 2024	SYSTEM	\$147,517.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user colemp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					17	Oct 1, 2024	SYSTEM	(\$147,517.50)		
					- Total				\$0.00	
					Material - Total				\$0.00	
			0340 - Total				\$0.00			
	0380	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Overrun	Overrun	31	May 2, 2025	SYSTEM	(\$1,000.00)		
					Overrun - Total				(\$1,000.00)	
			Overrun - Total				(\$1,000.00)			
	0380 - Total				(\$1,000.00)					



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3280	0390	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		15	Sep 3, 2024	SYSTEM	\$197,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user colemp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					15	Sep 3, 2024	SYSTEM	(\$197,824.00)				
					16	Sep 16, 2024	SYSTEM	\$197,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user colemp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					16	Sep 16, 2024	SYSTEM	(\$197,824.00)				
					17	Oct 1, 2024	SYSTEM	\$197,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user colemp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					17	Oct 1, 2024	SYSTEM	(\$197,824.00)				
					- Total				\$0.00			
					Material - Total				\$0.00			
				Overrun	Overrun	32	May 16, 2025	SYSTEM	(\$15,268.00)			
					Overrun - Total				(\$15,268.00)			
					Overrun - Total				(\$15,268.00)			
			0390 - Total							(\$15,268.00)		
				0410	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		15	Sep 3, 2024	SYSTEM	\$449.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user colemp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
								15	Sep 3, 2024	SYSTEM	(\$449.60)	
16	Sep 16, 2024	SYSTEM						\$449.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user colemp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
16	Sep 16, 2024	SYSTEM						(\$449.60)				
31	May 2, 2025	SYSTEM						\$491.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dieboj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
31	May 2, 2025	SYSTEM						(\$491.50)				
32	May 16, 2025	SYSTEM						\$491.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user colemp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
32	May 16, 2025	SYSTEM						(\$491.50)				
		- Total				\$0.00						
		Material - Total				\$0.00						
0410 - Total							\$0.00					
	0420	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR				Overrun	Overrun	32	May 16, 2025	SYSTEM	(\$5,544.00)	
											Overrun - Total	
						Overrun - Total				(\$5,544.00)		
			0420 - Total							(\$5,544.00)		
	0430	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		15	Sep 3, 2024	SYSTEM	\$171.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user colemp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					15	Sep 3, 2024	SYSTEM	(\$171.00)				
					16	Sep 16, 2024	SYSTEM	\$171.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user colemp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					16	Sep 16, 2024	SYSTEM	(\$171.00)				
					- Total				\$0.00			
					Material - Total				\$0.00			
			0430 - Total							\$0.00		



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	0440	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material		15	Sep 3, 2024	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user colemp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					15	Sep 3, 2024	SYSTEM	(\$150.00)	
					16	Sep 16, 2024	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user colemp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					16	Sep 16, 2024	SYSTEM	(\$150.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
				Overrun	15	Sep 3, 2024	SYSTEM	(\$122.00)	
					17	Oct 1, 2024	SYSTEM	\$122.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.00000 - 1.00000, 'is applied (if non-zero).
					19	Nov 4, 2024	SYSTEM	(\$7.00)	
					21	Dec 2, 2024	SYSTEM	\$7.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.00000 - 1.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0440 - Total			\$0.00	
	0470	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		4	Mar 18, 2024	SYSTEM	\$7,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user thursw1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					4	Mar 18, 2024	SYSTEM	(\$7,350.00)	
					5	Apr 2, 2024	SYSTEM	\$7,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user colemp1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					5	Apr 2, 2024	SYSTEM	(\$7,350.00)	
					6	Apr 16, 2024	SYSTEM	\$7,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user thursw1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$7,350.00)	
					7	May 2, 2024	SYSTEM	\$7,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user colemp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$7,350.00)	
					8	May 16, 2024	SYSTEM	\$7,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user colemp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					8	May 16, 2024	SYSTEM	(\$7,350.00)	
					9	Jun 3, 2024	SYSTEM	\$7,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user colemp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Jun 3, 2024	SYSTEM	(\$7,350.00)	
					10	Jun 17, 2024	SYSTEM	\$5,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user colemp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Jun 17, 2024	SYSTEM	(\$5,880.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0470 - Total			\$0.00	
	0530	CONCRETE TRAFFIC	Overrun	Overrun	29	Apr 2, 2025	SYSTEM	(\$564.00)	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	0530	BARRIER, TYPE E	Overrun	Overrun	31	May 2, 2025	SYSTEM	\$564.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',282.00000 - 282.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
			0530 - Total				\$0.00		
	0570	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		20	Nov 18, 2024	SYSTEM	\$3,116.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user estopn1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					20	Nov 18, 2024	SYSTEM	(\$3,116.10)	
					21	Dec 2, 2024	SYSTEM	\$9,150.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user colemp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					21	Dec 2, 2024	SYSTEM	(\$9,150.90)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			0570 - Total				\$0.00		
			0580	PREF THERMO PVMT MARK, 24 IN WHIT	Material		20	Nov 18, 2024	SYSTEM
		20				Nov 18, 2024	SYSTEM	(\$2,821.20)	
		21				Dec 2, 2024	SYSTEM	\$13,518.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user colemp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
		21				Dec 2, 2024	SYSTEM	(\$13,518.25)	
	- Total				\$0.00				
	Material - Total				\$0.00				
	0580 - Total				\$0.00				
	0590	PREF THERMO PVMT MARK, LT/RT ARROW			Material		21	Dec 2, 2024	SYSTEM
				21		Dec 2, 2024	SYSTEM	(\$9,215.08)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			0590 - Total				\$0.00		
	0610	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		20	Nov 18, 2024	SYSTEM	\$8,885.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user estopn1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					20	Nov 18, 2024	SYSTEM	(\$8,885.94)	
					21	Dec 2, 2024	SYSTEM	\$22,637.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user colemp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					21	Dec 2, 2024	SYSTEM	(\$22,637.99)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			0610 - Total				\$0.00		
	0620	PREF THERMO PVMT MARK, YIELD TRIAN	Material		20	Nov 18, 2024	SYSTEM	\$2,979.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user estopn1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					20	Nov 18, 2024	SYSTEM	(\$2,979.60)	
					21	Dec 2, 2024	SYSTEM	\$2,979.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user colemp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					21	Dec 2, 2024	SYSTEM	(\$2,979.60)	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3280	0620	PREF THERMO PVMT MARK, YIELD TRIAN	Material	- Total				\$0.00		
			Material - Total				\$0.00			
			0620 - Total				\$0.00			
	0630	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		23	Jan 2, 2025	SYSTEM	\$10,807.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user estopn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					23	Jan 2, 2025	SYSTEM	(\$10,807.72)		
					24	Jan 15, 2025	SYSTEM	\$10,807.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					24	Jan 15, 2025	SYSTEM	(\$10,807.72)		
					25	Feb 3, 2025	SYSTEM	\$10,807.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					25	Feb 3, 2025	SYSTEM	(\$10,807.72)		
					26	Feb 18, 2025	SYSTEM	\$10,807.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					26	Feb 18, 2025	SYSTEM	(\$10,807.72)		
					27	Mar 3, 2025	SYSTEM	\$10,807.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					27	Mar 3, 2025	SYSTEM	(\$10,807.72)		
					28	Mar 17, 2025	SYSTEM	\$10,807.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					28	Mar 17, 2025	SYSTEM	(\$10,807.72)		
					- Total				\$0.00	
					Material - Total				\$0.00	
					0630 - Total				\$0.00	
	0640	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		23	Jan 2, 2025	SYSTEM	\$10,192.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user estopn1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					23	Jan 2, 2025	SYSTEM	(\$10,192.34)		
					24	Jan 15, 2025	SYSTEM	\$10,192.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					24	Jan 15, 2025	SYSTEM	(\$10,192.34)		
					25	Feb 3, 2025	SYSTEM	\$10,192.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					25	Feb 3, 2025	SYSTEM	(\$10,192.34)		
					26	Feb 18, 2025	SYSTEM	\$3,335.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user colemp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					26	Feb 18, 2025	SYSTEM	(\$3,335.58)		
					27	Mar 3, 2025	SYSTEM	\$3,335.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user colemp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					27	Mar 3, 2025	SYSTEM	(\$3,335.58)		
					28	Mar 17, 2025	SYSTEM	\$3,335.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user colemp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					28	Mar 17, 2025	SYSTEM	(\$3,335.58)		



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	0640	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			2025			
				- Total				\$0.00	
				Material - Total				\$0.00	
				0640 - Total				\$0.00	
	0720	CLASS B CONCRETE (MISC)	Material		18	Oct 16, 2024	SYSTEM	\$25,069.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	Oct 16, 2024	SYSTEM	(\$25,069.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				0720 - Total				\$0.00	
	0730	MISC.	Overrun	Overrun	16	Sep 16, 2024	SYSTEM	(\$6,675.00)	
					17	Oct 1, 2024	SYSTEM	\$6,675.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6675.00000 - 6675.00000, 'is applied (if non-zero).
					Overrun - Total				\$0.00
					Overrun - Total				\$0.00
					0730 - Total				\$0.00
	0740	REINFORCING STEEL (EPOXY COATED)	Material		18	Oct 16, 2024	SYSTEM	\$7,222.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user colemp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					18	Oct 16, 2024	SYSTEM	(\$7,222.00)	
					19	Nov 4, 2024	SYSTEM	\$7,222.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user colemp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					19	Nov 4, 2024	SYSTEM	(\$7,222.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				0740 - Total				\$0.00	
	0750	12 IN. PIPE GROUP A	Material		4	Mar 18, 2024	SYSTEM	\$7,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user thursw1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					4	Mar 18, 2024	SYSTEM	(\$7,475.00)	
					5	Apr 2, 2024	SYSTEM	\$7,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user colemp1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					5	Apr 2, 2024	SYSTEM	(\$7,475.00)	
					6	Apr 16, 2024	SYSTEM	\$7,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user thursw1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$7,475.00)	
					7	May 2, 2024	SYSTEM	\$7,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user colemp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$7,475.00)	
					8	May 16, 2024	SYSTEM	\$7,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user colemp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					8	May 16, 2024	SYSTEM	(\$7,475.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				0750 - Total				\$0.00	
	0760	MISC. RIGID	Overrun	Overrun	18	Oct 16,	SYSTEM	(\$8,382.00)	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	0760	PIPE CULVERT	Overrun	Overrun		2024			
					21	Dec 2, 2024	SYSTEM	\$8,382.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',66.00000 - 66.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00		
				Overrun - Total			\$0.00		
				0760 - Total			\$0.00		
	0770	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		4	Mar 18, 2024	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user thursw1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					4	Mar 18, 2024	SYSTEM	(\$10,500.00)	
					5	Apr 2, 2024	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user colemp1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					5	Apr 2, 2024	SYSTEM	(\$10,500.00)	
					6	Apr 16, 2024	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user thursw1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$10,500.00)	
					7	May 2, 2024	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user colemp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$10,500.00)	
				- Total			\$0.00		
				Material - Total			\$0.00		
0770 - Total			\$0.00						
0790	12 IN. GROUP A FLARED END SECT	Material		4	Mar 18, 2024	SYSTEM	\$6,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user thursw1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				4	Mar 18, 2024	SYSTEM	(\$6,750.00)		
				5	Apr 2, 2024	SYSTEM	\$6,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user colemp1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				5	Apr 2, 2024	SYSTEM	(\$6,750.00)		
				6	Apr 16, 2024	SYSTEM	\$6,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user thursw1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
				6	Apr 16, 2024	SYSTEM	(\$6,750.00)		
				7	May 2, 2024	SYSTEM	\$6,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user colemp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				7	May 2, 2024	SYSTEM	(\$6,750.00)		
				8	May 16, 2024	SYSTEM	\$6,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user colemp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				8	May 16, 2024	SYSTEM	(\$6,750.00)		
			- Total			\$0.00			
			Material - Total			\$0.00			
			Overrun	Overrun	17	Oct 1, 2024	SYSTEM	(\$1,125.00)	
18	Oct 16, 2024	SYSTEM			(\$1,125.00)				
21	Dec 2, 2024	SYSTEM			\$2,250.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1125.00000 - 1125.00000, 'is applied (if non-zero).			



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	0790	12 IN. GROUP A FLARED END SECT	Overrun	Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
			0790 - Total				\$0.00		
	0810	SEEDING - COOL SEASON GRASSES	Material		21	Dec 2, 2024	SYSTEM	\$2,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user colemp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					21	Dec 2, 2024	SYSTEM	(\$2,850.00)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			0810 - Total				\$0.00		
	0840	CURB INLET CHECK	Material		1	Feb 2, 2024	SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user colemp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					1	Feb 2, 2024	SYSTEM	(\$350.00)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			0840 - Total				\$0.00		
	0870	MGS GUARDRAIL	Construction Stockpile		17	Oct 1, 2024	SYSTEM	(\$14,917.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					18	Oct 16, 2024	SYSTEM	(\$24,921.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					19	Nov 4, 2024	SYSTEM	(\$2,983.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					21	Dec 2, 2024	SYSTEM	(\$5,708.37)	Payment Estimate Item Adjustment generated Stockpile Transaction
					22	Dec 16, 2024	SYSTEM	(\$749.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					32	May 16, 2025	SYSTEM	(\$562.13)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$49,842.00)		
			Construction Stockpile - Total				(\$49,842.00)		
			Construction Stockpile STMI		3	Mar 4, 2024	SYSTEM	\$49,842.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$49,842.00	
			Construction Stockpile STMI - Total				\$49,842.00		
			0870 - Total				\$0.00		
	0880	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		30	Apr 16, 2025	SYSTEM	(\$209.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$209.75)	
			Construction Stockpile - Total				(\$209.75)		
			Construction Stockpile STMI		3	Mar 4, 2024	SYSTEM	\$209.75	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$209.75	
			Construction Stockpile STMI - Total				\$209.75		
	0880 - Total				\$0.00				
	0890	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		21	Dec 2, 2024	SYSTEM	(\$1,975.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					22	Dec 16, 2024	SYSTEM	(\$1,975.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					32	May 16, 2025	SYSTEM	(\$1,975.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$5,925.00)		
			Construction Stockpile - Total				(\$5,925.00)		
			Construction Stockpile STMI		3	Mar 4, 2024	SYSTEM	\$5,925.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$5,925.00	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	0890	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile STMI - Total					\$5,925.00	
			0890 - Total					\$0.00	
	0900	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile		17	Oct 1, 2024	SYSTEM	(\$3,780.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					18	Oct 16, 2024	SYSTEM	(\$5,670.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					22	Dec 16, 2024	SYSTEM	(\$5,433.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
					30	Apr 16, 2025	SYSTEM	(\$2,126.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$17,010.00)	
			Construction Stockpile - Total					(\$17,010.00)	
			Construction Stockpile STMI		3	Mar 4, 2024	SYSTEM	\$17,010.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$17,010.00	
			Construction Stockpile STMI - Total					\$17,010.00	
			0900 - Total					\$0.00	
	0910	MGS END ANCHOR	Construction Stockpile		17	Oct 1, 2024	SYSTEM	(\$3,960.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					18	Oct 16, 2024	SYSTEM	(\$2,640.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					19	Nov 4, 2024	SYSTEM	(\$1,320.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					21	Dec 2, 2024	SYSTEM	(\$660.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$8,580.00)	
			Construction Stockpile - Total					(\$8,580.00)	
			Construction Stockpile STMI		3	Mar 4, 2024	SYSTEM	\$8,580.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$8,580.00	
			Construction Stockpile STMI - Total					\$8,580.00	
			0910 - Total					\$0.00	
	0920	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		17	Oct 1, 2024	SYSTEM	(\$7,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					18	Oct 16, 2024	SYSTEM	(\$9,375.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					19	Nov 4, 2024	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					21	Dec 2, 2024	SYSTEM	(\$4,968.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
					22	Dec 16, 2024	SYSTEM	(\$5,906.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
					30	Apr 16, 2025	SYSTEM	(\$1,968.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
					32	May 16, 2025	SYSTEM	(\$5,906.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$39,375.00)	
			Construction Stockpile - Total					(\$39,375.00)	
			Construction Stockpile STMI		3	Mar 4, 2024	SYSTEM	\$39,375.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$39,375.00	
			Construction Stockpile STMI - Total					\$39,375.00	
			0920 - Total					\$0.00	
	0930	TYPE E CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		31	May 2, 2025	SYSTEM	(\$46,892.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$46,892.00)	



Line Item Adjustments by Estimate

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3280	0930	TYPE E CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile - Total						(\$46,892.00)	
			Construction Stockpile STMI		14	Aug 16, 2024	SYSTEM	\$46,892.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$46,892.00			
			Construction Stockpile STMI - Total						\$46,892.00	
			0930 - Total						\$0.00	
	0950	BRACKET ARM, 15 FT. OR 4.6 M	Material		19	Nov 4, 2024	SYSTEM	\$1,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user colemp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					19	Nov 4, 2024	SYSTEM	(\$1,765.00)		
					20	Nov 18, 2024	SYSTEM	\$1,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user estopn1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					20	Nov 18, 2024	SYSTEM	(\$1,765.00)		
					21	Dec 2, 2024	SYSTEM	\$1,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user colemp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					21	Dec 2, 2024	SYSTEM	(\$1,765.00)		
					- Total			\$0.00		
			Material - Total						\$0.00	
			0950 - Total						\$0.00	
			0970	CABLE, 8 AWG 1 CONDUCTOR	Overrun	Overrun	19	Nov 4, 2024	SYSTEM	(\$281.20)
	21	Dec 2, 2024					SYSTEM	\$281.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '0.76000 - 0.76000, 'is applied (if non-zero).	
	Overrun - Total						\$0.00			
	Overrun - Total						\$0.00			
	0970 - Total						\$0.00			
	0980	POLE FOUNDATION (45 FT. OR 13.5 M	Material		10	Jun 17, 2024	SYSTEM	\$2,115.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user colemp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					10	Jun 17, 2024	SYSTEM	(\$2,115.71)		
					- Total			\$0.00		
			Material - Total						\$0.00	
	0980 - Total						\$0.00			
	1010	SH-FLAT SHEET - SIGNAL SIGN	Material		19	Nov 4, 2024	SYSTEM	\$3,608.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user colemp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					19	Nov 4, 2024	SYSTEM	(\$3,608.00)		
					20	Nov 18, 2024	SYSTEM	\$3,608.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user estopn1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					20	Nov 18, 2024	SYSTEM	(\$3,608.00)		
					21	Dec 2, 2024	SYSTEM	\$3,608.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user colemp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					21	Dec 2, 2024	SYSTEM	(\$3,608.00)		
					- Total			\$0.00		
			Material - Total						\$0.00	
	1010 - Total						\$0.00			
	1030	POST, SIGNAL 8 FT.	Material		13	Aug 2, 2024	SYSTEM	\$1,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user colemp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					13	Aug 2,	SYSTEM	(\$1,210.00)		



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	1030	POST, SIGNAL 8 FT.	Material			2024			
					14	Aug 16, 2024	SYSTEM	\$1,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user colemp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					14	Aug 16, 2024	SYSTEM	(\$1,210.00)	
					- Total			\$0.00	
			Material - Total			\$0.00			
			1030 - Total			\$0.00			
	1080	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		6	Apr 16, 2024	SYSTEM	\$105.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user thursw1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$105.78)	
					7	May 2, 2024	SYSTEM	\$334.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user colemp1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$334.97)	
			- Total			\$0.00			
			Material - Total			\$0.00			
			Overrun	Overrun	14	Aug 16, 2024	SYSTEM	(\$3,543.63)	
					15	Sep 3, 2024	SYSTEM	\$3,191.03	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.63000 - 17.63000, 'is applied (if non-zero).
					17	Oct 1, 2024	SYSTEM	(\$740.46)	
					18	Oct 16, 2024	SYSTEM	(\$987.28)	
					21	Dec 2, 2024	SYSTEM	\$2,080.34	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.63000 - 17.63000, 'is applied (if non-zero).
			Overrun - Total			\$0.00			
			Overrun - Total			\$0.00			
1080 - Total			\$0.00						
1160	PULL BOX, PREFORMED CLASS 1	Material		6	Apr 16, 2024	SYSTEM	\$1,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user thursw1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
				6	Apr 16, 2024	SYSTEM	(\$1,470.00)		
				7	May 2, 2024	SYSTEM	\$2,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user colemp1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				7	May 2, 2024	SYSTEM	(\$2,940.00)		
				8	May 16, 2024	SYSTEM	\$2,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user colemp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				8	May 16, 2024	SYSTEM	(\$2,940.00)		
				9	Jun 3, 2024	SYSTEM	\$2,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user colemp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				9	Jun 3, 2024	SYSTEM	(\$2,940.00)		
				10	Jun 17, 2024	SYSTEM	\$4,410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user colemp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				10	Jun 17, 2024	SYSTEM	(\$4,410.00)		
				- Total			\$0.00		
				Material - Total			\$0.00		



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	1160	PULL BOX, PREFORMED CLASS 1	Overrun	Overrun	16	Sep 16, 2024	SYSTEM	(\$2,940.00)	
					17	Oct 1, 2024	SYSTEM	\$2,940.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1470.00000 - 1470.00000, 'is applied (if non-zero).
					18	Oct 16, 2024	SYSTEM	(\$2,940.00)	
					21	Dec 2, 2024	SYSTEM	\$2,940.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1470.00000 - 1470.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1160 - Total			\$0.00	
	1170	PULL BOX, PREFORMED CLASS 2	Material		6	Apr 16, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user thursw1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$2,400.00)	
					7	May 2, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user colemp1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$2,400.00)	
					8	May 16, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user colemp1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					8	May 16, 2024	SYSTEM	(\$2,400.00)	
					9	Jun 3, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user colemp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					9	Jun 3, 2024	SYSTEM	(\$2,400.00)	
					10	Jun 17, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user colemp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					10	Jun 17, 2024	SYSTEM	(\$2,400.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	18	Oct 16, 2024	SYSTEM	(\$2,400.00)	
					21	Dec 2, 2024	SYSTEM	\$2,400.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2400.00000 - 2400.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1170 - Total			\$0.00	
	1190	BASE, CONCRETE	Material		6	Apr 16, 2024	SYSTEM	\$1,757.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user thursw1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$1,757.28)	
					7	May 2, 2024	SYSTEM	\$1,757.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user colemp1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$1,757.28)	
					8	May 16, 2024	SYSTEM	\$1,757.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user colemp1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					8	May 16, 2024	SYSTEM	(\$1,757.28)	
					9	Jun 3, 2024	SYSTEM	\$1,757.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user colemp1 overriding Payment



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3280	1190	BASE, CONCRETE	Material						Estimate Exception 8 on the current Payment Estimate.			
					9	Jun 3, 2024	SYSTEM	(\$1,757.28)				
					10	Jun 17, 2024	SYSTEM	\$1,757.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user colemp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					10	Jun 17, 2024	SYSTEM	(\$1,757.28)				
					11	Jul 1, 2024	SYSTEM	\$1,757.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user colemp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					11	Jul 1, 2024	SYSTEM	(\$1,757.28)				
					12	Jul 16, 2024	SYSTEM	\$1,757.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user clasp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					12	Jul 16, 2024	SYSTEM	(\$1,757.28)				
					13	Aug 2, 2024	SYSTEM	\$2,677.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user colemp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					13	Aug 2, 2024	SYSTEM	(\$2,677.76)				
					14	Aug 16, 2024	SYSTEM	\$2,677.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user colemp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					14	Aug 16, 2024	SYSTEM	(\$2,677.76)				
					15	Sep 3, 2024	SYSTEM	\$3,598.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user colemp1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					15	Sep 3, 2024	SYSTEM	(\$3,598.24)				
					16	Sep 16, 2024	SYSTEM	\$3,598.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user colemp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					16	Sep 16, 2024	SYSTEM	(\$3,598.24)				
					- Total			\$0.00				
					Material - Total			\$0.00				
					Overrun	Overrun	18	Oct 16, 2024	SYSTEM	(\$3,138.00)		
							21	Dec 2, 2024	SYSTEM	\$3,138.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2092.00000 - 2092.00000, 'is applied (if non-zero).	
				Overrun - Total			\$0.00					
				Overrun - Total			\$0.00					
				1190 - Total			\$0.00					
				1200	MISC.	Material		19	Nov 4, 2024	SYSTEM	\$15,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user colemp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
								19	Nov 4, 2024	SYSTEM	(\$15,280.00)	
							- Total			\$0.00		
							Material - Total			\$0.00		
				1200 - Total			\$0.00					
				1210	MISC.	Overrun	Overrun	22	Dec 16, 2024	SYSTEM	(\$6,342.00)	
								25	Feb 3, 2025	SYSTEM	\$6,342.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1057.00000 - 1057.00000, 'is applied (if non-zero).
						Overrun - Total			\$0.00			
						Overrun - Total			\$0.00			



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3280	1210 - Total							\$0.00			
	1230	MISC.	Overrun	Overrun	20	Nov 18, 2024	SYSTEM	(\$650.00)			
					21	Dec 2, 2024	SYSTEM	(\$1,300.00)			
					22	Dec 16, 2024	SYSTEM	\$1,950.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',650.00000 - 650.00000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
					1230 - Total			\$0.00			
	1250	MISC.	Material		9	Jun 3, 2024	SYSTEM	\$1,645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user colemp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					9	Jun 3, 2024	SYSTEM	(\$1,645.00)			
					10	Jun 17, 2024	SYSTEM	\$8,225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user colemp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					10	Jun 17, 2024	SYSTEM	(\$8,225.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
					Overrun	Overrun	12	Jul 16, 2024	SYSTEM	\$3,290.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user claspc1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
							12	Jul 16, 2024	SYSTEM	(\$3,290.00)	
							13	Aug 2, 2024	SYSTEM	(\$3,290.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							13	Aug 2, 2024	SYSTEM	(\$8,225.00)	
			14	Aug 16, 2024			SYSTEM	\$9,870.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1645.00000 - 1645.00000, 'is applied (if non-zero).		
			16	Sep 16, 2024			SYSTEM	(\$4,935.00)			
			17	Oct 1, 2024			SYSTEM	\$6,580.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1645.00000 - 1645.00000, 'is applied (if non-zero).		
			18	Oct 16, 2024	SYSTEM	(\$3,290.00)					
			21	Dec 2, 2024	SYSTEM	\$3,290.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1645.00000 - 1645.00000, 'is applied (if non-zero).				
			Overrun - Total			\$0.00					
			Overrun - Total			\$0.00					
	1250 - Total			\$0.00							
	1270	MISC.	Material		6	Apr 16, 2024	SYSTEM	\$1,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user thursw1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
					6	Apr 16, 2024	SYSTEM	(\$1,116.00)			
					7	May 2, 2024	SYSTEM	\$1,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user colemp1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					7	May 2, 2024	SYSTEM	(\$1,116.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
	1270 - Total			\$0.00							
	1300	2 IN. PSST POST - 12 GA.	Construction Stockpile		18	Oct 16, 2024	SYSTEM	(\$2,275.28)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3280	1300	2 IN. PSST POST - 12 GA.	Construction Stockpile		19	Nov 4, 2024	SYSTEM	(\$2,156.28)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					25	Feb 3, 2025	SYSTEM	(\$142.84)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					32	May 16, 2025	SYSTEM	(\$1,345.15)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				(\$5,919.55)			
				Construction Stockpile - Total				(\$5,919.55)			
			Construction Stockpile STMI		6	Apr 16, 2024	SYSTEM	\$6,654.48	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$6,654.48			
			Construction Stockpile STMI - Total				\$6,654.48				
			Material		18	Oct 16, 2024	SYSTEM	\$7,289.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user colemp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					18	Oct 16, 2024	SYSTEM	(\$7,289.50)			
					19	Nov 4, 2024	SYSTEM	\$14,197.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user colemp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					19	Nov 4, 2024	SYSTEM	(\$14,197.75)			
					20	Nov 18, 2024	SYSTEM	\$14,197.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user estopn1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					20	Nov 18, 2024	SYSTEM	(\$14,197.75)			
					21	Dec 2, 2024	SYSTEM	\$14,197.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user colemp1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					21	Dec 2, 2024	SYSTEM	(\$14,197.75)			
					22	Dec 16, 2024	SYSTEM	\$14,197.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user colemp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					22	Dec 16, 2024	SYSTEM	(\$14,197.75)			
				- Total				\$0.00			
				Material - Total				\$0.00			
			1300 - Total				\$734.93				
			1310	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		19	Nov 4, 2024	SYSTEM	(\$483.36)	Payment Estimate Item Adjustment generated Stockpile Transaction
							25	Feb 3, 2025	SYSTEM	(\$51.79)	Payment Estimate Item Adjustment generated Stockpile Transaction
							32	May 16, 2025	SYSTEM	(\$294.33)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total				(\$829.48)	
						Construction Stockpile - Total				(\$829.48)	
					Construction Stockpile STMI		6	Apr 16, 2024	SYSTEM	\$936.51	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total				\$936.51	
					Construction Stockpile STMI - Total				\$936.51		
					Material		19	Nov 4, 2024	SYSTEM	\$4,704.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user colemp1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
							19	Nov 4, 2024	SYSTEM	(\$4,704.00)	
							20	Nov 18, 2024	SYSTEM	\$4,704.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user estopn1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
							20	Nov 18, 2024	SYSTEM	(\$4,704.00)	



Line Item Adjustments by Estimate

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3280	1310	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		21	Dec 2, 2024	SYSTEM	\$4,704.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user colemp1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					21	Dec 2, 2024	SYSTEM	(\$4,704.00)		
					22	Dec 16, 2024	SYSTEM	\$4,704.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user colemp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					22	Dec 16, 2024	SYSTEM	(\$4,704.00)		
					- Total			\$0.00		
					Material - Total			\$0.00		
					1310 - Total			\$107.03		
	1320	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		19	Nov 4, 2024	SYSTEM	(\$487.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					25	Feb 3, 2025	SYSTEM	(\$1,091.77)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					32	May 16, 2025	SYSTEM	(\$1,514.23)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			(\$3,093.20)		
					Construction Stockpile - Total			(\$3,093.20)		
					Construction Stockpile STMI		6	Apr 16, 2024	SYSTEM	\$3,539.20
- Total							\$3,539.20			
Construction Stockpile STMI - Total			\$3,539.20							
Material				19	Nov 4, 2024	SYSTEM	\$1,435.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user colemp1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				19	Nov 4, 2024	SYSTEM	(\$1,435.50)			
				20	Nov 18, 2024	SYSTEM	\$1,435.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user estopn1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				20	Nov 18, 2024	SYSTEM	(\$1,435.50)			
				21	Dec 2, 2024	SYSTEM	\$1,435.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user colemp1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				21	Dec 2, 2024	SYSTEM	(\$1,435.50)			
				22	Dec 16, 2024	SYSTEM	\$1,435.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user colemp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				22	Dec 16, 2024	SYSTEM	(\$1,435.50)			
				- Total			\$0.00			
Material - Total			\$0.00							
1320 - Total			\$446.00							
1330	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		19	Nov 4, 2024	SYSTEM	(\$360.78)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				25	Feb 3, 2025	SYSTEM	(\$823.03)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				32	May 16, 2025	SYSTEM	(\$1,104.89)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			(\$2,288.70)			
				Construction Stockpile - Total			(\$2,288.70)			
				Construction Stockpile STMI		6	Apr 16, 2024	SYSTEM	\$2,525.46	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total			\$2,525.46	
		Construction Stockpile STMI - Total			\$2,525.46					
		Material		19	Nov 4, 2024	SYSTEM	\$1,233.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user colemp1 overriding Payment		



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	1330	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material						Estimate Exception 16 on the current Payment Estimate.
					19	Nov 4, 2024	SYSTEM	(\$1,233.00)	
					20	Nov 18, 2024	SYSTEM	\$1,233.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user estopn1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					20	Nov 18, 2024	SYSTEM	(\$1,233.00)	
					21	Dec 2, 2024	SYSTEM	\$1,233.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user colemp1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					21	Dec 2, 2024	SYSTEM	(\$1,233.00)	
					22	Dec 16, 2024	SYSTEM	\$1,233.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user colemp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					22	Dec 16, 2024	SYSTEM	(\$1,233.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1330 - Total			\$236.76	
	1340	SH-FLAT SHEET	Construction Stockpile		19	Nov 4, 2024	SYSTEM	(\$4,769.63)	Payment Estimate Item Adjustment generated Stockpile Transaction
					23	Jan 2, 2025	SYSTEM	(\$568.95)	Payment Estimate Item Adjustment generated Stockpile Transaction
					25	Feb 3, 2025	SYSTEM	(\$37.02)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$5,375.60)	
					Construction Stockpile - Total			(\$5,375.60)	
			Construction Stockpile STMI		6	Apr 16, 2024	SYSTEM	\$5,375.60	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$5,375.60	
					Construction Stockpile STMI - Total			\$5,375.60	
					1340 - Total			\$0.00	
	1360	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	Overrun	Overrun	13	Aug 2, 2024	SYSTEM	(\$36,297.00)	
					14	Aug 16, 2024	SYSTEM	\$36,297.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',37.00000 - 37.00000, 'is applied (if non-zero).
					16	Sep 16, 2024	SYSTEM	(\$5,846.00)	
					17	Oct 1, 2024	SYSTEM	\$5,846.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',37.00000 - 37.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1360 - Total			\$0.00	
	1380	CONDUIT, 2 IN., RIGID, IN TRENCH	Material		6	Apr 16, 2024	SYSTEM	\$290.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user thursw1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$290.70)	
					7	May 2, 2024	SYSTEM	\$290.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user colemp1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$290.70)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	17	Oct 1, 2024	SYSTEM	(\$198.90)	
					21	Dec 2,	SYSTEM	\$198.90	Unit price based on averaged overrun adjustments for installed quantity on all



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3280	1380	CONDUIT, 2 IN., RIGID, IN TRENCH	Overrun	Overrun		2024			previous payment estimates. Price Adjustments of ',15.30000 - 15.30000, 'is applied (if non-zero).		
				Overrun - Total				\$0.00			
			Overrun - Total						\$0.00		
			1380 - Total							\$0.00	
	1410	MISC. ITS	Material		6	Apr 16, 2024	SYSTEM	\$530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user thursw1 overriding Payment Estimate Exception 28 on the current Payment Estimate.		
					6	Apr 16, 2024	SYSTEM	(\$530.00)			
					7	May 2, 2024	SYSTEM	\$530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user colemp1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
					7	May 2, 2024	SYSTEM	(\$530.00)			
			- Total				\$0.00				
			Material - Total							\$0.00	
			Overrun	Overrun	11	Jul 1, 2024	SYSTEM	(\$2,120.00)			
					13	Aug 2, 2024	SYSTEM	(\$3,710.00)			
					14	Aug 16, 2024	SYSTEM	\$3,710.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',530.00000 - 530.00000, 'is applied (if non-zero).		
					16	Sep 16, 2024	SYSTEM	(\$1,590.00)			
					17	Oct 1, 2024	SYSTEM	\$3,710.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',530.00000 - 530.00000, 'is applied (if non-zero).		
					28	Mar 17, 2025	SYSTEM	(\$530.00)			
					29	Apr 2, 2025	SYSTEM	\$530.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',530.00000 - 530.00000, 'is applied (if non-zero).		
					30	Apr 16, 2025	SYSTEM	(\$530.00)			
					31	May 2, 2025	SYSTEM	\$530.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',530.00000 - 530.00000, 'is applied (if non-zero).		
			Overrun - Total				\$0.00				
			Overrun - Total							\$0.00	
			1410 - Total							\$0.00	
			1420	MISC. ITS	Material		6	Apr 16, 2024	SYSTEM	\$2,698.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user thursw1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
							6	Apr 16, 2024	SYSTEM	(\$2,698.00)	
	7	May 2, 2024					SYSTEM	\$2,698.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user colemp1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
	7	May 2, 2024					SYSTEM	(\$2,698.00)			
	8	May 16, 2024					SYSTEM	\$2,698.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user colemp1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
	8	May 16, 2024					SYSTEM	(\$2,698.00)			
	9	Jun 3, 2024					SYSTEM	\$2,698.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user colemp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
	9	Jun 3, 2024					SYSTEM	(\$2,698.00)			
	10	Jun 17, 2024					SYSTEM	\$2,698.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user colemp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	1420	MISC. ITS	Material		10	Jun 17, 2024	SYSTEM	(\$2,698.00)	
					11	Jul 1, 2024	SYSTEM	\$4,686.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user colemp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					11	Jul 1, 2024	SYSTEM	(\$4,686.00)	
					12	Jul 16, 2024	SYSTEM	\$4,686.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user claspc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					12	Jul 16, 2024	SYSTEM	(\$4,686.00)	
					13	Aug 2, 2024	SYSTEM	\$4,686.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user colemp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					13	Aug 2, 2024	SYSTEM	(\$4,686.00)	
					14	Aug 16, 2024	SYSTEM	\$4,686.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user colemp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					14	Aug 16, 2024	SYSTEM	(\$4,686.00)	
					15	Sep 3, 2024	SYSTEM	\$4,686.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user colemp1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					15	Sep 3, 2024	SYSTEM	(\$4,686.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
				Overrun	19	Nov 4, 2024	SYSTEM	(\$142.00)	
					21	Dec 2, 2024	SYSTEM	\$142.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',71.00000 - 71.00000', is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1420 - Total			\$0.00	
	1460	MISC. ITS	Material		6	Apr 16, 2024	SYSTEM	\$2,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user thursw1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$2,725.00)	
					7	May 2, 2024	SYSTEM	\$2,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user colemp1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$2,725.00)	
					8	May 16, 2024	SYSTEM	\$2,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user colemp1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					8	May 16, 2024	SYSTEM	(\$2,725.00)	
					9	Jun 3, 2024	SYSTEM	\$2,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user colemp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					9	Jun 3, 2024	SYSTEM	(\$2,725.00)	
					10	Jun 17, 2024	SYSTEM	\$2,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user colemp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					10	Jun 17, 2024	SYSTEM	(\$2,725.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1460 - Total			\$0.00	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	1490	MISC. ITS	Material		6	Apr 16, 2024	SYSTEM	\$104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user thursw1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$104.00)	
					7	May 2, 2024	SYSTEM	\$104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user colemp1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$104.00)	
					8	May 16, 2024	SYSTEM	\$104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user colemp1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					8	May 16, 2024	SYSTEM	(\$104.00)	
					9	Jun 3, 2024	SYSTEM	\$104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user colemp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					9	Jun 3, 2024	SYSTEM	(\$104.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1490 - Total			\$0.00	
	1500	MISC. ITS	Material		6	Apr 16, 2024	SYSTEM	\$104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user thursw1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$104.00)	
					7	May 2, 2024	SYSTEM	\$104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user colemp1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$104.00)	
					8	May 16, 2024	SYSTEM	\$104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user colemp1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					8	May 16, 2024	SYSTEM	(\$104.00)	
					9	Jun 3, 2024	SYSTEM	\$104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user colemp1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					9	Jun 3, 2024	SYSTEM	(\$104.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1500 - Total			\$0.00	
	1510	MISC. ITS	Material		6	Apr 16, 2024	SYSTEM	\$1,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user thursw1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$1,150.00)	
					7	May 2, 2024	SYSTEM	\$1,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user colemp1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$1,150.00)	
					8	May 16, 2024	SYSTEM	\$1,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user colemp1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					8	May 16, 2024	SYSTEM	(\$1,150.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1510 - Total			\$0.00	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	1520	MISC. ITS	Material		19	Nov 4, 2024	SYSTEM	\$105.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user colemp1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					19	Nov 4, 2024	SYSTEM	(\$105.60)	
					20	Nov 18, 2024	SYSTEM	\$105.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user estopn1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					20	Nov 18, 2024	SYSTEM	(\$105.60)	
					21	Dec 2, 2024	SYSTEM	\$105.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user colemp1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					21	Dec 2, 2024	SYSTEM	(\$105.60)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1520 - Total			\$0.00	
J6S3280	1530	MISC. ITS	Material		11	Jul 1, 2024	SYSTEM	\$13,700.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user colemp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					11	Jul 1, 2024	SYSTEM	(\$13,700.40)	
					12	Jul 16, 2024	SYSTEM	\$13,700.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user claspc1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					12	Jul 16, 2024	SYSTEM	(\$13,700.40)	
					13	Aug 2, 2024	SYSTEM	\$13,700.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user colemp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					13	Aug 2, 2024	SYSTEM	(\$13,700.40)	
					14	Aug 16, 2024	SYSTEM	\$13,700.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user colemp1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					14	Aug 16, 2024	SYSTEM	(\$13,700.40)	
					15	Sep 3, 2024	SYSTEM	\$13,700.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user colemp1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					15	Sep 3, 2024	SYSTEM	(\$13,700.40)	
					16	Sep 16, 2024	SYSTEM	\$13,700.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user colemp1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					16	Sep 16, 2024	SYSTEM	(\$13,700.40)	
					17	Oct 1, 2024	SYSTEM	\$13,700.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user colemp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					17	Oct 1, 2024	SYSTEM	(\$13,700.40)	
					18	Oct 16, 2024	SYSTEM	\$13,700.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user colemp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					18	Oct 16, 2024	SYSTEM	(\$13,700.40)	
					19	Nov 4, 2024	SYSTEM	\$18,081.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user colemp1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					19	Nov 4, 2024	SYSTEM	(\$18,081.00)	
					20	Nov 18, 2024	SYSTEM	\$18,081.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user estopn1 overriding Payment Estimate Exception 17 on the current Payment Estimate.



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	1530	MISC. ITS	Material		20	Nov 18, 2024	SYSTEM	(\$18,081.00)	
					21	Dec 2, 2024	SYSTEM	\$18,081.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user colemp1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					21	Dec 2, 2024	SYSTEM	(\$18,081.00)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			Overrun	Overrun	11	Jul 1, 2024	SYSTEM	(\$9,319.80)	
					14	Aug 16, 2024	SYSTEM	\$9,319.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.94000 - 2.94000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			1530 - Total				\$0.00		
	1540	MISC. ITS	Material		6	Apr 16, 2024	SYSTEM	\$592.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user thursw1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					6	Apr 16, 2024	SYSTEM	(\$592.20)	
					7	May 2, 2024	SYSTEM	\$1,908.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user colemp1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					7	May 2, 2024	SYSTEM	(\$1,908.20)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			1540 - Total				\$0.00		
5003	MISC.	Material		14	Aug 16, 2024	SYSTEM	\$1,004.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user colemp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				14	Aug 16, 2024	SYSTEM	(\$1,004.85)		
				15	Sep 3, 2024	SYSTEM	\$1,004.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user colemp1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				15	Sep 3, 2024	SYSTEM	(\$1,004.85)		
		- Total				\$0.00			
		Material - Total				\$0.00			
		5003 - Total				\$0.00			
5004	MISC.	Material		14	Aug 16, 2024	SYSTEM	\$741.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user colemp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				14	Aug 16, 2024	SYSTEM	(\$741.51)		
		- Total				\$0.00			
		Material - Total				\$0.00			
		Overrun	Overrun	15	Sep 3, 2024	SYSTEM	(\$741.51)		
				17	Oct 1, 2024	SYSTEM	(\$741.51)		
				21	Dec 2, 2024	SYSTEM	\$1,483.02	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',741.51000 - 741.51000, 'is applied (if non-zero).	
				28	Mar 17, 2025	SYSTEM	(\$741.51)		
				29	Apr 2, 2025	SYSTEM	\$741.51	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',741.51000 - 741.51000, 'is applied (if non-zero).	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3280	5004	MISC.	Overrun	Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
			5004 - Total				\$0.00		
	5005	MISC.	Material		19	Nov 4, 2024	SYSTEM	\$938.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user colemp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					19	Nov 4, 2024	SYSTEM	(\$938.70)	
					20	Nov 18, 2024	SYSTEM	\$938.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user estopn1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					20	Nov 18, 2024	SYSTEM	(\$938.70)	
					21	Dec 2, 2024	SYSTEM	\$4,693.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user colemp1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					21	Dec 2, 2024	SYSTEM	(\$4,693.50)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			Overrun	Overrun	22	Dec 16, 2024	SYSTEM	(\$1,877.40)	
					25	Feb 3, 2025	SYSTEM	\$1,877.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',938.70000 - 938.70000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			5005 - Total				\$0.00		
	5006	MISC.	Material		19	Nov 4, 2024	SYSTEM	\$1,141.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user colemp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					19	Nov 4, 2024	SYSTEM	(\$1,141.98)	
					20	Nov 18, 2024	SYSTEM	\$4,567.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user estopn1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					20	Nov 18, 2024	SYSTEM	(\$4,567.92)	
					21	Dec 2, 2024	SYSTEM	\$4,567.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user colemp1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					21	Dec 2, 2024	SYSTEM	(\$4,567.92)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			Overrun	Overrun	20	Nov 18, 2024	SYSTEM	(\$2,283.96)	
					22	Dec 16, 2024	SYSTEM	\$2,283.96	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1141.98000 - 1141.98000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			5006 - Total				\$0.00		
	5008	MGS LONG SPAN GUARDRAIL SECTION	Material		22	Dec 16, 2024	SYSTEM	\$3,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					22	Dec 16, 2024	SYSTEM	(\$3,990.00)	
			- Total				\$0.00		
			Material - Total				\$0.00		
	5008 - Total				\$0.00				
J6S3280 - Total								(\$144,327.28)	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 231117-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
Overall - Total								(\$144,327.28)	



Contract Adjustments for Contract - 231117-F01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
20	J6S3280	Other Contract Adjustment	SPAD	\$30,800.00	100	Nov 18, 2024	estopn1	Job Number J6S3280 Line no. 0100 SP125(PG24-14) Lot #1 4000 Tons SPAD Bonus=30800
		Other Contract Adjustment	SPAD	\$11,704.00	100	Nov 18, 2024	estopn1	Job Number J6S3280 Line no. 0100 SP125(PG24-14) Lot #2 4000 Tons SPAD Bonus=11704
		Other Contract Adjustment	SPAD	\$34,783.06	100	Nov 18, 2024	estopn1	Job Number J6S3280 Line no. 0100 SP125(PG24-14) Lot #3 6274Tons SPAD Bonus=34783.06
20 - Total					\$77,287.06			
21	J6S3280	Other Contract Adjustment	TSR	\$65,945.88	100	Dec 2, 2024	colemp1	per email I received from Roy Smith on 11/22/2024. Lot 1,2,3 is worth \$46,200.00 and Extended lot 3 is worth \$19,745.88. Documents on eProjects.
21 - Total					\$65,945.88			
24	J6S3280	Other Contract Adjustment	ATRN	\$20,000.00	100	Jan 15, 2025	colemp1	2 Slots of 1000 Hours Reimbursement for \$10,000 each - General Provisions- Training Provision
24 - Total					\$20,000.00			
Overall - Total					\$163,232.94			