



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 7, 2025

Pay Estimate Created Date: November 15, 2024

<b>Final Estimate Number</b> 12	<b>Contract ID</b> 231117-G02 <b>Prime Contractor</b> Branco Enterprises, Inc.	<b>Pay Period Start</b> November 2, 2024 <b>Pay Period End</b> November 15, 2024	<b>Original Contract Amount</b> \$458,466.00 <b>Net Change Order Amount</b> (\$37,373.00) <b>Current Contract Amount</b> \$421,093.00
------------------------------------	---	---	---

Approval Date		By User
November 15, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	LANEK1
January 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutsb1
January 6, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024	October 31, 2024	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	December 6, 2024	December 6, 2024	
Awarded Date	December 6, 2023	December 6, 2023	
Letting Date	November 17, 2023	November 17, 2023	
Notice to Proceed Date	January 8, 2024	January 8, 2024	
Open to Traffic Date	August 27, 2024	August 27, 2024	
Work Began Date	May 20, 2024	May 20, 2024	

**Contract Total Pay For Estimate No. 12**

	This Estimate	Previous	To Date
231117-G02			
Total Posted Items Pay	\$0.00	\$421,093.00	\$421,093.00
Gross Item Adjustments	\$0.00	(\$13.90)	(\$13.90)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$421,079.10	\$421,079.10
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on January 7, 2025

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7S3519	FAS S604(30)	ADA improvements and bridge rehabilitation	59, 90, W, 43	MCDONALD	on Route 59 in Anderson, on Route W in Pineville, on Route 43 in Southwest City, and on Route 90 in Noel

Totals by Job Numbers			
-----------------------	--	--	--

	This Estimate	Previous	To Date
J7S3519			
<b>Posted Item Pay</b>	\$0.00	\$421,093.00	\$421,093.00
<b>Gross Item Adjustments</b>	\$0.00	(\$13.90)	(\$13.90)
<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$421,079.10</b>	<b>\$421,079.10</b>
<b>Incentive</b>	\$0.00	\$0.00	\$0.00
<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on January 7, 2025

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 7, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231117-G02	J7S3519	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00
		0001	0020	2063000	CLASS 3 EXCAVATION	1.00	-1.00	0.00	CUYD	0.00	\$341.00	\$0.00
		0001	0030	2063500	CULVERT CLEANOUT	2.00	-2.00	0.00	EA	0.00	\$682.00	\$0.00
		0001	0040	2069902	MISC.BRIDGE DRAIN CLEANOUT	18.00	-18.00	0.00	EA	0.00	\$115.00	\$0.00
		0001	0050	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	1,257.00	0.00	1,257.00	LF	1,257.00	\$21.00	\$26,397.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	486.00	0.00	486.00	SQYD	486.00	\$16.00	\$7,776.00
		0001	0070	6044011	PIPE COLLAR, TYPE A	2.00	-2.00	0.00	EA	0.00	\$1,710.00	\$0.00
		0001	0080	6049904	MISC.STEEL PLATES	120.00	0.00	120.00	SQFT	120.00	\$250.00	\$30,000.00
		0001	0090	6071101	MODIFIED CONCRETE GUTTER TYPE A	80.00	0.00	80.00	LF	80.00	\$125.00	\$10,000.00
		0001	0100	6081010	CONCRETE CURB RAMP	155.50	0.00	155.50	SQYD	155.50	\$240.00	\$37,320.00
		0001	0110	6081012	TRUNCATED DOMES	296.00	0.00	296.00	SQFT	296.00	\$51.00	\$15,096.00
		0001	0130	6085008	PAVED APPROACH, 8 IN.	38.30	0.00	38.30	SQYD	38.30	\$140.00	\$5,362.00
		0001	0140	6086004	CONCRETE SIDEWALK, 4 IN.	254.50	0.00	254.50	SQYD	254.50	\$102.00	\$25,959.00
		0001	0150	6086008	CONCRETE SIDEWALK, 8 IN.	75.50	0.00	75.50	SQYD	75.50	\$136.00	\$10,268.00
		0001	0160	6161005	CONSTRUCTION SIGNS	472.00	0.00	472.00	SQFT	472.00	\$7.00	\$3,304.00
		0001	0170	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	-2.00	0.00	EA	0.00	\$57.00	\$0.00
		0001	0180	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	100.00	\$21.00	\$2,100.00
		0001	0190	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$230.00	\$460.00
		0001	0210	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$2,280.00	\$9,120.00
		0001	0220	6169902	MISC.ADA COMPLIANT MOVABLE BARRICADE	16.00	0.00	16.00	EA	16.00	\$145.00	\$2,320.00
		0001	0230	6178004	TRAFFIC BARRIER DELINEATOR, WHITE/WHITE	16.00	-16.00	0.00	EA	0.00	\$62.00	\$0.00
		0001	0240	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$71,000.00	\$71,000.00
		0001	0250	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	38.00	-38.00	0.00	EA	0.00	\$341.00	\$0.00
		0001	0260	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	6.00	0.00	6.00	EA	6.00	\$227.00	\$1,362.00
		0001	0270	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$14,000.00	\$14,000.00
		0001	0280	7261012	12 IN. PIPE GROUP A	10.00	-10.00	0.00	LF	0.00	\$120.00	\$0.00
		0001	0290	8031000A	TURF TYPE TALL FESCUE SODDING	218.00	0.00	218.00	SQYD	218.00	\$28.00	\$6,104.00
		0001	0300	8061005	ROCK DITCH CHECK	25.00	0.00	25.00	LF	25.00	\$57.00	\$1,425.00
		0001	0310	8061007A	CURB INLET CHECK	8.00	0.00	8.00	EA	8.00	\$284.00	\$2,272.00
		0001	0320	8061016	SEDIMENT REMOVAL	71.00	0.00	71.00	CUYD	71.00	\$11.00	\$781.00
		0001	0330	8061019	SILT FENCE	710.00	-710.00	0.00	LF	0.00	\$8.50	\$0.00
		0040	0340	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	17.00	-17.00	0.00	EA	0.00	\$171.00	\$0.00
		0040	0350	9031270A	2 IN. PSST POST - 12 GA.	272.00	-260.00	12.00	LF	12.00	\$17.00	\$204.00
		0040	0365	9031273A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 7 GA.	17.00	-16.00	1.00	EA	1.00	\$97.00	\$97.00
		0040	0367	9035004A	SH-FLAT SHEET	36.00	0.00	36.00	SQFT	36.00	\$57.00	\$2,052.00
		0040	0370	9039902	MISC.RELOCATE SIGN	5.00	0.00	5.00	EA	5.00	\$370.00	\$1,850.00
		0070	0380	6233000	EPOXY POLYMER WEARING SURFACE	332.00	0.00	332.00	SQYD	332.00	\$52.00	\$17,264.00
		0070	0390	7040104	HALF-SOLE REPAIR	550.00	0.00	550.00	SQFT	550.00	\$100.00	\$55,000.00
		0070	0400	7049903	MISC.SIDEWALK CURB REPAIR (FORMED)	200.00	0.00	200.00	LF	200.00	\$136.00	\$27,200.00
		<b>Project J7S3519 - Total Value Posted to Date as of Report Generated Date</b>										
<b>231117-G02 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$421,093.00</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 7, 2025

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Contract ID: 231117-G02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7S3519	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		1	Jun 3, 2024	SYSTEM	(\$1,582.40)					
					4	Jul 16, 2024	SYSTEM	(\$7,076.80)					
					5	Aug 1, 2024	SYSTEM	(\$7,745.60)					
				<b>- Total</b>							<b>(\$16,404.80)</b>		
				<b>Material - Total</b>							<b>(\$16,404.80)</b>		
				MaterialCredit		2	Jun 17, 2024	SYSTEM	\$1,582.40				
					5	Aug 1, 2024	SYSTEM	\$7,076.80					
					6	Aug 19, 2024	SYSTEM	\$7,745.60					
					<b>- Total</b>							<b>\$16,404.80</b>	
				<b>MaterialCredit - Total</b>							<b>\$16,404.80</b>		
				Other Item Adjustment	ACAD	7	Sep 3, 2024	stewat2	\$0.17	To offset the incorrect system generated fuel adjustment.			
					<b>ACAD - Total</b>							<b>\$0.17</b>	
				FUEL		1	Jun 4, 2024	stewat2	\$7.71	To offset system generated line adjustment. Aggregate incidental to sidewalk. Does not meet MO spec 109.14. stewat2			
						2	Jun 17, 2024	stewat2	\$6.74	To offset system generated line adjustment. Aggregate incidental to sidewalk. Does not meet MO spec 109.14. Stewat2			
						3	Jul 1, 2024	martijc	\$6.50	To offset system generated line adjustment. Aggregate incidental to sidewalk. Does not meet MO spec 109.14. Martijc			
						5	Aug 1, 2024	stewat2	\$3.79	Offsetting incorrect fuel adjustment.			
						11	Nov 1, 2024	stewat2	\$20.37	Inadvertently omitted on estimate 4. To offset system generated line adjustment. Aggregate incidental to sidewalk. Does not meet MO spec 109.14. Stewat2			
					<b>FUEL - Total</b>							<b>\$45.11</b>	
				<b>Other Item Adjustment - Total</b>							<b>\$45.28</b>		
				Price FUEL		1	Jun 3, 2024	SYSTEM	(\$7.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						2	Jun 17, 2024	SYSTEM	(\$6.74)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						3	Jul 1, 2024	SYSTEM	(\$6.50)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						4	Jul 16, 2024	SYSTEM	(\$20.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						5	Aug 1, 2024	SYSTEM	(\$3.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						7	Sep 3, 2024	SYSTEM	(\$0.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						<b>- Total</b>							<b>(\$45.28)</b>
				<b>Price FUEL - Total</b>							<b>(\$45.28)</b>		
				<b>0060 - Total</b>							<b>\$0.00</b>		
			0130	PAVED APPROACH, 8 IN.	Material		4	Jul 16, 2024	SYSTEM	(\$5,362.00)			
							5	Aug 1, 2024	SYSTEM	(\$5,362.00)			
	6	Aug 19, 2024				SYSTEM	(\$5,362.00)						
	7	Sep 3, 2024				SYSTEM	(\$5,362.00)						
	8	Sep 16, 2024				SYSTEM	(\$5,362.00)						
	9	Sep 30, 2024				SYSTEM	(\$5,362.00)						
	10	Oct 16, 2024				SYSTEM	(\$5,362.00)						



## Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 231117-G02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7S3519	0130	PAVED APPROACH, 8 IN.	Material			2024							
			<b>- Total</b>							<b>(\$37,534.00)</b>			
			<b>Material - Total</b>							<b>(\$37,534.00)</b>			
			MaterialCredit		5	Aug 1, 2024	SYSTEM	\$5,362.00					
					6	Aug 19, 2024	SYSTEM	\$5,362.00					
					7	Sep 3, 2024	SYSTEM	\$5,362.00					
					8	Sep 16, 2024	SYSTEM	\$5,362.00					
					9	Sep 30, 2024	SYSTEM	\$5,362.00					
					10	Oct 16, 2024	SYSTEM	\$5,362.00					
					11	Nov 1, 2024	SYSTEM	\$5,362.00					
			<b>- Total</b>							<b>\$37,534.00</b>			
			<b>MaterialCredit - Total</b>							<b>\$37,534.00</b>			
			Price FUEL		4	Jul 16, 2024	SYSTEM	(\$13.90)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			<b>- Total</b>							<b>(\$13.90)</b>			
			<b>Price FUEL - Total</b>							<b>(\$13.90)</b>			
			<b>0130 - Total</b>							<b>(\$13.90)</b>			
			0380	EPOXY POLYMER WEARING SURFACE	Material		5	Aug 1, 2024	SYSTEM	(\$17,264.00)			
							6	Aug 19, 2024	SYSTEM	(\$17,264.00)			
					<b>- Total</b>							<b>(\$34,528.00)</b>	
					<b>Material - Total</b>							<b>(\$34,528.00)</b>	
					MaterialCredit		6	Aug 19, 2024	SYSTEM	\$17,264.00			
							7	Sep 3, 2024	SYSTEM	\$17,264.00			
					<b>- Total</b>							<b>\$34,528.00</b>	
<b>MaterialCredit - Total</b>							<b>\$34,528.00</b>						
<b>0380 - Total</b>							<b>\$0.00</b>						
<b>J7S3519 - Total</b>							<b>(\$13.90)</b>						
<b>Overall - Total</b>							<b>(\$13.90)</b>						



---

**Contract Adjustments for Contract - 231117-G02**

There are no contract adjustments to display for this contract.