



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 5, 2024

Pay Estimate Created Date: September 3, 2024

Progress Estimate Number 12	Contract ID 231117-G05 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start August 16, 2024 Pay Period End September 1, 2024	Original Contract Amount \$2,280,000.00 Net Change Order Amount \$691,913.16 Current Contract Amount \$2,971,913.16
---------------------------------------	---	--	--

Approval Date	By User
September 3, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by UPTTEGR
September 3, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by howelj4
September 4, 2024	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		62.91%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time - JSP B 2.1 Calendar Days, J7P3521	August 28, 2024	August 28, 2024	-7	
Awarded Date	December 6, 2023	December 6, 2023					
Letting Date	November 17, 2023	November 17, 2023					
Notice to Proceed Date	January 8, 2024	January 8, 2024					
Open to Traffic Date							
Work Began Date	3/11/2024						

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
231117-G05			
Total Posted Items Pay	\$419,589.08	\$1,450,095.01	\$1,869,684.09
Gross Item Adjustments	(\$122,782.75)	(\$37,797.74)	(\$160,580.49)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$296,806.33	\$1,412,297.27	\$1,709,103.60

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3521	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$45,000.000	0.5	\$22,500.00
	0015	2072000	LINEAR GRADING CLASS 2	STA	\$4,333.330	0.75	\$3,250.00
	0020	2153000	SHAPING SLOPES, CLASS III	100F	\$750.000	1	\$750.00
	0030	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$40.000	56.5	\$2,260.00
	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$168.000	70.46	\$11,837.28
	0050	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	TONS	\$168.000	211.37	\$35,510.16
	0060	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	TONS	\$232.000	60.14	\$13,952.48
	0074	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$60.000	58.2	\$3,492.00
	0076	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$28.000	58.2	\$1,629.60
	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$10,000.000	2	\$20,000.00
	0090	6161005	CONSTRUCTION SIGNS	SQFT	\$8.000	903.08	\$7,224.64
	0140	6161070	TUBULAR MARKER	EA	\$61.000	175	\$10,675.00
	0240	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$30.000	556.25	\$16,687.50
	0250	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$3,350.000	2	\$6,700.00
0260	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,200.000	2	\$6,400.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 5, 2024

Pay Estimate Created Date: September 3, 2024

Progress Estimate Number 12	Contract ID 231117-G05	Pay Period Start August 16, 2024	Original Contract Amount \$2,280,000.00
	Prime Contractor Capital Paving & Construction, LLC	Pay Period End September 1, 2024	Net Change Order Amount \$691,913.16
			Current Contract Amount \$2,971,913.16

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3521	0410	7034600	CURB BLOCKOUT	LF	\$160.000	717	\$114,720.00
	0490	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	LS	\$20,300.000	0.05	\$1,015.00
	0540	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	SQFT	\$1,600.000	3	\$4,800.00
	0580	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	SQFT	\$1.000	13,770	\$13,770.00
	0610	2169903	MISC.Remove and Replace Barrier	LF	\$340.000	16	\$5,440.00
	0770	7129901	MISC.Temporary Support	LS	\$34,000.000	0.3	\$10,200.00
	5004	6169902	MISC.RELOCATED SIGNS	EA	\$600.000	3	\$1,800.00
	5005	6122040	WORK ZONE CRASH CUSHION (NARROW)	EA	\$9,750.000	1	\$9,750.00
	5016	8061006	ALTERNATE DITCH CHECK	LF	\$24.000	20	\$480.00
	5017	6191000	PAVEMENT EDGE TREATMENT	LF	\$6.550	50	\$327.50
	5018	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	LF	\$0.960	42,898	\$41,182.08
	5024	6181000	MOBILIZATION	LS	\$43,867.050	1	\$43,867.05
	5025	6207001	PAVEMENT MARKING REMOVAL	LF	\$1.070	4,064	\$4,348.48
	5026	6169901	MISC.Temporary Traffic Control Rental for Delay Time.	LS	\$5,020.310	1	\$5,020.31
Project J7P3521 - Total							\$419,589.08
Overall - Total							\$419,589.08

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7P3521	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	70.46	(\$2.01)	(\$141.53)
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	211.37	(\$2.01)	(\$424.56)
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-169.87	\$165.99	(\$28,196.96)
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user uptegr overriding Payment Estimate Exception 3 on the current Payment Estimate.	169.87	\$165.99	\$28,196.96
	0060	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	60.14	(\$2.01)	(\$120.80)
	0240	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$9,968.16)
	0250	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,417.70)
	0260	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,750.00)
	0350	BRIDGE APPROACH SLAB (MAJOR)	Material	Credit		223	\$350.00	\$78,050.00
	0350	BRIDGE APPROACH SLAB (MAJOR)	Material			-223	\$350.00	(\$78,050.00)
	0360	SUPPLEMENTARY WEARING SURFACE MATERIAL	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price	11	\$700.00	\$7,700.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 5, 2024

Pay Estimate Created Date: September 3, 2024

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 12		Contract ID 231117-G05 Prime Contractor Capital Paving & Construction, LLC		Pay Period Start August 16, 2024 Pay Period End September 1, 2024		Original Contract Amount \$2,280,000.00 Net Change Order Amount \$691,913.16 Current Contract Amount \$2,971,913.16		
J7P3521					Adjustments of ',700.00000 - 700.00000, 'is applied (if non-zero).			
	0410	CURB BLOCKOUT	Material			-717	\$160.00	(\$114,720.00)
	0420	SUBSTRUCTURE REPAIR (UNFORMED)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',125.00000 - 125.00000, 'is applied (if non-zero).	24.48	\$125.00	\$3,060.00
	5016	ALTERNATE DITCH CHECK	Overrun			-2.53	\$24.00	(\$60.72)
	5016	ALTERNATE DITCH CHECK	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user uptegr overriding Payment Estimate Exception 4 on the current Payment Estimate.	2.53	\$24.00	\$60.72
	5017	PAVEMENT EDGE TREATMENT	Overrun			-50	\$6.55	(\$327.50)
	5017	PAVEMENT EDGE TREATMENT	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user uptegr overriding Payment Estimate Exception 5 on the current Payment Estimate.	50	\$6.55	\$327.50
	5018	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun			-22,674	\$0.96	(\$21,767.04)
	5018	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user uptegr overriding Payment Estimate Exception 6 on the current Payment Estimate.	22,674	\$0.96	\$21,767.04
Total								(\$122,782.75)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on September 5, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3521	FAF 54-1(49)	Bridge rehabilitation	54	VERNON	over Little Dry Wood Creek west of Nevada

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7P3521	Posted Item Pay	\$419,589.08	\$1,450,095.01	\$1,869,684.09
	Gross Item Adjustments	(\$122,782.75)	(\$37,797.74)	(\$160,580.49)
	Gross Item Pay	\$296,806.33	\$1,412,297.27	\$1,709,103.60
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 5, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7P3521, Item 5031010A, Project Item Line Number 0350, Material Set 5031010A96, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Contractor quality Control sampling and testing results not submitted.	UPTEGR	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3521, Item 7034600, Project Item Line Number 0410, Material Set 703460096, Material 1039ERRAS - Epoxy Bonding Agent-Resin Anchor Systems, Acceptance Action Generic 1039ERRAS is insufficient.	Contractor quality Control sampling and testing results not submitted.	UPTEGR	Acknowledged
Estimate Exception Type: Item Overrun: Contract 231117-G05, Contract Project J7P3521, Project Item Line Number 0050, Contract Line Item Number 0050, Item 4013000, Minor Item.	Pending change order to be processed.	UPTEGR	Overridden
Estimate Exception Type: Item Overrun: Contract 231117-G05, Contract Project J7P3521, Project Item Line Number 5016, Contract Line Item Number 5016, Item 8061006, Minor Item.	Pending change order to be processed.	UPTEGR	Overridden
Estimate Exception Type: Item Overrun: Contract 231117-G05, Contract Project J7P3521, Project Item Line Number 5017, Contract Line Item Number 5017, Item 6191000, Minor Item.	Pending change order to be processed.	UPTEGR	Overridden
Estimate Exception Type: Item Overrun: Contract 231117-G05, Contract Project J7P3521, Project Item Line Number 5018, Contract Line Item Number 5018, Item 6208076, Minor Item.	Pending change order to be processed.	UPTEGR	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231117-G05	J7P3521	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$45,000.00	\$45,000.00
		0001	0015	2072000	LINEAR GRADING CLASS 2	1.50	0.00	1.50	STA	0.75	\$4,333.33	\$3,250.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	1.00	\$750.00	\$750.00
		0001	0030	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	113.00	0.00	113.00	SQYD	56.50	\$40.00	\$2,260.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	149.20	236.40	385.60	TONS	165.72	\$168.00	\$27,840.96
		0001	0050	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	148.10	624.90	773.00	TONS	942.87	\$168.00	\$158,402.16
		0001	0060	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	104.00	0.00	104.00	TONS	60.14	\$232.00	\$13,952.48
		0001	0070	4071005	TACK COAT	186.00	374.80	560.80	GAL	270.00	\$2.90	\$783.00
		0001	0074	6113020	FURNISHING TYPE 2 ROCK BLANKET	92.60	0.00	92.60	CUYD	58.20	\$60.00	\$3,492.00
		0001	0076	6113040	PLACING TYPE 2 ROCK BLANKET	92.60	0.00	92.60	CUYD	58.20	\$28.00	\$1,629.60
		0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	2.00	\$10,000.00	\$20,000.00
		0001	0090	6161005	CONSTRUCTION SIGNS	2,512.00	-68.00	2,444.00	SQFT	2,444.00	\$8.00	\$19,552.00
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	2.00	4.00	EA	4.00	\$105.00	\$420.00
		0001	0110	6161025	CHANNELIZER (TRIM LINE)	120.00	0.00	120.00	EA	120.00	\$18.00	\$2,160.00
		0001	0120	6161033	DIRECTIONAL INDICATOR BARRICADE	40.00	0.00	40.00	EA	28.00	\$76.00	\$2,128.00
		0001	0130	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,620.00	\$3,240.00
		0001	0140	6161070	TUBULAR MARKER	80.00	270.00	350.00	EA	350.00	\$61.00	\$21,350.00
		0001	0150	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,600.00	\$9,200.00
		0001	0160	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$188,162.08	\$0.00
		0001	0161	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.50	\$177,663.08	\$88,831.54
		0001	0164	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	911.00	-911.00	0.00	LF	0.00	\$1.35	\$0.00
		0001	0166	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	18,512.00	-18,512.00	0.00	LF	0.00	\$1.35	\$0.00
		0001	0170	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,250.00	-1,250.00	0.00	LF	0.00	\$0.55	\$0.00
		0001	0180	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,000.00	-1,000.00	0.00	LF	0.00	\$0.55	\$0.00
		0001	0185	6207001	PAVEMENT MARKING REMOVAL	19,423.00	-19,423.00	0.00	LF	0.00	\$0.15	\$0.00
		0001	0190	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,067.00	0.00	1,067.00	SQYD	533.50	\$8.00	\$4,268.00
		0001	0200	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	0.40	0.00	0.40	STA	0.00	\$16,750.00	\$0.00
		0001	0210	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$6,000.00	\$4,500.00
		0001	0220	8025006	MULCHING	0.20	0.00	0.20	ACRE	0.00	\$12,900.00	\$0.00
		0001	0230	8051000A	SEEDING - COOL SEASON GRASSES	0.20	0.00	0.20	ACRE	0.00	\$12,900.00	\$0.00
		0010	0240	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,093.00	19.50	1,112.50	LF	556.25	\$30.00	\$16,687.50
		0010	0250	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	2.00	\$3,350.00	\$6,700.00
		0010	0260	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	2.00	\$3,200.00	\$6,400.00
		0070	0270	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	3.00	0.00	3.00	SQFT	3.00	\$1,600.00	\$4,800.00
		0070	0280	2061000	CLASS 1 EXCAVATION	75.00	0.00	75.00	CUYD	75.00	\$190.00	\$14,250.00
		0070	0290	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00
		0070	0300	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,531.00	0.00	1,531.00	SQYD	1,531.00	\$58.00	\$88,798.00
		0070	0310	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	13,777.00	0.00	13,777.00	SQFT	13,777.00	\$1.00	\$13,777.00
		0070	0320	2161503	REMOVAL OF EXISTING DECK REPAIR	750.00	-210.00	540.00	SQFT	540.00	\$20.00	\$10,800.00
		0070	0330	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	80.00	0.00	80.00	LF	80.00	\$250.00	\$20,000.00
		0070	0340	2169903	MISC.Remove and Replace Barrier	16.00	0.00	16.00	LF	8.00	\$340.00	\$2,720.00
		0070	0350	5031010A	BRIDGE APPROACH SLAB (MAJOR)	223.00	0.00	223.00	SQYD	223.00	\$350.00	\$78,050.00
		0070	0360	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	46.00	11.00	57.00	CY	57.00	\$700.00	\$39,900.00
		0070	0370	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,531.00	0.00	1,531.00	SQYD	1,531.00	\$112.00	\$171,472.00
		0070	0380	7031004	DIAMOND GRINDING	1,531.00	0.00	1,531.00	SQYD	0.00	\$7.36	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231117-G05	J7P3521	0070	0390	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	17.70	0.00	17.70	CUYD	17.70	\$1,300.00	\$23,010.00
		0070	0400	7034214	CLASS B-2 CONCRETE	10.00	0.00	10.00	CUYD	10.00	\$4,000.00	\$40,000.00
		0070	0410	7034600	CURB BLOCKOUT	717.00	0.00	717.00	LF	717.00	\$160.00	\$114,720.00
		0070	0420	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	195.00	318.00	513.00	SQFT	513.00	\$125.00	\$64,125.00
		0070	0430	7040106	FULL DEPTH REPAIR	2,000.00	-1,962.00	38.00	SQFT	38.00	\$28.00	\$1,064.00
		0070	0440	7040110	EPOXY PRESSURE INJECTING	3.00	2.00	5.00	LF	5.00	\$800.00	\$4,000.00
		0070	0450	7040113	CLEANING AND EPOXY COATING	2,461.00	0.00	2,461.00	SQFT	2,461.00	\$13.00	\$31,993.00
		0070	0460	7049902	MISC.PILE ENCASEMENT	12.00	0.00	12.00	EA	12.00	\$2,145.00	\$25,740.00
		0070	0470	7061060	REINFORCING STEEL (BRIDGES)	1,970.00	0.00	1,970.00	LB	1,970.00	\$1.00	\$1,970.00
		0070	0480	7101000	REINFORCING STEEL (EPOXY COATED)	510.00	0.00	510.00	LB	510.00	\$1.00	\$510.00
		0070	0490	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$20,300.00	\$20,300.00
		0070	0500	7129901	MISC.Temporary Support	1.00	0.00	1.00	LS	1.00	\$24,000.00	\$24,000.00
		0070	0510	7129902	MISC.CORED SLAB DRAINS	58.00	0.00	58.00	EA	58.00	\$650.00	\$37,700.00
		0070	0520	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,400.00	\$4,800.00
		0070	0530	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	80.00	0.00	80.00	LF	70.00	\$500.00	\$35,000.00
		0071	0540	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	3.00	0.00	3.00	SQFT	3.00	\$1,600.00	\$4,800.00
		0071	0550	2061000	CLASS 1 EXCAVATION	105.00	0.00	105.00	CUYD	0.00	\$190.00	\$0.00
		0071	0560	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.16	\$1,500.00	\$240.00
		0071	0570	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,531.00	0.00	1,531.00	SQYD	0.00	\$58.00	\$0.00
		0071	0580	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	13,777.00	0.00	13,777.00	SQFT	13,770.00	\$1.00	\$13,770.00
		0071	0590	2161503	REMOVAL OF EXISTING DECK REPAIR	200.00	0.00	200.00	SQFT	0.00	\$20.00	\$0.00
		0071	0600	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	80.00	0.00	80.00	LF	0.00	\$250.00	\$0.00
		0071	0610	2169903	MISC.Remove and Replace Barrier	16.00	0.00	16.00	LF	16.00	\$340.00	\$5,440.00
		0071	0620	5031010A	BRIDGE APPROACH SLAB (MAJOR)	223.00	0.00	223.00	SQYD	0.00	\$350.00	\$0.00
		0071	0630	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	25.00	0.00	25.00	CY	0.00	\$700.00	\$0.00
		0071	0640	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,531.00	0.00	1,531.00	SQYD	0.00	\$112.00	\$0.00
		0071	0650	7031004	DIAMOND GRINDING	1,531.00	0.00	1,531.00	SQYD	0.00	\$7.36	\$0.00
		0071	0660	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	35.50	0.00	35.50	CUYD	0.00	\$1,300.00	\$0.00
		0071	0670	7034214	CLASS B-2 CONCRETE	10.00	0.00	10.00	CUYD	0.00	\$4,000.00	\$0.00
		0071	0680	7034600	CURB BLOCKOUT	717.00	0.00	717.00	LF	0.00	\$160.00	\$0.00
		0071	0690	7040101	SUBSTRUCTURE REPAIR (FORMED)	30.00	0.00	30.00	SQFT	30.00	\$180.00	\$5,400.00
		0071	0700	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	45.00	0.00	45.00	SQFT	32.50	\$180.00	\$5,850.00
		0071	0710	7040106	FULL DEPTH REPAIR	150.00	0.00	150.00	SQFT	0.00	\$60.00	\$0.00
		0071	0720	7040113	CLEANING AND EPOXY COATING	2,461.00	0.00	2,461.00	SQFT	2,461.00	\$13.00	\$31,993.00
		0071	0730	7049902	MISC.PILE ENCASEMENT	12.00	0.00	12.00	EA	12.00	\$2,145.00	\$25,740.00
		0071	0740	7061060	REINFORCING STEEL (BRIDGES)	3,930.00	0.00	3,930.00	LB	0.00	\$1.00	\$0.00
		0071	0750	7101000	REINFORCING STEEL (EPOXY COATED)	510.00	0.00	510.00	LB	510.00	\$1.00	\$510.00
		0071	0760	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.75	\$20,300.00	\$15,225.00
		0071	0770	7129901	MISC.Temporary Support	1.00	0.00	1.00	LS	0.50	\$34,000.00	\$16,932.00
		0071	0780	7129902	MISC.CORED SLAB DRAINS	58.00	0.00	58.00	EA	0.00	\$650.00	\$0.00
		0071	0790	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,400.00	\$0.00
		0071	0800	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	80.00	0.00	80.00	LF	0.00	\$500.00	\$0.00
		0001	5001	6189901	MISC.Adjust Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$10,499.00	\$10,499.00
		0001	5002	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	0.00	50.00	50.00	EA	50.00	\$246.75	\$12,337.50
		0001	5003	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	28.00	28.00	EA	28.00	\$126.00	\$3,528.00
		0001	5004	6169902	MISC.RELOCATED SIGNS	0.00	7.00	7.00	EA	7.00	\$600.00	\$4,200.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231117-G05	J7P3521	0001	5005	6122040	WORK ZONE CRASH CUSHION (NARROW)	0.00	2.00	2.00	EA	2.00	\$9,750.00	\$19,500.00
		0001	5006	2031000	CLASS A EXCAVATION	0.00	769.60	769.60	CUYD	691.60	\$15.05	\$10,408.58
		0001	5007	2036000	COMPACTING EMBANKMENT	0.00	522.00	522.00	CUYD	378.00	\$5.55	\$2,097.90
		0001	5008	2149910	MISC.Furnishing and Placing Rock Fill - Ton	0.00	2,464.30	2,464.30	TONS	2,464.30	\$41.76	\$102,909.17
		0001	5009	2063000	CLASS 3 EXCAVATION	0.00	119.00	119.00	CUYD	119.00	\$12.36	\$1,470.84
		0001	5010	7261018	18 IN. PIPE GROUP A	0.00	480.00	480.00	LF	480.00	\$45.10	\$21,648.00
		0001	5011	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	0.00	1.00	1.00	EA	1.00	\$450.00	\$450.00
		0001	5012	6044011	PIPE COLLAR, TYPE A	0.00	1.00	1.00	EA	1.00	\$4,650.00	\$4,650.00
		0001	5013	6049902	MISC.Cover to Cap Existing Drop Inlet.	0.00	0.00	0.00	EA	0.00	\$180.01	\$0.00
		0001	5014	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$66,591.44	\$66,591.44
		0001	5015	8051000A	SEEDING - COOL SEASON GRASSES	0.00	1.39	1.39	ACRE	0.00	\$2,625.20	\$0.00
		0001	5016	8061006	ALTERNATE DITCH CHECK	0.00	77.47	77.47	LF	80.00	\$24.00	\$1,920.00
		0001	5017	6191000	PAVEMENT EDGE TREATMENT	0.00	960.00	960.00	LF	1,010.00	\$6.55	\$6,615.50
		0001	5018	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	61,624.00	61,624.00	LF	84,298.00	\$0.96	\$80,926.08
		0001	5019	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	37,716.00	37,716.00	LF	0.00	\$1.07	\$0.00
		0001	5020	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	38,010.00	38,010.00	LF	0.00	\$1.07	\$0.00
		0001	5021	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	0.00	10.00	10.00	EA	10.00	\$300.00	\$3,000.00
		0001	5022	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	0.00	294.00	294.00	LF	0.00	\$9.60	\$0.00
		0001	5023	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	0.00	10.00	10.00	EA	0.00	\$480.00	\$0.00
		0001	5024	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$43,867.05	\$43,867.05
		0001	5025	6207001	PAVEMENT MARKING REMOVAL	0.00	99,634.00	99,634.00	LF	4,064.00	\$1.07	\$4,348.48
0001	5026	6169901	MISC.Temporary Traffic Control Rental for Delay Time.	0.00	1.00	1.00	LS	1.00	\$5,020.31	\$5,020.31		
Project J7P3521 - Total Value Posted to Date as of Report Generated Date											\$1,869,684.09	
231117-G05 Overall - Total Value Posted to Date as of Report Generated Date											\$1,869,684.09	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 5, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3521

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	8/27/24	8/30/24	0.50	LS	Removal of EB guardrail on bridge A29482					
0015	2072000	LINEAR GRADING CLASS 2	8/26/24	8/30/24	0.75	STA	WB route 54 bridge A29483					
0020	2153000	SHAPING SLOPES, CLASS III	8/26/24	8/30/24	1.00	100F	Route 54 bridge A29483					
0030	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	8/26/24	8/30/24	56.50	SQYD	approach pavement RTE 54 WB Bridge A29483					
0040	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	8/23/24	8/23/24	70.46	TONS	west end crossover RTE 54.					
0050	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	8/23/24	8/23/24	211.37	TONS	west end crossover RTE 54					
0060	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	8/23/24	8/23/24	60.14	TONS	Bridge A29483 West Bound RTE 54 east and west approach pavements.					
0074	6113020	FURNISHING TYPE 2 ROCK BLANKET	8/20/24	8/29/24	4.00	CUYD	Bridge AA29483 abutment one wing walls					
			8/22/24	8/22/24	54.20	CUYD	Bent 4 stream and stream bank under bridge A29482					
0076	6113040	PLACING TYPE 2 ROCK BLANKET	8/20/24	8/29/24	4.00	CUYD	Bridge AA29483 abutment one wing walls					
			8/22/24	8/22/24	54.20	CUYD	Bent 4 stream and stream bank under bridge A29482					
0080	6123000A	TRUCK OR TRAILER MOUNTED ATTN (TMA)	8/27/24	8/30/24	2.00	EA	Bridges EB and WB A29483 and A29482					
0090	6161005	CONSTRUCTION SIGNS	8/26/24	8/30/24	903.08	SQFT	RTE 54 EB/WB bridges A29483 and A29482					
0140	6161070	TUBULAR MARKER	8/26/24	8/30/24	175.00	EA	RTE 54 WB/EB lanes bridges A29483 and A29482					
0240	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	8/26/24	8/30/24	556.25	LF	East end of bridge A29483					
0250	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	8/26/24	8/30/24	2.00	EA	bridge A29483					
0260	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8/26/24	8/30/24	2.00	EA	Bridge A29483					
0410	7034600	CURB BLOCKOUT	8/20/24	8/29/24	717.00	LF	Bridge A29483					
0490	7110200	PROTECTIVE COATING - CONCRETE BENTS AND	8/22/24	8/22/24	0.05	LS	Inside the Expansion joints on Bridge A29483 at Bents 4 and 5.					
0540	2024043	REMOVAL OF MISCELLANEOUS ACM NON-FRIABLE	8/29/24	8/29/24	3.00	SQFT	Bridge A29482 EB RTE 54					
0580	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	8/27/24	8/30/24	13,770.00	SQFT	Milled off deck in preparation for hydro demolition on bridge A29482					
0610	2169903	MISC. REMOVALS	8/29/24	8/29/24	16.00	LF	EB Bridge A29482 RTE 54					
0770	7129901	MISC. STRUCTURAL STEEL CONSTRUCTION	8/27/24	8/30/24	0.30	LS	Abutment one falsework in place for Bridge A29482					
5004	6169902	MISC. TRAFFIC CONTROL DEVICES	8/26/24	8/30/24	3.00	EA	Additional signs removed and reinstalled for Phase two and to be reinstalled after Phase two.					
5005	6122040	WORK ZONE CRASH CUSHION (NARROW)	8/26/24	8/30/24	1.00	EA	Moved to bridge A29483 WB for head-to-head traffic for Phase 2					
5016	8061006	ALTERNATE DITCH CHECK	8/26/24	8/30/24	20.00	LF	Temporary WB crossover RTE 54					
5017	6191000	PAVEMENT EDGE TREATMENT	8/26/24	8/30/24	50.00	LF	Temporary crossover WB RTE 54					
5018	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	8/26/24	8/30/24	42,898.00	LF	Temporary paint WB head-to-head traffic Phase Two RTE 54					
5024	6181000	MOBILIZATION	8/31/24	9/3/24	1.00	LS	Quantity established with change order 0005 to provide for mobilization cost to complete contingent items for pavement marking, traffic control, and construction of the west crossover.		0			
5025	6207001	PAVEMENT MARKING REMOVAL	8/31/24	9/3/24	4,064.00	LF	Phase 1 temporary head-to-head eastbound and beginning of phase 2 head-to-head in the westbound lanes. Actual measurements were agreed on with AWZS project supervisor on site.		0			
5026	6169901	MISC.	8/31/24	9/3/24	1.00	LS	Quantity established with change order 0005 to provide for traffic control rental cost during construction delays for crossover redesign.		0			

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 231117-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7P3521	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		7	Jun 18, 2024	SYSTEM	(\$16,003.68)				
			- Total							(\$16,003.68)		
			Material - Total							(\$16,003.68)		
			MaterialCredit		8	Jul 1, 2024	SYSTEM	\$16,003.68				
			- Total							\$16,003.68		
			MaterialCredit - Total							\$16,003.68		
			Other Item Adjustment	ACAD	7	Jun 18, 2024	UPTEGR	(\$75.02)	580 - 598.75 = -18.75 95.26*4.20%*-18.75 = -\$75.02			
			ACAD - Total							(\$75.02)		
			Other Item Adjustment - Total							(\$75.02)		
			Price FUEL					7	Jun 18, 2024	SYSTEM	(\$234.67)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								12	Sep 3, 2024	SYSTEM	(\$141.53)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total				
			Price FUEL - Total							(\$376.20)		
			0040 - Total								(\$451.22)	
			J7P3521	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Material		7	Jun 18, 2024	SYSTEM	(\$122,892.00)	
- Total							(\$122,892.00)					
Material - Total							(\$122,892.00)					
MaterialCredit		8				Jul 1, 2024	SYSTEM	\$122,892.00				
- Total							\$122,892.00					
MaterialCredit - Total							\$122,892.00					
Other Item Adjustment	ACAD	7				Jun 18, 2024	UPTEGR	(\$493.76)	580 - 598.75 = -18.75 731.5*3.60%*-18.75 = -\$493.76			
ACAD - Total							(\$493.76)					
Other Item Adjustment - Total							(\$493.76)					
Overrun	Overrun							12	Sep 3, 2024	SYSTEM	(\$28,196.96)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								12	Sep 3, 2024	SYSTEM	\$28,196.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user uptegr overriding Payment Estimate Exception 3 on the current Payment Estimate.
								Overrun - Total				
Overrun - Total							\$0.00					
Price FUEL								7	Jun 18, 2024	SYSTEM	(\$1,802.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								12	Sep 3, 2024	SYSTEM	(\$424.56)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total							(\$2,226.57)		
Price FUEL - Total							(\$2,226.57)					
0050 - Total								(\$2,720.33)				
J7P3521	0060	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price FUEL		12	Sep 3, 2024	SYSTEM	(\$120.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			- Total							(\$120.80)		
			Price FUEL - Total							(\$120.80)		
0060 - Total								(\$120.80)				
J7P3521	0070	TACK COAT	Material		7	Jun 18, 2024	SYSTEM	(\$783.00)				
			- Total							(\$783.00)		
			Material - Total							(\$783.00)		
			MaterialCredit		8	Jul 1, 2024	SYSTEM	\$783.00				
			- Total							\$783.00		
MaterialCredit - Total							\$783.00					



Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 231117-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3521	0070 - Total							\$0.00			
	0100	ADVANCED WARNING RAIL SYSTEM	Overrun	Overrun	3	Mar 15, 2024	SYSTEM	\$210.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user uptegr overriding Payment Estimate Exception 1 on the current Payment Estimate.		
							3	Mar 15, 2024	SYSTEM	(\$210.00)	
							4	Apr 1, 2024	SYSTEM	(\$210.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).
							6	Jun 3, 2024	SYSTEM	\$210.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',105.00000 - 105.00000, 'is applied (if non-zero).
							Overrun - Total				\$0.00
			Overrun - Total					\$0.00			
	0100 - Total							\$0.00			
	0240	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		12	Sep 3, 2024	SYSTEM	(\$9,968.16)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total				(\$9,968.16)	
					Construction Stockpile - Total				(\$9,968.16)		
				Construction Stockpile STMI		1	Feb 2, 2024	SYSTEM	\$19,936.32	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total				\$19,936.32	
			Construction Stockpile STMI - Total				\$19,936.32				
	0240 - Total							\$9,968.16			
	0250	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		12	Sep 3, 2024	SYSTEM	(\$4,417.70)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total				(\$4,417.70)	
					Construction Stockpile - Total				(\$4,417.70)		
				Construction Stockpile STMI		1	Feb 2, 2024	SYSTEM	\$8,835.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total				\$8,835.40	
			Construction Stockpile STMI - Total				\$8,835.40				
	0250 - Total							\$4,417.70			
	0260	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		12	Sep 3, 2024	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total				(\$3,750.00)	
					Construction Stockpile - Total				(\$3,750.00)		
				Construction Stockpile STMI		1	Feb 2, 2024	SYSTEM	\$7,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total				\$7,500.00	
			Construction Stockpile STMI - Total				\$7,500.00				
	0260 - Total							\$3,750.00			
	0350	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		11	Aug 16, 2024	SYSTEM	(\$78,050.00)			
						12	Sep 3, 2024	SYSTEM	(\$78,050.00)		
						- Total				(\$156,100.00)	
					Material - Total				(\$156,100.00)		
				MaterialCredit		12	Sep 3, 2024	SYSTEM	\$78,050.00		
				- Total				\$78,050.00			
			MaterialCredit - Total				\$78,050.00				
	0350 - Total							(\$78,050.00)			
	0360	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material		10	Aug 1, 2024	SYSTEM	(\$39,900.00)			
						- Total				(\$39,900.00)	
					Material - Total				(\$39,900.00)		
		MaterialCredit		11	Aug 16, 2024	SYSTEM	\$39,900.00				



Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 231117-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3521	0360	SUPPLEMENTARY WEARING SURFACE MATERIAL	MaterialCredit	- Total				\$39,900.00			
			MaterialCredit	- Total				\$39,900.00			
			Overrun	Overrun	10	Aug 1, 2024	SYSTEM	(\$7,700.00)			
					12	Sep 3, 2024	SYSTEM	\$7,700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',700.00000 - 700.00000', is applied (if non-zero).		
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
					0360 - Total			\$0.00			
			0370	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		10	Aug 1, 2024	SYSTEM	(\$8,400.00)	
							- Total			(\$8,400.00)	
						Material - Total			(\$8,400.00)		
MaterialCredit		11			Aug 16, 2024	SYSTEM	\$8,400.00				
		- Total					\$8,400.00				
	MaterialCredit - Total					\$8,400.00					
	0370 - Total			\$0.00							
0410	CURB BLOCKOUT	Material		12	Sep 3, 2024	SYSTEM	(\$114,720.00)				
				- Total			(\$114,720.00)				
			Material - Total			(\$114,720.00)					
	0410 - Total			(\$114,720.00)							
0420	SUBSTRUCTURE REPAIR (UNFORMED)	Overrun	Overrun	8	Jul 1, 2024	SYSTEM	(\$3,060.00)				
				9	Jul 16, 2024	SYSTEM	\$10,815.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user uptegr overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				9	Jul 16, 2024	SYSTEM	(\$10,815.00)				
				10	Aug 1, 2024	SYSTEM	(\$10,815.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				10	Aug 1, 2024	SYSTEM	\$10,210.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user uptegr overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				10	Aug 1, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user uptegr overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				10	Aug 1, 2024	SYSTEM	\$10,815.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user uptegr overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				10	Aug 1, 2024	SYSTEM	(\$25,910.00)				
				11	Aug 16, 2024	SYSTEM	(\$36,690.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				11	Aug 16, 2024	SYSTEM	\$36,690.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user browns9 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				12	Sep 3, 2024	SYSTEM	\$3,060.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',125.00000 - 125.00000', is applied (if non-zero).			
						Overrun - Total			\$0.00		
						Overrun - Total			\$0.00		
						0420 - Total			\$0.00		
0440	EPOXY PRESSURE INJECTING	Material		4	Apr 1, 2024	SYSTEM	(\$2,400.00)				
				- Total			(\$2,400.00)				
			Material - Total			(\$2,400.00)					
		MaterialCredit		5	May 1, 2024	SYSTEM	\$2,400.00				
	- Total				\$2,400.00						



Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 231117-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7P3521	0440	EPOXY PRESSURE INJECTING	MaterialCredit - Total						\$2,400.00	
	0440 - Total							\$0.00		
	5010	18 IN. PIPE GROUP A	Other Item Adjustment	MATL	6	Jun 3, 2024	UPTTEGR	\$16,525.20	Left Over Materials - 18 IN. Pipe Group A Quantity 940 Feet Unit Price \$14.65 940 x \$14.65 = \$13771.00 x 20% = \$16525.20 Material delivered to MoDOT Nevada Maintenance Facility. Material invoice saved to eprojects as 231117-G05_J7P3521_Invoice_SilverEagle_18INPipeandFES	
				MATL - Total				\$16,525.20		
			Other Item Adjustment - Total					\$16,525.20		
	5010 - Total							\$16,525.20		
	5011	18 IN. GROUP A FLARED END SECT	Other Item Adjustment	MATL	6	Jun 3, 2024	UPTTEGR	\$820.80	Left Over Materials - 18 IN. or allowed substitute Group A Flared End Section Quantity 2 Each Unit Price \$342.00 2 x \$342.00 = \$684.00 x 20% = \$820.80 Material delivered to MoDOT Nevada Maintenance Facility. Material invoice saved to eprojects as 231117-G05_J7P3521_Invoice_SilverEagle_18INPipeandFES	
				MATL - Total				\$820.80		
			Other Item Adjustment - Total					\$820.80		
	5011 - Total							\$820.80		
	5016	ALTERNATE DITCH CHECK	Overrun	Overrun	12	Sep 3, 2024	SYSTEM	\$60.72	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user uptegr overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					12	Sep 3, 2024	SYSTEM	(\$60.72)		
				Overrun - Total				\$0.00		
			Overrun - Total					\$0.00		
	5016 - Total							\$0.00		
	5017	PAVEMENT EDGE TREATMENT	Overrun	Overrun	12	Sep 3, 2024	SYSTEM	\$327.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user uptegr overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					12	Sep 3, 2024	SYSTEM	(\$327.50)		
				Overrun - Total				\$0.00		
			Overrun - Total					\$0.00		
	5017 - Total							\$0.00		
	5018	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun	Overrun	12	Sep 3, 2024	SYSTEM	\$21,767.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user uptegr overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					12	Sep 3, 2024	SYSTEM	(\$21,767.04)		
				Overrun - Total				\$0.00		
			Overrun - Total					\$0.00		
	5018 - Total							\$0.00		
J7P3521 - Total								(\$160,580.49)		
Overall - Total								(\$160,580.49)		



Contract Adjustments for Contract - 231117-G05

There are no contract adjustments to display for this contract.