



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on April 5, 2025

Pay Estimate Created Date: April 2, 2025

Progress Estimate Number 2	Contract ID 231117-H03	Pay Period Start March 16, 2025	Original Contract Amount \$2,315,000.00
	Prime Contractor Pace Construction Company, LLC	Pay Period End April 1, 2025	Net Change Order Amount \$0.00
			Current Contract Amount \$2,315,000.00

Approval Date		By User
April 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	kirchp1
April 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	plottk1
April 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 15, 2025	October 15, 2025		3.83%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 6, 2023	December 6, 2023	
Letting Date	November 17, 2023	November 17, 2023	
Notice to Proceed Date	January 8, 2024	January 8, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2

		This Estimate	Previous	To Date
231117-H03				
Total Posted Items Pay		\$82,408.12	\$6,360.00	\$88,768.12
Gross Item Adjustments		(\$3,656.39)	\$0.00	(\$3,656.39)
Incentive		\$0.00	\$0.00	\$0.00
Disincentive		\$0.00	\$0.00	\$0.00
Liquidated Damage		\$0.00	\$0.00	\$0.00
Other Contract Adjustments		\$0.00	\$0.00	\$0.00
			\$6,360.00	\$85,111.73
Contract Total Payable This Estimate:		\$78,751.73		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3590	0030	2071000	LINEAR GRADING CLASS 1	STA	\$8,200.000	0.9	\$7,380.00
	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$36.000	209	\$7,524.00
	0140	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	1,233	\$7,398.00
	0150	6161025	CHANNELIZER (TRIM LINE)	EA	\$18.000	25	\$450.00
	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$5.400	7,102.11	\$38,351.39
	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$5.400	3,945.32	\$21,304.73
Project J9S3590 - Total							\$82,408.12
Overall - Total							\$82,408.12

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3590	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-209	\$36.00	(\$7,524.00)
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	209	\$36.00	\$7,524.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on April 5, 2025

Pay Estimate Created Date: April 2, 2025

Progress Estimate Number 2		Contract ID 231117-H03 Prime Contractor Pace Construction Company, LLC			Pay Period Start March 16, 2025 Pay Period End April 1, 2025	Original Contract Amount \$2,315,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$2,315,000.00		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3590	0260	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun			-677.11	\$5.40	(\$3,656.39)
Total								(\$3,656.39)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on April 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3590	FAS S703(46)	Resurface and shoulder improvements	177	CAPE GIRARDEAU	from Rte J to Lexington Ave and from Ute Lane to Lexington Ave

Totals by Job Numbers																																			
J9S3590	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$82,408.12</td><td>\$6,360.00</td><td>\$88,768.12</td></tr><tr><td>Gross Item Adjustments</td><td>(\$3,656.39)</td><td>\$0.00</td><td>(\$3,656.39)</td></tr><tr><td>Gross Item Pay</td><td>\$78,751.73</td><td>\$6,360.00</td><td>\$85,111.73</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>				This Estimate	Previous	To Date	Posted Item Pay	\$82,408.12	\$6,360.00	\$88,768.12	Gross Item Adjustments	(\$3,656.39)	\$0.00	(\$3,656.39)	Gross Item Pay	\$78,751.73	\$6,360.00	\$85,111.73	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																
Posted Item Pay	\$82,408.12	\$6,360.00	\$88,768.12																																
Gross Item Adjustments	(\$3,656.39)	\$0.00	(\$3,656.39)																																
Gross Item Pay	\$78,751.73	\$6,360.00	\$85,111.73																																
Incentive	\$0.00	\$0.00	\$0.00																																
Disincentive	\$0.00	\$0.00	\$0.00																																
Liquidated Damages	\$0.00	\$0.00	\$0.00																																
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3590, Item 3040504, Project Item Line Number 0060, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Inspector has not input materials into AASHTOWare.	kirchp1	Overridden
Estimate Exception Type: Item Overrun: Contract 231117-H03, Contract Project J9S3590, Project Item Line Number 0260, Contract Line Item Number 0260, Item 6221001, Minor Item.	Extra milling was added to the contract due to road conditions	kirchp1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231117-H03	J9S3590	0001	0010	1049910		75.00	0.00	75.00	TONS	0.00	\$24.40	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$32,435.66	\$0.00
		0001	0030	2071000	LINEAR GRADING CLASS 1	0.90	0.00	0.90	STA	0.90	\$8,200.00	\$7,380.00
		0001	0040	2129900	MISC.SHOULDER GRADING	516.00	0.00	516.00	100F	0.00	\$220.00	\$0.00
		0001	0050	2159910	MISC.MODIFIED SHAPING SLOPES CL III	28.00	0.00	28.00	100F	0.00	\$1,281.64	\$0.00
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	209.00	0.00	209.00	SQYD	209.00	\$36.00	\$7,524.00
		0001	0070	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	6,945.50	0.00	6,945.50	TONS	0.00	\$9.75	\$0.00
		0001	0080	3105002	GRAVEL (A) OR CRUSHED STONE (B)	128.00	0.00	128.00	TONS	0.00	\$9.75	\$0.00
		0001	0090	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	2,959.50	0.00	2,959.50	TONS	0.00	\$88.00	\$0.00
		0001	0100	4019905	MISC.7" OPTIONAL PAVEMENT FOR COUNTY ROAD	208.50	0.00	208.50	SQYD	0.00	\$90.00	\$0.00
		0001	0110	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	11,602.40	0.00	11,602.40	TONS	0.00	\$88.00	\$0.00
		0001	0120	4071005	TACK COAT	14,126.00	0.00	14,126.00	GAL	0.00	\$3.10	\$0.00
		0001	0130	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	0140	6161005	CONSTRUCTION SIGNS	1,783.00	0.00	1,783.00	SQFT	1,293.00	\$6.00	\$7,758.00
		0001	0150	6161025	CHANNELIZER (TRIM LINE)	75.00	0.00	75.00	EA	25.00	\$18.00	\$450.00
		0001	0160	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$800.00	\$0.00
		0001	0170	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$250,000.00	\$0.00
		0001	0190	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	0200	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	94.00	0.00	94.00	LF	0.00	\$25.00	\$0.00
		0001	0210	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	23.00	0.00	23.00	LF	0.00	\$25.00	\$0.00
		0001	0220	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	4.00	EA	0.00	\$350.00	\$0.00
		0001	0230	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0001	0240	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	128,593.00	0.00	128,593.00	LF	0.00	\$0.14	\$0.00
		0001	0250	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	87,977.00	0.00	87,977.00	LF	0.00	\$0.13	\$0.00
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	6,425.00	0.00	6,425.00	SQYD	7,102.11	\$5.40	\$38,351.39
		0001	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,459.00	0.00	4,459.00	SQYD	3,945.32	\$5.40	\$21,304.73
		0001	0280	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	378.00	0.00	378.00	STA	0.00	\$29.50	\$0.00
		0001	0290	6269905	MISC.TRANSVERSE RUMBLE STRIP	46.00	0.00	46.00	SQYD	0.00	\$100.00	\$0.00
		0001	0300	8025006	MULCHING	13.90	0.00	13.90	ACRE	0.00	\$1,200.00	\$0.00
		0001	0310	8051000A	SEEDING - COOL SEASON GRASSES	11.90	0.00	11.90	ACRE	0.00	\$2,200.00	\$0.00
		0001	0320	8061005	ROCK DITCH CHECK	1,460.00	0.00	1,460.00	LF	0.00	\$37.50	\$0.00
		0001	0330	8061006	ALTERNATE DITCH CHECK	240.00	0.00	240.00	LF	0.00	\$11.50	\$0.00
		0001	0340	8061016	SEDIMENT REMOVAL	183.00	0.00	183.00	CUYD	0.00	\$5.00	\$0.00
		0001	0350	8061017	TEMPORARY SEEDING	2.00	0.00	2.00	ACRE	0.00	\$1,150.00	\$0.00
		0001	0360	8061019	SILT FENCE	1,288.00	0.00	1,288.00	LF	0.00	\$5.60	\$0.00
		0010	0370	6061060	MGS GUARDRAIL	2,400.00	0.00	2,400.00	LF	0.00	\$30.08	\$0.00
		0010	0380	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	0.00	\$3,692.23	\$0.00
		0010	0390	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	34.00	0.00	34.00	EA	0.00	\$3,120.58	\$0.00
		0040	0400	9031260	WOOD POST, 4 IN. BY 4 IN.	60.00	0.00	60.00	LF	0.00	\$1.50	\$0.00
Project J9S3590 - Total Value Posted to Date as of Report Generated Date												\$88,768.12
231117-H03 Overall - Total Value Posted to Date as of Report Generated Date												\$88,768.12



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on April 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9S3590

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	2071000	LINEAR GRADING CLASS 1	3/25/25	3/28/25	0.90	STA	Route 177 Southbound, Cape Girardeau County	10.008	RT			85 ft Length, Varying Width
0060	3040504	TYPE 5 AGGREGATE FOR BASE	3/25/25	3/28/25	209.00	SQYD	Route 177 Southbound, Cape Girardeau County	10.008	RT			22'85/9=207.78 SY
0140	6161005	CONSTRUCTION SIGNS	3/12/25	3/26/25	320.00	SQFT	Route 177 Southbound, Cape Girardeau County	7.258	LT	20.156	LT	Field Verified
				3/26/25	320.00	SQFT	Route 177 Southbound, Cape Girardeau County	7.258	RT	20.156	RT	Field Verified
				3/26/25	593.00	SQFT	Route 177, Cape Girardeau County	7.258		20.156		Field Verified
0150	6161025	CHANNELIZER (TRIM LINE)	3/19/25	3/24/25	5.00	EA	Route 177	7.397	RT		RT	Field Verified brophm1
				3/24/25	10.00	EA	Route 177	20.707	LT	20.707	LT	Field Verified brophm1
				3/24/25	10.00	EA	Route 177	7.397	RT	7.397	RT	Field Verified brophm1
0260	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	3/19/25	3/24/25	216.70	SQYD	ADDED Profile Grade Correction	19.419	CL	19.419	CL	(75)*(26)/9 = 288.9 SY brophm1
				3/24/25	288.90	SQYD	Profile Grade Correction	19.568	CL	19.568	CL	(100)*(26)/9 = 288.9 SY brophm1
			3/24/25	3/31/25	144.44	SQYD	Route 177 Southbound, Cape Girardeau County	7.752	CT	7.761	CT	50'26/9=144.444 Milled 2 additional feet of width on each side due to the condition of the road.
				3/31/25	671.10	SQYD	Route 177 Southbound, Cape Girardeau County	8.123	CT	8.185	CT	241.6'25/9=671.1 SY
				3/31/25	915.20	SQYD	Route 177 Southbound, Cape Girardeau County	7.565	CT	7.625	CT	318.8'26/9=915.2 Milled 2 additional feet of width on each side due to the condition of the road.
				3/31/25	1,937.17	SQYD	Route 177 Southbound, Cape Girardeau County	7.625	CT	7.752	CT	670.56'26/9=1937.173 Milled 2 additional feet of width on each side due to the condition of the road.
			3/25/25	3/28/25	2,928.60	SQYD	Route 177 Southbound, Cape Girardeau County	7.430	CT	7.401	CT	270'47/9=1410 173'65/9=1249.4 49.2'49.2/9=269.2 1410+1249.4+269.2=2928.6
0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3/19/25	3/24/25	11.10	SQYD	Driveway	19.603	LT	19.603	LT	(25)*(4)/9 = 11.1 brophm1
				3/24/25	14.00	SQYD	Driveway	19.639	LT	19.639	LT	(31.5)*(4)/9 = 14 brophm1
				3/24/25	15.60	SQYD	Driveway	19.633	LT	19.633	LT	(35)*(4)/9 = 15.6 brophm1
				3/24/25	28.90	SQYD	Driveway	18.905	LT	19.805	LT	(65)*(4)/9 = 144.4 brophm1
				3/24/25	42.20	SQYD	Rolling Hills Drive	17.782	LT	17.782	LT	(95)*(4)/9 = 42.2 brophm1
				3/24/25	50.00	SQYD	County Road 630	13.925	LT	13.925	LT	(45)*(10)/9 = 50 SY brophm1
				3/24/25	61.10	SQYD	County Road 627	13.037	RT	13.037	RT	(55)*(10)/9 = 61.1 SY brophm1
				3/24/25	61.10	SQYD	County Road 651	17.569	LT	17.569	LT	(55)*(10)/9 = 61.1 brophm1
				3/24/25	61.10	SQYD	County Road 657	17.569	RT	17.569	RT	(55)*(10)/9 = 61.1 brophm1
				3/24/25	66.70	SQYD	County Road 651	14.076	LT	14.076	LT	(60)*(10)/9 = 66.7 brophm1
				3/24/25	72.20	SQYD	County Road 649	15.611	LT	15.611	LT	(65)*(10)/9 = 72.2 brophm1
				3/24/25	72.20	SQYD	County Road 657	18.163	LT	18.163	LT	(65)*(10)/9 = 72.2 brophm1
				3/24/25	77.80	SQYD	County Road 634	12.865	LT	12.865	LT	(70)*(10)/9 = 77.8 SY brophm1
				3/24/25	83.30	SQYD	County Road 634	13.925	RT	13.925	RT	(75)*(10)/9 = 83.3 SY brophm1
				3/24/25	111.10	SQYD	Route 177 Depth Trans	20.173	CL	20.182	CL	(50)*(20)/9 = 111.1 brophm1
				3/24/25	122.20	SQYD	Depth trans	18.151	CL	18.160	CL	(50)*(22)/9 = 122.2 brophm1
				3/24/25	122.20	SQYD	Depth trans	18.905	CL	18.914	CL	(50)*(22)/9 = 122.2 brophm1
				3/24/25	144.40	SQYD	Depth Trans	19.587	CL	9.587	CL	(50)*(26)/9 = 144.4 brophm1
				3/24/25	166.70	SQYD	County Road 643	19.694	CL	19.694	CL	(150)*(10)/9 = 166.7 brophm1
				3/24/25	222.20	SQYD	Depth Trans and Shoulders	14.115	CL	14.124	CL	(50)*(16)+(50)*(24)/9 = 222.2 brophm1
				3/24/25	222.20	SQYD	Depth Trans and Shoulders	14.152	CL	14.152	CL	(50)*(16)+(50)*(24)/9 = 222.2 brophm1
				3/24/25	433.30	SQYD	Depth Trans	17.954	CL	17.982	CL	(150)*(26)/9 = 433.3 brophm1
			3/24/25	3/31/25	61.10	SQYD	Route 177 Southbound, Cape Girardeau County	11.477	LT			55'10/9=61.1 SY
				3/31/25	83.30	SQYD	Route 177 Southbound, Cape Girardeau County	10.315	LT			75'10/9=83.3 SY
				3/31/25	122.20	SQYD	Route 177 Southbound, Cape Girardeau County	8.123	CT	8.185	CT	50'22/9=122.2 SY
				3/31/25	122.30	SQYD	Route 177 Southbound, Cape Girardeau County	11.506		11.536		50'22/9=122.22 SY
				3/31/25	266.60	SQYD	Route 177 Southbound, Cape Girardeau County	8.123	CT	8.185	CT	96'25/9=266.6 SY
				3/31/25	288.90	SQYD	Route 177 Southbound, Cape Girardeau County	7.565	CT	7.546	CT	100'26/9=288.9 SY
			3/25/25	3/28/25	261.10	SQYD	Route 177 Southbound, Cape Girardeau County	7.430		7.401		50'47/9=261.1 SY
			3/26/25	3/28/25	11.56	SQYD	Route 177 Southbound, Cape Girardeau County	12.588	LT			26'4/9=11.556 SY
				3/28/25	12.00	SQYD	Route 177 Southbound, Cape Girardeau County	17.35	LT			27'4/9=12.000 SY
				3/28/25	12.44	SQYD	Route 177 Southbound, Cape Girardeau County	12.435	LT			28'4/9=12.444 SY
				3/28/25	13.33	SQYD	Route 177 Southbound, Cape Girardeau County	14.645	RT			30'4/9=13.333 SY
				3/28/25	13.33	SQYD	Route 177 Southbound, Cape Girardeau County	8.55	RT			30'4/9=13.333 SY
				3/28/25	14.67	SQYD	Route 177 Southbound, Cape Girardeau County	9.718	RT			33'4/9=14.667 SY
				3/28/25	15.56	SQYD	Route 177 Southbound, Cape Girardeau County	13.885	LT			35'4/9=15.556 SY
				3/28/25	16.44	SQYD	Route 177 Southbound, Cape Girardeau County	8.498	RT			37'4/9=16.444 SY
				3/28/25	17.33	SQYD	Route 177 Southbound, Cape Girardeau County	14.466	RT			39'4/9=17.333 SY
				3/28/25	17.33	SQYD	Route 177 Southbound, Cape Girardeau County	17.525	LT			39'4/9=17.333 SY
				3/28/25	17.33	SQYD	Route 177 Southbound, Cape Girardeau County	18.26	LT			39'4/9=17.333 SY
				3/28/25	18.22	SQYD	Route 177 Southbound, Cape Girardeau County	16.935	LT			41'4/9=18.222 SY
				3/28/25	19.11	SQYD	Route 177 Southbound, Cape Girardeau County	18.589	RT			43'4/9=19.111SY
				3/28/25	22.22	SQYD	Route 177 Southbound, Cape Girardeau County	14.241	RT			50'4/9=22.222 SY
				3/28/25	24.00	SQYD	Route 177 Southbound, Cape Girardeau County	14.726	LT			54'4/9=24.00 SY
				3/28/25	24.44	SQYD	Route 177 Southbound, Cape Girardeau County	16.423	LT			55'4/9=24.444 SY
				3/28/25	25.78	SQYD	Route 177 Southbound, Cape Girardeau County	14.264	RT			58'4/9=25.778 SY
				3/28/25	25.78	SQYD	Route 177 Southbound, Cape Girardeau County	14.529	RT			58'4/9=25.778 SY
				3/28/25	30.22	SQYD	Route 177 Southbound, Cape Girardeau County	18.707	RT			43'4/9=30.222 SY
				3/28/25	30.67	SQYD	Route 177 Southbound, Cape Girardeau County	14.344	LT			69'4/9=30.667 SY
				3/28/25	32.00	SQYD	Route 177 Southbound, Cape Girardeau County	16.33	LT			72'4/9=32.00 SY
				3/28/25	64.44	SQYD	Route 177 Southbound, Cape Girardeau County	14.644	LT			145'4/9=64.444 SY

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post		
J9S3590	0140	March 11, 2025	60	CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		20.058	Rt. 177 Southbound	1.00	12.00			12.00		
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		7.258	Rt. 177 Southbound	1.00	12.00			12.00		
				GO20-2 48x24 8.00 END ROAD WORK		7.162	Rt. 177 Southbound	1.00	8.00			8.00		
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		7.141	Rt. 177 Southbound	1.00	10.00			10.00		
				GO20-2 48x24 8.00 END ROAD WORK		20.156	Rt. 177 Southbound	1.00	8.00			8.00		
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		20.156	Rt. 177 Southbound	1.00	10.00			10.00		
		March 12, 2025	320	W08-11 LANES 48x48 16.00 UNEVEN		11.934	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-12 LINE 48x48 16.00 NO CENTER		11.964	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		12.563	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		12.936	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-12 LINE 48x48 16.00 NO CENTER		13.533	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		13.563	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		13.933	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-12 LINE 48x48 16.00 NO CENTER		13.962	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		14.562	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		14.932	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-12 LINE 48x48 16.00 NO CENTER		15.538	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		15.564	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		15.923	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		11.564	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-12 LINE 48x48 16.00 NO CENTER		11.534	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-12 LINE 48x48 16.00 NO CENTER		11.484	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		11.456	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		10.468	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		10.465	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-12 LINE 48x48 16.00 NO CENTER		15.929	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-12 LINE 48x48 16.00 NO CENTER		9.49	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		9.468	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		9.465	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-12 LINE 48x48 16.00 NO CENTER		9.439	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		16.565	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		16.930	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-12 LINE 48x48 16.00 NO CENTER		17.533	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		17.561	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		17.938	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-12 LINE 48x48 16.00 NO CENTER		17.966	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		18.563	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		18.935	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-12 LINE 48x48 16.00 NO CENTER		19.533	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		19.563	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		19.931	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-12 LINE 48x48 16.00 NO CENTER		19.967	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-12 LINE 48x48 16.00 NO CENTER		7.437	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		7.466	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		8.46	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				W08-11 LANES 48x48 16.00 UNEVEN		8.467	Route 177 Southbound, Cape Girardeau County	1.00	16.00				16.00	
				593	W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS			Route 177, Cape Girardeau County	12.00	16.00				
			W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD				Route 177, Cape Girardeau County	12.00	16.00					192.00
			W03-4 8x48 16.00 BE PREPARED TO STOP				Route 177, Cape Girardeau County	12.00	16.00					192.00
			GO20-4 36x18 4.50 PILOT CAR FOLLOW ME				Route 177, Cape Girardeau County	1.00	4.50					4.50
			GO20-4a 18X12 1.5 PILOT CAR IN USE WAIT & FOLLOW				Route 177, Cape Girardeau County	8.00	1.50					12.00
0140 - Total												1292.5		



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 231117-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3590	0060	TYPE 5 AGGREGATE FOR BASE	Material		2	Apr 2, 2025	SYSTEM	\$7,524.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					2	Apr 2, 2025	SYSTEM	(\$7,524.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
			0060 - Total					\$0.00		
	0140	CONSTRUCTION SIGNS	Material		1	Mar 17, 2025	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					1	Mar 17, 2025	SYSTEM	(\$360.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
			0140 - Total					\$0.00		
	0170	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Mar 17, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					1	Mar 17, 2025	SYSTEM	(\$6,000.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
			0170 - Total					\$0.00		
	0260	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	2	Apr 2, 2025	SYSTEM	(\$3,656.39)		
								Overrun - Total		
			Overrun - Total					(\$3,656.39)		
			0260 - Total					(\$3,656.39)		
			J9S3590 - Total					(\$3,656.39)		
Overall - Total					(\$3,656.39)					



Contract Adjustments for Contract - 231117-H03

There are no contract adjustments to display for this contract.