



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: June 30, 2025

<b>Progress Estimate Number</b> 22	<b>Contract ID</b> 231215-D02 <b>Prime Contractor</b> Don Schnieders Excavating Company, Inc.	<b>Pay Period Start</b> June 16, 2025 <b>Pay Period End</b> June 30, 2025	<b>Original Contract Amount</b> \$1,945,095.25 <b>Net Change Order Amount</b> \$23,028.83 <b>Current Contract Amount</b> \$1,968,124.08
---------------------------------------	--	--	---

Approval Date		By User
June 30, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	thompp1
June 30, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	beckc2
July 3, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024	November 25, 2024	99.95%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 3, 2024	January 3, 2024	
Letting Date	December 15, 2023	December 15, 2023	
Notice to Proceed Date	February 5, 2024	February 5, 2024	
Work Began Date	June 10, 2024	June 10, 2024	

Contract Total Pay For Estimate No. 22			
	This Estimate	Previous	To Date
231215-D02			
Total Posted Items Pay	\$0.00	\$1,967,044.08	\$1,967,044.08
Gross Item Adjustments	\$1,248.00	(\$14,975.38)	(\$13,727.38)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,952,068.70	\$1,953,316.70
<b>Contract Total Payable This Estimate:</b>	<b>\$1,248.00</b>		

**Items Paid This Estimate Period**

No Items Paid This Period

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3244	0260	SEEDING - COOL SEASON GRASSES	Other Item Adjustment	Other	\$1,248.00 withheld on estimate 14 which covers the 20% adjustment for acceptable seed growth.			\$1,248.00
<b>Total</b>								<b>\$1,248.00</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on July 4, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3244	FAS S403(62)	Bridge replacement	64	LACLEDE	over Goodwin Hollow Creek
Totals by Job Numbers					
J5P3244			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,967,044.08	\$1,967,044.08
	Gross Item Adjustments		\$1,248.00	(\$14,975.38)	(\$13,727.38)
	Gross Item Pay		\$1,248.00	\$1,952,068.70	\$1,953,316.70
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on July 4, 2025

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231215-D02	J5P3244	0001	0010	1049910		250.00	-234.55	15.45	TONS	15.45	\$28.00	\$432.60
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$3,880.00	\$3,880.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$34,844.00	\$34,844.00
		0001	0040	2031000	CLASS A EXCAVATION	1,329.00	0.00	1,329.00	CUYD	1,329.00	\$8.15	\$10,831.35
		0001	0050	2036000	COMPACTING EMBANKMENT	842.00	0.00	842.00	CUYD	842.00	\$4.30	\$3,620.60
		0001	0060	2142000	FURNISHING ROCK FILL	2,392.00	0.00	2,392.00	CUYD	2,392.00	\$32.30	\$77,261.60
		0001	0070	2143000	PLACING ROCK FILL	2,392.00	0.00	2,392.00	CUYD	2,392.00	\$13.25	\$31,694.00
		0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	4,495.00	0.00	4,495.00	SQYD	4,495.00	\$9.25	\$41,578.75
		0001	0090	3105002	GRAVEL (A) OR CRUSHED STONE (B)	7.00	92.00	99.00	TONS	99.00	\$45.00	\$4,455.00
		0001	0100	4019905	MISC.OPTIONAL PAVEMENT 10" HMA VS. 8.5" PCCP	4,495.00	0.00	4,495.00	SQYD	4,495.00	\$76.00	\$341,620.00
		0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	947.00	0.00	947.00	CUYD	947.00	\$49.00	\$46,403.00
		0001	0120	6113040	PLACING TYPE 2 ROCK BLANKET	947.00	0.00	947.00	CUYD	947.00	\$17.75	\$16,809.25
		0001	0130	6161005	CONSTRUCTION SIGNS	1,620.00	-141.00	1,479.00	SQFT	1,479.00	\$6.00	\$8,874.00
		0001	0140	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$45.00	\$90.00
		0001	0150	6161025	CHANNELIZER (TRIM-LINE)	20.00	-20.00	0.00	EA	0.00	\$24.00	\$0.00
		0001	0160	6161030	TYPE 3 MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$165.00	\$1,650.00
		0001	0170	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	5.00	1.00	6.00	EA	6.00	\$4,500.00	\$27,000.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$130,000.00	\$130,000.00
		0001	0190	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-3.00	1.00	EA	1.00	\$600.00	\$600.00
		0001	0200	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,597.00	0.00	3,597.00	LF	3,597.00	\$0.65	\$2,338.05
		0001	0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,597.00	0.00	3,597.00	LF	3,597.00	\$0.65	\$2,338.05
		0001	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,546.00	0.00	1,546.00	SQYD	1,546.00	\$4.75	\$7,343.50
		0001	0230	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	32.00	-14.20	17.80	STA	17.80	\$230.00	\$4,094.00
		0001	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0250	8025006	MULCHING	1.30	0.30	1.60	ACRE	1.60	\$3,500.00	\$5,600.00
		0001	0260	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.60	1.60	ACRE	1.60	\$3,900.00	\$6,240.00
		0001	0270	8061004	SEDIMENT TRAP ROCK	24.00	-24.00	0.00	CUYD	0.00	\$85.00	\$0.00
		0001	0280	8061005	ROCK DITCH CHECK	90.00	240.00	330.00	LF	330.00	\$16.50	\$5,445.00
		0001	0290	8061006	ALTERNATE DITCH CHECK	460.00	-177.00	283.00	LF	283.00	\$11.00	\$3,113.00
		0001	0300	8061016	SEDIMENT REMOVAL	72.00	0.00	72.00	CUYD	0.00	\$15.00	\$0.00
		0001	0310	8061017	TEMPORARY SEEDING	0.30	-0.30	0.00	ACRE	0.00	\$3,450.00	\$0.00
		0001	0320	8061019	SILT FENCE	1,262.00	-157.00	1,105.00	LF	1,105.00	\$2.95	\$3,259.75
		0001	0330	8061050	TYPE C BERM	857.00	-473.00	384.00	LF	384.00	\$20.00	\$7,680.00
		0010	0340	6061060	MGS GUARDRAIL	413.00	0.00	413.00	LF	413.00	\$28.00	\$11,564.00
		0010	0350	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,900.00	\$15,600.00
		0010	0360	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,200.00	\$12,800.00
		0040	0370	9031250A	U-CHANNEL POST, 3 LB	138.00	0.00	138.00	LF	138.00	\$24.00	\$3,312.00
		0070	0380	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	137.00	0.00	137.00	SQFT	137.00	\$55.00	\$7,535.00
		0070	0390	2061000	CLASS 1 EXCAVATION	80.00	8.00	88.00	CUYD	88.00	\$42.00	\$3,696.00
		0070	0400	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$55,980.00	\$55,980.00
		0070	0410	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	135.00	0.00	135.00	SQYD	135.00	\$112.00	\$15,120.00
		0070	0420	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	76.20	-6.60	69.60	LF	69.60	\$771.00	\$53,661.60
		0070	0430	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	40.00	0.00	40.00	LF	40.00	\$1,090.00	\$43,600.00
		0070	0440	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	4.00	\$1,000.00	\$4,000.00
		0070	0450	7011400	FOUNDATION INSPECTION HOLES	80.00	7.30	87.30	LF	87.30	\$150.00	\$13,095.00
		0070	0460	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	4.00	\$3,645.00	\$14,580.00
		0070	0470	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	196.00	7.00	203.00	LF	203.00	\$157.00	\$31,871.00
		0070	0480	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	8.00	\$115.00	\$920.00
		0070	0490	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	83.00	0.00	83.00	CUYD	83.00	\$811.00	\$67,313.00
		0070	0500	7034219A	TYPE D BARRIER	450.00	0.00	450.00	LF	450.00	\$116.00	\$52,200.00
		0070	0510	7034221	SLAB ON CONCRETE NU-GIRDER	754.00	0.00	754.00	SQYD	754.00	\$439.00	\$331,006.00
		0070	0520	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	818.00	0.00	818.00	LF	818.00	\$348.50	\$285,073.00
		0070	0530	7061060	REINFORCING STEEL (BRIDGES)	23,200.00	0.00	23,200.00	LB	23,200.00	\$1.70	\$39,440.00
		0070	0540	7123610	SLAB DRAIN	10.00	0.00	10.00	EA	10.00	\$840.00	\$8,400.00
		0070	0550	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,000.00	\$4,000.00
		0070	0560	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$210.00	\$1,680.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on July 4, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231215-D02	J5P3244	0070	0570	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$250.00	\$4,000.00
		0070	5001	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	0.00	2.10	2.10	LF	2.10	\$1,635.00	\$3,433.50
		0070	5002	7069902	MISC.ADDITIONAL WORK FOR RE-TIENG INCORRECT REINFORCING STEEL	0.00	23,029.14	23,029.14	EA	23,029.14	\$1.00	\$23,029.14
		0070	5003	7061060	REINFORCING STEEL (BRIDGES)	0.00	4,680.00	4,680.00	LB	4,680.00	\$0.78	\$3,634.96
		0001	5004	2039907	MISC.Unsuitable Subgrade	0.00	196.70	196.70	CUYD	196.70	\$37.64	\$7,404.38
Project J5P3244 - Total Value Posted to Date as of Report Generated Date												\$1,967,044.07
231215-D02 Overall - Total Value Posted to Date as of Report Generated Date												\$1,967,044.07



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 4, 2025

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**  
**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 231215-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5P3244	0080	TYPE 5 AGGREGATE FOR BASE	Material		10	Nov 4, 2024	SYSTEM	(\$41,578.75)		
					10	Nov 4, 2024	SYSTEM	\$41,578.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user morgat overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					11	Nov 18, 2024	SYSTEM	(\$41,578.75)		
					11	Nov 18, 2024	SYSTEM	\$41,578.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thompp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total				\$0.00			
			0080 - Total				\$0.00			
	0090	GRAVEL (A) OR CRUSHED STONE (B)	Material		11	Nov 18, 2024	SYSTEM	(\$3,762.00)		
					11	Nov 18, 2024	SYSTEM	\$3,762.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thompp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total				\$0.00			
			Overrun	Overrun	11	Nov 18, 2024	SYSTEM	(\$3,447.00)		
					12	Dec 2, 2024	SYSTEM	(\$693.00)		
					13	Dec 16, 2024	SYSTEM	\$4,140.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',45.00000 - 45.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
					Overrun - Total				\$0.00	
	0090 - Total				\$0.00					
	0100	MISC.	Other Item Adjustment	ACAD	10	Nov 4, 2024	RGAT	(\$7,476.08)	Bit Base - 4495 SY @ 8.0" depth AC - 3.6% = (-\$7,476.08)	
					10	Nov 4, 2024	RGAT	(\$2,180.52)	BP - 4495 SY @ 2.0" depth AC - 4.2% = (-\$2,180.52)	
				ACAD - Total				(\$9,656.60)		
				FUEL	10	Nov 4, 2024	RGAT	(\$3,595.05)	4495 SY/2472.25 Ton @10" 1.98 Ton/CY FUF 3.32 = (-\$3,595.05)	
				FUEL - Total				(\$3,595.05)		
			Other Item Adjustment - Total				(\$13,251.65)			
			0100 - Total				(\$13,251.65)			
	0190	ADDITIONAL MOBILIZATION FOR SEEDING	Other Item Adjustment	OTHR	14	Jan 2, 2025	thompp1	(\$600.00)	Work item was paid for paperwork purposes. This line-item adjustment is being made to remove this payment until overseeding has been done. Once overseeding has been completed an adjustment for \$600 will be made for payment of the work.	
					15	Mar 15, 2025	thompp1	\$600.00	This adjustment is made to remove the -\$600.00 adjustment made on estimate 0014. This adjustment is for payment of additional mobilization for seeding.	
			OTHR - Total				\$0.00			
Other Item Adjustment - Total				\$0.00						
0190 - Total				\$0.00						
0200	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		11	Nov 18, 2024	SYSTEM	(\$2,338.05)			
				- Total				(\$2,338.05)		
		Material - Total				(\$2,338.05)				
		MaterialCredit		12	Dec 2, 2024	SYSTEM	\$2,338.05			
				- Total				\$2,338.05		
		MaterialCredit - Total				\$2,338.05				
0200 - Total				\$0.00						
0210	4 IN. YELLOW WATERBORNE	Material		11	Nov 18, 2024	SYSTEM	(\$2,338.05)			



## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 231215-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3244	0210	PAVEMENT MARKING	Material	- Total				(\$2,338.05)	
			Material - Total					(\$2,338.05)	
			MaterialCredit		12	Dec 2, 2024	SYSTEM	\$2,338.05	
			- Total					\$2,338.05	
			MaterialCredit - Total					\$2,338.05	
			0210 - Total					\$0.00	
	0220	PERMANENT EROSION CONTROL GEOTEXTILE	Material		5	Aug 15, 2024	SYSTEM	(\$973.75)	
					5	Aug 15, 2024	SYSTEM	\$973.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thompp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			0220 - Total					\$0.00	
	0250	MULCHING	Material		11	Nov 18, 2024	SYSTEM	(\$5,600.00)	
					11	Nov 18, 2024	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thompp1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			Overrun	Overrun	11	Nov 18, 2024	SYSTEM	(\$1,050.00)	
					13	Dec 16, 2024	SYSTEM	\$1,050.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '3500.00000 - 3500.00000, 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
			0250 - Total					\$0.00	
	0260	SEEDING - COOL SEASON GRASSES	Material		11	Nov 18, 2024	SYSTEM	(\$2,496.00)	
					11	Nov 18, 2024	SYSTEM	\$2,496.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user thompp1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			Other Item Adjustment	OTHR	14	Jan 2, 2025	thompp1	(\$3,744.00)	Work item is being paid for paperwork purposes. A line-item adjustment will be made to remove this payment until overseeding has been done. Once overseeded an adjustment will be made in the amount of \$2496.00 which is payment for 40% of seeding which equals 0.64 acres. Once seed growth has been accepted an adjustment in the amount of \$1248.00 will be made which is payment for 20% of seeding which equals 0.32 acres. Total acreage is 1.6 acres.
					15	Mar 15, 2025	thompp1	\$2,496.00	This adjustment is being made to remove the adjustment of -\$2,496.00 made on estimate 0014. This adjustment is for 40% payment of seeding paid for overseeding. Once final growth has been achieved the final 20% payment of \$1,248.00 will be made.
					22	Jun 30, 2025	thompp1	\$1,248.00	\$1,248.00 withheld on estimate 14 which covers the 20% adjustment for acceptable seed growth.
			OTHR - Total					\$0.00	
			Other Item Adjustment - Total					\$0.00	
			0260 - Total					\$0.00	
	0280	ROCK DITCH CHECK	Material		3	Jul 16, 2024	SYSTEM	(\$4,867.50)	
					3	Jul 16, 2024	SYSTEM	\$4,867.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thompp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			Overrun	Overrun	5	Aug 15, 2024	SYSTEM	(\$346.50)	





## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 231215-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3244	0280	ROCK DITCH CHECK	Overrun	Overrun	7	Sep 16, 2024	SYSTEM	\$346.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',16.50000 - 16.50000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
			0280 - Total						
	0290	ALTERNATE DITCH CHECK	Material		3	Jul 16, 2024	SYSTEM	(\$3,113.00)	
					4	Aug 1, 2024	SYSTEM	(\$3,113.00)	
					4	Aug 1, 2024	SYSTEM	\$3,113.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thompp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
			- Total				(\$3,113.00)		
			Material - Total				(\$3,113.00)		
			MaterialCredit		4	Aug 1, 2024	SYSTEM	\$3,113.00	
				- Total				\$3,113.00	
			MaterialCredit - Total				\$3,113.00		
			0290 - Total						
	0340	MGS GUARDRAIL	Construction Stockpile		10	Nov 4, 2024	SYSTEM	(\$5,671.88)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$5,671.88)	
			Construction Stockpile - Total				(\$5,671.88)		
			Construction Stockpile STMI		1	Jun 17, 2024	SYSTEM	\$5,671.88	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$5,671.88	
			Construction Stockpile STMI - Total				\$5,671.88		
			0340 - Total						
	0350	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		10	Nov 4, 2024	SYSTEM	(\$7,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$7,500.00)	
			Construction Stockpile - Total				(\$7,500.00)		
			Construction Stockpile STMI		1	Jun 17, 2024	SYSTEM	\$7,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$7,500.00	
			Construction Stockpile STMI - Total				\$7,500.00		
	0350 - Total							\$0.00	
	0360	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		10	Nov 4, 2024	SYSTEM	(\$7,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$7,500.00)	
			Construction Stockpile - Total				(\$7,500.00)		
			Construction Stockpile STMI		1	Jun 17, 2024	SYSTEM	\$7,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$7,500.00	
			Construction Stockpile STMI - Total				\$7,500.00		
	0360 - Total							\$0.00	
	0370	U-CHANNEL POST, 3 LB	Material		12	Dec 2, 2024	SYSTEM	(\$3,312.00)	
					12	Dec 2, 2024	SYSTEM	\$3,312.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user morgat overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
			0370 - Total						
	0390	CLASS 1 EXCAVATION	Overrun	Overrun	2	Jul 1, 2024	SYSTEM	(\$987.00)	
					3	Jul 16,	SYSTEM	\$987.00	Unit price based on averaged overrun adjustments for installed quantity on all



## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 231215-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3244	0390	CLASS 1 EXCAVATION	Overrun	Overrun		2024			previous payment estimates. Price Adjustments of ',42.00000 - 42.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
			0390 - Total						
	0410	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		10	Nov 4, 2024	SYSTEM	(\$15,120.00)	
					10	Nov 4, 2024	SYSTEM	\$15,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user morgat overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
			Other Item Adjustment	ACAD	10	Nov 4, 2024	RGAT	(\$280.67)	Bit Base - 135 SY @ 10.0" depth AC - 3.6% = (-\$280.67)
					10	Nov 4, 2024	RGAT	(\$65.49)	BP - 135 SY @ 2.0" depth AC - 4.2% = (-\$65.49)
				ACAD - Total				(\$346.16)	
				FUEL	10	Nov 4, 2024	RGAT	(\$129.57)	135 SY/89.1 Ton @12" 1.98 Ton/CY FUF 3.32 = (-\$129.57)
				FUEL - Total				(\$129.57)	
				Other Item Adjustment - Total				(\$475.73)	
			0410 - Total						
	0420	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	Material		4	Aug 1, 2024	SYSTEM	(\$53,661.60)	
					4	Aug 1, 2024	SYSTEM	\$53,661.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thompp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Aug 15, 2024	SYSTEM	(\$53,661.60)	
					5	Aug 15, 2024	SYSTEM	\$53,661.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thompp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	Sep 3, 2024	SYSTEM	(\$53,661.60)	
					6	Sep 3, 2024	SYSTEM	\$53,661.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thompp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Sep 16, 2024	SYSTEM	(\$53,661.60)	
					7	Sep 16, 2024	SYSTEM	\$53,661.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thompp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Oct 1, 2024	SYSTEM	(\$53,661.60)	
					8	Oct 1, 2024	SYSTEM	\$53,661.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thompp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
	0420 - Total							\$0.00	
	0490	CLASS B CONCRETE (SUBSTRUCTURE)	Material		4	Aug 1, 2024	SYSTEM	(\$25,141.00)	
					4	Aug 1, 2024	SYSTEM	\$25,141.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thompp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Aug 15, 2024	SYSTEM	(\$67,313.00)	
					5	Aug 15, 2024	SYSTEM	\$67,313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thompp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					6	Sep 3, 2024	SYSTEM	(\$67,313.00)	
					6	Sep 3,	SYSTEM	\$67,313.00	This adjustment offsets the original system-generated Material Payment



## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 231215-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3244	0490	CLASS B CONCRETE (SUBSTRUCTURE)	Material			2024			Estimate Item Adjustment (0004) due to user thompp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Sep 16, 2024	SYSTEM	(\$67,313.00)	
					7	Sep 16, 2024	SYSTEM	\$67,313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thompp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
				0490 - Total			\$0.00		
	0500	TYPE D BARRIER	Material		9	Oct 16, 2024	SYSTEM	(\$52,200.00)	
					9	Oct 16, 2024	SYSTEM	\$52,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user morgat overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Nov 4, 2024	SYSTEM	(\$52,200.00)	
					10	Nov 4, 2024	SYSTEM	\$52,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user morgat overriding Payment Estimate Exception 7 on the current Payment Estimate.
11					Nov 18, 2024	SYSTEM	(\$52,200.00)		
11					Nov 18, 2024	SYSTEM	\$52,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thompp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
- Total			\$0.00						
Material - Total			\$0.00						
0500 - Total			\$0.00						
0510	SLAB ON CONCRETE NU-GIRDER	Construction Stockpile		6	Sep 3, 2024	SYSTEM	(\$8,986.38)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				7	Sep 16, 2024	SYSTEM	(\$17,972.77)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				8	Oct 1, 2024	SYSTEM	(\$15,726.17)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			(\$42,685.32)		
				Construction Stockpile - Total			(\$42,685.32)		
				Construction Stockpile STMI		1	Jun 17, 2024	SYSTEM	\$42,685.32
		- Total				\$42,685.32			
		Construction Stockpile STMI - Total			\$42,685.32				
		Material		6	Sep 3, 2024	SYSTEM	(\$66,201.20)		
				6	Sep 3, 2024	SYSTEM	\$66,201.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thompp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				7	Sep 16, 2024	SYSTEM	(\$198,603.60)		
				7	Sep 16, 2024	SYSTEM	\$198,603.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thompp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				8	Oct 1, 2024	SYSTEM	(\$314,455.70)		
				8	Oct 1, 2024	SYSTEM	\$314,455.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thompp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				9	Oct 16, 2024	SYSTEM	(\$314,455.70)		
				9	Oct 16, 2024	SYSTEM	\$314,455.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user morgat overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				10	Nov 4, 2024	SYSTEM	(\$314,455.70)		
				10	Nov 4, 2024	SYSTEM	\$314,455.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user morgat overriding Payment	



## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 231215-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3244	0510	SLAB ON CONCRETE NU-GIRDER	Material						Estimate Exception 10 on the current Payment Estimate.
				11	Nov 18, 2024	SYSTEM	(\$331,006.00)		
				11	Nov 18, 2024	SYSTEM	\$331,006.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user thompp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				- Total			\$0.00		
			Material - Total			\$0.00			
			0510 - Total			\$0.00			
	0520	NU 35, PRESTRESSED CONC NU-GIRDER	Construction Stockpile		6	Sep 3, 2024	SYSTEM	(\$191,133.88)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$191,133.88)		
			Construction Stockpile - Total			(\$191,133.88)			
			Construction Stockpile STMI		1	Jun 17, 2024	SYSTEM	\$191,133.88	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$191,133.88		
			Construction Stockpile STMI - Total			\$191,133.88			
	0520 - Total			\$0.00					
	0530	REINFORCING STEEL (BRIDGES)	Material		2	Jul 1, 2024	SYSTEM	(\$26,084.80)	
					2	Jul 1, 2024	SYSTEM	\$26,084.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thompp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Jul 16, 2024	SYSTEM	(\$26,084.80)	
					3	Jul 16, 2024	SYSTEM	\$26,084.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thompp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Aug 1, 2024	SYSTEM	(\$39,440.00)	
					4	Aug 1, 2024	SYSTEM	\$39,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thompp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					5	Aug 15, 2024	SYSTEM	(\$39,440.00)	
5					Aug 15, 2024	SYSTEM	\$39,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thompp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
6					Sep 3, 2024	SYSTEM	(\$39,440.00)		
6					Sep 3, 2024	SYSTEM	\$39,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thompp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
7					Sep 16, 2024	SYSTEM	(\$39,440.00)		
7					Sep 16, 2024	SYSTEM	\$39,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thompp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
8					Oct 1, 2024	SYSTEM	(\$39,440.00)		
8					Oct 1, 2024	SYSTEM	\$39,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thompp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
- Total					\$0.00				
Material - Total					\$0.00				
0530 - Total					\$0.00				
0540					SLAB DRAIN	Construction Stockpile		8	Oct 1, 2024
		- Total					(\$4,380.00)		
		Construction Stockpile - Total					(\$4,380.00)		
	Construction Stockpile STMI		2	Jul 1, 2024		SYSTEM	\$4,380.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total				\$4,380.00			



## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 231215-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5P3244	0540	SLAB DRAIN	Construction Stockpile STMI - Total						\$4,380.00	
	0540 - Total							\$0.00		
J5P3244 - Total								(\$13,727.38)		
Overall - Total								(\$13,727.38)		



---

## Contract Adjustments for Contract - 231215-D02

There are no contract adjustments to display for this contract.