



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 4, 2024

Progress Estimate Number 11	Contract ID 231215-G01 Prime Contractor Hartman and Company, Inc.	Pay Period Start October 16, 2024 Pay Period End November 1, 2024	Original Contract Amount \$2,196,000.00 Net Change Order Amount \$2,374.95 Current Contract Amount \$2,198,374.95
---------------------------------------	--	--	--

Approval Date		By User
November 4, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	packai1
November 4, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
November 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		70.15%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 3, 2024	January 3, 2024	
Letting Date	December 15, 2023	December 15, 2023	
Notice to Proceed Date	February 5, 2024	February 5, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 11			
	This Estimate	Previous	To Date
231215-G01			
Total Posted Items Pay	\$16,191.30	\$1,525,890.91	\$1,542,082.21
Gross Item Adjustments	\$569,865.00	(\$297,686.74)	\$272,178.26
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$586,056.30	\$1,228,204.17	\$1,814,260.47

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3486	0120	6161005	CONSTRUCTION SIGNS	SQFT	\$6.500	114	\$741.00
	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.700	2,571	\$1,799.70
	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.700	2,602	\$1,821.40
	0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$6.100	1,472	\$8,979.20
	0210	8025006	MULCHING	ACRE	\$2,500.000	0.6	\$1,500.00
	0220	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$4,500.000	0.3	\$1,350.00
Project J7S3486 - Total							\$16,191.30
Overall - Total							\$16,191.30

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3486	0040	EMBANKMENT IN PLACE	Material	Credit		3,987	\$5.10	\$20,333.70
	0040	EMBANKMENT IN PLACE	Material			-3,987	\$5.10	(\$20,333.70)
	0050	COMPACTING EMBANKMENT	Material	Credit		1,012	\$21.60	\$21,859.20
	0050	COMPACTING EMBANKMENT	Material			-1,012	\$21.60	(\$21,859.20)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 4, 2024

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3486	0170	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun			-48	\$0.70	(\$33.60)
	0170	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user packai1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	48	\$0.70	\$33.60
	0180	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun			-1,303	\$0.70	(\$912.10)
	0180	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user packai1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	1,303	\$0.70	\$912.10
	0430	TYPE D BARRIER	MaterialCredit			676	\$117.50	\$79,430.00
	0440	SLAB ON CONCRETE NU-GIRDER	MaterialCredit			1,205	\$407.00	\$490,435.00
Total								\$569,865.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7S3486	FAS S605(38)	Bridge replacement	V	GREENE	on route V over Clear Creek

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7S3486	Posted Item Pay	\$16,191.30	\$1,525,890.91	\$1,542,082.21
	Gross Item Adjustments	\$569,865.00	(\$297,686.74)	\$272,178.26
	Gross Item Pay	\$586,056.30	\$1,228,204.17	\$1,814,260.47
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 6, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7S3486, Item 2035500, Project Item Line Number 0040, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Waiting on QC testing	packai1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3486, Item 2036000, Project Item Line Number 0050, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Waiting on QC testing	packai1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 231215-G01, Contract Project J7S3486, Project Item Line Number 0170, Contract Line Item Number 0170, Item 6206000C, Minor Item.	Quantity checked and accepted. Will address this overrun on next change order.	packai1	Overridden
Estimate Exception Type: Item Overrun: Contract 231215-G01, Contract Project J7S3486, Project Item Line Number 0180, Contract Line Item Number 0180, Item 6206001C, Minor Item.	Quantity checked and accepted. Will address this overrun on next change order.	packai1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231215-G01	J7S3486	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$32,500.00	\$32,500.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$11,000.00	\$11,000.00
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	1,647.00	0.00	1,647.00	CUYD	1,647.00	\$6.40	\$10,540.80
		0001	0040	2035500	EMBANKMENT IN PLACE	3,987.00	0.00	3,987.00	CUYD	3,987.00	\$5.10	\$20,333.70
		0001	0050	2036000	COMPACTING EMBANKMENT	1,012.00	0.00	1,012.00	CUYD	1,012.00	\$21.60	\$21,859.20
		0001	0060	2037075	COMPACTING IN CUT	11.10	0.00	11.10	STA	11.10	\$459.50	\$5,100.45
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	2,956.00	0.00	2,956.00	SQYD	0.00	\$7.30	\$0.00
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT	2,329.60	0.00	2,329.60	SQYD	0.00	\$52.30	\$0.00
		0001	0090	5021341	TYPE A3 SHOULDER	626.60	0.00	626.60	SQYD	0.00	\$24.80	\$0.00
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	848.00	0.00	848.00	CUYD	848.00	\$50.30	\$42,654.40
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	848.00	0.00	848.00	CUYD	848.00	\$14.80	\$12,550.40
		0001	0120	6161005	CONSTRUCTION SIGNS	159.00	0.00	159.00	SQFT	134.00	\$6.50	\$871.00
		0001	0130	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$60.00	\$240.00
		0001	0140	6161030	TYPE III MOVEABLE BARRICADE	10.00	2.00	12.00	EA	12.00	\$180.00	\$2,160.00
		0001	0150	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$108,521.34	\$108,521.34
		0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,523.00	0.00	2,523.00	LF	2,571.00	\$0.70	\$1,799.70
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,299.00	0.00	1,299.00	LF	2,602.00	\$0.70	\$1,821.40
		0001	0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,472.00	0.00	1,472.00	SQYD	1,472.00	\$6.10	\$8,979.20
		0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$18,400.00	\$18,400.00
		0001	0210	8025006	MULCHING	2.40	0.00	2.40	ACRE	1.80	\$2,500.00	\$4,500.00
		0001	0220	8051000A	SEEDING - COOL SEASON GRASSES	1.20	0.00	1.20	ACRE	0.90	\$4,500.00	\$4,050.00
		0001	0230	8061005	ROCK DITCH CHECK	79.00	0.00	79.00	LF	79.00	\$30.00	\$2,370.00
		0001	0240	8061016	SEDIMENT REMOVAL	31.00	0.00	31.00	CUYD	0.00	\$75.40	\$0.00
		0001	0250	8061017	TEMPORARY SEEDING	1.20	0.00	1.20	ACRE	0.00	\$4,000.00	\$0.00
		0001	0260	8061019	SILT FENCE	1,823.00	0.00	1,823.00	LF	1,823.00	\$4.50	\$8,203.50
		0001	0270	8061050	TYPE C BERM	466.00	0.00	466.00	LF	342.00	\$20.00	\$6,840.00
		0010	0280	6061060	MGS GUARDRAIL	200.00	0.00	200.00	LF	200.00	\$25.00	\$5,000.00
		0010	0290	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,600.00	\$14,400.00
		0010	0300	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,870.00	\$11,480.00
		0070	0310	2061000	CLASS 1 EXCAVATION	100.00	0.00	100.00	CUYD	100.00	\$53.00	\$5,300.00
		0070	0320	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$56,100.00	\$56,100.00
		0070	0330	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	144.00	0.00	144.00	SQYD	0.00	\$119.50	\$0.00
		0070	0340	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	133.50	2.10	135.60	LF	135.60	\$959.50	\$130,108.20
		0070	0350	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	99.00	0.00	99.00	LF	99.00	\$654.00	\$64,746.00
		0070	0360	7011300	VIDEO CAMERA INSPECTION	9.00	0.00	9.00	EA	9.00	\$150.00	\$1,350.00
		0070	0370	7011400	FOUNDATION INSPECTION HOLES	189.00	0.00	189.00	LF	189.00	\$115.00	\$21,735.00
		0070	0380	7011600	SONIC LOGGING TESTING	9.00	0.00	9.00	EA	9.00	\$2,000.00	\$18,000.00
		0070	0390	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	288.00	0.00	288.00	LF	288.00	\$118.50	\$34,128.00
		0070	0400	7026000	PRE-BORE FOR PILING	252.00	0.00	252.00	LF	252.00	\$125.00	\$31,500.00
		0070	0410	7027000	PILE POINT REINFORCEMENT	12.00	0.00	12.00	EA	12.00	\$145.50	\$1,746.00
		0070	0420	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	157.10	0.00	157.10	CUYD	157.10	\$979.00	\$153,800.90
		0070	0430	7034219A	TYPE D BARRIER	676.00	0.00	676.00	LF	676.00	\$117.50	\$79,430.00
		0070	0440	7034221	SLAB ON CONCRETE NU-GIRDER	1,205.00	0.00	1,205.00	SQYD	1,205.00	\$407.00	\$490,435.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231215-G01	J7S3486	0070	0450	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	1,236.00	0.00	1,236.00	LF	0.00	\$379.00	\$0.00
		0070	0460	7061060	REINFORCING STEEL (BRIDGES)	45,790.00	0.00	45,790.00	LB	45,790.00	\$1.60	\$73,264.00
		0070	0470	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,220.00	\$4,440.00
		0070	0480	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$404.00	\$3,232.00
		0070	0490	7161002	LAMINATED NEOPRENE BEARING PAD	24.00	0.00	24.00	EA	24.00	\$358.00	\$8,592.00
Project J7S3486 - Total Value Posted to Date as of Report Generated Date												\$1,542,082.19
231215-G01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,542,082.19



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 6, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7S3486

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0120	6161005	CONSTRUCTION SIGNS	10/21/24	10/21/24	114.00	SQFT	Length of project.					
0170	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	10/28/24	11/4/24	2,571.00	LF	Route V					
0180	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	10/28/24	11/4/24	2,602.00	LF	Route V					
0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	10/30/24	11/4/24	1,472.00	SQYD	Route V					
0210	8025006	MULCHING	10/30/24	11/4/24	0.60	ACRE	Route V					
0220	8051000A	SEEDING - COOL SEASON GRASSES	10/30/24	11/4/24	0.30	ACRE	Route V					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 231215-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7S3486	0030	UNCLASSIFIED EXCAVATION	Price FUEL		9	Oct 1, 2024	SYSTEM	(\$101.78)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					10	Oct 16, 2024	SYSTEM	(\$108.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total					(\$209.99)	
					Price FUEL - Total					(\$209.99)	
					0030 - Total					(\$209.99)	
0040	EMBANKMENT IN PLACE	Material			10	Oct 16, 2024	SYSTEM	(\$20,333.70)			
					11	Nov 4, 2024	SYSTEM	(\$20,333.70)			
					- Total					(\$40,667.40)	
				Material - Total					(\$40,667.40)		
		MaterialCredit				11	Nov 4, 2024	SYSTEM	\$20,333.70		
					- Total					\$20,333.70	
				MaterialCredit - Total					\$20,333.70		
		Price FUEL				10	Oct 16, 2024	SYSTEM	(\$611.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total					(\$611.21)	
				Price FUEL - Total					(\$611.21)		
		0040 - Total					(\$20,944.91)				
0050	COMPACTING EMBANKMENT	Material			10	Oct 16, 2024	SYSTEM	(\$21,859.20)			
					11	Nov 4, 2024	SYSTEM	(\$21,859.20)			
					- Total					(\$43,718.40)	
				Material - Total					(\$43,718.40)		
		MaterialCredit				11	Nov 4, 2024	SYSTEM	\$21,859.20		
					- Total					\$21,859.20	
		MaterialCredit - Total					\$21,859.20				
		0050 - Total					(\$21,859.20)				
0120	CONSTRUCTION SIGNS	Material			2	Jun 17, 2024	SYSTEM	\$130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user packai1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					2	Jun 17, 2024	SYSTEM	(\$130.00)			
					- Total					\$0.00	
		Material - Total					\$0.00				
		0120 - Total					\$0.00				
0140	TYPE III MOVEABLE BARRICADE	Material			2	Jun 17, 2024	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user packai1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					2	Jun 17, 2024	SYSTEM	(\$1,800.00)			
					- Total					\$0.00	
				Material - Total					\$0.00		
		Overrun	Overrun			3	Jul 1, 2024	SYSTEM	\$360.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user packai1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						3	Jul 1, 2024	SYSTEM	(\$360.00)		
						4	Jul 16, 2024	SYSTEM	(\$360.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
						9	Oct 1, 2024	SYSTEM	\$360.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',180.00000 - 180.00000, 'is applied (if non-zero).	
				Overrun - Total					\$0.00		
				Overrun - Total					\$0.00		



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 231215-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7S3486	0140 - Total							\$0.00			
	0150	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		2	Jun 17, 2024	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user packai1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					2	Jun 17, 2024	SYSTEM	(\$8,000.00)			
				- Total							\$0.00
	Material - Total							\$0.00			
	0150 - Total							\$0.00			
	0170	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Overrun	Overrun	11	Nov 4, 2024	SYSTEM	\$33.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user packai1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					11	Nov 4, 2024	SYSTEM	(\$33.60)			
					Overrun - Total						
	Overrun - Total							\$0.00			
	0170 - Total							\$0.00			
	0180	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Overrun	Overrun	11	Nov 4, 2024	SYSTEM	\$912.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user packai1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					11	Nov 4, 2024	SYSTEM	(\$912.10)			
					Overrun - Total						
	Overrun - Total							\$0.00			
	0180 - Total							\$0.00			
	0260	SILT FENCE	Material		3	Jul 1, 2024	SYSTEM	(\$8,203.50)			
					4	Jul 16, 2024	SYSTEM	(\$8,203.50)			
					5	Aug 2, 2024	SYSTEM	(\$8,203.50)			
					6	Aug 16, 2024	SYSTEM	(\$8,203.50)			
					7	Sep 3, 2024	SYSTEM	(\$8,203.50)			
				- Total						(\$41,017.50)	
				Material - Total						(\$41,017.50)	
					MaterialCredit		4	Jul 16, 2024	SYSTEM	\$8,203.50	
							5	Aug 2, 2024	SYSTEM	\$8,203.50	
							6	Aug 16, 2024	SYSTEM	\$8,203.50	
							7	Sep 3, 2024	SYSTEM	\$8,203.50	
			8	Sep 16, 2024		SYSTEM	\$8,203.50				
	- Total						\$41,017.50				
	MaterialCredit - Total						\$41,017.50				
	0260 - Total							\$0.00			
	0280	MGS GUARDRAIL	Construction Stockpile		10	Oct 16, 2024	SYSTEM	(\$2,928.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$2,928.00)
				Construction Stockpile - Total							(\$2,928.00)
					Construction Stockpile STMI		5	Aug 2, 2024		SYSTEM	\$2,928.00
				- Total							\$2,928.00
	Construction Stockpile STMI - Total						\$2,928.00				
	0280 - Total							\$0.00			
	0290	MGS BRIDGE APP. TRANS SEC	Construction Stockpile		10	Oct 16, 2024	SYSTEM	(\$9,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 231215-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7S3486	0290	(REG/NO CURB)	Construction Stockpile	- Total				(\$9,100.00)			
			Construction Stockpile - Total							(\$9,100.00)	
			Construction Stockpile STMI		5	Aug 2, 2024	SYSTEM	\$9,100.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$9,100.00	
			Construction Stockpile STMI - Total							\$9,100.00	
			0290 - Total							\$0.00	
0300		TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile	- Total	10	Oct 16, 2024	SYSTEM	(\$7,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			Construction Stockpile - Total							(\$7,500.00)	
			Construction Stockpile STMI		5	Aug 2, 2024	SYSTEM	\$7,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$7,500.00	
			Construction Stockpile STMI - Total							\$7,500.00	
			0300 - Total							\$0.00	
0340		DRILLED SHAFTS (4 FT. 0 IN. DIA.)	Material		5	Aug 2, 2024	SYSTEM	(\$130,108.20)			
					6	Aug 16, 2024	SYSTEM	(\$130,108.20)			
				- Total							(\$260,216.40)
			Material - Total							(\$260,216.40)	
			MaterialCredit		6	Aug 16, 2024	SYSTEM	\$130,108.20			
					7	Sep 3, 2024	SYSTEM	\$130,108.20			
				- Total							\$260,216.40
			MaterialCredit - Total							\$260,216.40	
			Overrun	Overrun	5	Aug 2, 2024	SYSTEM	(\$2,014.95)			
					9	Oct 1, 2024	SYSTEM	\$2,014.95	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '959.50000 - 959.50000, 'is applied (if non-zero).		
				Overrun - Total							\$0.00
Overrun - Total							\$0.00				
0340 - Total							\$0.00				
0350		ROCK SOCKETS (3 FT 6 IN. DIA.)	Material		5	Aug 2, 2024	SYSTEM	(\$64,746.00)			
					6	Aug 16, 2024	SYSTEM	(\$64,746.00)			
					7	Sep 3, 2024	SYSTEM	\$64,746.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user packai1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					7	Sep 3, 2024	SYSTEM	(\$64,746.00)			
			- Total							(\$129,492.00)	
			Material - Total							(\$129,492.00)	
			MaterialCredit		6	Aug 16, 2024	SYSTEM	\$64,746.00			
					7	Sep 3, 2024	SYSTEM	\$64,746.00			
- Total							\$129,492.00				
MaterialCredit - Total							\$129,492.00				
0350 - Total							\$0.00				
0420		CLASS B CONCRETE (SUBSTRUCTURE)	Material		5	Aug 2, 2024	SYSTEM	(\$41,118.00)			
					6	Aug 16, 2024	SYSTEM	\$41,118.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user packai1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 231215-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7S3486	0420	CLASS B CONCRETE (SUBSTRUCTURE)	Material		6	Aug 16, 2024	SYSTEM	(\$41,118.00)					
			- Total							(\$41,118.00)			
			Material - Total							(\$41,118.00)			
			MaterialCredit		6	Aug 16, 2024	SYSTEM	\$41,118.00					
			- Total							\$41,118.00			
			MaterialCredit - Total							\$41,118.00			
			0420 - Total							\$0.00			
			0430	TYPE D BARRIER	Material		10	Oct 16, 2024	SYSTEM	(\$79,430.00)			
					- Total							(\$79,430.00)	
					Material - Total							(\$79,430.00)	
MaterialCredit		11			Nov 4, 2024	SYSTEM	\$79,430.00						
- Total							\$79,430.00						
MaterialCredit - Total							\$79,430.00						
0430 - Total							\$0.00						
0440	SLAB ON CONCRETE NU-GIRDER	Construction Stockpile		9	Oct 1, 2024	SYSTEM	(\$70,228.18)	Payment Estimate Item Adjustment generated Stockpile Transaction					
		- Total							(\$70,228.18)				
		Construction Stockpile - Total							(\$70,228.18)				
		Construction Stockpile STMI		1	Jun 3, 2024	SYSTEM	\$70,228.18	Payment Estimate Item Adjustment generated Stockpile Transaction					
		- Total							\$70,228.18				
		Construction Stockpile STMI - Total							\$70,228.18				
		Material				9	Oct 1, 2024	SYSTEM	(\$490,435.00)				
						10	Oct 16, 2024	SYSTEM	(\$490,435.00)				
		- Total							(\$980,870.00)				
		Material - Total							(\$980,870.00)				
		MaterialCredit				10	Oct 16, 2024	SYSTEM	\$490,435.00				
						11	Nov 4, 2024	SYSTEM	\$490,435.00				
- Total							\$980,870.00						
MaterialCredit - Total							\$980,870.00						
0440 - Total							\$0.00						
0450	NU 35, PRESTRESSED CONC NU-GIRDER	Construction Stockpile STMI		1	Jun 3, 2024	SYSTEM	\$315,192.36	Payment Estimate Item Adjustment generated Stockpile Transaction					
		- Total							\$315,192.36				
		Construction Stockpile STMI - Total							\$315,192.36				
0450 - Total							\$315,192.36						
J7S3486 - Total							\$272,178.26						
Overall - Total							\$272,178.26						



Contract Adjustments for Contract - 231215-G01

There are no contract adjustments to display for this contract.