



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 3, 2024

Pay Estimate Created Date: October 1, 2024

Progress Estimate Number <b>10</b>	<b>Contract ID</b> 231215-G03	<b>Pay Period Start</b> September 16, 2024	<b>Original Contract Amount</b> \$2,187,187.00
	<b>Prime Contractor</b> The Truesdell Corporation of Wisconsin, Inc.dba Truesdell Corporation Midwest	<b>Pay Period End</b> September 30, 2024	<b>Net Change Order Amount</b> \$6,918.60
			<b>Current Contract Amount</b> \$2,194,105.60

Approval Date		By User
October 1, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	dentod1
October 1, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	evendj1
October 2, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2024	October 1, 2024		97.38%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 3, 2024	January 3, 2024	
Letting Date	December 15, 2023	December 15, 2023	
Notice to Proceed Date	February 5, 2024	February 5, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
231215-G03			
Total Posted Items Pay	\$418.60	\$2,136,193.40	\$2,136,612.00
Gross Item Adjustments	\$6,541.53	(\$7,277.94)	(\$736.41)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$6,960.13</b>	\$2,128,915.46	\$2,135,875.59

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSR0087	0090	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.700	598	\$418.60
<b>Project JSR0087 - Total</b>							<b>\$418.60</b>
<b>Overall - Total</b>							<b>\$418.60</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSR0087	0100	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	22873 LF of 4 in yellow paint. Roadrunner resprayed routes that failed and 80% passing tests. Visually inspected striping at night for 100% pay.			\$6,541.53
<b>Total</b>								<b>\$6,541.53</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on October 3, 2024

### Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSR0087	FAF-160-2 (16)	High friction surface treatment	Various	TANEY	Route 160 near Merriam Woods, Route 76 East of Branson, Route 65 in Hollister, Route 13 and Route 86 in Stone County near Lampe, Route 265 West of Branson, Route 59 in McDonald County near Lanagan, and I 49 in Nevada

### Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
JSR0087	<b>Posted Item Pay</b>	\$418.60	\$2,136,193.40	\$2,136,612.00
	<b>Gross Item Adjustments</b>	\$6,541.53	(\$7,277.94)	(\$736.41)
	<b>Gross Item Pay</b>	<b>\$6,960.13</b>	<b>\$2,128,915.46</b>	<b>\$2,135,875.59</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on October 3, 2024

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 3, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231215-G03	JSR0087	0001	0010	4139905	MISC.HIGH FRICTION SURFACE TREATMENT- BUXITE	89,147.00	0.00	89,147.00	SQYD	89,147.00	\$20.00	\$1,782,940.00
		0001	0020	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$6,000.00	\$12,000.00
		0001	0030	6161005	CONSTRUCTION SIGNS	700.00	0.00	700.00	SQFT	700.00	\$8.40	\$5,880.00
		0001	0040	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$109.00	\$436.00
		0001	0050	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	150.00	\$20.00	\$3,000.00
		0001	0060	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$1,300.00	\$1,300.00
		0001	0070	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	2.00	6.00	EA	6.00	\$3,250.00	\$19,500.00
		0001	0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$274,710.80	\$274,710.80
		0001	0090	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,134.00	598.00	3,732.00	LF	3,732.00	\$0.70	\$2,612.40
		0001	0100	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	38,682.00	0.00	38,682.00	LF	28,259.00	\$0.70	\$19,781.30
		0001	0110	6207001	PAVEMENT MARKING REMOVAL	42,766.00	0.00	42,766.00	LF	9,301.00	\$1.50	\$13,951.50
		0001	0120	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$500.00	\$500.00
<b>Project JSR0087 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$2,136,612.00</b>
<b>231215-G03 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$2,136,612.00</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 3, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: JSR0087

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0090	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	9/25/24	10/1/24	598.00	LF	I-49	102.906		103.359		Change order 0002

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



### Line Item Adjustments by Estimate

Contract ID: 231215-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSR0087	0090	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	PPPS	9	Sep 16, 2024	dentod1	(\$65.24)	waiting on retroreflectivity results on 466 LF of 6 in white paint. the quantity was mistakenly paid out to 100% before results were received. this adjustment retroactively withholds 20%  466LFx\$0.7/LFx20%=\$65.24				
								PPPS - Total		(\$65.24)			
								REFL	9	Sep 16, 2024	dentod1	\$82.87	2668 LF of 6in white paint. Retroreflectivity results showed 11.2% at 100% pay and 88.8% at 105% pay. Unit price at .70 cents per LF.
								REFL - Total		\$82.87			
								Other Item Adjustment - Total		\$17.63			
	0090 - Total		\$17.63										
	0100	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	PPPS	9	Sep 16, 2024	dentod1	(\$754.04)	waiting on retroreflectivity results on 5386 LF of 4 in yellow paint. the quantity was mistakenly paid out to 100% before results were received. this adjustment retroactively withholds 20%  5386LFx\$0.7/LFx20%=\$754.04				
								PPPS - Total		(\$754.04)			
								REFL	9	Sep 16, 2024	dentod1	(\$6,541.53)	22873 LF of 4in yellow paint. Retroreflectivity results showed 29.8% at 0% pay and 56.0% at 80% pay 11.0 at 100% pay 3.2% at 105% pay. Unit price at .70 cents per LF.
									10	Oct 1, 2024	dentod1	\$6,541.53	22873 LF of 4 in yellow paint. Roadrunner resprayed routes that failed and 80% passing tests. Visually inspected striping at night for 100% pay.
REFL - Total								\$0.00					
Other Item Adjustment - Total		(\$754.04)											
0100 - Total		(\$754.04)											
JSR0087 - Total		(\$736.41)											
Overall - Total		(\$736.41)											



---

**Contract Adjustments for Contract - 231215-G03**

There are no contract adjustments to display for this contract.