



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on June 5, 2025

Pay Estimate Created Date: June 2, 2025

Progress Estimate Number 8	Contract ID 231215-G10	Pay Period Start May 16, 2025	Original Contract Amount \$1,698,698.00
Prime Contractor The Truesdell Corporation of Wisconsin, Inc.dba Truesdell Corporation Midwest	Pay Period End June 1, 2025	Net Change Order Amount \$13,596.80	
		Current Contract Amount \$1,712,294.80	

Approval Date		By User
June 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	netzee1
June 3, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
June 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2024	June 30, 2025		69.85%

Contract Informational Dates	Milestones
------------------------------	------------

Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 3, 2024	January 3, 2024	
Letting Date	December 15, 2023	December 15, 2023	
Notice to Proceed Date	February 5, 2024	February 5, 2024	
Work Began Date			

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
231215-G10			
Total Posted Items Pay	\$292,324.60	\$903,766.36	\$1,196,090.96
Gross Item Adjustments	(\$70,708.49)	\$189,232.02	\$118,523.53
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,092,998.38	\$1,314,614.49
Contract Total Payable This Estimate:	\$221,616.11		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSU0058	0020	4139905	MISC.HIGH FRICTION SURFACE TREATMENT-BUXITE	SQYD	\$20.150	13,544	\$272,911.60
	0140	6207001	PAVEMENT MARKING REMOVAL	LF	\$2.000	1,213	\$2,426.00
	5001	6189901	MISC.Contract Bond Payment	LS	\$16,987.000	1	\$16,987.00

Project JSU0058 - Total **\$292,324.60**

Overall - Total **\$292,324.60**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSU0058	0020	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$70,708.49)
Total								(\$70,708.49)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 5, 2025

Contract Project Information						
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work	
JSU0058	I - 443(345)	High friction surface treatment	65, 60, 13, NN, 125	GREENE	on ramp from Route 65 S to I 44 W, on ramp from Route 65 N to I 44 W, at 2 locations on Route 60 in Springfield, and on Route 13 at Division St. in Springfield, one location on Route NN near Nixa, and one location on Route 125 near Linden	
Totals by Job Numbers						
JSU0058				This Estimate	Previous	To Date
	Posted Item Pay			\$292,324.60	\$903,766.36	\$1,196,090.96
	Gross Item Adjustments			(\$70,708.49)	\$189,232.02	\$118,523.53
	Gross Item Pay			\$221,616.11	\$1,092,998.38	\$1,314,614.49
	Incentive			\$0.00	\$0.00	\$0.00
	Disincentive			\$0.00	\$0.00	\$0.00
	Liquidated Damages			\$0.00	\$0.00	\$0.00
	Other Contract Adjustments			\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 5, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231215-G10	JSU0058	0001	0010	2161502	REMOVAL OF CONCRETE WEARING SURFACE	8,364.00	960.00	9,324.00	SQFT	9,324.00	\$2.70	\$25,174.80
		0001	0020	4139905	MISC.HIGH FRICTION SURFACE TREATMENT- BUXITE	67,798.00	0.00	67,798.00	SQYD	45,095.17	\$20.15	\$908,667.68
		0001	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	1.00	3.00	EA	3.00	\$7,300.00	\$21,900.00
		0001	0040	6161005	CONSTRUCTION SIGNS	844.00	0.00	844.00	SQFT	708.00	\$8.70	\$6,159.60
		0001	0050	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$110.00	\$0.00
		0001	0060	6161025	CHANNELIZER (TRIM-LINE)	250.00	0.00	250.00	EA	250.00	\$20.00	\$5,000.00
		0001	0070	6161033	DIRECTION INDICATOR BARRICADE	4.00	0.00	4.00	EA	0.00	\$81.50	\$0.00
		0001	0080	6161040	FLASHING ARROW PANEL	3.00	1.00	4.00	EA	4.00	\$1,350.00	\$5,400.00
		0001	0090	6161055	SEQUENTIAL FLASHING WARNING LIGHT	14.00	0.00	14.00	EA	0.00	\$109.00	\$0.00
		0001	0100	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$4,750.00	\$19,000.00
		0001	0110	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$227,039.80	\$0.00
		0001	0111	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.81	\$210,052.80	\$170,562.87
		0001	0120	6205902A	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	7,439.00	0.00	7,439.00	LF	4,192.00	\$0.70	\$2,934.40
		0001	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,528.00	1,564.00	5,092.00	LF	5,092.00	\$0.70	\$3,564.40
		0001	0140	6207001	PAVEMENT MARKING REMOVAL	11,242.00	0.00	11,242.00	LF	4,740.10	\$2.00	\$9,480.20
		0001	0150	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$500.00	\$0.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$16,987.00	\$16,987.00
		0001	5002	6161030	TYPE 3 MOVEABLE BARRICADE	0.00	8.00	8.00	EA	8.00	\$157.50	\$1,260.00
Project JSU0058 - Total Value Posted to Date as of Report Generated Date												\$1,196,090.95
231215-G10 Overall - Total Value Posted to Date as of Report Generated Date												\$1,196,090.95



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSU0058

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	4139905	MISC.	5/16/25	6/2/25	1,538.00	SQYD	Location 7, Lane 3					05/13/25
				6/2/25	1,967.00	SQYD	Rest of Location 7, Lane 3, Location 7, Lane 4					05/14/25
				6/2/25	2,213.00	SQYD	Rest of Location 7, Lane 4					05/15/25
				6/2/25	2,214.00	SQYD	Location 6, Lane 3					
			5/20/25	6/2/25	612.00	SQYD	Rest of Location 6, Lane 3					
			5/22/25	6/2/25	1,717.00	SQYD	Location 8, Lane 3					
			5/28/25	6/2/25	1,621.00	SQYD	Location 6, Lane 2					
			5/30/25	6/2/25	1,662.00	SQYD	Location 9, Lane 3					
0140	6207001	PAVEMENT MARKING REMOVAL	5/30/25	6/2/25	1,213.00	LF	Various Locations in Greene & Christian County					
5001	6189901	MISC.	5/30/25	6/2/25	1.00	LS	Within project limits					Contract bond payment

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jun 5, 2025

Contract ID: 231215-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSU0058	0010	REMOVAL OF CONCRETE WEARING SURFACE	Overrun	Overrun	1	Jul 16, 2024	SYSTEM	(\$2,592.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.70000 - 2.70000, 'is applied (if non-zero).
					6	Nov 4, 2024	SYSTEM	\$2,592.00	
				Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
			0010 - Total						
	0020	MISC.	Construction Stockpile		7	May 16, 2025	SYSTEM	(\$66,484.98)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Jun 2, 2025	SYSTEM	(\$70,708.49)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$137,193.47)	
			Construction Stockpile - Total				(\$137,193.47)		
			Construction Stockpile STMI		4	Sep 16, 2024	SYSTEM	\$255,717.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$255,717.00
			Construction Stockpile STMI - Total				\$255,717.00		
			0020 - Total						
	0030	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		1	Jul 16, 2024	SYSTEM	(\$14,600.00)	
- Total					(\$14,600.00)				
Material - Total				(\$14,600.00)					
MaterialCredit				2	Aug 2, 2024	SYSTEM	\$14,600.00		
				- Total				\$14,600.00	
MaterialCredit - Total				\$14,600.00					
0030 - Total							\$0.00		
0040	CONSTRUCTION SIGNS	Material		1	Jul 16, 2024	SYSTEM	(\$2,749.20)		
				- Total				(\$2,749.20)	
		Material - Total				(\$2,749.20)			
		MaterialCredit		2	Aug 2, 2024	SYSTEM	\$2,749.20		
				- Total				\$2,749.20	
		MaterialCredit - Total				\$2,749.20			
		0040 - Total							\$0.00
0060	CHANNELIZER (TRIM-LINE)	Material		1	Jul 16, 2024	SYSTEM	(\$5,000.00)		
				- Total				(\$5,000.00)	
		Material - Total				(\$5,000.00)			
		MaterialCredit		2	Aug 2, 2024	SYSTEM	\$5,000.00		
				- Total				\$5,000.00	
		MaterialCredit - Total				\$5,000.00			
		0060 - Total							\$0.00
0080	FLASHING ARROW PANEL	Material		1	Jul 16, 2024	SYSTEM	(\$5,400.00)		
				- Total				(\$5,400.00)	
		Material - Total				(\$5,400.00)			
		MaterialCredit		2	Aug 2, 2024	SYSTEM	\$5,400.00		
				- Total				\$5,400.00	
		MaterialCredit - Total				\$5,400.00			
		Overrun	Overrun	1	Jul 16, 2024	SYSTEM	(\$1,350.00)		
				1	Jul 16,	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Overrun Payment	



Line Item Adjustments by Estimate

Jun 5, 2025

Contract ID: 231215-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSU0058	0080	FLASHING ARROW PANEL	Overrun	Overrun		2024			Estimate Item Adjustment (0002) due to user netzee1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					2	Aug 2, 2024	SYSTEM	(\$1,350.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					5	Sep 30, 2024	SYSTEM	(\$2,700.00)	
					6	Nov 4, 2024	SYSTEM	\$4,050.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1350.00000 - 1350.00000, 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
			0080 - Total						
	0100	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Jul 16, 2024	SYSTEM	(\$19,000.00)	
				- Total				(\$19,000.00)	
			Material - Total				(\$19,000.00)		
			MaterialCredit		2	Aug 2, 2024	SYSTEM	\$19,000.00	
				- Total				\$19,000.00	
			MaterialCredit - Total				\$19,000.00		
	0100 - Total							\$0.00	
	0130	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Overrun	Overrun	3	Aug 16, 2024	SYSTEM	(\$1,094.80)	
					6	Nov 4, 2024	SYSTEM	\$1,094.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.70000 - 0.70000, 'is applied (if non-zero).
					Overrun - Total				\$0.00
			Overrun - Total				\$0.00		
			0130 - Total						
JSU0058 - Total								\$118,523.53	
Overall - Total								\$118,523.53	



Contract Adjustments for Contract - 231215-G10

There are no contract adjustments to display for this contract.