



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 20, 2024

Pay Estimate Created Date: March 18, 2024

Progress Estimate Number 2	Contract ID 231215-H03 Prime Contractor Fronabarger Concreters, Inc.	Pay Period Start March 2, 2024 Pay Period End March 15, 2024	Original Contract Amount \$2,388,855.24 Net Change Order Amount \$0.00 Current Contract Amount \$2,388,855.24
--------------------------------------	---	---	--

Approval Date		By User
March 18, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	ellisc2
March 18, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	plottk1
March 19, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		1.09%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 3, 2024	January 3, 2024	
Letting Date	December 15, 2023	December 15, 2023	
Notice to Proceed Date	February 5, 2024	February 5, 2024	
Open to Traffic Date	February 5, 2024	February 5, 2024	
Work Began Date	March 14, 2024	March 14, 2024	

Contract Total Pay For Estimate No. 2

	This Estimate	Previous	To Date
231215-H03			
Total Posted Items Pay	\$15,228.75	\$10,725.00	\$25,953.75
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$10,725.00	\$25,953.75
Contract Total Payable This Estimate:	\$15,228.75		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3841	0240	6161005	CONSTRUCTION SIGNS	SQFT	\$6.250	319	\$1,993.75
	0250	6161025	CHANNELIZER (TRIM LINE)	EA	\$15.000	99	\$1,485.00
	0280	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	EA	\$11,750.000	1	\$11,750.00
Project J9S3841 - Total							\$15,228.75
Overall - Total							\$15,228.75

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3841	0240	CONSTRUCTION SIGNS	Material			-319	\$6.25	(\$1,993.75)
	0240	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ellisc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	319	\$6.25	\$1,993.75
	0250	CHANNELIZER (TRIM LINE)	Material			-114	\$15.00	(\$1,710.00)
	0250	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ellisc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	114	\$15.00	\$1,710.00
	0270	CHANGEABLE MESSAGE	Material			-3	\$3,500.00	(\$10,500.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 20, 2024

Pay Estimate Created Date: March 18, 2024

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 2		Contract ID 231215-H03 Prime Contractor Fronabarger Concreters, Inc.		Pay Period Start March 2, 2024 Pay Period End March 15, 2024		Original Contract Amount \$2,388,855.24 Net Change Order Amount \$0.00 Current Contract Amount \$2,388,855.24		
J9S3841		SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED						
	0270	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ellisc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	3	\$3,500.00	\$10,500.00
	0280	WORK ZONE TRAFFIC SIGNAL SYSTEM	Material			-1	\$11,750.00	(\$11,750.00)
	0280	WORK ZONE TRAFFIC SIGNAL SYSTEM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ellisc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	1	\$11,750.00	\$11,750.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 20, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3841	FAF 25-2(32)	Roundabout	25	CAPE GIRARDEAU	at Route K

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J9S3841	Posted Item Pay	\$15,228.75	\$10,725.00	\$25,953.75
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$15,228.75	\$10,725.00	\$25,953.75
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 20, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3841, Item 6161005, Project Item Line Number 0240, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	ellisc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3841, Item 6161025, Project Item Line Number 0250, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	ellisc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3841, Item 6161098A, Project Item Line Number 0270, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	ellisc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3841, Item 6162000A, Project Item Line Number 0280, Material Set 6162000A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	ellisc2	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231215-H03	J9S3841	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$125,000.00	\$0.00
		0001	0020	2063000	CLASS 3 EXCAVATION	81.00	0.00	81.00	CUYD	0.00	\$45.00	\$0.00
		0001	0030	2072000	LINEAR GRADING CLASS 2	26.30	0.00	26.30	STA	0.00	\$2,500.00	\$0.00
		0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,664.00	0.00	2,664.00	SQYD	0.00	\$9.00	\$0.00
		0001	0050	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	9,465.00	0.00	9,465.00	SQYD	0.00	\$12.00	\$0.00
		0001	0060	3101003	GRAVEL (A)	426.00	0.00	426.00	SQYD	0.00	\$14.00	\$0.00
		0001	0070	4010150	TYPE A2 SHOULDER	1,922.00	0.00	1,922.00	SQYD	0.00	\$51.97	\$0.00
		0001	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22. (BP-1)	548.00	0.00	548.00	TONS	0.00	\$186.30	\$0.00
		0001	0090	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	2,542.00	0.00	2,542.00	TONS	0.00	\$129.09	\$0.00
		0001	0100	4030306	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP250C MIX)	3,055.00	0.00	3,055.00	TONS	0.00	\$128.39	\$0.00
		0001	0110	5029905	MISC.CONCRETE PAVEMENT (10 IN. NON-REINF) (STAMPED AND COLORED)	480.90	0.00	480.90	SQYD	0.00	\$165.00	\$0.00
		0001	0120	6044011	PIPE COLLAR, TYPE A	3.00	0.00	3.00	EA	0.00	\$3,000.00	\$0.00
		0001	0130	6083003	3 IN. CONCRETE MEDIAN STRIP	47.70	0.00	47.70	SQYD	0.00	\$145.00	\$0.00
		0001	0140	6083006	6 IN. CONCRETE MEDIAN STRIP	825.90	0.00	825.90	SQYD	0.00	\$130.00	\$0.00
		0001	0150	6085007	PAVED APPROACH, 7 IN.	879.10	0.00	879.10	SQYD	0.00	\$130.00	\$0.00
		0001	0160	6091041	CONCRETE GUTTER TYPE A	45.00	0.00	45.00	LF	0.00	\$75.00	\$0.00
		0001	0170	6091052	CURB AND GUTTER TYPE B	464.00	0.00	464.00	LF	0.00	\$55.00	\$0.00
		0001	0180	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	154.00	0.00	154.00	LF	0.00	\$25.00	\$0.00
		0001	0190	6092031	CONCRETE CURB LOW PROFILE TYPE E	281.20	0.00	281.20	LF	0.00	\$25.00	\$0.00
		0001	0200	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	45.00	0.00	45.00	CUYD	0.00	\$65.00	\$0.00
		0001	0210	6096042	PLACING TYPE 2 ROCK DITCH LINER	45.00	0.00	45.00	CUYD	0.00	\$65.00	\$0.00
		0001	0220	6113010	FURNISHING TYPE 1 ROCK BLANKET	12.00	0.00	12.00	CUYD	0.00	\$65.00	\$0.00
		0001	0230	6113030	PLACING TYPE 1 ROCK BLANKET	12.00	0.00	12.00	CUYD	0.00	\$65.00	\$0.00
		0001	0240	6161005	CONSTRUCTION SIGNS	571.00	0.00	571.00	SQFT	319.00	\$6.25	\$1,993.75
		0001	0250	6161025	CHANNELIZER (TRIM LINE)	114.00	0.00	114.00	EA	114.00	\$15.00	\$1,710.00
		0001	0260	6161030	TYPE III MOVEABLE BARRICADE	3.00	0.00	3.00	EA	0.00	\$125.00	\$0.00
		0001	0270	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$3,500.00	\$10,500.00
		0001	0280	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$11,750.00	\$11,750.00
		0001	0290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$335,000.00	\$0.00
		0001	0300	6191000	PAVEMENT EDGE TREATMENT	4,500.00	0.00	4,500.00	LF	0.00	\$4.00	\$0.00
		0001	0310	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	10.00	0.00	10.00	EA	0.00	\$300.00	\$0.00
		0001	0320	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	16.00	0.00	16.00	EA	0.00	\$100.00	\$0.00
		0001	0330	6200045	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LT/RT FISH HOOK ARROW	5.00	0.00	5.00	EA	0.00	\$1,700.00	\$0.00
		0001	0340	6200051	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT FISH HOOK ARROW	2.00	0.00	2.00	EA	0.00	\$1,700.00	\$0.00
		0001	0350	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	5,860.00	0.00	5,860.00	LF	0.00	\$2.00	\$0.00
		0001	0360	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	11,650.00	0.00	11,650.00	LF	0.00	\$1.75	\$0.00
		0001	0370	6205425	TEMPORARY NON-REMOVABLE MARKING TAPE 24 IN., WHITE	97.00	0.00	97.00	LF	0.00	\$10.00	\$0.00
		0001	0380	6205440A	TEMPORARY NON-REMOVABLE MARKING TAPE LEFT/RIGHT ARROW	7.00	0.00	7.00	EA	0.00	\$150.00	\$0.00
		0001	0390	6205443A	TEMPORARY NON-REMOVABLE MARKING TAPE COMBINATION STRAIGHT- LEFT/RIGHT ARROW	1.00	0.00	1.00	EA	0.00	\$250.00	\$0.00
		0001	0400	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	8,953.00	0.00	8,953.00	LF	0.00	\$0.50	\$0.00
		0001	0410	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	7,234.00	0.00	7,234.00	LF	0.00	\$0.50	\$0.00
		0001	0420	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	69.00	0.00	69.00	LF	0.00	\$5.00	\$0.00
		0001	0430	6207001	PAVEMENT MARKING REMOVAL	2,498.00	0.00	2,498.00	LF	0.00	\$2.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
231215-H03	J9S3841	0001	0440	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	7.00	0.00	7.00	EA	0.00	\$100.00	\$0.00	
		0001	0450	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	10,357.00	0.00	10,357.00	LF	0.00	\$1.00	\$0.00	
		0001	0460	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	9,464.00	0.00	9,464.00	SQYD	0.00	\$6.18	\$0.00	
		0001	0470	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00	
		0001	0480	7261018	18 IN. PIPE GROUP A	4.00	0.00	4.00	LF	0.00	\$250.00	\$0.00	
		0001	0490	7261024	24 IN. PIPE GROUP A	247.00	0.00	247.00	LF	0.00	\$150.00	\$0.00	
		0001	0500	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,250.00	\$0.00	
		0001	0510	7320824A	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	6.00	0.00	6.00	EA	0.00	\$850.00	\$0.00	
		0001	0520	8025006	MULCHING	2.90	0.00	2.90	ACRE	0.00	\$2,500.00	\$0.00	
		0001	0530	8051000A	SEEDING - COOL SEASON GRASSES	2.90	0.00	2.90	ACRE	0.00	\$3,500.00	\$0.00	
		0001	0540	8061005	ROCK DITCH CHECK	150.00	0.00	150.00	LF	0.00	\$15.00	\$0.00	
		0001	0550	8061016	SEDIMENT REMOVAL	182.00	0.00	182.00	CUYD	0.00	\$25.00	\$0.00	
		0001	0560	8061019	SILT FENCE	3,170.00	0.00	3,170.00	LF	0.00	\$4.00	\$0.00	
		0020	0570	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	12.00	0.00	12.00	EA	0.00	\$2,078.00	\$0.00	
		0020	0580	9011115	BRACKET ARM, 15 FT. OR 4.6 M	12.00	0.00	12.00	EA	0.00	\$1,020.00	\$0.00	
		0020	0590	9011311	LUMINAIRE, LED-A	12.00	0.00	12.00	EA	0.00	\$221.00	\$0.00	
		0020	0600	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	0.00	\$2,751.00	\$0.00	
		0020	0610	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	65.00	0.00	65.00	LF	0.00	\$0.50	\$0.00	
		0020	0620	9014003	CONDUIT, 3 IN. RIGID, PUSHED	182.00	0.00	182.00	LF	0.00	\$60.00	\$0.00	
		0020	0625	9015010	TRENCHING TYPE I	1,300.00	0.00	1,300.00	LF	0.00	\$0.50	\$0.00	
		0020	0630	9016110	PULL BOX, PREFORMED CLASS 1	5.00	0.00	5.00	EA	0.00	\$950.00	\$0.00	
		0020	0640	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,220.00	0.00	1,220.00	LF	0.00	\$0.50	\$0.00	
		0020	0650	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	1,550.00	0.00	1,550.00	LF	0.00	\$4.23	\$0.00	
		0020	0660	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	12.00	0.00	12.00	EA	0.00	\$778.00	\$0.00	
		0020	0670	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	1.00	0.00	1.00	EA	0.00	\$2,751.00	\$0.00	
		0040	0680	9031010	CONCRETE FOOTINGS, EMBEDDED	6.40	0.00	6.40	CUYD	0.00	\$2,200.00	\$0.00	
		0040	0690	9031210	STRUCTURAL STEEL POSTS	920.00	0.00	920.00	LB	0.00	\$7.50	\$0.00	
		0040	0700	9031220	PIPE POSTS	4,020.00	0.00	4,020.00	LB	0.00	\$8.00	\$0.00	
		0040	0710	9035004A	SH-FLAT SHEET	83.00	0.00	83.00	SQFT	0.00	\$26.00	\$0.00	
		0040	0720	9035069A	SHF-FLAT SHEET FLUORESCENT	332.00	0.00	332.00	SQFT	0.00	\$30.00	\$0.00	
		Project J9S3841 - Total Value Posted to Date as of Report Generated Date											\$25,953.75
		231215-H03 Overall - Total Value Posted to Date as of Report Generated Date											\$25,953.75



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 20, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9S3841

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0240	6161005	CONSTRUCTION SIGNS	3/14/24	3/18/24	301.00	SQFT	Rt 25 and Rt K Cape County					Sign Template Used
			3/15/24	3/18/24	18.00	SQFT	Rt 25/Rt K Cape County					Sign Template Used
0250	6161025	CHANNELIZER (TRIM LINE)	3/14/24	3/18/24	99.00	EA	Rt 25 and Rt K Cape County					
0280	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	3/15/24	3/18/24	1.00	EA	Rt 25 SB Cape County					

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9S3841	0240	March 14, 2024	301	GO20-2 48x24 8.00 END ROAD WORK		0.611	Rt K EB	1.00	8.00			8.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		3.743	Rt 25 SB	1.00	16.00			16.00
				GO20-2 48x24 8.00 END ROAD WORK		87.432	Rt 25 NB	1.00	8.00			8.00
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)		86.879	Rt 25 NB	1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		4.057	Rt 25 SB	1.00	16.00			16.00
				WO3-5 48x48 16.00 SPEED LIMIT XX AHEAD (SYMBOL)		4.109	Rt 25 SB	1.00	16.00			16.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		4.142	Rt 25 SB	1.00	6.00			6.00
				WO13-1 30x30 6.25 ADVISORY SPEED (PLAQUE)		4.142	Rt 25 SB	1.00	6.25			6.25
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		4.188	Rt 25 SB	1.00	16.00			16.00
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)		4.194	Rt 25 SB	1.00	16.00			16.00
				GO20-2 48x24 8.00 END ROAD WORK		4.521	Rt 25 SB	1.00	8.00			8.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		5.948	Rt K WB	1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		6.050	Rt K WB	1.00	16.00			16.00
				WO3-5 48x48 16.00 SPEED LIMIT XX AHEAD (SYMBOL)		6.087	Rt K WB	1.00	16.00			16.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		6.104	Rt K WB	1.00	6.00			6.00
				WO13-1 30x30 6.25 ADVISORY SPEED (PLAQUE)		6.104	Rt K WB	1.00	6.25			6.25
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		6.150	Rt K WB	1.00	16.00			16.00
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)		6.443	Rt K WB	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		86.652	Rt 25 NB	1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		86.763	Rt 25 NB	1.00	16.00			16.00
				WO3-5 48x48 16.00 SPEED LIMIT XX AHEAD (SYMBOL)		86.782	Rt 25 NB	1.00	16.00			16.00
				WO13-1 30x30 6.25 ADVISORY SPEED (PLAQUE)		86.798	Rt 25 NB	1.00	6.25			6.25
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		86.823	Rt 25 NB	1.00	16.00			16.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		86.823	Rt 25 NB	1.00	6.00			6.00
		March 15, 2024	18	R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW)		6.538	Rt K WB	1.00	6.00			6.00
				R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW)		4.423	Rt 25 SB	1.00	6.00			6.00
				R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW)		86.936	Rt 25 NB	1.00	6.00			6.00
0240 - Total												318.75



Line Item Adjustments by Estimate

Contract ID: 231215-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3841	0240	CONSTRUCTION SIGNS	Material		2	Mar 18, 2024	SYSTEM	\$1,993.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ellisc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					2	Mar 18, 2024	SYSTEM	(\$1,993.75)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	0240 - Total								\$0.00					
	0250	CHANNELIZER (TRIM LINE)	Material		1	Mar 4, 2024	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ellisc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					1	Mar 4, 2024	SYSTEM	(\$225.00)						
					2	Mar 18, 2024	SYSTEM	\$1,710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ellisc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					2	Mar 18, 2024	SYSTEM	(\$1,710.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
	0250 - Total								\$0.00					
	0270	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Mar 4, 2024	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ellisc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					1	Mar 4, 2024	SYSTEM	(\$10,500.00)						
					2	Mar 18, 2024	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ellisc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
2					Mar 18, 2024	SYSTEM	(\$10,500.00)							
- Total								\$0.00						
Material - Total								\$0.00						
0270 - Total								\$0.00						
0280	WORK ZONE TRAFFIC SIGNAL SYSTEM	Material		2	Mar 18, 2024	SYSTEM	\$11,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ellisc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				2	Mar 18, 2024	SYSTEM	(\$11,750.00)							
				- Total								\$0.00		
Material - Total								\$0.00						
0280 - Total								\$0.00						
J9S3841 - Total								\$0.00						
Overall - Total								\$0.00						



Contract Adjustments for Contract - 231215-H03

There are no contract adjustments to display for this contract.