



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on September 5, 2025

Pay Estimate Created Date: September 2, 2025

Progress Estimate Number 27	Contract ID Prime Contractor	240119-B01 W. L. Miller Company	Pay Period Start Pay Period End	August 16, 2025 September 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$5,425,677.12 (\$28,366.87) \$5,397,310.25
--------------------------------	---------------------------------	------------------------------------	------------------------------------	--------------------------------------	--	---

Approval Date						By User
September 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					gardb1
September 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					lincom
September 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		99.60%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 14, 2024	February 14, 2024	
Letting Date	January 19, 2024	January 19, 2024	
Notice to Proceed Date	February 22, 2024	February 22, 2024	
Work Began Date			

Contract Total Pay For Estimate No. 27				
		This Estimate	Previous	To Date
240119-B01				
	Total Posted Items Pay	\$2,241.28	\$5,373,567.48	\$5,375,808.76
	Gross Item Adjustments	(\$1,947.60)	(\$204,011.00)	(\$205,958.60)
	Incentive	\$0.00	\$32,000.00	\$32,000.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	(\$106,400.00)	(\$106,400.00)
	Other Contract Adjustments	\$0.00	\$76,734.99	\$76,734.99
			\$5,171,891.47	\$5,172,185.15
Contract Total Payable This Estimate:		\$293.68		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2P3062	0210	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.500	1,033	\$516.50
	0220	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.500	2,862	\$1,431.00
	0240	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	STA	\$19.850	14.800	\$293.78

Project J2P3062 - Total \$2,241.28

Overall - Total \$2,241.28

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3062	0210	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Retroreflectivity Inspection Report from April 24, 2025: Retro readings are below the minimum standards. Pavement marking has been performed twice and will be accepted with a 20% deduction.			(\$516.40)
	0220	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Retroreflectivity Inspection Report from April 24, 2025: Retro readings are below the minimum standards. Pavement marking has been performed twice and will be accepted with a 20% deduction.			(\$1,431.20)
Total								(\$1,947.60)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on September 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3062	FAF-61-4(149)	Raising pavement	61	CLARK	from 0.3 mile south of the Iowa State line to east of Rte. 136 near Alexandria
Totals by Job Numbers					
J2P3062			This Estimate	Previous	To Date
	Posted Item Pay		\$2,241.28	\$5,373,567.48	\$5,375,808.76
	Gross Item Adjustments		(\$1,947.60)	(\$204,011.00)	(\$205,958.60)
	Gross Item Pay		\$293.68	\$5,169,556.48	\$5,169,850.16
	Incentive		\$0.00	\$32,000.00	\$32,000.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	(\$106,400.00)	(\$106,400.00)
	Other Contract Adjustments		\$0.00	\$76,734.99	\$76,734.99



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 5, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-B01	J2P3062	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$27,500.00	\$27,500.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$47,500.00	\$47,500.00
		0001	0030	2031000	CLASS A EXCAVATION	276.00	0.00	276.00	CUYD	276.00	\$22.00	\$6,072.00
		0001	0040	2035500	EMBANKMENT IN PLACE	8,368.00	0.00	8,368.00	CUYD	8,368.00	\$25.30	\$211,710.40
		0001	0050	2036000	COMPACTING EMBANKMENT	234.00	0.00	234.00	CUYD	234.00	\$11.00	\$2,574.00
		0001	0060	2063000	CLASS 3 EXCAVATION	616.00	0.00	616.00	CUYD	616.00	\$16.50	\$10,164.00
		0001	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	245.00	0.00	245.00	TONS	245.00	\$82.00	\$20,090.00
		0001	0080	4010102	9 INCHES, BITUMINOUS PAVEMENT	6,052.30	0.00	6,052.30	SQYD	6,052.30	\$55.00	\$332,876.50
		0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	71.30	0.00	71.30	TONS	71.30	\$105.00	\$7,486.50
		0001	0100	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	22,802.50	-285.70	22,516.80	TONS	22,516.80	\$102.60	\$2,310,223.68
		0001	0110	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	246.80	0.00	246.80	TONS	246.80	\$119.50	\$29,492.60
		0001	0120	4030402	9 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	21,183.10	0.00	21,183.10	SQYD	21,183.10	\$61.85	\$1,310,174.74
		0001	0130	4071005	TACK COAT	10,990.00	0.00	10,990.00	GAL	10,990.00	\$3.70	\$40,663.00
		0001	0140	6085008	PAVED APPROACH, 8 IN.	2,661.40	0.00	2,661.40	SQYD	2,661.40	\$125.00	\$332,675.00
		0001	0150	6097000	ROCK LINING	188.00	0.00	188.00	CUYD	188.00	\$137.50	\$25,850.00
		0001	0160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,000.00	\$4,000.00
		0001	0170	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	5.00	0.00	5.00	EA	5.00	\$2,750.00	\$13,750.00
		0001	0180	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$245,000.00	\$245,000.00
		0001	0200	6191000	PAVEMENT EDGE TREATMENT	21,467.00	0.00	21,467.00	LF	21,467.00	\$0.01	\$214.67
		0001	0210	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,164.00	0.00	5,164.00	LF	5,164.00	\$0.50	\$2,582.00
		0001	0220	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	14,312.00	0.00	14,312.00	LF	14,312.00	\$0.50	\$7,156.00
		0001	0230	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,089.00	0.00	1,089.00	SQYD	1,089.00	\$16.65	\$18,131.85
		0001	0240	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	94.20	14.80	109.00	STA	109.00	\$19.85	\$2,163.65
		0001	0250	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	71.60	-0.30	71.30	STA	71.30	\$26.10	\$1,860.93
		0001	0260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0001	0270	7250418	18 IN. PIPE GROUP C	100.00	0.00	100.00	LF	100.00	\$104.50	\$10,450.00
		0001	0280	7250424	24 IN. PIPE GROUP C	226.00	0.00	226.00	LF	226.00	\$105.00	\$23,730.00
		0001	0290	7250430	30 IN. PIPE GROUP C	230.00	0.00	230.00	LF	230.00	\$110.00	\$25,300.00
		0001	0300	7261024	24 IN. PIPE GROUP A	174.00	0.00	174.00	LF	174.00	\$110.00	\$19,140.00
		0001	0310	7261036	36 IN. PIPE GROUP A	448.00	0.00	448.00	LF	448.00	\$165.00	\$73,920.00
		0001	0320	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$1,100.00	\$4,400.00
		0001	0330	7321018A	36 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	16.00	0.00	16.00	EA	16.00	\$4,125.00	\$66,000.00
		0001	0340	8025006	MULCHING	12.20	0.00	12.20	ACRE	6.10	\$2,475.00	\$15,097.50
		0001	0350	8051000A	SEEDING - COOL SEASON GRASSES	6.10	0.00	6.10	ACRE	6.10	\$2,420.00	\$14,762.00
		0001	0360	8061004	SEDIMENT TRAP ROCK	65.00	0.00	65.00	CUYD	65.00	\$150.00	\$9,750.00
		0001	0370	8061005	ROCK DITCH CHECK	132.00	0.00	132.00	LF	132.00	\$50.00	\$6,600.00
		0001	0380	8061016	SEDIMENT REMOVAL	124.00	0.00	124.00	CUYD	0.00	\$30.00	\$0.00
		0001	0390	8061017	TEMPORARY SEEDING	6.10	0.00	6.10	ACRE	0.00	\$440.00	\$0.00
		0001	0400	8061019	SILT FENCE	10,004.00	0.00	10,004.00	LF	10,004.00	\$2.60	\$26,010.40
		0040	0410	9031010	CONCRETE FOOTINGS, EMBEDDED	0.30	0.00	0.30	CUYD	0.30	\$5,897.25	\$1,769.18
		0040	0420	9031210	STRUCTURAL STEEL POSTS	350.00	0.00	350.00	LB	350.00	\$11.25	\$3,937.50
		0040	0430	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	3.00	0.00	3.00	EA	3.00	\$410.00	\$1,230.00
		0040	0440	9031270A	2 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	32.00	\$58.35	\$1,867.20
		0040	0450	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	2.00	-2.00	0.00	EA	0.00	\$830.00	\$0.00
		0040	0460	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	1.00	0.00	1.00	EA	1.00	\$695.00	\$695.00
		0040	0470	9031280	2.5 IN. PSST POST - 12 GA.	16.00	0.00	16.00	LF	16.00	\$49.70	\$795.20
		0040	0480	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	1.00	-1.00	0.00	EA	0.00	\$735.00	\$0.00
		0040	0490	9035004A	SH-FLAT SHEET	5.00	0.00	5.00	SQFT	5.00	\$145.65	\$728.25
		0040	0500	9035069A	SHF-FLAT SHEET FLUORESCENT	13.00	0.00	13.00	SQFT	13.00	\$70.00	\$910.00
		0040	0510	9039902	MISC.REINSTALLING EXISTING SIGNS	2.00	0.00	2.00	EA	2.00	\$375.00	\$750.00
		0040	5001	1099902	MISC.Concrete Post Anchor-7 Ga. for 2" PSST	0.00	2.00	2.00	EA	2.00	\$1,050.00	\$2,100.00
		0040	5002	1099902	MISC.Concrete Post Anchor-7Ga. for 2.5" PSST	0.00	1.00	1.00	EA	1.00	\$955.00	\$955.00
Project J2P3062 - Total Value Posted to Date as of Report Generated Date												\$5,375,808.74



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-B01 Overall - Total Value Posted to Date as of Report Generated Date												\$5,375,808.74



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2P3062

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0210	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8/28/25	9/2/25	1	1,033.00	LF		0.000				
0220	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8/28/25	9/2/25	1	2,862.00	LF		0.000				
0240	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	8/28/25	9/2/25	1	14.80	STA	Route 61	0.000				

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 240119-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2P3062	0040	EMBANKMENT IN PLACE	Material		3	Sep 3, 2024	SYSTEM	(\$4,328.83)	
					3	Sep 3, 2024	SYSTEM	\$4,328.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Sep 16, 2024	SYSTEM	(\$4,328.83)	
					4	Sep 16, 2024	SYSTEM	\$4,328.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			0040 - Total						
	0080	9 INCHES, BITUMINOUS PAVEMENT	Other Item Adjustment	ACAD	10	Dec 16, 2024	gardb1	(\$15,099.28)	Est Period #008
				Other Item Adjustment - Total		(\$15,099.28)			
			Price FUEL		7	Nov 4, 2024	SYSTEM	(\$491.03)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Nov 18, 2024	SYSTEM	(\$1,615.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			(\$2,106.60)		
			Price FUEL - Total			(\$2,106.60)			
			0080 - Total						
	0090	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	10	Dec 16, 2024	gardb1	(\$374.33)	Est. Period #008
				Other Item Adjustment - Total		(\$374.33)			
			Price FUEL		8	Nov 18, 2024	SYSTEM	(\$55.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$55.15)	
				Price FUEL - Total			(\$55.15)		
			0090 - Total						
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Other Item Adjustment	ACAD	10	Dec 16, 2024	gardb1	(\$112,699.42)	Est. Period #003 (\$648.57) Est. Period #006 (\$18410.62) Est. Period #007 (\$93528.59) Est. Period #008 (\$111.64) Total = (\$112699.42)
ACAD - Total									
Other Item Adjustment - Total				(\$112,699.42)					
Price FUEL				3	Sep 3, 2024	SYSTEM	(\$19.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				6	Oct 16, 2024	SYSTEM	(\$1,976.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				7	Nov 4, 2024	SYSTEM	(\$10,042.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				8	Nov 18, 2024	SYSTEM	(\$17.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				12	Jan 16, 2025	SYSTEM	(\$0.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total			(\$12,056.23)		
Price FUEL - Total				(\$12,056.23)					
0100 - Total							(\$124,755.65)		
0110	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1	Other Item Adjustment	ACAD	10	Dec 16, 2024	gardb1	(\$1,243.87)	Est. Period #008	
									ACAD - Total
			Other Item Adjustment - Total		(\$1,243.87)				
		Price FUEL		8	Nov 18, 2024	SYSTEM	(\$190.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 240119-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2P3062	0110	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Price FUEL	- Total				(\$190.91)	
			Price FUEL - Total					(\$190.91)	
			0110 - Total					(\$1,434.78)	
	0120	9 IN. ASPH CONC PAVE SP125C	Other Item Adjustment	ACAD	10	Dec 16, 2024	gardb1	(\$52,847.60)	Est. Period #008
				ACAD - Total				(\$52,847.60)	
			Other Item Adjustment - Total					(\$52,847.60)	
			Price FUEL		7	Nov 4, 2024	SYSTEM	(\$1,762.44)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Nov 18, 2024	SYSTEM	(\$5,575.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$7,337.61)	
			Price FUEL - Total					(\$7,337.61)	
			0120 - Total					(\$60,185.21)	
	0130	TACK COAT	Material		6	Oct 16, 2024	SYSTEM	(\$6,116.10)	
					6	Oct 16, 2024	SYSTEM	\$6,116.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Nov 4, 2024	SYSTEM	(\$33,926.78)	
					7	Nov 4, 2024	SYSTEM	\$33,926.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Nov 18, 2024	SYSTEM	(\$40,663.00)	
					8	Nov 18, 2024	SYSTEM	\$40,663.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
			0130 - Total					\$0.00	
	0140	PAVED APPROACH, 8 IN.	Material		8	Nov 18, 2024	SYSTEM	(\$89,575.00)	
					8	Nov 18, 2024	SYSTEM	\$89,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user gardb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Dec 2, 2024	SYSTEM	(\$275,077.50)	
					9	Dec 2, 2024	SYSTEM	\$275,077.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Dec 16, 2024	SYSTEM	(\$332,675.00)	
					10	Dec 16, 2024	SYSTEM	\$332,675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
			0140 - Total					\$0.00	
	0150	ROCK LINING	Material		10	Dec 16, 2024	SYSTEM	(\$25,850.00)	
					10	Dec 16, 2024	SYSTEM	\$25,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gardb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Jan 2, 2025	SYSTEM	(\$25,850.00)	
					11	Jan 2, 2025	SYSTEM	\$25,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 240119-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2P3062	0150	ROCK LINING	Material - Total						\$0.00				
	0150 - Total							\$0.00					
	0170	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Aug 2, 2024	SYSTEM	(\$5,500.00)					
					1	Aug 2, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					2	Aug 16, 2024	SYSTEM	(\$5,500.00)					
					2	Aug 16, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Sep 3, 2024	SYSTEM	(\$13,750.00)					
					3	Sep 3, 2024	SYSTEM	\$13,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gardb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					4	Sep 16, 2024	SYSTEM	(\$13,750.00)					
					4	Sep 16, 2024	SYSTEM	\$13,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gardb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					5	Oct 1, 2024	SYSTEM	(\$13,750.00)					
					5	Oct 1, 2024	SYSTEM	\$13,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					- Total					\$0.00			
					Material - Total					\$0.00			
	0170 - Total							\$0.00					
	0210	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	27	Sep 2, 2025	gardb1	(\$516.40)	Retroreflectivity Inspection Report from April 24, 2025: Retro readings are below the minimum standards. Pavement marking has been performed twice and will be accepted with a 20% deduction.				
								REFL - Total				(\$516.40)	
								Other Item Adjustment - Total				(\$516.40)	
	0210 - Total							(\$516.40)					
	0220	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	27	Sep 2, 2025	gardb1	(\$1,431.20)	Retroreflectivity Inspection Report from April 24, 2025: Retro readings are below the minimum standards. Pavement marking has been performed twice and will be accepted with a 20% deduction.				
								REFL - Total				(\$1,431.20)	
								Other Item Adjustment - Total				(\$1,431.20)	
	0220 - Total							(\$1,431.20)					
	0300	24 IN. PIPE GROUP A	Material		3	Sep 3, 2024	SYSTEM	(\$15,400.00)					
					3	Sep 3, 2024	SYSTEM	\$15,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gardb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					- Total				\$0.00				
					Material - Total				\$0.00				
	0300 - Total							\$0.00					
	0310	36 IN. PIPE GROUP A	Material		3	Sep 3, 2024	SYSTEM	(\$59,070.00)					
					3	Sep 3, 2024	SYSTEM	\$59,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gardb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					- Total				\$0.00				
					Material - Total				\$0.00				
	0310 - Total							\$0.00					
	0330	36 IN. SAFETY SLOPE END SECTION	Material		3	Sep 3, 2024	SYSTEM	(\$49,500.00)					
					3	Sep 3, 2024	SYSTEM	\$49,500.00	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 240119-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2P3062	0330	36 IN. SAFETY SLOPE END SECTION	Material			2024			Estimate Item Adjustment (0006) due to user gardb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	Sep 16, 2024	SYSTEM	(\$49,500.00)	
					4	Sep 16, 2024	SYSTEM	\$49,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gardb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0330 - Total			\$0.00	
	0340	MULCHING	Material		16	Mar 17, 2025	SYSTEM	(\$12,127.50)	
					16	Mar 17, 2025	SYSTEM	\$12,127.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0340 - Total			\$0.00	
					0350	SEEDING - COOL SEASON GRASSES	Material		16
	16	Mar 17, 2025	SYSTEM	\$11,858.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gardb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	- Total			\$0.00					
	Material - Total			\$0.00					
	0350 - Total			\$0.00					
	0440	2 IN. PSST POST - 12 GA.	Material						8
					8	Nov 18, 2024	SYSTEM	\$1,867.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user gardb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Dec 2, 2024	SYSTEM	(\$1,867.20)	
					9	Dec 2, 2024	SYSTEM	\$1,867.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gardb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Dec 16, 2024	SYSTEM	(\$1,867.20)	
					10	Dec 16, 2024	SYSTEM	\$1,867.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gardb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Jan 2, 2025	SYSTEM	(\$1,867.20)	
					11	Jan 2, 2025	SYSTEM	\$1,867.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gardb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0440 - Total			\$0.00	
					0490	SH-FLAT SHEET	Material		8
	8	Nov 18, 2024	SYSTEM	\$728.25					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user gardb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
	- Total			\$0.00					
	Material - Total			\$0.00					
	0490 - Total			\$0.00					
	0500	SHF-FLAT SHEET FLUORESCENT	Material						8
					8	Nov 18, 2024	SYSTEM	\$910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user gardb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 240119-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2P3062	0500	SHF-FLAT SHEET FLUORESCENT	Material	- Total				\$0.00	
			Material - Total				\$0.00		
			0500 - Total				\$0.00		
	J2P3062 - Total							(\$205,958.60)	
Overall - Total							(\$205,958.60)		



Contract Adjustments for Contract - 240119-B01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
8	J2P3062	Liquidated Damage	OTHR	(\$53,200.00)	100	November 18, 2024	gardb1	Pay Period of November 1st to the 15th. Liquidated Damages charged at \$3800 (Road User \$2300 + Admin. \$1500) per calendar day for a total of 14 days. (\$3800 x 14 = \$53,200.00)
8 - Total				(\$53,200.00)				
9	J2P3062	Liquidated Damage	OTHR	(\$60,800.00)	100	December 2, 2024	gardb1	Liquidated Damages for pay period of November 16th to 31st. Road User \$2300 and Admin \$1500 equals \$3800 per calendar day for a total of 16 days. \$3800 x 16 = \$60800
9 - Total				(\$60,800.00)				
10	J2P3062	Incentive	OTHR	\$32,000.00	100	December 16, 2024	gardb1	Liquidated saving specified for early completion of Class A Pipes installed on U.S. 61. Incentive payment of \$8000 will be paid per full day the work is completed prior to 14 calendar days and maximum amount of liquidated savings paid will not exceed \$32000. Route 61 closed on 19 August 2024 and opened to traffic on 26 August 2024.
		Liquidated Damage	OTHR	(\$38,000.00)	100	December 16, 2024	gardb1	Liquidated Damages for pay period of December 1st to 15th. Road User \$2300 and Admin \$1500 equals \$3800 per calendar day for a total of 10 days. \$3800 x 10 = \$3800.00
		Liquidated Damage	OTHR	\$45,600.00	100	December 16, 2024	gardb1	Liquidated Damage correction accordance with Sec 108.8. Total of 12 days (Weekend and Holidays Nov. 2, 3, 9, 10, 11, 16, 17, 23, 24, 28, 29, 30). \$3800 x 12 = \$45600
		Other Contract Adjustment	ABIR	\$48,592.00	100	December 16, 2024	gardb1	North Bound Lane \$20465.00 South Bound Lane \$28127.00
		Other Contract Adjustment	SPAD	\$19,070.34	100	December 16, 2024	gardb1	SP125 Adjustment of \$2329.20 SP250 Adjustment of \$16741.14 Total Adjustment of \$19070.34
		Other Contract Adjustment	TSR	\$9,072.65	100	December 16, 2024	gardb1	SP-125 TSR Bonus of \$9072.65 SP250 TSR Bonus of \$0.
10 - Total				\$116,334.99				
Overall - Total				\$2,334.99				