



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 5, 2024

Pay Estimate Created Date: September 3, 2024

<b>Progress Estimate Number</b> 3	<b>Contract ID</b> 240119-B01 <b>Prime Contractor</b> W. L. Miller Company	<b>Pay Period Start</b> August 16, 2024 <b>Pay Period End</b> September 1, 2024	<b>Original Contract Amount</b> \$5,425,677.12 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$5,425,677.12
--------------------------------------	---	--	--

Approval Date		By User
September 3, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	gardb1
September 4, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
September 4, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		6.48%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 14, 2024	February 14, 2024	
Letting Date	January 19, 2024	January 19, 2024	
Notice to Proceed Date	February 22, 2024	February 22, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
240119-B01			
Total Posted Items Pay	\$341,358.83	\$10,250.00	\$351,608.83
Gross Item Adjustments	(\$19.83)	\$0.00	(\$19.83)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$341,339.00</b>	<b>\$10,250.00</b>	<b>\$351,589.00</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2P3062	0010	2013000	CLEARING AND GRUBBING	ACRE	\$27,500.000	0.8	\$22,000.00
	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$47,500.000	0.4	\$19,000.00
	0040	2035500	EMBANKMENT IN PLACE	CUYD	\$25.300	171.1	\$4,328.83
	0060	2063000	CLASS 3 EXCAVATION	CUYD	\$16.500	616	\$10,164.00
	0100	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	TONS	\$102.600	284.46	\$29,185.60
	0170	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$2,750.000	3	\$8,250.00
	0180	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	LS	\$15,000.000	0.5	\$7,500.00
	0190	6181000	MOBILIZATION	LS	\$245,000.000	0.25	\$61,250.00
	0290	7250430	30 IN. PIPE GROUP C	LF	\$110.000	230	\$25,300.00
	0300	7261024	24 IN. PIPE GROUP A	LF	\$110.000	140	\$15,400.00
	0310	7261036	36 IN. PIPE GROUP A	LF	\$165.000	358	\$59,070.00
	0320	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	EA	\$1,100.000	4	\$4,400.00
	0330	7321018A	36 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	EA	\$4,125.000	12	\$49,500.00
	0400	8061019	SILT FENCE	LF	\$2.600	10,004	\$26,010.40
	<b>Project J2P3062 - Total</b>						
<b>Overall - Total</b>							<b>\$341,358.83</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 5, 2024

Pay Estimate Created Date: September 3, 2024

<b>Progress Estimate Number</b> 3	<b>Contract ID</b> 240119-B01 <b>Prime Contractor</b> W. L. Miller Company	<b>Pay Period Start</b> August 16, 2024 <b>Pay Period End</b> September 1, 2024	<b>Original Contract Amount</b> \$5,425,677.12 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$5,425,677.12
--------------------------------------	---	--	--

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3062	0040	EMBANKMENT IN PLACE	Material			-171.1	\$25.30	(\$4,328.83)
	0040	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	171.1	\$25.30	\$4,328.83
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	284.46	(\$0.07)	(\$19.83)
	0170	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-5	\$2,750.00	(\$13,750.00)
	0170	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gardb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	5	\$2,750.00	\$13,750.00
	0300	24 IN. PIPE GROUP A	Material			-140	\$110.00	(\$15,400.00)
	0300	24 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gardb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	140	\$110.00	\$15,400.00
	0310	36 IN. PIPE GROUP A	Material			-358	\$165.00	(\$59,070.00)
	0310	36 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gardb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	358	\$165.00	\$59,070.00
	0330	36 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	Material			-12	\$4,125.00	(\$49,500.00)
	0330	36 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gardb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	12	\$4,125.00	\$49,500.00
<b>Total</b>								<b>(\$19.83)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on September 5, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3062	FAF-61-4(149)	Raising pavement	61	CLARK	from 0.3 mile south of the Iowa State line to east of Rte. 136 near Alexandria

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J2P3062	<b>Posted Item Pay</b>	\$341,358.83	\$10,250.00	\$351,608.83
	<b>Gross Item Adjustments</b>	(\$19.83)	\$0.00	(\$19.83)
	<b>Gross Item Pay</b>	<b>\$341,339.00</b>	<b>\$10,250.00</b>	<b>\$351,589.00</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 5, 2024

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2P3062, Item 2035500, Project Item Line Number 0040, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No compaction test required at this time.	gardb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3062, Item 6161098A, Project Item Line Number 0170, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Certs are needed for CMS.	gardb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3062, Item 7261024, Project Item Line Number 0300, Material Set 726102496, Material 1026CPRCC3.024 - Reinf Conc Culv Pipe Cl3 24" (600 mm), Acceptance Action Generic 1026CPRCC3.024 is insufficient.	QC Culvert Performance Testing Needed.	gardb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3062, Item 7261036, Project Item Line Number 0310, Material Set 726103696, Material 1026CPRCC3.036 - Reinf Conc Culv Pipe Cl3 36" (900 mm), Acceptance Action Generic 1026CPRCC3.036 is insufficient.	QC Culvert Performance Testing Needed.	gardb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3062, Item 7321018A, Project Item Line Number 0330, Material Set 7321018A96, Material 1020SSZN - Safety Slope End Section ZN galvaniz stl, Acceptance Action Generic 1020SSZN is insufficient.	Material requirements have been completed.	gardb1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-B01	J2P3062	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.80	\$27,500.00	\$22,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$47,500.00	\$23,750.00
		0001	0030	2031000	CLASS A EXCAVATION	276.00	0.00	276.00	CUYD	0.00	\$22.00	\$0.00
		0001	0040	2035500	EMBANKMENT IN PLACE	8,368.00	0.00	8,368.00	CUYD	171.10	\$25.30	\$4,328.83
		0001	0050	2036000	COMPACTING EMBANKMENT	234.00	0.00	234.00	CUYD	0.00	\$11.00	\$0.00
		0001	0060	2063000	CLASS 3 EXCAVATION	616.00	0.00	616.00	CUYD	616.00	\$16.50	\$10,164.00
		0001	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	245.00	0.00	245.00	TONS	0.00	\$82.00	\$0.00
		0001	0080	4010102	9 INCHES, BITUMINOUS PAVEMENT	6,052.30	0.00	6,052.30	SQYD	0.00	\$55.00	\$0.00
		0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	71.30	0.00	71.30	TONS	0.00	\$105.00	\$0.00
		0001	0100	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	22,802.50	0.00	22,802.50	TONS	284.46	\$102.60	\$29,185.60
		0001	0110	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	246.80	0.00	246.80	TONS	0.00	\$119.50	\$0.00
		0001	0120	4030402	9 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	21,183.10	0.00	21,183.10	SQYD	0.00	\$61.85	\$0.00
		0001	0130	4071005	TACK COAT	10,990.00	0.00	10,990.00	GAL	0.00	\$3.70	\$0.00
		0001	0140	6085008	PAVED APPROACH, 8 IN.	2,661.40	0.00	2,661.40	SQYD	0.00	\$125.00	\$0.00
		0001	0150	6097000	ROCK LINING	188.00	0.00	188.00	CUYD	0.00	\$137.50	\$0.00
		0001	0160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00
		0001	0170	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	5.00	0.00	5.00	EA	5.00	\$2,750.00	\$13,750.00
		0001	0180	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$15,000.00	\$7,500.00
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$245,000.00	\$61,250.00
		0001	0200	6191000	PAVEMENT EDGE TREATMENT	21,467.00	0.00	21,467.00	LF	0.00	\$0.01	\$0.00
		0001	0210	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,164.00	0.00	5,164.00	LF	0.00	\$0.50	\$0.00
		0001	0220	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	14,312.00	0.00	14,312.00	LF	0.00	\$0.50	\$0.00
		0001	0230	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,089.00	0.00	1,089.00	SQYD	0.00	\$16.65	\$0.00
		0001	0240	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	94.20	0.00	94.20	STA	0.00	\$19.85	\$0.00
		0001	0250	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	71.60	0.00	71.60	STA	0.00	\$26.10	\$0.00
		0001	0260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$40,000.00	\$0.00
		0001	0270	7250418	18 IN. PIPE GROUP C	100.00	0.00	100.00	LF	0.00	\$104.50	\$0.00
		0001	0280	7250424	24 IN. PIPE GROUP C	226.00	0.00	226.00	LF	0.00	\$105.00	\$0.00
		0001	0290	7250430	30 IN. PIPE GROUP C	230.00	0.00	230.00	LF	230.00	\$110.00	\$25,300.00
		0001	0300	7261024	24 IN. PIPE GROUP A	174.00	0.00	174.00	LF	140.00	\$110.00	\$15,400.00
		0001	0310	7261036	36 IN. PIPE GROUP A	448.00	0.00	448.00	LF	358.00	\$165.00	\$59,070.00
		0001	0320	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$1,100.00	\$4,400.00
		0001	0330	7321018A	36 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	16.00	0.00	16.00	EA	12.00	\$4,125.00	\$49,500.00
		0001	0340	8025006	MULCHING	12.20	0.00	12.20	ACRE	0.00	\$2,475.00	\$0.00
		0001	0350	8051000A	SEEDING - COOL SEASON GRASSES	6.10	0.00	6.10	ACRE	0.00	\$2,420.00	\$0.00
		0001	0360	8061004	SEDIMENT TRAP ROCK	65.00	0.00	65.00	CUYD	0.00	\$150.00	\$0.00
		0001	0370	8061005	ROCK DITCH CHECK	132.00	0.00	132.00	LF	0.00	\$50.00	\$0.00
		0001	0380	8061016	SEDIMENT REMOVAL	124.00	0.00	124.00	CUYD	0.00	\$30.00	\$0.00
		0001	0390	8061017	TEMPORARY SEEDING	6.10	0.00	6.10	ACRE	0.00	\$440.00	\$0.00
		0001	0400	8061019	SILT FENCE	10,004.00	0.00	10,004.00	LF	10,004.00	\$2.60	\$26,010.40
		0040	0410	9031010	CONCRETE FOOTINGS, EMBEDDED	0.30	0.00	0.30	CUYD	0.00	\$5,897.25	\$0.00
		0040	0420	9031210	STRUCTURAL STEEL POSTS	350.00	0.00	350.00	LB	0.00	\$11.25	\$0.00
		0040	0430	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	3.00	0.00	3.00	EA	0.00	\$410.00	\$0.00
		0040	0440	9031270A	2 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	0.00	\$58.35	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-B01	J2P3062	0040	0450	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	2.00	0.00	2.00	EA	0.00	\$830.00	\$0.00
		0040	0460	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	1.00	0.00	1.00	EA	0.00	\$695.00	\$0.00
		0040	0470	9031280	2.5 IN. PSST POST - 12 GA.	16.00	0.00	16.00	LF	0.00	\$49.70	\$0.00
		0040	0480	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	1.00	0.00	1.00	EA	0.00	\$735.00	\$0.00
		0040	0490	9035004A	SH-FLAT SHEET	5.00	0.00	5.00	SQFT	0.00	\$145.65	\$0.00
		0040	0500	9035069A	SHF-FLAT SHEET FLUORESCENT	13.00	0.00	13.00	SQFT	0.00	\$70.00	\$0.00
		0040	0510	9039902	MISC.REINSTALLING EXISTING SIGNS	2.00	0.00	2.00	EA	0.00	\$375.00	\$0.00
Project J2P3062 - Total Value Posted to Date as of Report Generated Date												\$351,608.83
240119-B01 Overall - Total Value Posted to Date as of Report Generated Date												\$351,608.83



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 5, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J2P3062

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2013000	CLEARING AND GRUBBING	8/16/24	8/22/24	0.80	ACRE	Route 61	33+00		38+50		Cotton Wood Trees have been removed. Final payment will be made after removal of stumps.
0020	2022010	REMOVAL OF IMPROVEMENTS	8/30/24	9/3/24	0.40	LS	Rte. 61	13+68				
0040	2035500	EMBANKMENT IN PLACE	8/22/24	8/27/24	171.10	CUYD	Route 61	36+80		37+76		
0060	2063000	CLASS 3 EXCAVATION	8/19/24	8/22/24	53.60	CUYD	Rte 61	84+25				
			8/20/24	8/22/24	55.81	CUYD	Rte 61	69+50				
			8/21/24	8/22/24	506.59	CUYD	Rte 61	36+80		37+76		
0100	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	8/26/24	8/28/24	284.46	TONS	Rte 61	36+80		84+53		Mainline Culvert Installation
0170	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	8/30/24	9/3/24	3.00	EA	Rte. 61 and Rte. 27					
0180	6169901	MISC.	8/30/24	9/3/24	0.50	LS	Route 61	13+68				
0190	6181000	MOBILIZATION	8/30/24	9/3/24	0.25	LS	Rte. 61	13+68				
0290	7250430	30 IN. PIPE CULVERT GROUP C	8/16/24	8/22/24	120.00	LF	Rte 61, US 61 OIL NORTH, Entrance #5	32+38				
			8/30/24	9/3/24	110.00	LF	Entrance #6 US 61 Oil	35+28				
0300	7261024	24 IN. PIPE GROUP A	8/19/24	8/22/24	79.00	LF	Rte 61	84+25				80% paid, final payment made after acceptance of pipe inspection.
			8/20/24	8/22/24	61.00	LF	Rte 61	69+50				80% paid, final payment made after acceptance of pipe inspection.
0310	7261036	36 IN. PIPE GROUP A	8/21/24	8/22/24	358.00	LF	Rte 61	36+80		37+76		80% paid, final payment made after acceptance of pipe inspection.
0320	7320624A	24 IN. GROUP A FLARED END SECT	8/19/24	8/22/24	2.00	EA	Rte 61	84+25				
			8/20/24	8/22/24	2.00	EA	Rte 61	69+50				
0330	7321018A	36 IN. SAFETY SLOPE END SECTION	8/30/24	9/3/24	12.00	EA	Rte. 61	36+80		37+76		
0400	8061019	SILT FENCE	8/29/24	9/3/24	10,004.00	LF	Route 61	18+14		89+70		

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 240119-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2P3062	0040	EMBANKMENT IN PLACE	Material		3	Sep 3, 2024	SYSTEM	\$4,328.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Sep 3, 2024	SYSTEM	(\$4,328.83)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0040 - Total								\$0.00	
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Price FUEL			3	Sep 3, 2024	SYSTEM	(\$19.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						- Total				
	Price FUEL - Total								(\$19.83)	
	0100 - Total								(\$19.83)	
	0170	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material			1	Aug 2, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						1	Aug 2, 2024	SYSTEM	(\$5,500.00)	
						2	Aug 16, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gardb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						2	Aug 16, 2024	SYSTEM	(\$5,500.00)	
						3	Sep 3, 2024	SYSTEM	\$13,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gardb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						3	Sep 3, 2024	SYSTEM	(\$13,750.00)	
	- Total								\$0.00	
	Material - Total								\$0.00	
	0170 - Total								\$0.00	
	0300	24 IN. PIPE GROUP A	Material			3	Sep 3, 2024	SYSTEM	\$15,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gardb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						3	Sep 3, 2024	SYSTEM	(\$15,400.00)	
- Total								\$0.00		
Material - Total								\$0.00		
0300 - Total								\$0.00		
0310	36 IN. PIPE GROUP A	Material			3	Sep 3, 2024	SYSTEM	\$59,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gardb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					3	Sep 3, 2024	SYSTEM	(\$59,070.00)		
- Total								\$0.00		
Material - Total								\$0.00		
0310 - Total								\$0.00		
0330	36 IN. SAFETY SLOPE END SECTION	Material			3	Sep 3, 2024	SYSTEM	\$49,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gardb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					3	Sep 3, 2024	SYSTEM	(\$49,500.00)		
- Total								\$0.00		
Material - Total								\$0.00		
0330 - Total								\$0.00		
J2P3062 - Total								(\$19.83)		
Overall - Total								(\$19.83)		





---

## Contract Adjustments for Contract - 240119-B01

There are no contract adjustments to display for this contract.