



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on April 5, 2025

Pay Estimate Created Date: April 2, 2025

|                                |                  |                             |                  |                |                          |              |
|--------------------------------|------------------|-----------------------------|------------------|----------------|--------------------------|--------------|
| Progress Estimate Number<br>14 | Contract ID      | 240119-B02                  | Pay Period Start | March 16, 2025 | Original Contract Amount | \$928,839.00 |
|                                | Prime Contractor | Gene Haile Excavating, Inc. | Pay Period End   | April 1, 2025  | Net Change Order Amount  | \$9,570.00   |
|                                |                  |                             |                  |                | Current Contract Amount  | \$938,409.00 |

|               |  |  |  |  |         |
|---------------|--|--|--|--|---------|
| Approval Date |  |  |  |  | By User |
| April 2, 2025 | Generated and Approved (and should be considered Draft) at the Project Office Level by   |  |  |  | worthk  |
| April 2, 2025 | Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by |  |  |  | lincom  |
| April 4, 2025 | Reviewed and Approved at the Central Office Controllers Office Level by                  |  |  |  | ramses1 |

|                          |                         |                        |                                       |
|--------------------------|-------------------------|------------------------|---------------------------------------|
| Original Completion Date | Current Completion Date | Actual Completion Date | % of Current Contract Amount Complete |
| December 1, 2024         | December 1, 2024        |                        | 99.70%                                |

| Contract Informational Dates |                          |                         | Milestones                       |
|------------------------------|--------------------------|-------------------------|----------------------------------|
| Date Description             | Original Completion Date | Current Completion Date | No Milestones Exist for Contract |
| Acceptance Date              |                          |                         |                                  |
| Awarded Date                 | February 14, 2024        | February 14, 2024       |                                  |
| Letting Date                 | January 19, 2024         | January 19, 2024        |                                  |
| Notice to Proceed Date       | February 22, 2024        | February 22, 2024       |                                  |
| Open to Traffic Date         | November 27, 2024        | November 27, 2024       |                                  |
| Work Began Date              | September 9, 2024        | September 9, 2024       |                                  |

Contract Total Pay For Estimate No. 14

|                                       |                            | This Estimate | Previous     | To Date      |
|---------------------------------------|----------------------------|---------------|--------------|--------------|
| 240119-B02                            | Total Posted Items Pay     | \$9,570.00    | \$926,059.00 | \$935,629.00 |
|                                       | Gross Item Adjustments     | \$0.00        | (\$155.41)   | (\$155.41)   |
|                                       | Incentive                  | \$0.00        | \$0.00       | \$0.00       |
|                                       | Disincentive               | \$0.00        | \$0.00       | \$0.00       |
|                                       | Liquidated Damage          | \$0.00        | \$0.00       | \$0.00       |
|                                       | Other Contract Adjustments | \$0.00        | \$0.00       | \$0.00       |
|                                       |                            |               | \$925,903.59 | \$935,473.59 |
| Contract Total Payable This Estimate: |                            | \$9,570.00    |              |              |

Items Paid This Estimate Period

| Project Number          | Line Number | Item Code | Item Description                          | Unit | Unit Price | Current Installed Qty | Current Installed Amount |
|-------------------------|-------------|-----------|---|------|------------|-----------------------|--------------------------|
| J2S3317                 | 0320        | 7021214   | GALVANIZED STRUCTURAL STEEL PILES (14 IN) | LF   | \$165.000  | 58                    | \$9,570.00               |
| Project J2S3317 - Total |             |           |   |      |            |                       | \$9,570.00               |
| Overall - Total         |             |           |   |      |            |                       | \$9,570.00               |

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

| Project Number | Line No. | Item Description      | Adjustment Type | Other Item Adjustment Type | Comments   | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|----------------|----------|-----------------------|-----------------|----------------------------|--|---------------------|---------------------------------|-------------------|
| J2S3317        | 0040     | EMBANKMENT IN PLACE   | Material        |                            |  | -1,200              | \$36.00                         | (\$43,200.00)     |
|                | 0040     | EMBANKMENT IN PLACE   | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate. | 1,200               | \$36.00                         | \$43,200.00       |
|                | 0050     | COMPACTING EMBANKMENT | Material        |                            |  | -361                | \$5.00                          | (\$1,805.00)      |
|                | 0050     | COMPACTING EMBANKMENT | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate. | 361                 | \$5.00                          | \$1,805.00        |
|                | 0190     | MULCHING              | Material        |                            |  | -1                  | \$3,500.00                      | (\$3,500.00)      |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on April 5, 2025

Pay Estimate Created Date: April 2, 2025

|                                |          |                                 |                                 |                            |  |                                    |                                 |  |  |
|--------------------------------|----------|---------------------------------|---------------------------------|----------------------------|--|------------------------------------|---------------------------------|--|--|
| Progress Estimate Number<br>14 |          |                                 | Contract ID<br>Prime Contractor |                            | 240119-B02<br>Gene Haile Excavating, Inc.  | Pay Period Start<br>Pay Period End | March 16, 2025<br>April 1, 2025 | Original Contract Amount<br>Net Change Order Amount<br>Current Contract Amount | \$928,839.00<br>\$9,570.00<br>\$938,409.00 |
| Project Number                 | Line No. | Item Description                | Adjustment Type                 | Other Item Adjustment Type | Comments   |                                    | Adjustment Quantity             | Line Item Adjustment Unit Price  | Adjustment amount                          |
| J2S3317                        | 0190     | MULCHING                        | Material                        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate. |                                    | 1                               | \$3,500.00   | \$3,500.00                                 |
|                                | 0200     | SEEDING - COOL SEASON GRASSES   | Material                        |                            |  |                                    | -1                              | \$4,500.00   | (\$4,500.00)                               |
|                                | 0200     | SEEDING - COOL SEASON GRASSES   | Material                        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 6 on the current Payment Estimate. |                                    | 1                               | \$4,500.00   | \$4,500.00                                 |
|                                | 0360     | CLASS B CONCRETE (SUBSTRUCTURE) | Material                        |                            |  |                                    | -41.7                           | \$850.00   | (\$35,445.00)                              |
|                                | 0360     | CLASS B CONCRETE (SUBSTRUCTURE) | Material                        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate. |                                    | 41.7                            | \$850.00   | \$35,445.00                                |
| Total                          |          |                                 |                                 |                            |  |                                    |                                 |  | \$0.00                                     |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on April 5, 2025

| Contract Project Information |                      |                     |       |        |   |
|------------------------------|----------------------|---------------------|-------|--------|---|
| Project Number               | Federal Proj. Number | Project Description | Route | County | Location of Work                                    |
| J2S3317                      | FAS S201(87)         | Bridge replacement  | AA    | MONROE | over Bee Creek 2.9 miles west of Rte. 15 near Paris |

| Totals by Job Numbers |                            |  |            |              |              |
|-----------------------|----------------------------|--|------------|--------------|--------------|
| J2S3317               | This Estimate              |  | Previous   | To Date      |              |
|                       | Posted Item Pay            |  | \$9,570.00 | \$926,059.00 | \$935,629.00 |
|                       | Gross Item Adjustments     |  | \$0.00     | (\$155.41)   | (\$155.41)   |
|                       | Gross Item Pay             |  | \$9,570.00 | \$925,903.59 | \$935,473.59 |
|                       | Incentive                  |  | \$0.00     | \$0.00       | \$0.00       |
|                       | Disincentive               |  | \$0.00     | \$0.00       | \$0.00       |
|                       | Liquidated Damages         |  | \$0.00     | \$0.00       | \$0.00       |
|                       | Other Contract Adjustments |  | \$0.00     | \$0.00       | \$0.00       |



**Missouri Department of Transportation**  
**Contractor's Pay Estimate Summary**  
**Exceptions**

Report Generated on April 5, 2025

**Exceptions (Discrepancies) This Estimate Period**

| Exceptions / Discrepancies  | Explanation  | Entered By | Status     |
|---|--|------------|------------|
| Estimate Exception Type: Insufficient Materials: Project J2S3317, Item 2035500, Project Item Line Number 0040, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient. | Working with QC on compaction tests performed on project.              | worthk     | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J2S3317, Item 2036000, Project Item Line Number 0050, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient. | Working with QC on compaction tests performed on project.              | worthk     | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J2S3317, Item 7032003, Project Item Line Number 0360, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.               | Working with NE Materials to resolve discrepancies on Class B concrete | worthk     | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J2S3317, Item 8025006, Project Item Line Number 0190, Material Set 8025006, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.              | Working with NE Materials to resolve discrepancies.                    | worthk     | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J2S3317, Item 8025006, Project Item Line Number 0190, Material Set 8025006, Material 0802MLSP - Overspray Slick Paper, Acceptance Action Generic 0802MLSP is insufficient.                       | Working with NE Materials to resolve discrepancies.                    | worthk     | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J2S3317, Item 8051000A, Project Item Line Number 0200, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.                            | Working with NE Materials to resolve discrepancies.                    | worthk     | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J2S3317, Item 8051000A, Project Item Line Number 0200, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.                                  | Working with NE Materials to resolve discrepancies.                    | worthk     | Overridden |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on April 5, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT   | Project No. | Category | Line No. | Item Code | Description   | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price  | Total Value POSTED To Date (See report generated date) |
|--|-------------|----------|----------|-----------|---|--------------|------------------|------------------------|------|---------------------------|-------------|--|
| 240119-B02   | J2S3317     | 0001     | 0010     | 2013000   | CLEARING AND GRUBBING   | 1.00         | 0.00             | 1.00                   | ACRE | 1.00                      | \$4,000.00  | \$4,000.00   |
|  |             | 0001     | 0020     | 2022010   | REMOVAL OF IMPROVEMENTS   | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$15,000.00 | \$15,000.00  |
|  |             | 0001     | 0030     | 2031000   | CLASS A EXCAVATION  | 407.00       | 0.00             | 407.00                 | CUYD | 407.00                    | \$10.00     | \$4,070.00   |
|  |             | 0001     | 0040     | 2035500   | EMBANKMENT IN PLACE   | 1,200.00     | 0.00             | 1,200.00               | CUYD | 1,200.00                  | \$36.00     | \$43,200.00  |
|  |             | 0001     | 0050     | 2036000   | COMPACTING EMBANKMENT   | 361.00       | 0.00             | 361.00                 | CUYD | 361.00                    | \$5.00      | \$1,805.00   |
|  |             | 0001     | 0060     | 2101006A  | SUBGRADE COMPACTION (6-INCH DEPTH)                                    | 6.00         | 0.00             | 6.00                   | 100F | 6.00                      | \$1,250.00  | \$7,500.00   |
|  |             | 0001     | 0070     | 3040143   | TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)                               | 1,267.00     | 0.00             | 1,267.00               | SQYD | 1,267.00                  | \$12.00     | \$15,204.00  |
|  |             | 0001     | 0080     | 4019905   | MISC.OPTIONAL PAVEMENT  | 1,267.00     | 0.00             | 1,267.00               | SQYD | 1,267.00                  | \$80.00     | \$101,360.00   |
|  |             | 0001     | 0090     | 6113020   | FURNISHING TYPE 2 ROCK BLANKET  | 519.00       | 0.00             | 519.00                 | CUYD | 519.00                    | \$37.00     | \$19,203.00  |
|  |             | 0001     | 0100     | 6113040   | PLACING TYPE 2 ROCK BLANKET   | 519.00       | 0.00             | 519.00                 | CUYD | 519.00                    | \$11.00     | \$5,709.00   |
|  |             | 0001     | 0110     | 6161005   | CONSTRUCTION SIGNS  | 186.00       | 0.00             | 186.00                 | SQFT | 186.00                    | \$10.00     | \$1,860.00   |
|  |             | 0001     | 0120     | 6161008   | ADVANCED WARNING RAIL SYSTEM  | 2.00         | 0.00             | 2.00                   | EA   | 2.00                      | \$110.00    | \$220.00   |
|  |             | 0001     | 0130     | 6161010   | RELOCATED SIGNS   | 64.00        | 0.00             | 64.00                  | SQFT | 64.00                     | \$10.00     | \$640.00   |
|  |             | 0001     | 0140     | 6161030   | TYPE III MOVEABLE BARRICADE   | 14.00        | 0.00             | 14.00                  | EA   | 14.00                     | \$160.00    | \$2,240.00   |
|  |             | 0001     | 0150     | 6181000   | MOBILIZATION  | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$65,500.00 | \$65,500.00  |
|  |             | 0001     | 0160     | 6206001C  | 4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 1,400.00     | 0.00             | 1,400.00               | LF   | 1,400.00                  | \$1.00      | \$1,400.00   |
|  |             | 0001     | 0170     | 6240103A  | PERMANENT EROSION CONTROL GEOTEXTILE                                  | 778.00       | 0.00             | 778.00                 | SQYD | 718.00                    | \$3.00      | \$2,154.00   |
|  |             | 0001     | 0180     | 6274000   | CONTRACTOR FURNISHED SURVEYING AND STAKING                            | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$5,000.00  | \$5,000.00   |
|  |             | 0001     | 0190     | 8025006   | MULCHING  | 1.00         | 0.00             | 1.00                   | ACRE | 1.00                      | \$3,500.00  | \$3,500.00   |
|  |             | 0001     | 0200     | 8051000A  | SEEDING - COOL SEASON GRASSES   | 1.00         | 0.00             | 1.00                   | ACRE | 1.00                      | \$4,500.00  | \$4,500.00   |
|  |             | 0001     | 0210     | 8061005   | ROCK DITCH CHECK  | 70.00        | 0.00             | 70.00                  | LF   | 70.00                     | \$22.00     | \$1,540.00   |
|  |             | 0001     | 0220     | 8061016   | SEDIMENT REMOVAL  | 13.00        | 0.00             | 13.00                  | CUYD | 13.00                     | \$20.00     | \$260.00   |
|  |             | 0001     | 0230     | 8061017   | TEMPORARY SEEDING   | 1.00         | 0.00             | 1.00                   | ACRE | 0.00                      | \$2,600.00  | \$0.00   |
|  |             | 0001     | 0240     | 8061019   | SILT FENCE  | 760.00       | 0.00             | 760.00                 | LF   | 760.00                    | \$4.00      | \$3,040.00   |
|  |             | 0001     | 0250     | 8061050   | TYPE C BERM   | 470.00       | 0.00             | 470.00                 | LF   | 470.00                    | \$10.00     | \$4,700.00   |
|  |             | 0010     | 0260     | 6061060   | MGS GUARDRAIL   | 200.00       | 0.00             | 200.00                 | LF   | 200.00                    | \$38.00     | \$7,600.00   |
|  |             | 0010     | 0270     | 6061069   | MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)              | 4.00         | 0.00             | 4.00                   | EA   | 4.00                      | \$4,536.00  | \$18,144.00  |
|  |             | 0010     | 0280     | 6063014   | TYPE A CRASHWORTHY END TERMINAL (MASH)                                | 4.00         | 0.00             | 4.00                   | EA   | 4.00                      | \$3,800.00  | \$15,200.00  |
|  |             | 0070     | 0290     | 2061000   | CLASS 1 EXCAVATION  | 70.00        | 0.00             | 70.00                  | CUYD | 70.00                     | \$40.00     | \$2,800.00   |
|  |             | 0070     | 0300     | 2160500   | REMOVAL OF BRIDGES  | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$24,000.00 | \$24,000.00  |
|  |             | 0070     | 0310     | 5031011A  | BRIDGE APPROACH SLAB (MINOR ROAD)                                     | 109.00       | 0.00             | 109.00                 | SQYD | 109.00                    | \$80.00     | \$8,720.00   |
|  |             | 0070     | 0320     | 7021214   | GALVANIZED STRUCTURAL STEEL PILES (14 IN)                             | 322.00       | 58.00            | 380.00                 | LF   | 380.00                    | \$165.00    | \$62,700.00  |
|  |             | 0070     | 0330     | 7025002   | PILE WAVE ANALYSIS  | 1.00         | 0.00             | 1.00                   | EA   | 1.00                      | \$1,500.00  | \$1,500.00   |
|  |             | 0070     | 0340     | 7026000   | PRE-BORE FOR PILING   | 105.00       | 0.00             | 105.00                 | LF   | 105.00                    | \$125.00    | \$13,125.00  |
|  |             | 0070     | 0350     | 7027000   | PILE POINT REINFORCEMENT  | 13.00        | 0.00             | 13.00                  | EA   | 13.00                     | \$120.00    | \$1,560.00   |
|  |             | 0070     | 0360     | 7032003   | CLASS B CONCRETE (SUBSTRUCTURE)                                       | 41.70        | 0.00             | 41.70                  | CUYD | 41.70                     | \$850.00    | \$35,445.00  |
|  |             | 0070     | 0370     | 7034216   | TYPE H BARRIER  | 375.00       | 0.00             | 375.00                 | LF   | 375.00                    | \$84.00     | \$31,500.00  |
|  |             | 0070     | 0380     | 7034221   | SLAB ON CONCRETE NU-GIRDER  | 511.00       | 0.00             | 511.00                 | SQYD | 511.00                    | \$330.00    | \$168,630.00   |
|  |             | 0070     | 0390     | 7056021   | NU 35, PRESTRESSED CONCRETE NU-GIRDER                                 | 511.00       | 0.00             | 511.00                 | LF   | 511.00                    | \$398.00    | \$203,378.00   |
|  |             | 0070     | 0400     | 7061060   | REINFORCING STEEL (BRIDGES)   | 2,260.00     | 0.00             | 2,260.00               | LB   | 2,260.00                  | \$2.50      | \$5,650.00   |
|  |             | 0070     | 0410     | 7123610   | SLAB DRAIN  | 32.00        | 0.00             | 32.00                  | EA   | 32.00                     | \$404.00    | \$12,928.00  |
|  |             | 0070     | 0420     | 7151001   | VERTICAL DRAIN AT END BENTS   | 2.00         | 0.00             | 2.00                   | EA   | 2.00                      | \$3,000.00  | \$6,000.00   |
|  |             | 0070     | 0430     | 7161000   | PLAIN NEOPRENE BEARING PAD  | 6.00         | 0.00             | 6.00                   | EA   | 6.00                      | \$242.00    | \$1,452.00   |
|  |             | 0070     | 0440     | 7161002   | LAMINATED NEOPRENE BEARING PAD  | 6.00         | 0.00             | 6.00                   | EA   | 6.00                      | \$282.00    | \$1,692.00   |
| Project J2S3317 - Total Value Posted to Date as of Report Generated Date |             |          |          |           |   |              |                  |                        |      |                           |             | \$935,629.00   |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on April 5, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

| Contract<br>Nm.CONTRACT   | Project<br>No. | Category | Line<br>No. | Item<br>Code | Description | Bid<br>Quantity | Net<br>Change<br>Order | Total<br>Current<br>Quantity | Unit | Total<br>Posted<br>Approved<br>Qty | Unit Price | Total Value POSTED<br>To Date (See report<br>generated date) |
|---|----------------|----------|-------------|--------------|-------------|-----------------|------------------------|------------------------------|------|------------------------------------|------------|--|
| 240119-B02 Overall - Total Value Posted to Date as of Report Generated Date |                |          |             |              |             |                 |                        |                              |      |                                    |            | \$935,629.00   |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on April 5, 2025

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J2S3317

| Line Number | Item Code | Description                              | DWR Date | DWR Approval Date | Quantity Posted | Units | Location | From Station/ Log Mile | Offset/ Distance | To Station/ Log Mile | Offset/ Distance | Comments |
|-------------|-----------|--|----------|-------------------|-----------------|-------|----------|------------------------|------------------|----------------------|------------------|----------|
| 0320        | 7021214   | GALVANIZED STRUCTURAL STEEL PILES (14 IN | 3/31/25  | 4/2/25            | 58.00           | LF    |          | 0                      |                  | 0                    |                  |          |

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240119-B02

| Project | Line | Description           | Adjustment Type    | Other Adjustment Type | Est. Number | Created Date | Created By | Amount        | Remarks  |
|---------|------|-----------------------|--------------------|-----------------------|-------------|--------------|------------|---------------|--|
| J2S3317 | 0030 | CLASS A EXCAVATION    | Price FUEL         |                       | 3           | Oct 16, 2024 | SYSTEM     | (\$13.27)     | Reference Item Price Adjustment Index Adjustment Type applied is FUEL  |
|         |      |                       |                    | - Total               |             |              |            | (\$13.27)     |  |
|         |      |                       | Price FUEL - Total |                       |             |              |            | (\$13.27)     |  |
|         |      |                       | 0030 - Total       |                       |             |              |            | (\$13.27)     |  |
|         | 0040 | EMBANKMENT IN PLACE   | Material           |                       | 6           | Dec 2, 2024  | SYSTEM     | \$43,200.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|         |      |                       |                    |                       | 6           | Dec 2, 2024  | SYSTEM     | (\$43,200.00) |  |
|         |      |                       |                    |                       | 7           | Dec 16, 2024 | SYSTEM     | \$43,200.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|         |      |                       |                    |                       | 7           | Dec 16, 2024 | SYSTEM     | (\$43,200.00) |  |
|         |      |                       |                    |                       | 8           | Jan 2, 2025  | SYSTEM     | \$43,200.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|         |      |                       |                    |                       | 8           | Jan 2, 2025  | SYSTEM     | (\$43,200.00) |  |
|         |      |                       |                    |                       | 9           | Jan 16, 2025 | SYSTEM     | \$43,200.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|         |      |                       |                    |                       | 9           | Jan 16, 2025 | SYSTEM     | (\$43,200.00) |  |
|         |      |                       |                    |                       | 10          | Feb 3, 2025  | SYSTEM     | \$43,200.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|         |      |                       |                    |                       | 10          | Feb 3, 2025  | SYSTEM     | (\$43,200.00) |  |
|         |      |                       |                    |                       | 11          | Feb 17, 2025 | SYSTEM     | \$43,200.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|         |      |                       |                    |                       | 11          | Feb 17, 2025 | SYSTEM     | (\$43,200.00) |  |
|         |      |                       |                    |                       | 12          | Mar 3, 2025  | SYSTEM     | \$43,200.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|         |      |                       |                    |                       | 12          | Mar 3, 2025  | SYSTEM     | (\$43,200.00) |  |
|         |      |                       |                    |                       | 13          | Mar 17, 2025 | SYSTEM     | \$43,200.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|         |      |                       |                    |                       | 13          | Mar 17, 2025 | SYSTEM     | (\$43,200.00) |  |
|         |      |                       |                    |                       | 14          | Apr 2, 2025  | SYSTEM     | \$43,200.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|         |      |                       |                    |                       | 14          | Apr 2, 2025  | SYSTEM     | (\$43,200.00) |  |
|         |      |                       |                    | - Total               |             |              |            | \$0.00        |  |
|         |      |                       | Material - Total   |                       |             |              |            | \$0.00        |  |
|         |      |                       | Price FUEL         |                       | 6           | Dec 2, 2024  | SYSTEM     | (\$97.86)     | Reference Item Price Adjustment Index Adjustment Type applied is FUEL  |
|         |      |                       |                    | - Total               |             |              |            | (\$97.86)     |  |
|         |      |                       | Price FUEL - Total |                       |             |              |            | (\$97.86)     |  |
|         |      |                       | 0040 - Total       |                       |             |              |            | (\$97.86)     |  |
|         | 0050 | COMPACTING EMBANKMENT | Material           |                       | 6           | Dec 2, 2024  | SYSTEM     | \$1,805.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |      |                       |                    |                       | 6           | Dec 2, 2024  | SYSTEM     | (\$1,805.00)  |  |
|         |      |                       |                    |                       | 7           | Dec 16, 2024 | SYSTEM     | \$1,805.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |      |                       |                    |                       | 7           | Dec 16, 2024 | SYSTEM     | (\$1,805.00)  |  |





## Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240119-B02

| Project | Line         | Description                             | Adjustment Type    | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount        | Remarks  |
|---------|--------------|---|--------------------|-----------------------|------------------|--------------|------------|---------------|--|
| J2S3317 | 0050         | COMPACTING EMBANKMENT                   | Material           |                       |                  | 2024         |            |               |  |
|         |              |   |                    |                       | 8                | Jan 2, 2025  | SYSTEM     | \$1,805.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |              |   |                    |                       | 8                | Jan 2, 2025  | SYSTEM     | (\$1,805.00)  |  |
|         |              |   |                    |                       | 9                | Jan 16, 2025 | SYSTEM     | \$1,805.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |              |   |                    |                       | 9                | Jan 16, 2025 | SYSTEM     | (\$1,805.00)  |  |
|         |              |   |                    |                       | 10               | Feb 3, 2025  | SYSTEM     | \$1,805.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |              |   |                    |                       | 10               | Feb 3, 2025  | SYSTEM     | (\$1,805.00)  |  |
|         |              |   |                    |                       | 11               | Feb 17, 2025 | SYSTEM     | \$1,805.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |              |   |                    |                       | 11               | Feb 17, 2025 | SYSTEM     | (\$1,805.00)  |  |
|         |              |   |                    |                       | 12               | Mar 3, 2025  | SYSTEM     | \$1,805.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |              |   |                    |                       | 12               | Mar 3, 2025  | SYSTEM     | (\$1,805.00)  |  |
|         |              |   |                    |                       | 13               | Mar 17, 2025 | SYSTEM     | \$1,805.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |              |   |                    |                       | 13               | Mar 17, 2025 | SYSTEM     | (\$1,805.00)  |  |
|         |              |   |                    |                       | 14               | Apr 2, 2025  | SYSTEM     | \$1,805.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |              |   |                    |                       | 14               | Apr 2, 2025  | SYSTEM     | (\$1,805.00)  |  |
|         |              |   |                    |                       | - Total          |              |            | \$0.00        |  |
|         |              |   |                    |                       | Material - Total |              |            | \$0.00        |  |
|         | 0050 - Total |   |                    | \$0.00                |                  |              |            |               |  |
|         | 0070         | TYPE 1 AGGREGATE FOR BASE (4 IN. THICK) | Material           |                       | 6                | Dec 2, 2024  | SYSTEM     | \$15,204.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate. |
|         |              |   |                    |                       | 6                | Dec 2, 2024  | SYSTEM     | (\$15,204.00) |  |
|         |              |   |                    |                       | 7                | Dec 16, 2024 | SYSTEM     | \$15,204.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate. |
|         |              |   |                    |                       | 7                | Dec 16, 2024 | SYSTEM     | (\$15,204.00) |  |
|         |              |   |                    |                       | 8                | Jan 2, 2025  | SYSTEM     | \$15,204.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate. |
|         |              |   |                    |                       | 8                | Jan 2, 2025  | SYSTEM     | (\$15,204.00) |  |
|         |              |   |                    |                       | 9                | Jan 16, 2025 | SYSTEM     | \$15,204.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate. |
|         |              |   |                    |                       | 9                | Jan 16, 2025 | SYSTEM     | (\$15,204.00) |  |
|         |              |   |                    |                       | - Total          |              |            | \$0.00        |  |
|         |              |   |                    |                       | Material - Total |              |            | \$0.00        |  |
|         |              |   | Price FUEL         |                       | 6                | Dec 2, 2024  | SYSTEM     | (\$44.28)     | Reference Item Price Adjustment Index Adjustment Type applied is FUEL  |
|         |              |   | - Total            |                       |                  | (\$44.28)    |            |               |  |
|         |              |   | Price FUEL - Total |                       |                  | (\$44.28)    |            |               |  |
|         |              |   | 0070 - Total       |                       |                  | (\$44.28)    |            |               |  |



## Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240119-B02

| Project | Line     | Description                              | Adjustment Type | Other Adjustment Type | Est. Number            | Created Date | Created By   | Amount  | Remarks  |            |  |
|---------|----------|--|-----------------|-----------------------|------------------------|--------------|--------------|---|--|------------|--|
| J2S3317 | 0080     | MISC.                                    | Material        |                       | 6                      | Dec 2, 2024  | SYSTEM       | \$101,360.00  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate. |            |  |
|         |          |  |                 |                       | 6                      | Dec 2, 2024  | SYSTEM       | (\$101,360.00)  |  |            |  |
|         |          |  |                 |                       | - Total                |              |              | \$0.00  |  |            |  |
|         |          |  |                 |                       | Material - Total       |              |              | \$0.00  |  |            |  |
|         |          |  |                 |                       | 0080 - Total           |              |              | \$0.00  |  |            |  |
|         | 0160     | 4 IN. YELLOW WATERBORNE PAVEMENT MARKING | Material        |                       | 6                      | Dec 2, 2024  | SYSTEM       | (\$1,400.00)  |  |            |  |
|         |          |  |                 |                       | 8                      | Jan 2, 2025  | SYSTEM       | \$1,400.00  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 6 on the current Payment Estimate. |            |  |
|         |          |  |                 |                       | 8                      | Jan 2, 2025  | SYSTEM       | (\$1,400.00)  |  |            |  |
|         |          |  |                 |                       | 9                      | Jan 16, 2025 | SYSTEM       | \$1,400.00  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 6 on the current Payment Estimate. |            |  |
|         |          |  |                 |                       | 9                      | Jan 16, 2025 | SYSTEM       | (\$1,400.00)  |  |            |  |
|         |          |  |                 |                       | 10                     | Feb 3, 2025  | SYSTEM       | \$1,400.00  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate. |            |  |
|         |          |  |                 |                       | 10                     | Feb 3, 2025  | SYSTEM       | (\$1,400.00)  |  |            |  |
|         |          |  |                 |                       | 11                     | Feb 17, 2025 | SYSTEM       | \$1,400.00  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate. |            |  |
|         |          |  |                 |                       | 11                     | Feb 17, 2025 | SYSTEM       | (\$1,400.00)  |  |            |  |
|         |          |  |                 |                       | - Total                |              |              | (\$1,400.00)  |  |            |  |
|         |          |  |                 |                       | Material - Total       |              |              | (\$1,400.00)  |  |            |  |
|         |          |  |                 |                       | MaterialCredit         |              | 7            | Dec 16, 2024  | SYSTEM   | \$1,400.00 |  |
|         |          |  |                 |                       |                        |              | - Total      |   |  | \$1,400.00 |  |
|         |          |  |                 |                       | MaterialCredit - Total |              |              | \$1,400.00  |  |            |  |
|         |          |  |                 |                       | 0160 - Total           |              |              | \$0.00  |  |            |  |
| 0190    | MULCHING | Material                                 |                 | 6                     | Dec 2, 2024            | SYSTEM       | \$3,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worthk overriding Payment Estimate Exception 15 on the current Payment Estimate. |  |            |  |
|         |          |  |                 | 6                     | Dec 2, 2024            | SYSTEM       | (\$3,500.00) |   |  |            |  |
|         |          |  |                 | 7                     | Dec 16, 2024           | SYSTEM       | \$3,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user worthk overriding Payment Estimate Exception 9 on the current Payment Estimate.  |  |            |  |
|         |          |  |                 | 7                     | Dec 16, 2024           | SYSTEM       | (\$3,500.00) |   |  |            |  |
|         |          |  |                 | 8                     | Jan 2, 2025            | SYSTEM       | \$3,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user worthk overriding Payment Estimate Exception 10 on the current Payment Estimate. |  |            |  |
|         |          |  |                 | 8                     | Jan 2, 2025            | SYSTEM       | (\$3,500.00) |   |  |            |  |
|         |          |  |                 | 9                     | Jan 16, 2025           | SYSTEM       | \$3,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user worthk overriding Payment Estimate Exception 9 on the current Payment Estimate.  |  |            |  |
|         |          |  |                 | 9                     | Jan 16, 2025           | SYSTEM       | (\$3,500.00) |   |  |            |  |
|         |          |  |                 | 10                    | Feb 3, 2025            | SYSTEM       | \$3,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.  |  |            |  |
|         |          |  |                 | 10                    | Feb 3, 2025            | SYSTEM       | (\$3,500.00) |   |  |            |  |
|         |          |  |                 | 11                    | Feb 17, 2025           | SYSTEM       | \$3,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.  |  |            |  |
|         |          |  |                 | 11                    | Feb 17, 2025           | SYSTEM       | (\$3,500.00) |   |  |            |  |



## Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240119-B02

| Project | Line                          | Description | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount       | Remarks   |
|---------|-------------------------------|-------------|-----------------|-----------------------|------------------|--------------|------------|--------------|---|
| J2S3317 | 0190                          | MULCHING    | Material        |                       |                  | 2025         |            |              |   |
|         |                               |             |                 |                       | 12               | Mar 3, 2025  | SYSTEM     | \$3,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.  |
|         |                               |             |                 |                       | 12               | Mar 3, 2025  | SYSTEM     | (\$3,500.00) |   |
|         |                               |             |                 |                       | 13               | Mar 17, 2025 | SYSTEM     | \$3,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.  |
|         |                               |             |                 |                       | 13               | Mar 17, 2025 | SYSTEM     | (\$3,500.00) |   |
|         |                               |             |                 |                       | 14               | Apr 2, 2025  | SYSTEM     | \$3,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.  |
|         |                               |             |                 |                       | 14               | Apr 2, 2025  | SYSTEM     | (\$3,500.00) |   |
|         |                               |             |                 |                       | - Total          |              |            | \$0.00       |   |
|         |                               |             |                 |                       | Material - Total |              |            | \$0.00       |   |
|         |                               |             |                 |                       | 0190 - Total     |              |            | \$0.00       |   |
| 0200    | SEEDING - COOL SEASON GRASSES | Material    |                 |                       | 6                | Dec 2, 2024  | SYSTEM     | \$4,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user worthk overriding Payment Estimate Exception 17 on the current Payment Estimate. |
|         |                               |             |                 |                       | 6                | Dec 2, 2024  | SYSTEM     | (\$4,500.00) |   |
|         |                               |             |                 |                       | 7                | Dec 16, 2024 | SYSTEM     | \$4,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worthk overriding Payment Estimate Exception 11 on the current Payment Estimate. |
|         |                               |             |                 |                       | 7                | Dec 16, 2024 | SYSTEM     | (\$4,500.00) |   |
|         |                               |             |                 |                       | 8                | Jan 2, 2025  | SYSTEM     | \$4,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worthk overriding Payment Estimate Exception 12 on the current Payment Estimate. |
|         |                               |             |                 |                       | 8                | Jan 2, 2025  | SYSTEM     | (\$4,500.00) |   |
|         |                               |             |                 |                       | 9                | Jan 16, 2025 | SYSTEM     | \$4,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worthk overriding Payment Estimate Exception 11 on the current Payment Estimate. |
|         |                               |             |                 |                       | 9                | Jan 16, 2025 | SYSTEM     | (\$4,500.00) |   |
|         |                               |             |                 |                       | 10               | Feb 3, 2025  | SYSTEM     | \$4,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 7 on the current Payment Estimate.  |
|         |                               |             |                 |                       | 10               | Feb 3, 2025  | SYSTEM     | (\$4,500.00) |   |
|         |                               |             |                 |                       | 11               | Feb 17, 2025 | SYSTEM     | \$4,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 7 on the current Payment Estimate.  |
|         |                               |             |                 |                       | 11               | Feb 17, 2025 | SYSTEM     | (\$4,500.00) |   |
|         |                               |             |                 |                       | 12               | Mar 3, 2025  | SYSTEM     | \$4,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 6 on the current Payment Estimate.  |
|         |                               |             |                 |                       | 12               | Mar 3, 2025  | SYSTEM     | (\$4,500.00) |   |
|         |                               |             |                 |                       | 13               | Mar 17, 2025 | SYSTEM     | \$4,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 6 on the current Payment Estimate.  |
|         |                               |             |                 |                       | 13               | Mar 17, 2025 | SYSTEM     | (\$4,500.00) |   |
|         |                               |             |                 |                       | 14               | Apr 2, 2025  | SYSTEM     | \$4,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 6 on the current Payment Estimate.  |
|         |                               |             |                 |                       | 14               | Apr 2, 2025  | SYSTEM     | (\$4,500.00) |   |
|         |                               |             |                 |                       | - Total          |              |            | \$0.00       |   |
|         |                               |             |                 |                       | Material - Total |              |            | \$0.00       |   |



## Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240119-B02

| Project | Line         | Description                       | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount       | Remarks  |  |
|---------|--------------|-----------------------------------|-----------------|-----------------------|------------------|--------------|------------|--------------|--|--|
| J2S3317 | 0200 - Total |                                   |                 |                       |                  |              |            |              | \$0.00   |  |
|         | 0210         | ROCK DITCH CHECK                  | Material        |                       | 2                | Oct 1, 2024  | SYSTEM     | \$1,540.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate. |  |
|         |              |                                   |                 |                       | 2                | Oct 1, 2024  | SYSTEM     | (\$1,540.00) |  |  |
|         |              |                                   |                 |                       | 3                | Oct 16, 2024 | SYSTEM     | \$1,540.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate. |  |
|         |              |                                   |                 |                       | 3                | Oct 16, 2024 | SYSTEM     | (\$1,540.00) |  |  |
|         |              |                                   |                 |                       | - Total          |              |            | \$0.00       |  |  |
|         |              |                                   |                 |                       | Material - Total |              |            | \$0.00       |  |  |
|         |              |                                   |                 |                       | 0210 - Total     |              |            | \$0.00       |  |  |
|         | 0250         | TYPE C BERM                       | Material        |                       | 2                | Oct 1, 2024  | SYSTEM     | \$4,700.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate. |  |
|         |              |                                   |                 |                       | 2                | Oct 1, 2024  | SYSTEM     | (\$4,700.00) |  |  |
|         |              |                                   |                 |                       | 3                | Oct 16, 2024 | SYSTEM     | \$4,700.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate. |  |
|         |              |                                   |                 |                       | 3                | Oct 16, 2024 | SYSTEM     | (\$4,700.00) |  |  |
|         |              |                                   |                 |                       | - Total          |              |            | \$0.00       |  |  |
|         |              |                                   |                 |                       | Material - Total |              |            | \$0.00       |  |  |
|         |              |                                   |                 |                       | 0250 - Total     |              |            | \$0.00       |  |  |
|         | 0260         | MGS GUARDRAIL                     | Material        |                       | 6                | Dec 2, 2024  | SYSTEM     | \$7,600.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user worthk overriding Payment Estimate Exception 9 on the current Payment Estimate. |  |
|         |              |                                   |                 |                       | 6                | Dec 2, 2024  | SYSTEM     | (\$7,600.00) |  |  |
|         |              |                                   |                 |                       | - Total          |              |            | \$0.00       |  |  |
|         |              |                                   |                 |                       | Material - Total |              |            | \$0.00       |  |  |
|         |              |                                   |                 |                       | 0260 - Total     |              |            | \$0.00       |  |  |
|         | 0310         | BRIDGE APPROACH SLAB (MINOR ROAD) | Material        |                       | 6                | Dec 2, 2024  | SYSTEM     | \$8,720.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user worthk overriding Payment Estimate Exception 6 on the current Payment Estimate. |  |
|         |              |                                   |                 |                       | 6                | Dec 2, 2024  | SYSTEM     | (\$8,720.00) |  |  |
|         |              |                                   |                 |                       | 7                | Dec 16, 2024 | SYSTEM     | \$8,720.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate. |  |
|         |              |                                   |                 |                       | 7                | Dec 16, 2024 | SYSTEM     | (\$8,720.00) |  |  |
|         |              |                                   |                 |                       | 8                | Jan 2, 2025  | SYSTEM     | \$8,720.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate. |  |
|         |              |                                   |                 |                       | 8                | Jan 2, 2025  | SYSTEM     | (\$8,720.00) |  |  |
|         |              |                                   |                 |                       | 9                | Jan 16, 2025 | SYSTEM     | \$8,720.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate. |  |
|         |              |                                   |                 |                       | 9                | Jan 16, 2025 | SYSTEM     | (\$8,720.00) |  |  |
|         |              |                                   |                 |                       | - Total          |              |            | \$0.00       |  |  |
|         |              |                                   |                 |                       | Material - Total |              |            | \$0.00       |  |  |
|         | 0310 - Total |                                   |                 | \$0.00                |                  |              |            |              |  |  |
|         | 0350         | PILE POINT REINFORCEMENT          | Material        |                       | 2                | Oct 1, 2024  | SYSTEM     | \$1,560.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate. |  |
|         |              |                                   |                 |                       | 2                | Oct 1, 2024  | SYSTEM     | (\$1,560.00) |  |  |
|         |              |                                   |                 |                       | 3                | Oct 16, 2024 | SYSTEM     | \$1,560.00   | This adjustment offsets the original system-generated Material Payment   |  |



## Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240119-B02

| Project | Line | Description                     | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount        | Remarks   |
|---------|------|---------------------------------|-----------------|-----------------------|------------------|--------------|------------|---------------|---|
| J2S3317 | 0350 | PILE POINT REINFORCEMENT        | Material        |                       |                  | 2024         |            |               | Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.   |
|         |      |                                 |                 |                       | 3                | Oct 16, 2024 | SYSTEM     | (\$1,560.00)  |   |
|         |      |                                 |                 |                       | - Total          |              |            | \$0.00        |   |
|         |      |                                 |                 |                       | Material - Total |              |            | \$0.00        |   |
|         |      |                                 |                 |                       | 0350 - Total     |              |            | \$0.00        |   |
|         | 0360 | CLASS B CONCRETE (SUBSTRUCTURE) | Material        |                       | 3                | Oct 16, 2024 | SYSTEM     | \$35,445.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 3                | Oct 16, 2024 | SYSTEM     | (\$35,445.00) |   |
|         |      |                                 |                 |                       | 4                | Nov 4, 2024  | SYSTEM     | \$35,445.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 4                | Nov 4, 2024  | SYSTEM     | (\$35,445.00) |   |
|         |      |                                 |                 |                       | 5                | Nov 18, 2024 | SYSTEM     | \$35,445.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 5                | Nov 18, 2024 | SYSTEM     | (\$35,445.00) |   |
|         |      |                                 |                 |                       | 6                | Dec 2, 2024  | SYSTEM     | \$35,445.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user worthk overriding Payment Estimate Exception 12 on the current Payment Estimate. |
|         |      |                                 |                 |                       | 6                | Dec 2, 2024  | SYSTEM     | (\$35,445.00) |   |
|         |      |                                 |                 |                       | 7                | Dec 16, 2024 | SYSTEM     | \$35,445.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 6 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 7                | Dec 16, 2024 | SYSTEM     | (\$35,445.00) |   |
|         |      |                                 |                 |                       | 8                | Jan 2, 2025  | SYSTEM     | \$35,445.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 7 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 8                | Jan 2, 2025  | SYSTEM     | (\$35,445.00) |   |
|         |      |                                 |                 |                       | 9                | Jan 16, 2025 | SYSTEM     | \$35,445.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 7 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 9                | Jan 16, 2025 | SYSTEM     | (\$35,445.00) |   |
|         |      |                                 |                 |                       | 10               | Feb 3, 2025  | SYSTEM     | \$35,445.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 10               | Feb 3, 2025  | SYSTEM     | (\$35,445.00) |   |
|         |      |                                 |                 |                       | 11               | Feb 17, 2025 | SYSTEM     | \$35,445.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 11               | Feb 17, 2025 | SYSTEM     | (\$35,445.00) |   |
|         |      |                                 |                 |                       | 12               | Mar 3, 2025  | SYSTEM     | \$35,445.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 12               | Mar 3, 2025  | SYSTEM     | (\$35,445.00) |   |
|         |      |                                 |                 |                       | 13               | Mar 17, 2025 | SYSTEM     | \$35,445.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 13               | Mar 17, 2025 | SYSTEM     | (\$35,445.00) |   |
|         |      |                                 |                 |                       | 14               | Apr 2, 2025  | SYSTEM     | \$35,445.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.  |
|         |      |                                 |                 |                       | 14               | Apr 2, 2025  | SYSTEM     | (\$35,445.00) |   |



## Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240119-B02

| Project | Line | Description                       | Adjustment Type                     | Other Adjustment Type | Est. Number | Created Date | Created By | Amount         | Remarks   |
|---------|------|-----------------------------------|-------------------------------------|-----------------------|-------------|--------------|------------|----------------|---|
| J2S3317 | 0360 | CLASS B CONCRETE (SUBSTRUCTURE)   | Material                            | - Total               |             |              |            | \$0.00         |   |
|         |      |                                   | Material - Total                    |                       |             |              |            | \$0.00         |   |
|         |      |                                   | 0360 - Total                        |                       |             |              |            | \$0.00         |   |
|         | 0370 | TYPE H BARRIER                    | Material                            |                       | 6           | Dec 2, 2024  | SYSTEM     | \$31,500.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user worthk overriding Payment Estimate Exception 13 on the current Payment Estimate. |
|         |      |                                   |                                     |                       | 6           | Dec 2, 2024  | SYSTEM     | (\$31,500.00)  |   |
|         |      |                                   |                                     |                       | 7           | Dec 16, 2024 | SYSTEM     | \$31,500.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 7 on the current Payment Estimate.  |
|         |      |                                   |                                     |                       | 7           | Dec 16, 2024 | SYSTEM     | (\$31,500.00)  |   |
|         |      |                                   |                                     |                       | 8           | Jan 2, 2025  | SYSTEM     | \$31,500.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 8 on the current Payment Estimate.  |
|         |      |                                   |                                     |                       | 8           | Jan 2, 2025  | SYSTEM     | (\$31,500.00)  |   |
|         |      |                                   |                                     |                       | 9           | Jan 16, 2025 | SYSTEM     | \$31,500.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 8 on the current Payment Estimate.  |
|         |      |                                   |                                     |                       | 9           | Jan 16, 2025 | SYSTEM     | (\$31,500.00)  |   |
|         |      |                                   |                                     | - Total               |             |              |            | \$0.00         |   |
|         |      |                                   | Material - Total                    |                       |             |              |            | \$0.00         |   |
|         |      |                                   | 0370 - Total                        |                       |             |              |            | \$0.00         |   |
|         | 0380 | SLAB ON CONCRETE NU-GIRDER        | Construction Stockpile              |                       | 5           | Nov 18, 2024 | SYSTEM     | (\$27,499.50)  | Payment Estimate Item Adjustment generated Stockpile Transaction  |
|         |      |                                   |                                     | - Total               |             |              |            | (\$27,499.50)  |   |
|         |      |                                   | Construction Stockpile - Total      |                       |             |              |            | (\$27,499.50)  |   |
|         |      |                                   | Construction Stockpile STMI         |                       | 3           | Oct 16, 2024 | SYSTEM     | \$27,499.50    | Payment Estimate Item Adjustment generated Stockpile Transaction  |
|         |      |                                   |                                     | - Total               |             |              |            | \$27,499.50    |   |
|         |      |                                   | Construction Stockpile STMI - Total |                       |             |              |            | \$27,499.50    |   |
|         |      |                                   | Material                            |                       | 5           | Nov 18, 2024 | SYSTEM     | \$168,630.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.  |
|         |      |                                   |                                     |                       | 5           | Nov 18, 2024 | SYSTEM     | (\$168,630.00) |   |
|         |      |                                   |                                     | - Total               |             |              |            | \$0.00         |   |
|         |      |                                   | Material - Total                    |                       |             |              |            | \$0.00         |   |
|         |      |                                   | 0380 - Total                        |                       |             |              |            | \$0.00         |   |
|         | 0390 | NU 35, PRESTRESSED CONC NU-GIRDER | Construction Stockpile              |                       | 4           | Nov 4, 2024  | SYSTEM     | (\$131,832.39) | Payment Estimate Item Adjustment generated Stockpile Transaction  |
|         |      |                                   |                                     | - Total               |             |              |            | (\$131,832.39) |   |
|         |      |                                   | Construction Stockpile - Total      |                       |             |              |            | (\$131,832.39) |   |
|         |      |                                   | Construction Stockpile STMI         |                       | 3           | Oct 16, 2024 | SYSTEM     | \$131,832.39   | Payment Estimate Item Adjustment generated Stockpile Transaction  |
|         |      |                                   |                                     | - Total               |             |              |            | \$131,832.39   |   |
|         |      |                                   | Construction Stockpile STMI - Total |                       |             |              |            | \$131,832.39   |   |
|         |      |                                   | 0390 - Total                        |                       |             |              |            | \$0.00         |   |
|         | 0400 | REINFORCING STEEL (BRIDGES)       | Material                            |                       | 5           | Nov 18, 2024 | SYSTEM     | \$5,650.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.  |
|         |      |                                   |                                     |                       | 5           | Nov 18, 2024 | SYSTEM     | (\$5,650.00)   |   |
|         |      |                                   |                                     | - Total               |             |              |            | \$0.00         |   |
|         |      |                                   | Material - Total                    |                       |             |              |            | \$0.00         |   |
|         |      |                                   | 0400 - Total                        |                       |             |              |            | \$0.00         |   |
|         | 0410 | SLAB DRAIN                        | Material                            |                       | 5           | Nov 18, 2024 | SYSTEM     | \$12,928.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment  |



## Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240119-B02

| Project | Line            | Description                    | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount        | Remarks   |        |        |  |
|---------|-----------------|--------------------------------|-----------------|-----------------------|------------------|--------------|------------|---------------|---|--------|--------|--|
| J2S3317 | 0410            | SLAB DRAIN                     | Material        |                       |                  |              |            |               | Estimate Exception 10 on the current Payment Estimate.  |        |        |  |
|         |                 |                                |                 |                       | 5                | Nov 18, 2024 | SYSTEM     | (\$12,928.00) |   |        |        |  |
|         |                 |                                |                 |                       | - Total          |              |            |               |   |        | \$0.00 |  |
|         |                 |                                |                 |                       | Material - Total |              |            |               |   |        | \$0.00 |  |
|         |                 |                                |                 | 0410 - Total          |                  |              |            |               |   | \$0.00 |        |  |
|         | 0420            | VERTICAL DRAIN AT END BENTS    | Material        |                       | 5                | Nov 18, 2024 | SYSTEM     | \$6,000.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 11 on the current Payment Estimate. |        |        |  |
|         |                 |                                |                 |                       | 5                | Nov 18, 2024 | SYSTEM     | (\$6,000.00)  |   |        |        |  |
|         |                 |                                |                 |                       | - Total          |              |            |               |   |        | \$0.00 |  |
|         |                 |                                |                 |                       | Material - Total |              |            |               |   |        | \$0.00 |  |
|         |                 |                                |                 | 0420 - Total          |                  |              |            |               |   | \$0.00 |        |  |
|         | 0430            | PLAIN NEOPRENE BEARING PAD     | Material        |                       | 4                | Nov 4, 2024  | SYSTEM     | \$1,452.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.  |        |        |  |
|         |                 |                                |                 |                       | 4                | Nov 4, 2024  | SYSTEM     | (\$1,452.00)  |   |        |        |  |
|         |                 |                                |                 |                       | 5                | Nov 18, 2024 | SYSTEM     | \$1,452.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user worthk overriding Payment Estimate Exception 12 on the current Payment Estimate. |        |        |  |
|         |                 |                                |                 |                       | 5                | Nov 18, 2024 | SYSTEM     | (\$1,452.00)  |   |        |        |  |
|         |                 |                                |                 |                       | - Total          |              |            |               |   |        | \$0.00 |  |
|         |                 |                                |                 |                       | Material - Total |              |            |               |   |        | \$0.00 |  |
|         |                 |                                |                 | 0430 - Total          |                  |              |            |               |   | \$0.00 |        |  |
|         | 0440            | LAMINATED NEOPRENE BEARING PAD | Material        |                       | 4                | Nov 4, 2024  | SYSTEM     | \$1,692.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.  |        |        |  |
|         |                 |                                |                 |                       | 4                | Nov 4, 2024  | SYSTEM     | (\$1,692.00)  |   |        |        |  |
|         |                 |                                |                 |                       | 5                | Nov 18, 2024 | SYSTEM     | \$1,692.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worthk overriding Payment Estimate Exception 13 on the current Payment Estimate. |        |        |  |
|         |                 |                                |                 |                       | 5                | Nov 18, 2024 | SYSTEM     | (\$1,692.00)  |   |        |        |  |
|         |                 |                                |                 |                       | - Total          |              |            |               |   |        | \$0.00 |  |
|         |                 |                                |                 |                       | Material - Total |              |            |               |   |        | \$0.00 |  |
|         |                 |                                |                 | 0440 - Total          |                  |              |            |               |   | \$0.00 |        |  |
|         | J2S3317 - Total |                                |                 |                       |                  |              |            |               | (\$155.41)  |        |        |  |
|         | Overall - Total |                                |                 |                       |                  |              |            |               | (\$155.41)  |        |        |  |



## Contract Adjustments for Contract - 240119-B02

There are no contract adjustments to display for this contract.