



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 20, 2024

Pay Estimate Created Date: August 15, 2024

<b>Progress Estimate Number</b> 7	<b>Contract ID</b> 240119-B03 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> August 2, 2024 <b>Pay Period End</b> August 15, 2024	<b>Original Contract Amount</b> \$767,287.34 <b>Net Change Order Amount</b> \$15,872.00 <b>Current Contract Amount</b> \$783,159.34
--------------------------------------	--	---	---

Approval Date		By User
August 15, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	sandic1
August 16, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vierrs
August 19, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		99.45%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 14, 2024	February 14, 2024	
Letting Date	January 19, 2024	January 19, 2024	
Notice to Proceed Date	March 11, 2024	March 11, 2024	
Open to Traffic Date			
Work Began Date			

**Contract Total Pay For Estimate No. 7**

	This Estimate	Previous	To Date
240119-B03			
Total Posted Items Pay	\$96,332.00	\$682,542.04	\$778,874.04
Gross Item Adjustments	\$0.00	(\$66,005.58)	(\$66,005.58)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$96,332.00</b>	<b>\$616,536.46</b>	<b>\$712,868.46</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2S3324	0120	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.500	614	\$307.00
	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.500	614	\$307.00
	0160	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$37.000	200	\$7,400.00
	0170	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$4,200.000	4	\$16,800.00
	0180	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,780.000	4	\$15,120.00
	0250	7034600	CURB BLOCKOUT	LF	\$163.000	346	\$56,398.00
<b>Project J2S3324 - Total</b>							<b>\$96,332.00</b>
<b>Overall - Total</b>							<b>\$96,332.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3324	0040	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Material			-43.7	\$1,300.00	(\$56,810.00)
	0040	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandic1	43.7	\$1,300.00	\$56,810.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 20, 2024

Pay Estimate Created Date: August 15, 2024

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3324					overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	0050	TACK COAT	Material			-12.5	\$10.50	(\$131.25)
	0050	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandic1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	12.5	\$10.50	\$131.25
	0230	LATEX MODIFIED CONCRETE WEARING SURFACE	Material			-498	\$131.00	(\$65,238.00)
	0230	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandic1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	498	\$131.00	\$65,238.00
J2S3326								
	0290	TACK COAT	Material			-13.5	\$10.50	(\$141.75)
	0290	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandic1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	13.5	\$10.50	\$141.75
	0460	LATEX MODIFIED CONCRETE WEARING SURFACE	Material			-710	\$132.00	(\$93,720.00)
	0460	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandic1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	710	\$132.00	\$93,720.00
<b>Total</b>								<b>\$0.00</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on August 20, 2024

### Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2S3324	FAS S202(35)	Bridge rehabilitation	A	SCOTLAND	0.3 miles east of Route M near Rutledge
J2S3326	FAS S202(36)	Bridge rehabilitation	T	SCOTLAND	1.9 miles west of Route 15 near Bible Grove

### Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J2S3324	<b>Posted Item Pay</b>	\$96,332.00	\$266,065.75	\$362,397.75
	<b>Gross Item Adjustments</b>	\$0.00	(\$58,730.95)	(\$58,730.95)
	<b>Gross Item Pay</b>	<b>\$96,332.00</b>	<b>\$207,334.80</b>	<b>\$303,666.80</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00
J2S3326	<b>Posted Item Pay</b>	\$0.00	\$416,476.29	\$416,476.29
	<b>Gross Item Adjustments</b>	\$0.00	(\$7,274.63)	(\$7,274.63)
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$409,201.66</b>	<b>\$409,201.66</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 20, 2024

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2S3324, Item 4020521, Project Item Line Number 0040, Material Set 4020521, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	No Remark was entered by Engineer	sandic1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3324, Item 4071005, Project Item Line Number 0050, Material Set 407100596, Material 1015EA...SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	sandic1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3326, Item 4071005, Project Item Line Number 0290, Material Set 407100596, Material 1015EA...SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	sandic1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3324, Item 5052000, Project Item Line Number 0230, Material Set 505200096, Material 0505CCLATX - Bridge Deck Concrete, Latex, Acceptance Action Generic 0505CCLATX is insufficient.	No Remark was entered by Engineer	sandic1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3326, Item 5052000, Project Item Line Number 0460, Material Set 505200096, Material 0505CCLATX - Bridge Deck Concrete, Latex, Acceptance Action Generic 0505CCLATX is insufficient.	No Remark was entered by Engineer	sandic1	Overridden
Estimate Exception Type: Item Overrun: Contract 240119-B03, Contract Project J2S3324, Project Item Line Number 0040, Contract Line Item Number 0040, Item 4020521, Minor Item.	No Remark was entered by Engineer	sandic1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240119-B03, Contract Project J2S3324, Project Item Line Number 0220, Contract Line Item Number 0220, Item 5050004, Minor Item.	No Remark was entered by Engineer	sandic1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240119-B03, Contract Project J2S3326, Project Item Line Number 0280, Contract Line Item Number 0280, Item 4020521, Minor Item.	No Remark was entered by Engineer	sandic1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240119-B03, Contract Project J2S3326, Project Item Line Number 0360, Contract Line Item Number 0360, Item 6206001C, Minor Item.	No Remark was entered by Engineer	sandic1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
240119-B03	J2S3324	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00		
		0001	0020	2153000	SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	7.00	\$440.00	\$3,080.00		
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	7.80	0.00	7.80	TONS	7.80	\$80.00	\$624.00		
		0001	0040	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	13.60	0.00	13.60	TONS	43.70	\$1,300.00	\$56,810.00		
		0001	0050	4071005	TACK COAT	25.00	0.00	25.00	GAL	12.50	\$10.50	\$131.25		
		0001	0060	6161005	CONSTRUCTION SIGNS	161.00	0.00	161.00	SQFT	161.00	\$9.50	\$1,529.50		
		0001	0070	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$105.00	\$420.00		
		0001	0080	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$9.50	\$608.00		
		0001	0090	6161030	TYPE III MOVEABLE BARRICADE	15.00	0.00	15.00	EA	12.00	\$155.00	\$1,860.00		
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.80	\$44,200.00	\$35,360.00		
		0001	0110	6181015	RAILROAD PLAN SUBMITTAL	1.00	0.00	1.00	LS	0.80	\$12,500.00	\$10,000.00		
		0001	0120	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	614.00	0.00	614.00	LF	614.00	\$0.50	\$307.00		
		0001	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	614.00	0.00	614.00	LF	614.00	\$0.50	\$307.00		
		0001	0140	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	245.00	0.00	245.00	SQYD	245.00	\$29.00	\$7,105.00		
		0001	0150	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$1,000.00	\$750.00		
		0010	0160	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	200.00	0.00	200.00	LF	200.00	\$37.00	\$7,400.00		
		0010	0170	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,200.00	\$16,800.00		
		0010	0180	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,780.00	\$15,120.00		
		0070	0190	2161000	SCARIFICATION OF BRIDGE DECK	613.00	0.00	613.00	SQYD	613.00	\$18.00	\$11,034.00		
		0070	0200	2161001	TOTAL SURFACE HYDRO DEMOLITION	613.00	0.00	613.00	SQYD	498.00	\$68.00	\$33,864.00		
		0070	0210	2161503	REMOVAL OF EXISTING DECK REPAIR	300.00	0.00	300.00	SQFT	48.00	\$29.00	\$1,392.00		
		0070	0220	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	5.00	0.00	5.00	CY	33.00	\$700.00	\$23,100.00		
		0070	0230	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	613.00	0.00	613.00	SQYD	498.00	\$131.00	\$65,238.00		
		0070	0240	7031004	DIAMOND GRINDING	613.00	0.00	613.00	SQYD	0.00	\$6.00	\$0.00		
		0070	0250	7034600	CURB BLOCKOUT	346.00	0.00	346.00	LF	346.00	\$163.00	\$56,398.00		
		0070	0260	7040106	FULL DEPTH REPAIR	100.00	0.00	100.00	SQFT	68.00	\$120.00	\$8,160.00		
		<b>Project J2S3324 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$362,397.75</b>
		J2S3326	0001	0270	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$400.00	\$400.00
				0280	0001	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	17.40	0.00	17.40	TONS	24.00	\$1,100.00	\$26,400.00
				0290	0001	4071005	TACK COAT	27.00	0.00	27.00	GAL	13.50	\$10.50	\$141.75
0300	0001			6161005	CONSTRUCTION SIGNS	173.00	0.00	173.00	SQFT	173.00	\$9.50	\$1,643.50		
0310	0001			6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$105.00	\$210.00		
0320	0001			6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$9.50	\$608.00		
0330	0001			6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$155.00	\$1,550.00		
0340	0001			6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.94	\$44,200.00	\$41,371.20		
0350	0001			6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	656.00	0.00	656.00	LF	0.00	\$0.50	\$0.00		
0360	0001			6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	655.00	0.00	655.00	LF	666.00	\$0.50	\$333.00		
0370	0001			6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	270.00	0.00	270.00	SQYD	270.00	\$29.00	\$7,830.00		
0380	0001			6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00		
0390	0040			9031270A	2 IN. PSST POST - 12 GA.	192.00	0.00	192.00	LF	192.00	\$26.00	\$4,992.00		
0400	0040			9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	12.00	0.00	12.00	EA	12.00	\$215.00	\$2,580.00		
0410	0040			9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	36.00	\$35.00	\$1,260.00		
0420	0070			2161000	SCARIFICATION OF BRIDGE DECK	710.00	0.00	710.00	SQYD	710.00	\$18.00	\$12,780.00		
0430	0070			2161001	TOTAL SURFACE HYDRO DEMOLITION	710.00	0.00	710.00	SQYD	710.00	\$66.00	\$46,860.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-B03	J2S3326	0070	0440	2161503	REMOVAL OF EXISTING DECK REPAIR	320.00	-134.00	186.00	SQFT	186.00	\$42.00	\$7,812.00
			0450	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	8.00	35.00	43.00	CY	43.00	\$700.00	\$30,100.00
			0460	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	710.00	0.00	710.00	SQYD	710.00	\$132.00	\$93,720.00
			0470	7031004	DIAMOND GRINDING	710.00	0.00	710.00	SQYD	0.00	\$6.00	\$0.00
			0480	7034600	CURB BLOCKOUT	595.00	0.00	595.00	LF	500.00	\$135.00	\$67,500.00
			0490	7040106	FULL DEPTH REPAIR	100.00	-25.00	75.00	SQFT	75.00	\$120.00	\$9,000.00
			0500	7040113	CLEANING AND EPOXY COATING	1,395.00	0.00	1,395.00	SQFT	1,395.00	\$10.50	\$14,647.50
			0510	7123000	STEEL BAR DAM	1.00	0.00	1.00	EA	1.00	\$4,150.00	\$4,150.00
			0520	7123100	CLEANING AND COATING EXISTING BEARINGS	8.00	0.00	8.00	EA	8.00	\$840.00	\$6,720.00
			0530	7129902	MISC.CORED SLAB DRAINS	38.00	0.00	38.00	EA	38.00	\$864.93	\$32,867.34
<b>Project J2S3326 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$416,476.29</b>	
<b>240119-B03 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$778,874.04</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 20, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J2S3324

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0120	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	8/9/24	8/14/24	614.00	LF		12.625		12.684		
0130	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	8/9/24	8/14/24	614.00	LF		12.625		12.684		
0160	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	8/8/24	8/10/24	200.00	LF		12.625		12.684		
0170	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	8/8/24	8/10/24	4.00	EA		12.625		12.684		
0180	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8/8/24	8/10/24	4.00	EA		12.625		12.684		
0250	7034600	CURB BLOCKOUT	8/6/24	8/10/24	300.00	LF		12.625		12.684		
			8/7/24	8/10/24	46.00	LF		12.625		12.684		

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Aug 20, 2024

Contract ID: 240119-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S3324	0040	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Material		6	Aug 1, 2024	SYSTEM	\$56,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandic1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					6	Aug 1, 2024	SYSTEM	(\$56,810.00)				
					7	Aug 15, 2024	SYSTEM	\$56,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandic1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					7	Aug 15, 2024	SYSTEM	(\$56,810.00)				
			<b>- Total</b>								<b>\$0.00</b>	
			<b>Material - Total</b>								<b>\$0.00</b>	
			Overrun	Overrun	6	Aug 1, 2024	SYSTEM	(\$39,127.90)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					<b>Overrun - Total</b>							
			<b>Overrun - Total</b>								<b>(\$39,127.90)</b>	
			Price FUEL		6	Aug 1, 2024	SYSTEM	(\$3.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					<b>- Total</b>							
			<b>Price FUEL - Total</b>								<b>(\$3.05)</b>	
			<b>0040 - Total</b>								<b>(\$39,130.95)</b>	
			J2S3324	0050	TACK COAT	Material		6	Aug 1, 2024	SYSTEM	\$131.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandic1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
6	Aug 1, 2024	SYSTEM						(\$131.25)				
7	Aug 15, 2024	SYSTEM						\$131.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandic1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
7	Aug 15, 2024	SYSTEM						(\$131.25)				
<b>- Total</b>								<b>\$0.00</b>				
<b>Material - Total</b>								<b>\$0.00</b>				
<b>0050 - Total</b>								<b>\$0.00</b>				
J2S3324	0220	SUPPLEMENTARY WEARING SURFACE MATERIAL	Overrun	Overrun	6	Aug 1, 2024	SYSTEM	(\$19,600.00)				
					<b>Overrun - Total</b>							
			<b>Overrun - Total</b>								<b>(\$19,600.00)</b>	
<b>0220 - Total</b>								<b>(\$19,600.00)</b>				
J2S3324	0230	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		6	Aug 1, 2024	SYSTEM	\$65,238.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandic1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					6	Aug 1, 2024	SYSTEM	(\$65,238.00)				
					7	Aug 15, 2024	SYSTEM	\$65,238.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandic1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					7	Aug 15, 2024	SYSTEM	(\$65,238.00)				
			<b>- Total</b>								<b>\$0.00</b>	
			<b>Material - Total</b>								<b>\$0.00</b>	
<b>0230 - Total</b>								<b>\$0.00</b>				
<b>J2S3324 - Total</b>								<b>(\$58,730.95)</b>				
J2S3326	0280	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Overrun	Overrun	6	Aug 1, 2024	SYSTEM	(\$7,259.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					<b>Overrun - Total</b>							
			<b>Overrun - Total</b>								<b>(\$7,259.54)</b>	
			Price FUEL		4	Jun 28, 2024	SYSTEM	(\$9.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
6	Aug 1, 2024	SYSTEM			(\$0.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						





## Line Item Adjustments by Estimate

Aug 20, 2024

Contract ID: 240119-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S3326	0280	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Price FUEL			2024						
				- Total							(\$9.59)	
				Price FUEL - Total							(\$9.59)	
	<b>0280 - Total</b>								<b>(\$7,269.13)</b>			
	0290	TACK COAT	Material			4	Jun 28, 2024	SYSTEM	\$283.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandic1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						4	Jun 28, 2024	SYSTEM	(\$283.50)			
						5	Jul 15, 2024	SYSTEM	\$283.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandic1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						5	Jul 15, 2024	SYSTEM	(\$283.50)			
						6	Aug 1, 2024	SYSTEM	\$141.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sandic1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						6	Aug 1, 2024	SYSTEM	(\$141.75)			
						7	Aug 15, 2024	SYSTEM	\$141.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandic1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						7	Aug 15, 2024	SYSTEM	(\$141.75)			
				- Total							\$0.00	
	Material - Total							\$0.00				
	<b>0290 - Total</b>								<b>\$0.00</b>			
	0360	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			4	Jun 28, 2024	SYSTEM	\$327.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandic1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						4	Jun 28, 2024	SYSTEM	(\$327.50)			
						5	Jul 15, 2024	SYSTEM	\$327.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandic1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						5	Jul 15, 2024	SYSTEM	(\$327.50)			
						6	Aug 1, 2024	SYSTEM	\$333.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandic1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
						6	Aug 1, 2024	SYSTEM	(\$333.00)			
				- Total							\$0.00	
				Material - Total							\$0.00	
						Overrun	Overrun	6	Aug 1, 2024	SYSTEM	(\$5.50)	
	Overrun - Total							(\$5.50)				
Overrun - Total							(\$5.50)					
<b>0360 - Total</b>								<b>(\$5.50)</b>				
0450	SUPPLEMENTARY WEARING SURFACE MATERIAL	Overrun	Overrun		3	Jun 17, 2024	SYSTEM	(\$24,500.00)				
					4	Jun 28, 2024	SYSTEM	\$24,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',700.00000 - 700.00000, 'is applied (if non-zero).			
				Overrun - Total							\$0.00	
Overrun - Total							\$0.00					
<b>0450 - Total</b>								<b>\$0.00</b>				
0460	LATEX MODIFIED CONCRETE WEARING SURFACE	Material			3	Jun 17, 2024	SYSTEM	\$93,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandic1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					3	Jun 17, 2024	SYSTEM	(\$93,720.00)				



## Line Item Adjustments by Estimate

Aug 20, 2024

Contract ID: 240119-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S3326	0460	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		4	Jun 28, 2024	SYSTEM	\$93,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandic1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					4	Jun 28, 2024	SYSTEM	(\$93,720.00)				
					5	Jul 15, 2024	SYSTEM	\$93,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandic1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					5	Jul 15, 2024	SYSTEM	(\$93,720.00)				
					6	Aug 1, 2024	SYSTEM	\$93,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user sandic1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					6	Aug 1, 2024	SYSTEM	(\$93,720.00)				
					7	Aug 15, 2024	SYSTEM	\$93,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandic1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					7	Aug 15, 2024	SYSTEM	(\$93,720.00)				
	<b>- Total</b>							<b>\$0.00</b>				
	<b>Material - Total</b>							<b>\$0.00</b>				
	<b>0460 - Total</b>							<b>\$0.00</b>				
	0480	CURB BLOCKOUT	Material		1	May 16, 2024	SYSTEM	\$4,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandic1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					1	May 16, 2024	SYSTEM	(\$4,050.00)				
					2	May 31, 2024	SYSTEM	\$4,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandic1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					2	May 31, 2024	SYSTEM	(\$4,050.00)				
3					Jun 17, 2024	SYSTEM	\$4,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandic1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
3					Jun 17, 2024	SYSTEM	(\$4,050.00)					
<b>- Total</b>							<b>\$0.00</b>					
<b>Material - Total</b>							<b>\$0.00</b>					
<b>0480 - Total</b>							<b>\$0.00</b>					
0500	CLEANING AND EPOXY COATING	Material		3	Jun 17, 2024	SYSTEM	\$14,647.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandic1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				3	Jun 17, 2024	SYSTEM	(\$14,647.50)					
				<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>					
<b>0500 - Total</b>							<b>\$0.00</b>					
0510	STEEL BAR DAM	Material		3	Jun 17, 2024	SYSTEM	\$4,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandic1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
				3	Jun 17, 2024	SYSTEM	(\$4,150.00)					
				<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>					
<b>0510 - Total</b>							<b>\$0.00</b>					
0520	CLEANING AND COATING EXISTING BEARINGS	Material		2	May 31, 2024	SYSTEM	\$6,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandic1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				2	May 31, 2024	SYSTEM	(\$6,720.00)					
				3	Jun 17, 2024	SYSTEM	\$6,720.00	This adjustment offsets the original system-generated Material Payment				



## Line Item Adjustments by Estimate

Aug 20, 2024

Contract ID: 240119-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3326	0520	CLEANING AND COATING EXISTING BEARINGS	Material			2024			Estimate Item Adjustment (0006) due to user sandic1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					3	Jun 17, 2024	SYSTEM	(\$6,720.00)	
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	
	<b>0520 - Total</b>							<b>\$0.00</b>	
<b>J2S3326 - Total</b>								<b>(\$7,274.63)</b>	
<b>Overall - Total</b>								<b>(\$66,005.58)</b>	



---

**Contract Adjustments for Contract - 240119-B03**

There are no contract adjustments to display for this contract.