



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 23, 2024

Pay Estimate Created Date: July 17, 2024

Progress Estimate Number 1	Contract ID 240119-D03 Prime Contractor Concrete Strategies, LLC	Pay Period Start See NTP Date Pay Period End July 15, 2024	Original Contract Amount \$3,309,174.67 Net Change Order Amount \$23,487.02 Current Contract Amount \$3,332,661.69
--------------------------------------	---	---	---

Approval Date		By User
July 22, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	hallej1
July 22, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	hallej1
July 22, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024		2.73%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 14, 2024	February 14, 2024	
Letting Date	January 19, 2024	January 19, 2024	
Notice to Proceed Date	March 11, 2024	March 11, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
240119-D03			
Total Posted Items Pay	\$90,986.62	\$0.00	\$90,986.62
Gross Item Adjustments	(\$4,576.84)	\$0.00	(\$4,576.84)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$86,409.78		\$86,409.78

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3467	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$11,302.420	2	\$22,604.84
	0070	6161005	CONSTRUCTION SIGNS	SQFT	\$6.780	480	\$3,254.40
	0090	6161025	CHANNELIZER (TRIM LINE)	EA	\$22.600	236	\$5,333.60
	0110	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$73.470	46	\$3,379.62
	0120	6161040	FLASHING ARROW PANEL	EA	\$847.680	4	\$3,390.72
	0140	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$2,825.610	10	\$28,256.10
	0160	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	LS	\$45,209.690	0.35	\$15,823.39
	0240	6207001	PAVEMENT MARKING REMOVAL	LF	\$1.130	4,472	\$5,053.36
	0250	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	LF	\$1.130	3,443	\$3,890.59
Project J5P3467 - Total							\$90,986.62
Overall - Total							\$90,986.62

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3467	0060	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-2	\$11,302.42	(\$22,604.84)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 23, 2024

Pay Estimate Created Date: July 17, 2024

Progress Estimate Number 1		Contract ID 240119-D03 Prime Contractor Concrete Strategies, LLC		Pay Period Start See NTP Date July 15, 2024		Original Contract Amount \$3,309,174.67 Net Change Order Amount \$23,487.02 Current Contract Amount \$3,332,661.69		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3467	0060	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2	\$11,302.42	\$22,604.84
	0070	CONSTRUCTION SIGNS	Material			-480	\$6.78	(\$3,254.40)
	0070	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	480	\$6.78	\$3,254.40
	0090	CHANNELIZER (TRIM LINE)	Overrun			-139	\$22.60	(\$3,141.40)
	0110	DIRECTIONAL INDICATOR BARRICADE	Overrun			-8	\$73.47	(\$587.76)
	0120	FLASHING ARROW PANEL	Overrun			-1	\$847.68	(\$847.68)
	0140	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-10	\$2,825.61	(\$28,256.10)
	0140	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stokez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	10	\$2,825.61	\$28,256.10
	0160	MISC.	Material			-0.35	\$45,209.69	(\$15,823.39)
	0160	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stokez1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	0.35	\$45,209.69	\$15,823.39
	0250	4 IN TEMPORARY PAVEMENT MARKING PAINT	Material			-3,443	\$1.13	(\$3,890.59)
	0250	4 IN TEMPORARY PAVEMENT MARKING PAINT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stokez1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	3,443	\$1.13	\$3,890.59
Total								(\$4,576.84)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on July 23, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3467	FAF 54-3(210)	2 Bridge rehabilitations	54	COLE	over W. McCarty and Route 50
J5S3464	FAS S403(13)	Bridge rehabilitation	B	COLE	over the Moreau River south of Jefferson City

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J5P3467	Posted Item Pay	\$90,986.62	\$0.00	\$90,986.62
	Gross Item Adjustments	(\$4,576.84)	\$0.00	(\$4,576.84)
	Gross Item Pay	\$86,409.78	\$0.00	\$86,409.78
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J5S3464	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 23, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5P3467, Item 6123000A, Project Item Line Number 0060, Material Set 6123000A96, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	Stokez1 Certification has been received and needs to be entered by MoDOT	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3467, Item 6161005, Project Item Line Number 0070, Material Set 616100596, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	Stokez1 Certification has been received and needs to be entered by MoDOT	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3467, Item 6161025, Project Item Line Number 0090, Material Set 616102596, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	Stokez1 Certification has been received and needs to be entered by MoDOT	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3467, Item 6161033, Project Item Line Number 0110, Material Set 616103396, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	Stokez1 Certification has been received and needs to be entered by MoDOT	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3467, Item 6161040, Project Item Line Number 0120, Material Set 616104096, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	Stokez1 Certification has been received and needs to be entered by MoDOT	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3467, Item 6161099, Project Item Line Number 0140, Material Set 616109996, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	Stokez1 Certification has been received and needs to be entered by MoDOT	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3467, Item 6169901, Project Item Line Number 0160, Material Set 6169901, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	Stokez1 Certification has been received and needs to be entered by MoDOT	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3467, Item 6208076, Project Item Line Number 0250, Material Set 6208076, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Stokez1 Certification has been received and needs to be entered by MoDOT	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3467, Item 6208076, Project Item Line Number 0250, Material Set 6208076, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Stokez1 Certification has been received and needs to be entered by MoDOT	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3467, Item 6208076, Project Item Line Number 0250, Material Set 6208076, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Stokez1 Certification has been received and needs to be entered by MoDOT	stokez1	Overridden
Estimate Exception Type: Item Overrun: Contract 240119-D03, Contract Project J5P3467, Project Item Line Number 0090, Contract Line Item Number 0090, Item 6161025, Minor Item.	Stokez1 Change order is needed.	stokez1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240119-D03, Contract Project J5P3467, Project Item Line Number 0110, Contract Line Item Number 0110, Item 6161033, Minor Item.	Stokez1 Change order is needed.	stokez1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240119-D03, Contract Project J5P3467, Project Item Line Number 0120, Contract Line Item Number 0120, Item 6161040, Minor Item.	Stokez1 Change order is needed.	stokez1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 23, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-D03	J5P3467	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$29,661.91	\$0.00
		0001	0020	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	6.00	-6.00	0.00	TONS	0.00	\$1,723.62	\$0.00
		0001	0030	4071005	TACK COAT	8.00	0.00	8.00	GAL	0.00	\$28.26	\$0.00
		0001	0040	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$3,390.73	\$0.00
		0001	0050	6122020	REPLACEMENT SAND BARREL	4.00	0.00	4.00	EA	0.00	\$339.07	\$0.00
		0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	2.00	\$11,302.42	\$22,604.84
		0001	0070	6161005	CONSTRUCTION SIGNS	2,838.00	21.00	2,859.00	SQFT	480.00	\$6.78	\$3,254.40
		0001	0080	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	0.00	\$113.02	\$0.00
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	97.00	0.00	97.00	EA	236.00	\$22.60	\$5,333.60
		0001	0100	6161030	TYPE III MOVEABLE BARRICADE	13.00	0.00	13.00	EA	0.00	\$12.43	\$0.00
		0001	0110	6161033	DIRECTIONAL INDICATOR BARRICADE	38.00	0.00	38.00	EA	46.00	\$73.47	\$3,379.62
		0001	0120	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	4.00	\$847.68	\$3,390.72
		0001	0130	6161055	SEQUENTIAL FLASHING WARNING LIGHT	38.00	0.00	38.00	EA	0.00	\$56.51	\$0.00
		0001	0140	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	10.00	0.00	10.00	EA	10.00	\$2,825.61	\$28,256.10
		0001	0150	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	0.00	\$904.19	\$0.00
		0001	0160	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	1.00	0.00	1.00	LS	0.35	\$45,209.69	\$15,823.39
		0001	0170	6171000	CONCRETE TRAFFIC BARRIER, TYPE A	338.00	0.00	338.00	LF	0.00	\$115.31	\$0.00
		0001	0180	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	5,237.00	-700.00	4,537.00	LF	0.00	\$27.13	\$0.00
		0001	0183	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	613.00	700.00	1,313.00	LF	0.00	\$50.86	\$0.00
		0001	0185	6173706	TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED	250.00	0.00	250.00	LF	0.00	\$41.82	\$0.00
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$329,267.66	\$0.00
		0001	0200	6181015	RAILROAD PLAN SUBMITTAL	1.00	0.00	1.00	LS	0.00	\$12,512.36	\$0.00
		0001	0210	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,790.00	0.00	9,790.00	LF	0.00	\$1.13	\$0.00
		0001	0220	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,010.00	0.00	8,010.00	LF	0.00	\$1.13	\$0.00
		0001	0230	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,838.00	0.00	1,838.00	LF	0.00	\$1.13	\$0.00
		0001	0240	6207001	PAVEMENT MARKING REMOVAL	17,271.00	0.00	17,271.00	LF	4,472.00	\$1.13	\$5,053.36
		0001	0250	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	34,480.00	1,436.00	35,916.00	LF	3,443.00	\$1.13	\$3,890.59
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	75.00	0.00	75.00	SQYD	0.00	\$101.72	\$0.00
		0040	0270	9035004A	SH-FLAT SHEET	15.00	0.00	15.00	SQFT	0.00	\$33.91	\$0.00
		0040	0280	9035069A	SHF-FLAT SHEET FLUORESCENT	89.00	0.00	89.00	SQFT	0.00	\$50.86	\$0.00
		0070	0290	2161000	SCARIFICATION OF BRIDGE DECK	370.00	0.00	370.00	SQYD	0.00	\$32.46	\$0.00
		0070	0300	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,575.00	0.00	1,575.00	SQYD	0.00	\$38.27	\$0.00
		0070	0310	2161502	REMOVAL OF CONCRETE WEARING SURFACE	10,849.00	0.00	10,849.00	SQFT	0.00	\$1.72	\$0.00
		0070	0320	2161503	REMOVAL OF EXISTING DECK REPAIR	100.00	0.00	100.00	SQFT	0.00	\$40.43	\$0.00
		0070	0330	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	766.00	0.00	766.00	SQFT	0.00	\$26.51	\$0.00
		0070	0340	2169903	MISC.PARTIAL REMOVAL OF BOTTOM OF EXISTING BRIDGE DECK	388.00	0.00	388.00	LF	0.00	\$126.64	\$0.00
		0070	0350	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	5.00	0.00	5.00	CY	0.00	\$700.00	\$0.00
		0070	0360	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,575.00	0.00	1,575.00	SQYD	0.00	\$134.78	\$0.00
		0070	0370	7031004	DIAMOND GRINDING	1,575.00	0.00	1,575.00	SQYD	0.00	\$14.98	\$0.00
		0070	0380	7034214	CLASS B-2 CONCRETE	23.60	0.00	23.60	CUYD	0.00	\$512.52	\$0.00
		0070	0390	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	50.00	0.00	50.00	SQFT	0.00	\$258.23	\$0.00
		0070	0400	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$631.28	\$0.00
0070	0410	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	50.00	0.00	50.00	SQFT	0.00	\$253.87	\$0.00		
0070	0420	7049903	MISC.SUPERSTRUCTURE REPAIR (LONGITUDINAL JOINT)	390.00	0.00	390.00	LF	0.00	\$79.18	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 23, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
240119-D03	J5P3467	0070	0430	7101000	REINFORCING STEEL (EPOXY COATED)	5,280.00	0.00	5,280.00	LB	0.00	\$3.64	\$0.00	
		0071	0440	2161000	SCARIFICATION OF BRIDGE DECK	655.00	0.00	655.00	SQYD	0.00	\$32.46	\$0.00	
		0071	0450	2161001	TOTAL SURFACE HYDRO DEMOLITION	2,796.00	0.00	2,796.00	SQYD	0.00	\$38.27	\$0.00	
		0071	0460	2161502	REMOVAL OF CONCRETE WEARING SURFACE	19,266.00	0.00	19,266.00	SQFT	0.00	\$1.72	\$0.00	
		0071	0470	2161503	REMOVAL OF EXISTING DECK REPAIR	100.00	0.00	100.00	SQFT	0.00	\$40.43	\$0.00	
		0071	0480	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	1,419.00	0.00	1,419.00	SQFT	0.00	\$26.51	\$0.00	
		0071	0490	2169903	MISC.PARTIAL REMOVAL OF BOTTOM OF EXISTING BRIDGE DECK	698.00	0.00	698.00	LF	0.00	\$126.64	\$0.00	
		0071	0500	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	8.00	0.00	8.00	CY	0.00	\$700.00	\$0.00	
		0071	0510	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	2,796.00	0.00	2,796.00	SQYD	0.00	\$134.78	\$0.00	
		0071	0520	7031004	DIAMOND GRINDING	2,796.00	0.00	2,796.00	SQYD	0.00	\$14.98	\$0.00	
		0071	0530	7034214	CLASS B-2 CONCRETE	52.60	0.00	52.60	CUYD	0.00	\$512.52	\$0.00	
		0071	0540	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	50.00	0.00	50.00	SQFT	0.00	\$258.23	\$0.00	
		0071	0550	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$320.19	\$0.00	
		0071	0560	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$631.28	\$0.00	
		0071	0570	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	50.00	0.00	50.00	SQFT	0.00	\$253.87	\$0.00	
		0071	0580	7049903	MISC.SUPERSTRUCTURE REPAIR (LONGITUDINAL JOINT)	698.00	0.00	698.00	LF	0.00	\$79.18	\$0.00	
		0071	0590	7101000	REINFORCING STEEL (EPOXY COATED)	9,700.00	0.00	9,700.00	LB	0.00	\$3.64	\$0.00	
		0001	5001	6069901	MISC.GUARDRAIL REMOVE AND REPLACE	0.00	1.00	1.00	LS	0.00	\$5,335.00	\$0.00	
		0001	5002	4019910	MISC.BITUMINOUS PAVEMENT MIXTURE PG6422, (BP-1)	0.00	6.00	6.00	TONS	0.00	\$1,686.28	\$0.00	
		Project J5P3467 - Total Value Posted to Date as of Report Generated Date											
J5S3464	0001	0600	6113020	6113020	FURNISHING TYPE 2 ROCK BLANKET	104.00	0.00	104.00	CUYD	0.00	\$41.55	\$0.00	
		0610	6113040	6113040	PLACING TYPE 2 ROCK BLANKET	104.00	0.00	104.00	CUYD	0.00	\$31.52	\$0.00	
		0620	6122014	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	0.00	\$3,390.73	\$0.00	
		0630	6122020	6122020	REPLACEMENT SAND BARREL	4.00	0.00	4.00	EA	0.00	\$339.07	\$0.00	
		0640	6122030	6122030	IMPACT ATTENUATOR (RELOCATION)	4.00	0.00	4.00	EA	0.00	\$1,695.36	\$0.00	
		0650	6123000A	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$11,302.42	\$0.00	
		0660	6161005	6161005	CONSTRUCTION SIGNS	285.00	0.00	285.00	SQFT	0.00	\$9.04	\$0.00	
		0670	6161008	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	0.00	\$113.02	\$0.00	
		0680	6161025	6161025	CHANNELIZER (TRIM LINE)	22.00	0.00	22.00	EA	0.00	\$22.60	\$0.00	
		0690	6161099	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	0.00	\$2,825.61	\$0.00	
		0700	6162000A	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	0.00	\$19,666.21	\$0.00	
		0710	6162002	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	2.00	0.00	2.00	EA	0.00	\$904.19	\$0.00	
		0720	6173600D	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	550.00	0.00	550.00	LF	0.00	\$27.13	\$0.00	
		0730	6175010A	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	550.00	0.00	550.00	LF	0.00	\$19.21	\$0.00	
		0740	6181000	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$251,808.86	\$0.00	
		0750	6206000C	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	12,290.00	0.00	12,290.00	LF	0.00	\$0.68	\$0.00	
		0760	6206001C	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,754.00	0.00	2,754.00	LF	0.00	\$1.13	\$0.00	
		0770	6206124A	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24.00	0.00	24.00	LF	0.00	\$113.02	\$0.00	
		0780	6207001	6207001	PAVEMENT MARKING REMOVAL	15,068.00	0.00	15,068.00	LF	0.00	\$1.13	\$0.00	
		0790	6240103A	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	156.00	0.00	156.00	SQYD	0.00	\$5.21	\$0.00	
		0800	8059901	8059901	MISC.SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	LS	0.00	\$5,651.21	\$0.00	
		0810	8061016	8061016	SEDIMENT REMOVAL	5.00	0.00	5.00	CUYD	0.00	\$426.06	\$0.00	
		0820	8061019	8061019	SILT FENCE	525.00	0.00	525.00	LF	0.00	\$3.62	\$0.00	
		0070	0830	2024043	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	2.00	0.00	2.00	SQFT	0.00	\$1,356.29	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 23, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-D03	J5S3464	0070	0840	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$67,553.09	\$0.00
		0070	0850	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	44.00	0.00	44.00	LF	0.00	\$1,515.13	\$0.00
		0070	0860	2169901	MISC.TEMPORARY FALSEWORK	1.00	0.00	1.00	LS	0.00	\$257,416.66	\$0.00
		0070	0870	2169902	MISC.REMOVAL OF EXISTING BEARINGS	12.00	0.00	12.00	EA	0.00	\$114.94	\$0.00
		0070	0880	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	11.00	0.00	11.00	LF	0.00	\$1,777.07	\$0.00
		0070	0890	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	20.00	0.00	20.00	CUYD	0.00	\$2,464.78	\$0.00
		0070	0900	7034214	CLASS B-2 CONCRETE	16.00	0.00	16.00	CUYD	0.00	\$4,696.03	\$0.00
		0070	0910	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	10.00	0.00	10.00	SQFT	0.00	\$317.14	\$0.00
		0070	0920	7069911	MISC.REINFORCING STEEL (GALVANIZED)	18,370.00	0.00	18,370.00	LB	0.00	\$2.46	\$0.00
		0070	0930	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$9,267.99	\$0.00
		0070	0940	7161002	LAMINATED NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	0.00	\$290.82	\$0.00
		0070	0950	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	44.00	0.00	44.00	LF	0.00	\$465.74	\$0.00
Project J5S3464 - Total Value Posted to Date as of Report Generated Date											\$0.00	
240119-D03 Overall - Total Value Posted to Date as of Report Generated Date											\$90,986.62	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 23, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5P3467

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0060	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	7/15/24	7/16/24	2.00	EA	Mobile					
0070	6161005	CONSTRUCTION SIGNS	7/15/24	7/16/24	480.00	SQFT	Mobile					
0090	6161025	CHANNELIZER (TRIM LINE)	7/15/24	7/16/24	236.00	EA	Mobile					
0110	6161033	DIRECTIONAL INDICATOR BARRICADE	7/15/24	7/16/24	46.00	EA	Mobile					
0120	6161040	FLASHING ARROW PANEL	7/15/24	7/16/24	4.00	EA	Mobile					
0140	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	7/15/24	7/16/24	10.00	EA	Mobile					
0160	6169901	MISC.	7/15/24	7/16/24	0.35	LS	mobile					
0240	6207001	PAVEMENT MARKING REMOVAL	7/15/24	7/16/24	4,472.00	LF	WB lane line - LM 167.886 to LM 168.802 - 1029 LF WB Rt edge line - LM 167.886 to LM 168.538 - 3443 LF					
0250	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	7/15/24	7/16/24	3,443.00	LF	WB Rt edge line - LM 167.886 to LM 168.538 - 3443 LF					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jul 23, 2024

Contract ID: 240119-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5P3467	0060	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		1	Jul 17, 2024	SYSTEM	\$22,604.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					1	Jul 17, 2024	SYSTEM	(\$22,604.84)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0060 - Total								\$0.00	
	0070	CONSTRUCTION SIGNS	Material		1	Jul 17, 2024	SYSTEM	\$3,254.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					1	Jul 17, 2024	SYSTEM	(\$3,254.40)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0070 - Total								\$0.00	
	0090	CHANNELIZER (TRIM LINE)	Overrun	Overrun	1	Jul 17, 2024	SYSTEM	(\$3,141.40)		
					Overrun - Total					
	Overrun - Total								(\$3,141.40)	
	0090 - Total								(\$3,141.40)	
	0110	DIRECTIONAL INDICATOR BARRICADE	Overrun	Overrun	1	Jul 17, 2024	SYSTEM	(\$587.76)		
					Overrun - Total					
	Overrun - Total								(\$587.76)	
	0110 - Total								(\$587.76)	
	0120	FLASHING ARROW PANEL	Overrun	Overrun	1	Jul 17, 2024	SYSTEM	(\$847.68)		
					Overrun - Total					
	Overrun - Total								(\$847.68)	
	0120 - Total								(\$847.68)	
	0140	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		1	Jul 17, 2024	SYSTEM	\$28,256.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stokez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
1					Jul 17, 2024	SYSTEM	(\$28,256.10)			
- Total								\$0.00		
Material - Total								\$0.00		
0140 - Total								\$0.00		
0160	MISC.	Material		1	Jul 17, 2024	SYSTEM	\$15,823.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stokez1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				1	Jul 17, 2024	SYSTEM	(\$15,823.39)			
- Total								\$0.00		
Material - Total								\$0.00		
0160 - Total								\$0.00		
0250	4 IN TEMPORARY PAVEMENT MARKING PAINT	Material		1	Jul 17, 2024	SYSTEM	\$3,890.59	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stokez1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				1	Jul 17, 2024	SYSTEM	(\$3,890.59)			
- Total								\$0.00		
Material - Total								\$0.00		
0250 - Total								\$0.00		
J5P3467 - Total								(\$4,576.84)		
Overall - Total								(\$4,576.84)		



Contract Adjustments for Contract - 240119-D03

There are no contract adjustments to display for this contract.