



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2024

Pay Estimate Created Date: July 1, 2024

Progress Estimate Number 4	Contract ID 240119-D04 Prime Contractor Gene Haile Excavating, Inc.	Pay Period Start June 16, 2024 Pay Period End June 30, 2024	Original Contract Amount \$874,083.00 Net Change Order Amount \$17,562.00 Current Contract Amount \$891,645.00
--------------------------------------	--------------------------------------------------------------------------------------	------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
July 1, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	woods6
July 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	kronej1
July 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024		43.14%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time	September 21, 2024	September 21, 2024	80	
Awarded Date	February 14, 2024	February 14, 2024	Milestone - Calendar Time - JSP B 2.1 Calendar Days - J5P3513 - Road User Cost	June 27, 2024	June 27, 2024	Milestone Complete	
Letting Date	January 19, 2024	January 19, 2024	Milestone - Calendar Time - JSP D 1.0 Liquidated Damages Specified J5P3513	June 24, 2024	June 24, 2024	Milestone Complete	
Notice to Proceed Date	March 11, 2024	March 11, 2024					
Open to Traffic Date							
Work Began Date	May 29, 2024	May 29, 2024					

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
240119-D04			
Total Posted Items Pay	\$161,411.25	\$223,200.25	\$384,611.50
Gross Item Adjustments	(\$3,759.40)	(\$6.99)	(\$3,766.39)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$223,193.26	\$380,845.11

Contract Total Payable This Estimate: \$157,651.85

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3513	0040	2153000	SHAPING SLOPES, CLASS III	100F	\$1,350.000	3	\$4,050.00
	0160	6161005	CONSTRUCTION SIGNS	SQFT	\$6.500	64.5	\$419.25
	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$2.000	806	\$1,612.00
	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$2.000	405	\$810.00
	0260	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	STA	\$1,860.000	1.4	\$2,604.00
	0270	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	STA	\$2,660.000	0.7	\$1,862.00
	0280	7201200	SELECT GRANULAR BACKFILL FOR STRUCTURAL SYSTEMS	CUYD	\$55.000	197	\$10,835.00
	0290	8059901	MISC.SEEDING COOL SEASON GRASSES AND MULCH	LS	\$4,000.000	1	\$4,000.00
	0350	6069903	MISC.REMOVE AND RESET MGS GUARDRAIL	LF	\$37.500	254	\$9,525.00
	0360	6233000	EPOXY POLYMER WEARING SURFACE	SQYD	\$44.000	1,469	\$64,636.00
	0370	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	LS	\$5,900.000	1	\$5,900.00
	0380	7125960	ALUMINUM EPOXY-MASTIC PRIMER	LS	\$5,900.000	1	\$5,900.00
0390	7173002	SILICONE EXPANSION JOINT SEALANT	LF	\$25.000	80	\$2,000.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2024

Pay Estimate Created Date: July 1, 2024

Progress Estimate Number 4	Contract ID 240119-D04 Prime Contractor Gene Haile Excavating, Inc.	Pay Period Start June 16, 2024 Pay Period End June 30, 2024	Original Contract Amount \$874,083.00 Net Change Order Amount \$17,562.00 Current Contract Amount \$891,645.00
--------------------------------------	--------------------------------------------------------------------------------------	------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Project J5P3513 - Total							\$114,153.25
J5S3450	0440	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$54.000	96.25	\$5,197.50
	0450	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$12.000	96.25	\$1,155.00
	0460	6161005	CONSTRUCTION SIGNS	SQFT	\$15.500	141	\$2,185.50
	0470	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$50.000	4	\$200.00
	0480	6161030	TYPE III MOVEABLE BARRICADE	EA	\$160.000	10	\$1,600.00
	0490	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$2,200.000	2	\$4,400.00
	0500	6181000	MOBILIZATION	LS	\$37,000.000	0.25	\$9,250.00
	0610	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	SQFT	\$225.000	22	\$4,950.00
	0620	2162500	REMOVAL OF EXISTING BRIDGE DECK	SQFT	\$8.000	2,290	\$18,320.00
Project J5S3450 - Total							\$47,258.00
Overall - Total							\$161,411.25

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3513	0220	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	20% withheld for retro results.			(\$322.40)
	0230	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	20% withheld for retro results.			(\$162.00)
	0280	SELECT GRANULAR BACKFILL FOR STRUCTURAL SYSTEMS	Material			-197	\$55.00	(\$10,835.00)
	0280	SELECT GRANULAR BACKFILL FOR STRUCTURAL SYSTEMS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woods6 overriding Payment Estimate Exception 2 on the current Payment Estimate.	197	\$55.00	\$10,835.00
	0290	MISC.	Other Item Adjustment	Other	20% withheld for seed growth.			(\$800.00)
	0390	SILICONE EXPANSION JOINT SEALANT	Material			-80	\$25.00	(\$2,000.00)
	0390	SILICONE EXPANSION JOINT SEALANT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woods6 overriding Payment Estimate Exception 1 on the current Payment Estimate.	80	\$25.00	\$2,000.00
J5S3450	0610	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	Other Item Adjustment	Other	50% withheld for disposal paperwork.			(\$2,475.00)
Total								(\$3,759.40)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on July 4, 2024

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3513	FAF-5-3 (74)	Bridge rehabilitation	5	COOPER	over Petite Saline Creek South of I-70 near Boonville
J5S3450	FAS S403(2)	Bridge deck replacement	0	COOPER	over Petite Saline Creek

Totals by Job Numbers			
-----------------------	--	--	--

J5P3513		This Estimate	Previous	To Date
	Posted Item Pay	\$114,153.25	\$223,200.25	\$337,353.50
	Gross Item Adjustments	(\$1,284.40)	(\$6.99)	(\$1,291.39)
	Gross Item Pay	\$112,868.85	\$223,193.26	\$336,062.11
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J5S3450		This Estimate	Previous	To Date
	Posted Item Pay	\$47,258.00	\$0.00	\$47,258.00
	Gross Item Adjustments	(\$2,475.00)	\$0.00	(\$2,475.00)
	Gross Item Pay	\$44,783.00	\$0.00	\$44,783.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 4, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5P3513, Item 7173002, Project Item Line Number 0390, Material Set 717300296, Material 1057JMJCSS - Silicon Sealant for Sawed/Formed Jnts @, Acceptance Action Generic 1057JMJCSS is insufficient.	Working with Contractor and Materials to resolve.	woods6	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3513, Item 7201200, Project Item Line Number 0280, Material Set 720120096, Material 1010SGBF - Select Gran Backfill for Structural Sys, Acceptance Action Generic 1010SGBF is insufficient.	Working with Contractor and Materials to resolve.	woods6	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
240119-D04	J5P3513	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00		
		0001	0020	2061000	CLASS 1 EXCAVATION	229.50	0.00	229.50	CUYD	175.50	\$15.00	\$2,632.50		
		0001	0030	2121000A	SUBGRADING AND SHOULDERING CLASS 1	1.00	0.00	1.00	100F	1.00	\$1,500.00	\$1,500.00		
		0001	0040	2153000	SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	6.00	\$1,350.00	\$8,100.00		
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	295.00	0.00	295.00	SQYD	295.00	\$16.00	\$4,720.00		
		0001	0060	4019905	MISC.OPTIONAL PAVEMENT (8 IN. PCCP OR 10 IN. HMA)	294.60	0.00	294.60	SQYD	294.60	\$125.00	\$36,825.00		
		0001	0070	6059903	MISC.6 INCH OUTLET DRAINPIPE	70.00	0.00	70.00	LF	70.00	\$15.00	\$1,050.00		
		0001	0080	6059903	MISC.6 INCH PERFORATED DRAINPIPE	165.00	0.00	165.00	LF	165.00	\$15.00	\$2,475.00		
		0001	0090	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	60.00	0.00	60.00	LF	38.00	\$40.00	\$1,520.00		
		0001	0100	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	6.00	0.00	6.00	CUYD	6.00	\$100.00	\$600.00		
		0001	0110	6096041	PLACING TYPE 1 ROCK DITCH LINER	6.00	0.00	6.00	CUYD	6.00	\$100.00	\$600.00		
		0001	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	979.00	0.00	979.00	CUYD	979.00	\$49.00	\$47,971.00		
		0001	0130	6113040	PLACING TYPE 2 ROCK BLANKET	979.00	0.00	979.00	CUYD	979.00	\$12.00	\$11,748.00		
		0001	0140	6116010A	SLOPE PROTECTION	4.00	0.00	4.00	SQYD	4.00	\$100.00	\$400.00		
		0001	0150	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00		
		0001	0160	6161005	CONSTRUCTION SIGNS	1,602.00	0.00	1,602.00	SQFT	1,588.00	\$6.50	\$10,322.00		
		0001	0170	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	3.00	\$50.00	\$150.00		
		0001	0180	6161025	CHANNELIZER (TRIM LINE)	40.00	0.00	40.00	EA	0.00	\$11.00	\$0.00		
		0001	0190	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$145.00	\$1,740.00		
		0001	0200	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,250.00	\$6,500.00		
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$43,500.00	\$43,500.00		
		0001	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	806.00	0.00	806.00	LF	806.00	\$2.00	\$1,612.00		
		0001	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	405.00	0.00	405.00	LF	405.00	\$2.00	\$810.00		
		0001	0240	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,658.00	0.00	1,658.00	SQYD	1,658.00	\$3.00	\$4,974.00		
		0001	0250	6240104A	SEPARATION GEOTEXTILE	365.00	0.00	365.00	SQYD	365.00	\$3.00	\$1,095.00		
		0001	0260	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1.40	0.00	1.40	STA	1.40	\$1,860.00	\$2,604.00		
		0001	0270	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	0.70	0.00	0.70	STA	0.70	\$2,660.00	\$1,862.00		
		0001	0280	7201200	SELECT GRANULAR BACKFILL FOR STRUCTURAL SYSTEMS	197.00	0.00	197.00	CUYD	197.00	\$55.00	\$10,835.00		
		0001	0290	8059901	MISC.SEEDING COOL SEASON GRASSES AND MULCH	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00		
		0001	0300	8061004	SEDIMENT TRAP ROCK	2.60	0.00	2.60	CUYD	0.00	\$200.00	\$0.00		
		0001	0310	8061005	ROCK DITCH CHECK	62.00	0.00	62.00	LF	0.00	\$18.50	\$0.00		
		0001	0320	8061016	SEDIMENT REMOVAL	9.00	0.00	9.00	CUYD	0.00	\$20.00	\$0.00		
		0001	0330	8061019	SILT FENCE	207.00	0.00	207.00	LF	200.00	\$4.00	\$800.00		
		0001	0340	8061050	TYPE C BERM	375.00	0.00	375.00	LF	136.00	\$10.00	\$1,360.00		
		0010	0350	6069903	MISC.REMOVE AND RESET MGS GUARDRAIL	508.00	0.00	508.00	LF	508.00	\$37.50	\$19,050.00		
		0070	0360	6233000	EPOXY POLYMER WEARING SURFACE	1,469.00	0.00	1,469.00	SQYD	1,469.00	\$44.00	\$64,636.00		
		0070	0370	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$5,900.00	\$5,900.00		
		0070	0380	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$5,900.00	\$5,900.00		
		0070	0390	7173002	SILICONE EXPANSION JOINT SEALANT	169.00	0.00	169.00	LF	80.00	\$25.00	\$2,000.00		
		0001	5001	5059901	MISC.Adding reinforcement to optional pavement	0.00	1.00	1.00	L S	1.00	\$17,562.00	\$17,562.00		
		Project J5P3513 - Total Value Posted to Date as of Report Generated Date												\$337,353.50
		J5S3450	0001	0400	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00	
				0410	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	103.00	0.00	103.00	SQYD	0.00	\$35.00	\$0.00	
				0420	3105003	GRAVEL (A) OR CRUSHED STONE (B)	18.00	0.00	18.00	SQYD	0.00	\$25.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
240119-D04	J5S3450	0001	0430	4019905	MISC.OPTIONAL PAVEMENT	103.00	0.00	103.00	SQYD	0.00	\$220.00	\$0.00	
		0001	0440	6113020	FURNISHING TYPE 2 ROCK BLANKET	481.00	0.00	481.00	CUYD	96.25	\$54.00	\$5,197.50	
		0001	0450	6113040	PLACING TYPE 2 ROCK BLANKET	481.00	0.00	481.00	CUYD	96.25	\$12.00	\$1,155.00	
		0001	0460	6161005	CONSTRUCTION SIGNS	241.00	0.00	241.00	SQFT	141.00	\$15.50	\$2,185.50	
		0001	0470	6161008	ADVANCED WARNING RAIL SYSTEM	7.00	0.00	7.00	EA	4.00	\$50.00	\$200.00	
		0001	0480	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$160.00	\$1,600.00	
		0001	0490	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,200.00	\$4,400.00	
		0001	0500	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$37,000.00	\$9,250.00	
		0001	0510	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	587.00	0.00	587.00	LF	0.00	\$2.00	\$0.00	
		0001	0520	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	367.00	0.00	367.00	LF	0.00	\$2.00	\$0.00	
		0001	0530	6240104A	SEPARATION GEOTEXTILE	722.00	0.00	722.00	SQYD	0.00	\$3.00	\$0.00	
		0001	0540	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00	
		0001	0550	8061006	ALTERNATE DITCH CHECK	40.00	0.00	40.00	LF	0.00	\$18.50	\$0.00	
		0001	0560	8061016	SEDIMENT REMOVAL	12.00	0.00	12.00	CUYD	0.00	\$20.00	\$0.00	
		0001	0570	8061019	SILT FENCE	758.00	0.00	758.00	LF	0.00	\$3.00	\$0.00	
		0040	0580	9031270A	2 IN. PSST POST - 12 GA.	20.00	0.00	20.00	LF	0.00	\$42.50	\$0.00	
		0040	0590	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	4.00	0.00	4.00	EA	0.00	\$360.00	\$0.00	
		0040	0600	9035004A	SH-FLAT SHEET	12.00	0.00	12.00	SQFT	0.00	\$100.00	\$0.00	
		0070	0610	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	22.00	0.00	22.00	SQFT	22.00	\$225.00	\$4,950.00	
		0070	0620	2162500	REMOVAL OF EXISTING BRIDGE DECK	6,937.00	0.00	6,937.00	SQFT	6,937.00	\$8.00	\$55,496.00	
		0070	0630	7034212	SLAB ON STEEL	772.00	0.00	772.00	SQYD	0.00	\$385.00	\$0.00	
		0070	0640	7034219A	TYPE D BARRIER	485.00	0.00	485.00	LF	0.00	\$80.00	\$0.00	
		0070	0650	7123610	SLAB DRAIN	42.00	0.00	42.00	EA	0.00	\$400.00	\$0.00	
		0070	0660	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$1,500.00	\$0.00	
		0070	0670	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$1,500.00	\$0.00	
		0070	0680	7126000	NON-DESTRUCTIVE TESTING	60.00	0.00	60.00	LF	0.00	\$45.00	\$0.00	
		Project J5S3450 - Total Value Posted to Date as of Report Generated Date											\$84,434.00
		240119-D04 Overall - Total Value Posted to Date as of Report Generated Date											\$421,787.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5P3513

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	2153000	SHAPING SLOPES, CLASS III	6/17/24	6/19/24	3.00	100F	297+88.94-299+38.32 (1.5), 297+65.21-299+14.60 (1.5)					
0160	6161005	CONSTRUCTION SIGNS	6/24/24	6/25/24	64.50	SQFT	64 SQFT for 2 POP signs, .5 for rounding correction					
0220	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	6/24/24	6/25/24	806.00	LF	White striping on Rt. 5 bridge over Petite Saline Creek.					
0230	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	6/24/24	6/25/24	405.00	LF	Yellow striping on Rt. 5 bridge over Petite Saline Creek. intermediate stripe and solid stripe					
0260	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	6/17/24	6/19/24	1.40	STA	299+11.10-299+62.81(.52), 302+94.86-303+14.14(.19), 299+11.10-299+50.11(.39), 302+82.16-303+14.14(.32) Rounding correction (-.02)					
0270	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	6/17/24	6/19/24	0.70	STA	299+11.10-299+56.46 (.45), 302+88.51-303+14.14 (.26) Rounding correction (-.01)					
0280	7201200	SELECT GRANULAR BACKFILL FOR STRUCTURAL	6/21/24	6/21/24	197.00	CUYD	105 CY from 299 +11.10 to 299 +67.09 92.4 CY from 302 +77.88 to 303 +14.14 -0.4 CY rounding correction					
0290	8059901	MISC. SEEDING	6/17/24	6/19/24	1.00	LS	disturbed areas around Petite Saline bridge					
0350	6069903	MISC. GUARDRAIL ITEM	6/20/24	6/20/24	254.00	LF	Reset the guardrail in all for corners of the Petite Saline Bridge.					
0360	6233000	EPOXY POLYMER WEARING SURFACE	6/20/24	6/20/24	1,469.00	SQYD	Petite Saline Creek bridge deck and 13" up barrier wall.					
0370	7125102	SURF PREP FOR APPL EPOXY- MASTIC PRIMER	6/20/24	6/20/24	1.00	LS	exposed areas of piling and sway bracing.					
0380	7125960	ALUMINUM EPOXY-MASTIC PRIMER	6/20/24	6/20/24	1.00	LS	exposed areas of piling and sway bracing					
0390	7173002	SILICONE EXPANSION JOINT SEALANT	6/24/24	6/25/24	80.00	LF	32' wing wall, 28' wing wall, 10' wing wall, 10' wing wall					

Project: J5S3450

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0440	6113020	FURNISHING TYPE 2 ROCK BLANKET	6/28/24	7/1/24	96.25	CUYD	STA 20+06.39 to STA 20+48.53					
0450	6113040	PLACING TYPE 2 ROCK BLANKET	6/28/24	7/1/24	96.25	CUYD	STA 20+06.39 to STA 20+48.53					
0460	6161005	CONSTRUCTION SIGNS	6/24/24	6/25/24	141.00	SQFT	64 SQFT Road Closed Ahead, 12.5 SQFT Road Closed 4 miles Ahead Local Traffic Only, 12.5 SQFT Road Closed 3 miles Ahead Local Traffic Only, 32 SQFT Road Closed 1000', 20 SQFT Road Closed					
0470	6161008	ADVANCED WARNING RAIL SYSTEM	6/24/24	6/25/24	4.00	EA	AWRS on Road Closed Ahead signs					
0480	6161030	TYPE III MOVEABLE BARRICADE	6/24/24	6/25/24	10.00	EA	4- Type 3 Movable Barricades on soft closure, 6- Type 3 Movable Barricades on hard closure					
0490	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	6/17/24	6/19/24	2.00	EA	1- Rt. O&J intersection LM .028, 1- Rt. O&H intersection LM 6.617					
0500	6181000	MOBILIZATION	6/28/24	7/1/24	0.25	LS	5% of J5S3450 is complete.					
0610	2024043	REMOVAL OF MISCELLANEOUS ACM NON-FRIABLE	6/24/24	6/25/24	22.00	SQFT	Removed asbestos from railing on bridge					
0620	2162500	REMOVAL OF EXISTING BRIDGE DECK	6/28/24	7/1/24	2,290.00	SQFT	1/3 of the existing deck was removed.					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 240119-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5P3513	0050	TYPE 5 AGGREGATE FOR BASE	Material		3	Jun 17, 2024	SYSTEM	\$4,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user winton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	Jun 17, 2024	SYSTEM	(\$4,720.00)			
						- Total				\$0.00	
						Material - Total				\$0.00	
					Price FUEL		3	Jun 17, 2024	SYSTEM	(\$6.99)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						- Total				(\$6.99)	
						Price FUEL - Total				(\$6.99)	
						0050 - Total				(\$6.99)	
J5P3513	0060	MISC.	Material		3	Jun 17, 2024	SYSTEM	\$36,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user winton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					3	Jun 17, 2024	SYSTEM	(\$36,825.00)			
						- Total				\$0.00	
						Material - Total				\$0.00	
			0060 - Total				\$0.00				
J5P3513	0100	FURNISHING TYPE 1 ROCK DITCH LINER	Material		3	Jun 17, 2024	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user winton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					3	Jun 17, 2024	SYSTEM	(\$600.00)			
						- Total				\$0.00	
						Material - Total				\$0.00	
			0100 - Total				\$0.00				
J5P3513	0220	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment		4	Jul 1, 2024	woods6	(\$322.40)	20% withheld for retro results.		
					REFL - Total					(\$322.40)	
						Other Item Adjustment - Total				(\$322.40)	
			0220 - Total				(\$322.40)				
J5P3513	0230	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment		4	Jul 1, 2024	woods6	(\$162.00)	20% withheld for retro results.		
					REFL - Total					(\$162.00)	
						Other Item Adjustment - Total				(\$162.00)	
			0230 - Total				(\$162.00)				
J5P3513	0240	PERMANENT EROSION CONTROL GEOTEXTILE	Material		2	Jun 3, 2024	SYSTEM	\$1,397.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user winton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					2	Jun 3, 2024	SYSTEM	(\$1,397.40)			
						- Total				\$0.00	
						Material - Total				\$0.00	
			0240 - Total				\$0.00				
J5P3513	0280	SELECT GRANULAR BACKFILL FOR STRUCTURAL	Material		4	Jul 1, 2024	SYSTEM	\$10,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woods6 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					4	Jul 1, 2024	SYSTEM	(\$10,835.00)			
						- Total				\$0.00	
						Material - Total				\$0.00	
			0280 - Total				\$0.00				
J5P3513	0290	MISC. SEEDING	Other Item Adjustment		4	Jul 1, 2024	woods6	(\$800.00)	20% withheld for seed growth.		
					OTHR - Total					(\$800.00)	
						Other Item Adjustment - Total				(\$800.00)	



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 240119-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J5P3513	0290 - Total								(\$800.00)								
	0330	SILT FENCE	Material		2	Jun 3, 2024	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user winton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
					2	Jun 3, 2024	SYSTEM	(\$800.00)									
	- Total								\$0.00								
	Material - Total								\$0.00								
	0330 - Total								\$0.00								
	0340	TYPE C BERM	Material		2	Jun 3, 2024	SYSTEM	\$1,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user winton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.								
					2	Jun 3, 2024	SYSTEM	(\$1,360.00)									
					3	Jun 17, 2024	SYSTEM	\$1,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user winton1 overriding Payment Estimate Exception 6 on the current Payment Estimate.								
					3	Jun 17, 2024	SYSTEM	(\$1,360.00)									
	- Total								\$0.00								
	Material - Total								\$0.00								
	0340 - Total								\$0.00								
	0350	MISC. GUARDRAIL ITEM	Material		2	Jun 3, 2024	SYSTEM	\$9,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user winton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					2	Jun 3, 2024	SYSTEM	(\$9,525.00)									
					3	Jun 17, 2024	SYSTEM	\$9,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user winton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.								
					3	Jun 17, 2024	SYSTEM	(\$9,525.00)									
	- Total								\$0.00								
	Material - Total								\$0.00								
	0350 - Total								\$0.00								
	0390	SILICONE EXPANSION JOINT SEALANT	Material		4	Jul 1, 2024	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woods6 overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					4	Jul 1, 2024	SYSTEM	(\$2,000.00)									
	- Total								\$0.00								
Material - Total								\$0.00									
0390 - Total								\$0.00									
J5P3513 - Total								(\$1,291.39)									
J5S3450	0610	REMOVAL OF MISCELLANEOUS ACM NON-FRIABLE	Other Item Adjustment	OTHR	4	Jul 1, 2024	woods6	(\$2,475.00)	50% withheld for disposal paperwork.								
								OTHR - Total								(\$2,475.00)	
								Other Item Adjustment - Total								(\$2,475.00)	
0610 - Total								(\$2,475.00)									
J5S3450 - Total								(\$2,475.00)									
Overall - Total								(\$3,766.39)									



Contract Adjustments for Contract - 240119-D04

There are no contract adjustments to display for this contract.