



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 2, 2024

<b>Progress Estimate Number</b> 2	<b>Contract ID</b> 240119-D05 <b>Prime Contractor</b> S & A Equipment & Builders, LLC	<b>Pay Period Start</b> July 16, 2024 <b>Pay Period End</b> August 1, 2024	<b>Original Contract Amount</b> \$2,226,386.03 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$2,226,386.03
--------------------------------------	--	---	--

Approval Date	By User
August 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by fenejc1
August 3, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by kronej1
August 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024		3.42%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 14, 2024	February 14, 2024	
Letting Date	January 19, 2024	January 19, 2024	
Notice to Proceed Date	March 11, 2024	March 11, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
240119-D05			
Total Posted Items Pay	\$58,301.84	\$17,902.71	\$76,204.55
Gross Item Adjustments	\$5.84	(\$7.89)	(\$2.05)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$58,307.68</b>	<b>\$17,894.82</b>	<b>\$76,202.50</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3369C	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$125,657.030	0.023	\$2,890.11
	0030	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 1	LF	\$3.530	529.4	\$1,868.78
	0040	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 2	LF	\$12.840	146	\$1,874.64
	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$16.940	226.6	\$3,838.60
	0130	6081010	CONCRETE CURB RAMP	SQYD	\$110.640	19.4	\$2,146.42
	0180	6085007	PAVED APPROACH, 7 IN.	SQYD	\$100.320	72.6	\$7,283.23
	0200	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$64.550	174.7	\$11,276.89
	0220	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$43.750	165.3	\$7,231.88
	0270	6099903	MISC.CURB AND GUTTER TYPE B (MODIFIED)	LF	\$41.430	329.3	\$13,642.90
	0340	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	EA	\$259.120	7	\$1,813.84
	0540	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	EA	\$650.930	2	\$1,301.86
	0750	9039902	MISC.RELOCATE EXISTING SIGNS	EA	\$3,132.690	1	\$3,132.69
<b>Project J5S3369C - Total</b>							<b>\$58,301.84</b>
<b>Overall - Total</b>							<b>\$58,301.84</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3369C	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	5.4	\$0.00	(\$0.02)
	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	61.3	\$0.00	(\$0.19)
	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	43	\$0.00	(\$0.14)
	0050	TYPE 5 AGGREGATE FOR	Price		Reference Item Price Adjustment Index Adjustment Type applied	116.9	\$0.00	(\$0.37)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 2, 2024

Progress Estimate Number 2		Contract ID 240119-D05	Contractor S & A Equipment & Builders, LLC	Pay Period Start July 16, 2024	Pay Period End August 1, 2024	Original Contract Amount \$2,226,386.03	Net Change Order Amount \$0.00	Current Contract Amount \$2,226,386.03
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3369C		BASE (4 IN. THICK)			is FUEL			
	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-383.6	\$16.94	(\$6,498.18)
	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fenecj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	383.6	\$16.94	\$6,498.18
	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment	Fuel Price	Previous system-generated fuel adjustment was incorrect due to miscalculation. This returns the miscalculated adjustment. Please see <a href="http://eprojects/Docs/5S3369C/240119-D05_J5S3369C_Fuel_Adjustment_0001_20240715_Revised.pdf">http://eprojects/Docs/5S3369C/240119-D05_J5S3369C_Fuel_Adjustment_0001_20240715_Revised.pdf</a> for details.			\$7.89
	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment	Fuel Price	Previous fuel adjustment was incorrect due to miscalculation. This applies the correct adjustment. Please see <a href="http://eprojects/Docs/5S3369C/240119-D05_J5S3369C_Fuel_Adjustment_0001_20240715_Revised.pdf">http://eprojects/Docs/5S3369C/240119-D05_J5S3369C_Fuel_Adjustment_0001_20240715_Revised.pdf</a> for details.			(\$0.49)
	0180	PAVED APPROACH, 7 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	29.6	(\$0.01)	(\$0.34)
	0180	PAVED APPROACH, 7 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	43	(\$0.01)	(\$0.50)
	0180	PAVED APPROACH, 7 IN.	Material			-72.6	\$100.32	(\$7,283.23)
	0180	PAVED APPROACH, 7 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fenecj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	72.6	\$100.32	\$7,283.23
	0200	CONCRETE SIDEWALK, 4 IN.	Material			-174.7	\$64.55	(\$11,276.88)
	0200	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fenecj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	174.7	\$64.55	\$11,276.88
	0220	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material			-165.3	\$43.75	(\$7,231.88)
	0220	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fenecj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	165.3	\$43.75	\$7,231.88
	0460	18 IN. PIPE GROUP B	Material			-28	\$50.95	(\$1,426.60)
	0460	18 IN. PIPE GROUP B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fenecj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	28	\$50.95	\$1,426.60
	0540	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-2	\$650.93	(\$1,301.86)
	0540	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fenecj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	2	\$650.93	\$1,301.86
	0750	MISC.	Material			-1	\$3,132.69	(\$3,132.69)
	0750	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fenecj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	1	\$3,132.69	\$3,132.69
<b>Total</b>								<b>\$5.84</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3369C	FAF-740-1(24)	ADA improvements	740/M	BOONE	on Route 740 from I-70 to Route 63 in Columbia and on Route M from Chico Dr. to Henry Clay Blvd. in Ashland

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3369C	<b>Posted Item Pay</b>	\$58,301.84	\$17,902.71	\$76,204.55
	<b>Gross Item Adjustments</b>	\$5.84	(\$7.89)	(\$2.05)
	<b>Gross Item Pay</b>	<b>\$58,307.68</b>	<b>\$17,894.82</b>	<b>\$76,202.50</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on August 6, 2024

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3369C, Item 3040504, Project Item Line Number 0050, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with Contractor and Materials to resolve.	fenecj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3369C, Item 3040504, Project Item Line Number 0050, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Working with Contractor and Materials to resolve.	fenecj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3369C, Item 6085007, Project Item Line Number 0180, Material Set 608500796, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Working with Contractor and Materials to resolve.	fenecj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3369C, Item 6085007, Project Item Line Number 0180, Material Set 608500796, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with Contractor and Materials to resolve.	fenecj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3369C, Item 6085007, Project Item Line Number 0180, Material Set 608500796, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with Contractor and Materials to resolve.	fenecj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3369C, Item 6086004, Project Item Line Number 0200, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with Contractor and Materials to resolve.	fenecj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3369C, Item 6091010, Project Item Line Number 0220, Material Set 609101096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with Contractor and Materials to resolve.	fenecj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3369C, Item 7250318A, Project Item Line Number 0460, Material Set 7250318A96, Material 1020CPCSAC0018 - CulvPipe Al Ctd Corrug Stl 18" 450mm, Acceptance Action Generic 1020CPCSAC0018 is insufficient.	Working with Contractor and Materials to resolve.	fenecj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3369C, Item 7320018A, Project Item Line Number 0540, Material Set 7320018A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Working with Contractor and Materials to resolve.	fenecj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3369C, Item 9039902, Project Item Line Number 0750, Material Set 9039902, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	Working with Contractor and Materials to resolve.	fenecj1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-D05	J5S3369C	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.07	\$125,657.03	\$8,419.02
		0001	0020	2063000	CLASS 3 EXCAVATION	148.00	0.00	148.00	CUYD	7.00	\$21.60	\$151.20
		0001	0030	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 1	6,998.00	0.00	6,998.00	LF	529.40	\$3.53	\$1,868.78
		0001	0040	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 2	336.00	0.00	336.00	LF	146.00	\$12.84	\$1,874.64
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	7,792.00	0.00	7,792.00	SQYD	383.60	\$16.94	\$6,498.18
		0001	0060	3101003	GRAVEL (A)	10.00	0.00	10.00	SQYD	0.00	\$71.98	\$0.00
		0001	0070	5021108	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	984.00	0.00	984.00	SQYD	0.00	\$63.33	\$0.00
		0001	0080	6039902	WATER	15.00	0.00	15.00	EA	0.00	\$756.06	\$0.00
		0001	0090	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	0.00	\$1,744.51	\$0.00
		0001	0100	6049902	MISC.ADJUSTING DROP INLET	2.00	0.00	2.00	EA	0.00	\$1,420.77	\$0.00
		0001	0110	6049902	MISC.ADJUSTING TELEPHONE RISER	2.00	0.00	2.00	EA	0.00	\$1,886.41	\$0.00
		0001	0120	6071011A	CHAIN-LINK FENCE (48 IN.)	90.00	0.00	90.00	LF	0.00	\$123.36	\$0.00
		0001	0130	6081010	CONCRETE CURB RAMP	980.30	0.00	980.30	SQYD	19.40	\$110.64	\$2,146.42
		0001	0140	6081012	TRUNCATED DOMES	2,420.00	0.00	2,420.00	SQFT	0.00	\$25.91	\$0.00
		0001	0150	6082024	HAND-RAILING FOR STEPS WITH BALUSTERS	12.00	0.00	12.00	LF	0.00	\$204.58	\$0.00
		0001	0160	6083006	6 IN. CONCRETE MEDIAN STRIP	222.00	0.00	222.00	SQYD	0.00	\$124.15	\$0.00
		0001	0170	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	132.00	0.00	132.00	LF	0.00	\$102.12	\$0.00
		0001	0180	6085007	PAVED APPROACH, 7 IN.	73.00	0.00	73.00	SQYD	72.60	\$100.32	\$7,283.23
		0001	0190	6085008	PAVED APPROACH, 8 IN.	453.00	0.00	453.00	SQYD	0.00	\$76.07	\$0.00
		0001	0200	6086004	CONCRETE SIDEWALK, 4 IN.	5,302.10	0.00	5,302.10	SQYD	174.70	\$64.55	\$11,276.88
		0001	0210	6086008	CONCRETE SIDEWALK, 8 IN.	10.00	0.00	10.00	SQYD	0.00	\$154.16	\$0.00
		0001	0220	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	841.00	0.00	841.00	LF	165.30	\$43.75	\$7,231.88
		0001	0230	6091052	CURB AND GUTTER TYPE B	659.00	0.00	659.00	LF	0.00	\$46.01	\$0.00
		0001	0240	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	114.00	0.00	114.00	LF	0.00	\$51.42	\$0.00
		0001	0250	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	2.00	0.00	2.00	CUYD	0.00	\$63.60	\$0.00
		0001	0260	6096041	PLACING TYPE 1 ROCK DITCH LINER	2.00	0.00	2.00	CUYD	0.00	\$306.82	\$0.00
		0001	0270	6099903	MISC.CURB AND GUTTER TYPE B (MODIFIED)	2,271.00	0.00	2,271.00	LF	329.30	\$41.43	\$13,642.90
		0001	0280	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$5,182.44	\$0.00
		0001	0290	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	683.00	0.00	683.00	SQYD	0.00	\$29.86	\$0.00
		0001	0300	6139907	MISC.MODIFIED FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	57.00	0.00	57.00	CUYD	0.00	\$546.86	\$0.00
		0001	0310	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	3.00	0.00	3.00	EA	0.00	\$1,510.41	\$0.00
		0001	0320	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	2.00	\$3,938.65	\$7,877.30
		0001	0330	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$22,263.75	\$0.00
		0001	0340	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	16.00	0.00	16.00	EA	8.00	\$259.12	\$2,072.96
		0001	0350	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$155,332.26	\$0.00
		0001	0360	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	3,142.00	0.00	3,142.00	LF	0.00	\$6.22	\$0.00
		0001	0370	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	369.00	0.00	369.00	LF	0.00	\$20.73	\$0.00
		0001	0380	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	16.00	0.00	16.00	EA	0.00	\$207.30	\$0.00
		0001	0390	6207001	PAVEMENT MARKING REMOVAL	1,465.00	0.00	1,465.00	LF	0.00	\$3.11	\$0.00
		0001	0400	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	0.00	2.00	EA	0.00	\$103.65	\$0.00
		0001	0410	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	19.00	0.00	19.00	SQYD	0.00	\$37.23	\$0.00
		0001	0420	6279901	MISC.MODIFIED CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$78,773.05	\$0.00
		0001	0430	7034001	CLASS B-1 CONCRETE	3.70	0.00	3.70	CUYD	0.00	\$503.48	\$0.00
		0001	0440	7061000	REINFORCING STEEL	90.00	0.00	90.00	LB	0.00	\$7.23	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
240119-D05	J5S3369C	0001	0450	7250315A	15 IN. PIPE GROUP B	7.00	0.00	7.00	LF	0.00	\$137.99	\$0.00	
		0001	0460	7250318A	18 IN. PIPE GROUP B	177.00	0.00	177.00	LF	28.00	\$50.95	\$1,426.60	
		0001	0470	7250324A	24 IN. PIPE GROUP B	330.00	0.00	330.00	LF	0.00	\$56.33	\$0.00	
		0001	0480	7250342A	42 IN. PIPE GROUP B	38.00	0.00	38.00	LF	0.00	\$97.38	\$0.00	
		0001	0490	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	5.00	0.00	5.00	FT	0.00	\$1,145.27	\$0.00	
		0001	0500	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	10.00	0.00	10.00	FT	0.00	\$626.97	\$0.00	
		0001	0510	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	5.00	0.00	5.00	FT	0.00	\$668.64	\$0.00	
		0001	0520	7311052	PRECAST CONCRETE DROP INLET 5 FT X 2 FT	4.00	0.00	4.00	FT	0.00	\$905.97	\$0.00	
		0001	0530	7319902	MISC.GRATE AND BEATING PLATE (TYPE S-3 TOP)	1.00	0.00	1.00	EA	0.00	\$2,348.13	\$0.00	
		0001	0540	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$650.93	\$1,301.86	
		0001	0550	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,110.14	\$0.00	
		0001	0560	7320042A	42 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$2,574.44	\$0.00	
		0001	0570	8039905A	MISC.MODIFIED TURF TYPE TALL FESCUE SODDING	2,908.00	0.00	2,908.00	SQYD	0.00	\$31.09	\$0.00	
		0001	0580	8061005	ROCK DITCH CHECK	233.00	0.00	233.00	LF	0.00	\$12.96	\$0.00	
		0001	0590	8061006	ALTERNATE DITCH CHECK	296.00	0.00	296.00	LF	0.00	\$10.88	\$0.00	
		0001	0600	8061007A	CURB INLET CHECK	36.00	0.00	36.00	EA	0.00	\$181.39	\$0.00	
		0001	0610	8061016	SEDIMENT REMOVAL	91.00	0.00	91.00	CUYD	0.00	\$23.09	\$0.00	
		0001	0620	8061019	SILT FENCE	2,106.00	0.00	2,106.00	LF	0.00	\$2.95	\$0.00	
		0030	0630	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	101.00	0.00	101.00	EA	0.00	\$1,138.06	\$0.00	
		0030	0640	9020821	SIGNAL HEAD, TYPE 11S, PEDESTRIAN	9.00	0.00	9.00	EA	0.00	\$1,543.33	\$0.00	
		0030	0650	9022708	POST, SIGNAL 8 FT.	38.00	0.00	38.00	EA	0.00	\$1,223.06	\$0.00	
		0030	0660	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	734.00	0.00	734.00	LF	0.00	\$31.09	\$0.00	
		0030	0670	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	272.00	0.00	272.00	LF	0.00	\$51.82	\$0.00	
		0030	0680	9028308	CABLE, 16 AWG 2 CONDUCTOR	7,180.00	0.00	7,180.00	LF	0.00	\$1.19	\$0.00	
		0030	0690	9028310	CABLE, 16 AWG 5 CONDUCTOR	7,060.00	0.00	7,060.00	LF	0.00	\$1.45	\$0.00	
		0030	0700	9029100	BASE, CONCRETE	16.70	0.00	16.70	CUYD	0.00	\$3,524.06	\$0.00	
		0030	0710	9029902	MISC.DETECTOR, PUSH BUTTON APS	109.00	0.00	109.00	EA	0.00	\$1,445.90	\$0.00	
		0030	0720	9029902	MISC.OPTIONAL TRAFFIC SIGNAL DETECTORS	2.00	0.00	2.00	EA	0.00	\$14,510.83	\$0.00	
		0030	0730	9029902	MISC.PEDESTRIAN PUSH BUTTON EXTENSION	14.00	0.00	14.00	EA	0.00	\$317.17	\$0.00	
		0030	0740	9029902	MISC.POTHOLING OF UTILITIES	38.00	0.00	38.00	EA	0.00	\$621.89	\$0.00	
		0040	0750	9039902	MISC.RELOCATE EXISTING SIGNS	6.00	0.00	6.00	EA	1.00	\$3,132.69	\$3,132.69	
		Project J5S3369C - Total Value Posted to Date as of Report Generated Date											\$76,204.54
		240119-D05 Overall - Total Value Posted to Date as of Report Generated Date											\$76,204.54



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 6, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J5S3369C

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0010	2022010	REMOVAL OF IMPROVEMENTS	7/31/24	8/1/24	0.02	LS	Ashland Rte M.	368+37.26		373+19.43		Sidewalk removals on north side of M all the way to NW corner of Main St Intersection.	
0030	2079903	MISC. GRADING	7/15/24	7/18/24	165.00	LF	Sidewalk in Ashland between Chico and Maple Leaf	363+68.57		366+79.72			
			7/31/24	8/1/24	364.40	LF	Sidewalk from school entrance to NW corner of Main St Intersection	369+55.00		373+19.43			
0040	2079903	MISC. GRADING	7/15/24	7/18/24	146.00	LF	Sidewalk in Ashland between Chico and Maple Leaf	363+68.57		366+79.72			
0050	3040504	TYPE 5 AGGREGATE FOR BASE	7/17/24	7/22/24	5.40	SQYD	Trail Boss West Entrance	367+05.71		367+17.25			
			7/25/24	7/25/24	61.30	SQYD	From 368+37.08 - 368+78.00, and 369+55.00 - 370+40.77	368+37.08		370+40.77			
			7/30/24	7/31/24	43.00	SQYD	From 365+43.51 to 365+75.88.	365+43.51		365+75.88		Driveway of Elson & Vera Nichols	
			7/31/24	8/1/24	116.90	SQYD	Rte M Ashland	370+84.92		372+79.64		Sidewalk in front of City Hall	
0130	6081010	CONCRETE CURB RAMP	7/17/24	7/22/24	9.00	SQYD	Corner of M and Chico drive on Mick Wilson's corner.	363+68.57					
			7/29/24	8/2/24	5.00	SQYD	Rte M Ashland	366+79.20				West Corner of Maple Leaf Drive	
			8/1/24	8/2/24	5.40	SQYD	Ashland Rte M at Maple Leaf Dr	367+05.71		367+11.48		SW Corner of Trail Boss	
0180	6085007	PAVED APPROACH, 7 IN.	7/17/24	7/22/24	29.60	SQYD	Mick Wilson driveway entrance	364+47.05		364+77.07			
			7/31/24	8/1/24	43.00	SQYD	Rte M, Ashland.	365+43.51		365+75.88		Elson & Vera Nichols' driveway	
0200	6086004	CONCRETE SIDEWALK, 4 IN.	7/17/24	7/22/24	28.80	SQYD	Corner of Chico to Mick Wilson's driveway	363+68.57		364+52.09			
			7/18/24	7/22/24	35.50	SQYD	East edge of Mick Wilson's entrance to west edge of Nichols' entrance.	364+69.23		365+50.29			
			7/29/24	8/2/24	19.40	SQYD	From 368+37.08 to 368+73.00.	368+37.08		368+73.00			
				8/2/24	41.90	SQYD	369+55.00 to 370+40.77.	369+55.00		370+40.77			
0220	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	7/17/24	7/22/24	64.80	LF	Chico drive to Mick Wilson's driveway	363+86.31		364+52.10			
			7/18/24	7/22/24	20.50	LF	Trail Boss West Sidewalk Ramp	367+04.08		367+17.41		Low Profile	
			7/31/24	8/1/24	28.50	LF	Rte M Ashland	366+75.30		371+84.75		Does not include curb in front of Trail Boss	
			8/1/24	8/2/24	51.50	LF	From station 367+47.43 to station 367+98.96.	367+47.43		367+98.96		Trail Boss BBQ	
			7/29/24	8/2/24	133.50	LF	From 371 +84.75 to 373 +15.19.	371 +84.75		373 +15.19			
0270	6099903	MISC. PAVED DRAINAGE	7/31/24	8/1/24	62.30	LF	NW Corner of Main St Intersection in Ashland	371+84.75		372+47.00			
			8/1/24	8/2/24	62.30	LF	Ashland Rte M	371+84.75		372+47.00		In front of City Hall	
			8/2/24	7/24/24	7/25/24	71.20	LF	Ashland Rte M	372+47.00		373+15.19		In front of City Hall
				7/31/24	8/1/24	1.00	EA	Ashland Main Street Intersection NW corner	373+09.11				Street sign, damaged after removal.
0340	6169902	MISC. TRAFFIC CONTROL DEVICES	7/24/24	7/25/24	7.00	EA	Between Chico and Main						
0540	7320018A	18 IN. GROUP B FLARED END SEC	7/24/24	7/25/24	2.00	EA	Underneath the approach at Wilson Rentals LLC						
0750	9039902	MISC.	7/31/24	8/1/24	1.00	EA	Ashland Main Street Intersection NW corner	373+09.11				Street sign, damaged after removal.	

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 240119-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J5S3369C	0050	TYPE 5 AGGREGATE FOR BASE	Material		1	Jul 16, 2024	SYSTEM	\$2,659.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fenecj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					1	Jul 16, 2024	SYSTEM	(\$2,659.58)							
					2	Aug 2, 2024	SYSTEM	\$6,498.18		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fenecj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					2	Aug 2, 2024	SYSTEM	(\$6,498.18)							
				<b>- Total</b>							<b>\$0.00</b>				
				<b>Material - Total</b>							<b>\$0.00</b>				
				Other Item Adjustment	FUEL		2	Aug 2, 2024	fenecj1	(\$0.49)	Previous fuel adjustment was incorrect due to miscalculation. This applies the correct adjustment. Please see <a href="http://eprojects/Docs/5S3369C/240119-D05_J5S3369C_Fuel_Adjustment_0001_20240715_Revised.pdf">http://eprojects/Docs/5S3369C/240119-D05_J5S3369C_Fuel_Adjustment_0001_20240715_Revised.pdf</a> for details.				
						2	Aug 2, 2024	fenecj1	\$7.89	Previous system-generated fuel adjustment was incorrect due to miscalculation. This returns the miscalculated adjustment. Please see <a href="http://eprojects/Docs/5S3369C/240119-D05_J5S3369C_Fuel_Adjustment_0001_20240715_Revised.pdf">http://eprojects/Docs/5S3369C/240119-D05_J5S3369C_Fuel_Adjustment_0001_20240715_Revised.pdf</a> for details.					
				<b>FUEL - Total</b>							<b>\$7.40</b>				
				<b>Other Item Adjustment - Total</b>							<b>\$7.40</b>				
				Price FUEL			1	Jul 16, 2024	SYSTEM	(\$7.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
							2	Aug 2, 2024	SYSTEM	(\$0.72)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				<b>- Total</b>							<b>(\$8.61)</b>				
				<b>Price FUEL - Total</b>							<b>(\$8.61)</b>				
				<b>0050 - Total</b>							<b>(\$1.21)</b>				
			0180	PAVED APPROACH, 7 IN.	Material		2	Aug 2, 2024	SYSTEM	\$7,283.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fenecj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
							2	Aug 2, 2024	SYSTEM	(\$7,283.23)					
							<b>- Total</b>							<b>\$0.00</b>	
							<b>Material - Total</b>							<b>\$0.00</b>	
						Price FUEL			2	Aug 2, 2024	SYSTEM	(\$0.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
	<b>- Total</b>							<b>(\$0.84)</b>							
	<b>Price FUEL - Total</b>							<b>(\$0.84)</b>							
	<b>0180 - Total</b>							<b>(\$0.84)</b>							
0200	CONCRETE SIDEWALK, 4 IN.	Material		2	Aug 2, 2024	SYSTEM	\$11,276.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fenecj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.							
				2	Aug 2, 2024	SYSTEM	(\$11,276.88)								
			<b>- Total</b>							<b>\$0.00</b>					
			<b>Material - Total</b>							<b>\$0.00</b>					
	<b>0200 - Total</b>							<b>\$0.00</b>							
0220	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		2	Aug 2, 2024	SYSTEM	\$7,231.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fenecj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.							
				2	Aug 2, 2024	SYSTEM	(\$7,231.88)								
			<b>- Total</b>							<b>\$0.00</b>					
			<b>Material - Total</b>							<b>\$0.00</b>					
	<b>0220 - Total</b>							<b>\$0.00</b>							
0320	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Jul 16, 2024	SYSTEM	\$7,877.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fenecj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
				1	Jul 16, 2024	SYSTEM	(\$7,877.30)								





## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 240119-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3369C	0320	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material			2024						
				- Total							\$0.00	
				Material - Total							\$0.00	
	<b>0320 - Total</b>								<b>\$0.00</b>			
	0460	18 IN. PIPE CULVERT GROUP B	Material			1	Jul 16, 2024	SYSTEM	\$1,426.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fenecj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						1	Jul 16, 2024	SYSTEM	(\$1,426.60)			
						2	Aug 2, 2024	SYSTEM	\$1,426.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fenecj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
						2	Aug 2, 2024	SYSTEM	(\$1,426.60)			
				- Total							\$0.00	
				Material - Total							\$0.00	
	<b>0460 - Total</b>								<b>\$0.00</b>			
	0540	18 IN. GROUP B FLARED END SEC	Material			2	Aug 2, 2024	SYSTEM	\$1,301.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fenecj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
						2	Aug 2, 2024	SYSTEM	(\$1,301.86)			
				- Total							\$0.00	
				Material - Total							\$0.00	
	<b>0540 - Total</b>								<b>\$0.00</b>			
	0750	MISC.	Material			2	Aug 2, 2024	SYSTEM	\$3,132.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fenecj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
						2	Aug 2, 2024	SYSTEM	(\$3,132.69)			
				- Total							\$0.00	
				Material - Total							\$0.00	
	<b>0750 - Total</b>								<b>\$0.00</b>			
	<b>J5S3369C - Total</b>								<b>(\$2.05)</b>			
	<b>Overall - Total</b>								<b>(\$2.05)</b>			



---

**Contract Adjustments for Contract - 240119-D05**

There are no contract adjustments to display for this contract.