



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 4, 2024

Pay Estimate Created Date: October 1, 2024

Progress Estimate Number <b>6</b>	Contract ID	240119-F02	Pay Period Start	September 16, 2024	Original Contract Amount	\$1,922,425.74
	Prime Contractor	N.B. West Contracting Company	Pay Period End	September 30, 2024	Net Change Order Amount	\$0.00
					Current Contract Amount	\$1,922,425.74

Approval Date		By User
October 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	hamilk2
October 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	REDHAC
October 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

<b>Original Completion Date</b>	<b>Current Completion Date</b>	<b>Actual Completion Date</b>	<b>% of Current Contract Amount Complete</b>
November 1, 2024	November 1, 2024		46.44%

Contract Informational Dates			Milestones
Date	Description	Original Completion Date	Current Completion Date
	Acceptance Date		
	Awarded Date	February 14, 2024	February 14, 2024
	Letting Date	January 19, 2024	January 19, 2024
	Notice to Proceed Date	March 11, 2024	March 11, 2024
	Open to Traffic Date		
	Work Began Date		

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
240119-F02			
Total Posted Items Pay	\$572,119.10	\$320,606.77	\$892,725.87
Gross Item Adjustments	(\$23,187.17)	\$0.00	(\$23,187.17)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$548,931.93</b>	\$320,606.77	\$869,538.70

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3630	0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$90.000	3,285.19	\$295,667.10
	0040	4071005	TACK COAT	GAL	\$2.500	2,624	\$6,560.00
	0060	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	TONS	\$120.000	1,109.89	\$133,186.80
	0070	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	SQYD	\$12.000	7,053.6	\$84,643.20
	0160	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$10.000	1,231	\$12,310.00
	0170	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$10.000	3,975.2	\$39,752.00
<b>Project J6S3630 - Total</b>							<b>\$572,119.10</b>
<b>Overall - Total</b>							<b>\$572,119.10</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3630	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	Mix Laid between September 16th thru September 30th, 2024.  Mix ID: SL 24-22 Tons Laid = 3,285.19			(\$11,469.42)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 4, 2024

Pay Estimate Created Date: October 1, 2024

<b>Progress Estimate Number</b> 6		<b>Contract ID</b> 240119-F02	<b>Pay Period Start</b> September 16, 2024	<b>Pay Period End</b> September 30, 2024	<b>Original Contract Amount</b> \$1,922,425.74			
		<b>Prime Contractor</b> N.B. West Contracting Company			<b>Net Change Order Amount</b> \$0.00			
					<b>Current Contract Amount</b> \$1,922,425.74			

  

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3630					Current Index = 527.5 Base Index = 598.75 Difference = -71.25 Adjustment = -\$11,469.25			
	0060	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Other Item Adjustment	Asphalt Cement Price Adjustment	Mix Laid between September 16th thru September 30th, 2024.  Mix ID: BP1 24-1 Tons Laid = 1,109.89 Current Index = 527.5 Base Index = 598.75 Difference = -71.25 Adjustment = -\$3,321.35			(\$3,321.35)
	0060	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Overrun			-31.59	\$120.00	(\$3,790.80)
	0070	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Overrun			-383.8	\$12.00	(\$4,605.60)
<b>Total</b>								<b>(\$23,187.17)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on October 4, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3630	FAS S503(32)	Resurface	N	FRANKLIN	from Route 30 to Route O south intersection and from Route O north intersection to end of state maintenance near Robertsville

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6S3630	<b>Posted Item Pay</b>	\$572,119.10	\$320,606.77	\$892,725.87
	<b>Gross Item Adjustments</b>	(\$23,187.17)	\$0.00	(\$23,187.17)
	<b>Gross Item Pay</b>	<b>\$548,931.93</b>	<b>\$320,606.77</b>	<b>\$869,538.70</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 4, 2024

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3630, Item 4071005, Project Item Line Number 0040, Material Set 407100596, Material 1015EA...SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Sampling Checklist update needed from SS-1H to CSS-1H	hamilk2	Overridden
Estimate Exception Type: Item Overrun: Contract 240119-F02, Contract Project J6S3630, Project Item Line Number 0060, Contract Line Item Number 0060, Item 6133020, Minor Item.	Change order fourth coming	hamilk2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240119-F02, Contract Project J6S3630, Project Item Line Number 0070, Contract Line Item Number 0070, Item 6133021, Minor Item.	Change order fourth coming	hamilk2	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 4, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-F02	J6S3630	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$50,000.00	\$0.00
		0001	0020	3105003	GRAVEL (A) OR CRUSHED STONE (B)	3,669.00	0.00	3,669.00	SQYD	0.00	\$10.50	\$0.00
		0001	0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	11,734.00	0.00	11,734.00	TONS	6,071.48	\$90.00	\$546,433.20
		0001	0040	4071005	TACK COAT	12,093.00	0.00	12,093.00	GAL	4,711.00	\$2.50	\$11,777.50
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$0.01	\$0.00
		0001	0060	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	1,078.30	0.00	1,078.30	TONS	1,109.89	\$120.00	\$133,186.80
		0001	0070	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	6,669.80	0.00	6,669.80	SQYD	7,053.60	\$12.00	\$84,643.20
		0001	0080	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$20,000.00	\$10,000.00
		0001	0090	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$3,000.00	\$12,000.00
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$128,000.00	\$32,000.00
		0001	0110	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	54.00	0.00	54.00	LF	0.00	\$20.00	\$0.00
		0001	0120	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0001	0130	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	16.00	0.00	16.00	EA	0.00	\$100.00	\$0.00
		0001	0140	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	106,986.00	0.00	106,986.00	LF	0.00	\$0.14	\$0.00
		0001	0150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	95,319.00	0.00	95,319.00	LF	0.00	\$0.13	\$0.00
		0001	0160	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,231.00	0.00	1,231.00	SQYD	1,231.00	\$10.00	\$12,310.00
		0001	0170	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	6,520.00	0.00	6,520.00	SQYD	3,975.20	\$10.00	\$39,752.00
		0001	0180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$0.01	\$0.00
		0040	0190	9031010	CONCRETE FOOTINGS, EMBEDDED	3.10	0.00	3.10	CUYD	3.05	\$2,300.00	\$7,015.00
		0040	0200	9031210	STRUCTURAL STEEL POSTS	880.00	0.00	880.00	LB	752.31	\$7.00	\$5,266.17
		0040	0210	9031220	PIPE POSTS	1,150.00	0.00	1,150.00	LB	1,150.00	\$8.00	\$9,200.00
		0040	0220	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	4.00	0.00	4.00	EA	4.00	\$425.00	\$1,700.00
		0040	0230	9031250A	U-CHANNEL POST, 3 LB	339.00	0.00	339.00	LF	339.00	\$20.00	\$6,780.00
		0040	0240	9031270A	2 IN. PSST POST - 12 GA.	2,988.00	0.00	2,988.00	LF	2,988.00	\$20.00	\$59,760.00
		0040	0250	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	248.00	0.00	248.00	EA	248.00	\$200.00	\$49,600.00
		0040	0260	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	4.00	0.00	4.00	EA	4.00	\$100.00	\$400.00
		0040	0270	9031280	2.5 IN. PSST POST - 12 GA.	846.00	0.00	846.00	LF	846.00	\$24.00	\$20,304.00
		0040	0280	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	50.00	0.00	50.00	EA	50.00	\$280.00	\$14,000.00
		0040	0290	9035004A	SH-FLAT SHEET	623.00	0.00	623.00	SQFT	623.00	\$24.00	\$14,952.00
		0040	0300	9035011A	ST-STRUCTURAL	117.00	0.00	117.00	SQFT	117.00	\$36.00	\$4,212.00
		0040	0310	9035069A	SHF-FLAT SHEET FLUORESCENT	1,841.00	0.00	1,841.00	SQFT	1,841.00	\$26.00	\$47,866.00
		0070	0320	7040163	CONCRETE CRACK FILLER	1,284.00	0.00	1,284.00	SQYD	1,284.00	\$19.90	\$25,551.60
		Project J6S3630 - Total Value Posted to Date as of Report Generated Date										
240119-F02 Overall - Total Value Posted to Date as of Report Generated Date											\$1,148,709.47	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 4, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J6S3630

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	9/26/24	10/1/24	1,466.05	TONS	South segment of Route N	0+00		152+15		
			9/30/24	10/1/24	1,819.14	TONS	South segment of Route N	0+00		194+10		
0040	4071005	TACK COAT	9/26/24	10/1/24	1,168.00	GAL	South segment of Route N	0+00		152+15		
			9/30/24	10/1/24	1,456.00	GAL	South segment of Route N	0+00		194+10		
0060	6133020	FURN & PLACE BIT. MATL FOR CL C PARTIAL	9/20/24	10/1/24	574.97	TONS	North segment of Route N	810+00		690+00		
			9/24/24	10/1/24	266.84	TONS	Route N at both the North/South segments.	721+17		159+76		Completed North segment repairs and began repairs on the south segment
0070	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	9/20/24	10/1/24	3,698.30	SQYD	North segment of Route N	810+00		690+00		
			9/24/24	10/1/24	1,810.30	SQYD	Route N at both the North/South segments.	721+17		159+76		Completed repairs on North segment and began repairs on the South segment.
			9/25/24	10/1/24	1,545.00	SQYD	South segment @Route N.	54+00		424+67		
0160	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	9/24/24	10/1/24	1,231.00	SQYD	Route N and O at the end of the North segment.	811+61		812+31		
0170	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9/26/24	10/1/24	350.00	SQYD	Route N at beginning of North segment.	690+00		702+00		
			10/1/24	373.30	SQYD	South segment of Route N.	4+60	LT			Concrete entrance transition.	
			10/1/24	387.30	SQYD	North segment of Route N.	771+60	RT			Concrete entrance transition.	
			10/1/24	389.70	SQYD	North segment of Route N.	708+02	RT			Concrete entrance transition.	
			10/1/24	408.30	SQYD	South segment of Route N.	141+73	LT			Concrete entrance transition.	
			10/1/24	439.50	SQYD	Route N at beginning of South segment.	0+12		1+62			
			10/1/24	793.90	SQYD	Route N at end of South segment	423+06		424+68			
10/1/24	833.20	SQYD	End of the North segment @Route N and O	810+11	LT/RT	811+61	LT/RT					

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



### Line Item Adjustments by Estimate

Contract ID: 240119-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3630	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	6	Oct 1, 2024	stgemr1	(\$11,469.42)	Mix Laid between September 16th thru September 30th, 2024.  Mix ID: SL 24-22 Tons Laid = 3,285.19 Current Index = 527.5 Base Index = 598.75 Difference = -71.25 Adjustment = -\$11,469.25
								ACAD - Total	(\$11,469.42)
								Other Item Adjustment - Total	(\$11,469.42)
								0030 - Total	(\$11,469.42)
	0060	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	6	Oct 1, 2024	stgemr1	(\$3,321.35)	Mix Laid between September 16th thru September 30th, 2024.  Mix ID: BP1 24-1 Tons Laid = 1,109.89 Current Index = 527.5 Base Index = 598.75 Difference = -71.25 Adjustment = -\$3,321.35
								ACAD - Total	(\$3,321.35)
								Other Item Adjustment - Total	(\$3,321.35)
			Overrun	Overrun	6	Oct 2, 2024	SYSTEM	(\$3,790.80)	
								Overrun - Total	(\$3,790.80)
								Overrun - Total	(\$3,790.80)
								0060 - Total	(\$7,112.15)
	0070	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Overrun	Overrun	6	Oct 2, 2024	SYSTEM	(\$4,605.60)	
								Overrun - Total	(\$4,605.60)
								Overrun - Total	(\$4,605.60)
								0070 - Total	(\$4,605.60)
	0080	MISC.	Material		5	Sep 16, 2024	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Sep 16, 2024	SYSTEM	(\$10,000.00)	
								- Total	\$0.00
								Material - Total	\$0.00
								0080 - Total	\$0.00
	0090	MISC. TRAFFIC CONTROL DEVICES	Material		5	Sep 16, 2024	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Sep 16, 2024	SYSTEM	(\$12,000.00)	
								- Total	\$0.00
								Material - Total	\$0.00
								0090 - Total	\$0.00
	0220	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile		5	Sep 16, 2024	SYSTEM	(\$1,092.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	(\$1,092.00)
								Construction Stockpile - Total	(\$1,092.00)
			Construction Stockpile STMI		1	Jul 15, 2024	SYSTEM	\$1,092.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$1,092.00
								Construction Stockpile STMI - Total	\$1,092.00
								0220 - Total	\$0.00
	0230	U-CHANNEL POST, 3 LB	Construction Stockpile		4	Sep 3, 2024	SYSTEM	(\$1,325.34)	Payment Estimate Item Adjustment generated Stockpile Transaction
					5	Sep 16, 2024	SYSTEM	(\$698.49)	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	(\$2,023.83)



### Line Item Adjustments by Estimate

Contract ID: 240119-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3630	0230	U-CHANNEL POST, 3 LB	<b>Construction Stockpile - Total</b>							<b>(\$2,023.83)</b>		
			Construction Stockpile STMI		1	Jul 15, 2024	SYSTEM	\$2,023.83	Payment Estimate Item Adjustment generated Stockpile Transaction			
			<b>- Total</b>							<b>\$2,023.83</b>		
			<b>Construction Stockpile STMI - Total</b>							<b>\$2,023.83</b>		
	<b>0230 - Total</b>								<b>\$0.00</b>			
	0240	2 IN. PSST POST - 12 GA.	Construction Stockpile		4	Sep 3, 2024	SYSTEM	(\$17,854.49)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					5	Sep 16, 2024	SYSTEM	(\$12,204.79)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							<b>(\$30,059.28)</b>	
				<b>Construction Stockpile - Total</b>							<b>(\$30,059.28)</b>	
			Construction Stockpile STMI		1	Jul 15, 2024	SYSTEM	\$30,059.28	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							<b>\$30,059.28</b>	
				<b>Construction Stockpile STMI - Total</b>							<b>\$30,059.28</b>	
				<b>0240 - Total</b>								<b>\$0.00</b>
	0250	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		4	Sep 3, 2024	SYSTEM	(\$7,460.60)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					5	Sep 16, 2024	SYSTEM	(\$5,212.20)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							<b>(\$12,672.80)</b>	
				<b>Construction Stockpile - Total</b>							<b>(\$12,672.80)</b>	
			Construction Stockpile STMI		1	Jul 15, 2024	SYSTEM	\$12,672.80	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							<b>\$12,672.80</b>	
				<b>Construction Stockpile STMI - Total</b>							<b>\$12,672.80</b>	
				<b>0250 - Total</b>								<b>\$0.00</b>
	0260	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Construction Stockpile		5	Sep 16, 2024	SYSTEM	(\$248.64)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							<b>(\$248.64)</b>	
			<b>Construction Stockpile - Total</b>							<b>(\$248.64)</b>		
			Construction Stockpile STMI		1	Jul 15, 2024	SYSTEM	\$248.64	Payment Estimate Item Adjustment generated Stockpile Transaction			
<b>- Total</b>							<b>\$248.64</b>					
<b>Construction Stockpile STMI - Total</b>							<b>\$248.64</b>					
<b>0260 - Total</b>								<b>\$0.00</b>				
0270	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		4	Sep 3, 2024	SYSTEM	(\$4,238.91)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				5	Sep 16, 2024	SYSTEM	(\$5,659.29)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>							<b>(\$9,898.20)</b>		
			<b>Construction Stockpile - Total</b>							<b>(\$9,898.20)</b>		
		Construction Stockpile STMI		1	Jul 15, 2024	SYSTEM	\$9,898.20	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>							<b>\$9,898.20</b>		
			<b>Construction Stockpile STMI - Total</b>							<b>\$9,898.20</b>		
			<b>0270 - Total</b>								<b>\$0.00</b>	
0280	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		4	Sep 3, 2024	SYSTEM	(\$2,016.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				5	Sep 16, 2024	SYSTEM	(\$3,024.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>							<b>(\$5,040.00)</b>		
		<b>Construction Stockpile - Total</b>							<b>(\$5,040.00)</b>			
		Construction Stockpile		1	Jul 15, 2024	SYSTEM	\$5,040.00	Payment Estimate Item Adjustment generated Stockpile Transaction				





## Line Item Adjustments by Estimate

Oct 4, 2024

Contract ID: 240119-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3630	0280	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	STMI	<b>- Total</b>				\$5,040.00		
			<b>Construction Stockpile STMI - Total</b>				\$5,040.00			
	<b>0280 - Total</b>								\$0.00	
	0290	SH-FLAT SHEET	Construction Stockpile		4	Sep 3, 2024	SYSTEM	(\$3,102.66)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					5	Sep 16, 2024	SYSTEM	(\$3,065.04)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>				(\$6,167.70)		
				<b>Construction Stockpile - Total</b>				(\$6,167.70)		
			Construction Stockpile STMI		1	Jul 15, 2024	SYSTEM	\$6,167.70	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>				\$6,167.70		
			<b>Construction Stockpile STMI - Total</b>				\$6,167.70			
			<b>0290 - Total</b>							
	0300	ST-STRUCTURAL	Construction Stockpile		5	Sep 16, 2024	SYSTEM	(\$2,094.30)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>				(\$2,094.30)		
			<b>Construction Stockpile - Total</b>				(\$2,094.30)			
			Construction Stockpile STMI		1	Jul 15, 2024	SYSTEM	\$2,094.30	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>				\$2,094.30		
			<b>Construction Stockpile STMI - Total</b>				\$2,094.30			
	<b>0300 - Total</b>								\$0.00	
	0310	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		4	Sep 3, 2024	SYSTEM	(\$11,599.78)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					5	Sep 16, 2024	SYSTEM	(\$8,467.12)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>				(\$20,066.90)		
				<b>Construction Stockpile - Total</b>				(\$20,066.90)		
			Construction Stockpile STMI		1	Jul 15, 2024	SYSTEM	\$20,066.90	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>				\$20,066.90		
	<b>Construction Stockpile STMI - Total</b>				\$20,066.90					
	<b>0310 - Total</b>								\$0.00	
	0320	CONCRETE CRACK FILLER	Material		2	Aug 2, 2024	SYSTEM	\$25,551.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hamilk2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					2	Aug 2, 2024	SYSTEM	(\$25,551.60)		
			<b>- Total</b>				\$0.00			
			<b>Material - Total</b>				\$0.00			
<b>0320 - Total</b>								\$0.00		
<b>J6S3630 - Total</b>								(\$23,187.17)		
<b>Overall - Total</b>								(\$23,187.17)		



---

## Contract Adjustments for Contract - 240119-F02

There are no contract adjustments to display for this contract.