



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2024

Pay Estimate Created Date: July 1, 2024

Progress Estimate Number 2	Contract ID 240119-G04 Prime Contractor KCI Construction Company	Pay Period Start June 16, 2024 Pay Period End June 30, 2024	Original Contract Amount \$3,176,690.00 Net Change Order Amount \$0.00 Current Contract Amount \$3,176,690.00
--------------------------------------	---	--	--

Approval Date		By User
July 1, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	reedys
July 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	koestg1
July 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 15, 2024	December 15, 2024		2.03%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 14, 2024	February 14, 2024	
Letting Date	January 19, 2024	January 19, 2024	
Notice to Proceed Date	March 11, 2024	March 11, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
240119-G04			
Total Posted Items Pay	\$44,564.25	\$19,850.00	\$64,414.25
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$19,850.00	\$64,414.25
Contract Total Payable This Estimate:	\$44,564.25		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3528	0130	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	EA	\$3,500.000	1	\$3,500.00
	0160	6161005	CONSTRUCTION SIGNS	SQFT	\$7.250	513	\$3,719.25
	0170	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$125.000	2	\$250.00
	0180	6161025	CHANNELIZER (TRIM LINE)	EA	\$40.000	78	\$3,120.00
	0200	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$135.000	36	\$4,860.00
	0210	6161040	FLASHING ARROW PANEL	EA	\$1,800.000	2	\$3,600.00
	0220	6161055	SEQUENTIAL FLASHING WARNING LIGHT	EA	\$90.000	36	\$3,240.00
	0320	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$7.500	2,970	\$22,275.00
Project J7P3528 - Total							\$44,564.25
Overall - Total							\$44,564.25

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 4, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3528	FAF 7-1(49)	2 Bridge replacements	7	HENRY	over Big River overflow near Clinton

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7P3528	Posted Item Pay	\$44,564.25	\$19,850.00	\$64,414.25
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$44,564.25	\$19,850.00	\$64,414.25
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 4, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-G04	J7P3528	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$8,079.44	\$0.00
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	2,484.00	0.00	2,484.00	CUYD	0.00	\$30.00	\$0.00
		0001	0030	2036000	COMPACTING EMBANKMENT	217.00	0.00	217.00	CUYD	0.00	\$28.00	\$0.00
		0001	0040	2037075	COMPACTING IN CUT	8.30	0.00	8.30	STA	0.00	\$890.00	\$0.00
		0001	0050	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	916.00	0.00	916.00	SQYD	0.00	\$18.00	\$0.00
		0001	0060	4010150	TYPE A2 SHOULDER	521.70	0.00	521.70	SQYD	0.00	\$102.00	\$0.00
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT	393.70	0.00	393.70	SQYD	0.00	\$132.00	\$0.00
		0001	0080	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	284.40	0.00	284.40	TONS	0.00	\$245.00	\$0.00
		0001	0090	4071005	TACK COAT	297.00	0.00	297.00	GAL	0.00	\$5.00	\$0.00
		0001	0100	5041000	CONCRETE APPROACH PAVEMENT	253.30	0.00	253.30	SQYD	0.00	\$198.00	\$0.00
		0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	759.00	0.00	759.00	CUYD	0.00	\$78.00	\$0.00
		0001	0120	6113040	PLACING TYPE 2 ROCK BLANKET	759.00	0.00	759.00	CUYD	0.00	\$40.00	\$0.00
		0001	0130	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$3,500.00	\$3,500.00
		0001	0140	6122020	REPLACEMENT SAND BARREL	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00
		0001	0150	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00
		0001	0160	6161005	CONSTRUCTION SIGNS	1,462.00	0.00	1,462.00	SQFT	513.00	\$7.25	\$3,719.25
		0001	0170	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	2.00	\$125.00	\$250.00
		0001	0180	6161025	CHANNELIZER (TRIM LINE)	78.00	0.00	78.00	EA	78.00	\$40.00	\$3,120.00
		0001	0190	6161030	TYPE III MOVEABLE BARRICADE	18.00	0.00	18.00	EA	0.00	\$175.00	\$0.00
		0001	0200	6161033	DIRECTIONAL INDICATOR BARRICADE	36.00	0.00	36.00	EA	36.00	\$135.00	\$4,860.00
		0001	0210	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00
		0001	0220	6161055	SEQUENTIAL FLASHING WARNING LIGHT	36.00	0.00	36.00	EA	36.00	\$90.00	\$3,240.00
		0001	0230	6161070	TUBULAR MARKER	230.00	0.00	230.00	EA	0.00	\$58.00	\$0.00
		0001	0240	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$9,500.00	\$19,000.00
		0001	0250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$28,154.35	\$0.00
		0001	0260	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	11,617.00	0.00	11,617.00	LF	0.00	\$1.50	\$0.00
		0001	0270	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	20,194.00	0.00	20,194.00	LF	0.00	\$1.50	\$0.00
		0001	0280	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,189.00	0.00	4,189.00	LF	0.00	\$0.81	\$0.00
		0001	0290	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,470.00	0.00	8,470.00	LF	0.00	\$0.77	\$0.00
		0001	0300	6207001	PAVEMENT MARKING REMOVAL	10,850.00	0.00	10,850.00	LF	0.00	\$0.60	\$0.00
		0001	0310	6208064A	TEMPORARY RAISED PAVEMENT MARKER	60.00	0.00	60.00	EA	0.00	\$3.00	\$0.00
		0001	0320	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,970.00	0.00	2,970.00	SQYD	2,970.00	\$7.50	\$22,275.00
		0001	0330	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,317.00	0.00	1,317.00	SQYD	0.00	\$2.12	\$0.00
		0001	0340	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	9.50	0.00	9.50	STA	0.00	\$277.00	\$0.00
		0001	0350	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.05	\$17,000.00	\$850.00
		0001	0360	8025006	MULCHING	1.60	0.00	1.60	ACRE	0.00	\$3,476.16	\$0.00
		0001	0370	8051000A	SEEDING - COOL SEASON GRASSES	0.80	0.00	0.80	ACRE	0.00	\$4,980.98	\$0.00
		0001	0380	8061005	ROCK DITCH CHECK	269.00	0.00	269.00	LF	0.00	\$27.99	\$0.00
		0001	0390	8061016	SEDIMENT REMOVAL	48.00	0.00	48.00	CUYD	0.00	\$27.00	\$0.00
		0001	0400	8061017	TEMPORARY SEEDING	0.80	0.00	0.80	ACRE	0.00	\$4,890.38	\$0.00
		0001	0410	8061019	SILT FENCE	1,157.00	0.00	1,157.00	LF	0.00	\$4.39	\$0.00
		0001	0420	8061050	TYPE C BERM	982.00	0.00	982.00	LF	0.00	\$35.00	\$0.00
		0010	0430	6061060	MGS GUARDRAIL	813.00	0.00	813.00	LF	0.00	\$25.00	\$0.00
		0010	0440	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,400.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-G04	J7P3528	0010	0450	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,870.00	\$0.00
		0070	0460	2061000	CLASS 1 EXCAVATION	140.00	0.00	140.00	CUYD	0.00	\$85.00	\$0.00
		0070	0470	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$60,000.00	\$0.00
		0070	0480	5031010A	BRIDGE APPROACH SLAB (MAJOR)	171.00	0.00	171.00	SQYD	0.00	\$345.00	\$0.00
		0070	0490	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	1,233.00	0.00	1,233.00	LF	0.00	\$125.00	\$0.00
		0070	0500	7027000	PILE POINT REINFORCEMENT	24.00	0.00	24.00	EA	0.00	\$180.00	\$0.00
		0070	0510	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	73.20	0.00	73.20	CUYD	0.00	\$1,450.00	\$0.00
		0070	0520	7034213	SLAB ON CONCRETE I-GIRDER	807.00	0.00	807.00	SQYD	0.00	\$474.00	\$0.00
		0070	0530	7034219A	TYPE D BARRIER	411.00	0.00	411.00	LF	0.00	\$125.00	\$0.00
		0070	0540	7049902	MISC.PILE ENCASEMENT	14.00	0.00	14.00	EA	0.00	\$1,900.00	\$0.00
		0070	0550	7056001	TYPE 3 (39 IN.), PRESTRESSED CONCRETE I-GIRDER	879.00	0.00	879.00	LF	0.00	\$345.00	\$0.00
		0070	0560	7061060	REINFORCING STEEL (BRIDGES)	5,590.00	0.00	5,590.00	LB	0.00	\$2.00	\$0.00
		0070	0570	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	12.00	0.00	12.00	EA	0.00	\$1,060.00	\$0.00
		0070	0580	7123610	SLAB DRAIN	32.00	0.00	32.00	EA	0.00	\$445.00	\$0.00
		0070	0590	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,280.00	\$0.00
		0070	0600	7161000	PLAIN NEOPRENE BEARING PAD	10.00	0.00	10.00	EA	0.00	\$240.00	\$0.00
		0070	0610	7161002	LAMINATED NEOPRENE BEARING PAD	20.00	0.00	20.00	EA	0.00	\$192.00	\$0.00
		0071	0620	2061000	CLASS 1 EXCAVATION	145.00	0.00	145.00	CUYD	0.00	\$85.00	\$0.00
		0071	0630	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$50,000.00	\$0.00
		0071	0640	5031010A	BRIDGE APPROACH SLAB (MAJOR)	171.00	0.00	171.00	SQYD	0.00	\$345.00	\$0.00
		0071	0650	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	1,309.00	0.00	1,309.00	LF	0.00	\$133.00	\$0.00
		0071	0660	7027000	PILE POINT REINFORCEMENT	24.00	0.00	24.00	EA	0.00	\$180.00	\$0.00
		0071	0670	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	73.20	0.00	73.20	CUYD	0.00	\$1,450.00	\$0.00
		0071	0680	7034213	SLAB ON CONCRETE I-GIRDER	807.00	0.00	807.00	SQYD	0.00	\$479.00	\$0.00
		0071	0690	7034219A	TYPE D BARRIER	411.00	0.00	411.00	LF	0.00	\$124.00	\$0.00
		0071	0700	7049902	MISC.PILE ENCASEMENT	14.00	0.00	14.00	EA	0.00	\$2,125.00	\$0.00
		0071	0710	7056001	TYPE 3 (39 IN.), PRESTRESSED CONCRETE I-GIRDER	879.00	0.00	879.00	LF	0.00	\$345.00	\$0.00
		0071	0720	7061060	REINFORCING STEEL (BRIDGES)	5,590.00	0.00	5,590.00	LB	0.00	\$2.00	\$0.00
		0071	0730	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	12.00	0.00	12.00	EA	0.00	\$1,060.00	\$0.00
		0071	0740	7123610	SLAB DRAIN	32.00	0.00	32.00	EA	0.00	\$445.00	\$0.00
		0071	0750	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,280.00	\$0.00
		0071	0760	7161000	PLAIN NEOPRENE BEARING PAD	10.00	0.00	10.00	EA	0.00	\$240.00	\$0.00
0071	0770	7161002	LAMINATED NEOPRENE BEARING PAD	20.00	0.00	20.00	EA	0.00	\$192.00	\$0.00		
Project J7P3528 - Total Value Posted to Date as of Report Generated Date											\$64,414.25	
240119-G04 Overall - Total Value Posted to Date as of Report Generated Date											\$64,414.25	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3528

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0130	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	6/28/24	7/1/24	1.00	EA	Rte. 7, Near the South Crossover in the Northbound Passing Lane	68.690				
0160	6161005	CONSTRUCTION SIGNS	6/25/24	7/1/24	513.00	SQFT	Rte. 7, North and Southbound	66.463		74.955		
0170	6161008	ADVANCED WARNING RAIL SYSTEM	6/25/24	7/1/24	2.00	EA	Rte. 7, North and Southbound	66.463		74.955		
0180	6161025	CHANNELIZER (TRIM LINE)	6/25/24	7/1/24	78.00	EA	Rte. 7, North and Southbound	66.463		74.955		
0200	6161033	DIRECTIONAL INDICATOR BARRICADE	6/25/24	7/1/24	36.00	EA	Rte. 7, North and Southbound	66.463		74.955		
0210	6161040	FLASHING ARROW PANEL	6/25/24	7/1/24	2.00	EA	Rte. 7, North and Southbound	66.463		74.955		
0220	6161055	SEQUENTIAL FLASHING WARNING LIGHT	6/25/24	7/1/24	36.00	EA	Rte. 7, North and Southbound	66.463		74.955		
0320	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	6/27/24	7/1/24	2,970.00	SQYD	Rte. 7, Existing North and South Median Crossovers.	68.685		70.230		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 240119-G04

No Data Available



Contract Adjustments for Contract - 240119-G04

There are no contract adjustments to display for this contract.