



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2024

Pay Estimate Created Date: May 16, 2024

Progress Estimate Number 1	Contract ID 240119-G06 Prime Contractor KCI Construction Company	Pay Period Start See NTP Date Pay Period End May 15, 2024	Original Contract Amount \$828,879.00 Net Change Order Amount \$0.00 Current Contract Amount \$828,879.00
--------------------------------------	---	--	--

Approval Date		By User
May 16, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	escobs1
May 16, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	LANEK1
May 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		3.34%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 14, 2024	February 14, 2024	
Letting Date	January 19, 2024	January 19, 2024	
Notice to Proceed Date	March 11, 2024	March 11, 2024	
Open to Traffic Date			
Work Began Date	May 13, 2024	May 13, 2024	

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
240119-G06			
Total Posted Items Pay	\$27,664.70	\$0.00	\$27,664.70
Gross Item Adjustments	(\$1,602.35)	\$0.00	(\$1,602.35)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$26,062.35	\$0.00	\$26,062.35

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3523	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$20,000.000	0.4	\$8,000.00
	0110	6161030	TYPE III MOVEABLE BARRICADE	EA	\$190.000	10	\$1,900.00
	0120	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$3,500.000	4	\$14,000.00
	0130	6181000	MOBILIZATION	LS	\$8,649.380	0.25	\$2,162.35
	0200	8061019	SILT FENCE	LF	\$4.390	365	\$1,602.35
Project J7S3523 - Total							\$27,664.70
Overall - Total							\$27,664.70

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3523	0200	SILT FENCE	Material			-365	\$4.39	(\$1,602.35)
Total								(\$1,602.35)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 18, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7S3523	FAS-S604 (54)	Bridge deck replacement	C	MCDONALD	over Indian Creek in McNatt

Totals by Job Numbers				
J7S3523		This Estimate	Previous	To Date
	Posted Item Pay	\$27,664.70	\$0.00	\$27,664.70
	Gross Item Adjustments	(\$1,602.35)	\$0.00	(\$1,602.35)
	Gross Item Pay	\$26,062.35	\$0.00	\$26,062.35
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 18, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7S3523, Item 8061019, Project Item Line Number 0200, Material Set 806101996, Material 1011GXT2 - Geotextile Fabric for TempSiltFence (T2), Acceptance Action Generic 1011GXT2 is insufficient.	Waiting on cert	escobs1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-G06	J7S3523	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.40	\$20,000.00	\$8,000.00
		0001	0020	2037075	COMPACTING IN CUT	4.40	0.00	4.40	STA	0.00	\$775.00	\$0.00
		0001	0030	2072000	LINEAR GRADING CLASS 2	4.40	0.00	4.40	STA	0.00	\$1,550.00	\$0.00
		0001	0040	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,016.00	0.00	1,016.00	SQYD	0.00	\$15.50	\$0.00
		0001	0050	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	16.00	0.00	16.00	TONS	0.00	\$95.00	\$0.00
		0001	0060	4019905	MISC.OPTIONAL PAVEMENT	888.80	0.00	888.80	SQYD	0.00	\$58.75	\$0.00
		0001	0070	4071005	TACK COAT	45.00	0.00	45.00	GAL	0.00	\$0.01	\$0.00
		0001	0080	4081018	PRIME-LIQUID ASPHALT MC 800	45.00	0.00	45.00	GAL	0.00	\$4.25	\$0.00
		0001	0090	6161005	CONSTRUCTION SIGNS	276.00	0.00	276.00	SQFT	0.00	\$7.00	\$0.00
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$84.00	\$0.00
		0001	0110	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$190.00	\$1,900.00
		0001	0120	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$8,649.38	\$2,162.34
		0001	0140	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,416.00	0.00	1,416.00	LF	0.00	\$1.95	\$0.00
		0001	0150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	177.00	0.00	177.00	LF	0.00	\$1.95	\$0.00
		0001	0160	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$12,154.19	\$0.00
		0001	0170	8025006	MULCHING	0.40	0.00	0.40	ACRE	0.00	\$3,548.88	\$0.00
		0001	0180	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.00	\$4,856.25	\$0.00
		0001	0190	8061016	SEDIMENT REMOVAL	11.00	0.00	11.00	CUYD	0.00	\$40.00	\$0.00
		0001	0200	8061019	SILT FENCE	1,047.00	0.00	1,047.00	LF	365.00	\$4.39	\$1,602.35
		0001	0210	8061050	TYPE C BERM	150.00	0.00	150.00	LF	0.00	\$65.00	\$0.00
		0040	0220	9031270A	2 IN. PSST POST - 12 GA.	64.00	0.00	64.00	LF	0.00	\$15.00	\$0.00
		0040	0230	9031273A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 7 GA.	4.00	0.00	4.00	EA	0.00	\$200.00	\$0.00
		0040	0240	9035004A	SH-FLAT SHEET	12.00	0.00	12.00	SQFT	0.00	\$50.00	\$0.00
		0070	0250	2162500	REMOVAL OF EXISTING BRIDGE DECK	7,618.00	0.00	7,618.00	SQFT	0.00	\$13.00	\$0.00
		0070	0260	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	118.00	0.00	118.00	SQYD	0.00	\$120.00	\$0.00
		0070	0270	7034212	SLAB ON STEEL	852.00	0.00	852.00	SQYD	0.00	\$460.00	\$0.00
		0070	0280	7034216	TYPE H BARRIER	535.00	0.00	535.00	LF	0.00	\$94.00	\$0.00
		0070	0290	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$12,000.00	\$0.00
		0070	0300	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$5,500.00	\$0.00
		0070	0310	7121250	STRENGTHENING EXISTING BEAMS	1.00	0.00	1.00	LS	0.00	\$63,000.00	\$0.00
		0070	0320	7123610	SLAB DRAIN	48.00	0.00	48.00	EA	0.00	\$450.00	\$0.00
		0070	0330	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00
		0070	0340	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$2,000.00	\$0.00
		0070	0350	7126000	NON-DESTRUCTIVE TESTING	54.00	0.00	54.00	LF	0.00	\$75.00	\$0.00
Project J7S3523 - Total Value Posted to Date as of Report Generated Date											\$27,664.70	
240119-G06 Overall - Total Value Posted to Date as of Report Generated Date											\$27,664.70	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7S3523

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	5/13/24	5/15/24	0.40	LS		343+76	290			
0110	6161030	TYPE III MOVEABLE BARRICADE	5/13/24	5/15/24	10.00	EA	Project limits	341+76		348+84		
0120	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	5/13/24	5/15/24	4.00	EA	Project Limits	341+76		348+83		Installed 4 1. One in Goodman downtown. 2. Two in Route CC 3. One in McNarr Rd.
0130	6181000	MOBILIZATION	5/13/24	5/15/24	0.25	LS	Project limits	341+76	290	348+83		
0200	8061019	SILT FENCE	5/14/24	5/16/24	365.00	LF	Silt socks installed around the wings and abutment	343+96		346+83		Silt socks installed around the wings and abutment

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 18, 2024

Contract ID: 240119-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7S3523	0200	SILT FENCE	Material		1	May 16, 2024	SYSTEM	(\$1,602.35)	
								- Total	
								(\$1,602.35)	
			Material - Total					(\$1,602.35)	
	0200 - Total							(\$1,602.35)	
J7S3523 - Total								(\$1,602.35)	
Overall - Total								(\$1,602.35)	



Contract Adjustments for Contract - 240119-G06

There are no contract adjustments to display for this contract.