



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 20, 2024

Pay Estimate Created Date: August 15, 2024

Progress Estimate Number 1	Contract ID 240119-H01 Prime Contractor Pace Construction Company, LLC	Pay Period Start See NTP Date Pay Period End August 15, 2024	Original Contract Amount \$8,135,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$8,135,000.00
--------------------------------------	---	---	--

Approval Date		By User
August 15, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	craftt1
August 15, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	FERGUJ1
August 19, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		1.51%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 14, 2024	February 14, 2024	
Letting Date	January 19, 2024	January 19, 2024	
Notice to Proceed Date	March 11, 2024	March 11, 2024	
Open to Traffic Date			
Work Began Date	August 5, 2024	August 5, 2024	

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
240119-H01			
Total Posted Items Pay	\$122,528.50	\$0.00	\$122,528.50
Gross Item Adjustments	\$35,733.70	\$0.00	\$35,733.70
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$158,262.20		\$158,262.20

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3604	0100	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	48	\$336.00
Project J9P3604 - Total							\$336.00
J9P3607	0340	2072000	LINEAR GRADING CLASS 2	STA	\$1,000.000	17	\$17,000.00
	0360	3049907	MISC.TYPE 1 AGGREGATE	CUYD	\$60.000	134.9	\$8,094.00
	0395	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	TONS	\$175.000	89.5	\$15,662.50
	0470	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	738	\$5,166.00
	0480	6161025	CHANNELIZER (TRIM LINE)	EA	\$18.000	50	\$900.00
	0500	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$5,000.000	3	\$15,000.00
	0630	7250318A	18 IN. PIPE GROUP B	LF	\$100.000	142	\$14,200.00
	0640	7250324A	24 IN. PIPE GROUP B	LF	\$125.000	92	\$11,500.00
	0650	7250415	15 IN. PIPE GROUP C	LF	\$80.000	87	\$6,960.00
	0660	7250418	18 IN. PIPE GROUP C	LF	\$90.000	259	\$23,310.00
	0670	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	EA	\$400.000	6	\$2,400.00
	0680	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	EA	\$500.000	4	\$2,000.00
Project J9P3607 - Total							\$122,192.50
Overall - Total							\$122,528.50

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 20, 2024

Pay Estimate Created Date: August 15, 2024

Progress Estimate Number 1	Contract ID 240119-H01 Prime Contractor Pace Construction Company, LLC	Pay Period Start See NTP Date Pay Period End August 15, 2024	Original Contract Amount \$8,135,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$8,135,000.00
--------------------------------------	---	---	--

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3604	0260	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$19,701.00
	0270	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$8,760.00
	0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$7,500.00
J9P3607	0395	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	24	(\$0.07)	(\$1.67)
	0395	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	26.41	(\$0.07)	(\$1.84)
	0395	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	14.09	(\$0.07)	(\$0.98)
	0395	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	25	(\$0.07)	(\$1.74)
	0395	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	Asphalt Cement Price Adjustment	Asphalt laid for crossroad pipes from 08/01/24-08/15/24			(\$221.07)
Total								\$35,733.70



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on August 20, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3604	FAF 17-1(20)	Resurface	17	TEXAS	from Route 38 to Route 63
J9P3607	FAF 17-1(21)	Resurface	17	TEXAS	from Route AW north of Roby to Route 38

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J9P3604	Posted Item Pay	\$336.00	\$0.00	\$336.00
	Gross Item Adjustments	\$35,961.00	\$0.00	\$35,961.00
	Gross Item Pay	\$36,297.00	\$0.00	\$36,297.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9P3607	Posted Item Pay	\$122,192.50	\$0.00	\$122,192.50
	Gross Item Adjustments	(\$227.30)	\$0.00	(\$227.30)
	Gross Item Pay	\$121,965.20	\$0.00	\$121,965.20
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 20, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-H01	J9P3604	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$86,479.00	\$0.00
		0001	0020	2159903	MISC.MODIFIED SHAPING SLOPES, CLASS III	320.00	0.00	320.00	LF	0.00	\$16.00	\$0.00
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,194.80	0.00	2,194.80	TONS	0.00	\$38.75	\$0.00
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	131.00	0.00	131.00	TONS	0.00	\$19.70	\$0.00
		0001	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	10,140.20	0.00	10,140.20	TONS	0.00	\$93.50	\$0.00
		0001	0060	4071005	TACK COAT	12,424.00	0.00	12,424.00	GAL	0.00	\$2.72	\$0.00
		0001	0070	4091048	EMULSIFIED ASPHALT, SEAL COAT	543.00	0.00	543.00	GAL	0.00	\$7.00	\$0.00
		0001	0080	4094011	SEAL COAT AGGREGATE, GRADE B1	1,428.00	0.00	1,428.00	SQYD	0.00	\$7.00	\$0.00
		0001	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0100	6161005	CONSTRUCTION SIGNS	1,066.00	0.00	1,066.00	SQFT	48.00	\$7.00	\$336.00
		0001	0110	6161025	CHANNELIZER (TRIM LINE)	225.00	0.00	225.00	EA	0.00	\$18.00	\$0.00
		0001	0120	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0001	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	0.00	\$5,000.00	\$0.00
		0001	0140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$455,000.00	\$0.00
		0001	0150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	13.00	0.00	13.00	LF	0.00	\$100.00	\$0.00
		0001	0160	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	5.00	0.00	5.00	EA	0.00	\$450.00	\$0.00
		0001	0170	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	5.00	0.00	5.00	EA	0.00	\$500.00	\$0.00
		0001	0180	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	75,879.00	0.00	75,879.00	LF	0.00	\$0.29	\$0.00
		0001	0190	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	80,637.00	0.00	80,637.00	LF	0.00	\$0.39	\$0.00
		0001	0200	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING	1.00	0.00	1.00	LS	0.00	\$50,000.00	\$0.00
		0001	0210	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	12,904.00	0.00	12,904.00	SQYD	0.00	\$3.95	\$0.00
		0001	0220	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,991.00	0.00	1,991.00	SQYD	0.00	\$8.30	\$0.00
		0001	0230	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	481.70	0.00	481.70	STA	0.00	\$30.00	\$0.00
		0001	0240	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	348.60	0.00	348.60	STA	0.00	\$36.60	\$0.00
		0001	0250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$7,500.00	\$0.00
		0010	0260	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,238.00	0.00	1,238.00	LF	0.00	\$34.00	\$0.00
		0010	0270	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,250.00	\$0.00
		0010	0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,400.00	\$0.00
		0040	0290	9031270A	2 IN. PSST POST - 12 GA.	14.00	0.00	14.00	LF	0.00	\$30.00	\$0.00
		0040	0300	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
		0040	0310	9035004A	SH-FLAT SHEET	16.00	0.00	16.00	SQFT	0.00	\$32.00	\$0.00
		Project J9P3604 - Total Value Posted to Date as of Report Generated Date										
J9P3607	J9P3607	0001	0320	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$175,000.00	\$0.00
		0001	0330	2063500	CULVERT CLEANOUT	1.00	0.00	1.00	EA	0.00	\$4,000.00	\$0.00
		0001	0340	2072000	LINEAR GRADING CLASS 2	75.10	0.00	75.10	STA	17.00	\$1,000.00	\$17,000.00
		0001	0350	2129909	MISC.SHOULDER GRADING	1,913.00	0.00	1,913.00	STA	0.00	\$200.00	\$0.00
		0001	0360	3049907	MISC.TYPE 1 AGGREGATE	459.00	0.00	459.00	CUYD	134.90	\$60.00	\$8,094.00
		0001	0370	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,095.20	0.00	3,095.20	TONS	0.00	\$45.00	\$0.00
		0001	0380	3105002	GRAVEL (A) OR CRUSHED STONE (B)	272.00	0.00	272.00	TONS	0.00	\$21.20	\$0.00
		0001	0395	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	295.00	0.00	295.00	TONS	89.50	\$175.00	\$15,662.50
		0001	0405	4019910	MISC.OPTIONAL SHOULDER BASE - PMBB 64-22	23,761.10	0.00	23,761.10	TONS	0.00	\$93.00	\$0.00
		0001	0410	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	20,732.70	0.00	20,732.70	TONS	0.00	\$93.50	\$0.00
		0001	0420	4071005	TACK COAT	26,357.00	0.00	26,357.00	GAL	0.00	\$2.63	\$0.00
		0001	0430	6081000	CONCRETE MEDIAN	89.00	0.00	89.00	SQYD	0.00	\$90.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
240119-H01	J9P3607	0001	0440	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	32.00	0.00	32.00	CUYD	0.00	\$30.00	\$0.00	
		0001	0450	6096042	PLACING TYPE 2 ROCK DITCH LINER	32.00	0.00	32.00	CUYD	0.00	\$45.00	\$0.00	
		0001	0460	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00	
		0001	0470	6161005	CONSTRUCTION SIGNS	1,162.00	0.00	1,162.00	SQFT	738.00	\$7.00	\$5,166.00	
		0001	0480	6161025	CHANNELIZER (TRIM LINE)	225.00	0.00	225.00	EA	50.00	\$18.00	\$900.00	
		0001	0490	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00	
		0001	0500	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$5,000.00	\$15,000.00	
		0001	0510	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$500,000.00	\$0.00	
		0001	0520	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	6.00	0.00	6.00	EA	0.00	\$600.00	\$0.00	
		0001	0530	6191000	PAVEMENT EDGE TREATMENT	192,986.00	0.00	192,986.00	LF	0.00	\$0.75	\$0.00	
		0001	0540	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	22.00	LF	0.00	\$100.00	\$0.00	
		0001	0550	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	188,193.00	0.00	188,193.00	LF	0.00	\$0.29	\$0.00	
		0001	0560	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	191,986.00	0.00	191,986.00	LF	0.00	\$0.39	\$0.00	
		0001	0570	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	8.00	0.00	8.00	SQYD	0.00	\$20.90	\$0.00	
		0001	0580	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	774.00	0.00	774.00	SQYD	0.00	\$21.05	\$0.00	
		0001	0590	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	92.00	0.00	92.00	SQYD	0.00	\$4.00	\$0.00	
		0001	0600	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,358.90	0.00	1,358.90	STA	0.00	\$17.00	\$0.00	
		0001	0610	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	965.10	0.00	965.10	STA	0.00	\$18.50	\$0.00	
		0001	0620	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$13,000.00	\$0.00	
		0001	0630	7250318A	18 IN. PIPE GROUP B	802.00	0.00	802.00	LF	142.00	\$100.00	\$14,200.00	
		0001	0640	7250324A	24 IN. PIPE GROUP B	239.00	0.00	239.00	LF	92.00	\$125.00	\$11,500.00	
		0001	0650	7250415	15 IN. PIPE GROUP C	87.00	0.00	87.00	LF	87.00	\$80.00	\$6,960.00	
		0001	0660	7250418	18 IN. PIPE GROUP C	423.00	0.00	423.00	LF	259.00	\$90.00	\$23,310.00	
		0001	0670	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	34.00	0.00	34.00	EA	6.00	\$400.00	\$2,400.00	
		0001	0680	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	10.00	0.00	10.00	EA	4.00	\$500.00	\$2,000.00	
		0001	0690	7322015A	BEVELED PIPE END TREATMENT FOR 15 IN. OR ALLOWED SUBSTITUTE PIPE	4.00	0.00	4.00	EA	0.00	\$500.00	\$0.00	
		0001	0700	7322018A	BEVELED PIPE END TREATMENT FOR 18 IN. OR ALLOWED SUBSTITUTE PIPE	20.00	0.00	20.00	EA	0.00	\$500.00	\$0.00	
		0001	0710	8025006	MULCHING	0.80	0.00	0.80	ACRE	0.00	\$8,750.00	\$0.00	
		0001	0720	8051000A	SEEDING - COOL SEASON GRASSES	0.80	0.00	0.80	ACRE	0.00	\$8,750.00	\$0.00	
		0040	0730	9031250A	U-CHANNEL POST, 3 LB	264.00	0.00	264.00	LF	0.00	\$30.00	\$0.00	
		0040	0740	9031260	WOOD POST, 4 IN. BY 4 IN.	48.00	0.00	48.00	LF	0.00	\$115.00	\$0.00	
		0040	0750	9031270A	2 IN. PSST POST - 12 GA.	61.00	0.00	61.00	LF	0.00	\$30.00	\$0.00	
		0040	0760	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	5.00	0.00	5.00	EA	0.00	\$400.00	\$0.00	
		0040	0770	9035004A	SH-FLAT SHEET	25.00	0.00	25.00	SQFT	0.00	\$29.00	\$0.00	
		0040	0780	9035069A	SHF-FLAT SHEET FLUORESCENT	98.00	0.00	98.00	SQFT	0.00	\$32.00	\$0.00	
		Project J9P3607 - Total Value Posted to Date as of Report Generated Date											\$122,192.50
		240119-H01 Overall - Total Value Posted to Date as of Report Generated Date											\$122,528.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 20, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3604

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0100	6161005	CONSTRUCTION SIGNS	8/5/24	8/5/24	48.00	SQFT	Rte 17	95.996				Begin project.

Project: J9P3607

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0340	2072000	LINEAR GRADING CLASS 2	8/6/24	8/6/24	6.80	STA	Rte. 17, pipe C-006 and C-008	Log Mile 81.590		Log Mile 81.876		
			8/7/24	8/8/24	3.40	STA	Rte. 17, pipe C-004	Log Mile 81.105				
			8/13/24	8/13/24	6.80	STA	Rte. 17, Pipe C-010 and C-014	Log Mile 82.010		Log Mile 82.441		
0360	3049907	MISC. AGGREGATE FOR BASE	8/6/24	8/6/24	38.00	CUYD	Rte. 17, pipe C-006 and C-008	Log Mile 81.590		Log Mile 81.876		
			8/7/24	8/8/24	35.90	CUYD	Rte. 17, pipe C-004, E-006, E-014, E-022	Log Mile 81.105		Log Mile 81.210		
			8/8/24	8/8/24	14.80	CUYD	Rte. 17, pipe E-010, E-024, E-028, LT/RT	Log Mile 81.136		Log Mile 81.279		
			8/13/24	8/13/24	39.00	CUYD	Rte. 17, Pipe C-010 and C-014	Log Mile 82.010		Log Mile 82.441		
			8/15/24	8/15/24	7.20	CUYD	Rte. 17, Pipe E-030 and E-032, RT	Log Mile 82.872		Log Mile 82.897		
0395	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	8/6/24	8/6/24	24.00	TONS	Rte. 17, pipe C-006 and C-008	Log Mile 81.590		Log Mile 81.876		
			8/7/24	8/8/24	26.41	TONS	Rte. 17, pipe C-004, E-006, E-014	Log Mile 81.105		Log Mile 81.156		
			8/8/24	8/8/24	14.09	TONS	Rte. 17, pipe E-024, RT	Log Mile 81.136		Log Mile 81.237		
			8/13/24	8/13/24	25.00	TONS	Rte. 17, Pipe C-010 and C-014	Log Mile 82.010		Log Mile 82.441		
0470	6161005	CONSTRUCTION SIGNS	8/5/24	8/5/24	738.00	SQFT		77.719	95.996		Project Limits	
0480	6161025	CHANNELIZER (TRIM LINE)	8/5/24	8/5/24	50.00	EA		77.719	95.996		Project Limits	
0500	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	8/5/24	8/5/24	3.00	EA		77.719	95.996		Project Limits	
0630	7250318A	18 IN. PIPE CULVERT GROUP B	8/6/24	8/6/24	48.00	LF	Rte. 17, pipe C-006	Log Mile 81.590				
			8/7/24	8/8/24	48.00	LF	Rte. 17, pipe C-004	Log Mile 81.105				
			8/13/24	8/13/24	46.00	LF	Rte. 17, Pipe C-014	Log Mile 82.441				
0640	7250324A	24 IN. PIPE CULVERT GROUP B	8/6/24	8/6/24	44.00	LF	Rte. 17, pipe C-008	Log Mile 81.590				
			8/13/24	8/13/24	48.00	LF	Rte. 17, Pipe C-010	Log Mile 82.010				
0650	7250415	15 IN. PIPE CULVERT GROUP C	8/7/24	8/8/24	55.00	LF	Rte. 17, pipe E-022	Log Mile 81.210				
			8/8/24	8/8/24	32.00	LF	Rte. 17, pipe E-024, RT	Log Mile 81.237				
0660	7250418	18 IN. PIPE CULVERT GROUP C	8/7/24	8/8/24	95.00	LF	Rte. 17, pipe E-006, E-014	Log Mile 81.115		Log Mile 81.156		
			8/8/24	8/8/24	100.00	LF	Rte. 17, pipe E-028, LT	Log Mile 81.136		Log Mile 81.279		
			8/15/24	8/15/24	64.00	LF	Rte. 17, Pipe E-030 and E-032, RT	Log Mile 82.872		Log Mile 82.897		
0670	7320018A	18 IN. GROUP B FLARED END SEC	8/6/24	8/6/24	2.00	EA	Rte. 17, pipe C-006	Log Mile 81.590				
			8/7/24	8/8/24	2.00	EA	Rte. 17, pipe C-004	Log Mile 81.105				
			8/13/24	8/13/24	2.00	EA	Rte. 17, Pipe C-014	Log Mile 82.441				
0680	7320024A	24 IN. GROUP B FLARED END SEC	8/6/24	8/6/24	2.00	EA	Rte. 17, pipe C-008	Log Mile 81.590				
			8/13/24	8/13/24	2.00	EA	Rte. 17, Pipe C-010	Log Mile 82.010				

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3604	0100	August 5, 2024	48	See Special Sign Details								
				GO20-2 48x24 8.00 END ROAD WORK		103.662		1.00	8.00			8.00
				CONST-7 72x36 18.00 RATE OUR WORK ZONE		103.662		1.00	18.00			18.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		103.662		1.00	12.00			12.00
				GO20-1 60x24 10.00 ROAD WORK		103.662		1.00	10.00			10.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 20, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3604	0100	August 5, 2024	48	NEXT XX MILES								
0100 - Total												48
J9P3607	0470	August 5, 2024	738	CONST-7 48x24 8.00 RATE OUR WORK ZONE		77.719 - 95.996		1.00	8.00			8.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		77.719 - 95.996		1.00	8.75			8.75
				GO20-4b 18x12 1.5 PILOT CAR IN USE WAIT & FOLLOW		77.719 - 95.996		10.00	1.50			15.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		77.719 - 95.996		16.00	16.00			256.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		77.719 - 95.996		18.00	16.00			288.00
				GO20-2 48x24 8.00 END ROAD WORK		77.719 - 95.996		1.00	8.00			8.00
				GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		77.719 - 95.996		1.00	4.50			4.50
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		77.719 - 95.996		8.00	16.00			128.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		77.719 - 95.996		1.00	10.00			10.00
				See Special Sign Details		1						
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		77.719 - 95.996		1.00	12.00			12.00
0470 - Total												738.25



Line Item Adjustments by Estimate

Aug 20, 2024

Contract ID: 240119-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3604	0260	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile No Transaction Type		1	Aug 15, 2024	SYSTEM	\$19,701.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$19,701.00	
			Construction Stockpile No Transaction Type - Total							\$19,701.00	
	0260 - Total								\$19,701.00		
	0270	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile No Transaction Type		1	Aug 15, 2024	SYSTEM	\$8,760.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$8,760.00	
			Construction Stockpile No Transaction Type - Total							\$8,760.00	
	0270 - Total								\$8,760.00		
	0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile No Transaction Type		1	Aug 15, 2024	SYSTEM	\$7,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$7,500.00	
Construction Stockpile No Transaction Type - Total							\$7,500.00				
0280 - Total								\$7,500.00			
J9P3604 - Total								\$35,961.00			
J9P3607	0395	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	1	Aug 15, 2024	craft1	(\$221.07)	Asphalt laid for crossroad pipes from 08/01/24-08/15/24		
			ACAD - Total							(\$221.07)	
			Other Item Adjustment - Total							(\$221.07)	
	Price FUEL		1	Aug 15, 2024	SYSTEM	(\$6.23)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
		- Total							(\$6.23)		
	Price FUEL - Total							(\$6.23)			
0395 - Total								(\$227.30)			
J9P3607 - Total								(\$227.30)			
Overall - Total								\$35,733.70			



Contract Adjustments for Contract - 240119-H01

There are no contract adjustments to display for this contract.