



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: July 1, 2025

Progress Estimate Number	Contract ID	240119-H01	Pay Period Start	June 16, 2025	Original Contract Amount	\$8,135,000.00
12	Prime Contractor	Pace Construction Company, LLC	Pay Period End	June 30, 2025	Net Change Order Amount	(\$21,489.86)
					Current Contract Amount	\$8,113,510.14

Approval Date						By User
July 1, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					reedn
July 1, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					hillsd1
July 3, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		86.87%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 14, 2024	February 14, 2024	
Letting Date	January 19, 2024	January 19, 2024	
Notice to Proceed Date	March 11, 2024	March 11, 2024	
Work Began Date	August 5, 2024	August 5, 2024	

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
240119-H01			
Total Posted Items Pay	\$1,704,532.13	\$5,343,383.35	\$7,047,915.48
Gross Item Adjustments	(\$379,960.46)	(\$205,052.08)	(\$585,012.54)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$5,138,331.27	\$6,462,902.94
Contract Total Payable This Estimate:	\$1,324,571.67		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3604	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$93.500	9,708.040	\$907,701.74
	0070	4091048	EMULSIFIED ASPHALT, SEAL COAT	GAL	\$7.000	543	\$3,801.00
	0080	4094011	SEAL COAT AGGREGATE, GRADE B1	SQYD	\$7.000	1,428	\$9,996.00
	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$500.000	2	\$1,000.00
	0100	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	62	\$434.00
	0120	6161040	FLASHING ARROW PANEL	EA	\$750.000	2	\$1,500.00
	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	EA	\$5,000.000	1	\$5,000.00
	0140	6181000	MOBILIZATION	LS	\$455,000.000	0.428	\$194,740.00
	0210	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$3.950	2,185.500	\$8,632.73
	0220	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$8.300	434	\$3,602.20
	5101	4071007	TACK COAT - NON-TRACKING	GAL	\$3.400	8,739	\$29,712.60

Project J9P3604 - Total	\$1,166,120.27
-------------------------	----------------

J9P3607	0410	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$93.500	5,440.860	\$508,720.41
	0460	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$500.000	2	\$1,000.00
	0470	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	9	\$63.00
	0490	6161040	FLASHING ARROW PANEL	EA	\$750.000	2	\$1,500.00
	5002	4071007	TACK COAT - NON-TRACKING	GAL	\$3.288	8,252	\$27,128.45

Project J9P3607 - Total	\$538,411.86
-------------------------	--------------

Overall - Total	\$1,704,532.13
-----------------	----------------

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Revision 5/29/2025



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: July 1, 2025

Progress Estimate Number	Contract ID	240119-H01	Pay Period Start	June 16, 2025	Original Contract Amount	\$8,135,000.00
12	Prime Contractor	Pace Construction Company, LLC	Pay Period End	June 30, 2025	Net Change Order Amount	(\$21,489.86)
					Current Contract Amount	\$8,113,510.14

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3604	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	S.L. laid 6/20 - 6/30/25			(\$43,734.72)
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-992.72000	\$92.30	(\$91,626.23)
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	332.88000	(\$1.20)	(\$400.07)
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	925.73000	(\$1.20)	(\$1,112.58)
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,098.99000	(\$1.20)	(\$1,320.81)
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,208.65000	(\$1.20)	(\$1,452.60)
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,451.27000	(\$1.20)	(\$1,744.19)
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,537.80000	(\$1.20)	(\$1,848.19)
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,567.49000	(\$1.20)	(\$1,883.87)
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,585.23000	(\$1.20)	(\$1,905.19)
	0070	EMULSIFIED ASPHALT, SEAL COAT	Other Item Adjustment	Asphalt Cement Price Adjustment	Seal Coat BR A4459 6/20/25.			(\$134.64)
	0210	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun			-1,947	\$3.95	(\$7,690.66)
	5101	TACK COAT - NON-TRACKING	Overrun			-397	\$3.40	(\$1,349.80)
J9P3607	0410	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	S.L. laid 6/17 - 6/21/25			(\$24,511.07)
	0410	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-2,087.19000	\$92.30	(\$192,643.80)
	0410	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	486.20000	(\$1.20)	(\$584.33)
	0410	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	872.12000	(\$1.20)	(\$1,048.15)
	0410	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,964.08000	(\$1.20)	(\$2,360.51)
	0410	BITUMINOUS PAVEMENT	Price		Reference Item Price Adjustment Index	2,118.46000	(\$1.20)	(\$2,546.05)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: July 1, 2025

Progress Estimate Number	Contract ID	240119-H01	Pay Period Start	June 16, 2025	Original Contract Amount	\$8,135,000.00
12	Prime Contractor	Pace Construction Company, LLC	Pay Period End	June 30, 2025	Net Change Order Amount	(\$21,489.86)
					Current Contract Amount	\$8,113,510.14

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3607		MIXTURE PG64-22 (SURFACE LEVELING)			Adjustment Type applied is FUEL			
	0470	CONSTRUCTION SIGNS	Overrun			-9	\$7.00	(\$63.00)
Total								(\$379,960.46)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 4, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3604	FAF 17-1(20)	Resurface	17	TEXAS	from Route 38 to Route 63
J9P3607	FAF 17-1(21)	Resurface	17	TEXAS	from Route AW north of Roby to Route 38
Totals by Job Numbers					
J9P3604			This Estimate	Previous	To Date
	Posted Item Pay		\$1,166,120.27	\$466,905.23	\$1,633,025.50
	Gross Item Adjustments		(\$156,203.55)	(\$7,923.41)	(\$164,126.96)
	Gross Item Pay		\$1,009,916.72	\$458,981.82	\$1,468,898.54
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J9P3607			This Estimate	Previous	To Date
	Posted Item Pay		\$538,411.86	\$4,876,478.12	\$5,414,889.98
	Gross Item Adjustments		(\$223,756.91)	(\$197,128.67)	(\$420,885.58)
	Gross Item Pay		\$314,654.95	\$4,679,349.45	\$4,994,004.40
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 4, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 240119-H01, Contract Project J9P3607, Project Item Line Number 0410, Contract Line Item Number 0410, Item 4020520, Minor Item.	Awaiting C.O.	REEDN	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240119-H01, Contract Project J9P3604, Project Item Line Number 0050, Contract Line Item Number 0050, Item 4020520, Minor Item.	Awaiting C.O.	REEDN	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240119-H01, Contract Project J9P3607, Project Item Line Number 0470, Contract Line Item Number 0470, Item 6161005, Minor Item.	Awaiting C.O.	REEDN	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240119-H01, Contract Project J9P3604, Project Item Line Number 0210, Contract Line Item Number 0210, Item 6221001, Minor Item.	Awaiting C.O.	REEDN	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240119-H01, Contract Project J9P3604, Project Item Line Number 5101, Contract Line Item Number 5101, Item 4071007, Minor Item.	Awaiting C.O.	REEDN	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-H01	J9P3604	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.90	\$86,479.00	\$77,831.10
		0001	0020	2159903	MISC.MODIFIED SHAPING SLOPES, CLASS III	320.00	0.00	320.00	LF	320.00	\$16.00	\$5,120.00
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,194.80	0.00	2,194.80	TONS	0.00	\$38.75	\$0.00
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	131.00	0.00	131.00	TONS	0.00	\$19.70	\$0.00
		0001	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	10,140.20	0.00	10,140.20	TONS	11,132.92	\$93.50	\$1,040,928.02
		0001	0060	4071005	TACK COAT	12,424.00	-10,428.00	1,996.00	GAL	1,996.00	\$2.72	\$5,429.12
		0001	0070	4091048	EMULSIFIED ASPHALT, SEAL COAT	543.00	0.00	543.00	GAL	543.00	\$7.00	\$3,801.00
		0001	0080	4094011	SEAL COAT AGGREGATE, GRADE B1	1,428.00	0.00	1,428.00	SQYD	1,428.00	\$7.00	\$9,996.00
		0001	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0100	6161005	CONSTRUCTION SIGNS	1,066.00	0.00	1,066.00	SQFT	1,066.00	\$7.00	\$7,462.00
		0001	0110	6161025	CHANNELIZER (TRIM-LINE)	225.00	0.00	225.00	EA	100.00	\$18.00	\$1,800.00
		0001	0120	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	0.00	3.00	EA	1.00	\$5,000.00	\$5,000.00
		0001	0140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.68	\$455,000.00	\$308,490.00
		0001	0150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	13.00	0.00	13.00	LF	0.00	\$100.00	\$0.00
		0001	0160	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	5.00	0.00	5.00	EA	0.00	\$450.00	\$0.00
		0001	0170	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	5.00	0.00	5.00	EA	0.00	\$500.00	\$0.00
		0001	0180	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	75,879.00	0.00	75,879.00	LF	0.00	\$0.29	\$0.00
		0001	0190	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	80,637.00	0.00	80,637.00	LF	0.00	\$0.39	\$0.00
		0001	0200	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING	1.00	0.00	1.00	LS	0.00	\$50,000.00	\$0.00
		0001	0210	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	12,904.00	0.00	12,904.00	SQYD	14,851.00	\$3.95	\$58,661.45
		0001	0220	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,991.00	0.00	1,991.00	SQYD	1,991.00	\$8.30	\$16,525.30
		0001	0230	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	481.70	0.00	481.70	STA	0.00	\$30.00	\$0.00
		0001	0240	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	348.60	0.00	348.60	STA	0.00	\$36.60	\$0.00
		0001	0250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$7,500.00	\$0.00
		0010	0260	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,238.00	0.00	1,238.00	LF	1,238.00	\$34.00	\$42,092.00
		0010	0270	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,250.00	\$17,000.00
		0010	0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,400.00	\$13,600.00
		0040	0290	9031270A	2 IN. PSST POST - 12 GA.	14.00	0.00	14.00	LF	0.00	\$30.00	\$0.00
		0040	0300	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
		0040	0310	9035004A	SH-FLAT SHEET	16.00	0.00	16.00	SQFT	0.00	\$32.00	\$0.00
		0001	5101	4071007	TACK COAT - NON-TRACKING	0.00	8,342.00	8,342.00	GAL	8,739.00	\$3.40	\$29,712.60
Project J9P3604 - Total Value Posted to Date as of Report Generated Date												\$1,645,948.59
J9P3607	0001	0320	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$175,000.00	\$87,500.00	
		0330	2063500	CULVERT CLEANOUT	1.00	0.00	1.00	EA	1.00	\$4,000.00	\$4,000.00	
		0340	2072000	LINEAR GRADING CLASS 2	75.10	-7.20	67.90	STA	67.90	\$1,000.00	\$67,900.00	
		0350	2129909	MISC.SHOULDER GRADING	1,913.00	0.00	1,913.00	STA	1,913.00	\$200.00	\$382,600.00	
		0360	3049907	MISC.TYPE 1 AGGREGATE	459.00	-54.10	404.90	CUYD	404.90	\$60.00	\$24,294.00	
		0370	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,095.20	0.00	3,095.20	TONS	740.07	\$45.00	\$33,303.15	
		0380	3105002	GRAVEL (A) OR CRUSHED STONE (B)	272.00	0.00	272.00	TONS	0.00	\$21.20	\$0.00	
		0395	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	295.00	-37.50	257.50	TONS	257.50	\$175.00	\$45,062.50	
		0405	4019910	MISC.OPTIONAL SHOULDER BASE - PMBB 64-22	23,761.10	0.00	23,761.10	TONS	19,886.96	\$93.00	\$1,849,487.28	
		0410	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	20,732.70	0.00	20,732.70	TONS	23,080.92	\$93.50	\$2,158,066.02	
		0420	4071005	TACK COAT	26,357.00	-13,115.00	13,242.00	GAL	13,242.00	\$2.63	\$34,826.46	
		0430	6081000	CONCRETE MEDIAN	89.00	0.00	89.00	SQYD	0.00	\$90.00	\$0.00	
		0440	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	32.00	0.00	32.00	CUYD	32.00	\$30.00	\$960.00	
		0450	6096042	PLACING TYPE 2 ROCK DITCH LINER	32.00	0.00	32.00	CUYD	32.00	\$45.00	\$1,440.00	
		0460	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00	
		0470	6161005	CONSTRUCTION SIGNS	1,162.00	0.00	1,162.00	SQFT	1,723.00	\$7.00	\$12,061.00	
		0480	6161025	CHANNELIZER (TRIM-LINE)	225.00	0.00	225.00	EA	50.00	\$18.00	\$900.00	
		0490	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00	
		0500	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	0.00	3.00	EA	3.00	\$5,000.00	\$15,000.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 4, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-H01	J9P3607	0001	0510	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$500,000.00	\$500,000.00
		0001	0520	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	6.00	0.00	6.00	EA	0.00	\$600.00	\$0.00
		0001	0530	6191000	PAVEMENT EDGE TREATMENT	192,986.00	0.00	192,986.00	LF	0.00	\$0.75	\$0.00
		0001	0540	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	22.00	LF	0.00	\$100.00	\$0.00
		0001	0550	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	188,193.00	0.00	188,193.00	LF	0.00	\$0.29	\$0.00
		0001	0560	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	191,986.00	0.00	191,986.00	LF	0.00	\$0.39	\$0.00
		0001	0570	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	8.00	0.00	8.00	SQYD	8.00	\$20.90	\$167.20
		0001	0580	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	774.00	0.00	774.00	SQYD	774.00	\$21.05	\$16,292.70
		0001	0590	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	92.00	0.00	92.00	SQYD	92.00	\$4.00	\$368.00
		0001	0600	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,358.90	0.00	1,358.90	STA	0.00	\$17.00	\$0.00
		0001	0610	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	965.10	0.00	965.10	STA	0.00	\$18.50	\$0.00
		0001	0620	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.20	\$13,000.00	\$2,600.00
		0001	0630	7250318A	18 IN. PIPE GROUP B	802.00	-144.00	658.00	LF	658.00	\$100.00	\$65,800.00
		0001	0640	7250324A	24 IN. PIPE GROUP B	239.00	0.00	239.00	LF	239.00	\$125.00	\$29,875.00
		0001	0650	7250415	15 IN. PIPE GROUP C	87.00	0.00	87.00	LF	87.00	\$80.00	\$6,960.00
		0001	0660	7250418	18 IN. PIPE GROUP C	423.00	32.00	455.00	LF	455.00	\$90.00	\$40,950.00
		0001	0670	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	34.00	-6.00	28.00	EA	28.00	\$400.00	\$11,200.00
		0001	0680	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	10.00	0.00	10.00	EA	10.00	\$500.00	\$5,000.00
		0001	0690	7322015A	BEVELED PIPE END TREATMENT FOR 15 IN. OR ALLOWED SUBSTITUTE PIPE	4.00	0.00	4.00	EA	0.00	\$500.00	\$0.00
		0001	0700	7322018A	BEVELED PIPE END TREATMENT FOR 18 IN. OR ALLOWED SUBSTITUTE PIPE	20.00	0.00	20.00	EA	14.00	\$500.00	\$7,000.00
		0001	0710	8025006	MULCHING	0.80	0.00	0.80	ACRE	0.60	\$8,750.00	\$5,250.00
		0001	0720	8051000A	SEEDING - COOL SEASON GRASSES	0.80	0.00	0.80	ACRE	0.60	\$8,750.00	\$5,250.00
		0040	0730	9031250A	U-CHANNEL POST, 3 LB	264.00	0.00	264.00	LF	0.00	\$30.00	\$0.00
		0040	0740	9031260	WOOD POST, 4 IN. BY 4 IN.	48.00	0.00	48.00	LF	0.00	\$115.00	\$0.00
		0040	0750	9031270A	2 IN. PSST POST - 12 GA.	61.00	0.00	61.00	LF	0.00	\$30.00	\$0.00
		0040	0760	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	5.00	0.00	5.00	EA	0.00	\$400.00	\$0.00
		0040	0770	9035004A	SH-FLAT SHEET	25.00	0.00	25.00	SQFT	0.00	\$29.00	\$0.00
		0040	0780	9035069A	SHF-FLAT SHEET FLUORESCENT	98.00	0.00	98.00	SQFT	0.00	\$32.00	\$0.00
		0001	5001	8061005	ROCK DITCH CHECK	0.00	400.00	400.00	LF	400.00	\$23.60	\$9,440.00
		0001	5002	4071007	TACK COAT - NON-TRACKING	0.00	10,492.00	10,492.00	GAL	8,559.00	\$3.29	\$28,137.71
Project J9P3607 - Total Value Posted to Date as of Report Generated Date												\$5,454,191.02
240119-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$7,100,139.61



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 4, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3604

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	6/20/25	6/25/25	1	1,208.65	TONS		95.996		98.073		SBL
			6/21/25	6/25/25	1	1,567.49	TONS		95.996		98.836		NBL
			6/23/25	6/25/25	1	1,098.99	TONS		98.073		99.943		SBL
			6/24/25	6/25/25	1	1,585.23	TONS		99.943		102.831		SBL
			6/25/25	6/26/25	1	1,537.80	TONS		98.836		101.666		NBL
			6/26/25	6/30/25	1	1,451.27	TONS		101.666		103.622		NBL
			6/27/25	6/30/25	1	925.73	TONS		102.831		103.622		SBL
			6/30/25	7/1/25	1	332.88	TONS		95.996		103.622		Cnty/State/City intersections and Shoulders at Bridge
0070	4091048	EMULSIFIED ASPHALT, SEAL COAT	6/20/25	6/25/25	1	543.00	GAL		100.65		100.710		BR A4459
0080	4094011	SEAL COAT AGGREGATE, GRADE B1	6/20/25	6/25/25	1	1,428.00	SQYD		100.65		100.710		BR A4459
0090	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	6/30/25	7/1/25	1	2.00	EA		95.996		103.622		Project Limits
0100	6161005	CONSTRUCTION SIGNS	6/25/25	6/26/25	1	62.00	SQFT		95.996		103.622		Const Template, plus 1 SF for rounding.
0120	6161040	FLASHING ARROW PANEL	6/30/25	7/1/25	1	2.00	EA		95.996		103.622		Project Limits
0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6/25/25	6/26/25	1	1.00	EA		103.00				Placed at Airport RD
0140	6181000	MOBILIZATION	6/25/25	6/26/25	1	0.43	LS		95.996		103.622		Project Limits
0210	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	6/16/25	6/23/25	1	1,428.50	SQYD		100.645		100.720		Bridge Deck A4459
			6/25/25	6/26/25	1	757.00	SQYD		103.59		103.622		End Mill/Fill
0220	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	6/23/25	6/25/25	1	234.00	SQYD		95.996		103.622		Entrances
			6/25/25	6/26/25	1	200.00	SQYD		103.59		103.622		Mill End Transition
5101	4071007	TACK COAT - NON-TRACKING	6/20/25	6/25/25	1	1,120.00	GAL		95.996		98.073		SBL
			6/21/25	6/25/25	1	1,509.00	GAL		95.996		98.836		NBL
			6/23/25	6/25/25	1	925.00	GAL		98.073		99.943		SBL
			6/24/25	6/25/25	1	1,461.00	GAL		99.943		102.831		SBL
			6/25/25	6/26/25	1	1,436.00	GAL		98.836		101.666		NBL
			6/26/25	6/30/25	1	1,168.00	GAL		101.666		103.622		NBL
			6/27/25	6/30/25	1	779.00	GAL		103.831		103.622		SBL
			6/30/25	7/1/25	1	341.00	GAL		95.996		103.622		Cnty/State/City intersections and Shoulders at Bridge

Project: J9P3607

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0410	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	6/17/25	6/23/25	1	1,964.08	TONS		91.661		94.721		SBL
			6/18/25	6/23/25	1	2,118.46	TONS		91.707		95.197		NBL
			6/20/25	6/25/25	1	872.12	TONS		94.721		95.996		SBL
			6/21/25	6/25/25	1	486.20	TONS		95.197		95.996		NBL
			6/30/25	7/1/25	1	2.00	EA		77.719		95.996		Project Limits
0460	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	6/30/25	7/1/25	1	2.00	EA		77.719		95.996		Project Limits
0470	6161005	CONSTRUCTION SIGNS	6/30/25	7/1/25	1	9.00	SQFT		77.719		95.996		Project Limits
0490	6161040	FLASHING ARROW PANEL	6/30/25	7/1/25	1	2.00	EA		77.719		95.996		Project Limits
5002	4071007	TACK COAT - NON-TRACKING	6/21/25	6/25/25	1	8,252.00	GAL		89.474		95.996		NBL and SBL Gallons Used (1120, 1241, 1509, 1582, 1753, 682 and 365) 6/11 - 6/21/25 CO approved

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information		Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3604	0100	June 25, 2025	62	GO20-4	36x18	4.50 PILOT CAR FOLLOW ME		95.996 - 103.622		1.00	4.50		4.50
				GO22-1	21x15	2.19 WET PAINT (ARROW PIVETS)		95.996 - 103.622		4.00	2.19		8.76
				WO8-11	48x48	16.00 UNEVEN LANES		95.996 - 103.622		2.00	16.00		32.00
				WO8-12	48x48	16.00 NO CENTER LINE		95.996 - 103.622		1.00	16.00		16.00
	0100 - Total												61.26
J9P3607	0470	June 30, 2025	9	GO22-1	21x15	2.19 WET PAINT (ARROW PIVETS)		77.719 - 95.996		4.00	2.19		8.76
	0470 - Total												8.76



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 240119-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3604	0020	MISC. SHAPING SLOPES	Material		9	May 19, 2025	SYSTEM	(\$5,120.00)	
					9	May 19, 2025	SYSTEM	\$5,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total			\$0.00			
			0020 - Total						
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	10	Jun 2, 2025	REEDN	(\$6,419.08)	Mill/Fill Rumbles and Shoulder Repairs LM 95.996 - 102.653
					12	Jul 1, 2025	REEDN	(\$43,734.72)	S.L. laid 6/20 - 6/30/25
				ACAD - Total			(\$50,153.80)		
			Other Item Adjustment - Total			(\$50,153.80)			
			Overrun	Overrun	12	Jul 1, 2025	SYSTEM	(\$91,626.23)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					Overrun - Total			(\$91,626.23)	
			Overrun - Total			(\$91,626.23)			
			Price FUEL		10	Jun 2, 2025	SYSTEM	(\$1,504.33)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					12	Jul 1, 2025	SYSTEM	(\$11,667.50)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			(\$13,171.83)		
			Price FUEL - Total			(\$13,171.83)			
			0050 - Total						
	0070	EMULSIFIED ASPHALT, SEAL COAT	Other Item Adjustment	ACAD	12	Jul 1, 2025	REEDN	(\$134.64)	Seal Coat BR A4459 6/20/25.
					ACAD - Total			(\$134.64)	
			Other Item Adjustment - Total			(\$134.64)			
	0070 - Total							(\$134.64)	
	0210	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	12	Jul 1, 2025	SYSTEM	(\$7,690.66)	
					Overrun - Total			(\$7,690.66)	
			Overrun - Total			(\$7,690.66)			
	0210 - Total							(\$7,690.66)	
	0260	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		1	Aug 15, 2024	SYSTEM	\$19,701.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	May 19, 2025	SYSTEM	(\$19,701.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$0.00	
			Construction Stockpile - Total			\$0.00			
	0260 - Total							\$0.00	
	0270	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		1	Aug 15, 2024	SYSTEM	\$8,760.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	May 19, 2025	SYSTEM	(\$8,760.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$0.00	
			Construction Stockpile - Total			\$0.00			
	0270 - Total							\$0.00	
	0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Aug 15, 2024	SYSTEM	\$7,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	May 19, 2025	SYSTEM	(\$7,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$0.00	
			Construction Stockpile - Total			\$0.00			
	0280 - Total							\$0.00	
	5101	TACK COAT -	Overrun	Overrun	12	Jul 1,	SYSTEM	(\$1,349.80)	



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 240119-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3604	5101	NON-TRACKING	Overrun			2025				
				Overrun - Total				(\$1,349.80)		
				Overrun - Total				(\$1,349.80)		
			5101 - Total				(\$1,349.80)			
J9P3604 - Total								(\$164,126.96)		
J9P3607	0370	MISC. AGGREGATE FOR BASE	Material		8	May 1, 2025	SYSTEM	(\$7,848.45)		
					8	May 1, 2025	SYSTEM	\$7,848.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	May 19, 2025	SYSTEM	(\$27,117.90)		
					9	May 19, 2025	SYSTEM	\$27,117.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedn overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					10	Jun 2, 2025	SYSTEM	(\$33,303.15)		
					10	Jun 2, 2025	SYSTEM	\$33,303.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					11	Jun 16, 2025	SYSTEM	(\$33,303.15)		
					11	Jun 16, 2025	SYSTEM	\$33,303.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total				\$0.00		
			Material - Total				\$0.00			
			0370 - Total							
	0395	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Other Item Adjustment	ACAD	1	Aug 15, 2024	craftt1	(\$221.07)	Asphalt laid for crossroad pipes from 08/01/24-08/15/24	
					4	Oct 1, 2024	REEDN	(\$188.96)	Adjustment for first period of September	
					4	Oct 1, 2024	REEDN	(\$433.49)	Adjustment for second period of September.	
				ACAD - Total				(\$843.52)		
			Other Item Adjustment - Total				(\$843.52)			
			Price FUEL		1	Aug 15, 2024	SYSTEM	(\$6.23)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					3	Sep 16, 2024	SYSTEM	(\$23.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					4	Oct 1, 2024	SYSTEM	(\$53.22)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total				(\$82.65)		
			Price FUEL - Total				(\$82.65)			
			0395 - Total							
0405	MISC.	Other Item Adjustment	ACAD	8	May 1, 2025	REEDN	(\$18,203.30)	B-Base placed 4/23 - 4/28.		
				9	May 19, 2025	REEDN	(\$39,728.79)	10622.67 ton placed 5-5-25 - 5-15-25.		
				10	Jun 2, 2025	REEDN	(\$16,965.24)	B-Base Shoulders 5/19 - 5/22/25		
			ACAD - Total				(\$74,897.33)			
			FUEL	8	May 1, 2025	REEDN	(\$2,684.25)	B-Base place 4/23 - 4/28/25.		
				9	May 19, 2025	REEDN	(\$11,214.99)	10622.67 tons placed 5-5-25 - 5-15-25		
				10	Jun 2, 2025	REEDN	(\$4,789.10)	B-Base Shoulders 5/19 - 5/22/25.		
			FUEL - Total				(\$18,688.34)			
			Other Item Adjustment - Total				(\$93,585.67)			



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 240119-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3607	0405 - Total							(\$93,585.67)	
	0410	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		11	Jun 16, 2025	SYSTEM	(\$222,439.30)	
					11	Jun 16, 2025	SYSTEM	\$222,439.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user reedn overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Other Item Adjustment	ACAD	10	Jun 2, 2025	REEDN	(\$13,153.43)	Surface level mix laid 5/27 - 5/28/25.
					11	Jun 16, 2025	REEDN	(\$65,139.10)	SL Mix laid 6/2/20225 - 6/14/2025 LM 80.124 - 91.707
					12	Jul 1, 2025	REEDN	(\$24,511.07)	S.L. laid 6/17 - 6/21/25
					ACAD - Total			(\$102,803.60)	
					Other Item Adjustment - Total			(\$102,803.60)	
			Overrun	Overrun	12	Jul 1, 2025	SYSTEM	(\$192,643.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					Overrun - Total			(\$192,643.80)	
					Overrun - Total			(\$192,643.80)	
			Price FUEL		10	Jun 2, 2025	SYSTEM	(\$3,082.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					11	Jun 16, 2025	SYSTEM	(\$17,377.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					12	Jul 1, 2025	SYSTEM	(\$6,539.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$26,999.34)	
					Price FUEL - Total			(\$26,999.34)	
	0410 - Total							(\$322,446.74)	
	0440	FURN. TYPE 2 ROCK DITCH LINER	Material		4	Oct 1, 2024	SYSTEM	(\$960.00)	
					4	Oct 1, 2024	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0440 - Total							\$0.00	
	0470	CONSTRUCTION SIGNS	Overrun	Overrun	9	May 19, 2025	SYSTEM	(\$3,864.00)	
					12	Jul 1, 2025	SYSTEM	(\$63.00)	
					Overrun - Total			(\$3,927.00)	
					Overrun - Total			(\$3,927.00)	
	0470 - Total							(\$3,927.00)	
	0590	PERMANENT EROSION CONTROL GEOTEXTILE	Material		4	Oct 1, 2024	SYSTEM	(\$368.00)	
					4	Oct 1, 2024	SYSTEM	\$368.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user reedn overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0590 - Total							\$0.00	
	0660	18 IN. PIPE CULVERT GROUP C	Overrun	Overrun	4	Oct 1, 2024	SYSTEM	(\$2,880.00)	
					7	Dec 16, 2024	SYSTEM	\$2,880.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',90.00000 - 90.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 240119-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9P3607	0660 - Total								\$0.00				
	0700	BEVEL PIPE END TREAT (18 IN. DIA.)	Material		5	Oct 15, 2024	SYSTEM	(\$7,000.00)					
					5	Oct 15, 2024	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	Nov 4, 2024	SYSTEM	(\$7,000.00)					
					6	Nov 4, 2024	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					7	Dec 16, 2024	SYSTEM	(\$7,000.00)					
					7	Dec 16, 2024	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					8	May 1, 2025	SYSTEM	(\$7,000.00)					
					8	May 1, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedn overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					9	May 19, 2025	SYSTEM	(\$7,000.00)					
					9	May 19, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user reedn overriding Payment Estimate Exception 4 on the current Payment Estimate.				
	- Total							\$0.00					
	Material - Total							\$0.00					
	0700 - Total								\$0.00				
	5001	ROCK DITCH CHECK	Material		2	Sep 3, 2024	SYSTEM	(\$3,068.00)					
					2	Sep 3, 2024	SYSTEM	\$3,068.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reedn overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
	5001 - Total								\$0.00				
	J9P3607 - Total								(\$420,885.58)				
Overall - Total								(\$585,012.54)					



Contract Adjustments for Contract - 240119-H01

There are no contract adjustments to display for this contract.