



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 4, 2024

Progress Estimate Number 6	Contract ID 240119-H09	Pay Period Start October 16, 2024	Original Contract Amount \$1,368,092.85
	Prime Contractor Apex Paving Co.	Pay Period End November 1, 2024	Net Change Order Amount \$11,675.60
			Current Contract Amount \$1,379,768.45

Approval Date		By User
November 5, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	collie1
November 5, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stottt1
November 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		93.17%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 14, 2024	February 14, 2024	
Letting Date	January 19, 2024	January 19, 2024	
Notice to Proceed Date	March 11, 2024	March 11, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
240119-H09			
Total Posted Items Pay	\$142,456.00	\$1,143,127.26	\$1,285,583.26
Gross Item Adjustments	(\$27,011.49)	\$10,543.05	(\$16,468.44)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,153,670.31	\$1,269,114.82
Contract Total Payable This Estimate:	\$115,444.51		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3675	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$7,500.000	0.67	\$5,025.00
	0020	2159910	MISC.SHAPING SLOPES CLASS III - MODIFIED MATERIAL REQUIREMENT	100F	\$1,400.000	10	\$14,000.00
	0220	6061060	MGS GUARDRAIL	LF	\$32.000	150	\$4,800.00
	0230	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$4,100.000	8	\$32,800.00
	0240	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,300.000	8	\$26,400.00
	0340	7034600	CURB BLOCKOUT	LF	\$103.000	577	\$59,431.00
Project J9S3675 - Total							\$142,456.00
Overall - Total							\$142,456.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3675	0170	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-81,524	\$0.14	(\$11,413.36)
	0170	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	81,524	\$0.14	\$11,413.36



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 4, 2024

Progress Estimate Number 6		Contract ID Prime Contractor	240119-H09 Apex Paving Co.	Pay Period Start Pay Period End	October 16, 2024 November 1, 2024	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,368,092.85 \$11,675.60 \$1,379,768.45	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3675	0170	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	retroreflectivity adjustment			\$1,229.99
	0170	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	20% added back in to contract			\$2,282.67
	0180	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-43,378	\$0.14	(\$6,072.92)
	0180	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ingral1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	43,378	\$0.14	\$6,072.92
	0180	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	retroreflectivity adjustment			\$323.77
	0180	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	20% added back in to contract			\$1,214.58
	0220	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,062.50)
	0230	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$15,000.00)
	0240	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$15,000.00)
	0340	CURB BLOCKOUT	Material			-577	\$103.00	(\$59,431.00)
	0340	CURB BLOCKOUT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ingral1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	577	\$103.00	\$59,431.00
	0350	CURB BLOCKOUT	Material			-322	\$126.00	(\$40,572.00)
	0350	CURB BLOCKOUT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ingral1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	322	\$126.00	\$40,572.00
Total								(\$27,011.49)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on November 6, 2024

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3675	FAS S704(52)	Resurface	E	PEMISCOT	from US 61 to Route DD

Totals by Job Numbers			
-----------------------	--	--	--

	This Estimate	Previous	To Date
J9S3675			
Posted Item Pay	\$142,456.00	\$1,143,127.26	\$1,285,583.26
Gross Item Adjustments	(\$27,011.49)	\$10,543.05	(\$16,468.44)
Gross Item Pay	\$115,444.51	\$1,153,670.31	\$1,269,114.82
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 6, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3675, Item 6206000C, Project Item Line Number 0170, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Waiting on Test Results	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3675, Item 6206001C, Project Item Line Number 0180, Material Set 6206001C96, Material 1048PMTRWBWL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBWL is insufficient.	Waiting on Test Results	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3675, Item 7034600, Project Item Line Number 0340, Material Set 703460096, Material 1039ERRAS - Epoxy Bonding Agent-Resin Anchor Systems, Acceptance Action Generic 1039ERRAS is insufficient.	Waiting on PAL	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3675, Item 7034600, Project Item Line Number 0340, Material Set 703460096, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	Waiting on PAL	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3675, Item 7034600, Project Item Line Number 0340, Material Set 703460096, Material 1036RSDFE42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on PAL	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3675, Item 7034600, Project Item Line Number 0340, Material Set 703460096, Material 1036RSDFE42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on PAL	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3675, Item 7034600, Project Item Line Number 0350, Material Set 703460096, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	Waiting on PAL	ingral1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3675, Item 7034600, Project Item Line Number 0350, Material Set 703460096, Material 1039ERRAS - Epoxy Bonding Agent-Resin Anchor Systems, Acceptance Action Generic 1039ERRAS is insufficient.	Waiting on PAL	ingral1	Overridden
Estimate Exception Type: Item Overrun: Contract 240119-H09, Contract Project J9S3675, Project Item Line Number 0050, Contract Line Item Number 0050, Item 4020520, Minor Item.	Change Order Pending	ingral1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240119-H09	J9S3675	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
		0001	0020	2159910	MISC.SHAPING SLOPES CLASS III - MODIFIED MATERIAL REQUIREMENT	10.00	0.00	10.00	100F	10.00	\$1,400.00	\$14,000.00
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	880.70	131.70	1,012.40	TONS	1,012.40	\$68.00	\$68,843.20
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	60.00	40.00	100.00	TONS	100.00	\$68.00	\$6,800.00
		0001	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	7,107.10	0.00	7,107.10	TONS	7,136.61	\$116.70	\$832,842.39
		0001	0060	4071005	TACK COAT	8,676.00	0.00	8,676.00	GAL	5,323.00	\$2.50	\$13,307.50
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$0.00	\$0.00
		0001	0080	6161005	CONSTRUCTION SIGNS	1,336.00	0.00	1,336.00	SQFT	309.00	\$7.00	\$2,163.00
		0001	0090	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$55.00	\$0.00
		0001	0100	6161025	CHANNELIZER (TRIM LINE)	158.00	0.00	158.00	EA	0.00	\$14.00	\$0.00
		0001	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	1.06	\$4,000.00	\$4,256.00
		0001	0120	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	0.00	\$19,500.00	\$0.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$81,400.00	\$81,400.00
		0001	0140	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	3,626.00	0.00	3,626.00	LF	0.00	\$2.00	\$0.00
		0001	0150	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	4,000.00	0.00	4,000.00	LF	0.00	\$2.00	\$0.00
		0001	0160	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	84.00	0.00	84.00	LF	0.00	\$10.00	\$0.00
		0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	81,524.00	0.00	81,524.00	LF	81,524.00	\$0.14	\$11,413.36
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	43,378.00	0.00	43,378.00	LF	43,378.00	\$0.14	\$6,072.92
		0001	0190	6207001	PAVEMENT MARKING REMOVAL	9,130.00	0.00	9,130.00	LF	0.00	\$1.50	\$0.00
		0001	0200	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,339.00	0.00	2,339.00	SQYD	2,338.70	\$7.00	\$16,370.90
		0001	0210	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,098.00	0.00	2,098.00	SQYD	1,790.30	\$13.30	\$23,810.99
		0010	0220	6061060	MGS GUARDRAIL	250.00	0.00	250.00	LF	250.00	\$32.00	\$8,000.00
		0010	0230	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	12.00	0.00	12.00	EA	12.00	\$4,100.00	\$49,200.00
		0010	0240	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	12.00	0.00	12.00	EA	12.00	\$3,300.00	\$39,600.00
		0040	0250	9031210	STRUCTURAL STEEL POSTS	30.00	0.00	30.00	LB	0.00	\$50.00	\$0.00
		0040	0260	9031270A	2 IN. PSST POST - 12 GA.	76.00	0.00	76.00	LF	0.00	\$15.00	\$0.00
		0040	0270	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	7.00	0.00	7.00	EA	0.00	\$55.00	\$0.00
		0040	0280	9031280	2.5 IN. PSST POST - 12 GA.	136.00	0.00	136.00	LF	0.00	\$25.00	\$0.00
		0040	0290	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	7.00	0.00	7.00	EA	0.00	\$100.00	\$0.00
		0040	0300	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	4.00	0.00	4.00	EA	0.00	\$250.00	\$0.00
		0040	0310	9035004A	SH-FLAT SHEET	143.00	0.00	143.00	SQFT	0.00	\$30.00	\$0.00
		0040	0320	9035011A	ST-STRUCTURAL	48.00	0.00	48.00	SQFT	0.00	\$75.00	\$0.00
		0040	0330	9035069A	SHF-FLAT SHEET FLUORESCENT	71.00	0.00	71.00	SQFT	0.00	\$35.00	\$0.00
		0070	0340	7034600	CURB BLOCKOUT	577.00	0.00	577.00	LF	577.00	\$103.00	\$59,431.00
		0071	0350	7034600	CURB BLOCKOUT	322.00	0.00	322.00	LF	322.00	\$126.00	\$40,572.00
Project J9S3675 - Total Value Posted to Date as of Report Generated Date											\$1,285,583.26	
240119-H09 Overall - Total Value Posted to Date as of Report Generated Date											\$1,285,583.26	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 6, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9S3675

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	10/17/24	11/4/24	0.33	LS	A1941		0		0	
			10/25/24	11/4/24	0.34	LS	A1940	1.659		1.707		
0020	2159910	MISC. SHAPING SLOPES	10/18/24	11/4/24	3.20	100F	A1941	1.334		1.363		
			11/4/24	3.20	100F	A5044	3.955		4.02			
			10/25/24	11/4/24	3.60	100F	A1940	1.659		1.707		
0220	6061060	MGS GUARDRAIL	10/17/24	11/4/24	75.00	LF	A1941	1.334		1.363		
			10/25/24	11/4/24	75.00	LF	A1940	1.659		1.707		
0230	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	10/17/24	11/4/24	4.00	EA	A1941	1.334		1.363		
			10/25/24	11/4/24	4.00	EA	A1940	1.659	1.707			
0240	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10/17/24	11/4/24	4.00	EA	A1941	1.334		1.363		
			10/25/24	11/4/24	4.00	EA	A1940	1.659		1.707		
			10/21/24	11/4/24	288.00	LF	A1940	1.659		1.707		
0340	7034600	CURB BLOCKOUT	10/22/24	11/4/24	289.00	LF	A1940	1.659		1.707		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 240119-H09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3675	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		2	Aug 16, 2024	SYSTEM	\$164,334.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user collie1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					2	Aug 16, 2024	SYSTEM	(\$164,334.61)			
			- Total							\$0.00	
			Material - Total							\$0.00	
			Other Item Adjustment	ACAD	2	Aug 16, 2024	stottt1	(\$2,878.25)	Asphalt laid 1409.18 tons		
					3	Sep 3, 2024	stottt1	(\$11,700.13)	For placement of 5728.43 tons		
			ACAD - Total							(\$14,578.38)	
			Other Item Adjustment - Total							(\$14,578.38)	
			Overrun	Overrun	3	Sep 3, 2024	SYSTEM	(\$3,443.82)			
					Overrun - Total						
			Overrun - Total							(\$3,443.82)	
			0050 - Total							(\$18,022.20)	
			0060	TACK COAT	Material		2	Aug 16, 2024	SYSTEM	\$967.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user collie1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
							2	Aug 16, 2024	SYSTEM	(\$967.50)	
						- Total					
Material - Total							\$0.00				
0060 - Total							\$0.00				
0170	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Sep 16, 2024	SYSTEM	\$11,413.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user collie1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				4	Sep 16, 2024	SYSTEM	(\$11,413.36)				
				5	Oct 16, 2024	SYSTEM	\$11,413.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				5	Oct 16, 2024	SYSTEM	(\$11,413.36)				
				6	Nov 4, 2024	SYSTEM	\$11,413.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				6	Nov 4, 2024	SYSTEM	(\$11,413.36)				
		- Total							\$0.00		
		Material - Total							\$0.00		
		Other Item Adjustment	REFL	4	Sep 16, 2024	collie1	(\$2,282.67)	deducted 20% for undetermined reflectivity			
				6	Nov 5, 2024	collie1	\$2,282.67	20% added back in to contract			
				6	Nov 5, 2024	collie1	\$1,229.99	retroreflectivity adjustment			
		REFL - Total							\$1,229.99		
Other Item Adjustment - Total							\$1,229.99				
0170 - Total							\$1,229.99				
0180	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Sep 16, 2024	SYSTEM	\$6,072.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user collie1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				4	Sep 16, 2024	SYSTEM	(\$6,072.92)				
				5	Oct 16, 2024	SYSTEM	\$6,072.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ingral1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				5	Oct 16, 2024	SYSTEM	(\$6,072.92)				



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 240119-H09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3675	0180	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		6	Nov 4, 2024	SYSTEM	\$6,072.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ingral1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					6	Nov 4, 2024	SYSTEM	(\$6,072.92)				
				- Total						\$0.00		
			Material - Total					\$0.00				
			Other Item Adjustment	REFL	4	Sep 16, 2024	collie1	(\$1,214.58)	deducted 20% for undetermined reflectivity			
					6	Nov 5, 2024	collie1	\$1,214.58	20% added back in to contract			
					6	Nov 5, 2024	collie1	\$323.77	retroreflectivity adjustment			
					REFL - Total					\$323.77		
			Other Item Adjustment - Total					\$323.77				
			0180 - Total								\$323.77	
			0220	MGS GUARDRAIL	Construction Stockpile		5	Oct 16, 2024	SYSTEM	(\$1,375.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							6	Nov 4, 2024	SYSTEM	(\$2,062.50)		Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total						
					Construction Stockpile - Total					(\$3,437.50)		
					Construction Stockpile STMI		1	May 16, 2024	SYSTEM	\$3,437.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total								\$3,437.50				
Construction Stockpile STMI - Total							\$3,437.50					
0220 - Total								\$0.00				
0230	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		5	Oct 16, 2024	SYSTEM	(\$7,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				6	Nov 4, 2024	SYSTEM	(\$15,000.00)		Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							(\$22,500.00)		
		Construction Stockpile - Total					(\$22,500.00)					
		Construction Stockpile STMI		1	May 16, 2024	SYSTEM	\$22,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total					\$22,500.00				
Construction Stockpile STMI - Total					\$22,500.00							
0230 - Total								\$0.00				
0240	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		5	Oct 16, 2024	SYSTEM	(\$7,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				6	Nov 4, 2024	SYSTEM	(\$15,000.00)		Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							(\$22,500.00)		
		Construction Stockpile - Total					(\$22,500.00)					
		Construction Stockpile STMI		1	May 16, 2024	SYSTEM	\$22,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total					\$22,500.00				
Construction Stockpile STMI - Total					\$22,500.00							
0240 - Total								\$0.00				
0340	CURB BLOCKOUT	Material		6	Nov 4, 2024	SYSTEM	\$59,431.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ingral1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				6	Nov 4, 2024	SYSTEM	(\$59,431.00)					
			- Total						\$0.00			
		Material - Total					\$0.00					
0340 - Total								\$0.00				
0350	CURB	Material		5	Oct 16, 2024	SYSTEM	\$40,572.00	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 240119-H09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3675	0350	BLOCKOUT	Material			2024			Estimate Item Adjustment (0006) due to user ingral1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Oct 16, 2024	SYSTEM	(\$40,572.00)	
					6	Nov 4, 2024	SYSTEM	\$40,572.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ingral1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Nov 4, 2024	SYSTEM	(\$40,572.00)	
				- Total					
			Material - Total					\$0.00	
0350 - Total								\$0.00	
J9S3675 - Total								(\$16,468.44)	
Overall - Total								(\$16,468.44)	



Contract Adjustments for Contract - 240119-H09

There are no contract adjustments to display for this contract.