



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 19, 2025

Pay Estimate Created Date: July 9, 2025

<b>Progress Estimate Number</b>	<b>Contract ID</b>	240214-D01	<b>Pay Period Start</b>	June 1, 2025	<b>Original Contract Amount</b>	\$405,000,000.00
<b>16</b>	<b>Prime Contractor</b>	Millstone Weber, LLC	<b>Pay Period End</b>	June 30, 2025	<b>Net Change Order Amount</b>	\$2,189,077.20
					<b>Current Contract Amount</b>	\$407,189,077.20

Approval Date	By User
July 9, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by samern1
July 10, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by gandej
July 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
			29.18%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 14, 2024	February 14, 2024	
Letting Date			
Notice to Proceed Date			
Work Began Date			

Contract Total Pay For Estimate No. 16			
	This Estimate	Previous	To Date
240214-D01			
Total Posted Items Pay	\$10,235,095.04	\$108,564,898.10	\$118,799,993.14
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$1,033,036.79	\$6,195,679.67	\$7,228,716.46
		\$114,760,577.77	\$126,028,709.60
<b>Contract Total Payable This Estimate:</b>		<b>\$11,268,131.83</b>	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JST0021	0010	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	398,087.280	\$398,087.28
	0020	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	970	\$970.00
	0030	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	970	\$970.00
	0060	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	21,747.400	\$21,747.40
	0080	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	970	\$970.00
	0090	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	107,398.400	\$107,398.40
	0100	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	39,032.800	\$39,032.80
	0110	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	87,900	\$87,900.00
	0120	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	496,956.570	\$496,956.57
	0140	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	9,700	\$9,700.00
	0160	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	6,138.200	\$6,138.20
	0170	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	7,139.200	\$7,139.20
	0180	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	4,200	\$4,200.00
	0240	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	3,500	\$3,500.00
	0250	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	DOL	\$1.000	1,600	\$1,600.00
	0280	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	DOL	\$1.000	3,042.800	\$3,042.80
	0290	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	DOL	\$1.000	62,765.500	\$62,765.50
	0300	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	DOL	\$1.000	1,308,933.070	\$1,308,933.07
	0310	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	DOL	\$1.000	344,018.090	\$344,018.09
	0330	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	DOL	\$1.000	27,360	\$27,360.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on July 19, 2025

Pay Estimate Created Date: July 9, 2025

Progress Estimate Number 16		Contract ID Prime Contractor		240214-D01 Millstone Weber, LLC	Pay Period Start Pay Period End	June 1, 2025 June 30, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount		\$405,000,000.00 \$2,189,077.20 \$407,189,077.20
Project Number	Line Number	Item Code	Item Description		Unit	Unit Price	Current Installed Qty	Current Installed Amount	
JST0021	0340	30199DB1	DESIGN BUILD - BASE AND AGGREGATE SURFACES		DOL	\$1.000	750,910.580	\$750,910.58	
	0360	50199DB1	DESIGN BUILD - RIGID PAVEMENTS		DOL	\$1.000	4,273,682.300	\$4,273,682.30	
	0470	70199DB1	DESIGN BUILD - STRUCTURES		DOL	\$1.000	96,208.500	\$96,208.50	
	0520	70199DB1	DESIGN BUILD - STRUCTURES		DOL	\$1.000	26,576.500	\$26,576.50	
	0560	70199DB1	DESIGN BUILD - STRUCTURES		DOL	\$1.000	155,466.500	\$155,466.50	
	0690	70199DB1	DESIGN BUILD - STRUCTURES		DOL	\$1.000	420,733	\$420,733.00	
	0710	70199DB1	DESIGN BUILD - STRUCTURES		DOL	\$1.000	128,978.600	\$128,978.60	
	0720	70199DB1	DESIGN BUILD - STRUCTURES		DOL	\$1.000	31,019.310	\$31,019.31	
	0760	70199DB1	DESIGN BUILD - STRUCTURES		DOL	\$1.000	159,816.120	\$159,816.12	
	0770	70199DB1	DESIGN BUILD - STRUCTURES		DOL	\$1.000	217,364.650	\$217,364.65	
	0840	70199DB1	DESIGN BUILD - STRUCTURES		DOL	\$1.000	45,516.600	\$45,516.60	
	0850	70199DB1	DESIGN BUILD - STRUCTURES		DOL	\$1.000	37,960.840	\$37,960.84	
	0860	70199DB1	DESIGN BUILD - STRUCTURES		DOL	\$1.000	45,516.600	\$45,516.60	
	0870	70199DB1	DESIGN BUILD - STRUCTURES		DOL	\$1.000	113,791.500	\$113,791.50	
	0960	90199DB1	DESIGN BUILD - TRAFFIC CONTROL		DOL	\$1.000	36,394.400	\$36,394.40	
	0970	90199DB1	DESIGN BUILD - TRAFFIC CONTROL		DOL	\$1.000	382,975.400	\$382,975.40	
	0980	90199DB1	DESIGN BUILD - TRAFFIC CONTROL		DOL	\$1.000	98,338.600	\$98,338.60	
	0990	90199DB1	DESIGN BUILD - TRAFFIC CONTROL		DOL	\$1.000	41,399.600	\$41,399.60	
	1010	90199DB1	DESIGN BUILD - TRAFFIC CONTROL		DOL	\$1.000	8,220	\$8,220.00	
	5006	10199DB1	DESIGN BUILD - GENERAL CONDITIONS		DOL	\$1.000	29,435.060	\$29,435.06	
	5007	10199DB1	DESIGN BUILD - GENERAL CONDITIONS		DOL	\$1.000	3,800	\$3,800.00	
	5008	10199DB1	DESIGN BUILD - GENERAL CONDITIONS		DOL	\$1.000	10,800	\$10,800.00	
	5009	10199DB1	DESIGN BUILD - GENERAL CONDITIONS		DOL	\$1.000	9,628.510	\$9,628.51	
	5011	10199DB1	DESIGN BUILD - GENERAL CONDITIONS		DOL	\$1.000	68,251.640	\$68,251.64	
	5012	10199DB1	DESIGN BUILD - GENERAL CONDITIONS		DOL	\$1.000	1,029.230	\$1,029.23	
	5013	10199DB1	DESIGN BUILD - GENERAL CONDITIONS		DOL	\$1.000	108,851.690	\$108,851.69	
Project JST0021 - Total								\$10,235,095.04	
Overall - Total								\$10,235,095.04	
Contract Adjustments This Estimate									
Project Number		Adj Type	System Generated	Comments		Project Percentage		Amount	
JST0021		Other Contract Adjustment	samern1	Stockpile Material. Supporting Documentation is on file on project SharePoint in MoDOT Confidential >Project Controls>Invoices		100		\$1,033,036.79	
Project JST0021 - Total								\$1,033,036.79	
Overall - Total		These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments						\$1,033,036.79	
Line Item Adjustments This Estimate									



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on July 19, 2025

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JST0021		Improve I-70: Columbia to Kingdome City Design-Build																																			
Totals by Job Numbers																																					
JST0021	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$10,235,095.04</td><td>\$108,564,898.10</td><td>\$118,799,993.14</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Gross Item Pay</td><td>\$10,235,095.04</td><td>\$108,564,898.10</td><td>\$118,799,993.14</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$1,033,036.79</td><td>\$6,195,679.67</td><td>\$7,228,716.46</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$10,235,095.04	\$108,564,898.10	\$118,799,993.14	Gross Item Adjustments	\$0.00	\$0.00	\$0.00	Gross Item Pay	\$10,235,095.04	\$108,564,898.10	\$118,799,993.14	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$1,033,036.79	\$6,195,679.67	\$7,228,716.46
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$10,235,095.04	\$108,564,898.10	\$118,799,993.14																																		
Gross Item Adjustments	\$0.00	\$0.00	\$0.00																																		
Gross Item Pay	\$10,235,095.04	\$108,564,898.10	\$118,799,993.14																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$1,033,036.79	\$6,195,679.67	\$7,228,716.46																																		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on July 19, 2025

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation**  
**Contractor's Pay Estimate Summary**  
**Contract Line Items and Total Paid for All Estimates**

Report Generated on July 19, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240214-D01	JST0021	01	0010	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	20,519,963.00	0.00	20,519,963.00	DOL	6,240,120.75	\$1.00	\$6,240,120.75
		01	0020	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	50,000.00	0.00	50,000.00	DOL	15,205.00	\$1.00	\$15,205.00
		01	0030	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	50,000.00	0.00	50,000.00	DOL	15,205.00	\$1.00	\$15,205.00
		01	0040	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	250,000.00	0.00	250,000.00	DOL	18,850.43	\$1.00	\$18,850.43
		01	0050	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	25,000,000.00	0.00	25,000,000.00	DOL	25,000,000.00	\$1.00	\$25,000,000.00
		01	0060	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	1,121,000.00	0.00	1,121,000.00	DOL	340,896.10	\$1.00	\$340,896.10
		01	0070	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	2,545,000.00	0.00	2,545,000.00	DOL	2,545,000.00	\$1.00	\$2,545,000.00
		01	0080	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	50,000.00	0.00	50,000.00	DOL	15,205.00	\$1.00	\$15,205.00
		02	0090	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	5,536,000.00	0.00	5,536,000.00	DOL	1,683,497.60	\$1.00	\$1,683,497.60
		02	0100	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	2,012,000.00	0.00	2,012,000.00	DOL	611,849.20	\$1.00	\$611,849.20
		03	0110	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	4,820,000.00	0.00	4,820,000.00	DOL	1,416,050.00	\$1.00	\$1,416,050.00
		03	0120	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	27,992,000.00	0.00	27,992,000.00	DOL	25,428,784.62	\$1.00	\$25,428,784.62
		03	0130	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	3,110,000.00	0.00	3,110,000.00	DOL	0.00	\$1.00	\$0.00
		03	0140	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	500,000.00	0.00	500,000.00	DOL	152,050.00	\$1.00	\$152,050.00
		03	0150	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	376,000.00	0.00	376,000.00	DOL	0.00	\$1.00	\$0.00
		04	0160	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	94,000.00	0.00	94,000.00	DOL	32,900.00	\$1.00	\$32,900.00
		04	0170	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	368,000.00	0.00	368,000.00	DOL	111,908.80	\$1.00	\$111,908.80
		04	0180	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	150,000.00	0.00	150,000.00	DOL	9,000.00	\$1.00	\$9,000.00
		04	0190	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	0.00	0.00	DOL	0.00	\$1.00	\$0.00
		05	0200	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	25,000.00	0.00	25,000.00	DOL	0.00	\$1.00	\$0.00
		05	0210	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	25,000.00	0.00	25,000.00	DOL	25,000.00	\$1.00	\$25,000.00
		05	0220	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	10,000.00	0.00	10,000.00	DOL	10,000.00	\$1.00	\$10,000.00
		05	0230	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	78,300.00	0.00	78,300.00	DOL	78,300.00	\$1.00	\$78,300.00
		05	0240	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	200,000.00	0.00	200,000.00	DOL	31,500.00	\$1.00	\$31,500.00
		05	0250	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	160,000.00	0.00	160,000.00	DOL	30,400.00	\$1.00	\$30,400.00
		05	0260	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	60,000.00	0.00	60,000.00	DOL	0.00	\$1.00	\$0.00
		06	0270	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	2,220,000.00	0.00	2,220,000.00	DOL	0.00	\$1.00	\$0.00
		07	0280	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	249,000.00	0.00	249,000.00	DOL	226,179.00	\$1.00	\$226,179.00
		07	0290	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	13,790,000.00	0.00	13,790,000.00	DOL	1,378,212.50	\$1.00	\$1,378,212.50
		07	0300	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	20,083,000.00	0.00	20,083,000.00	DOL	9,848,880.18	\$1.00	\$9,848,880.18
		08	0310	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	4,016,000.00	0.00	4,016,000.00	DOL	1,291,485.90	\$1.00	\$1,291,485.90
		08	0320	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	403,000.00	0.00	403,000.00	DOL	287,815.00	\$1.00	\$287,815.00
		08	0330	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	1,009,000.00	0.00	1,009,000.00	DOL	96,078.96	\$1.00	\$96,078.96
		09	0340	30199DB1	DESIGN BUILD - BASE AND AGGREGATE SURFACES	25,917,000.00	0.00	25,917,000.00	DOL	6,253,442.53	\$1.00	\$6,253,442.53
		09	0350	40199DB1	DESIGN BUILD - FLEXIBLE PAVEMENTS	2,567,000.00	0.00	2,567,000.00	DOL	0.00	\$1.00	\$0.00
		09	0360	50199DB1	DESIGN BUILD - RIGID PAVEMENTS	116,388,000.00	0.00	116,388,000.00	DOL	18,191,794.08	\$1.00	\$18,191,794.08
		09	0370	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	14,652,000.00	0.00	14,652,000.00	DOL	1,256,057.00	\$1.00	\$1,256,057.00
		09	0380	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	2,057,000.00	0.00	2,057,000.00	DOL	0.00	\$1.00	\$0.00
		10	0390	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	5,060,000.00	0.00	5,060,000.00	DOL	0.00	\$1.00	\$0.00
		10	0400	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	4,541,000.00	0.00	4,541,000.00	DOL	13,465.98	\$1.00	\$13,465.98
		10	0410	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	720,000.00	0.00	720,000.00	DOL	0.00	\$1.00	\$0.00
		10	0420	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	1,270,000.00	0.00	1,270,000.00	DOL	0.00	\$1.00	\$0.00
		11	0430	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	491,000.00	0.00	491,000.00	DOL	0.00	\$1.00	\$0.00
		11	0440	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	2,138,000.00	0.00	2,138,000.00	DOL	0.00	\$1.00	\$0.00
		11	0450	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	683,000.00	0.00	683,000.00	DOL	0.00	\$1.00	\$0.00
		12	0460	70199DB1	DESIGN BUILD - STRUCTURES	229,320.00	0.00	229,320.00	DOL	229,320.00	\$1.00	\$229,320.00
		12	0470	70199DB1	DESIGN BUILD - STRUCTURES	4,504,600.00	0.00	4,504,600.00	DOL	1,737,032.50	\$1.00	\$1,737,032.50
		12	0480	70199DB1	DESIGN BUILD - STRUCTURES	2,275,800.00	0.00	2,275,800.00	DOL	0.00	\$1.00	\$0.00
		12	0490	70199DB1	DESIGN BUILD - STRUCTURES	1,543,800.00	0.00	1,543,800.00	DOL	0.00	\$1.00	\$0.00
		12	0500	70199DB1	DESIGN BUILD - STRUCTURES	1,329,120.00	0.00	1,329,120.00	DOL	0.00	\$1.00	\$0.00
		12	0510	70199DB1	DESIGN BUILD - STRUCTURES	460,723.00	0.00	460,723.00	DOL	0.00	\$1.00	\$0.00
		12	0520	70199DB1	DESIGN BUILD - STRUCTURES	654,752.00	0.00	654,752.00	DOL	26,576.50	\$1.00	\$26,576.50
		12	0530	70199DB1	DESIGN BUILD - STRUCTURES	8,692,245.00	0.00	8,692,245.00	DOL	0.00	\$1.00	\$0.00
		12	0540	70199DB1	DESIGN BUILD - STRUCTURES	1,470,600.00	0.00	1,470,600.00	DOL	0.00	\$1.00	\$0.00
		12	0550	70199DB1	DESIGN BUILD - STRUCTURES	779,480.00	0.00	779,480.00	DOL	779,480.00	\$1.00	\$779,480.00
		12	0560	70199DB1	DESIGN BUILD - STRUCTURES	779,480.00	0.00	779,480.00	DOL	155,466.50	\$1.00	\$155,466.50
		12	0570	70199DB1	DESIGN BUILD - STRUCTURES	3,021,800.00	0.00	3,021,800.00	DOL	0.00	\$1.00	\$0.00
		12	0580	70199DB1	DESIGN BUILD - STRUCTURES	1,013,985.00	0.00	1,013,985.00	DOL	0.00	\$1.00	\$0.00
		12	0590	70199DB1	DESIGN BUILD - STRUCTURES	1,148,860.00	0.00	1,148,860.00	DOL	0.00	\$1.00	\$0.00
		12	0600	70199DB1	DESIGN BUILD - STRUCTURES	2,869,440.00	0.00	2,869,440.00	DOL	0.00	\$1.00	\$0.00
		12	0610	70199DB1	DESIGN BUILD - STRUCTURES	246,699.00	0.00	246,699.00	DOL	0.00	\$1.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 19, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240214-D01	JST0021	12	0620	70199DB1	DESIGN BUILD - STRUCTURES	1,917,000.00	0.00	1,917,000.00	DOL	0.00	\$1.00	\$0.00
		12	0630	70199DB1	DESIGN BUILD - STRUCTURES	98,406.00	0.00	98,406.00	DOL	0.00	\$1.00	\$0.00
		12	0640	70199DB1	DESIGN BUILD - STRUCTURES	95,000.00	0.00	95,000.00	DOL	0.00	\$1.00	\$0.00
		12	0650	70199DB1	DESIGN BUILD - STRUCTURES	2,795,400.00	0.00	2,795,400.00	DOL	0.00	\$1.00	\$0.00
		12	0660	70199DB1	DESIGN BUILD - STRUCTURES	2,795,400.00	0.00	2,795,400.00	DOL	0.00	\$1.00	\$0.00
		12	0670	70199DB1	DESIGN BUILD - STRUCTURES	221,000.00	0.00	221,000.00	DOL	48,533.00	\$1.00	\$48,533.00
		12	0680	70199DB1	DESIGN BUILD - STRUCTURES	219,412.00	0.00	219,412.00	DOL	0.00	\$1.00	\$0.00
		12	0690	70199DB1	DESIGN BUILD - STRUCTURES	4,000,000.00	0.00	4,000,000.00	DOL	535,058.00	\$1.00	\$535,058.00
		12	0700	70199DB1	DESIGN BUILD - STRUCTURES	312,500.00	0.00	312,500.00	DOL	312,500.00	\$1.00	\$312,500.00
		12	0710	70199DB1	DESIGN BUILD - STRUCTURES	1,781,400.00	0.00	1,781,400.00	DOL	128,978.60	\$1.00	\$128,978.60
		12	0720	70199DB1	DESIGN BUILD - STRUCTURES	1,781,400.00	0.00	1,781,400.00	DOL	117,073.00	\$1.00	\$117,073.00
		12	0730	70199DB1	DESIGN BUILD - STRUCTURES	0.00	0.00	0.00	DOL	0.00	\$1.00	\$0.00
		13	0740	70199DB1	DESIGN BUILD - STRUCTURES	1,942,375.00	0.00	1,942,375.00	DOL	0.00	\$1.00	\$0.00
		13	0750	70199DB1	DESIGN BUILD - STRUCTURES	1,614,750.00	0.00	1,614,750.00	DOL	0.00	\$1.00	\$0.00
		13	0760	70199DB1	DESIGN BUILD - STRUCTURES	441,125.00	0.00	441,125.00	DOL	424,719.00	\$1.00	\$424,719.00
		13	0770	70199DB1	DESIGN BUILD - STRUCTURES	568,125.00	0.00	568,125.00	DOL	547,112.00	\$1.00	\$547,112.00
		13	0780	70199DB1	DESIGN BUILD - STRUCTURES	275,625.00	0.00	275,625.00	DOL	0.00	\$1.00	\$0.00
		13	0790	70199DB1	DESIGN BUILD - STRUCTURES	325,125.00	0.00	325,125.00	DOL	0.00	\$1.00	\$0.00
		13	0800	70199DB1	DESIGN BUILD - STRUCTURES	978,000.00	0.00	978,000.00	DOL	0.00	\$1.00	\$0.00
		13	0810	70199DB1	DESIGN BUILD - STRUCTURES	956,750.00	0.00	956,750.00	DOL	0.00	\$1.00	\$0.00
		13	0820	70199DB1	DESIGN BUILD - STRUCTURES	505,000.00	0.00	505,000.00	DOL	0.00	\$1.00	\$0.00
		13	0830	70199DB1	DESIGN BUILD - STRUCTURES	505,000.00	0.00	505,000.00	DOL	0.00	\$1.00	\$0.00
		13	0840	70199DB1	DESIGN BUILD - STRUCTURES	472,500.00	0.00	472,500.00	DOL	409,649.40	\$1.00	\$409,649.40
		13	0850	70199DB1	DESIGN BUILD - STRUCTURES	472,500.00	0.00	472,500.00	DOL	417,250.67	\$1.00	\$417,250.67
		13	0860	70199DB1	DESIGN BUILD - STRUCTURES	472,500.00	0.00	472,500.00	DOL	409,649.40	\$1.00	\$409,649.40
		13	0870	70199DB1	DESIGN BUILD - STRUCTURES	472,500.00	0.00	472,500.00	DOL	417,250.67	\$1.00	\$417,250.67
		13	0880	70199DB1	DESIGN BUILD - STRUCTURES	97,250.00	0.00	97,250.00	DOL	0.00	\$1.00	\$0.00
		13	0890	70199DB1	DESIGN BUILD - STRUCTURES	529,750.00	0.00	529,750.00	DOL	0.00	\$1.00	\$0.00
		13	0900	70199DB1	DESIGN BUILD - STRUCTURES	125,000.00	0.00	125,000.00	DOL	0.00	\$1.00	\$0.00
		13	0910	70199DB1	DESIGN BUILD - STRUCTURES	1,277,960.00	0.00	1,277,960.00	DOL	0.00	\$1.00	\$0.00
		13	0920	70199DB1	DESIGN BUILD - STRUCTURES	853,560.00	0.00	853,560.00	DOL	0.00	\$1.00	\$0.00
		13	0930	70199DB1	DESIGN BUILD - STRUCTURES	546,400.00	0.00	546,400.00	DOL	0.00	\$1.00	\$0.00
		13	0940	70199DB1	DESIGN BUILD - STRUCTURES	1,809,320.00	0.00	1,809,320.00	DOL	0.00	\$1.00	\$0.00
		14	0950	80199DB1	DESIGN BUILD - ROADSIDE DEVELOPMENT	120,000.00	0.00	120,000.00	DOL	0.00	\$1.00	\$0.00
		15	0960	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	1,876,000.00	0.00	1,876,000.00	DOL	570,491.60	\$1.00	\$570,491.60
		15	0970	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	19,741,000.00	0.00	19,741,000.00	DOL	6,003,238.10	\$1.00	\$6,003,238.10
		15	0980	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	5,069,000.00	0.00	5,069,000.00	DOL	1,541,482.90	\$1.00	\$1,541,482.90
		15	0990	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	2,134,000.00	0.00	2,134,000.00	DOL	648,949.40	\$1.00	\$648,949.40
		16	1000	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	50,000.00	0.00	50,000.00	DOL	50,000.00	\$1.00	\$50,000.00
		16	1010	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	100,000.00	0.00	100,000.00	DOL	49,590.00	\$1.00	\$49,590.00
		16	1020	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	125,000.00	0.00	125,000.00	DOL	0.00	\$1.00	\$0.00
		16	1030	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	150,000.00	0.00	150,000.00	DOL	0.00	\$1.00	\$0.00
		09	5001	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	228,471.08	228,471.08	DOL	159,244.34	\$1.00	\$159,244.34
		12	5002	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	121,203.62	121,203.62	DOL	0.00	\$1.00	\$0.00
		12	5003	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	26,149.62	26,149.62	DOL	0.00	\$1.00	\$0.00
		11	5004	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	27,472.00	27,472.00	DOL	27,472.00	(\$1.00)	(\$27,472.00)
		15	5005	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	35,066.33	35,066.33	DOL	24,546.43	\$1.00	\$24,546.43
		03	5006	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	267,591.45	267,591.45	DOL	53,518.29	\$1.00	\$53,518.29
		03	5007	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	200,000.00	200,000.00	DOL	41,000.00	\$1.00	\$41,000.00
		03	5008	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	200,000.00	200,000.00	DOL	103,600.00	\$1.00	\$103,600.00
		12	5009	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	20,000.00	20,000.00	DOL	20,000.00	\$1.00	\$20,000.00
		12	5010	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	20,000.00	20,000.00	DOL	0.00	\$1.00	\$0.00
		03	5011	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	262,506.30	262,506.30	DOL	91,877.21	\$1.00	\$91,877.21
		03	5012	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	102,923.10	102,923.10	DOL	10,292.31	\$1.00	\$10,292.31
		15	5013	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	462,215.25	462,215.25	DOL	108,851.69	\$1.00	\$108,851.69
		03	5014	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	70,422.45	70,422.45	DOL	0.00	\$1.00	\$0.00
		03	5015	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	0.00	200,000.00	200,000.00	DOL	0.00	\$1.00	\$0.00
Project JST0021 - Total Value Posted to Date as of Report Generated Date												\$118,799,993.14
240214-D01 Overall - Total Value Posted to Date as of Report Generated Date												\$118,799,993.14



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JS70021

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	398,087.28	DOL		1	0	2	0	
0020	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	970.00	DOL		1	0	2	0	
0030	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	970.00	DOL		1	0	2	0	
0060	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	21,747.40	DOL		1	0	2	0	
0080	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	970.00	DOL		1	0	2	0	
0090	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	107,398.40	DOL		1	0	2	0	
0100	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	39,032.80	DOL		1	0	2	0	
0110	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	87,900.00	DOL		1	0	2	0	
0120	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	496,956.57	DOL		1	0	2	0	
0140	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	9,700.00	DOL		1	0	2	0	
0160	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	6,138.20	DOL		1	0	2	0	
0170	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	7,139.20	DOL		1	0	2	0	
0180	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	4,200.00	DOL		1	0	2	0	
0240	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	3,500.00	DOL		1	0	2	0	
0250	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	1,600.00	DOL		1	0	2	0	
0280	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	6/30/25	7/9/25	1	3,042.80	DOL		1	0	2	0	
0290	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	6/30/25	7/9/25	1	62,765.50	DOL		1	0	2	0	
0300	20199DB1	DESIGN BUILD - GRADING AND REMOVALS	6/30/25	7/9/25	1	1,308,933.07	DOL		1	0	2	0	
0310	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	6/30/25	7/9/25	1	344,018.09	DOL		1	0	2	0	
0330	60199DB1	DESIGN BUILD - INCIDENTAL CONSTRUCTION	6/30/25	7/9/25	1	27,360.00	DOL		1	0	2	0	
0340	30199DB1	DESIGN BUILD - BASE AND AGGREGATE SURF	6/30/25	7/9/25	1	750,910.58	DOL		1	0	2	0	
0360	50199DB1	DESIGN BUILD - RIGID PAVEMENTS	6/30/25	7/9/25	1	4,273,682.30	DOL		1	0	2	0	
0470	70199DB1	DESIGN BUILD - STRUCTURES	6/30/25	7/9/25	1	96,208.50	DOL		1	0	2	0	
0520	70199DB1	DESIGN BUILD - STRUCTURES	6/30/25	7/9/25	1	26,576.50	DOL		1	0	2	0	
0560	70199DB1	DESIGN BUILD - STRUCTURES	6/30/25	7/9/25	1	155,466.50	DOL		1	0	2	0	
0690	70199DB1	DESIGN BUILD - STRUCTURES	6/30/25	7/9/25	1	420,733.00	DOL		1	0	2	0	
0710	70199DB1	DESIGN BUILD - STRUCTURES	6/30/25	7/9/25	1	128,978.60	DOL		1	0	2	0	
0720	70199DB1	DESIGN BUILD - STRUCTURES	6/30/25	7/9/25	1	31,019.31	DOL		1	0	2	0	
0760	70199DB1	DESIGN BUILD - STRUCTURES	6/30/25	7/9/25	1	159,816.12	DOL		1	0	2	0	
0770	70199DB1	DESIGN BUILD - STRUCTURES	6/30/25	7/9/25	1	217,364.65	DOL		1	0	2	0	
0840	70199DB1	DESIGN BUILD - STRUCTURES	6/30/25	7/9/25	1	45,516.60	DOL		1	0	2	0	
0850	70199DB1	DESIGN BUILD - STRUCTURES	6/30/25	7/9/25	1	37,960.84	DOL		1	0	2	0	
0860	70199DB1	DESIGN BUILD - STRUCTURES	6/30/25	7/9/25	1	45,516.60	DOL		1	0	2	0	
0870	70199DB1	DESIGN BUILD - STRUCTURES	6/30/25	7/9/25	1	113,791.50	DOL		1	0	2	0	
0960	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	6/30/25	7/9/25	1	36,394.40	DOL		1	0	2	0	
0970	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	6/30/25	7/9/25	1	382,975.40	DOL		1	0	2	0	
0980	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	6/30/25	7/9/25	1	98,338.60	DOL		1	0	2	0	
0990	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	6/30/25	7/9/25	1	41,399.60	DOL		1	0	2	0	
1010	90199DB1	DESIGN BUILD - TRAFFIC CONTROL	6/30/25	7/9/25	1	8,220.00	DOL		1	0	2	0	
5006	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	29,435.06	DOL		1	0	2	0	
5007	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	3,800.00	DOL		1	0	2	0	
5008	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	10,800.00	DOL		1	0	2	0	
5009	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	9,628.51	DOL		1	0	2	0	
5011	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	68,251.64	DOL		1	0	2	0	
5012	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	1,029.23	DOL		1	0	2	0	
5013	10199DB1	DESIGN BUILD - GENERAL CONDITIONS	6/30/25	7/9/25	1	108,851.69	DOL		1	0	2	0	

The information below this line are details for Construction Signs (if applicable).

No Data Available



## Line Item Adjustments by Estimate

Jul 19, 2025

Contract ID: 240214-D01

No Data Available





## Contract Adjustments for Contract - 240214-D01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
5	JST0021	Other Contract Adjustment	DESIGNBUILD	\$1,412,409.48	100	August 12, 2024	samern1	Stored Materials: see supporting documentation and invoice 5 stored in project sharepoint
5 - Total				\$1,412,409.48				
6	JST0021	Other Contract Adjustment	DESIGNBUILD	\$416,872.08	100	September 10, 2024	samern1	Stockpiled Material from Invoice 6. Documentation is on file.
6 - Total				\$416,872.08				
7	JST0021	Other Contract Adjustment	DESIGNBUILD	\$414,065.30	100	October 8, 2024	samern1	See Invoice 7 supporting documents for stored material invoices saved on project sharepoint.
7 - Total				\$414,065.30				
8	JST0021	Other Contract Adjustment	DESIGNBUILD	\$1,903,280.89	100	November 12, 2024	samern1	Stored Materials for Paving Accessories and Guardrail. Supporting Documentation is saved in project files.
8 - Total				\$1,903,280.89				
9	JST0021	Other Contract Adjustment	DESIGNBUILD	\$514,749.61	100	December 9, 2024	samern1	Stored Material. Specific details are included in the supporting documentation for invoice 9 on the project SharePoint.
9 - Total				\$514,749.61				
10	JST0021	Other Contract Adjustment	DESIGNBUILD	\$413,506.80	100	January 6, 2025	samern1	Stored Material. Invoices and Tracking provided in supporting documentation for Invoice 10 saved on the Project Sharepoint.
10 - Total				\$413,506.80				
11	JST0021	Other Contract Adjustment	DESIGNBUILD	\$513,561.52	100	February 10, 2025	samern1	Stored Materials. Description can be found in supporting documents of invoice 11 on project SharePoint.
11 - Total				\$513,561.52				
13	JST0021	Other Contract Adjustment	DESIGNBUILD	(\$40,402.74)	100	April 8, 2025	samern1	Stored Materials. Details are provided in Supporting Documents of Invoice 13 saved on project SharePoint.
13 - Total				(\$40,402.74)				
14	JST0021	Other Contract Adjustment	DESIGNBUILD	\$251,338.74	100	May 12, 2025	samern1	Supporting Documents of Invoice 14 are saved in project SharePoint.
14 - Total				\$251,338.74				
15	JST0021	Other Contract Adjustment	DESIGNBUILD	\$396,297.99	100	June 10, 2025	samern1	Stored Material Documentation is on file on the project SharePoint with invoice 15
15 - Total				\$396,297.99				
16	JST0021	Other Contract Adjustment	DESIGNBUILD	\$1,033,036.79	100	July 9, 2025	samern1	Stockpile Material. Supporting Documentation is on file on project SharePoint in MoDOT Confidential >Project Controls>Invoices
16 - Total				\$1,033,036.79				
Overall - Total				\$7,228,716.46				