



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on December 19, 2025

Pay Estimate Created Date: October 24, 2025

Final Estimate Number 19	Contract ID Prime Contractor	240216-C01 Comanche Construction, Inc.	Pay Period Start Pay Period End	September 16, 2025 October 24, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,806,846.40 \$95,958.57 \$1,902,804.97
------------------------------------	---	---	--	--	---	---

Approval Date		By User
December 8, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	scarpm1
December 18, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutsb1
December 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024	November 6, 2024	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	October 24, 2025	October 24, 2025	
Awarded Date	March 6, 2024	March 6, 2024	
Letting Date	February 16, 2024	February 16, 2024	
Notice to Proceed Date	April 8, 2024	April 8, 2024	
Work Began Date	April 8, 2024	April 8, 2024	

Contract Total Pay For Estimate No. 19

	This Estimate	Previous	To Date
240216-C01			
Total Posted Items Pay	\$0.00	\$1,902,804.97	\$1,902,804.97
Gross Item Adjustments	\$0.00	(\$317.99)	(\$317.99)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,902,486.98	\$1,902,486.98
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on December 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3468C	IS 435-1(339)	Bridge rehabilitation	I-435	JACKSON	over Raytown Road
Totals by Job Numbers					
J4P3468C			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,902,804.97	\$1,902,804.97
	Gross Item Adjustments		\$0.00	(\$317.99)	(\$317.99)
	Gross Item Pay		\$0.00	\$1,902,486.98	\$1,902,486.98
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 19, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240216-C01	J4P3468C	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$178,500.00	\$178,500.00
		0001	0020	2031000	CLASS A EXCAVATION	147.00	0.00	147.00	CUYD	147.00	\$69.24	\$10,178.28
		0001	0030	2036000	COMPACTING EMBANKMENT	147.00	0.00	147.00	CUYD	147.00	\$10.65	\$1,565.55
		0001	0040	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	5.00	0.00	5.00	100F	5.00	\$479.37	\$2,396.85
		0001	0050	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	2.00	\$857.53	\$1,715.06
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,478.00	772.00	3,250.00	SQYD	3,250.00	\$20.24	\$65,780.00
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT	2,478.00	88.00	2,566.00	SQYD	2,566.00	\$110.79	\$284,287.14
		0001	0080	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	3.00	-1.00	2.00	EA	2.00	\$4,493.73	\$8,987.46
		0001	0090	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	2.00	\$4,493.74	\$8,987.48
		0001	0100	6161005	CONSTRUCTION SIGNS	654.00	87.00	741.00	SQFT	741.00	\$9.75	\$7,224.75
		0001	0110	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$70.38	\$281.52
		0001	0120	6161025	CHANNELIZER (TRIM-LINE)	280.00	100.00	380.00	EA	380.00	\$19.49	\$7,406.20
		0001	0130	6161030	TYPE 3 MOVEABLE BARRICADE	3.00	6.00	9.00	EA	9.00	\$178.67	\$1,608.03
		0001	0140	6161040	FLASHING ARROW PANEL	7.00	-1.00	6.00	EA	6.00	\$3,410.90	\$20,465.40
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	7.00	-3.00	4.00	EA	4.00	\$5,143.43	\$20,573.72
		0001	0161	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	38.00	973.50	1,011.50	LF	1,011.50	\$40.00	\$40,460.00
		0001	0170	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	752.00	-752.00	0.00	LF	0.00	\$46.81	\$0.00
		0001	0180	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	752.00	319.00	1,071.00	LF	1,071.00	\$12.41	\$13,291.11
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$178,000.00	\$178,000.00
		0001	0200	6205442	TEMPORARY NON-REMOVABLE MARKING TAPE STRAIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$135.36	\$270.72
		0001	0210	6205443A	TEMPORARY NON-REMOVABLE MARKING TAPE COMBINATION STRAIGHT- LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$135.36	\$270.72
		0001	0220	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,133.00	4,896.00	7,029.00	LF	7,029.00	\$0.28	\$1,968.12
		0001	0230	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	223.00	2,199.00	2,422.00	LF	2,422.00	\$0.28	\$678.16
		0001	0240	6207001	PAVEMENT MARKING REMOVAL	13,966.00	9,151.00	23,117.00	LF	23,117.00	\$0.65	\$15,026.05
		0001	0250	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	4.00	0.00	4.00	EA	4.00	\$102.87	\$411.48
		0001	0260	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	11,880.00	10,869.00	22,749.00	LF	22,749.00	\$0.15	\$3,412.35
		0001	0270	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	26.70	0.00	26.70	STA	26.70	\$172.57	\$4,607.62
		0001	0280	8025006	MULCHING	0.50	0.00	0.50	ACRE	0.50	\$4,261.02	\$2,130.51
		0001	0290	8051000A	SEEDING - COOL SEASON GRASSES	0.50	0.00	0.50	ACRE	0.50	\$3,195.76	\$1,597.88
		0001	0300	8061005	ROCK DITCH CHECK	35.00	-35.00	0.00	LF	0.00	\$104.39	\$0.00
		0001	0310	8061019	SILT FENCE	20.00	-6.00	14.00	LF	14.00	\$31.96	\$447.44
		0010	0320	6061060	MGS GUARDRAIL	738.00	0.00	738.00	LF	738.00	\$27.16	\$20,044.08
		0010	0330	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	1.00	0.00	1.00	EA	1.00	\$3,781.65	\$3,781.65
		0070	0340	2161502	REMOVAL OF CONCRETE WEARING SURFACE	8,245.00	0.00	8,245.00	SQFT	8,245.00	\$6.78	\$55,901.10
		0070	0350	2161503	REMOVAL OF EXISTING DECK REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$25.00	\$0.00
		0070	0360	5050001	OPTIONAL CONCRETE WEARING SURFACE	917.00	0.00	917.00	SQYD	917.00	\$230.82	\$211,661.94
		0070	0370	7031004	DIAMOND GRINDING	917.00	-917.00	0.00	SQYD	0.00	\$3.46	\$0.00
		0070	0380	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	35.00	-25.00	10.00	SQFT	10.00	\$225.75	\$2,257.50
		0070	0390	7040104	HALF-SOLE REPAIR	2,500.00	446.50	2,946.50	SQFT	2,946.50	\$62.53	\$184,244.64
		0070	0400	7040106	FULL DEPTH REPAIR	100.00	77.50	177.50	SQFT	177.50	\$96.00	\$17,040.00
		0070	0410	7040108	MODIFIED DECK REPAIR	25.00	9.50	34.50	SQFT	34.50	\$77.83	\$2,685.14
		0070	0420	7040113	CLEANING AND EPOXY COATING	5,140.00	-1,428.00	3,712.00	SQFT	3,712.00	\$5.21	\$19,339.52
		0070	0430	7049903	MISC.CURB REPAIR	100.00	-100.00	0.00	LF	0.00	\$152.13	\$0.00
		0071	0440	2161502	REMOVAL OF CONCRETE WEARING SURFACE	8,245.00	0.00	8,245.00	SQFT	8,245.00	\$5.21	\$42,956.45
		0071	0450	2161503	REMOVAL OF EXISTING DECK REPAIR	300.00	-300.00	0.00	SQFT	0.00	\$25.00	\$0.00
		0071	0460	5050001	OPTIONAL CONCRETE WEARING SURFACE	917.00	0.00	917.00	SQYD	917.00	\$161.24	\$147,857.08
		0071	0470	7031004	DIAMOND GRINDING	917.00	-914.00	3.00	SQYD	3.00	\$6.92	\$20.76
		0071	0480	7040104	HALF-SOLE REPAIR	3,000.00	-24.00	2,976.00	SQFT	2,976.00	\$57.29	\$170,495.04
		0071	0490	7040106	FULL DEPTH REPAIR	100.00	26.50	126.50	SQFT	126.50	\$96.00	\$12,144.00
		0071	0500	7040108	MODIFIED DECK REPAIR	25.00	-16.00	9.00	SQFT	9.00	\$77.83	\$700.47
		0071	0510	7040113	CLEANING AND EPOXY COATING	5,140.00	0.00	5,140.00	SQFT	5,140.00	\$5.21	\$26,779.40
		0071	0520	7049903	MISC.CURB REPAIR	100.00	-100.00	0.00	LF	0.00	\$152.13	\$0.00
		0001	5001	6161033	DIRECTION INDICATOR BARRICADE	0.00	42.00	42.00	EA	42.00	\$89.25	\$3,748.50
		0001	5002	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	42.00	42.00	EA	42.00	\$68.25	\$2,866.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on December 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240216-C01	J4P3468C	0001	5003	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	0.00	413.60	413.60	TONS	413.60	\$132.47	\$54,789.59
		0001	5004	4071005	TACK COAT	0.00	401.00	401.00	GAL	401.00	\$3.30	\$1,323.30
		0001	5005	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	3,752.00	3,752.00	SQYD	3,752.00	\$4.65	\$17,446.80
		0001	5006	6189901	MISC.ADDITIONAL STRIPING MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$2,625.00	\$2,625.00
		0001	5007	6169901	MISC.TEMP TRAFFIC CONTROL DEVICES	0.00	1.00	1.00	LS	1.00	\$5,292.00	\$5,292.00
		0071	5008	2164000	CURB REMOVAL	0.00	15.00	15.00	LF	15.00	\$275.85	\$4,137.75
		0071	5009	7034600	CURB BLOCKOUT	0.00	15.00	15.00	LF	15.00	\$314.05	\$4,710.75
		0001	5010	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	195.00	195.00	LF	195.00	\$0.52	\$101.40
		0001	5011	7061000	REINFORCING STEEL	0.00	90.00	90.00	LB	90.00	\$2.00	\$180.00
		0001	5012	9039901	MISC.SIGN COVERING	0.00	1.00	1.00	LS	1.00	\$5,145.00	\$5,145.00
Project J4P3468C - Total Value Posted to Date as of Report Generated Date												\$1,902,804.96
240216-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,902,804.96



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3468C	0030	COMPACTING EMBANKMENT	Material		9	Aug 16, 2024	SYSTEM	(\$1,565.55)	
					9	Aug 16, 2024	SYSTEM	\$1,565.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Sep 3, 2024	SYSTEM	(\$1,565.55)	
					10	Sep 3, 2024	SYSTEM	\$1,565.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Sep 16, 2024	SYSTEM	(\$1,565.55)	
					11	Sep 16, 2024	SYSTEM	\$1,565.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Oct 1, 2024	SYSTEM	(\$1,565.55)	
					12	Oct 1, 2024	SYSTEM	\$1,565.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Oct 16, 2024	SYSTEM	(\$1,565.55)	
					13	Oct 16, 2024	SYSTEM	\$1,565.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Nov 4, 2024	SYSTEM	(\$1,565.55)	
					14	Nov 4, 2024	SYSTEM	\$1,565.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Dec 2, 2024	SYSTEM	(\$1,565.55)	
					15	Dec 2, 2024	SYSTEM	\$1,565.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Jan 16, 2025	SYSTEM	(\$1,565.55)	
					16	Jan 16, 2025	SYSTEM	\$1,565.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0030 - Total			\$0.00	
	0060	TYPE 5 AGGREGATE FOR BASE	Material		1	Apr 16, 2024	SYSTEM	(\$21,191.28)	
					1	Apr 16, 2024	SYSTEM	\$21,191.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	May 1, 2024	SYSTEM	(\$50,154.72)	
					2	May 1, 2024	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	May 16, 2024	SYSTEM	(\$50,154.72)	
					3	May 16, 2024	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Jun 3, 2024	SYSTEM	(\$50,154.72)	
					4	Jun 3, 2024	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Jun 17, 2024	SYSTEM	(\$50,154.72)	
					5	Jun 17, 2024	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3468C	0060	TYPE 5 AGGREGATE FOR BASE	Material			2024			Estimate Item Adjustment (0004) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Jul 1, 2024	SYSTEM	(\$50,154.72)						
					6	Jul 1, 2024	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kinga4 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	Jul 16, 2024	SYSTEM	(\$50,154.72)						
					7	Jul 16, 2024	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Aug 2, 2024	SYSTEM	(\$50,154.72)						
					8	Aug 2, 2024	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Aug 16, 2024	SYSTEM	(\$50,154.72)						
					9	Aug 16, 2024	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vegaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Sep 3, 2024	SYSTEM	(\$50,154.72)						
					10	Sep 3, 2024	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					11	Sep 16, 2024	SYSTEM	(\$50,154.72)						
					11	Sep 16, 2024	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vegaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					12	Oct 1, 2024	SYSTEM	(\$50,154.72)						
					12	Oct 1, 2024	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vegaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					13	Oct 16, 2024	SYSTEM	(\$50,154.72)						
					13	Oct 16, 2024	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vegaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					14	Nov 4, 2024	SYSTEM	(\$50,154.72)						
					14	Nov 4, 2024	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					15	Dec 2, 2024	SYSTEM	(\$50,154.72)						
					15	Dec 2, 2024	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vegaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					16	Jan 16, 2025	SYSTEM	(\$50,154.72)						
					16	Jan 16, 2025	SYSTEM	\$50,154.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vegaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0060 - Total								\$0.00	
					0070	MISC.	Overrun	Overrun	9	Aug 16, 2024	SYSTEM	(\$9,749.52)		
									14	Nov 4, 2024	SYSTEM	\$9,749.52	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',110.79000 - 110.79000, 'is applied (if non-zero).	
	Overrun - Total								\$0.00					



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3468C	0070	MISC.	Overrun - Total						\$0.00	
	0070 - Total							\$0.00		
	0080	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	Material		2	May 1, 2024	SYSTEM	(\$4,493.73)		
					2	May 1, 2024	SYSTEM	\$4,493.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vegaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					3	May 16, 2024	SYSTEM	(\$8,987.46)		
					3	May 16, 2024	SYSTEM	\$8,987.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vegaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					4	Jun 3, 2024	SYSTEM	(\$8,987.46)		
					4	Jun 3, 2024	SYSTEM	\$8,987.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vegaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					5	Jun 17, 2024	SYSTEM	(\$8,987.46)		
					5	Jun 17, 2024	SYSTEM	\$8,987.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					6	Jul 1, 2024	SYSTEM	(\$8,987.46)		
					6	Jul 1, 2024	SYSTEM	\$8,987.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kinga4 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					7	Jul 16, 2024	SYSTEM	(\$8,987.46)		
					7	Jul 16, 2024	SYSTEM	\$8,987.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					8	Aug 2, 2024	SYSTEM	(\$8,987.46)		
					8	Aug 2, 2024	SYSTEM	\$8,987.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vegaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					9	Aug 16, 2024	SYSTEM	(\$8,987.46)		
					9	Aug 16, 2024	SYSTEM	\$8,987.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					10	Sep 3, 2024	SYSTEM	(\$8,987.46)		
					10	Sep 3, 2024	SYSTEM	\$8,987.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vegaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					11	Sep 16, 2024	SYSTEM	(\$8,987.46)		
					11	Sep 16, 2024	SYSTEM	\$8,987.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vegaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					12	Oct 1, 2024	SYSTEM	(\$8,987.46)		
					12	Oct 1, 2024	SYSTEM	\$8,987.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vegaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
								\$0.00		
								\$0.00		
	0080 - Total							\$0.00		
0100	CONSTRUCTION SIGNS	Material		1	Apr 16, 2024	SYSTEM	(\$2,340.00)			
				1	Apr 16, 2024	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vegaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				2	May 1, 2024	SYSTEM	(\$4,894.50)			



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3468C	0100	CONSTRUCTION SIGNS	Material			2024							
					2	May 1, 2024	SYSTEM	\$4,894.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					3	May 16, 2024	SYSTEM	(\$4,894.50)					
					3	May 16, 2024	SYSTEM	\$4,894.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					4	Jun 3, 2024	SYSTEM	(\$4,894.50)					
					4	Jun 3, 2024	SYSTEM	\$4,894.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					5	Jun 17, 2024	SYSTEM	(\$4,894.50)					
					5	Jun 17, 2024	SYSTEM	\$4,894.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					6	Jul 1, 2024	SYSTEM	(\$4,894.50)					
					6	Jul 1, 2024	SYSTEM	\$4,894.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kinga4 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					7	Jul 16, 2024	SYSTEM	(\$4,894.50)					
					7	Jul 16, 2024	SYSTEM	\$4,894.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vegaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					- Total			\$0.00					
					Material - Total			\$0.00					
					Overrun	Overrun	13	Oct 16, 2024	SYSTEM	(\$848.25)			
							16	Jan 16, 2025	SYSTEM	\$848.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',9.75000 - 9.75000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00					
					Overrun - Total			\$0.00					
					0100 - Total			\$0.00					
					0110	ADVANCED WARNING RAIL SYSTEM	Material		3	May 16, 2024	SYSTEM	(\$281.52)	
									3	May 16, 2024	SYSTEM	\$281.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vegaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
									4	Jun 3, 2024	SYSTEM	(\$281.52)	
									4	Jun 3, 2024	SYSTEM	\$281.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vegaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
									5	Jun 17, 2024	SYSTEM	(\$281.52)	
									5	Jun 17, 2024	SYSTEM	\$281.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vegaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
									6	Jul 1, 2024	SYSTEM	(\$281.52)	
									6	Jul 1, 2024	SYSTEM	\$281.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kinga4 overriding Payment Estimate Exception 6 on the current Payment Estimate.
7	Jul 16, 2024	SYSTEM	(\$281.52)										
7	Jul 16, 2024	SYSTEM	\$281.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vegaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.									
8	Aug 2, 2024	SYSTEM	(\$281.52)										



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3468C	0110	ADVANCED WARNING RAIL SYSTEM	Material		8	Aug 2, 2024	SYSTEM	\$281.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vegaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					9	Aug 16, 2024	SYSTEM	(\$281.52)	
					9	Aug 16, 2024	SYSTEM	\$281.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vegaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					10	Sep 3, 2024	SYSTEM	(\$281.52)	
					10	Sep 3, 2024	SYSTEM	\$281.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vegaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					11	Sep 16, 2024	SYSTEM	(\$281.52)	
					11	Sep 16, 2024	SYSTEM	\$281.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vegaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					12	Oct 1, 2024	SYSTEM	(\$281.52)	
					12	Oct 1, 2024	SYSTEM	\$281.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vegaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0110 - Total			\$0.00	
	0120	CHANNELIZER (TRIM-LINE)	Material		1	Apr 16, 2024	SYSTEM	(\$3,118.40)	
					1	Apr 16, 2024	SYSTEM	\$3,118.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					2	May 1, 2024	SYSTEM	(\$4,287.80)	
					2	May 1, 2024	SYSTEM	\$4,287.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vegaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					3	May 16, 2024	SYSTEM	(\$4,872.50)	
					3	May 16, 2024	SYSTEM	\$4,872.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vegaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					4	Jun 3, 2024	SYSTEM	(\$4,872.50)	
					4	Jun 3, 2024	SYSTEM	\$4,872.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vegaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Jun 17, 2024	SYSTEM	(\$4,872.50)	
					5	Jun 17, 2024	SYSTEM	\$4,872.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vegaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Jul 1, 2024	SYSTEM	(\$4,872.50)	
					6	Jul 1, 2024	SYSTEM	\$4,872.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kinga4 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Jul 16, 2024	SYSTEM	(\$4,872.50)	
					7	Jul 16, 2024	SYSTEM	\$4,872.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vegaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					8	Aug 2, 2024	SYSTEM	(\$4,872.50)	
					8	Aug 2, 2024	SYSTEM	\$4,872.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3468C	0120	CHANNELIZER (TRIM-LINE)	Material		9	Aug 16, 2024	SYSTEM	(\$4,872.50)					
					9	Aug 16, 2024	SYSTEM	\$4,872.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vegaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					10	Sep 3, 2024	SYSTEM	(\$4,872.50)					
					10	Sep 3, 2024	SYSTEM	\$4,872.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vegaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					11	Sep 16, 2024	SYSTEM	(\$4,872.50)					
					11	Sep 16, 2024	SYSTEM	\$4,872.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vegaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					- Total			\$0.00					
					Material - Total			\$0.00					
					Overrun	Overrun	13	Oct 16, 2024	SYSTEM	(\$1,949.00)			
							16	Jan 16, 2025	SYSTEM	\$1,949.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',19.49000 - 19.49000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00					
					Overrun - Total			\$0.00					
					0120 - Total			\$0.00					
					0130	TYPE 3 MOVEABLE BARRICADE	Material		1	Apr 16, 2024	SYSTEM	(\$178.67)	
									1	Apr 16, 2024	SYSTEM	\$178.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vegaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
	2	May 1, 2024	SYSTEM	(\$1,072.02)									
	2	May 1, 2024	SYSTEM	\$1,072.02					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vegaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
	3	May 16, 2024	SYSTEM	(\$1,072.02)									
	3	May 16, 2024	SYSTEM	\$1,072.02					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vegaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
	4	Jun 3, 2024	SYSTEM	(\$1,072.02)									
	4	Jun 3, 2024	SYSTEM	\$1,072.02					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vegaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
	5	Jun 17, 2024	SYSTEM	(\$1,072.02)									
	5	Jun 17, 2024	SYSTEM	\$1,072.02					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vegaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
	6	Jul 1, 2024	SYSTEM	(\$1,072.02)									
	6	Jul 1, 2024	SYSTEM	\$1,072.02					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kinga4 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
	7	Jul 16, 2024	SYSTEM	(\$1,072.02)									
	7	Jul 16, 2024	SYSTEM	\$1,072.02					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vegaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
	- Total			\$0.00									
	Material - Total			\$0.00									
	Overrun	Overrun	2	May 1, 2024					SYSTEM	(\$536.01)			
			13	Oct 16,					SYSTEM	(\$536.01)			



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3468C	0130	TYPE 3 MOVEABLE BARRICADE	Overrun	Overrun		2024			
					14	Nov 4, 2024	SYSTEM	\$1,072.02	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',178.67000 - 178.67000, 'is applied (if non-zero).
					15	Dec 2, 2024	SYSTEM	(\$536.01)	
					16	Jan 16, 2025	SYSTEM	\$536.01	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',178.67000 - 178.67000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0130 - Total			\$0.00	
	0140	FLASHING ARROW PANEL	Material		1	Apr 16, 2024	SYSTEM	(\$6,821.80)	
					1	Apr 16, 2024	SYSTEM	\$6,821.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					2	May 1, 2024	SYSTEM	(\$17,054.50)	
					2	May 1, 2024	SYSTEM	\$17,054.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vegaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					3	May 16, 2024	SYSTEM	(\$20,465.40)	
					3	May 16, 2024	SYSTEM	\$20,465.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vegaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					4	Jun 3, 2024	SYSTEM	(\$20,465.40)	
					4	Jun 3, 2024	SYSTEM	\$20,465.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vegaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					5	Jun 17, 2024	SYSTEM	(\$20,465.40)	
					5	Jun 17, 2024	SYSTEM	\$20,465.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vegaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					6	Jul 1, 2024	SYSTEM	(\$20,465.40)	
					6	Jul 1, 2024	SYSTEM	\$20,465.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kinga4 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					7	Jul 16, 2024	SYSTEM	(\$20,465.40)	
					7	Jul 16, 2024	SYSTEM	\$20,465.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vegaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0140 - Total			\$0.00	
	0150	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Apr 16, 2024	SYSTEM	(\$10,286.86)	
					1	Apr 16, 2024	SYSTEM	\$10,286.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vegaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					2	May 1, 2024	SYSTEM	(\$10,286.86)	
					2	May 1, 2024	SYSTEM	\$10,286.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vegaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					3	May 16, 2024	SYSTEM	(\$10,286.86)	
					3	May 16, 2024	SYSTEM	\$10,286.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vegaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.



Line Item Adjustments by Estimate

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3468C	0150	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		4	Jun 3, 2024	SYSTEM	(\$10,286.86)	
					4	Jun 3, 2024	SYSTEM	\$10,286.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vegaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					5	Jun 17, 2024	SYSTEM	(\$10,286.86)	
					5	Jun 17, 2024	SYSTEM	\$10,286.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vegaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					6	Jul 1, 2024	SYSTEM	(\$10,286.86)	
					6	Jul 1, 2024	SYSTEM	\$10,286.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kinga4 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					7	Jul 16, 2024	SYSTEM	(\$20,573.72)	
					7	Jul 16, 2024	SYSTEM	\$20,573.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vegaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0150 - Total			\$0.00	
	0161	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		2	May 1, 2024	SYSTEM	(\$1,520.00)	
					2	May 1, 2024	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vegaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					3	May 16, 2024	SYSTEM	(\$1,520.00)	
					3	May 16, 2024	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vegaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					4	Jun 3, 2024	SYSTEM	(\$1,520.00)	
					4	Jun 3, 2024	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vegaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					5	Jun 17, 2024	SYSTEM	(\$1,520.00)	
					5	Jun 17, 2024	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vegaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					6	Jul 1, 2024	SYSTEM	(\$1,520.00)	
					6	Jul 1, 2024	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kinga4 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					7	Jul 16, 2024	SYSTEM	(\$1,520.00)	
					7	Jul 16, 2024	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vegaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					8	Aug 2, 2024	SYSTEM	(\$1,520.00)	
					8	Aug 2, 2024	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vegaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					9	Aug 16, 2024	SYSTEM	(\$1,520.00)	
					9	Aug 16, 2024	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vegaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					10	Sep 3, 2024	SYSTEM	(\$1,520.00)	
					10	Sep 3, 2024	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3468C	0161	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material			2024			Estimate Item Adjustment (0009) due to user vegaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					11	Sep 16, 2024	SYSTEM	(\$1,520.00)	
					11	Sep 16, 2024	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vegaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					12	Oct 1, 2024	SYSTEM	(\$1,520.00)	
					12	Oct 1, 2024	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vegaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0161 - Total			\$0.00	
	0170	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Material		3	May 16, 2024	SYSTEM	(\$25,277.40)	
					3	May 16, 2024	SYSTEM	\$25,277.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vegaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					4	Jun 3, 2024	SYSTEM	(\$25,277.40)	
					4	Jun 3, 2024	SYSTEM	\$25,277.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vegaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					5	Jun 17, 2024	SYSTEM	(\$25,277.40)	
					5	Jun 17, 2024	SYSTEM	\$25,277.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vegaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					6	Jul 1, 2024	SYSTEM	(\$25,277.40)	
					6	Jul 1, 2024	SYSTEM	\$25,277.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user kinga4 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					7	Jul 16, 2024	SYSTEM	(\$25,277.40)	
					7	Jul 16, 2024	SYSTEM	\$25,277.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vegaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					8	Aug 2, 2024	SYSTEM	(\$25,277.40)	
					8	Aug 2, 2024	SYSTEM	\$25,277.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vegaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					9	Aug 16, 2024	SYSTEM	(\$25,277.40)	
					9	Aug 16, 2024	SYSTEM	\$25,277.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vegaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					10	Sep 3, 2024	SYSTEM	(\$25,277.40)	
					10	Sep 3, 2024	SYSTEM	\$25,277.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vegaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					11	Sep 16, 2024	SYSTEM	(\$25,277.40)	
					11	Sep 16, 2024	SYSTEM	\$25,277.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vegaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					12	Oct 1, 2024	SYSTEM	(\$25,277.40)	
					12	Oct 1, 2024	SYSTEM	\$25,277.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vegaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					- Total			\$0.00	



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3468C	0170	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Material - Total					\$0.00		
	0170 - Total							\$0.00		
	0180	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun	Overrun	10	Sep 3, 2024	SYSTEM	(\$4,020.84)		
					17	Mar 17, 2025	SYSTEM	\$4,020.84	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',12.41000 - 12.41000, 'is applied (if non-zero).	
				Overrun - Total			\$0.00			
			Overrun - Total			\$0.00				
	0180 - Total							\$0.00		
	0220	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		9	Aug 16, 2024	SYSTEM	(\$112.84)		
					9	Aug 16, 2024	SYSTEM	\$112.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vegaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					10	Sep 3, 2024	SYSTEM	(\$112.84)		
					10	Sep 3, 2024	SYSTEM	\$112.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vegaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					11	Sep 16, 2024	SYSTEM	(\$112.84)		
					11	Sep 16, 2024	SYSTEM	\$112.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vegaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					12	Oct 1, 2024	SYSTEM	(\$505.12)		
					12	Oct 1, 2024	SYSTEM	\$505.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user vegaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					13	Oct 16, 2024	SYSTEM	(\$505.12)		
					13	Oct 16, 2024	SYSTEM	\$505.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vegaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					14	Nov 4, 2024	SYSTEM	(\$1,492.68)		
					14	Nov 4, 2024	SYSTEM	\$1,492.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					15	Dec 2, 2024	SYSTEM	(\$1,968.12)		
					15	Dec 2, 2024	SYSTEM	\$1,968.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vegaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				- Total			\$0.00			
				Material - Total			\$0.00			
				Overrun	Overrun	14	Nov 4, 2024	SYSTEM	(\$867.44)	
						15	Dec 2, 2024	SYSTEM	(\$475.44)	
						16	Jan 16, 2025	SYSTEM	\$1,342.88	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.28000 - 0.28000, 'is applied (if non-zero).
				Overrun - Total			\$0.00			
				Overrun - Total			\$0.00			
	0220 - Total							\$0.00		
	0230	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		9	Aug 16, 2024	SYSTEM	(\$62.44)		
					9	Aug 16, 2024	SYSTEM	\$62.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vegaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3468C	0230	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		10	Sep 3, 2024	SYSTEM	(\$62.44)				
					10	Sep 3, 2024	SYSTEM	\$62.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vegaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					11	Sep 16, 2024	SYSTEM	(\$62.44)				
					11	Sep 16, 2024	SYSTEM	\$62.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vegaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					12	Oct 1, 2024	SYSTEM	(\$62.44)				
					12	Oct 1, 2024	SYSTEM	\$62.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user vegaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					13	Oct 16, 2024	SYSTEM	(\$168.56)				
					13	Oct 16, 2024	SYSTEM	\$168.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					14	Nov 4, 2024	SYSTEM	(\$352.24)				
					14	Nov 4, 2024	SYSTEM	\$352.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					15	Dec 2, 2024	SYSTEM	(\$678.16)				
					15	Dec 2, 2024	SYSTEM	\$678.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
									- Total		\$0.00	
									Material - Total		\$0.00	
					Overrun	Overrun	13	Oct 16, 2024	SYSTEM	(\$106.12)		
							14	Nov 4, 2024	SYSTEM	(\$183.68)		
			15	Dec 2, 2024			SYSTEM	(\$325.92)				
			16	Jan 16, 2025			SYSTEM	\$615.72	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.28000 - 0.28000, 'is applied (if non-zero).			
							Overrun - Total		\$0.00			
							Overrun - Total		\$0.00			
			0230 - Total								\$0.00	
			0240	PAVEMENT MARKING REMOVAL	Overrun	Overrun	14	Nov 4, 2024	SYSTEM	(\$4,194.45)		
							15	Dec 2, 2024	SYSTEM	(\$1,753.70)		
							16	Jan 16, 2025	SYSTEM	\$5,948.15	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.65000 - 0.65000, 'is applied (if non-zero).	
									Overrun - Total		\$0.00	
									Overrun - Total		\$0.00	
			0240 - Total								\$0.00	
			0260	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun	Overrun	7	Jul 16, 2024	SYSTEM	(\$1,127.55)		
							10	Sep 3, 2024	SYSTEM	(\$358.80)		
							11	Sep 16, 2024	SYSTEM	(\$72.00)		
							14	Nov 4, 2024	SYSTEM	\$1,558.35	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.15000 - 0.15000, 'is applied (if non-zero).	
									Overrun - Total		\$0.00	



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3468C	0260	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun - Total					\$0.00		
	0260 - Total							\$0.00		
	0280	MULCHING	Material		10	Sep 3, 2024	SYSTEM	(\$2,130.51)		
					10	Sep 3, 2024	SYSTEM	\$2,130.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vegaj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					11	Sep 16, 2024	SYSTEM	(\$2,130.51)		
					11	Sep 16, 2024	SYSTEM	\$2,130.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vegaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					12	Oct 1, 2024	SYSTEM	(\$2,130.51)		
					12	Oct 1, 2024	SYSTEM	\$2,130.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user vegaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					13	Oct 16, 2024	SYSTEM	(\$2,130.51)		
					13	Oct 16, 2024	SYSTEM	\$2,130.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vegaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					14	Nov 4, 2024	SYSTEM	(\$2,130.51)		
					14	Nov 4, 2024	SYSTEM	\$2,130.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					15	Dec 2, 2024	SYSTEM	(\$2,130.51)		
					15	Dec 2, 2024	SYSTEM	\$2,130.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vegaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					16	Jan 16, 2025	SYSTEM	(\$2,130.51)		
					16	Jan 16, 2025	SYSTEM	\$2,130.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vegaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					17	Mar 17, 2025	SYSTEM	(\$2,130.51)		
					17	Mar 17, 2025	SYSTEM	\$2,130.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vegaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					- Total			\$0.00		
				Material - Total					\$0.00	
	0280 - Total							\$0.00		
	0290	SEEDING - COOL SEASON GRASSES	Material		10	Sep 3, 2024	SYSTEM	(\$1,597.88)		
					10	Sep 3, 2024	SYSTEM	\$1,597.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vegaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					11	Sep 16, 2024	SYSTEM	(\$1,597.88)		
					11	Sep 16, 2024	SYSTEM	\$1,597.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user vegaj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					12	Oct 1, 2024	SYSTEM	(\$1,597.88)		
					12	Oct 1, 2024	SYSTEM	\$1,597.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user vegaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					- Total			\$0.00		
				Material - Total					\$0.00	
	0290 - Total							\$0.00		



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3468C	0310	SILT FENCE	Material		2	May 1, 2024	SYSTEM	(\$447.44)						
					2	May 1, 2024	SYSTEM	\$447.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vegaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					3	May 16, 2024	SYSTEM	(\$447.44)						
					3	May 16, 2024	SYSTEM	\$447.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vegaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					4	Jun 3, 2024	SYSTEM	(\$447.44)						
					4	Jun 3, 2024	SYSTEM	\$447.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vegaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					5	Jun 17, 2024	SYSTEM	(\$447.44)						
					5	Jun 17, 2024	SYSTEM	\$447.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vegaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					6	Jul 1, 2024	SYSTEM	(\$447.44)						
					6	Jul 1, 2024	SYSTEM	\$447.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user kinga4 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					7	Jul 16, 2024	SYSTEM	(\$447.44)						
					7	Jul 16, 2024	SYSTEM	\$447.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vegaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					8	Aug 2, 2024	SYSTEM	(\$447.44)						
					8	Aug 2, 2024	SYSTEM	\$447.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vegaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					9	Aug 16, 2024	SYSTEM	(\$447.44)						
					9	Aug 16, 2024	SYSTEM	\$447.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vegaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					10	Sep 3, 2024	SYSTEM	(\$447.44)						
					10	Sep 3, 2024	SYSTEM	\$447.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user vegaj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					11	Sep 16, 2024	SYSTEM	(\$447.44)						
					11	Sep 16, 2024	SYSTEM	\$447.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user vegaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					12	Oct 1, 2024	SYSTEM	(\$447.44)						
					12	Oct 1, 2024	SYSTEM	\$447.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user vegaj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0310 - Total								\$0.00	
	0320	MGS GUARDRAIL	Material		9	Aug 16, 2024	SYSTEM	(\$20,044.08)						
					9	Aug 16, 2024	SYSTEM	\$20,044.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vegaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					10	Sep 3, 2024	SYSTEM	(\$20,044.08)						
					10	Sep 3, 2024	SYSTEM	\$20,044.08	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3468C	0320	MGS GUARDRAIL	Material			2024			Estimate Item Adjustment (0016) due to user vegaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					11	Sep 16, 2024	SYSTEM	(\$20,044.08)	
					11	Sep 16, 2024	SYSTEM	\$20,044.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user vegaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			0320 - Total			\$0.00			
	0330	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		9	Aug 16, 2024	SYSTEM	(\$3,781.65)	
					9	Aug 16, 2024	SYSTEM	\$3,781.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vegaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total			\$0.00			
	0330 - Total			\$0.00					
	0360	OPTIONAL CONCRETE WEARING SURFACE	Material		6	Jul 1, 2024	SYSTEM	(\$76,170.60)	
					6	Jul 1, 2024	SYSTEM	\$76,170.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user kinga4 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Jul 16, 2024	SYSTEM	(\$76,170.60)	
					7	Jul 16, 2024	SYSTEM	\$76,170.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user vegaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Aug 2, 2024	SYSTEM	(\$76,170.60)	
					8	Aug 2, 2024	SYSTEM	\$76,170.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vegaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Aug 16, 2024	SYSTEM	(\$76,170.60)	
					9	Aug 16, 2024	SYSTEM	\$76,170.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					13	Oct 16, 2024	SYSTEM	(\$211,661.94)	
					13	Oct 16, 2024	SYSTEM	\$211,661.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Nov 4, 2024	SYSTEM	(\$211,661.94)	
					14	Nov 4, 2024	SYSTEM	\$211,661.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Dec 2, 2024	SYSTEM	(\$211,661.94)	
					15	Dec 2, 2024	SYSTEM	\$211,661.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					16	Jan 16, 2025	SYSTEM	(\$211,661.94)	
					16	Jan 16, 2025	SYSTEM	\$211,661.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total			\$0.00			
	0360 - Total			\$0.00					
0390	HALF-SOLE REPAIR	Overrun	Overrun	12	Oct 1, 2024	SYSTEM	(\$27,919.65)		
				16	Jan 16, 2025	SYSTEM	\$27,919.65	Unit price based on averaged overrun adjustments for installed quantity on all	



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3468C	0390	HALF-SOLE REPAIR	Overrun	Overrun		2025			previous payment estimates. Price Adjustments of ',62.53000 - 62.53000, 'is applied (if non-zero).
	0400	FULL DEPTH REPAIR	Overrun	Overrun	11	Sep 16, 2024	SYSTEM	(\$3,888.00)	
	0400	FULL DEPTH REPAIR	Overrun	Overrun	12	Oct 1, 2024	SYSTEM	(\$3,552.00)	
	0400	FULL DEPTH REPAIR	Overrun	Overrun	16	Jan 16, 2025	SYSTEM	\$7,440.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',96.00000 - 96.00000, 'is applied (if non-zero).
	0410	MODIFIED DECK REPAIR	Overrun	Overrun	12	Oct 1, 2024	SYSTEM	(\$739.39)	
	0410	MODIFIED DECK REPAIR	Overrun	Overrun	16	Jan 16, 2025	SYSTEM	\$739.39	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',77.83000 - 77.83000, 'is applied (if non-zero).
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		8	Aug 2, 2024	SYSTEM	(\$147,857.08)	
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		8	Aug 2, 2024	SYSTEM	\$147,857.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		9	Aug 16, 2024	SYSTEM	(\$147,857.08)	
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		9	Aug 16, 2024	SYSTEM	\$147,857.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user vegaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		10	Sep 3, 2024	SYSTEM	(\$147,857.08)	
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		10	Sep 3, 2024	SYSTEM	\$147,857.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		11	Sep 16, 2024	SYSTEM	(\$147,857.08)	
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		11	Sep 16, 2024	SYSTEM	\$147,857.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user vegaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		12	Oct 1, 2024	SYSTEM	(\$147,857.08)	
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		12	Oct 1, 2024	SYSTEM	\$147,857.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user vegaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		13	Oct 16, 2024	SYSTEM	(\$147,857.08)	
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		13	Oct 16, 2024	SYSTEM	\$147,857.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vegaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		14	Nov 4, 2024	SYSTEM	(\$147,857.08)	
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		14	Nov 4, 2024	SYSTEM	\$147,857.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		15	Dec 2, 2024	SYSTEM	(\$147,857.08)	
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		15	Dec 2, 2024	SYSTEM	\$147,857.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vegaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
	0460	OPTIONAL CONCRETE WEARING SURFACE	Material		16	Jan 16, 2025	SYSTEM	(\$147,857.08)	



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3468C	0460	OPTIONAL CONCRETE WEARING SURFACE	Material			2025			
				16	Jan 16, 2025	SYSTEM	\$147,857.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user vegaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				- Total				\$0.00	
			Material - Total				\$0.00		
	0460 - Total							\$0.00	
	0490	FULL DEPTH REPAIR	Overrun	Overrun	5	Jun 17, 2024	SYSTEM	(\$240.00)	
					6	Jul 1, 2024	SYSTEM	(\$2,304.00)	
					14	Nov 4, 2024	SYSTEM	\$2,544.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '96.00000 - 96.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
	0490 - Total							\$0.00	
5001	DIRECTION INDICATOR BARRICADE	Material		3	May 16, 2024	SYSTEM	(\$3,748.50)		
				3	May 16, 2024	SYSTEM	\$3,748.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vegaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				4	Jun 3, 2024	SYSTEM	(\$3,748.50)		
				4	Jun 3, 2024	SYSTEM	\$3,748.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vegaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				5	Jun 17, 2024	SYSTEM	(\$3,748.50)		
				5	Jun 17, 2024	SYSTEM	\$3,748.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vegaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				6	Jul 1, 2024	SYSTEM	(\$3,748.50)		
				6	Jul 1, 2024	SYSTEM	\$3,748.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kinga4 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				7	Jul 16, 2024	SYSTEM	(\$3,748.50)		
				7	Jul 16, 2024	SYSTEM	\$3,748.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vegaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				8	Aug 2, 2024	SYSTEM	(\$3,748.50)		
				8	Aug 2, 2024	SYSTEM	\$3,748.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vegaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				9	Aug 16, 2024	SYSTEM	(\$3,748.50)		
				9	Aug 16, 2024	SYSTEM	\$3,748.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vegaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				10	Sep 3, 2024	SYSTEM	(\$3,748.50)		
				10	Sep 3, 2024	SYSTEM	\$3,748.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vegaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				11	Sep 16, 2024	SYSTEM	(\$3,748.50)		
				11	Sep 16, 2024	SYSTEM	\$3,748.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vegaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				12	Oct 1, 2024	SYSTEM	(\$3,748.50)		
				12	Oct 1,	SYSTEM	\$3,748.50	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3468C	5001	DIRECTION INDICATOR BARRICADE	Material			2024			Estimate Item Adjustment (0008) due to user vegaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					13	Oct 16, 2024	SYSTEM	(\$3,748.50)			
					13	Oct 16, 2024	SYSTEM	\$3,748.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vegaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					14	Nov 4, 2024	SYSTEM	(\$3,748.50)			
					14	Nov 4, 2024	SYSTEM	\$3,748.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					15	Dec 2, 2024	SYSTEM	(\$3,748.50)			
					15	Dec 2, 2024	SYSTEM	\$3,748.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vegaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					16	Jan 16, 2025	SYSTEM	(\$3,748.50)			
					16	Jan 16, 2025	SYSTEM	\$3,748.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vegaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
					5001 - Total			\$0.00			
	5002	SEQUENTIAL FLASHING WARNING LIGHT	Material		3	May 16, 2024	SYSTEM	(\$2,866.50)			
					3	May 16, 2024	SYSTEM	\$2,866.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vegaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					4	Jun 3, 2024	SYSTEM	(\$2,866.50)			
					4	Jun 3, 2024	SYSTEM	\$2,866.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vegaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					5	Jun 17, 2024	SYSTEM	(\$2,866.50)			
					5	Jun 17, 2024	SYSTEM	\$2,866.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vegaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					6	Jul 1, 2024	SYSTEM	(\$2,866.50)			
					6	Jul 1, 2024	SYSTEM	\$2,866.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kinga4 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					7	Jul 16, 2024	SYSTEM	(\$2,866.50)			
					7	Jul 16, 2024	SYSTEM	\$2,866.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vegaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
	5002 - Total			\$0.00							
	5003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	18	Sep 15, 2025	vegaj1	(\$317.99)			
								ACAD - Total		(\$317.99)	
								Other Item Adjustment - Total		(\$317.99)	
	5003 - Total			(\$317.99)							
5004	TACK COAT	Material		11	Sep 16, 2024	SYSTEM	(\$1,323.30)				
				11	Sep 16, 2024	SYSTEM	\$1,323.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				12	Oct 1,	SYSTEM	(\$1,323.30)				



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3468C	5004	TACK COAT	Material			2024			
					12	Oct 1, 2024	SYSTEM	\$1,323.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					13	Oct 16, 2024	SYSTEM	(\$1,323.30)	
					13	Oct 16, 2024	SYSTEM	\$1,323.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vegaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Nov 4, 2024	SYSTEM	(\$1,323.30)	
					14	Nov 4, 2024	SYSTEM	\$1,323.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Dec 2, 2024	SYSTEM	(\$1,323.30)	
					15	Dec 2, 2024	SYSTEM	\$1,323.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vegaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Jan 16, 2025	SYSTEM	(\$1,323.30)	
					16	Jan 16, 2025	SYSTEM	\$1,323.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user vegaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	5004 - Total			\$0.00					
	5009	CURB BLOCKOUT	Material		14	Nov 4, 2024	SYSTEM	(\$4,710.75)	
					14	Nov 4, 2024	SYSTEM	\$4,710.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user frizzm overriding Payment Estimate Exception 11 on the current Payment Estimate.
					15	Dec 2, 2024	SYSTEM	(\$4,710.75)	
					15	Dec 2, 2024	SYSTEM	\$4,710.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vegaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					16	Jan 16, 2025	SYSTEM	(\$4,710.75)	
					16	Jan 16, 2025	SYSTEM	\$4,710.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user vegaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					17	Mar 17, 2025	SYSTEM	(\$4,710.75)	
					17	Mar 17, 2025	SYSTEM	\$4,710.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vegaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					5009 - Total			\$0.00	
					5010	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		16
	16	Jan 16, 2025	SYSTEM	\$101.40					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user vegaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
	17	Mar 17, 2025	SYSTEM	(\$101.40)					
17	Mar 17, 2025	SYSTEM	\$101.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
- Total			\$0.00						
Material - Total			\$0.00						
5010 - Total			\$0.00						
5011	REINFORCING	Material		17	Mar 17,	SYSTEM	(\$180.00)		



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240216-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3468C	5011	STEEL	Material			2025				
					17	Mar 17, 2025	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vegaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
					5011 - Total			\$0.00		
	5012	MISC. HIGHWAY SIGNING	Material		17	Mar 17, 2025	SYSTEM	(\$5,145.00)		
					17	Mar 17, 2025	SYSTEM	\$5,145.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
					5012 - Total			\$0.00		
	J4P3468C - Total								(\$317.99)	
	Overall - Total								(\$317.99)	



Contract Adjustments for Contract - 240216-C01

There are no contract adjustments to display for this contract.