



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 18, 2024

Pay Estimate Created Date: December 16, 2024

Progress Estimate Number 6	Contract ID 240216-C04	Prime Contractor Ideker, Inc.	Pay Period Start December 2, 2024	Pay Period End December 15, 2024	Original Contract Amount \$1,179,000.00	Net Change Order Amount \$6,487.68	Current Contract Amount \$1,185,487.68
--------------------------------------	----------------------------------	---	---	--	---	--	--

Approval Date	By User
December 16, 2024	forsyh1
December 17, 2024	sandis1
December 17, 2024	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024	October 26, 2024	95.68%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 6, 2024	March 6, 2024	
Letting Date	February 16, 2024	February 16, 2024	
Notice to Proceed Date	April 8, 2024	April 8, 2024	
Open to Traffic Date			
Work Began Date	September 13, 2024	September 13, 2024	

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
240216-C04			
Total Posted Items Pay	\$0.00	\$1,134,242.53	\$1,134,242.53
Gross Item Adjustments	\$456.41	(\$43,179.61)	(\$42,723.20)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$456.41	\$1,091,062.92	\$1,091,519.33

Items Paid This Estimate Period
No Data Available

Contract Adjustments This Estimate
No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0073	0010	MISC.	Material			-908.95	\$42.28	(\$38,430.41)
	0010	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user forsyh1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	908.95	\$42.28	\$38,430.41
	0080	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	As 96.1% of the 4 IN Yellow was measured at or above 275 millicandelas/m2/lux that percentage of the quantity will receive an additional 5% payment at the unit price for a total of 105% as per MoDOT Specification 620.40.2.2.4.			\$456.41
Total								\$456.41



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 18, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JST0073		Resurface	O	CASS	from Route A to Route 2 near Freeman

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JST0073	Posted Item Pay	\$0.00	\$1,134,242.53	\$1,134,242.53
	Gross Item Adjustments	\$456.41	(\$43,179.61)	(\$42,723.20)
	Gross Item Pay	\$456.41	\$1,091,062.92	\$1,091,519.33
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 18, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JST0073, Item 3049910, Project Item Line Number 0010, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	This exception will be removed upon submission of another QC testing result.	forsyh1	Overridden
Estimate Exception Type: Item Overrun: Contract 240216-C04, Contract Project JST0073, Project Item Line Number 0080, Contract Line Item Number 0080, Item 6206001C, Minor Item.	This exception will be removed with the approval of Change Order 0002.	forsyh1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240216-C04	JST0073	0001	0010	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,495.00	0.00	3,495.00	TONS	2,908.95	\$42.28	\$122,990.41
		0001	0020	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	10,204.30	0.00	10,204.30	TONS	9,956.49	\$83.57	\$832,063.87
		0001	0030	4071005	TACK COAT	16,924.00	0.00	16,924.00	GAL	16,627.00	\$3.60	\$59,857.20
		0001	0040	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0001	0050	6161005	CONSTRUCTION SIGNS	1,628.00	0.00	1,628.00	SQFT	1,251.00	\$7.25	\$9,069.75
		0001	0060	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	10.00	\$15.00	\$150.00
		0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$69,866.23	\$69,866.23
		0001	0080	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	71,944.00	0.00	71,944.00	LF	73,059.00	\$0.13	\$9,497.67
		0001	0090	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,290.00	434.54	1,724.54	SQYD	1,724.54	\$14.93	\$25,747.38
Project JST0073 - Total Value Posted to Date as of Report Generated Date											\$1,134,242.51	
240216-C04 Overall - Total Value Posted to Date as of Report Generated Date											\$1,134,242.51	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 18, 2024

Contract ID: 240216-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JST0073	0010	MISC. AGGREGATE FOR BASE	Material		3	Nov 1, 2024	SYSTEM	\$122,990.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user forsyh1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Nov 1, 2024	SYSTEM	(\$122,990.41)					
					4	Nov 18, 2024	SYSTEM	\$122,990.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user forsyh1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					4	Nov 18, 2024	SYSTEM	(\$122,990.41)					
					5	Dec 2, 2024	SYSTEM	\$38,430.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user forsyh1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					5	Dec 2, 2024	SYSTEM	(\$38,430.41)					
					6	Dec 16, 2024	SYSTEM	\$38,430.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user forsyh1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	Dec 16, 2024	SYSTEM	(\$38,430.41)					
		- Total							\$0.00				
		Material - Total							\$0.00				
		Other Item Adjustment	FUEL		3	Nov 1, 2024	forsyh1	(\$294.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				4	Nov 18, 2024	forsyh1	\$294.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL. This adjustment is to address the error of the negative adjustment that was included in the previous estimate.					
			FUEL - Total							\$0.00			
		Other Item Adjustment - Total							\$0.00				
		0010 - Total							\$0.00				
	0020		BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		1	Oct 1, 2024	SYSTEM	\$162,577.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user forsyh1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						1	Oct 1, 2024	SYSTEM	(\$162,577.08)				
						2	Oct 16, 2024	SYSTEM	\$832,063.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user forsyh1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						2	Oct 16, 2024	SYSTEM	(\$832,063.87)				
						3	Nov 1, 2024	SYSTEM	\$832,063.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user forsyh1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					3	Nov 1, 2024	SYSTEM	(\$832,063.87)					
					- Total							\$0.00	
					Material - Total							\$0.00	
		Other Item Adjustment	ACAD		2	Oct 16, 2024	forsyh1	(\$32,805.41)	Reference Item Price Adjustment Index Adjustment Type applied is ACAD - Asphalt Cement Price Adjustment (October 2024)				
				2	Oct 16, 2024	forsyh1	(\$5,405.78)	Reference Item Price Adjustment Index Adjustment Type applied is ACAD - Asphalt Cement Price Adjustment (September 2024)					
			ACAD - Total							(\$38,211.19)			
		Other Item Adjustment - Total							(\$38,211.19)				
		Price FUEL			1	Oct 1, 2024	SYSTEM	(\$807.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					2	Oct 16, 2024	SYSTEM	(\$4,016.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			- Total							(\$4,823.47)			
	Price FUEL - Total							(\$4,823.47)					
	0020 - Total							(\$43,034.66)					
	0030	TACK COAT	Material		1	Oct 1, 2024	SYSTEM	\$15,519.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user forsyh1 overriding Payment				



Line Item Adjustments by Estimate

Dec 18, 2024

Contract ID: 240216-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JST0073	0030	TACK COAT	Material		1	Oct 1, 2024	SYSTEM	(\$15,519.60)	Estimate Exception 2 on the current Payment Estimate.		
					- Total		\$0.00				
					Material - Total		\$0.00				
	0030 - Total		\$0.00								
	0080	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	6	Dec 16, 2024	forsyh1	\$456.41	As 96.1% of the 4 IN Yellow was measured at or above 275 millicandelas/m2/lux that percentage of the quantity will receive an additional 5% payment at the unit price for a total of 105% as per MoDOT Specification 620.40.2.2.4.		
					REFL - Total		\$456.41				
					Other Item Adjustment - Total		\$456.41				
					Overrun	Overrun	3	Nov 1, 2024		SYSTEM	(\$144.95)
					Overrun - Total		(\$144.95)				
					Overrun - Total		(\$144.95)				
	0080 - Total		\$311.46								
	0090	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	2	Oct 16, 2024	SYSTEM	(\$6,487.68)			
					5	Dec 2, 2024	SYSTEM	\$6,487.68	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.93000 - 14.93000, 'is applied (if non-zero).		
					Overrun - Total		\$0.00				
					Overrun - Total		\$0.00				
0090 - Total		\$0.00									
JST0073 - Total		(\$42,723.20)									
Overall - Total		(\$42,723.20)									



Contract Adjustments for Contract - 240216-C04

There are no contract adjustments to display for this contract.