



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: May 5, 2025

Final Estimate Number 18	Contract ID 240216-D04 Prime Contractor E & C Bridge, LLC	Pay Period Start May 2, 2025 Pay Period End May 5, 2025	Original Contract Amount \$1,136,034.00 Net Change Order Amount \$4,281.00 Current Contract Amount \$1,140,315.00
------------------------------------	--	--	---

Approval Date		By User
May 15, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	beckc2
July 1, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutsb1
July 3, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024	November 26, 2024	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	May 23, 2025	May 23, 2025	
Awarded Date	March 6, 2024	March 6, 2024	
Letting Date	February 16, 2024	February 16, 2024	
Notice to Proceed Date	March 8, 2024	March 8, 2024	
Work Began Date	August 26, 2024	August 26, 2024	

Contract Total Pay For Estimate No. 18			
	This Estimate	Previous	To Date
240216-D04			
Total Posted Items Pay	\$0.00	\$1,140,315.00	\$1,140,315.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,140,315.00	\$1,140,315.00
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 4, 2025

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J5S3484	FAS S403(6)	Bridge deck replacement	B	LACLEDE	over the Osage Fork River																																
Totals by Job Numbers																																					
J5S3484	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$0.00</td><td>\$1,140,315.00</td><td>\$1,140,315.00</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Gross Item Pay</td><td>\$0.00</td><td>\$1,140,315.00</td><td>\$1,140,315.00</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$0.00	\$1,140,315.00	\$1,140,315.00	Gross Item Adjustments	\$0.00	\$0.00	\$0.00	Gross Item Pay	\$0.00	\$1,140,315.00	\$1,140,315.00	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$0.00	\$1,140,315.00	\$1,140,315.00																																		
Gross Item Adjustments	\$0.00	\$0.00	\$0.00																																		
Gross Item Pay	\$0.00	\$1,140,315.00	\$1,140,315.00																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 4, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240216-D04	J5S3484	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$4,000.00	\$4,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0001	0030	2031000	CLASS A EXCAVATION	37.00	0.00	37.00	CUYD	37.00	\$50.00	\$1,850.00
		0001	0040	2035500	EMBANKMENT IN PLACE	377.00	-114.00	263.00	CUYD	263.00	\$25.00	\$6,575.00
		0001	0050	2036000	COMPACTING EMBANKMENT	37.00	0.00	37.00	CUYD	37.00	\$65.00	\$2,405.00
		0001	0060	2142000	FURNISHING ROCK FILL	160.00	111.00	271.00	CUYD	271.00	\$32.00	\$8,672.00
		0001	0070	2143000	PLACING ROCK FILL	160.00	111.00	271.00	CUYD	271.00	\$20.00	\$5,420.00
		0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	248.00	0.00	248.00	SQYD	248.00	\$12.50	\$3,100.00
		0001	0090	3101003	GRAVEL (A)	407.00	0.00	407.00	SQYD	407.00	\$13.50	\$5,494.50
		0001	0100	4019905	MISC.OPTIONAL PAVEMENT	248.00	0.00	248.00	SQYD	248.00	\$120.00	\$29,760.00
		0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	751.00	-64.00	687.00	CUYD	687.00	\$42.00	\$28,854.00
		0001	0120	6113040	PLACING TYPE 2 ROCK BLANKET	751.00	-64.00	687.00	CUYD	687.00	\$25.00	\$17,175.00
		0001	0130	6161005	CONSTRUCTION SIGNS	621.00	39.00	660.00	SQFT	660.00	\$7.00	\$4,620.00
		0001	0140	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$45.00	\$180.00
		0001	0150	6161030	TYPE 3 MOVEABLE BARRICADE	10.00	3.00	13.00	EA	13.00	\$150.00	\$1,950.00
		0001	0160	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	0.00	3.00	EA	3.00	\$3,500.00	\$10,500.00
		0001	0170	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$124,000.00	\$0.00
		0001	0171	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$116,536.00	\$116,536.00
		0001	0180	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-3.00	1.00	EA	1.00	\$600.00	\$600.00
		0001	0190	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,046.00	0.00	1,046.00	LF	1,046.00	\$1.00	\$1,046.00
		0001	0200	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	131.00	0.00	131.00	LF	131.00	\$1.00	\$131.00
		0001	0210	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,126.00	-95.00	1,031.00	SQYD	1,031.00	\$3.00	\$3,093.00
		0001	0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,500.00	\$2,500.00
		0001	0230	8025006	MULCHING	0.50	0.00	0.50	ACRE	0.50	\$1,700.00	\$850.00
		0001	0240	8051000A	SEEDING - COOL SEASON GRASSES	0.50	0.00	0.50	ACRE	0.50	\$2,500.00	\$1,250.00
		0001	0250	8061003	SEDIMENT TRAP EXCAVATION	2.20	-2.20	0.00	CUYD	0.00	\$100.00	\$0.00
		0001	0260	8061004	SEDIMENT TRAP ROCK	2.20	-2.20	0.00	CUYD	0.00	\$150.00	\$0.00
		0001	0270	8061005	ROCK DITCH CHECK	264.00	-264.00	0.00	LF	0.00	\$25.00	\$0.00
		0001	0280	8061016	SEDIMENT REMOVAL	54.00	-54.00	0.00	CUYD	0.00	\$10.00	\$0.00
		0001	0290	8061019	SILT FENCE	640.00	-640.00	0.00	LF	0.00	\$4.50	\$0.00
		0001	0300	8061050	TYPE C BERM	120.00	-62.00	58.00	LF	58.00	\$15.00	\$870.00
		0010	0310	6061060	MGS GUARDRAIL	213.00	-13.00	200.00	LF	200.00	\$32.00	\$6,400.00
		0010	0320	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$4,200.00	\$8,400.00
		0010	0330	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,600.00	\$1,600.00
		0010	0340	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	3.00	\$3,200.00	\$9,600.00
		0010	0350	6069902	MISC.MGS Bridge Approach Transition (With Modified Terminal Connection)	2.00	0.00	2.00	EA	2.00	\$4,500.00	\$9,000.00
		0070	0360	2061000	CLASS 1 EXCAVATION	10.00	0.00	10.00	CUYD	10.00	\$75.00	\$750.00
		0070	0370	2162500	REMOVAL OF EXISTING BRIDGE DECK	11,607.00	0.00	11,607.00	SQFT	11,607.00	\$8.50	\$98,659.50
		0070	0380	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	1.00	\$13,000.00	\$13,000.00
		0070	0390	2169902	MISC.REMOVAL OF EXISTING BEARINGS	4.00	0.00	4.00	EA	4.00	\$4,500.00	\$18,000.00
		0070	0400	7034212	SLAB ON STEEL	1,345.00	0.00	1,345.00	SQYD	1,345.00	\$280.00	\$376,600.00
		0070	0410	7034216	TYPE H BARRIER	844.00	0.00	844.00	LF	844.00	\$95.00	\$80,180.00
		0070	0420	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	4.00	0.00	4.00	SQFT	4.00	\$250.00	\$1,000.00
		0070	0430	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$4,500.00	\$4,500.00
		0070	0440	7121250	STRENGTHENING EXISTING BEAMS	1.00	0.00	1.00	LS	1.00	\$86,000.00	\$86,000.00
		0070	0450	7123610	SLAB DRAIN	72.00	0.00	72.00	EA	72.00	\$390.00	\$28,080.00
		0070	0460	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0070	0470	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	300.00	0.00	300.00	SQFT	300.00	\$85.00	\$25,500.00
		0070	0480	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	300.00	0.00	300.00	SQFT	300.00	\$5.00	\$1,500.00
		0070	0490	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	300.00	0.00	300.00	SQFT	300.00	\$5.00	\$1,500.00
		0070	0500	7125370A	FINISH FIELD COAT (SYSTEM G)	300.00	0.00	300.00	SQFT	300.00	\$5.00	\$1,500.00
		0070	0510	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0070	0520	7126000	NON-DESTRUCTIVE TESTING	95.00	0.00	95.00	LF	95.00	\$35.00	\$3,325.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 4, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240216-D04	J5S3484	0070	0530	7151001	VERTICAL DRAIN AT END BENTS	1.00	0.00	1.00	EA	1.00	\$2,500.00	\$2,500.00
		0070	0540	7163000	TYPE N PTFE BEARING	4.00	0.00	4.00	EA	4.00	\$5,500.00	\$22,000.00
		0070	0550	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	26.00	0.00	26.00	LF	26.00	\$650.00	\$16,900.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$7,464.00	\$7,464.00
		0070	5002	7121250	STRENGTHENING EXISTING BEAMS	0.00	1.00	1.00	LS	1.00	\$18,925.00	\$18,925.00
	Project J5S3484 - Total Value Posted to Date as of Report Generated Date											\$1,140,315.00
240216-D04 Overall - Total Value Posted to Date as of Report Generated Date											\$1,140,315.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 4, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 240216-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3484	0080	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		8	Nov 4, 2024	SYSTEM	(\$3,100.00)	
					8	Nov 4, 2024	SYSTEM	\$3,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thompp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Nov 18, 2024	SYSTEM	(\$3,100.00)	
					9	Nov 18, 2024	SYSTEM	\$3,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user thompp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0080 - Total			\$0.00	
	0090	GRAVEL (A)	Material		8	Nov 4, 2024	SYSTEM	(\$5,494.50)	
					8	Nov 4, 2024	SYSTEM	\$5,494.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user thompp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Nov 18, 2024	SYSTEM	(\$5,494.50)	
					9	Nov 18, 2024	SYSTEM	\$5,494.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user thompp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0090 - Total			\$0.00	
	0100	MISC.	Material		8	Nov 4, 2024	SYSTEM	(\$29,760.00)	
					8	Nov 4, 2024	SYSTEM	\$29,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user thompp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Nov 18, 2024	SYSTEM	(\$29,760.00)	
					9	Nov 18, 2024	SYSTEM	\$29,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user thompp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0100 - Total			\$0.00	
	0150	TYPE 3 MOVEABLE BARRICADE	Overrun	Overrun	4	Sep 4, 2024	SYSTEM	(\$450.00)	
					6	Oct 1, 2024	SYSTEM	\$450.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,150.00000 - 150.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0150 - Total			\$0.00	
	0180	ADDITIONAL MOBILIZATION FOR SEEDING	Other Item Adjustment	OTHR	12	Jan 2, 2025	thompp1	(\$600.00)	Work item is being paid for paperwork purposes. This line-item adjustment is being made to remove this payment until overseeding has been done.
					14	Mar 15, 2025	thompp1	\$600.00	This adjustment is made to remove the -\$600.00 adjustment made on estimate 0012. This adjustment is for payment of additional mobilization for seeding.
					OTHR - Total			\$0.00	
					Other Item Adjustment - Total			\$0.00	
					0180 - Total			\$0.00	
	0190	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		9	Nov 18, 2024	SYSTEM	(\$1,046.00)	
					- Total			(\$1,046.00)	
					Material - Total			(\$1,046.00)	
			MaterialCredit		10	Dec 2, 2024	SYSTEM	\$1,046.00	
					- Total			\$1,046.00	



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 240216-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3484	0190	4 IN. WHITE WATERBORNE PAVEMENT MARKING	MaterialCredit - Total					\$1,046.00	
	0190 - Total							\$0.00	
	0200	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		9	Nov 18, 2024	SYSTEM	(\$131.00)	
				- Total				(\$131.00)	
			Material - Total					(\$131.00)	
			MaterialCredit		10	Dec 2, 2024	SYSTEM	\$131.00	
				- Total				\$131.00	
			MaterialCredit - Total					\$131.00	
	0200 - Total							\$0.00	
	0210	PERMANENT EROSION CONTROL GEOTEXTILE	Material		7	Oct 16, 2024	SYSTEM	(\$3,378.00)	
					7	Oct 16, 2024	SYSTEM	\$3,378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thompp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
	0210 - Total							\$0.00	
	0230	MULCHING	Material		9	Nov 18, 2024	SYSTEM	(\$850.00)	
					10	Dec 2, 2024	SYSTEM	(\$850.00)	
				- Total				(\$1,700.00)	
			Material - Total					(\$1,700.00)	
			MaterialCredit		10	Dec 2, 2024	SYSTEM	\$850.00	
					11	Dec 16, 2024	SYSTEM	\$850.00	
				- Total				\$1,700.00	
			MaterialCredit - Total					\$1,700.00	
	0230 - Total							\$0.00	
	0240	SEEDING - COOL SEASON GRASSES	Material		9	Nov 18, 2024	SYSTEM	(\$500.00)	
					9	Nov 18, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user thompp1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					10	Dec 2, 2024	SYSTEM	(\$500.00)	
				- Total				(\$500.00)	
			Material - Total					(\$500.00)	
			MaterialCredit		11	Dec 16, 2024	SYSTEM	\$500.00	
				- Total				\$500.00	
			MaterialCredit - Total					\$500.00	
			Other Item Adjustment	OTHR	12	Jan 2, 2025	thompp1	(\$750.00)	Work item is being paid for paperwork purposes. A line-item adjustment will be made to remove this payment until overseeding has been done. Once overseeded an adjustment will be made in the amount of \$500.00 which is payment for 40% of seeding which equals 0.20 acres. Once seed growth has been accepted an adjustment in the amount of \$250.00 will be made which is payment for 20% of seeding which equals 0.10 acres. Total acreage is 0.5 acres.
					14	Mar 15, 2025	thompp1	\$500.00	This adjustment is being made to remove the adjustment of -\$500.00 made on estimate 0012. This adjustment is for 40% payment of seeding paid for overseeding. Once final growth has been achieved the final 20% payment of \$250.00 will be made.
					17	May 1, 2025	thompp1	\$250.00	This adjustment is to pay for the remaining seeding. This payment represents 20% retained after overseeding. Seed growth is acceptable, therefore all retained payments are being cancelled.



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 240216-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3484	0240	SEEDING - COOL SEASON GRASSES	Other Item Adjustment	OTHR - Total				\$0.00	
				Other Item Adjustment - Total				\$0.00	
			0240 - Total						
	0310	MGS GUARDRAIL	Construction Stockpile		9	Nov 18, 2024	SYSTEM	(\$2,869.11)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$2,869.11)	
			Construction Stockpile - Total				(\$2,869.11)		
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$2,869.11	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$2,869.11	
			Construction Stockpile STMI - Total				\$2,869.11		
			0310 - Total						
	0320	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		9	Nov 18, 2024	SYSTEM	(\$3,730.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$3,730.00)	
			Construction Stockpile - Total				(\$3,730.00)		
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$3,730.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$3,730.00	
			Construction Stockpile STMI - Total				\$3,730.00		
			0320 - Total						
	0330	MGS END ANCHOR	Construction Stockpile		9	Nov 18, 2024	SYSTEM	(\$665.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$665.00)	
			Construction Stockpile - Total				(\$665.00)		
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$665.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$665.00	
			Construction Stockpile STMI - Total				\$665.00		
			0330 - Total						
	0340	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		9	Nov 18, 2024	SYSTEM	(\$5,625.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$5,625.00)	
			Construction Stockpile - Total				(\$5,625.00)		
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$5,625.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$5,625.00	
			Construction Stockpile STMI - Total				\$5,625.00		
			0340 - Total						
	0350	MISC. GUARDRAIL ITEM	Construction Stockpile		9	Nov 18, 2024	SYSTEM	(\$3,730.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$3,730.00)	
			Construction Stockpile - Total				(\$3,730.00)		
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$3,730.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$3,730.00	
			Construction Stockpile STMI - Total				\$3,730.00		
			0350 - Total						
	0400	SLAB ON STEEL	Construction Stockpile		6	Oct 1, 2024	SYSTEM	(\$24,447.45)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Oct 16, 2024	SYSTEM	(\$34,916.30)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Nov 4, 2024	SYSTEM	(\$17,957.37)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$77,321.12)	
			Construction Stockpile - Total				(\$77,321.12)		



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 240216-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3484	0400	SLAB ON STEEL	Construction Stockpile STMI		6	Oct 1, 2024	SYSTEM	\$77,321.12	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$77,321.12	
				Construction Stockpile STMI - Total				\$77,321.12	
			Material		6	Oct 1, 2024	SYSTEM	(\$113,120.00)	
					6	Oct 1, 2024	SYSTEM	\$113,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user thompp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Oct 16, 2024	SYSTEM	(\$274,680.00)	
					7	Oct 16, 2024	SYSTEM	\$274,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thompp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Nov 4, 2024	SYSTEM	(\$367,360.00)	
					8	Nov 4, 2024	SYSTEM	\$367,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thompp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Nov 18, 2024	SYSTEM	(\$376,600.00)	
					9	Nov 18, 2024	SYSTEM	\$376,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user thompp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					10	Dec 2, 2024	SYSTEM	(\$113,120.00)	
					10	Dec 2, 2024	SYSTEM	\$113,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thompp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
			0400 - Total					\$0.00	
	0410	TYPE H BARRIER	Construction Stockpile		8	Nov 4, 2024	SYSTEM	(\$13,328.14)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$13,328.14)	
				Construction Stockpile - Total				(\$13,328.14)	
			Construction Stockpile STMI		6	Oct 1, 2024	SYSTEM	\$13,328.14	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$13,328.14	
				Construction Stockpile STMI - Total				\$13,328.14	
			Material		8	Nov 4, 2024	SYSTEM	(\$80,180.00)	
					8	Nov 4, 2024	SYSTEM	\$80,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user thompp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					9	Nov 18, 2024	SYSTEM	(\$80,180.00)	
					9	Nov 18, 2024	SYSTEM	\$80,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user thompp1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
			Other Item Adjustment	SUBI	9	Nov 18, 2024	thompp1	(\$2,500.00)	Deduction to address cracks at saw cuts in barrier curb.
					10	Dec 2, 2024	thompp1	\$2,500.00	This adjustment removes the adjustment made on estimate 9 for the correction of saw joint cracks. The cracks have been repaired.
				SUBI - Total				\$0.00	
			Other Item Adjustment - Total					\$0.00	
			0410 - Total					\$0.00	
	0440	STRENGTHENING EXISTING BEAMS	Construction Stockpile		5	Sep 16, 2024	SYSTEM	(\$12,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$12,875.00)	



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 240216-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3484	0440	STRENGTHENING EXISTING BEAMS	Construction Stockpile - Total						(\$12,875.00)		
			Construction Stockpile STMI		4	Sep 4, 2024	SYSTEM	\$12,875.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$12,875.00	
				Construction Stockpile STMI - Total						\$12,875.00	
			0440 - Total							\$0.00	
	0500	FINISH FIELD COAT (SYSTEM G)	Other Item Adjustment	OTHR	11	Dec 16, 2024	thompp1	(\$500.00)	Payment for applying paint system stencils to girders.		
					12	Jan 2, 2025	thompp1	\$500.00	This adjustment offsets the adjustment of -\$500.00 made on estimate 11 for the application of the stencils on the bridge. These stencils were applied therefore this adjustment of \$500.00 is being made.		
				OTHR - Total						\$0.00	
			Other Item Adjustment - Total						\$0.00		
			0500 - Total							\$0.00	
	0510	GRAY EPOXY-MASTIC PRIMER	Material		5	Sep 16, 2024	SYSTEM	(\$5,000.00)			
					6	Oct 1, 2024	SYSTEM	(\$5,000.00)			
					6	Oct 1, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user thompp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
			- Total						(\$5,000.00)		
			Material - Total						(\$5,000.00)		
			MaterialCredit		6	Oct 1, 2024	SYSTEM	\$5,000.00			
				- Total						\$5,000.00	
				MaterialCredit - Total						\$5,000.00	
			0510 - Total							\$0.00	
	0540	TYPE N PTFE BEARING	Construction Stockpile		5	Sep 16, 2024	SYSTEM	(\$15,440.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$15,440.00)	
				Construction Stockpile - Total						(\$15,440.00)	
			Construction Stockpile STMI		4	Sep 4, 2024	SYSTEM	\$15,440.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$15,440.00	
				Construction Stockpile STMI - Total						\$15,440.00	
			Material		5	Sep 16, 2024	SYSTEM	(\$22,000.00)			
					5	Sep 16, 2024	SYSTEM	\$22,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thompp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
- Total						\$0.00					
Material - Total						\$0.00					
0540 - Total							\$0.00				
0550	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile		8	Nov 4, 2024	SYSTEM	(\$10,322.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$10,322.00)		
			Construction Stockpile - Total						(\$10,322.00)		
		Construction Stockpile STMI		4	Sep 4, 2024	SYSTEM	\$10,322.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$10,322.00		
			Construction Stockpile STMI - Total						\$10,322.00		
0550 - Total							\$0.00				
5002	STRENGTHENING EXISTING BEAMS	Material		7	Oct 16, 2024	SYSTEM	(\$18,925.00)				
			- Total						(\$18,925.00)		
			Material - Total						(\$18,925.00)		
		MaterialCredit		8	Nov 4,	SYSTEM	\$18,925.00				



Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 240216-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3484	5002	STRENGTHENING EXISTING BEAMS	MaterialCredit			2024					
			- Total							\$18,925.00	
			MaterialCredit - Total							\$18,925.00	
	5002 - Total							\$0.00			
	J5S3484 - Total							\$0.00			
Overall - Total							\$0.00				



Contract Adjustments for Contract - 240216-D04

There are no contract adjustments to display for this contract.