



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 21, 2024

Pay Estimate Created Date: June 17, 2024

Progress Estimate Number 4	Contract ID 240216-G08 Prime Contractor Hunter Chase & Associates, Inc.	Pay Period Start June 2, 2024 Pay Period End June 15, 2024	Original Contract Amount \$1,369,221.00 Net Change Order Amount \$1,491.00 Current Contract Amount \$1,370,712.00
--------------------------------------	--	---	--

Approval Date		By User
June 17, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	heminc1
June 20, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	koestg1
June 20, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024		17.17%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			JSP B 2.1 - 210 Calendar Days - J7S3504	November 17, 2024	November 17, 2024	150	
Awarded Date	March 6, 2024	March 6, 2024					
Letting Date	February 16, 2024	February 16, 2024					
Notice to Proceed Date	April 8, 2024	April 8, 2024					
Work Began Date	April 22, 2024	April 22, 2024					

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
240216-G08			
Total Posted Items Pay	\$79,276.10	\$156,104.71	\$235,380.81
Gross Item Adjustments	(\$4.96)	(\$20,240.95)	(\$20,245.91)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$135,863.76	\$215,134.90
Contract Total Payable This Estimate:	\$79,271.14		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3504	0100	6081010	CONCRETE CURB RAMP	SQYD	\$114.000	101.9	\$11,616.60
	0120	6085008	PAVED APPROACH, 8 IN.	SQYD	\$84.000	56.6	\$4,754.40
	0130	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$55.000	27.8	\$1,529.00
	0170	6091052	CURB AND GUTTER TYPE B	LF	\$41.000	139.1	\$5,703.10
	0230	6161005	CONSTRUCTION SIGNS	SQFT	\$8.000	8	\$64.00
	0250	6161025	CHANNELIZER (TRIM LINE)	EA	\$21.000	29	\$609.00
	0300	6181000	MOBILIZATION	LS	\$220,000.000	0.25	\$55,000.00
Project J7S3504 - Total							\$79,276.10
Overall - Total							\$79,276.10

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3504	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit			51.2	\$8.00	\$409.60
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-51.2	\$8.00	(\$409.60)
	0120	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index	25.7	(\$0.09)	(\$2.25)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 21, 2024

Pay Estimate Created Date: June 17, 2024

Progress Estimate Number 4	Contract ID 240216-G08 Prime Contractor Hunter Chase & Associates, Inc.	Pay Period Start June 2, 2024 Pay Period End June 15, 2024	Original Contract Amount \$1,369,221.00 Net Change Order Amount \$1,491.00 Current Contract Amount \$1,370,712.00
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3504					Adjustment Type applied is FUEL			
	0120	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	30.9	(\$0.09)	(\$2.71)
	0330	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	MaterialCredit			25	\$210.00	\$5,250.00
	0330	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material			-25	\$210.00	(\$5,250.00)
	0500	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	MaterialCredit			10	\$150.00	\$1,500.00
	0500	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material			-10	\$150.00	(\$1,500.00)
	0510	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	MaterialCredit			6	\$125.00	\$750.00
	0510	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Material			-6	\$125.00	(\$750.00)
	0520	2.5 IN. PSST POST - 12 GA.	MaterialCredit			352	\$10.00	\$3,520.00
	0520	2.5 IN. PSST POST - 12 GA.	Material			-352	\$10.00	(\$3,520.00)
	0530	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	MaterialCredit			24	\$175.00	\$4,200.00
	0530	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	Material			-24	\$175.00	(\$4,200.00)
	0540	SH-FLAT SHEET	MaterialCredit			22.25	\$25.00	\$556.25
	0540	SH-FLAT SHEET	Material			-22.25	\$25.00	(\$556.25)
	0550	SHF-FLAT SHEET FLUORESCENT	MaterialCredit			156.5	\$26.00	\$4,069.00
	0550	SHF-FLAT SHEET FLUORESCENT	Material			-156.5	\$26.00	(\$4,069.00)
Total								(\$4.96)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 21, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7S3504	FAS S604(62)	ADA improvements	Various	POLK	in Cross Timbers, Flemington, Hermitage, Humansville, Pittsburg, Urbana, Weaubleau and various Frisco Highline Trail crossings in Polk County.

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J7S3504	Posted Item Pay	\$79,276.10	\$235,380.81
	Gross Item Adjustments	(\$4.96)	(\$20,245.91)
	Gross Item Pay	\$79,271.14	\$215,134.90
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 21, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7S3504, Item 3040504, Project Item Line Number 0060, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Acknowledged, awaiting tests.	heminc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3504, Item 6200036, Project Item Line Number 0330, Material Set 620003696, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Acknowledged, awaiting certification.	heminc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3504, Item 9031241, Project Item Line Number 0500, Material Set 903124196, Material 0903HSBA - Breakaway Assembly for Highway Signing, Acceptance Action Generic 0903HSBA is insufficient.	Acknowledged, awaiting certification	heminc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3504, Item 9031272A, Project Item Line Number 0510, Material Set 9031272A, Material 3099XX - See Remarks for Description of Material, Acceptance Action Generic 3099XX is insufficient.	Acknowledged, awaiting certification.	heminc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3504, Item 9031280, Project Item Line Number 0520, Material Set 903128096, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Acknowledged, awaiting certification.	heminc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3504, Item 9031285, Project Item Line Number 0530, Material Set 9031285, Material 0903HSSBPSSST - Slip Base PSSST Posts, Acceptance Action Generic 0903HSSBPSSST is insufficient.	Acknowledged, awaiting certification.	heminc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3504, Item 9035004A, Project Item Line Number 0540, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Acknowledged, awaiting tests.	heminc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3504, Item 9035069A, Project Item Line Number 0550, Material Set 9035069A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Acknowledged, awaiting tests.	heminc1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 21, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240216-G08	J7S3504	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.22	\$95,000.00	\$20,900.00
		0001	0020	2063000	CLASS 3 EXCAVATION	23.00	0.00	23.00	CUYD	0.00	\$49.00	\$0.00
		0001	0030	2071000	LINEAR GRADING CLASS 1	11.60	0.00	11.60	STA	0.00	\$634.00	\$0.00
		0001	0040	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	6,611.00	0.00	6,611.00	LF	0.00	\$13.00	\$0.00
		0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	3,955.00	0.00	3,955.00	SQYD	179.20	\$8.00	\$1,433.60
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,186.00	0.00	2,186.00	SQYD	51.20	\$8.00	\$409.60
		0001	0070	3105003	GRAVEL (A) OR CRUSHED STONE (B)	137.00	0.00	137.00	SQYD	62.70	\$8.00	\$501.60
		0001	0080	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	0.00	\$3,436.00	\$0.00
		0001	0090	6049904	MISC.STEEL PLATE	13.00	0.00	13.00	SQFT	0.00	\$396.00	\$0.00
		0001	0100	6081010	CONCRETE CURB RAMP	559.10	0.00	559.10	SQYD	167.70	\$114.00	\$19,117.80
		0001	0110	6081012	TRUNCATED DOMES	684.00	0.00	684.00	SQFT	108.00	\$39.00	\$4,212.00
		0001	0120	6085008	PAVED APPROACH, 8 IN.	2,185.80	0.00	2,185.80	SQYD	278.84	\$84.00	\$23,422.56
		0001	0130	6086004	CONCRETE SIDEWALK, 4 IN.	3,224.60	0.00	3,224.60	SQYD	425.70	\$55.00	\$23,413.50
		0001	0140	6086008	CONCRETE SIDEWALK, 8 IN.	169.00	0.00	169.00	SQYD	61.70	\$114.00	\$7,033.80
		0001	0150	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	497.00	-497.00	0.00	LF	0.00	\$38.00	\$0.00
		0001	0160	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	216.00	0.00	216.00	LF	0.00	\$64.00	\$0.00
		0001	0170	6091052	CURB AND GUTTER TYPE B	2,482.00	497.00	2,979.00	LF	679.10	\$41.00	\$27,843.10
		0001	0180	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	0.00	\$30.00	\$0.00
		0001	0190	6096041	PLACING TYPE 1 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	0.00	\$42.00	\$0.00
		0001	0200	6099903	MISC.MODIFIED TYPE A GUTTER	5.00	0.00	5.00	LF	0.00	\$285.00	\$0.00
		0001	0210	6099903	MISC.MODIFIED TYPE S CURB	97.00	0.00	97.00	LF	0.00	\$66.00	\$0.00
		0001	0220	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$4,146.00	\$4,146.00
		0001	0230	6161005	CONSTRUCTION SIGNS	1,178.00	0.00	1,178.00	SQFT	212.00	\$8.00	\$1,696.00
		0001	0240	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	0.00	\$106.00	\$0.00
		0001	0250	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	30.00	\$21.00	\$630.00
		0001	0260	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	0.00	\$185.00	\$0.00
		0001	0270	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$264.00	\$0.00
		0001	0280	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$6,074.00	\$24,296.00
		0001	0290	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	30.00	0.00	30.00	EA	8.00	\$185.00	\$1,480.00
		0001	0300	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$220,000.00	\$55,000.00
		0001	0310	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	6.00	0.00	6.00	EA	0.00	\$600.00	\$0.00
		0001	0320	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	211.00	0.00	211.00	LF	0.00	\$20.00	\$0.00
		0001	0330	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	83.00	0.00	83.00	EA	25.00	\$210.00	\$5,250.00
		0001	0340	6207001	PAVEMENT MARKING REMOVAL	185.00	0.00	185.00	LF	0.00	\$2.00	\$0.00
		0001	0350	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	4.00	0.00	4.00	EA	0.00	\$150.00	\$0.00
		0001	0360	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	27.00	0.00	27.00	SQYD	0.00	\$43.00	\$0.00
		0001	0370	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$40,000.00	\$0.00
		0001	0380	7250318A	18 IN. PIPE GROUP B	67.00	0.00	67.00	LF	0.00	\$120.00	\$0.00
		0001	0390	7250412	12 IN. PIPE GROUP C	23.00	0.00	23.00	LF	0.00	\$78.00	\$0.00
		0001	0400	7322012A	BEVELED PIPE END TREATMENT FOR 12 IN. OR ALLOWED SUBSTITUTE PIPE	1.00	0.00	1.00	EA	0.00	\$829.00	\$0.00
		0001	0410	7322018A	BEVELED PIPE END TREATMENT FOR 18 IN. OR ALLOWED SUBSTITUTE PIPE	2.00	0.00	2.00	EA	0.00	\$729.00	\$0.00
		0001	0420	8025006	MULCHING	1.50	0.00	1.50	ACRE	0.00	\$1,700.00	\$0.00
		0001	0430	8031000A	TURF TYPE TALL FESCUE SODDING	3,142.00	0.00	3,142.00	SQYD	0.00	\$10.00	\$0.00
		0001	0440	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$2,500.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 21, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240216-G08	J7S3504	0001	0450	8061005	ROCK DITCH CHECK	1,520.00	0.00	1,520.00	LF	0.00	\$15.00	\$0.00
		0001	0460	8061007A	CURB INLET CHECK	12.00	0.00	12.00	EA	0.00	\$150.00	\$0.00
		0001	0470	8061016	SEDIMENT REMOVAL	173.00	0.00	173.00	CUYD	0.00	\$39.00	\$0.00
		0001	0480	8061017	TEMPORARY SEEDING	0.50	0.00	0.50	ACRE	0.00	\$2,500.00	\$0.00
		0001	0490	8061019	SILT FENCE	8,500.00	0.00	8,500.00	LF	0.00	\$3.00	\$0.00
		0040	0500	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	34.00	0.00	34.00	EA	10.00	\$150.00	\$1,500.00
		0040	0510	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	28.00	0.00	28.00	EA	6.00	\$125.00	\$750.00
		0040	0520	9031280	2.5 IN. PSST POST - 12 GA.	1,120.00	0.00	1,120.00	LF	352.00	\$10.00	\$3,520.00
		0040	0530	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	70.00	0.00	70.00	EA	24.00	\$175.00	\$4,200.00
		0040	0540	9035004A	SH-FLAT SHEET	101.00	0.00	101.00	SQFT	22.25	\$25.00	\$556.25
		0040	0550	9035069A	SHF-FLAT SHEET FLUORESCENT	1,099.00	0.00	1,099.00	SQFT	156.50	\$26.00	\$4,069.00
Project J7S3504 - Total Value Posted to Date as of Report Generated Date											\$235,380.81	
240216-G08 Overall - Total Value Posted to Date as of Report Generated Date											\$235,380.81	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 21, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7S3504

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0100	6081010	CONCRETE CURB RAMP	6/5/24	6/17/24	101.90	SQYD	RTE 123 Humansville					All curb ramps placed on the SB side of RTE 123 in Humansville.
0120	6085008	PAVED APPROACH, 8 IN.	6/12/24	6/17/24	25.70	SQYD	RTE 123 Humansville					25.7 SQYD of new paved approach was placed in the SE quadrant of the Buffalo Street and Bolivar Road intersection in Humansville, per the agreed upon modification by MoDOT and the Contractor.
			6/13/24	6/17/24	30.90	SQYD	RTE O Flemington	37+70.5				One paved approach placed today.
0130	6086004	CONCRETE SIDEWALK, 4 IN.	6/12/24	6/17/24	16.70	SQYD	RTE O in Flemington, SB side	10.515				30 feet of 4 inch sidewalk placed on the SB side of RTE O in Flemington. Located near the old school building.
			6/13/24	6/17/24	11.10	SQYD	RTE O Flemington					20 feet of sidewalk placed
0170	6091052	CURB AND GUTTER TYPE B	6/5/24	6/17/24	100.10	LF	RTE 123 Humansville					The remaining footage of Type B curb placed on the SB side of RTE 123 in Humansville.
			6/12/24	6/17/24	39.00	LF	RTE 123 at Buffalo Street and Bolivar Road, SE Quadrant of the intersection					39 feet of new Type B curb was placed in the SE quadrant of the Buffalo Street and Bolivar Road intersection in Humansville, per the agreed upon modification by MoDOT and the Contractor.
0230	6161005	CONSTRUCTION SIGNS	6/14/24	6/17/24	8.00	SQFT	RTE O Flemington					various
0250	6161025	CHANNELIZER (TRIM LINE)	6/14/24	6/17/24	29.00	EA	various					
0300	6181000	MOBILIZATION	6/14/24	6/17/24	0.25	LS	Various					Mobilization paid out for 5% completion

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J7S3504	0230	April 22, 2024	204	GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)	n/a	n/a	First Use Mo215 Frisco 2 flagger packages & 1 side route package	2.00	6.00			12.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD	n/a	n/a	First Use Mo215 Frisco 2 flagger packages & 1 side route package	2.00	16.00			32.00
				R9-9 24x12 2.00 SIDEWALK CLOSED	n/a	n/a	First Use Mo215 Frisco 2 flagger packages & 1 side route package	8.00	2.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	n/a	n/a	First Use Mo215 Frisco 2 flagger packages & 1 side route package	3.00	16.00			48.00
				R2-1 36x48 12.00 SPEED LIMIT XX	n/a	n/a	First Use Mo215 Frisco 2 flagger packages & 1 side route package	4.00	12.00			48.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	n/a	n/a	First Use Mo215 Frisco 2 flagger packages & 1 side route package	3.00	16.00			48.00
0230 - Total												204



Line Item Adjustments by Estimate

Jun 21, 2024

Contract ID: 240216-G08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7S3504	0050	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL		1	May 2, 2024	SYSTEM	\$1.78	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					2	May 16, 2024	SYSTEM	\$1.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
	- Total							\$3.18				
	Price FUEL - Total							\$3.18				
	0050 - Total							\$3.18				
	0060	TYPE 5 AGGREGATE FOR BASE	Material		2	May 16, 2024	SYSTEM	(\$409.60)				
					3	Jun 3, 2024	SYSTEM	(\$409.60)				
					4	Jun 17, 2024	SYSTEM	(\$409.60)				
					- Total							(\$1,228.80)
			Material - Total							(\$1,228.80)		
			MaterialCredit		3	Jun 3, 2024	SYSTEM	\$409.60				
					4	Jun 17, 2024	SYSTEM	\$409.60				
			- Total							\$819.20		
			MaterialCredit - Total							\$819.20		
			Price FUEL		2	May 16, 2024	SYSTEM	\$0.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total							\$0.58
			Price FUEL - Total							\$0.58		
	0060 - Total							(\$409.02)				
	0120	PAVED APPROACH, 8 IN.	Price FUEL		2	May 16, 2024	SYSTEM	\$2.34	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					3	Jun 3, 2024	SYSTEM	\$7.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
4					Jun 17, 2024	SYSTEM	(\$4.96)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
- Total							\$5.18					
Price FUEL - Total							\$5.18					
0120 - Total							\$5.18					
0220	TRUCK OR TRAILER MOUNTED ATTN (TMA)	Material		1	May 2, 2024	SYSTEM	(\$4,146.00)					
				- Total							(\$4,146.00)	
		Material - Total							(\$4,146.00)			
		MaterialCredit		2	May 16, 2024	SYSTEM	\$4,146.00					
				- Total							\$4,146.00	
MaterialCredit - Total							\$4,146.00					
0220 - Total							\$0.00					
0230	CONSTRUCTION SIGNS	Material		1	May 2, 2024	SYSTEM	(\$1,632.00)					
				- Total							(\$1,632.00)	
		Material - Total							(\$1,632.00)			
		MaterialCredit		2	May 16, 2024	SYSTEM	\$1,632.00					
				- Total							\$1,632.00	
MaterialCredit - Total							\$1,632.00					
0230 - Total							\$0.00					
0250	CHANNELIZER (TRIM LINE)	Material		1	May 2, 2024	SYSTEM	(\$21.00)					
				- Total							(\$21.00)	
Material - Total							(\$21.00)					



Line Item Adjustments by Estimate

Jun 21, 2024

Contract ID: 240216-G08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7S3504	0250	CHANNELIZER (TRIM LINE)	MaterialCredit		2	May 16, 2024	SYSTEM	\$21.00				
			- Total							\$21.00		
			MaterialCredit - Total							\$21.00		
	0250 - Total								\$0.00			
	0280	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	May 2, 2024	SYSTEM	(\$24,296.00)				
				- Total							(\$24,296.00)	
				Material - Total							(\$24,296.00)	
			MaterialCredit		2	May 16, 2024	SYSTEM	\$24,296.00				
				- Total							\$24,296.00	
				MaterialCredit - Total							\$24,296.00	
	0280 - Total								\$0.00			
	0290	MISC. TRAFFIC CONTROL DEVICES	Material		1	May 2, 2024	SYSTEM	(\$1,480.00)				
				- Total							(\$1,480.00)	
				Material - Total							(\$1,480.00)	
			MaterialCredit		2	May 16, 2024	SYSTEM	\$1,480.00				
				- Total							\$1,480.00	
				MaterialCredit - Total							\$1,480.00	
	0290 - Total								\$0.00			
	0330	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		1	May 2, 2024	SYSTEM	(\$2,100.00)				
					2	May 16, 2024	SYSTEM	(\$2,100.00)				
					3	Jun 3, 2024	SYSTEM	(\$5,250.00)				
					4	Jun 17, 2024	SYSTEM	(\$5,250.00)				
				- Total							(\$14,700.00)	
			Material - Total							(\$14,700.00)		
			MaterialCredit		2	May 16, 2024	SYSTEM	\$2,100.00				
				3	Jun 3, 2024	SYSTEM	\$2,100.00					
				4	Jun 17, 2024	SYSTEM	\$5,250.00					
- Total							\$9,450.00					
MaterialCredit - Total							\$9,450.00					
0330 - Total								(\$5,250.00)				
0500	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		3	Jun 3, 2024	SYSTEM	(\$1,500.00)					
				4	Jun 17, 2024	SYSTEM	(\$1,500.00)					
		- Total							(\$3,000.00)			
		Material - Total							(\$3,000.00)			
		MaterialCredit		4	Jun 17, 2024	SYSTEM	\$1,500.00					
			- Total							\$1,500.00		
MaterialCredit - Total							\$1,500.00					
0500 - Total								(\$1,500.00)				
0510	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Material		3	Jun 3, 2024	SYSTEM	(\$750.00)					
				4	Jun 17, 2024	SYSTEM	(\$750.00)					
			- Total							(\$1,500.00)		



Line Item Adjustments by Estimate

Jun 21, 2024

Contract ID: 240216-G08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7S3504	0510	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Material - Total						(\$1,500.00)		
			MaterialCredit		4	Jun 17, 2024	SYSTEM	\$750.00			
			- Total						\$750.00		
			MaterialCredit - Total						\$750.00		
			0510 - Total						(\$750.00)		
	0520	2.5 IN. PSST POST - 12 GA.	Material		3	Jun 3, 2024	SYSTEM	(\$3,520.00)			
					4	Jun 17, 2024	SYSTEM	(\$3,520.00)			
			- Total						(\$7,040.00)		
			Material - Total						(\$7,040.00)		
			MaterialCredit		4	Jun 17, 2024	SYSTEM	\$3,520.00			
			- Total						\$3,520.00		
			MaterialCredit - Total						\$3,520.00		
			0520 - Total						(\$3,520.00)		
			0530	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	Material		3	Jun 3, 2024	SYSTEM	(\$4,200.00)	
							4	Jun 17, 2024	SYSTEM	(\$4,200.00)	
	- Total						(\$8,400.00)				
	Material - Total						(\$8,400.00)				
	MaterialCredit				4	Jun 17, 2024	SYSTEM	\$4,200.00			
	- Total						\$4,200.00				
	MaterialCredit - Total						\$4,200.00				
	0530 - Total						(\$4,200.00)				
	0540	SH-FLAT SHEET	Material		3	Jun 3, 2024	SYSTEM	(\$556.25)			
					4	Jun 17, 2024	SYSTEM	(\$556.25)			
			- Total						(\$1,112.50)		
			Material - Total						(\$1,112.50)		
			MaterialCredit		4	Jun 17, 2024	SYSTEM	\$556.25			
			- Total						\$556.25		
			MaterialCredit - Total						\$556.25		
0540 - Total						(\$556.25)					
0550	SHF-FLAT SHEET FLUORESCENT	Material		3	Jun 3, 2024	SYSTEM	(\$4,069.00)				
				4	Jun 17, 2024	SYSTEM	(\$4,069.00)				
		- Total						(\$8,138.00)			
		Material - Total						(\$8,138.00)			
		MaterialCredit		4	Jun 17, 2024	SYSTEM	\$4,069.00				
		- Total						\$4,069.00			
		MaterialCredit - Total						\$4,069.00			
0550 - Total						(\$4,069.00)					
J7S3504 - Total								(\$20,245.91)			
Overall - Total								(\$20,245.91)			



Contract Adjustments for Contract - 240216-G08

There are no contract adjustments to display for this contract.