



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 18, 2024

Pay Estimate Created Date: December 15, 2024

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> 240315-D02	<b>Pay Period Start</b> November 16, 2024	<b>Original Contract Amount</b> \$2,123,813.44
	<b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period End</b> December 15, 2024	<b>Net Change Order Amount</b> (\$15,263.90)
			<b>Current Contract Amount</b> \$2,108,549.54

Approval Date		By User
December 15, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	strawt1
December 16, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gabelj3
December 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024	November 6, 2024	99.81%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 3, 2024	April 3, 2024	
Letting Date	March 15, 2024	March 15, 2024	
Notice to Proceed Date	May 6, 2024	May 6, 2024	
Open to Traffic Date			
Work Began Date	June 24, 2024	June 24, 2024	

**Contract Total Pay For Estimate No. 10**

	This Estimate	Previous	To Date
240315-D02			
Total Posted Items Pay	\$8,560.95	\$2,096,008.54	\$2,104,569.49
Gross Item Adjustments	\$28,612.71	(\$29,395.21)	(\$782.50)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$37,173.66</b>	<b>\$2,066,613.33</b>	<b>\$2,103,786.99</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3480	0020	2039907	MISC.CLASS A EXCAVATION	CUYD	\$25.000	47	\$1,175.00
	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$3,353.000	2	\$6,706.00
	0230	6207001	PAVEMENT MARKING REMOVAL	LF	\$2.150	93	\$199.95
	0260	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$7.500	64	\$480.00
<b>Project J5S3480 - Total</b>							<b>\$8,560.95</b>
<b>Overall - Total</b>							<b>\$8,560.95</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3480	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',383.89782 - 385.00000, 'is applied (if non-zero).	73.3	\$383.90	\$28,139.71
	0050	TACK COAT	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all	60	\$5.50	\$330.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 18, 2024

Pay Estimate Created Date: December 15, 2024

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> 240315-D02 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> November 16, 2024 <b>Pay Period End</b> December 15, 2024	<b>Original Contract Amount</b> \$2,123,813.44 <b>Net Change Order Amount</b> (\$15,263.90) <b>Current Contract Amount</b> \$2,108,549.54
---------------------------------------	--	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3480					previous payment estimates. Price Adjustments of ',5.50000 - 5.50000, 'is applied (if non-zero).			
	0120	CONSTRUCTION SIGNS	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',13.00000 - 13.00000, 'is applied (if non-zero).	11	\$13.00	\$143.00
<b>Total</b>								<b>\$28,612.71</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on December 18, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3480	FAS S403(8)	2 Bridge rehabilitations	LP 44	PULASKI	over Route I-44 in St. Roberts

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3480	<b>Posted Item Pay</b>	\$8,560.95	\$2,096,008.54	\$2,104,569.49
	<b>Gross Item Adjustments</b>	\$28,612.71	(\$29,395.21)	(\$782.50)
	<b>Gross Item Pay</b>	<b>\$37,173.66</b>	<b>\$2,066,613.33</b>	<b>\$2,103,786.99</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on December 18, 2024

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 18, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240315-D02	J5S3480	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$34,350.00	\$34,350.00
		0001	0020	2039907	MISC.CLASS A EXCAVATION	178.00	275.00	453.00	CUYD	453.00	\$25.00	\$11,325.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	8.00	0.00	8.00	100F	8.00	\$1,500.00	\$12,000.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	90.70	73.30	164.00	TONS	164.00	\$385.00	\$63,140.00
		0001	0050	4071005	TACK COAT	85.00	60.00	145.00	GAL	145.00	\$5.50	\$797.50
		0001	0060	5041000	CONCRETE APPROACH PAVEMENT	200.00	-200.00	0.00	SQYD	0.00	\$325.00	\$0.00
		0001	0070	6113020	FURNISHING TYPE 2 ROCK BLANKET	178.00	0.00	178.00	CUYD	178.00	\$70.00	\$12,460.00
		0001	0080	6113040	PLACING TYPE 2 ROCK BLANKET	178.00	0.00	178.00	CUYD	178.00	\$30.00	\$5,340.00
		0001	0090	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$2,700.00	\$2,700.00
		0001	0100	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	-1.00	1.00	EA	1.00	\$1,300.00	\$1,300.00
		0001	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	4.00	\$3,353.00	\$13,412.00
		0001	0120	6161005	CONSTRUCTION SIGNS	693.00	11.00	704.00	SQFT	704.00	\$13.00	\$9,152.00
		0001	0130	6161010	RELOCATED SIGNS	725.00	-562.00	163.00	SQFT	163.00	\$12.00	\$1,956.00
		0001	0140	6161025	CHANNELIZER (TRIM LINE)	60.00	0.00	60.00	EA	60.00	\$27.00	\$1,620.00
		0001	0150	6161030	TYPE III MOVEABLE BARRICADE	3.00	7.00	10.00	EA	10.00	\$295.00	\$2,950.00
		0001	0160	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	4.00	\$1,585.00	\$6,340.00
		0001	0170	6161055	SEQUENTIAL FLASHING WARNING LIGHT	6.00	0.00	6.00	EA	6.00	\$244.00	\$1,464.00
		0001	0180	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	830.00	-830.00	0.00	LF	0.00	\$25.00	\$0.00
		0001	0190	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	2,390.00	-2,265.00	125.00	LF	125.00	\$10.00	\$1,250.00
		0001	0200	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$210,000.00	\$0.00
		0001	0210	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,190.00	67.00	2,257.00	LF	2,257.00	\$2.15	\$4,852.55
		0001	0220	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,896.00	836.00	2,732.00	LF	2,732.00	\$3.20	\$8,742.40
		0001	0230	6207001	PAVEMENT MARKING REMOVAL	2,780.00	131.00	2,911.00	LF	2,911.00	\$2.15	\$6,258.65
		0001	0240	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	2,838.00	6,621.00	9,459.00	LF	9,459.00	\$2.15	\$20,336.85
		0001	0250	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	839.00	0.00	839.00	SQYD	839.00	\$25.00	\$20,975.00
		0001	0260	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	331.00	0.00	331.00	SQYD	331.00	\$7.50	\$2,482.50
		0001	0270	8061019	SILT FENCE	369.00	-274.00	95.00	LF	95.00	\$3.50	\$332.50
		0010	0280	6061060	MGS GUARDRAIL	300.00	0.00	300.00	LF	300.00	\$39.00	\$11,700.00
		0010	0290	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,500.00	\$18,000.00
		0010	0300	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,900.00	\$15,600.00
		0070	0310	2061000	CLASS 1 EXCAVATION	160.00	-36.00	124.00	CUYD	124.00	\$51.00	\$6,324.00
		0070	0320	2065500	TEMPORARY SHORING	1.00	-1.00	0.00	LS	0.00	\$10,000.00	\$0.00
		0070	0330	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,374.00	0.00	1,374.00	SQYD	1,374.00	\$80.00	\$109,920.00
		0070	0340	2161502	REMOVAL OF CONCRETE WEARING SURFACE	12,362.00	0.00	12,362.00	SQFT	12,362.00	\$4.00	\$49,448.00
		0070	0350	2161503	REMOVAL OF EXISTING DECK REPAIR	150.00	1,008.00	1,158.00	SQFT	1,158.00	\$50.00	\$57,900.00
		0070	0360	5031010A	BRIDGE APPROACH SLAB (MAJOR)	137.00	-137.00	0.00	SQYD	0.00	\$480.00	\$0.00
		0070	0370	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	10.00	14.00	24.00	CY	24.00	\$700.00	\$16,800.00
		0070	0380	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,374.00	-1,374.00	0.00	SQYD	0.00	\$179.50	\$0.00
		0070	0390	7031004	DIAMOND GRINDING	1,374.00	-1,374.00	0.00	SQYD	0.00	\$12.75	\$0.00
		0070	0400	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	50.00	-50.00	0.00	SQFT	0.00	\$115.00	\$0.00
		0070	0410	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	25.00	-21.00	4.00	SQFT	4.00	\$310.00	\$1,240.00
		0070	0420	7040104	HALF-SOLE REPAIR	2,000.00	1,901.00	3,901.00	SQFT	3,901.00	\$59.00	\$230,159.00
		0070	0430	7040106	FULL DEPTH REPAIR	500.00	-464.00	36.00	SQFT	36.00	\$178.00	\$6,408.00
		0070	0440	7040113	CLEANING AND EPOXY COATING	4,800.00	0.00	4,800.00	SQFT	4,800.00	\$4.50	\$21,600.00
		0070	0450	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$5,500.00	\$5,500.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 18, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240315-D02	J5S3480	0070	0460	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$5,141.01	\$10,282.02
		0071	0470	2061000	CLASS 1 EXCAVATION	160.00	-2.00	158.00	CUYD	158.00	\$51.00	\$8,058.00
		0071	0480	2065500	TEMPORARY SHORING	1.00	-1.00	0.00	LS	0.00	\$10,000.00	\$0.00
		0071	0490	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,374.00	0.00	1,374.00	SQYD	1,374.00	\$80.00	\$109,920.00
		0071	0500	2161502	REMOVAL OF CONCRETE WEARING SURFACE	12,362.00	0.00	12,362.00	SQFT	12,362.00	\$4.00	\$49,448.00
		0071	0510	2161503	REMOVAL OF EXISTING DECK REPAIR	150.00	929.00	1,079.00	SQFT	1,079.00	\$50.00	\$53,950.00
		0071	0520	5031010A	BRIDGE APPROACH SLAB (MAJOR)	137.00	-137.00	0.00	SQYD	0.00	\$480.00	\$0.00
		0071	0530	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	10.00	38.00	48.00	CY	48.00	\$700.00	\$33,600.00
		0071	0540	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,374.00	-1,374.00	0.00	SQYD	0.00	\$179.50	\$0.00
		0071	0550	7031004	DIAMOND GRINDING	1,374.00	-1,374.00	0.00	SQYD	0.00	\$12.75	\$0.00
		0071	0560	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	50.00	-18.00	32.00	SQFT	32.00	\$133.00	\$4,256.00
		0071	0570	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	25.00	-23.00	2.00	SQFT	2.00	\$310.00	\$620.00
		0071	0580	7040104	HALF-SOLE REPAIR	2,000.00	169.00	2,169.00	SQFT	2,169.00	\$59.00	\$127,971.00
		0071	0590	7040106	FULL DEPTH REPAIR	500.00	-500.00	0.00	SQFT	0.00	\$178.00	\$0.00
		0071	0600	7040113	CLEANING AND EPOXY COATING	4,800.00	0.00	4,800.00	SQFT	4,800.00	\$4.50	\$21,600.00
		0071	0610	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$5,500.00	\$5,500.00
		0071	0620	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$5,141.01	\$10,282.02
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$160,000.00	\$160,000.00
		0001	5002	5041000	CONCRETE APPROACH PAVEMENT	0.00	200.00	200.00	SQYD	200.00	\$300.00	\$60,000.00
		0070	5003	5031010A	BRIDGE APPROACH SLAB (MAJOR)	0.00	137.00	137.00	SQYD	137.00	\$360.00	\$49,320.00
		0070	5004	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	0.00	1,374.00	1,374.00	SQYD	1,374.00	\$161.95	\$222,519.30
		0071	5005	5031010A	BRIDGE APPROACH SLAB (MAJOR)	0.00	137.00	137.00	SQYD	137.00	\$360.00	\$49,320.00
		0071	5006	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	0.00	1,374.00	1,374.00	SQYD	1,374.00	\$161.95	\$222,519.30
		0001	5007	5021332	CONCRETE PAVEMENT (Ø 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	0.00	661.00	661.00	SQYD	661.00	\$80.00	\$52,880.00
		0001	5008	3049910	MISC.TYPE 5 BASE	0.00	279.95	279.95	TONS	279.95	\$25.00	\$6,998.75
		0001	5009	6161070	TUBULAR MARKER	0.00	100.00	100.00	EA	100.00	\$75.00	\$7,500.00
		0001	5010	6049901	MISC.ADJUSTING DRAINAGE AND PIPE EXTENSION	0.00	1.00	1.00	LS	1.00	\$4,000.00	\$4,000.00
		0001	5011	9039902	MISC.RELOCATING SIGNS	0.00	6.00	6.00	EA	6.00	\$500.00	\$3,000.00
		0001	5012	1046001	VALUE ENGINEERING	0.00	1.00	1.00	L S	0.00	\$3,980.05	\$0.00
		0001	5013	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	0.00	125.00	125.00	LF	125.00	\$62.50	\$7,812.50
		0001	5014	6169901	MISC.TMA - TEMPORARY SHIELDING FOR BRIDGE BARRIER	0.00	1.00	1.00	LS	1.00	\$3,330.00	\$3,330.00
		0070	5015	7040101	SUBSTRUCTURE REPAIR (FORMED)	0.00	76.00	76.00	SQFT	76.00	\$272.95	\$20,744.20
		0071	5016	7040101	SUBSTRUCTURE REPAIR (FORMED)	0.00	11.00	11.00	SQFT	11.00	\$272.95	\$3,002.45
		Project J5S3480 - Total Value Posted to Date as of Report Generated Date										
240315-D02 Overall - Total Value Posted to Date as of Report Generated Date											\$2,104,569.49	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 18, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J5S3480

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2039907	MISC.	12/12/24	12/12/24	47.00	CUYD	Median between Bridges A08012 and A08013 on LP 44 in Pulaski County					
0110	6123000A	TRUCK OR TRAILER MOUNTED ATTN (TMA)	12/12/24	12/12/24	2.00	EA	Bridges A08012 and A08013 on LP 44 in Pulaski County					
0230	6207001	PAVEMENT MARKING REMOVAL	12/12/24	12/12/24	93.00	LF	LP 44 to switch to normal configuration.					
0260	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	12/12/24	12/12/24	64.00	SQYD	Median between Bridges A08012 and A08013 on LP 44 in Pulaski County					

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5S3480	0120	June 24, 2024	144	WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	3.780	EB I-44 Loop Right Side	1.00	16.00				16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	3.645	EB I-44 Loop Right Side	1.00	16.00				16.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	1.240	WB I-44 Loop Right Side	1.00	16.00				16.00
				WO4-1aR 48x48 16.00 MERGE (ARROW SYMBOL)	1.240	WB I-44 Loop Left Side	1.00	16.00				16.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	1.132	WB I-44 Loop Both Sides	2.00	16.00				32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	1.018	WB I-44 Loop Both Sides	2.00	16.00				32.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	3.817	EB I-44 Loop Right Side	1.00	16.00				16.00
		July 9, 2024	246	WO5-1 48x48 16.00 ROAD/BRIDGE/RAMP NARROWS	4.000	EB I-44 Loop Right Side	1.00	16.00				16.00
				WO13-1 30x30 6.25 ADVISORY SPEED (PLAQUE)	4.000	EB I-44 Loop Right Side	1.00	6.25				6.25
				WO13-1 30x30 6.25 ADVISORY SPEED (PLAQUE)	4.162	EB I-44 Loop Both Sides	2.00	6.25				12.50
				WO1-4L 48x48 16.00 REVERSE CURVE (SYMBOL LEFT ARROW)	4.162	EB I-44 Loop Both Sides	2.00	16.00				32.00
				WO1-6 60x30 12.50 HORIZONTAL ARROW (SYMBOL)	4.208	EB I-44 Loop Right Side	1.00	12.50				12.50
				R11-2 48x30 10.00 ROAD CLOSED	4.209	EB I-44 Loop Right Side	1.00	10.00				10.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)	3.915	EB I-44 Loop Right Side	1.00	6.00				6.00
				R2-1 36x48 12.00 SPEED LIMIT XX	3.915	EB I-44 Loop Right Side	1.00	12.00				12.00
				WO6-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)	1.527	WB I-44 Loop Right Side	1.00	16.00				16.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)	1.516	WB I-44 Loop Right Side	1.00	6.00				6.00
				R4-1 36x48 12.00 DO NOT PASS	1.516	WB I-44 Loop Right Side	1.00	12.00				12.00
				R2-1 36x48 12.00 SPEED LIMIT XX	1.291	WB I-44 Loop Both Sides	2.00	12.00				24.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)	1.291	WB I-44 Loop Both Sides	2.00	6.00				12.00
				WO1-6 60x30 12.50 HORIZONTAL ARROW (SYMBOL)	4.210	EB I-44 Loop Right Side	1.00	12.50				12.50
				WO13-1 30x30 6.25 ADVISORY SPEED (PLAQUE)	4.399	EB I-44 Loop Right Side	1.00	6.25				6.25
				WO1-4R 48x48 16.00 REVERSE CURVE (SYMBOL RIGHT ARROW)	4.399	EB I-44 Loop Right Side	1.00	16.00				16.00
				WO6-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)	4.265	EB I-44 Loop Right Side	1.00	16.00				16.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)	4.249	EB I-44 Loop Right Side	1.00	6.00				6.00
				R4-1 36x48 12.00 DO NOT PASS	4.249	EB I-44 Loop Right Side	1.00	12.00				12.00
		August 7, 2024	80	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	159.050	WB I-44 Off Ramp	1.00	16.00				16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	161.601	WB I-44 Both Sides	2.00	16.00				32.00
				WO21-5 48x48 16.00 SHOULDER WORK AHEAD	160.392	WB I-44 Both Sides	2.00	16.00				32.00
		September 3, 2024	101	WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)	160.681	I-44 Both Sides	1.00	16.00				16.00
				WO13-1 30x30 6.25 ADVISORY SPEED (PLAQUE)	160.543	I-44 Both Sides	2.00	6.25				12.50
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)	160.543	I-44 Both Sides	2.00	6.00				12.00
				EO5-1 36x48 12.00 GORE EXIT	159.952	I-44 Both Sides	1.00	12.00				12.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	160.681	I-44 Both Sides	1.00	16.00				16.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	160.987	I-44 Both Sides	2.00	16.00				32.00
		September 7, 2024	133	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	159.042	EB I-44 Both Sides	2.00	16.00				32.00
				WO13-1 30x30 6.25 ADVISORY SPEED (PLAQUE)	159.450	EB I-44 Both Sides	2.00	6.25				12.50
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)	159.450	EB I-44 Both Sides	2.00	6.00				12.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	159.368	EB I-44 RT Side	1.00	16.00				16.00
				WO4-1L 48x48 16.00 MERGE (SYMBOL FROM LEFT)	159.368	EB I-44 RT Side	1.00	16.00				16.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	159.176	EB I-44 Both Sides	2.00	16.00				32.00
				EO5-1 36x48 12.00 GORE EXIT	159.640	EB I-44 RT Side	1.00	12.00				12.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 18, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**  
**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5S3480	0120 - Total											703





## Line Item Adjustments by Estimate

Dec 18, 2024

Contract ID: 240315-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J5S3480	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	6	Sep 16, 2024	strawt1	(\$241.79)	Current Index = 527.5 Base Index = 598.75 Index Difference = 527.5 - 598.75 = -71.25 Tons = 80.8 Virgin AC % = 4.2 Mix ID = BP2 24-23 AC Adjustment = (-71.25) x 80.8 x 0.042 = -\$241.79								
					8	Nov 4, 2024	strawt1	(\$366.91)	Current Index = 493.75 Base Index = 598.75 Index Difference = 493.75 - 598.75 = -105 Tons = 83.2 Virgin AC% = 4.2 Fuel Adjustment = -105 * 83.2 * 0.042 = -\$366.91								
					<b>ACAD - Total</b>							<b>(\$608.70)</b>					
					<b>Other Item Adjustment - Total</b>							<b>(\$608.70)</b>					
					Overrun	Overrun	8	Nov 4, 2024	SYSTEM	(\$28,139.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
							10	Dec 15, 2024	SYSTEM	\$28,139.71	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',383.89782 - 385.00000, 'is applied (if non-zero).						
					<b>Overrun - Total</b>							<b>\$0.00</b>					
					<b>Overrun - Total</b>							<b>\$0.00</b>					
					Price FUEL		6	Sep 16, 2024	SYSTEM	(\$82.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
							8	Nov 4, 2024	SYSTEM	(\$91.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
					<b>- Total</b>							<b>(\$173.80)</b>					
					<b>Price FUEL - Total</b>							<b>(\$173.80)</b>					
					<b>0040 - Total</b>							<b>(\$782.50)</b>					
					0050	TACK COAT	Material		6	Sep 16, 2024	SYSTEM	\$264.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
									6	Sep 16, 2024	SYSTEM	(\$264.00)					
									7	Oct 1, 2024	SYSTEM	\$264.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
									7	Oct 1, 2024	SYSTEM	(\$264.00)					
									<b>- Total</b>							<b>\$0.00</b>	
									<b>Material - Total</b>							<b>\$0.00</b>	
									Overrun	Overrun	8	Nov 4, 2024	SYSTEM	(\$330.00)			
10	Dec 15, 2024	SYSTEM	\$330.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.50000 - 5.50000, 'is applied (if non-zero).													
<b>Overrun - Total</b>									<b>\$0.00</b>								
<b>Overrun - Total</b>									<b>\$0.00</b>								
<b>0050 - Total</b>							<b>\$0.00</b>										
0070	FURNISHING TYPE 2 ROCK BLANKET	Material		4	Aug 15, 2024	SYSTEM	\$9,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user strawt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.									
				4	Aug 15, 2024	SYSTEM	(\$9,170.00)										
				5	Sep 3, 2024	SYSTEM	\$9,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user strawt1 overriding Payment Estimate Exception 18 on the current Payment Estimate.									
				5	Sep 3, 2024	SYSTEM	(\$9,170.00)										
				<b>- Total</b>							<b>\$0.00</b>						
				<b>Material - Total</b>							<b>\$0.00</b>						
<b>0070 - Total</b>							<b>\$0.00</b>										
0120	CONSTRUCTION SIGNS	Overrun	Overrun	6	Sep 16, 2024	SYSTEM	(\$143.00)										
				10	Dec 15, 2024	SYSTEM	\$143.00	Unit price based on averaged overrun adjustments for installed quantity on all									



## Line Item Adjustments by Estimate

Dec 18, 2024

Contract ID: 240315-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3480	0120	CONSTRUCTION SIGNS	Overrun	Overrun		2024			previous payment estimates. Price Adjustments of '13.00000 - 13.00000, 'is applied (if non-zero).	
					<b>Overrun - Total</b>		<b>\$0.00</b>			
					<b>Overrun - Total</b>		<b>\$0.00</b>			
	<b>0120 - Total</b>		<b>\$0.00</b>							
	0130	RELOCATED SIGNS	Material			6	Sep 16, 2024	SYSTEM	\$1,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user strawt1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
						6	Sep 16, 2024	SYSTEM	(\$1,956.00)	
						7	Oct 1, 2024	SYSTEM	\$1,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user strawt1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						7	Oct 1, 2024	SYSTEM	(\$1,956.00)	
				<b>- Total</b>		<b>\$0.00</b>				
	<b>Material - Total</b>		<b>\$0.00</b>							
	<b>0130 - Total</b>		<b>\$0.00</b>							
	0140	CHANNELIZER (TRIM LINE)	Material			1	Jul 1, 2024	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						1	Jul 1, 2024	SYSTEM	(\$1,620.00)	
						2	Jul 16, 2024	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						2	Jul 16, 2024	SYSTEM	(\$1,620.00)	
					3	Aug 1, 2024	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user strawt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					3	Aug 1, 2024	SYSTEM	(\$1,620.00)		
					4	Aug 15, 2024	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user strawt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					4	Aug 15, 2024	SYSTEM	(\$1,620.00)		
					5	Sep 3, 2024	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user strawt1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					5	Sep 3, 2024	SYSTEM	(\$1,620.00)		
<b>- Total</b>		<b>\$0.00</b>								
<b>Material - Total</b>		<b>\$0.00</b>								
<b>0140 - Total</b>		<b>\$0.00</b>								
0150	TYPE III MOVEABLE BARRICADE	Material			1	Jul 1, 2024	SYSTEM	\$885.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user strawt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					1	Jul 1, 2024	SYSTEM	(\$885.00)		
					2	Jul 16, 2024	SYSTEM	\$2,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user strawt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					2	Jul 16, 2024	SYSTEM	(\$2,950.00)		
					3	Aug 1, 2024	SYSTEM	\$2,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user strawt1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					3	Aug 1, 2024	SYSTEM	(\$2,950.00)		
					4	Aug 15, 2024	SYSTEM	\$2,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user strawt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					4	Aug 15, 2024	SYSTEM	(\$2,950.00)		



## Line Item Adjustments by Estimate

Dec 18, 2024

Contract ID: 240315-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3480	0150	TYPE III MOVEABLE BARRICADE	Material		5	Sep 3, 2024	SYSTEM	\$2,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user strawt1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					5	Sep 3, 2024	SYSTEM	(\$2,950.00)					
			<b>- Total</b>								<b>\$0.00</b>		
			<b>Material - Total</b>								<b>\$0.00</b>		
			Overrun	Overrun	2	Jul 16, 2024	SYSTEM	(\$2,065.00)					
					3	Aug 1, 2024	SYSTEM	\$2,065.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',295.00000 - 295.00000, 'is applied (if non-zero).				
			<b>Overrun - Total</b>								<b>\$0.00</b>		
			<b>Overrun - Total</b>								<b>\$0.00</b>		
			<b>0150 - Total</b>								<b>\$0.00</b>		
			J5S3480	0160	FLASHING ARROW PANEL	Material		1	Jul 1, 2024	SYSTEM	\$3,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
1	Jul 1, 2024	SYSTEM						(\$3,170.00)					
2	Jul 16, 2024	SYSTEM						\$3,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
2	Jul 16, 2024	SYSTEM						(\$3,170.00)					
3	Aug 1, 2024	SYSTEM						\$3,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user strawt1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
3	Aug 1, 2024	SYSTEM						(\$3,170.00)					
4	Aug 15, 2024	SYSTEM						\$3,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user strawt1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
4	Aug 15, 2024	SYSTEM						(\$3,170.00)					
5	Sep 3, 2024	SYSTEM						\$3,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user strawt1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
5	Sep 3, 2024	SYSTEM						(\$3,170.00)					
<b>- Total</b>								<b>\$0.00</b>					
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0160 - Total</b>								<b>\$0.00</b>					
J5S3480	0240	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun	Overrun	2	Jul 16, 2024	SYSTEM	(\$4,637.55)					
					3	Aug 1, 2024	SYSTEM	\$4,637.55	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.15000 - 2.15000, 'is applied (if non-zero).				
					<b>Overrun - Total</b>								<b>\$0.00</b>
					<b>Overrun - Total</b>								<b>\$0.00</b>
<b>0240 - Total</b>								<b>\$0.00</b>					
J5S3480	0270	SILT FENCE	Material		4	Aug 15, 2024	SYSTEM	\$332.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user strawt1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					4	Aug 15, 2024	SYSTEM	(\$332.50)					
					5	Sep 3, 2024	SYSTEM	\$332.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user strawt1 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
					5	Sep 3, 2024	SYSTEM	(\$332.50)					
					<b>- Total</b>								<b>\$0.00</b>
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0270 - Total</b>								<b>\$0.00</b>					



## Line Item Adjustments by Estimate

Dec 18, 2024

Contract ID: 240315-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3480	0280	MGS GUARDRAIL	Construction Stockpile		6	Sep 16, 2024	SYSTEM	(\$491.62)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					9	Nov 18, 2024	SYSTEM	(\$491.63)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>						<b>(\$983.25)</b>		
			<b>Construction Stockpile - Total</b>							<b>(\$983.25)</b>		
			Construction Stockpile STMI		5	Sep 3, 2024	SYSTEM	\$983.25	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>						<b>\$983.25</b>		
			<b>Construction Stockpile STMI - Total</b>							<b>\$983.25</b>		
			Material		6	Sep 16, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user strawt1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					6	Sep 16, 2024	SYSTEM	(\$5,850.00)				
					7	Oct 1, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user strawt1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					7	Oct 1, 2024	SYSTEM	(\$5,850.00)				
			<b>- Total</b>							<b>\$0.00</b>		
			<b>Material - Total</b>							<b>\$0.00</b>		
			<b>0280 - Total</b>								<b>\$0.00</b>	
			0290	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		6	Sep 16, 2024	SYSTEM	(\$3,630.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	9	Nov 18, 2024				SYSTEM	(\$3,630.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
<b>- Total</b>									<b>(\$7,260.00)</b>			
<b>Construction Stockpile - Total</b>									<b>(\$7,260.00)</b>			
Construction Stockpile STMI		5			Sep 3, 2024	SYSTEM	\$7,260.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
	<b>- Total</b>								<b>\$7,260.00</b>			
<b>Construction Stockpile STMI - Total</b>							<b>\$7,260.00</b>					
<b>0290 - Total</b>								<b>\$0.00</b>				
0300	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		6	Sep 16, 2024	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				9	Nov 18, 2024	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>						<b>(\$7,500.00)</b>			
		<b>Construction Stockpile - Total</b>							<b>(\$7,500.00)</b>			
		Construction Stockpile STMI		5	Sep 3, 2024	SYSTEM	\$7,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>						<b>\$7,500.00</b>			
<b>Construction Stockpile STMI - Total</b>							<b>\$7,500.00</b>					
<b>0300 - Total</b>								<b>\$0.00</b>				
0350	REMOVAL OF EXISTING DECK REPAIR	Overrun	Overrun	3	Aug 1, 2024	SYSTEM	(\$22,150.00)					
				4	Aug 15, 2024	SYSTEM	(\$800.00)					
				5	Sep 3, 2024	SYSTEM	\$22,950.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '50.00000 - 50.00000, 'is applied (if non-zero).				
		<b>Overrun - Total</b>						<b>\$0.00</b>				
		<b>Overrun - Total</b>							<b>\$0.00</b>			
<b>0350 - Total</b>								<b>\$0.00</b>				
0400	SUBSTRUCTURE REPAIR (UNFORMED)	Material		3	Aug 1, 2024	SYSTEM	\$3,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user strawt1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				3	Aug 1, 2024	SYSTEM	(\$3,335.00)					
			<b>- Total</b>						<b>\$0.00</b>			



## Line Item Adjustments by Estimate

Dec 18, 2024

Contract ID: 240315-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3480	0400	SUBSTRUCTURE REPAIR (UNFORMED)	Material - Total						\$0.00	
	0400 - Total								\$0.00	
	0410	SUPERSTRUCTURE REPAIR (UNFORMED)	Material		4	Aug 15, 2024	SYSTEM	\$1,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user strawt1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
	4				Aug 15, 2024	SYSTEM	(\$1,240.00)			
	5				Sep 3, 2024	SYSTEM	\$1,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user strawt1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
	5				Sep 3, 2024	SYSTEM	(\$1,240.00)			
					- Total				\$0.00	
	Material - Total								\$0.00	
	0410 - Total								\$0.00	
	0420	HALF-SOLE REPAIR	Overrun	Overrun	3	Aug 1, 2024	SYSTEM	(\$42,657.00)		
	4				Aug 15, 2024	SYSTEM	(\$35,518.00)			
	5				Sep 3, 2024	SYSTEM	\$78,175.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',59.00000 - 59.00000, 'is applied (if non-zero).		
					Overrun - Total				\$0.00	
	Overrun - Total								\$0.00	
	0420 - Total								\$0.00	
	0440	CLEANING AND EPOXY COATING	Material		6	Sep 16, 2024	SYSTEM	\$21,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user strawt1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
	6				Sep 16, 2024	SYSTEM	(\$21,600.00)			
	7				Oct 1, 2024	SYSTEM	\$21,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user strawt1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
	7				Oct 1, 2024	SYSTEM	(\$21,600.00)			
	8				Nov 4, 2024	SYSTEM	\$21,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user strawt1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
	8				Nov 4, 2024	SYSTEM	(\$21,600.00)			
				- Total				\$0.00		
	Material - Total								\$0.00	
	0440 - Total								\$0.00	
	0450	PROTECTIVE COATING - CONCRETE BENTS AND	Material		6	Sep 16, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user strawt1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
	6				Sep 16, 2024	SYSTEM	(\$5,500.00)			
	7				Oct 1, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user strawt1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
7	Oct 1, 2024				SYSTEM	(\$5,500.00)				
8	Nov 4, 2024				SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user strawt1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
8	Nov 4, 2024				SYSTEM	(\$5,500.00)				
			- Total				\$0.00			
Material - Total								\$0.00		
0450 - Total								\$0.00		
0460	VERTICAL DRAIN	Material			5	Sep 3,	SYSTEM	\$10,282.02	This adjustment offsets the original system-generated Material Payment	



## Line Item Adjustments by Estimate

Dec 18, 2024

Contract ID: 240315-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3480	0460	AT END BENTS	Material			2024			Estimate Item Adjustment (0012) due to user straw1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					5	Sep 3, 2024	SYSTEM	(\$10,282.02)						
					6	Sep 16, 2024	SYSTEM	\$10,282.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user straw1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					6	Sep 16, 2024	SYSTEM	(\$10,282.02)						
					7	Oct 1, 2024	SYSTEM	\$10,282.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user straw1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					7	Oct 1, 2024	SYSTEM	(\$10,282.02)						
					8	Nov 4, 2024	SYSTEM	\$10,282.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user straw1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					8	Nov 4, 2024	SYSTEM	(\$10,282.02)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0460 - Total</b>								<b>\$0.00</b>						
0510		REMOVAL OF EXISTING DECK REPAIR	Overrun	Overrun	7	Oct 1, 2024	SYSTEM	(\$46,450.00)						
					8	Nov 4, 2024	SYSTEM	\$46,450.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',50.00000 - 50.00000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>0510 - Total</b>								<b>\$0.00</b>						
0560		SUBSTRUCTURE REPAIR (UNFORMED)	Material		4	Aug 15, 2024	SYSTEM	\$4,256.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user straw1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					4	Aug 15, 2024	SYSTEM	(\$4,256.00)						
					5	Sep 3, 2024	SYSTEM	\$4,256.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user straw1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					5	Sep 3, 2024	SYSTEM	(\$4,256.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0560 - Total</b>								<b>\$0.00</b>						
0570		SUPERSTRUCTURE REPAIR (UNFORMED)	Material		4	Aug 15, 2024	SYSTEM	\$620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user straw1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					4	Aug 15, 2024	SYSTEM	(\$620.00)						
					5	Sep 3, 2024	SYSTEM	\$620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user straw1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					5	Sep 3, 2024	SYSTEM	(\$620.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0570 - Total</b>								<b>\$0.00</b>						
0580		HALF-SOLE REPAIR	Overrun	Overrun	7	Oct 1, 2024	SYSTEM	(\$7,965.00)						
					8	Nov 4, 2024	SYSTEM	\$7,965.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',59.00000 - 59.00000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>Overrun - Total</b>								<b>\$0.00</b>						
<b>0580 - Total</b>								<b>\$0.00</b>						



## Line Item Adjustments by Estimate

Dec 18, 2024

Contract ID: 240315-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3480	0600	CLEANING AND EPOXY COATING	Material		6	Sep 16, 2024	SYSTEM	\$21,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user strawt1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					6	Sep 16, 2024	SYSTEM	(\$21,600.00)		
					7	Oct 1, 2024	SYSTEM	\$21,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user strawt1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					7	Oct 1, 2024	SYSTEM	(\$21,600.00)		
					8	Nov 4, 2024	SYSTEM	\$21,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user strawt1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					8	Nov 4, 2024	SYSTEM	(\$21,600.00)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0600 - Total</b>								<b>\$0.00</b>	
	0610	PROTECTIVE COATING - CONCRETE BENTS AND	Material		6	Sep 16, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user strawt1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					6	Sep 16, 2024	SYSTEM	(\$5,500.00)		
					7	Oct 1, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user strawt1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					7	Oct 1, 2024	SYSTEM	(\$5,500.00)		
					8	Nov 4, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user strawt1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
8					Nov 4, 2024	SYSTEM	(\$5,500.00)			
<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0610 - Total</b>								<b>\$0.00</b>		
0620	VERTICAL DRAIN AT END BENTS	Material		8	Nov 4, 2024	SYSTEM	\$10,282.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user strawt1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
				8	Nov 4, 2024	SYSTEM	(\$10,282.02)			
				<b>- Total</b>						
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0620 - Total</b>								<b>\$0.00</b>		
5002	CONCRETE APPROACH PAVEMENT	Material		8	Nov 4, 2024	SYSTEM	\$60,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user strawt1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				8	Nov 4, 2024	SYSTEM	(\$60,000.00)			
				<b>- Total</b>						
<b>Material - Total</b>								<b>\$0.00</b>		
<b>5002 - Total</b>								<b>\$0.00</b>		
5003	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		5	Sep 3, 2024	SYSTEM	\$49,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user strawt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				5	Sep 3, 2024	SYSTEM	(\$49,320.00)			
				6	Sep 16, 2024	SYSTEM	\$49,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user strawt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				6	Sep 16, 2024	SYSTEM	(\$49,320.00)			
				7	Oct 1, 2024	SYSTEM	\$49,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user strawt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		



## Line Item Adjustments by Estimate

Dec 18, 2024

Contract ID: 240315-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3480	5003	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		7	Oct 1, 2024	SYSTEM	(\$49,320.00)				
					8	Nov 4, 2024	SYSTEM	\$49,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user strawt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					8	Nov 4, 2024	SYSTEM	(\$49,320.00)				
					<b>- Total</b>						<b>\$0.00</b>	
					<b>Material - Total</b>						<b>\$0.00</b>	
<b>5003 - Total</b>								<b>\$0.00</b>				
J5S3480	5004	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		5	Sep 3, 2024	SYSTEM	\$222,519.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user strawt1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					5	Sep 3, 2024	SYSTEM	(\$222,519.30)				
					6	Sep 16, 2024	SYSTEM	\$222,519.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user strawt1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					6	Sep 16, 2024	SYSTEM	(\$222,519.30)				
					7	Oct 1, 2024	SYSTEM	\$222,519.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user strawt1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					7	Oct 1, 2024	SYSTEM	(\$222,519.30)				
					<b>- Total</b>						<b>\$0.00</b>	
<b>Material - Total</b>						<b>\$0.00</b>						
<b>5004 - Total</b>								<b>\$0.00</b>				
J5S3480	5005	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		8	Nov 4, 2024	SYSTEM	\$49,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user strawt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					8	Nov 4, 2024	SYSTEM	(\$49,320.00)				
					<b>- Total</b>						<b>\$0.00</b>	
<b>Material - Total</b>						<b>\$0.00</b>						
<b>5005 - Total</b>								<b>\$0.00</b>				
J5S3480	5006	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		8	Nov 4, 2024	SYSTEM	\$222,519.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user strawt1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					8	Nov 4, 2024	SYSTEM	(\$222,519.30)				
					<b>- Total</b>						<b>\$0.00</b>	
<b>Material - Total</b>						<b>\$0.00</b>						
<b>5006 - Total</b>								<b>\$0.00</b>				
J5S3480	5007	CONCRETE PAVEMENT (8 1/2 IN. NON-REINF,	Material		3	Aug 1, 2024	SYSTEM	\$52,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					3	Aug 1, 2024	SYSTEM	(\$52,880.00)				
					4	Aug 15, 2024	SYSTEM	\$52,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					4	Aug 15, 2024	SYSTEM	(\$52,880.00)				
					5	Sep 3, 2024	SYSTEM	\$52,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					5	Sep 3, 2024	SYSTEM	(\$52,880.00)				
					6	Sep 16, 2024	SYSTEM	\$52,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user strawt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					6	Sep 16, 2024	SYSTEM	(\$52,880.00)				





## Line Item Adjustments by Estimate

Dec 18, 2024

Contract ID: 240315-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3480	5007	CONCRETE PAVEMENT (8 1/2 IN. NON-REINF,	Material		7	Oct 1, 2024	SYSTEM	\$52,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user strawt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					7	Oct 1, 2024	SYSTEM	(\$52,880.00)						
					8	Nov 4, 2024	SYSTEM	\$52,880.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					8	Nov 4, 2024	SYSTEM	(\$52,880.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					Other Item Adjustment	FUEL	3	Aug 1, 2024	strawt1	\$82.89	This adjustment is to offset an autogenerated fuel adjustment. This item was an agreed upon price for a VE change order and does not require a fuel adjustment.			
					<b>FUEL - Total</b>								<b>\$82.89</b>	
					<b>Other Item Adjustment - Total</b>								<b>\$82.89</b>	
					Price FUEL		3	Aug 1, 2024	SYSTEM	(\$82.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					<b>- Total</b>								<b>(\$82.89)</b>	
					<b>Price FUEL - Total</b>								<b>(\$82.89)</b>	
					<b>5007 - Total</b>								<b>\$0.00</b>	
					5008	MISC. AGGREGATE FOR BASE	Material		3	Aug 1, 2024	SYSTEM	\$6,998.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
									3	Aug 1, 2024	SYSTEM	(\$6,998.75)		
									4	Aug 15, 2024	SYSTEM	\$6,998.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
									4	Aug 15, 2024	SYSTEM	(\$6,998.75)		
									5	Sep 3, 2024	SYSTEM	\$6,998.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
5	Sep 3, 2024	SYSTEM	(\$6,998.75)											
6	Sep 16, 2024	SYSTEM	\$6,998.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
6	Sep 16, 2024	SYSTEM	(\$6,998.75)											
7	Oct 1, 2024	SYSTEM	\$6,998.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
7	Oct 1, 2024	SYSTEM	(\$6,998.75)											
8	Nov 4, 2024	SYSTEM	\$6,998.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
8	Nov 4, 2024	SYSTEM	(\$6,998.75)											
9	Nov 18, 2024	SYSTEM	\$6,998.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
9	Nov 18, 2024	SYSTEM	(\$6,998.75)											
<b>- Total</b>									<b>\$0.00</b>					
<b>Material - Total</b>								<b>\$0.00</b>						
<b>5008 - Total</b>								<b>\$0.00</b>						
5009	TUBULAR MARKER	Material		3	Aug 1, 2024	SYSTEM	\$3,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user strawt1 overriding Payment Estimate Exception 11 on the current Payment Estimate.						
				3	Aug 1, 2024	SYSTEM	(\$3,750.00)							



## Line Item Adjustments by Estimate

Dec 18, 2024

Contract ID: 240315-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3480	5009	TUBULAR MARKER	Material		4	Aug 15, 2024	SYSTEM	\$3,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user strawt1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					4	Aug 15, 2024	SYSTEM	(\$3,750.00)			
					5	Sep 3, 2024	SYSTEM	\$3,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user strawt1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
					5	Sep 3, 2024	SYSTEM	(\$3,750.00)			
									<b>- Total</b>	\$0.00	
									<b>Material - Total</b>	\$0.00	
									<b>5009 - Total</b>	\$0.00	
	5013	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		3	Aug 1, 2024	SYSTEM	\$7,812.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user strawt1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					3	Aug 1, 2024	SYSTEM	(\$7,812.50)			
					4	Aug 15, 2024	SYSTEM	\$7,812.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user strawt1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					4	Aug 15, 2024	SYSTEM	(\$7,812.50)			
					5	Sep 3, 2024	SYSTEM	\$7,812.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user strawt1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					5	Sep 3, 2024	SYSTEM	(\$7,812.50)			
					6	Sep 16, 2024	SYSTEM	\$7,812.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user strawt1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
6					Sep 16, 2024	SYSTEM	(\$7,812.50)				
7					Oct 1, 2024	SYSTEM	\$7,812.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user strawt1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
7					Oct 1, 2024	SYSTEM	(\$7,812.50)				
8					Nov 4, 2024	SYSTEM	\$7,812.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user strawt1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
8					Nov 4, 2024	SYSTEM	(\$7,812.50)				
								<b>- Total</b>	\$0.00		
								<b>Material - Total</b>	\$0.00		
								<b>5013 - Total</b>	\$0.00		
<b>J5S3480 - Total</b>								<b>(\$782.50)</b>			
<b>Overall - Total</b>								<b>(\$782.50)</b>			



---

**Contract Adjustments for Contract - 240315-D02**

There are no contract adjustments to display for this contract.