



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 18, 2024

Pay Estimate Created Date: July 16, 2024

Progress Estimate Number 2	Contract ID 240315-D02 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start July 1, 2024 Pay Period End July 15, 2024	Original Contract Amount \$2,123,813.44 Net Change Order Amount \$0.00 Current Contract Amount \$2,123,813.44
--------------------------------------	--	---	--

Approval Date		By User
July 16, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	strawt1
July 16, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gabelj3
July 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024		3.96%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 3, 2024	April 3, 2024	
Letting Date	March 15, 2024	March 15, 2024	
Notice to Proceed Date	May 6, 2024	May 6, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
240315-D02			
Total Posted Items Pay	\$76,599.00	\$7,547.00	\$84,146.00
Gross Item Adjustments	(\$6,702.55)	\$0.00	(\$6,702.55)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$7,547.00	\$77,443.45
Contract Total Payable This Estimate:	\$69,896.45		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3480	0120	6161005	CONSTRUCTION SIGNS	SQFT	\$13.000	246	\$3,198.00
	0150	6161030	TYPE III MOVEABLE BARRICADE	EA	\$295.000	7	\$2,065.00
	0230	6207001	PAVEMENT MARKING REMOVAL	LF	\$2.150	325	\$698.75
	0240	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	LF	\$2.150	4,995	\$10,739.25
	0250	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$25.000	418	\$10,450.00
	0340	2161502	REMOVAL OF CONCRETE WEARING SURFACE	SQFT	\$4.000	12,362	\$49,448.00
Project J5S3480 - Total							\$76,599.00
Overall - Total							\$76,599.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3480	0140	CHANNELIZER (TRIM LINE)	Material			-60	\$27.00	(\$1,620.00)
	0140	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	60	\$27.00	\$1,620.00
	0150	TYPE III MOVEABLE	Overrun			-7	\$295.00	(\$2,065.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 18, 2024

Pay Estimate Created Date: July 16, 2024

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 2		Contract ID 240315-D02 Prime Contractor Emery Sapp & Sons, Inc.		Pay Period Start July 1, 2024 Pay Period End July 15, 2024		Original Contract Amount \$2,123,813.44 Net Change Order Amount \$0.00 Current Contract Amount \$2,123,813.44		
J5S3480		BARRICADE						
	0150	TYPE III MOVEABLE BARRICADE	Material			-10	\$295.00	(\$2,950.00)
	0150	TYPE III MOVEABLE BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user strawt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	10	\$295.00	\$2,950.00
	0160	FLASHING ARROW PANEL	Material			-2	\$1,585.00	(\$3,170.00)
	0160	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	2	\$1,585.00	\$3,170.00
	0240	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun			-2,157	\$2.15	(\$4,637.55)
Total								(\$6,702.55)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 18, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3480	FAS S403(8)	2 Bridge rehabilitations	LP 44	PULASKI	over Route I-44 in St. Roberts

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3480	Posted Item Pay	\$76,599.00	\$7,547.00	\$84,146.00
	Gross Item Adjustments	(\$6,702.55)	\$0.00	(\$6,702.55)
	Gross Item Pay	\$69,896.45	\$7,547.00	\$77,443.45
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 18, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3480, Item 6161025, Project Item Line Number 0140, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Pending QA/QC Report	straw1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3480, Item 6161030, Project Item Line Number 0150, Material Set 616103096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Pending QA/QC Report	straw1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3480, Item 6161040, Project Item Line Number 0160, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Pending QA/QC Report	straw1	Overridden
Estimate Exception Type: Item Overrun: Contract 240315-D02, Contract Project J5S3480, Project Item Line Number 0150, Contract Line Item Number 0150, Item 6161030, Minor Item.	Pending change order	straw1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240315-D02, Contract Project J5S3480, Project Item Line Number 0240, Contract Line Item Number 0240, Item 6208076, Minor Item.	Pending change order	straw1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240315-D02	J5S3480	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$34,350.00	\$0.00
		0001	0020	2039907	MISC.CLASS A EXCAVATION	178.00	0.00	178.00	CUYD	0.00	\$25.00	\$0.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	8.00	0.00	8.00	100F	0.00	\$1,500.00	\$0.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	90.70	0.00	90.70	TONS	0.00	\$385.00	\$0.00
		0001	0050	4071005	TACK COAT	85.00	0.00	85.00	GAL	0.00	\$5.50	\$0.00
		0001	0060	5041000	CONCRETE APPROACH PAVEMENT	200.00	0.00	200.00	SQYD	0.00	\$325.00	\$0.00
		0001	0070	6113020	FURNISHING TYPE 2 ROCK BLANKET	178.00	0.00	178.00	CUYD	0.00	\$70.00	\$0.00
		0001	0080	6113040	PLACING TYPE 2 ROCK BLANKET	178.00	0.00	178.00	CUYD	0.00	\$30.00	\$0.00
		0001	0090	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	0.00	\$2,700.00	\$0.00
		0001	0100	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$1,300.00	\$0.00
		0001	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	0.00	\$3,353.00	\$0.00
		0001	0120	6161005	CONSTRUCTION SIGNS	693.00	0.00	693.00	SQFT	390.00	\$13.00	\$5,070.00
		0001	0130	6161010	RELOCATED SIGNS	725.00	0.00	725.00	SQFT	0.00	\$12.00	\$0.00
		0001	0140	6161025	CHANNELIZER (TRIM LINE)	60.00	0.00	60.00	EA	60.00	\$27.00	\$1,620.00
		0001	0150	6161030	TYPE III MOVEABLE BARRICADE	3.00	0.00	3.00	EA	10.00	\$295.00	\$2,950.00
		0001	0160	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	2.00	\$1,585.00	\$3,170.00
		0001	0170	6161055	SEQUENTIAL FLASHING WARNING LIGHT	6.00	0.00	6.00	EA	0.00	\$244.00	\$0.00
		0001	0180	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	830.00	0.00	830.00	LF	0.00	\$25.00	\$0.00
		0001	0190	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	2,390.00	0.00	2,390.00	LF	0.00	\$10.00	\$0.00
		0001	0200	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$210,000.00	\$0.00
		0001	0210	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,190.00	0.00	2,190.00	LF	0.00	\$2.15	\$0.00
		0001	0220	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,896.00	0.00	1,896.00	LF	0.00	\$3.20	\$0.00
		0001	0230	6207001	PAVEMENT MARKING REMOVAL	2,780.00	0.00	2,780.00	LF	325.00	\$2.15	\$698.75
		0001	0240	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	2,838.00	0.00	2,838.00	LF	4,995.00	\$2.15	\$10,739.25
		0001	0250	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	839.00	0.00	839.00	SQYD	418.00	\$25.00	\$10,450.00
		0001	0260	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	331.00	0.00	331.00	SQYD	0.00	\$7.50	\$0.00
		0001	0270	8061019	SILT FENCE	369.00	0.00	369.00	LF	0.00	\$3.50	\$0.00
		0010	0280	6061060	MGS GUARDRAIL	300.00	0.00	300.00	LF	0.00	\$39.00	\$0.00
		0010	0290	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,500.00	\$0.00
		0010	0300	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,900.00	\$0.00
		0070	0310	2061000	CLASS 1 EXCAVATION	160.00	0.00	160.00	CUYD	0.00	\$51.00	\$0.00
		0070	0320	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0070	0330	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,374.00	0.00	1,374.00	SQYD	0.00	\$80.00	\$0.00
		0070	0340	2161502	REMOVAL OF CONCRETE WEARING SURFACE	12,362.00	0.00	12,362.00	SQFT	12,362.00	\$4.00	\$49,448.00
		0070	0350	2161503	REMOVAL OF EXISTING DECK REPAIR	150.00	0.00	150.00	SQFT	0.00	\$50.00	\$0.00
		0070	0360	5031010A	BRIDGE APPROACH SLAB (MAJOR)	137.00	0.00	137.00	SQYD	0.00	\$480.00	\$0.00
		0070	0370	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	10.00	0.00	10.00	CY	0.00	\$700.00	\$0.00
		0070	0380	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,374.00	0.00	1,374.00	SQYD	0.00	\$179.50	\$0.00
		0070	0390	7031004	DIAMOND GRINDING	1,374.00	0.00	1,374.00	SQYD	0.00	\$12.75	\$0.00
		0070	0400	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	50.00	0.00	50.00	SQFT	0.00	\$115.00	\$0.00
		0070	0410	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	25.00	0.00	25.00	SQFT	0.00	\$310.00	\$0.00
		0070	0420	7040104	HALF-SOLE REPAIR	2,000.00	0.00	2,000.00	SQFT	0.00	\$59.00	\$0.00
		0070	0430	7040106	FULL DEPTH REPAIR	500.00	0.00	500.00	SQFT	0.00	\$178.00	\$0.00
		0070	0440	7040113	CLEANING AND EPOXY COATING	4,800.00	0.00	4,800.00	SQFT	0.00	\$4.50	\$0.00
		0070	0450	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS	1.00	0.00	1.00	LS	0.00	\$5,500.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
240315-D02	J5S3480				(EPOXY)								
			0070	0460	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$5,141.01	\$0.00
			0071	0470	2061000	CLASS 1 EXCAVATION	160.00	0.00	160.00	CUYD	0.00	\$51.00	\$0.00
			0071	0480	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
			0071	0490	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,374.00	0.00	1,374.00	SQYD	0.00	\$80.00	\$0.00
			0071	0500	2161502	REMOVAL OF CONCRETE WEARING SURFACE	12,362.00	0.00	12,362.00	SQFT	0.00	\$4.00	\$0.00
			0071	0510	2161503	REMOVAL OF EXISTING DECK REPAIR	150.00	0.00	150.00	SQFT	0.00	\$50.00	\$0.00
			0071	0520	5031010A	BRIDGE APPROACH SLAB (MAJOR)	137.00	0.00	137.00	SQYD	0.00	\$480.00	\$0.00
			0071	0530	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	10.00	0.00	10.00	CY	0.00	\$700.00	\$0.00
			0071	0540	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,374.00	0.00	1,374.00	SQYD	0.00	\$179.50	\$0.00
			0071	0550	7031004	DIAMOND GRINDING	1,374.00	0.00	1,374.00	SQYD	0.00	\$12.75	\$0.00
			0071	0560	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	50.00	0.00	50.00	SQFT	0.00	\$133.00	\$0.00
			0071	0570	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	25.00	0.00	25.00	SQFT	0.00	\$310.00	\$0.00
			0071	0580	7040104	HALF-SOLE REPAIR	2,000.00	0.00	2,000.00	SQFT	0.00	\$59.00	\$0.00
			0071	0590	7040106	FULL DEPTH REPAIR	500.00	0.00	500.00	SQFT	0.00	\$178.00	\$0.00
			0071	0600	7040113	CLEANING AND EPOXY COATING	4,800.00	0.00	4,800.00	SQFT	0.00	\$4.50	\$0.00
			0071	0610	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$5,500.00	\$0.00
			0071	0620	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$5,141.01	\$0.00
Project J5S3480 - Total Value Posted to Date as of Report Generated Date												\$84,146.00	
240315-D02 Overall - Total Value Posted to Date as of Report Generated Date												\$84,146.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3480

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0120	6161005	CONSTRUCTION SIGNS	7/9/24	7/12/24	246.00	SQFT	See Template					
0150	6161030	TYPE III MOVEABLE BARRICADE	7/9/24	7/12/24	7.00	EA	Bridge A08012					
0230	6207001	PAVEMENT MARKING REMOVAL	7/15/24	7/16/24	325.00	LF	Phase one approach on EB side					
0240	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	7/15/24	7/16/24	4,995.00	LF	Phase 1 from EB to WB LP 44					
0250	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	7/10/24	7/12/24	418.00	SQYD	RT Side LP 44 from STA 978+58.74 - 979+08.74 and STA 984+05.75 - 984+55.75					
0340	2161502	REMOVAL OF CONCRETE WEARING SURFACE	7/12/24	7/12/24	12,362.00	SQFT	A08012 Bridge Deck					

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5S3480	0120	June 24, 2024	144	WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		1.240	WB I-44 Loop Right Side	1.00	16.00			16.00
				WO4-1aR 48x48 16.00 MERGE (ARROW SYMBOL)		1.240	WB I-44 Loop Left Side	1.00	16.00			16.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		1.132	WB I-44 Loop Both Sides	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.018	WB I-44 Loop Both Sides	2.00	16.00			32.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		3.817	EB I-44 Loop Right Side	1.00	16.00			16.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		3.780	EB I-44 Loop Right Side	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		3.645	EB I-44 Loop Right Side	1.00	16.00			16.00
		July 9, 2024	246	WO5-1 48x48 16.00 ROAD/BRIDGE/RAMP NARROWS		4.000	EB I-44 Loop Right Side	1.00	16.00			16.00
				WO13-1 30x30 6.25 ADVISORY SPEED (PLAQUE)		4.000	EB I-44 Loop Right Side	1.00	6.25			6.25
				WO13-1 30x30 6.25 ADVISORY SPEED (PLAQUE)		4.162	EB I-44 Loop Both Sides	2.00	6.25			12.50
				WO1-4L 48x48 16.00 REVERSE CURVE (SYMBOL LEFT ARROW)		4.162	EB I-44 Loop Both Sides	2.00	16.00			32.00
				WO1-6 60x30 12.50 HORIZONTAL ARROW (SYMBOL)		4.208	EB I-44 Loop Right Side	1.00	12.50			12.50
				R11-2 48x30 10.00 ROAD CLOSED		4.209	EB I-44 Loop Right Side	1.00	10.00			10.00
				WO1-6 60x30 12.50 HORIZONTAL ARROW (SYMBOL)		4.210	EB I-44 Loop Right Side	1.00	12.50			12.50
				R4-1 36x48 12.00 DO NOT PASS		4.249	EB I-44 Loop Right Side	1.00	12.00			12.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		4.249	EB I-44 Loop Right Side	1.00	6.00			6.00
				WO6-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)		4.265	EB I-44 Loop Right Side	1.00	16.00			16.00
				WO1-4R 48x48 16.00 REVERSE CURVE (SYMBOL RIGHT ARROW)		4.399	EB I-44 Loop Right Side	1.00	16.00			16.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		3.915	EB I-44 Loop Right Side	1.00	6.00			6.00
				WO13-1 30x30 6.25 ADVISORY SPEED (PLAQUE)		4.399	EB I-44 Loop Right Side	1.00	6.25			6.25
				WO6-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)		1.527	WB I-44 Loop Right Side	1.00	16.00			16.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		1.516	WB I-44 Loop Right Side	1.00	6.00			6.00
				R4-1 36x48 12.00 DO NOT PASS		1.516	WB I-44 Loop Right Side	1.00	12.00			12.00
				R2-1 36x48 12.00 SPEED LIMIT XX		1.291	WB I-44 Loop Both Sides	2.00	12.00			24.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		1.291	WB I-44 Loop Both Sides	2.00	6.00			12.00
				R2-1 36x48 12.00 SPEED LIMIT XX		3.915	EB I-44 Loop Right Side	1.00	12.00			12.00
0120 - Total												390



Line Item Adjustments by Estimate

Jul 18, 2024

Contract ID: 240315-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3480	0140	CHANNELIZER (TRIM LINE)	Material		1	Jul 1, 2024	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user straw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					1	Jul 1, 2024	SYSTEM	(\$1,620.00)					
					2	Jul 16, 2024	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user straw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					2	Jul 16, 2024	SYSTEM	(\$1,620.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0140 - Total							\$0.00	
					0150	TYPE III MOVEABLE BARRICADE	Material		1	Jul 1, 2024	SYSTEM	\$885.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user straw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
	1	Jul 1, 2024	SYSTEM	(\$885.00)									
	2	Jul 16, 2024	SYSTEM	\$2,950.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user straw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
	2	Jul 16, 2024	SYSTEM	(\$2,950.00)									
	- Total								\$0.00				
	Material - Total								\$0.00				
	Overrun	Overrun	2	Jul 16, 2024					SYSTEM	(\$2,065.00)			
	Overrun - Total								(\$2,065.00)				
	Overrun - Total								(\$2,065.00)				
	0150 - Total								(\$2,065.00)				
	0160	FLASHING ARROW PANEL	Material		1	Jul 1, 2024	SYSTEM	\$3,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user straw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					1	Jul 1, 2024	SYSTEM	(\$3,170.00)					
					2	Jul 16, 2024	SYSTEM	\$3,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user straw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					2	Jul 16, 2024	SYSTEM	(\$3,170.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0160 - Total							\$0.00	
					0240	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun	Overrun	2	Jul 16, 2024	SYSTEM	(\$4,637.55)	
Overrun - Total									(\$4,637.55)				
Overrun - Total									(\$4,637.55)				
0240 - Total							(\$4,637.55)						
J5S3480 - Total							(\$6,702.55)						
Overall - Total							(\$6,702.55)						



Contract Adjustments for Contract - 240315-D02

There are no contract adjustments to display for this contract.