



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 18, 2024

Pay Estimate Created Date: September 16, 2024

<b>Progress Estimate Number</b> 5	<b>Contract ID</b> 240315-D03 <b>Prime Contractor</b> Concrete Solution LLC	<b>Pay Period Start</b> September 2, 2024 <b>Pay Period End</b> September 15, 2024	<b>Original Contract Amount</b> \$356,196.70 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$356,196.70
--------------------------------------	--------------------------------------------------------------------------------	---------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
September 16, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	schaua1
September 16, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	kronej1
September 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		71.68%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 3, 2024	April 3, 2024	
Letting Date	March 15, 2024	March 15, 2024	
Notice to Proceed Date	May 6, 2024	May 6, 2024	
Open to Traffic Date			
Work Began Date	July 8, 2024	July 8, 2024	

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
240315-D03			
Total Posted Items Pay	\$43,181.10	\$212,138.77	\$255,319.87
Gross Item Adjustments	\$0.00	(\$7,673.74)	(\$7,673.74)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$204,465.03	\$247,646.13
<b>Contract Total Payable This Estimate:</b>	<b>\$43,181.10</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3546	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$11.000	286.1	\$3,147.10
	0090	6085008	PAVED APPROACH, 8 IN.	SQYD	\$155.000	242.8	\$37,634.00
	0240	8059901	MISC.SEEDING AND MULCHING	LS	\$8,000.000	0.3	\$2,400.00
<b>Project J5S3546 - Total</b>							<b>\$43,181.10</b>
<b>Overall - Total</b>							<b>\$43,181.10</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3546	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-1,089.97	\$11.00	(\$11,989.67)
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,089.97	\$11.00	\$11,989.67
	0040	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material			-220.6	\$142.00	(\$31,325.20)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 18, 2024

Pay Estimate Created Date: September 16, 2024

Progress Estimate Number 5		Contract ID 240315-D03 Prime Contractor Concrete Solution LLC		Pay Period Start September 2, 2024 Pay Period End September 15, 2024		Original Contract Amount \$356,196.70 Net Change Order Amount \$0.00 Current Contract Amount \$356,196.70		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3546	0040	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	220.6	\$142.00	\$31,325.20
	0050	CONCRETE MEDIAN	Material			-14.3	\$200.00	(\$2,860.00)
	0050	CONCRETE MEDIAN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	14.3	\$200.00	\$2,860.00
	0060	CONCRETE CURB RAMP	Material			-298.5	\$142.00	(\$42,387.00)
	0060	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	298.5	\$142.00	\$42,387.00
	0090	PAVED APPROACH, 8 IN.	Material			-242.8	\$155.00	(\$37,634.00)
	0090	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	242.8	\$155.00	\$37,634.00
	0100	CONCRETE SIDEWALK, 4 IN.	Material			-227.9	\$80.00	(\$18,232.00)
	0100	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	227.9	\$80.00	\$18,232.00
	0110	CONCRETE SIDEWALK, 7 IN.	Material			-48.5	\$120.00	(\$5,820.00)
	0110	CONCRETE SIDEWALK, 7 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	48.5	\$120.00	\$5,820.00
	0130	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-253.5	\$35.00	(\$8,872.50)
	0130	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	253.5	\$35.00	\$8,872.50
	0140	INTEGRAL CURB TYPE M	Material			-27.5	\$48.00	(\$1,320.00)
	0140	INTEGRAL CURB TYPE M	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schaua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	27.5	\$48.00	\$1,320.00
	0230	REINFORCING STEEL (EPOXY COATED)	Material			-40	\$10.00	(\$400.00)
	0230	REINFORCING STEEL (EPOXY COATED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schaua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	40	\$10.00	\$400.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 18, 2024

Pay Estimate Created Date: September 16, 2024

<b>Progress Estimate Number</b> 5	<b>Contract ID</b> 240315-D03 <b>Prime Contractor</b> Concrete Solution LLC	<b>Pay Period Start</b> September 2, 2024 <b>Pay Period End</b> September 15, 2024	<b>Original Contract Amount</b> \$356,196.70 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$356,196.70
--------------------------------------	--------------------------------------------------------------------------------	---------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3546	0290	2 IN. PSST POST - 12 GA.	Material			-64	\$16.00	(\$1,024.00)
	0290	2 IN. PSST POST - 12 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	64	\$16.00	\$1,024.00
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on September 18, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3546	FAS S403(12)	ADA improvements	240,5,I-70 OR,T,F	HOWARD	at various location in Columbia, Stoutland, Fayette, New Franklin and Sleeper

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3546	<b>Posted Item Pay</b>	\$43,181.10	\$212,138.77	\$255,319.87
	<b>Gross Item Adjustments</b>	\$0.00	(\$7,673.74)	(\$7,673.74)
	<b>Gross Item Pay</b>	<b>\$43,181.10</b>	<b>\$204,465.03</b>	<b>\$247,646.13</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 18, 2024

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 3040504, Project Item Line Number 0030, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 3040504, Project Item Line Number 0030, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 5021108, Project Item Line Number 0040, Material Set 502110896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 5021108, Project Item Line Number 0040, Material Set 502110896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 5021108, Project Item Line Number 0040, Material Set 502110896, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 5021108, Project Item Line Number 0040, Material Set 502110896, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 5021108, Project Item Line Number 0040, Material Set 502110896, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6081000, Project Item Line Number 0050, Material Set 608100096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6081010, Project Item Line Number 0060, Material Set 608101096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6081010, Project Item Line Number 0060, Material Set 608101096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 1057JMFPRF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFPRF is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6086007, Project Item Line Number 0110, Material Set 608600796, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6092011, Project Item Line Number 0130, Material Set 609201196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6092013, Project Item Line Number 0140, Material Set 609201396, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 7101000, Project Item Line Number 0230, Material Set 710100096, Material 1036RSDFE42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 7101000, Project Item Line Number 0230, Material Set 710100096, Material 1036RSDFE42M19 - Rein Steel EC No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with materials to resolve.	schau1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 7101000, Project Item Line Number 0230, Material Set 710100096, Material 1036RSDFE42M22 - Rein Steel EC No. 7/M22 Gr	Working with materials to resolve.	schau1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on September 18, 2024

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 7101000, Project Item Line Number 0230, Material Set 710100096, Material 1036RSDFEC42M25 - Rein Steel EC No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with materials to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 7101000, Project Item Line Number 0230, Material Set 710100096, Material 1036RSDFEC42M29 - Rein Steel EC No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with materials to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 7101000, Project Item Line Number 0230, Material Set 710100096, Material 1036RSSRECA B - Epoxy Ctd Sprl Stl Rein for Anch Bolts @, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with materials to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 7101000, Project Item Line Number 0230, Material Set 710100096, Material 1036RSDFEC42M13 - Rein Steel EC No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with materials to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 9031270A, Project Item Line Number 0290, Material Set 9031270A96, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Working with materials to resolve.	schaua1	Overridden
Estimate Exception Type: Item Overrun: Contract 240315-D03, Contract Project J5S3546, Project Item Line Number 0050, Contract Line Item Number 0050, Item 6081000, Minor Item.	Will have change order when final quantity is known.	schaua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240315-D03, Contract Project J5S3546, Project Item Line Number 0110, Contract Line Item Number 0110, Item 6086007, Minor Item.	Will have change order when final quantity is known.	schaua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240315-D03, Contract Project J5S3546, Project Item Line Number 0130, Contract Line Item Number 0130, Item 6092011, Minor Item.	Will have change order when final quantity is known.	schaua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240315-D03, Contract Project J5S3546, Project Item Line Number 0140, Contract Line Item Number 0140, Item 6092013, Minor Item.	Will have change order when final quantity is known.	schaua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240315-D03, Contract Project J5S3546, Project Item Line Number 0070, Contract Line Item Number 0070, Item 6081012, Minor Item.	Will have change order when final quantity is known.	schaua1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
240315-D03	J5S3546	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.80	\$35,000.00	\$28,000.00	
		0001	0020	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	1,663.00	0.00	1,663.00	LF	947.75	\$15.00	\$14,216.25	
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,420.00	0.00	1,420.00	SQYD	1,089.97	\$11.00	\$11,989.67	
		0001	0040	5021108	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	248.00	0.00	248.00	SQYD	220.60	\$142.00	\$31,325.20	
		0001	0050	6081000	CONCRETE MEDIAN	3.60	0.00	3.60	SQYD	14.30	\$200.00	\$2,860.00	
		0001	0060	6081010	CONCRETE CURB RAMP	300.60	0.00	300.60	SQYD	298.50	\$142.00	\$42,387.00	
		0001	0070	6081012	TRUNCATED DOMES	285.00	0.00	285.00	SQFT	290.00	\$35.00	\$10,150.00	
		0001	0080	6082023	HAND-RAILING FOR STEPS WITHOUT BALUSTERS	26.00	0.00	26.00	LF	0.00	\$90.00	\$0.00	
		0001	0090	6085008	PAVED APPROACH, 8 IN.	292.00	0.00	292.00	SQYD	242.80	\$155.00	\$37,634.00	
		0001	0100	6086004	CONCRETE SIDEWALK, 4 IN.	567.80	0.00	567.80	SQYD	227.90	\$80.00	\$18,232.00	
		0001	0110	6086007	CONCRETE SIDEWALK, 7 IN.	43.20	0.00	43.20	SQYD	48.50	\$120.00	\$5,820.00	
		0001	0120	6091041	CONCRETE GUTTER TYPE A	21.00	0.00	21.00	LF	0.00	\$63.00	\$0.00	
		0001	0130	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	248.00	0.00	248.00	LF	253.50	\$35.00	\$8,872.50	
		0001	0140	6092013	INTEGRAL CURB TYPE M	25.00	0.00	25.00	LF	27.50	\$48.00	\$1,320.00	
		0001	0150	6099903	MISC.CURB AND GUTTER, TYPE B, SPECIAL	110.00	0.00	110.00	LF	50.00	\$48.00	\$2,400.00	
		0001	0160	6161005	CONSTRUCTION SIGNS	332.00	0.00	332.00	SQFT	123.00	\$7.25	\$891.75	
		0001	0170	6161025	CHANNELIZER (TRIM LINE)	92.00	0.00	92.00	EA	65.00	\$16.50	\$1,072.50	
		0001	0180	6169902	MISC.DETECTABLE PEDESTRIAN BARRICADE	12.00	0.00	12.00	EA	0.00	\$200.00	\$0.00	
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$41,500.00	\$31,125.00	
		0001	0200	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	20.00	0.00	20.00	EA	0.00	\$275.00	\$0.00	
		0001	0210	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00	
		0001	0220	7034001	CLASS B-1 CONCRETE	1.00	0.00	1.00	CUYD	1.00	\$1,200.00	\$1,200.00	
		0001	0230	7101000	REINFORCING STEEL (EPOXY COATED)	40.00	0.00	40.00	LB	40.00	\$10.00	\$400.00	
		0001	0240	8059901	MISC.SEEDING AND MULCHING	1.00	0.00	1.00	LS	0.50	\$8,000.00	\$4,000.00	
		0001	0250	8061006	ALTERNATE DITCH CHECK	30.00	0.00	30.00	LF	0.00	\$20.00	\$0.00	
		0001	0260	8061007A	CURB INLET CHECK	4.00	0.00	4.00	EA	0.00	\$250.00	\$0.00	
		0001	0270	8061016	SEDIMENT REMOVAL	17.00	0.00	17.00	CUYD	0.00	\$50.00	\$0.00	
		0001	0280	8061019	SILT FENCE	931.00	0.00	931.00	LF	0.00	\$4.50	\$0.00	
		0040	0290	9031270A	2 IN. PSST POST - 12 GA.	80.00	0.00	80.00	LF	64.00	\$16.00	\$1,024.00	
		0040	0300	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	5.00	0.00	5.00	EA	4.00	\$100.00	\$400.00	
		Project J5S3546 - Total Value Posted to Date as of Report Generated Date											\$255,319.87
		240315-D03 Overall - Total Value Posted to Date as of Report Generated Date											\$255,319.87



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J5S3546

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0030	3040504	TYPE 5 AGGREGATE FOR BASE	9/3/24	9/16/24	40.20	SQYD	New Franklin Station 426+46.15 Paved Approach					Plan quantity for approach. School to cover cost to widen to 64.9SQYD's
			9/10/24	9/16/24	143.20	SQYD	Columbia Station 304+50.00				Half of the paved approach at this location.	
			9/12/24	9/16/24	102.70	SQYD	Columbia sidewalk from Cajun Crab House paved approach to paved approach at Drive Time.	304+50.00		302+76.61		
0090	6085008	PAVED APPROACH, 8 IN.	9/4/24	9/16/24	40.20	SQYD	New Franklin Station 426+46.15					Plan quantity for approach. School to cover cost to widen to 64.9SQYD's
			9/11/24	9/16/24	166.90	SQYD	Columbia Station 304+50.00				Half of the paved approach at this location.	
			9/12/24	9/16/24	35.70	SQYD	Columbia Station 302+76.61				Half of the paved approach at this location.	
0240	8059901	MISC. SEEDING	9/5/24	9/16/24	0.30	LS	All seeding completed except for Columbia areas.					

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available





### Line Item Adjustments by Estimate

Contract ID: 240315-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3546	0030	TYPE 5 AGGREGATE FOR BASE	Material		2	Aug 2, 2024	SYSTEM	\$4,926.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					2	Aug 2, 2024	SYSTEM	(\$4,926.57)						
					3	Aug 16, 2024	SYSTEM	\$5,578.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Aug 16, 2024	SYSTEM	(\$5,578.87)						
					4	Sep 3, 2024	SYSTEM	\$8,842.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Sep 3, 2024	SYSTEM	(\$8,842.57)						
					5	Sep 16, 2024	SYSTEM	\$11,989.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Sep 16, 2024	SYSTEM	(\$11,989.67)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0030 - Total</b>								<b>\$0.00</b>	
					0040		CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material		1	Jul 15, 2024	SYSTEM	\$1,178.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										1	Jul 15, 2024	SYSTEM	(\$1,178.60)	
										2	Aug 2, 2024	SYSTEM	\$25,361.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
2	Aug 2, 2024	SYSTEM	(\$25,361.20)											
3	Aug 16, 2024	SYSTEM	\$27,519.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
3	Aug 16, 2024	SYSTEM	(\$27,519.60)											
4	Sep 3, 2024	SYSTEM	\$31,325.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
4	Sep 3, 2024	SYSTEM	(\$31,325.20)											
5	Sep 16, 2024	SYSTEM	\$31,325.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
5	Sep 16, 2024	SYSTEM	(\$31,325.20)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>										<b>\$0.00</b>				
<b>0040 - Total</b>										<b>\$0.00</b>				
0050		CONCRETE MEDIAN	Material							2	Aug 2, 2024	SYSTEM	\$1,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					2	Aug 2, 2024	SYSTEM	(\$1,060.00)						
					3	Aug 16, 2024	SYSTEM	\$1,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					3	Aug 16, 2024	SYSTEM	(\$1,060.00)						
					4	Sep 3, 2024	SYSTEM	\$2,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					



### Line Item Adjustments by Estimate

Contract ID: 240315-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3546	0050	CONCRETE MEDIAN	Material		4	Sep 3, 2024	SYSTEM	(\$2,860.00)					
					5	Sep 16, 2024	SYSTEM	\$2,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					5	Sep 16, 2024	SYSTEM	(\$2,860.00)					
					<b>- Total</b>							<b>\$0.00</b>	
					<b>Material - Total</b>							<b>\$0.00</b>	
					Overrun	Overrun	2	Aug 2, 2024	SYSTEM	(\$340.00)			
							4	Sep 3, 2024	SYSTEM	(\$1,800.00)			
					<b>Overrun - Total</b>							<b>(\$2,140.00)</b>	
					<b>Overrun - Total</b>							<b>(\$2,140.00)</b>	
					<b>0050 - Total</b>							<b>(\$2,140.00)</b>	
					0060	CONCRETE CURB RAMP	Material		2	Aug 2, 2024	SYSTEM	\$28,542.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
									2	Aug 2, 2024	SYSTEM	(\$28,542.00)	
									3	Aug 16, 2024	SYSTEM	\$34,804.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
									3	Aug 16, 2024	SYSTEM	(\$34,804.20)	
									4	Sep 3, 2024	SYSTEM	\$42,387.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
4	Sep 3, 2024	SYSTEM	(\$42,387.00)										
5	Sep 16, 2024	SYSTEM	\$42,387.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.									
5	Sep 16, 2024	SYSTEM	(\$42,387.00)										
<b>- Total</b>									<b>\$0.00</b>				
<b>Material - Total</b>									<b>\$0.00</b>				
<b>0060 - Total</b>									<b>\$0.00</b>				
0070	TRUNCATED DOMES	Material		1	Jul 15, 2024	SYSTEM	\$980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
				1	Jul 15, 2024	SYSTEM	(\$980.00)						
				2	Aug 2, 2024	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				2	Aug 2, 2024	SYSTEM	(\$7,000.00)						
				3	Aug 16, 2024	SYSTEM	\$7,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
				3	Aug 16, 2024	SYSTEM	(\$7,700.00)						
				4	Sep 3, 2024	SYSTEM	\$10,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
				4	Sep 3, 2024	SYSTEM	(\$10,150.00)						
				<b>- Total</b>							<b>\$0.00</b>		
				<b>Material - Total</b>							<b>\$0.00</b>		
				Overrun	Overrun	4	Sep 3, 2024	SYSTEM	(\$175.00)				



## Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 240315-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3546	0070	TRUNCATED DOMES	Overrun	Overrun - Total				(\$175.00)	
				Overrun - Total				(\$175.00)	
			0070 - Total				(\$175.00)		
	0090	PAVED APPROACH, 8 IN.	Material		5	Sep 16, 2024	SYSTEM	\$37,634.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					5	Sep 16, 2024	SYSTEM	(\$37,634.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
	0090 - Total				\$0.00				
	0100	CONCRETE SIDEWALK, 4 IN.	Material		2	Aug 2, 2024	SYSTEM	\$4,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schaua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					2	Aug 2, 2024	SYSTEM	(\$4,176.00)	
					3	Aug 16, 2024	SYSTEM	\$4,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					3	Aug 16, 2024	SYSTEM	(\$4,176.00)	
					4	Sep 3, 2024	SYSTEM	\$18,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schaua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					4	Sep 3, 2024	SYSTEM	(\$18,232.00)	
					5	Sep 16, 2024	SYSTEM	\$18,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					5	Sep 16, 2024	SYSTEM	(\$18,232.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				0100 - Total				\$0.00	
	0110	CONCRETE SIDEWALK, 7 IN.	Material		1	Jul 15, 2024	SYSTEM	\$2,796.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					1	Jul 15, 2024	SYSTEM	(\$2,796.00)	
					2	Aug 2, 2024	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schaua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					2	Aug 2, 2024	SYSTEM	(\$3,360.00)	
					3	Aug 16, 2024	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					3	Aug 16, 2024	SYSTEM	(\$3,360.00)	
					4	Sep 3, 2024	SYSTEM	\$5,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					4	Sep 3, 2024	SYSTEM	(\$5,820.00)	
				5	Sep 16, 2024	SYSTEM	\$5,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				5	Sep 16, 2024	SYSTEM	(\$5,820.00)		
- Total				\$0.00					
Material - Total				\$0.00					
	Overrun	Overrun	4	Sep 3, 2024	SYSTEM	(\$636.00)			



## Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 240315-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3546	0110	CONCRETE SIDEWALK, 7 IN.	Overrun	Overrun - Total				(\$636.00)				
				Overrun - Total				(\$636.00)				
			0110 - Total				(\$636.00)					
	0130	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material			2	Aug 2, 2024	SYSTEM	\$7,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
						2	Aug 2, 2024	SYSTEM	(\$7,350.00)			
						3	Aug 16, 2024	SYSTEM	\$8,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
						3	Aug 16, 2024	SYSTEM	(\$8,330.00)			
						4	Sep 3, 2024	SYSTEM	\$8,872.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
						4	Sep 3, 2024	SYSTEM	(\$8,872.50)			
						5	Sep 16, 2024	SYSTEM	\$8,872.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
						5	Sep 16, 2024	SYSTEM	(\$8,872.50)			
						- Total				\$0.00		
						Material - Total				\$0.00		
						Overrun	Overrun	4	Sep 3, 2024	SYSTEM	(\$192.50)	
						Overrun - Total				(\$192.50)		
						Overrun - Total				(\$192.50)		
						0130 - Total				(\$192.50)		
				0140	INTEGRAL CURB TYPE M	Material			2	Aug 2, 2024	SYSTEM	\$1,320.00
			2				Aug 2, 2024	SYSTEM	(\$1,320.00)			
			3				Aug 16, 2024	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schaua1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
			3				Aug 16, 2024	SYSTEM	(\$1,320.00)			
			4				Sep 3, 2024	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schaua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
			4				Sep 3, 2024	SYSTEM	(\$1,320.00)			
			5				Sep 16, 2024	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schaua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
			5				Sep 16, 2024	SYSTEM	(\$1,320.00)			
			- Total				\$0.00					
			Material - Total				\$0.00					
			Overrun				Overrun	2	Aug 2, 2024	SYSTEM	(\$120.00)	
			Overrun - Total				(\$120.00)					
			Overrun - Total				(\$120.00)					
			0140 - Total				(\$120.00)					
	0160	CONSTRUCTION SIGNS	Material						1	Jul 15, 2024	SYSTEM	\$841.00
						1	Jul 15, 2024	SYSTEM	(\$841.00)			



## Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 240315-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3546	0160	CONSTRUCTION SIGNS	Material	<b>- Total</b>				\$0.00		
			<b>Material - Total</b>				\$0.00			
			<b>0160 - Total</b>				\$0.00			
	0170	CHANNELIZER (TRIM LINE)	Material			1	Jul 15, 2024	SYSTEM	\$132.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
						1	Jul 15, 2024	SYSTEM	(\$132.00)	
						2	Aug 2, 2024	SYSTEM	\$1,072.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schaua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
						2	Aug 2, 2024	SYSTEM	(\$1,072.50)	
						3	Aug 16, 2024	SYSTEM	\$1,072.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schaua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
						3	Aug 16, 2024	SYSTEM	(\$1,072.50)	
						4	Sep 3, 2024	SYSTEM	\$1,072.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schaua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						4	Sep 3, 2024	SYSTEM	(\$1,072.50)	
				<b>- Total</b>				\$0.00		
				<b>Material - Total</b>				\$0.00		
	<b>0170 - Total</b>				\$0.00					
	0190	MOBILIZATION	Other Item Adjustment	OTHR	2	Aug 2, 2024	schaua1	(\$4,410.24)	Retention held back as per Spec 618.2.2.	
				<b>OTHR - Total</b>				(\$4,410.24)		
				<b>Other Item Adjustment - Total</b>				(\$4,410.24)		
	<b>0190 - Total</b>				(\$4,410.24)					
	0230	REINFORCING STEEL (EPOXY COATED)	Material			2	Aug 2, 2024	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schaua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
						2	Aug 2, 2024	SYSTEM	(\$400.00)	
						3	Aug 16, 2024	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						3	Aug 16, 2024	SYSTEM	(\$400.00)	
						4	Sep 3, 2024	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schaua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
						4	Sep 3, 2024	SYSTEM	(\$400.00)	
						5	Sep 16, 2024	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schaua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					5	Sep 16, 2024	SYSTEM	(\$400.00)		
<b>- Total</b>				\$0.00						
<b>Material - Total</b>				\$0.00						
<b>0230 - Total</b>				\$0.00						
0290	2 IN. PSST POST - 12 GA.	Material			2	Aug 2, 2024	SYSTEM	\$768.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schaua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					2	Aug 2, 2024	SYSTEM	(\$768.00)		
					3	Aug 16, 2024	SYSTEM	\$768.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schaua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	



### Line Item Adjustments by Estimate

Contract ID: 240315-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3546	0290	2 IN. PSST POST - 12 GA.	Material		3	Aug 16, 2024	SYSTEM	(\$768.00)			
					4	Sep 3, 2024	SYSTEM	\$1,024.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schaua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
					4	Sep 3, 2024	SYSTEM	(\$1,024.00)			
					5	Sep 16, 2024	SYSTEM	\$1,024.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					5	Sep 16, 2024	SYSTEM	(\$1,024.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									0290 - Total	\$0.00	
									J5S3546 - Total	(\$7,673.74)	
									Overall - Total	(\$7,673.74)	



---

**Contract Adjustments for Contract - 240315-D03**

There are no contract adjustments to display for this contract.