



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 3, 2024

Pay Estimate Created Date: October 1, 2024

| | | | |
|--------------------------------------|--|--|--|
| Progress Estimate Number 6 | Contract ID 240315-D03 Prime Contractor Concrete Solution LLC | Pay Period Start September 16, 2024 Pay Period End September 30, 2024 | Original Contract Amount \$356,196.70 Net Change Order Amount \$0.00 Current Contract Amount \$356,196.70 |
|--------------------------------------|--|--|--|

| Approval Date | | By User |
|-----------------|--|---------|
| October 1, 2024 | Generated and Approved (and should be considered Draft) at the Project Office Level by | schaua1 |
| October 1, 2024 | Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by | kronej1 |
| October 2, 2024 | Reviewed and Approved at the Central Office Controllers Office Level by | ramses1 |

| Original Completion Date | Current Completion Date | Actual Completion Date | % of Current Contract Amount Complete |
|--------------------------|-------------------------|------------------------|---------------------------------------|
| November 1, 2024 | November 1, 2024 | | 96.63% |

| Contract Informational Dates | | | Milestones |
|------------------------------|--------------------------|-------------------------|----------------------------------|
| Date Description | Original Completion Date | Current Completion Date | No Milestones Exist for Contract |
| Acceptance Date | | | |
| Awarded Date | April 3, 2024 | April 3, 2024 | |
| Letting Date | March 15, 2024 | March 15, 2024 | |
| Notice to Proceed Date | May 6, 2024 | May 6, 2024 | |
| Open to Traffic Date | | | |
| Work Began Date | July 8, 2024 | July 8, 2024 | |

| Contract Total Pay For Estimate No. 6 | | | |
|--|--------------------|---------------------|---------------------|
| | This Estimate | Previous | To Date |
| 240315-D03 | | | |
| Total Posted Items Pay | \$88,868.55 | \$255,319.87 | \$344,188.42 |
| Gross Item Adjustments | (\$33,986.86) | (\$7,673.74) | (\$41,660.60) |
| Incentive | \$0.00 | \$0.00 | \$0.00 |
| Disincentive | \$0.00 | \$0.00 | \$0.00 |
| Liquidated Damage | \$0.00 | \$0.00 | \$0.00 |
| Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 |
| Contract Total Payable This Estimate: | \$54,881.69 | \$247,646.13 | \$302,527.82 |

Items Paid This Estimate Period

| Project Number | Line Number | Item Code | Item Description | Unit | Unit Price | Current Installed Qty | Current Installed Amount |
|--------------------------------|-------------|-----------|---|------|--------------|-----------------------|--------------------------|
| J5S3546 | 0020 | 2079903 | MISC.LINEAR GRADING FOR ADA FACILITIES | LF | \$15.000 | 545.83 | \$8,187.45 |
| | 0030 | 3040504 | TYPE 5 AGGREGATE FOR BASE (4 IN. THICK) | SQYD | \$11.000 | 555.7 | \$6,112.70 |
| | 0040 | 5021108 | CONCRETE PAVEMENT (8 IN. NON-REINF) | SQYD | \$142.000 | 69.4 | \$9,854.80 |
| | 0060 | 6081010 | CONCRETE CURB RAMP | SQYD | \$142.000 | 78.9 | \$11,203.80 |
| | 0090 | 6085008 | PAVED APPROACH, 8 IN. | SQYD | \$155.000 | 127.36 | \$19,740.80 |
| | 0100 | 6086004 | CONCRETE SIDEWALK, 4 IN. | SQYD | \$80.000 | 246.9 | \$19,752.00 |
| | 0130 | 6092011 | INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A | LF | \$35.000 | 30 | \$1,050.00 |
| | 0150 | 6099903 | MISC.CURB AND GUTTER, TYPE B, SPECIAL | LF | \$48.000 | 54 | \$2,592.00 |
| | 0190 | 6181000 | MOBILIZATION | LS | \$41,500.000 | 0.25 | \$10,375.00 |
| Project J5S3546 - Total | | | | | | | \$88,868.55 |
| Overall - Total | | | | | | | \$88,868.55 |

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

| Project Number | Line No. | Item Description | Adjustment Type | Other Item Adjustment Type | Comments | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|----------------|----------|---|-----------------|----------------------------|----------|---------------------|---------------------------------|-------------------|
| J5S3546 | 0030 | TYPE 5 AGGREGATE FOR BASE (4 IN. THICK) | Overrun | | | -225.67 | \$11.00 | (\$2,482.37) |
| | 0030 | TYPE 5 AGGREGATE FOR | Material | | | -1,645.67 | \$11.00 | (\$18,102.37) |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 3, 2024

Pay Estimate Created Date: October 1, 2024

| | | | |
|--------------------------------------|--|--|--|
| Progress Estimate Number 6 | Contract ID 240315-D03 Prime Contractor Concrete Solution LLC | Pay Period Start September 16, 2024 Pay Period End September 30, 2024 | Original Contract Amount \$356,196.70 Net Change Order Amount \$0.00 Current Contract Amount \$356,196.70 |
|--------------------------------------|--|--|--|

| Project Number | Line No. | Item Description | Adjustment Type | Other Item Adjustment Type | Comments | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|----------------|----------|---|-----------------|----------------------------|--|---------------------|---------------------------------|-------------------|
| J5S3546 | | BASE (4 IN. THICK) | | | | | | |
| | 0030 | TYPE 5 AGGREGATE FOR BASE (4 IN. THICK) | Material | | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | 1,645.67 | \$11.00 | \$18,102.37 |
| | 0040 | CONCRETE PAVEMENT (8 IN. NON-REINF) | Overrun | | | -42 | \$142.00 | (\$5,964.00) |
| | 0040 | CONCRETE PAVEMENT (8 IN. NON-REINF) | Material | | | -290 | \$142.00 | (\$41,180.00) |
| | 0040 | CONCRETE PAVEMENT (8 IN. NON-REINF) | Material | | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | 290 | \$142.00 | \$41,180.00 |
| | 0050 | CONCRETE MEDIAN | Material | | | -14.3 | \$200.00 | (\$2,860.00) |
| | 0050 | CONCRETE MEDIAN | Material | | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 10 on the current Payment Estimate. | 14.3 | \$200.00 | \$2,860.00 |
| | 0060 | CONCRETE CURB RAMP | Overrun | | | -76.8 | \$142.00 | (\$10,905.60) |
| | 0060 | CONCRETE CURB RAMP | Material | | | -377.4 | \$142.00 | (\$53,590.80) |
| | 0060 | CONCRETE CURB RAMP | Material | | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 11 on the current Payment Estimate. | 377.4 | \$142.00 | \$53,590.80 |
| | 0090 | PAVED APPROACH, 8 IN. | Overrun | | | -78.16 | \$155.00 | (\$12,114.80) |
| | 0090 | PAVED APPROACH, 8 IN. | Material | | | -370.16 | \$155.00 | (\$57,374.80) |
| | 0090 | PAVED APPROACH, 8 IN. | Material | | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment Estimate Exception 13 on the current Payment Estimate. | 370.16 | \$155.00 | \$57,374.80 |
| | 0100 | CONCRETE SIDEWALK, 4 IN. | Material | | | -474.8 | \$80.00 | (\$37,984.00) |
| | 0100 | CONCRETE SIDEWALK, 4 IN. | Material | | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schaua1 overriding Payment Estimate Exception 19 on the current Payment Estimate. | 474.8 | \$80.00 | \$37,984.00 |
| | 0110 | CONCRETE SIDEWALK, 7 IN. | Material | | | -48.5 | \$120.00 | (\$5,820.00) |
| | 0110 | CONCRETE SIDEWALK, 7 IN. | Material | | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schaua1 overriding Payment Estimate Exception 23 on the current Payment Estimate. | 48.5 | \$120.00 | \$5,820.00 |
| | 0130 | INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A | Overrun | | | -30 | \$35.00 | (\$1,050.00) |
| | 0130 | INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A | Material | | | -283.5 | \$35.00 | (\$9,922.50) |
| | 0130 | INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A | Material | | This adjustment offsets the original system-generated Material Payment Estimate Item | 283.5 | \$35.00 | \$9,922.50 |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 3, 2024

Pay Estimate Created Date: October 1, 2024

| Project Number | Line No. | Item Description | Adjustment Type | Other Item Adjustment Type | Comments | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|--------------------------------------|----------|--|-----------------------|--|--|--|---------------------------------|----------------------|
| Progress Estimate Number 6 | | Contract ID 240315-D03 Prime Contractor Concrete Solution LLC | | Pay Period Start September 16, 2024 Pay Period End September 30, 2024 | | Original Contract Amount \$356,196.70 Net Change Order Amount \$0.00 Current Contract Amount \$356,196.70 | | |
| J5S3546 | | | A | | Adjustment (0010) due to user schaua1 overriding Payment Estimate Exception 24 on the current Payment Estimate. | | | |
| | 0140 | INTEGRAL CURB TYPE M | Material | | | -27.5 | \$48.00 | (\$1,320.00) |
| | 0140 | INTEGRAL CURB TYPE M | Material | | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schaua1 overriding Payment Estimate Exception 25 on the current Payment Estimate. | 27.5 | \$48.00 | \$1,320.00 |
| | 0190 | MOBILIZATION | Other Item Adjustment | Other | Retention held back as per Spec 618.2.2 | | | (\$1,470.09) |
| | 0230 | REINFORCING STEEL (EPOXY COATED) | Material | | | -40 | \$10.00 | (\$400.00) |
| | 0230 | REINFORCING STEEL (EPOXY COATED) | Material | | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schaua1 overriding Payment Estimate Exception 26 on the current Payment Estimate. | 40 | \$10.00 | \$400.00 |
| | 0290 | 2 IN. PSST POST - 12 GA. | Material | | | -64 | \$16.00 | (\$1,024.00) |
| | 0290 | 2 IN. PSST POST - 12 GA. | Material | | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schaua1 overriding Payment Estimate Exception 33 on the current Payment Estimate. | 64 | \$16.00 | \$1,024.00 |
| Total | | | | | | | | (\$33,986.86) |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 3, 2024

Contract Project Information

| Project Number | Federal Proj. Number | Project Description | Route | County | Location of Work |
|----------------|----------------------|---------------------|-------------------|--------|---|
| J5S3546 | FAS S403(12) | ADA improvements | 240,5,1-70 OR,T,F | HOWARD | at various location in Columbia, Stoutland, Fayette, New Franklin and Sleeper |

Totals by Job Numbers

| Job Number | Totals by Job Numbers | | | |
|------------|-------------------------------|--------------------|---------------------|---------------------|
| | This Estimate | Previous | To Date | |
| J5S3546 | Posted Item Pay | \$88,868.55 | \$255,319.87 | \$344,188.42 |
| | Gross Item Adjustments | (\$33,986.86) | (\$7,673.74) | (\$41,660.60) |
| | Gross Item Pay | \$54,881.69 | \$247,646.13 | \$302,527.82 |
| | Incentive | \$0.00 | \$0.00 | \$0.00 |
| | Disincentive | \$0.00 | \$0.00 | \$0.00 |
| | Liquidated Damages | \$0.00 | \$0.00 | \$0.00 |
| | Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 3, 2024

Exceptions (Discrepancies) This Estimate Period

| Exceptions / Discrepancies | Explanation | Entered By | Status |
|---|------------------------------------|------------|------------|
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 3040504, Project Item Line Number 0030, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 3040504, Project Item Line Number 0030, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 5021108, Project Item Line Number 0040, Material Set 502110896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 5021108, Project Item Line Number 0040, Material Set 502110896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 5021108, Project Item Line Number 0040, Material Set 502110896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 5021108, Project Item Line Number 0040, Material Set 502110896, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 5021108, Project Item Line Number 0040, Material Set 502110896, Material 1057JMDEAC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 5021108, Project Item Line Number 0040, Material Set 502110896, Material 1057JMDEAC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 5021108, Project Item Line Number 0040, Material Set 502110896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6081000, Project Item Line Number 0050, Material Set 608100096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6081010, Project Item Line Number 0060, Material Set 608101096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6081010, Project Item Line Number 0060, Material Set 608101096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6086007, Project Item Line Number 0110, Material Set 608600796, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient. | Working with materials to resolve. | schau1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6092011, Project Item Line Number 0130, Material Set 609201196, Material 1055CMMLDST1D - Clear Pavement-Bridge | Working with materials to resolve. | schau1 | Overridden |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 3, 2024

Exceptions (Discrepancies) This Estimate Period

| Exceptions / Discrepancies | Explanation | Entered By | Status |
|---|-------------------------------------|------------|--------------|
| Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient. | | | |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 6092013, Project Item Line Number 0140, Material Set 609201396, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient. | Working with materials to resolve. | schaua1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 7101000, Project Item Line Number 0230, Material Set 710100096, Material 1036RSDFE42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient. | Working with materials to resolve. | schaua1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 7101000, Project Item Line Number 0230, Material Set 710100096, Material 1036RSDFE42M19 - Rein Steel EC No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient. | Working with materials to resolve. | schaua1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 7101000, Project Item Line Number 0230, Material Set 710100096, Material 1036RSDFE42M22 - Rein Steel EC No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient. | Working with materials to resolve. | schaua1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 7101000, Project Item Line Number 0230, Material Set 710100096, Material 1036RSDFE42M25 - Rein Steel EC No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient. | Working with materials to resolve. | schaua1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 7101000, Project Item Line Number 0230, Material Set 710100096, Material 1036RSDFE42M29 - Rein Steel EC No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient. | Working with materials to resolve. | schaua1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 7101000, Project Item Line Number 0230, Material Set 710100096, Material 1036RSSRECAB - Epoxy Ctd Sprl Stl Rein for Anch Bolts @, Acceptance Action Generic ReinforcingMisc is insufficient. | Working with materials to resolve. | schaua1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 7101000, Project Item Line Number 0230, Material Set 710100096, Material 1036RSDFE42M13 - Rein Steel EC No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient. | Working with materials to resolve. | schaua1 | Overridden |
| Estimate Exception Type: Insufficient Materials: Project J5S3546, Item 9031270A, Project Item Line Number 0290, Material Set 9031270A96, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient. | Working with materials to resolve. | schaua1 | Overridden |
| Estimate Exception Type: Item Overrun: Contract 240315-D03, Contract Project J5S3546, Project Item Line Number 0040, Contract Line Item Number 0040, Item 5021108, Minor Item. | Working on Change Order to resolve. | schaua1 | Acknowledged |
| Estimate Exception Type: Item Overrun: Contract 240315-D03, Contract Project J5S3546, Project Item Line Number 0060, Contract Line Item Number 0060, Item 6081010, Minor Item. | Working on Change Order to resolve. | schaua1 | Acknowledged |
| Estimate Exception Type: Item Overrun: Contract 240315-D03, Contract Project J5S3546, Project Item Line Number 0090, Contract Line Item Number 0090, Item 6085008, Minor Item. | Working on Change Order to resolve. | schaua1 | Acknowledged |
| Estimate Exception Type: Item Overrun: Contract 240315-D03, Contract Project J5S3546, Project Item Line Number 0130, Contract Line Item Number 0130, Item 6092011, Minor Item. | Working on Change Order to resolve. | schaua1 | Acknowledged |
| Estimate Exception Type: Item Overrun: Contract 240315-D03, Contract Project J5S3546, Project Item Line Number 0050, Contract Line Item Number 0050, Item 6081000, Minor Item. | Working on Change Order to resolve. | schaua1 | Acknowledged |
| Estimate Exception Type: Item Overrun: Contract 240315-D03, Contract Project J5S3546, Project Item Line Number 0110, Contract Line Item Number 0110, Item 6086007, Minor Item. | Working on Change Order to resolve. | schaua1 | Acknowledged |
| Estimate Exception Type: Item Overrun: Contract 240315-D03, Contract Project J5S3546, Project Item Line Number 0030, Contract Line Item Number 0030, Item 3040504, Minor Item. | Working on Change Order to resolve. | schaua1 | Acknowledged |
| Estimate Exception Type: Item Overrun: Contract 240315-D03, Contract Project J5S3546, Project Item Line Number 0140, Contract Line Item Number 0140, Item 6092013, Minor Item. | Working on Change Order to resolve. | schaua1 | Acknowledged |
| Estimate Exception Type: Item Overrun: Contract 240315-D03, Contract Project J5S3546, Project Item Line Number 0070, Contract Line Item Number 0070, Item 6081012, Minor Item. | Working on Change Order to resolve. | schaua1 | Acknowledged |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 3, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) | |
|----------------------|-------------|---|----------|-----------|--|--------------|------------------|------------------------|------|---------------------------|-------------|--|--------------|
| 240315-D03 | J5S3546 | 0001 | 0010 | 2022010 | REMOVAL OF IMPROVEMENTS | 1.00 | 0.00 | 1.00 | LS | 0.80 | \$35,000.00 | \$28,000.00 | |
| | | 0001 | 0020 | 2079903 | MISC.LINEAR GRADING FOR ADA FACILITIES | 1,663.00 | 0.00 | 1,663.00 | LF | 1,493.58 | \$15.00 | \$22,403.70 | |
| | | 0001 | 0030 | 3040504 | TYPE 5 AGGREGATE FOR BASE (4 IN. THICK) | 1,420.00 | 0.00 | 1,420.00 | SQYD | 1,645.67 | \$11.00 | \$18,102.37 | |
| | | 0001 | 0040 | 5021108 | CONCRETE PAVEMENT (8 IN. NON-REINF) | 248.00 | 0.00 | 248.00 | SQYD | 290.00 | \$142.00 | \$41,180.00 | |
| | | 0001 | 0050 | 6081000 | CONCRETE MEDIAN | 3.60 | 0.00 | 3.60 | SQYD | 14.30 | \$200.00 | \$2,860.00 | |
| | | 0001 | 0060 | 6081010 | CONCRETE CURB RAMP | 300.60 | 0.00 | 300.60 | SQYD | 377.40 | \$142.00 | \$53,590.80 | |
| | | 0001 | 0070 | 6081012 | TRUNCATED DOMES | 285.00 | 0.00 | 285.00 | SQFT | 290.00 | \$35.00 | \$10,150.00 | |
| | | 0001 | 0080 | 6082023 | HAND-RAILING FOR STEPS WITHOUT BALUSTERS | 26.00 | 0.00 | 26.00 | LF | 0.00 | \$90.00 | \$0.00 | |
| | | 0001 | 0090 | 6085008 | PAVED APPROACH, 8 IN. | 292.00 | 0.00 | 292.00 | SQYD | 370.16 | \$155.00 | \$57,374.80 | |
| | | 0001 | 0100 | 6086004 | CONCRETE SIDEWALK, 4 IN. | 567.80 | 0.00 | 567.80 | SQYD | 474.80 | \$80.00 | \$37,984.00 | |
| | | 0001 | 0110 | 6086007 | CONCRETE SIDEWALK, 7 IN. | 43.20 | 0.00 | 43.20 | SQYD | 48.50 | \$120.00 | \$5,820.00 | |
| | | 0001 | 0120 | 6091041 | CONCRETE GUTTER TYPE A | 21.00 | 0.00 | 21.00 | LF | 0.00 | \$63.00 | \$0.00 | |
| | | 0001 | 0130 | 6092011 | INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A | 248.00 | 0.00 | 248.00 | LF | 283.50 | \$35.00 | \$9,922.50 | |
| | | 0001 | 0140 | 6092013 | INTEGRAL CURB TYPE M | 25.00 | 0.00 | 25.00 | LF | 27.50 | \$48.00 | \$1,320.00 | |
| | | 0001 | 0150 | 6099903 | MISC.CURB AND GUTTER, TYPE B, SPECIAL | 110.00 | 0.00 | 110.00 | LF | 104.00 | \$48.00 | \$4,992.00 | |
| | | 0001 | 0160 | 6161005 | CONSTRUCTION SIGNS | 332.00 | 0.00 | 332.00 | SQFT | 123.00 | \$7.25 | \$891.75 | |
| | | 0001 | 0170 | 6161025 | CHANNELIZER (TRIM LINE) | 92.00 | 0.00 | 92.00 | EA | 65.00 | \$16.50 | \$1,072.50 | |
| | | 0001 | 0180 | 6169902 | MISC.DETECTABLE PEDESTRIAN BARRICADE | 12.00 | 0.00 | 12.00 | EA | 0.00 | \$200.00 | \$0.00 | |
| | | 0001 | 0190 | 6181000 | MOBILIZATION | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$41,500.00 | \$41,500.00 | |
| | | 0001 | 0200 | 6200036 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK | 20.00 | 0.00 | 20.00 | EA | 0.00 | \$275.00 | \$0.00 | |
| | | 0001 | 0210 | 6274000 | CONTRACTOR FURNISHED SURVEYING AND STAKING | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$6,000.00 | \$0.00 | |
| | | 0001 | 0220 | 7034001 | CLASS B-1 CONCRETE | 1.00 | 0.00 | 1.00 | CUYD | 1.00 | \$1,200.00 | \$1,200.00 | |
| | | 0001 | 0230 | 7101000 | REINFORCING STEEL (EPOXY COATED) | 40.00 | 0.00 | 40.00 | LB | 40.00 | \$10.00 | \$400.00 | |
| | | 0001 | 0240 | 8059901 | MISC.SEEDING AND MULCHING | 1.00 | 0.00 | 1.00 | LS | 0.50 | \$8,000.00 | \$4,000.00 | |
| | | 0001 | 0250 | 8061006 | ALTERNATE DITCH CHECK | 30.00 | 0.00 | 30.00 | LF | 0.00 | \$20.00 | \$0.00 | |
| | | 0001 | 0260 | 8061007A | CURB INLET CHECK | 4.00 | 0.00 | 4.00 | EA | 0.00 | \$250.00 | \$0.00 | |
| | | 0001 | 0270 | 8061016 | SEDIMENT REMOVAL | 17.00 | 0.00 | 17.00 | CUYD | 0.00 | \$50.00 | \$0.00 | |
| | | 0001 | 0280 | 8061019 | SILT FENCE | 931.00 | 0.00 | 931.00 | LF | 0.00 | \$4.50 | \$0.00 | |
| | | 0040 | 0290 | 9031270A | 2 IN. PSST POST - 12 GA. | 80.00 | 0.00 | 80.00 | LF | 64.00 | \$16.00 | \$1,024.00 | |
| | | 0040 | 0300 | 9031271A | DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA. | 5.00 | 0.00 | 5.00 | EA | 4.00 | \$100.00 | \$400.00 | |
| | | Project J5S3546 - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | | \$344,188.42 |
| | | 240315-D03 Overall - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | | \$344,188.42 |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 3, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3546

| Line Number | Item Code | Description | DWR Date | DWR Approval Date | Quantity Posted | Units | Location | From Station/ Log Mile | Offset/ Distance | To Station/ Log Mile | Offset/ Distance | Comments |
|-------------|-----------|--|----------|-------------------|-----------------|-------|---|------------------------|------------------|----------------------|------------------|---|
| 0020 | 2079903 | MISC. GRADING | 9/30/24 | 10/1/24 | 545.83 | LF | Columbia Sidewalk | | | | | All sidewalk on I-70 SW Outer Road during pay period. |
| 0030 | 3040504 | TYPE 5 AGGREGATE FOR BASE | 9/30/24 | 10/1/24 | 555.70 | SQYD | Columbia I-70 SW Outer Road | | | | | All aggregate laid during pay period. |
| 0040 | 5021108 | CONCRETE PAVEMENT (8 IN. NON-REINF) | 9/30/24 | 10/1/24 | 69.40 | SQYD | Columbia I-70 SW Outer Road | | | | | All concrete pavement poured during pay period. |
| 0060 | 6081010 | CONCRETE CURB RAMP | 9/30/24 | 10/1/24 | 78.90 | SQYD | Columbia I-70 SW Outer Road | | | | | All curb ramp poured during pay period. |
| 0090 | 6085008 | PAVED APPROACH, 8 IN. | 9/30/24 | 10/1/24 | 127.36 | SQYD | Columbia I-70 SW Outer Road | | | | | Mercedes Benz - 37.6SY Hungry Crab - 66.48SY Drive Time 1/2 - 23.28SY |
| 0100 | 6086004 | CONCRETE SIDEWALK, 4 IN. | 9/30/24 | 10/1/24 | 246.90 | SQYD | Columbia I-70 SW Outer Road | | | | | All Sidewalk poured during pay period. |
| 0130 | 6092011 | INTEGRAL CURB (6 IN. HEIGHT AND UNDER) | 9/30/24 | 10/1/24 | 30.00 | LF | Columbia I-70 SW Outer Road | | | | | Station 611+21.9-611+48.48 - 7LF Station 636+12.16-636+45.72 - 23LF |
| 0150 | 6099903 | MISC. PAVED DRAINAGE | 9/30/24 | 10/1/24 | 54.00 | LF | Columbia I-70 SW Outer Road Clinkscates RD. - 45LF Added Curb from New Franklin missed. - 9LF | | | | | |
| 0190 | 6181000 | MOBILIZATION | 9/30/24 | 10/1/24 | 0.25 | LS | Project Limits | | | | | |

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 240315-D03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | | |
|-------------------------|--------------|---------------------------|-----------------|---|-------------------------|--------------|--------------------------------------|---------------|---|---------------|--------------|--------------|---------------------|---|
| J5S3546 | 0030 | TYPE 5 AGGREGATE FOR BASE | Material | | 2 | Aug 2, 2024 | SYSTEM | \$4,926.57 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | |
| | | | | | 2 | Aug 2, 2024 | SYSTEM | (\$4,926.57) | | | | | | |
| | | | | | 3 | Aug 16, 2024 | SYSTEM | \$5,578.87 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | |
| | | | | | 3 | Aug 16, 2024 | SYSTEM | (\$5,578.87) | | | | | | |
| | | | | | 4 | Sep 3, 2024 | SYSTEM | \$8,842.57 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | |
| | | | | | 4 | Sep 3, 2024 | SYSTEM | (\$8,842.57) | | | | | | |
| | | | | | 5 | Sep 16, 2024 | SYSTEM | \$11,989.67 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | |
| | | | | | 5 | Sep 16, 2024 | SYSTEM | (\$11,989.67) | | | | | | |
| | | | | | 6 | Oct 1, 2024 | SYSTEM | \$18,102.37 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | |
| | | | | | 6 | Oct 1, 2024 | SYSTEM | (\$18,102.37) | | | | | | |
| | | | | | - Total | | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | | \$0.00 | |
| | | | | | | | Overrun | Overrun | 6 | Oct 1, 2024 | SYSTEM | (\$2,482.37) | | |
| | | | | | Overrun - Total | | | | | | | | (\$2,482.37) | |
| | | | | | Overrun - Total | | | | | | | | (\$2,482.37) | |
| | | | | | 0030 - Total | | | | | | | | (\$2,482.37) | |
| | | | | | 0040 | | CONCRETE PAVEMENT (8 IN. NON-REINF) | Material | | 1 | Jul 15, 2024 | SYSTEM | \$1,178.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
| | | | | | | | | | | 1 | Jul 15, 2024 | SYSTEM | (\$1,178.60) | |
| | | | | | | | | | | 2 | Aug 2, 2024 | SYSTEM | \$25,361.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate. |
| | | | | | | | | | | 2 | Aug 2, 2024 | SYSTEM | (\$25,361.20) | |
| 3 | Aug 16, 2024 | SYSTEM | \$27,519.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | | | | | | | |
| 3 | Aug 16, 2024 | SYSTEM | (\$27,519.60) | | | | | | | | | | | |
| 4 | Sep 3, 2024 | SYSTEM | \$31,325.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | | | | | | | |
| 4 | Sep 3, 2024 | SYSTEM | (\$31,325.20) | | | | | | | | | | | |
| 5 | Sep 16, 2024 | SYSTEM | \$31,325.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | | | | | | | |
| 5 | Sep 16, 2024 | SYSTEM | (\$31,325.20) | | | | | | | | | | | |
| 6 | Oct 1, 2024 | SYSTEM | \$41,180.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | | | | | | | |
| 6 | Oct 1, 2024 | SYSTEM | (\$41,180.00) | | | | | | | | | | | |
| - Total | | | | | | | | | | \$0.00 | | | | |
| Material - Total | | | | | | | | | | \$0.00 | | | | |



Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 240315-D03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | |
|---------|------------------------|--------------------------------------|---------------------|-----------------------|-------------------------|--------------|------------------------|--|--|--------------|--|
| J5S3546 | 0040 | CONCRETE PAVEMENT (8 IN. NON-REINF) | Overrun | | 6 | Oct 1, 2024 | SYSTEM | (\$5,964.00) | | | |
| | | | | | Overrun - Total | | (\$5,964.00) | | | | |
| | | | | | Overrun - Total | | (\$5,964.00) | | | | |
| | 0040 - Total | | (\$5,964.00) | | | | | | | | |
| | 0050 | CONCRETE MEDIAN | Material | | 2 | Aug 2, 2024 | SYSTEM | \$1,060.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate. | | |
| | | | | | 2 | Aug 2, 2024 | SYSTEM | (\$1,060.00) | | | |
| | | | | | 3 | Aug 16, 2024 | SYSTEM | \$1,060.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate. | | |
| | | | | | 3 | Aug 16, 2024 | SYSTEM | (\$1,060.00) | | | |
| | | | | | 4 | Sep 3, 2024 | SYSTEM | \$2,860.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate. | | |
| | | | | | 4 | Sep 3, 2024 | SYSTEM | (\$2,860.00) | | | |
| | | | | | 5 | Sep 16, 2024 | SYSTEM | \$2,860.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate. | | |
| | | | | | 5 | Sep 16, 2024 | SYSTEM | (\$2,860.00) | | | |
| | | | | | 6 | Oct 1, 2024 | SYSTEM | \$2,860.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 10 on the current Payment Estimate. | | |
| | | | | | 6 | Oct 1, 2024 | SYSTEM | (\$2,860.00) | | | |
| | | | | | - Total | | \$0.00 | | | | |
| | | | | | Material - Total | | \$0.00 | | | | |
| | | | | | Overrun | Overrun | 2 | Aug 2, 2024 | SYSTEM | (\$340.00) | |
| | | | | | | | 4 | Sep 3, 2024 | SYSTEM | (\$1,800.00) | |
| | | | | | | | Overrun - Total | | (\$2,140.00) | | |
| | Overrun - Total | | (\$2,140.00) | | | | | | | | |
| | 0050 - Total | | (\$2,140.00) | | | | | | | | |
| | 0060 | CONCRETE CURB RAMP | Material | | 2 | Aug 2, 2024 | SYSTEM | \$28,542.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | | |
| | | | | | 2 | Aug 2, 2024 | SYSTEM | (\$28,542.00) | | | |
| | | | | | 3 | Aug 16, 2024 | SYSTEM | \$34,804.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | | |
| | | | | | 3 | Aug 16, 2024 | SYSTEM | (\$34,804.20) | | | |
| 4 | | | | | Sep 3, 2024 | SYSTEM | \$42,387.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | | | |
| 4 | | | | | Sep 3, 2024 | SYSTEM | (\$42,387.00) | | | | |
| 5 | | | | | Sep 16, 2024 | SYSTEM | \$42,387.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | | | |
| 5 | | | | | Sep 16, 2024 | SYSTEM | (\$42,387.00) | | | | |
| 6 | | | | | Oct 1, 2024 | SYSTEM | \$53,590.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 11 on the current Payment Estimate. | | | |
| 6 | | | | | Oct 1, 2024 | SYSTEM | (\$53,590.80) | | | | |



Line Item Adjustments by Estimate

Contract ID: 240315-D03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | |
|------------------------|--------------------------|------------------------|-------------------------|-------------------------|------------------------|------------------------|---------------|--|--|---------------|------------|---------------|
| J5S3546 | 0060 | CONCRETE CURB RAMP | Material | | | 2024 | | | | | | |
| | | | | - Total | | | | | | | \$0.00 | |
| | | | Material - Total | | | | | | | \$0.00 | | |
| | | | Overrun | Overrun | 6 | Oct 1, 2024 | SYSTEM | (\$10,905.60) | | | | |
| | | | | | Overrun - Total | | | | | | | (\$10,905.60) |
| | | | Overrun - Total | | | | | | | (\$10,905.60) | | |
| | 0060 - Total | | | | | | | (\$10,905.60) | | | | |
| | 0070 | TRUNCATED DOMES | Material | | 1 | Jul 15, 2024 | SYSTEM | \$980.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 6 on the current Payment Estimate. | | | |
| | | | | | 1 | Jul 15, 2024 | SYSTEM | (\$980.00) | | | | |
| | | | | | 2 | Aug 2, 2024 | SYSTEM | \$7,000.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment Estimate Exception 10 on the current Payment Estimate. | | | |
| | | | | | 2 | Aug 2, 2024 | SYSTEM | (\$7,000.00) | | | | |
| | | | | | 3 | Aug 16, 2024 | SYSTEM | \$7,700.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 11 on the current Payment Estimate. | | | |
| | | | | | 3 | Aug 16, 2024 | SYSTEM | (\$7,700.00) | | | | |
| | | | | | 4 | Sep 3, 2024 | SYSTEM | \$10,150.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 11 on the current Payment Estimate. | | | |
| | | | | | 4 | Sep 3, 2024 | SYSTEM | (\$10,150.00) | | | | |
| | | | | - Total | | | | | | | \$0.00 | |
| | | | | Material - Total | | | | | | | \$0.00 | |
| | | | | Overrun | Overrun | 4 | Sep 3, 2024 | SYSTEM | (\$175.00) | | | |
| | | | | | | Overrun - Total | | | | | | |
| | | | | Overrun - Total | | | | | | | (\$175.00) | |
| 0070 - Total | | | | | | | (\$175.00) | | | | | |
| 0090 | PAVED APPROACH, 8 IN. | Material | | 5 | Sep 16, 2024 | SYSTEM | \$37,634.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 11 on the current Payment Estimate. | | | | |
| | | | | 5 | Sep 16, 2024 | SYSTEM | (\$37,634.00) | | | | | |
| | | | | 6 | Oct 1, 2024 | SYSTEM | \$57,374.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment Estimate Exception 13 on the current Payment Estimate. | | | | |
| | | | | 6 | Oct 1, 2024 | SYSTEM | (\$57,374.80) | | | | | |
| | | | - Total | | | | | | | \$0.00 | | |
| | | | Material - Total | | | | | | | \$0.00 | | |
| Overrun | Overrun | 6 | Oct 1, 2024 | SYSTEM | (\$12,114.80) | | | | | | | |
| | | Overrun - Total | | | | | | | (\$12,114.80) | | | |
| Overrun - Total | | | | | | | (\$12,114.80) | | | | | |
| 0090 - Total | | | | | | | (\$12,114.80) | | | | | |
| 0100 | CONCRETE SIDEWALK, 4 IN. | Material | | 2 | Aug 2, 2024 | SYSTEM | \$4,176.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schaua1 overriding Payment Estimate Exception 11 on the current Payment Estimate. | | | | |
| | | | | 2 | Aug 2, 2024 | SYSTEM | (\$4,176.00) | | | | | |
| | | | | 3 | Aug 16, 2024 | SYSTEM | \$4,176.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 12 on the current Payment Estimate. | | | | |
| | | | | 3 | Aug 16, 2024 | SYSTEM | (\$4,176.00) | | | | | |



Line Item Adjustments by Estimate

Contract ID: 240315-D03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | | |
|-------------------------|-------------------------|--|--------------------------|-----------------------|-------------|--------------|--------------|-------------------|--|--|--|--|--|--|
| J5S3546 | 0100 | CONCRETE SIDEWALK, 4 IN. | Material | | | 2024 | | | | | | | | |
| | | | | | 4 | Sep 3, 2024 | SYSTEM | \$18,232.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schaua1 overriding Payment Estimate Exception 12 on the current Payment Estimate. | | | | | |
| | | | | | 4 | Sep 3, 2024 | SYSTEM | (\$18,232.00) | | | | | | |
| | | | | | 5 | Sep 16, 2024 | SYSTEM | \$18,232.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 17 on the current Payment Estimate. | | | | | |
| | | | | | 5 | Sep 16, 2024 | SYSTEM | (\$18,232.00) | | | | | | |
| | | | | | 6 | Oct 1, 2024 | SYSTEM | \$37,984.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schaua1 overriding Payment Estimate Exception 19 on the current Payment Estimate. | | | | | |
| | | | | | 6 | Oct 1, 2024 | SYSTEM | (\$37,984.00) | | | | | | |
| | - Total | | | | | | | | \$0.00 | | | | | |
| | Material - Total | | | | | | | | \$0.00 | | | | | |
| | 0100 - Total | | | | | | | | \$0.00 | | | | | |
| | J5S3546 | 0110 | CONCRETE SIDEWALK, 7 IN. | Material | | 1 | Jul 15, 2024 | SYSTEM | \$2,796.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 7 on the current Payment Estimate. | | | | |
| | | | | | | 1 | Jul 15, 2024 | SYSTEM | (\$2,796.00) | | | | | |
| | | | | | | 2 | Aug 2, 2024 | SYSTEM | \$3,360.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schaua1 overriding Payment Estimate Exception 12 on the current Payment Estimate. | | | | |
| | | | | | | 2 | Aug 2, 2024 | SYSTEM | (\$3,360.00) | | | | | |
| 3 | | | | | | Aug 16, 2024 | SYSTEM | \$3,360.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 13 on the current Payment Estimate. | | | | | |
| 3 | | | | | | Aug 16, 2024 | SYSTEM | (\$3,360.00) | | | | | | |
| 4 | | | | | | Sep 3, 2024 | SYSTEM | \$5,820.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 14 on the current Payment Estimate. | | | | | |
| 4 | | | | | | Sep 3, 2024 | SYSTEM | (\$5,820.00) | | | | | | |
| 5 | | | | | | Sep 16, 2024 | SYSTEM | \$5,820.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 19 on the current Payment Estimate. | | | | | |
| 5 | | | | | | Sep 16, 2024 | SYSTEM | (\$5,820.00) | | | | | | |
| 6 | | | | | | Oct 1, 2024 | SYSTEM | \$5,820.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schaua1 overriding Payment Estimate Exception 23 on the current Payment Estimate. | | | | | |
| 6 | | | | | | Oct 1, 2024 | SYSTEM | (\$5,820.00) | | | | | | |
| - Total | | | | | | | | \$0.00 | | | | | | |
| Material - Total | | | | | | | | \$0.00 | | | | | | |
| Overrun | | | | | | | | (\$636.00) | | | | | | |
| Overrun - Total | | | | | | | | (\$636.00) | | | | | | |
| 0110 - Total | | | | | | | | (\$636.00) | | | | | | |
| J5S3546 | 0130 | INTEGRAL CURB (6 IN. HEIGHT AND UNDER) | Material | | 2 | Aug 2, 2024 | SYSTEM | \$7,350.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 13 on the current Payment Estimate. | | | | | |
| | | | | | 2 | Aug 2, 2024 | SYSTEM | (\$7,350.00) | | | | | | |
| | | | | | 3 | Aug 16, 2024 | SYSTEM | \$8,330.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment | | | | | |



Line Item Adjustments by Estimate

Contract ID: 240315-D03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | |
|---------|------|--|-----------------|-----------------------|-------------|-------------------------|--------------|------------------------|--|--|--------------|------------|--|
| J5S3546 | 0130 | INTEGRAL CURB (6 IN. HEIGHT AND UNDER) | Material | | | | | | Estimate Exception 14 on the current Payment Estimate. | | | | |
| | | | | | | 3 | Aug 16, 2024 | SYSTEM | (\$8,330.00) | | | | |
| | | | | | | 4 | Sep 3, 2024 | SYSTEM | \$8,872.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment Estimate Exception 15 on the current Payment Estimate. | | | |
| | | | | | | 4 | Sep 3, 2024 | SYSTEM | (\$8,872.50) | | | | |
| | | | | | | 5 | Sep 16, 2024 | SYSTEM | \$8,872.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment Estimate Exception 20 on the current Payment Estimate. | | | |
| | | | | | | 5 | Sep 16, 2024 | SYSTEM | (\$8,872.50) | | | | |
| | | | | | | 6 | Oct 1, 2024 | SYSTEM | \$9,922.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schaua1 overriding Payment Estimate Exception 24 on the current Payment Estimate. | | | |
| | | | | | | 6 | Oct 1, 2024 | SYSTEM | (\$9,922.50) | | | | |
| | | | | | | - Total | | | | | \$0.00 | | |
| | | | | | | Material - Total | | | | | \$0.00 | | |
| | | | | | | Overrun | Overrun | 4 | Sep 3, 2024 | SYSTEM | (\$192.50) | | |
| | | | | | | | | 6 | Oct 1, 2024 | SYSTEM | (\$1,050.00) | | |
| | | | | | | | | Overrun - Total | | | | | (\$1,242.50) |
| | | | | | | Overrun - Total | | | | | (\$1,242.50) | | |
| | | | | | | 0130 - Total | | | | | (\$1,242.50) | | |
| | | | | | 0140 | INTEGRAL CURB TYPE M | Material | | 2 | Aug 2, 2024 | SYSTEM | \$1,320.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 14 on the current Payment Estimate. |
| | | | | | | | | | | 2 | Aug 2, 2024 | SYSTEM | (\$1,320.00) |
| | | 3 | Aug 16, 2024 | | | | | SYSTEM | \$1,320.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schaua1 overriding Payment Estimate Exception 15 on the current Payment Estimate. | | | |
| | | 3 | Aug 16, 2024 | | | | | SYSTEM | (\$1,320.00) | | | | |
| | | 4 | Sep 3, 2024 | | | | | SYSTEM | \$1,320.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schaua1 overriding Payment Estimate Exception 16 on the current Payment Estimate. | | | |
| | | 4 | Sep 3, 2024 | | | | | SYSTEM | (\$1,320.00) | | | | |
| | | 5 | Sep 16, 2024 | | | | | SYSTEM | \$1,320.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schaua1 overriding Payment Estimate Exception 21 on the current Payment Estimate. | | | |
| | | 5 | Sep 16, 2024 | | | | | SYSTEM | (\$1,320.00) | | | | |
| | | 6 | Oct 1, 2024 | | | | | SYSTEM | \$1,320.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schaua1 overriding Payment Estimate Exception 25 on the current Payment Estimate. | | | |
| | | 6 | Oct 1, 2024 | | | | | SYSTEM | (\$1,320.00) | | | | |
| | | - Total | | | | | | | | | \$0.00 | | |
| | | Material - Total | | | | | | | | | \$0.00 | | |
| | | Overrun | Overrun | | | | | 2 | Aug 2, 2024 | SYSTEM | (\$120.00) | | |
| | | | | | | | | Overrun - Total | | | | | (\$120.00) |
| | | Overrun - Total | | | | | | | | | (\$120.00) | | |
| | | 0140 - Total | | | | | | | | | (\$120.00) | | |
| | 0160 | CONSTRUCTION SIGNS | Material | | | | | | 1 | Jul 15, 2024 | SYSTEM | \$841.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate. |



Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 240315-D03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | |
|-------------------------|----------------------------------|-------------------------|-----------------|--------------------------------------|--------------|--------------|--------------|--|--|--|--------------|--|
| J5S3546 | 0160 | CONSTRUCTION SIGNS | Material | | 1 | Jul 15, 2024 | SYSTEM | (\$841.00) | | | | |
| | | | | - Total | | | | | | | \$0.00 | |
| | | | | Material - Total | | | | | | | \$0.00 | |
| | 0160 - Total | | | | | | | | \$0.00 | | | |
| | 0170 | CHANNELIZER (TRIM LINE) | Material | | 1 | Jul 15, 2024 | SYSTEM | \$132.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | | | |
| | | | | | 1 | Jul 15, 2024 | SYSTEM | (\$132.00) | | | | |
| | | | | | 2 | Aug 2, 2024 | SYSTEM | \$1,072.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schaua1 overriding Payment Estimate Exception 16 on the current Payment Estimate. | | | |
| | | | | | 2 | Aug 2, 2024 | SYSTEM | (\$1,072.50) | | | | |
| | | | | | 3 | Aug 16, 2024 | SYSTEM | \$1,072.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schaua1 overriding Payment Estimate Exception 17 on the current Payment Estimate. | | | |
| | | | | | 3 | Aug 16, 2024 | SYSTEM | (\$1,072.50) | | | | |
| | | | | | 4 | Sep 3, 2024 | SYSTEM | \$1,072.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schaua1 overriding Payment Estimate Exception 18 on the current Payment Estimate. | | | |
| | | | | | 4 | Sep 3, 2024 | SYSTEM | (\$1,072.50) | | | | |
| | | | | - Total | | | | | | | \$0.00 | |
| | | | | Material - Total | | | | | | | \$0.00 | |
| | 0170 - Total | | | | | | | | \$0.00 | | | |
| 0190 | MOBILIZATION | Other Item Adjustment | OTHR | 2 | Aug 2, 2024 | schaua1 | (\$4,410.24) | Retention held back as per Spec 618.2.2. | | | | |
| | | | | 6 | Oct 1, 2024 | schaua1 | (\$1,470.09) | Retention held back as per Spec 618.2.2 | | | | |
| | | | | OTHR - Total | | | | | | | (\$5,880.33) | |
| | | | | Other Item Adjustment - Total | | | | | | | (\$5,880.33) | |
| 0190 - Total | | | | | | | | (\$5,880.33) | | | | |
| 0230 | REINFORCING STEEL (EPOXY COATED) | Material | | 2 | Aug 2, 2024 | SYSTEM | \$400.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schaua1 overriding Payment Estimate Exception 17 on the current Payment Estimate. | | | | |
| | | | | 2 | Aug 2, 2024 | SYSTEM | (\$400.00) | | | | | |
| | | | | 3 | Aug 16, 2024 | SYSTEM | \$400.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 18 on the current Payment Estimate. | | | | |
| | | | | 3 | Aug 16, 2024 | SYSTEM | (\$400.00) | | | | | |
| | | | | 4 | Sep 3, 2024 | SYSTEM | \$400.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schaua1 overriding Payment Estimate Exception 19 on the current Payment Estimate. | | | | |
| | | | | 4 | Sep 3, 2024 | SYSTEM | (\$400.00) | | | | | |
| | | | | 5 | Sep 16, 2024 | SYSTEM | \$400.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schaua1 overriding Payment Estimate Exception 22 on the current Payment Estimate. | | | | |
| | | | | 5 | Sep 16, 2024 | SYSTEM | (\$400.00) | | | | | |
| | | | | 6 | Oct 1, 2024 | SYSTEM | \$400.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schaua1 overriding Payment Estimate Exception 26 on the current Payment Estimate. | | | | |
| | | | | 6 | Oct 1, 2024 | SYSTEM | (\$400.00) | | | | | |
| - Total | | | | | | | \$0.00 | | | | | |
| Material - Total | | | | | | | \$0.00 | | | | | |



Line Item Adjustments by Estimate

Contract ID: 240315-D03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks |
|------------------------|---------------------|--------------------------|-------------------------|-----------------------|----------------|--------------|---------------|----------------------|--|
| J5S3546 | 0230 - Total | | | | | | | \$0.00 | |
| | 0290 | 2 IN. PSST POST - 12 GA. | Material | | 2 | Aug 2, 2024 | SYSTEM | \$768.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schaua1 overriding Payment Estimate Exception 24 on the current Payment Estimate. |
| | | | | | 2 | Aug 2, 2024 | SYSTEM | (\$768.00) | |
| | | | | | 3 | Aug 16, 2024 | SYSTEM | \$768.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schaua1 overriding Payment Estimate Exception 25 on the current Payment Estimate. |
| | | | | | 3 | Aug 16, 2024 | SYSTEM | (\$768.00) | |
| | | | | | 4 | Sep 3, 2024 | SYSTEM | \$1,024.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schaua1 overriding Payment Estimate Exception 26 on the current Payment Estimate. |
| | | | | | 4 | Sep 3, 2024 | SYSTEM | (\$1,024.00) | |
| | | | | | 5 | Sep 16, 2024 | SYSTEM | \$1,024.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 29 on the current Payment Estimate. |
| | | | | | 5 | Sep 16, 2024 | SYSTEM | (\$1,024.00) | |
| | | | | | 6 | Oct 1, 2024 | SYSTEM | \$1,024.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schaua1 overriding Payment Estimate Exception 33 on the current Payment Estimate. |
| | | | | | 6 | Oct 1, 2024 | SYSTEM | (\$1,024.00) | |
| | | | | | - Total | | \$0.00 | | |
| | | | Material - Total | | | | \$0.00 | | |
| | 0290 - Total | | | | | | | \$0.00 | |
| J5S3546 - Total | | | | | | | | (\$41,660.60) | |
| Overall - Total | | | | | | | | (\$41,660.60) | |



Contract Adjustments for Contract - 240315-D03

There are no contract adjustments to display for this contract.