



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on February 19, 2026

Pay Estimate Created Date: February 17, 2026

Progress Estimate Number	43	Contract ID	240315-F03	Pay Period Start	February 2, 2026	Original Contract Amount	\$6,563,544.71
		Prime Contractor	Lamke Trenching & Excavating, Inc.	Pay Period End	February 15, 2026	Net Change Order Amount	\$7,439.37
						Current Contract Amount	\$6,570,984.08

Approval Date	By User					
February 18, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					horwit1
February 18, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					baured1
February 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	December 19, 2025	December 19, 2025	93.58%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 3, 2024	April 3, 2024	
Letting Date	March 15, 2024	March 15, 2024	
Notice to Proceed Date	May 6, 2024	May 6, 2024	
Work Began Date	May 3, 2024	May 3, 2024	

Contract Total Pay For Estimate No. 43			
	This Estimate	Previous	To Date
240315-F03			
Total Posted Items Pay	\$5,204.00	\$6,143,808.79	\$6,149,012.79
Gross Item Adjustments	\$0.00	(\$40,098.80)	(\$40,098.80)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$40,459.42	\$40,459.42
		\$6,144,169.41	\$6,149,373.41
Contract Total Payable This Estimate:		\$5,204.00	

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3519	0570	8031000A	TURF TYPE TALL FESCUE SODDING	SQYD	\$11.750	48	\$564.00
	0580	8061007A	CURB INLET CHECK	EA	\$100.000	16	\$1,600.00
	0610	8061019	SILT FENCE	LF	\$5.000	608	\$3,040.00
Project J6S3519 - Total							\$5,204.00
Overall - Total							\$5,204.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3519	1330	MISC.	Material			-28	\$120.00	(\$3,360.00)
	1330	MISC.	MaterialCredit			28	\$120.00	\$3,360.00
	1380	MISC.	Material			-5	\$460.00	(\$2,300.00)
	1380	MISC.	MaterialCredit			5	\$460.00	\$2,300.00
	5006	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-24	\$10.00	(\$240.00)
	5006	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	MaterialCredit			24	\$10.00	\$240.00
Total								\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on February 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3519	FAS S502(70)	Resurface and ADA	N	ST LOUIS	from Dunn Road to Thoroughman Ave
Totals by Job Numbers					
J6S3519			This Estimate	Previous	To Date
	Posted Item Pay		\$5,204.00	\$6,143,808.79	\$6,149,012.79
	Gross Item Adjustments		\$0.00	(\$40,098.80)	(\$40,098.80)
	Gross Item Pay		\$5,204.00	\$6,103,709.99	\$6,108,913.99
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$40,459.42	\$40,459.42



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 19, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3519, Item 6131015, Project Item Line Number 5006, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Waiting for certifications from the contractor. - Horwit1 02/17/2026	horwit1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3519, Item 9109902, Project Item Line Number 1330, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Waiting for certifications from the contractor. - Horwit1 02/17/2026	horwit1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3519, Item 9109902, Project Item Line Number 1380, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Waiting for certifications from the contractor. - Horwit1 02/17/2026	horwit1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240315-F03	J6S3519	0001	0010	2019901	MISC.LANDSCAPING TRIMMING	1.00	0.00	1.00	LS	1.00	\$6,350.00	\$6,350.00
		0001	0020	2019902	MISCTREE REMOVAL	7.00	-1.00	6.00	EA	6.00	\$2,200.00	\$13,200.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.95	\$462,280.00	\$439,166.00
		0001	0040	2079909	MISC.LINEAR GRADING CLASS 2 - MODIFIED	153.90	0.00	153.90	STA	123.10	\$2,550.00	\$313,905.00
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	17,094.00	99.00	17,193.00	SQYD	17,193.00	\$9.00	\$154,737.00
		0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	389.00	5.20	394.20	TONS	394.20	\$135.00	\$53,217.00
		0001	0070	4030011	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095CLP MIX)	4,330.10	610.00	4,940.10	TONS	4,940.10	\$117.00	\$577,991.70
		0001	0080	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	312.90	83.40	396.30	TONS	396.30	\$123.00	\$48,744.90
		0001	0090	4079912	MISC.Tack Coat – Low-tracking or Non-tracking	6,143.00	-1,157.00	4,986.00	GAL	4,986.00	\$3.30	\$16,453.80
		0001	0100	5029905	MISC.CONCRETE BASE WIDENING	67.20	0.00	67.20	SQYD	62.30	\$165.00	\$10,279.50
		0001	0110	6042010	ADJUSTING MANHOLE	3.00	0.00	3.00	EA	3.00	\$575.00	\$1,725.00
		0001	0120	6049902	MISC.ADJUST GAS VALVE	14.00	0.00	14.00	EA	14.00	\$175.00	\$2,450.00
		0001	0130	6049902	MISC.ADJUST PULLBOX	1.00	1.00	2.00	EA	1.00	\$2,485.00	\$2,485.00
		0001	0140	6049902	MISC.ADJUST WATER VALVE	9.00	0.00	9.00	EA	9.00	\$275.00	\$2,475.00
		0001	0150	6049902	MISC.CONCRETE MANHOLE COLLAR	25.00	0.00	25.00	EA	7.00	\$2,675.00	\$18,725.00
		0001	0160	6081012	TRUNCATED DOMES	978.00	0.00	978.00	SQFT	796.50	\$40.00	\$31,860.00
		0001	0170	6083006	6 IN. CONCRETE MEDIAN STRIP	85.60	0.00	85.60	SQYD	55.50	\$133.85	\$7,428.68
		0001	0180	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	59.00	13.00	72.00	LF	72.00	\$200.00	\$14,400.00
		0001	0190	6085007	PAVED APPROACH, 7 IN.	4,217.50	0.00	4,217.50	SQYD	4,190.90	\$91.40	\$383,048.26
		0001	0200	6085008	PAVED APPROACH, 8 IN.	2,820.70	0.00	2,820.70	SQYD	2,820.70	\$92.95	\$262,184.06
		0001	0210	6086004	CONCRETE SIDEWALK, 4 IN.	2,841.90	33.30	2,875.20	SQYD	2,781.97	\$65.75	\$182,914.53
		0001	0220	6086007	CONCRETE SIDEWALK, 7 IN.	3,649.90	50.00	3,699.90	SQYD	3,699.90	\$82.00	\$303,391.80
		0001	0230	6089902	MISC.ADA CURB RAMP	272.00	0.00	272.00	EA	272.00	\$3,150.00	\$856,800.00
		0001	0240	6089902	MISC.ISLAND TUBULAR MARKER	7.00	0.00	7.00	EA	7.00	\$85.00	\$595.00
		0001	0250	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	2,513.00	-1,500.00	1,013.00	LF	452.00	\$30.00	\$13,560.00
		0001	0260	6091051	CURB AND GUTTER TYPE A	2,600.00	0.00	2,600.00	LF	2,524.00	\$52.65	\$132,888.60
		0001	0270	6091052	CURB AND GUTTER TYPE B	4,213.00	0.00	4,213.00	LF	3,458.00	\$54.65	\$188,979.70
		0001	0280	6099903	MISC.MODIFIED TYPE A CURB AND GUTTER	39.00	0.00	39.00	LF	0.00	\$72.50	\$0.00
		0001	0290	6099903	MISC.MODIFIED TYPE B CURB AND GUTTER	165.00	0.00	165.00	LF	165.00	\$72.50	\$11,962.50
		0001	0300	6099903	MISC.MODIFIED TYPE S CURB, UP TO 30IN. HEIGHT	1,305.00	0.00	1,305.00	LF	758.00	\$93.50	\$70,873.00
		0001	0310	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$4,500.00	\$9,000.00
		0001	0320	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	602.80	-602.80	0.00	TONS	0.00	\$90.00	\$0.00
		0001	0330	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	928.30	-928.30	0.00	SQYD	0.00	\$75.00	\$0.00
		0001	0340	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	14.00	0.00	14.00	EA	13.00	\$1,530.00	\$19,890.00
		0001	0350	6143013	MANHOLE FRAME AND COVER, TYPE 3	1.00	0.00	1.00	EA	1.00	\$1,765.00	\$1,765.00
		0001	0360	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$3,800.00	\$7,600.00
		0001	0370	6169901	MISC.TRAFFIC CONTROL (LUMP SUM)	1.00	0.00	1.00	LS	0.95	\$41,490.00	\$39,415.50
		0001	0380	6169902	MISC.ADA COMPLIANT TYPE III MOVABLE BARRICADE	4.00	0.00	4.00	EA	4.00	\$250.00	\$1,000.00
		0001	0390	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$600,000.00	\$600,000.00
		0001	0400	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0410	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	732.00	-35.00	697.00	LF	697.00	\$20.00	\$13,940.00
		0001	0420	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	227.00	-12.00	215.00	LF	215.00	\$20.00	\$4,300.00
		0001	0430	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	8.00	0.00	8.00	EA	8.00	\$300.00	\$2,400.00
		0001	0440	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	109.00	1.00	110.00	EA	110.00	\$180.00	\$19,800.00
		0001	0450	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	32.00	5.00	37.00	EA	37.00	\$55.00	\$2,035.00
		0001	0460	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	20,357.00	0.00	20,357.00	LF	20,357.00	\$0.25	\$5,089.25
		0001	0470	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	18,443.00	0.00	18,443.00	LF	18,443.00	\$0.20	\$3,688.60
		0001	0480	6209902	MISC.BIKE SHARROW PREFORMED THERMOPLASTIC PAVEMENT MARKING, WHITE	34.00	0.00	34.00	EA	34.00	\$450.00	\$15,300.00
		0001	0490	6209902	MISC.CURB REFLECTOR	21.00	-2.00	19.00	EA	19.00	\$20.00	\$380.00
		0001	0500	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	44,629.00	1,021.00	45,650.00	SQYD	45,650.00	\$2.60	\$118,690.00
		0001	0510	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF	1,787.00	120.00	1,907.00	SQYD	1,907.00	\$9.50	\$18,116.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240315-F03	J6S3519				SURFACING (GREATER THAN 3 IN. THICK)							
		0001	0520	6229905	MISC.VARIABLE DEPTH MILLING	149.00	32.00	181.00	SQYD	181.00	\$31.00	\$5,611.00
		0001	0530	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.95	\$27,500.00	\$26,125.00
		0001	0540	7259902	MISC.CONNECT RESIDENTIAL GUTTER DRAIN TO DROP INLET	2.00	0.00	2.00	EA	2.00	\$2,450.00	\$4,900.00
		0001	0550	7319902	MISC.CLEAN OUT INLET	3.00	0.00	3.00	EA	1.00	\$1,150.00	\$1,150.00
		0001	0560	7319902	MISC.REMOVE AND REPLACE CURB INLET TOP	1.00	0.00	1.00	EA	1.00	\$1,250.00	\$1,250.00
		0001	0570	8031000A	TURF TYPE TALL FESCUE SODDING	10,969.00	0.00	10,969.00	SQYD	4,502.00	\$11.75	\$52,898.50
		0001	0580	8061007A	CURB INLET CHECK	78.00	0.00	78.00	EA	50.00	\$100.00	\$5,000.00
		0001	0590	8061016	SEDIMENT REMOVAL	136.00	0.00	136.00	CUYD	0.00	\$45.00	\$0.00
		0001	0600	8061017	TEMPORARY SEEDING	3.50	0.00	3.50	ACRE	0.00	\$2,000.00	\$0.00
		0001	0610	8061019	SILT FENCE	5,795.00	0.00	5,795.00	LF	2,100.00	\$5.00	\$10,500.00
		0020	0620	9011064	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 3	7.00	0.00	7.00	EA	7.00	\$3,435.00	\$24,045.00
		0020	0630	9011311	LUMINAIRE, LED-A	6.00	0.00	6.00	EA	6.00	\$400.00	\$2,400.00
		0020	0640	9011312	LUMINAIRE, LED-B	7.00	0.00	7.00	EA	7.00	\$400.00	\$2,800.00
		0020	0650	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	129.00	0.00	129.00	LF	105.00	\$13.00	\$1,365.00
		0020	0660	9014003	CONDUIT, 3 IN. RIGID, PUSHED	408.00	0.00	408.00	LF	408.00	\$35.00	\$14,280.00
		0020	0670	9015010	TRENCHING TYPE I	349.00	181.00	530.00	LF	464.00	\$3.50	\$1,624.00
		0020	0680	9015020	TRENCHING TYPE II	39.00	0.00	39.00	LF	32.00	\$3.50	\$112.00
		0020	0690	9016110	PULL BOX, PREFORMED CLASS 1	10.00	0.00	10.00	EA	10.00	\$1,320.00	\$13,200.00
		0020	0700	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,200.00	0.00	1,200.00	LF	840.00	\$0.70	\$588.00
		0020	0710	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	1,580.00	0.00	1,580.00	LF	1,237.00	\$4.50	\$5,566.50
		0020	0720	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	7.00	0.00	7.00	EA	7.00	\$1,882.00	\$13,174.00
		0020	0730	9019902	MISC.CUT AND CAP LUMINAIRE EXTENSION	1.00	0.00	1.00	EA	1.00	\$175.00	\$175.00
		0030	0740	9020213	SIGNAL HEAD, TYPE 3S	4.00	1.00	5.00	EA	5.00	\$1,045.00	\$5,225.00
		0030	0750	9020214	SIGNAL HEAD, TYPE 4S	1.00	0.00	1.00	EA	1.00	\$1,210.00	\$1,210.00
		0030	0760	9020215	SIGNAL HEAD, TYPE 5S	1.00	0.00	1.00	EA	1.00	\$1,440.00	\$1,440.00
		0030	0770	9020513	SIGNAL HEAD, TYPE 3B	15.00	0.00	15.00	EA	15.00	\$1,160.00	\$17,400.00
		0030	0780	9020514	SIGNAL HEAD, TYPE 4B	5.00	-1.00	4.00	EA	4.00	\$1,380.00	\$5,520.00
		0030	0790	9020515	SIGNAL HEAD, TYPE 5B	1.00	0.00	1.00	EA	1.00	\$1,785.00	\$1,785.00
		0030	0800	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	18.00	0.00	18.00	EA	18.00	\$630.00	\$11,340.00
		0030	0810	9020833	SH-FLAT SHEET - SIGNAL SIGN	171.00	0.00	171.00	SQFT	171.00	\$33.00	\$5,643.00
		0030	0820	9020834	SIGNAL SIGN, MOUNTING HARDWARE	19.00	0.00	19.00	EA	19.00	\$85.00	\$1,615.00
		0030	0830	9022708	POST, SIGNAL 8 FT.	13.00	2.00	15.00	EA	15.00	\$1,500.00	\$22,500.00
		0030	0840	9022715	POST, SIGNAL 15 FT.	2.00	0.00	2.00	EA	2.00	\$2,850.00	\$5,700.00
		0030	0850	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	1.00	-1.00	0.00	EA	0.00	\$1.00	\$0.00
		0030	0860	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	1.00	0.00	1.00	EA	1.00	\$9,580.00	\$9,580.00
		0030	0870	9023230	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	1.00	\$10,980.00	\$10,980.00
		0030	0880	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	1.00	1.00	2.00	EA	2.00	\$13,585.00	\$27,170.00
		0030	0890	9023435	POST, TYPE BL, LONGEST ARM 35 FT. OR 10.7 M	1.00	0.00	1.00	EA	1.00	\$19,960.00	\$19,960.00
		0030	0900	9023445	POST, TYPE BL, LONGEST ARM 45 FT. OR 13.7 M	1.00	0.00	1.00	EA	1.00	\$21,640.00	\$21,640.00
		0030	0910	9024281	CONTROLLER ASSEMBLY HOUSING, KEYBOARD ENTRY, 8 PHASE NEMA CONTROLLER	2.00	-2.00	0.00	EA	0.00	\$30,300.00	\$0.00
		0030	0920	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	106.00	0.00	106.00	LF	106.00	\$14.00	\$1,484.00
		0030	0930	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	722.00	414.00	1,136.00	LF	1,136.00	\$20.00	\$22,720.00
		0030	0940	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	1,067.00	-414.00	653.00	LF	653.00	\$35.00	\$22,855.00
		0030	0950	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	390.00	0.00	390.00	LF	390.00	\$1.20	\$468.00
		0030	0960	9028308	CABLE, 16 AWG 2 CONDUCTOR	3,570.00	195.00	3,765.00	LF	3,765.00	\$0.60	\$2,259.00
		0030	0970	9028310	CABLE, 16 AWG 5 CONDUCTOR	3,250.00	205.00	3,455.00	LF	3,455.00	\$1.40	\$4,837.00
		0030	0980	9028311	CABLE, 16 AWG 7 CONDUCTOR	6,300.00	1,105.00	7,405.00	LF	7,405.00	\$2.00	\$14,810.00
		0030	0990	9028811	PULL BOX, PREFORMED CLASS 2	6.00	3.00	9.00	EA	9.00	\$2,500.00	\$22,500.00
		0030	1000	9028812	PULL BOX, PREFORMED CLASS 3	6.00	-3.00	3.00	EA	3.00	\$3,260.00	\$9,780.00
		0030	1010	9029100	BASE, CONCRETE	39.30	1.50	40.80	CUYD	40.80	\$1,500.00	\$61,200.00
		0030	1020	9029901	MISC.POT HOLING UTILITY FACILITIES	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0030	1030	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	1.00	\$7,700.00	\$7,700.00
		0030	1040	9029902	MISC.COMBO POWER SUPPLY, LIGHTING CONTROLLER, AND UPS	4.00	0.00	4.00	EA	4.00	\$19,200.00	\$76,800.00
		0030	1050	9029902	MISC.DETECTOR, PUSHBUTTON (NEW INSTALLATION) APS	20.00	0.00	20.00	EA	20.00	\$900.00	\$18,000.00
		0030	1060	9029902	MISC.EACH INSTALL FLASH TRANSFER RELAYS	8.00	0.00	8.00	EA	0.00	\$50.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240315-F03	J6S3519	0030	1070	9029902	MISC.EACH INSTALL FLASHER CIRCUIT	4.00	0.00	4.00	EA	0.00	\$60.00	\$0.00
		0030	1080	9029902	MISC.EACH INSTALL NEW LOAD SWITCH	2.00	0.00	2.00	EA	0.00	\$60.00	\$0.00
		0030	1090	9029902	MISC.EACH ONE-APPROACH CABINAT MODIFICATION	2.00	0.00	2.00	EA	0.00	\$1,425.00	\$0.00
		0030	1100	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR, FYA COMPATIBLE (CONFLICT MONITOR)	2.00	0.00	2.00	EA	2.00	\$1,660.00	\$3,320.00
		0030	1110	9029902	MISC.PEDESTRIAN PUSH BUTTON EXTENSION	1.00	0.00	1.00	EA	1.00	\$300.00	\$300.00
		0030	1120	9029902	MISC.PEDESTRIAN PUSH BUTTON STANCHION	6.00	-2.00	4.00	EA	4.00	\$1,200.00	\$4,800.00
		0030	1130	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON	2.00	0.00	2.00	EA	2.00	\$18,730.00	\$37,460.00
		0030	1140	9029902	MISC.SH-FLAT SHEET, SIGNAL SIGN, PUSH BUTTON	20.00	0.00	20.00	EA	18.00	\$12.50	\$225.00
		0030	1150	9029902	MISC.SIGNAL CABINET BASE WRAP	1.00	-1.00	0.00	EA	0.00	\$3,600.00	\$0.00
		0030	1160	9029902	MISC.SIGNAL SIGN, MOUNTING HARDWARE, PUSH BUTTON	20.00	0.00	20.00	EA	20.00	\$12.50	\$250.00
		0030	1170	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	4.00	1.00	5.00	EA	5.00	\$34,000.00	\$170,000.00
		0040	1180	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	24.00	-9.00	15.00	EA	15.00	\$400.00	\$6,000.00
		0040	1190	9031270A	2 IN. PSST POST - 12 GA.	1,232.00	47.00	1,279.00	LF	1,279.00	\$30.00	\$38,370.00
		0040	1200	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	87.00	2.00	89.00	EA	89.00	\$300.00	\$26,700.00
		0040	1210	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	8.00	-4.00	4.00	EA	4.00	\$120.00	\$480.00
		0040	1220	9031280	2.5 IN. PSST POST - 12 GA.	532.00	-148.00	384.00	LF	384.00	\$32.00	\$12,288.00
		0040	1230	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	38.00	-11.00	27.00	EA	27.00	\$400.00	\$10,800.00
		0040	1240	9035004A	SH-FLAT SHEET	423.00	-40.00	383.00	SQFT	383.00	\$32.00	\$12,256.00
		0040	1250	9035069A	SHF-FLAT SHEET FLUORESCENT	222.00	32.00	254.00	SQFT	254.00	\$36.00	\$9,144.00
		0040	1260	9039902	MISC.RELOCATE EXISTING SIGN(S) TO NEW POST	50.00	0.00	50.00	EA	49.00	\$300.00	\$14,700.00
		0050	1270	9029902	MISC.ITS PULL BOX WITH CONCRETE PAD, PREFORMED CLASS 5	2.00	0.00	2.00	EA	2.00	\$3,460.00	\$6,920.00
		0050	1280	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	5.00	0.00	5.00	EA	5.00	\$3,825.00	\$19,125.00
		0050	1290	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$2,000.00	\$0.00
		0050	1300	9109901	MISC.REMOVAL OF EXISTING FIBER OPTIC CABLES	1.00	0.00	1.00	LS	1.00	\$690.00	\$690.00
		0050	1310	9109902	MISC.CCTV EXTENSION POLE, 20' METALLIC FINISH	3.00	-1.00	2.00	EA	2.00	\$2,732.00	\$5,464.00
		0050	1320	9109902	MISC.CONDUIT SYSTEM ADJUSTMENT OR REPAIR	4.00	0.00	4.00	EA	0.00	\$1,150.00	\$0.00
		0050	1330	9109902	MISC.FIBER OPTIC FUSION SPLICE	28.00	0.00	28.00	EA	28.00	\$120.00	\$3,360.00
		0050	1340	9109902	MISC.FIBER OPTIC JUMPER SINGLE MODE	20.00	0.00	20.00	EA	20.00	\$29.00	\$580.00
		0050	1350	9109902	MISC.FIBER OPTIC PIGTAIL SINGLE MODE	20.00	0.00	20.00	EA	20.00	\$20.00	\$400.00
		0050	1360	9109902	MISC.INSTALL OR RELOCATE EXISTING MODOT COMMUNICATION EQUIPMENT	2.00	0.00	2.00	EA	2.00	\$545.00	\$1,090.00
		0050	1370	9109902	MISC.MODOT FURNISHED IP ADDRESSABLE POWER STRIP	4.00	0.00	4.00	EA	4.00	\$115.00	\$460.00
		0050	1380	9109902	MISC.WALL-MOUNTED INTERCONNECT CENTER	5.00	0.00	5.00	EA	5.00	\$460.00	\$2,300.00
		0050	1390	9109903	MISC.CCTV CAT5 CABLE	790.00	0.00	790.00	LF	790.00	\$2.00	\$1,580.00
		0050	1400	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SINGLE MODE	6,056.00	0.00	6,056.00	LF	6,056.00	\$2.10	\$12,717.60
		0050	1410	9109903	MISC.ITS CONDUIT, 2 IN., TRENCHED	99.00	0.00	99.00	LF	99.00	\$13.00	\$1,287.00
		0050	1420	9109903	MISC.ITS CONDUIT, 3 IN., PUSHED	85.00	0.00	85.00	LF	85.00	\$35.00	\$2,975.00
		0001	5001	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	0.00	1,500.00	1,500.00	LF	1,500.00	\$20.00	\$30,000.00
		0030	5002	9023145	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	0.00	1.00	1.00	EA	1.00	\$14,810.00	\$14,810.00
		0030	5003	9024281	CONTROLLER ASSEMBLY HOUSING, KEYBOARD ENTRY, 8 PHASE NEMA CONTROLLER	0.00	2.00	2.00	EA	2.00	\$31,500.00	\$63,000.00
		0001	5004	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	0.00	16.00	16.00	SQYD	16.00	\$303.88	\$4,862.08
		0001	5005	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	0.00	48.00	48.00	LF	48.00	\$12.00	\$576.00
		0001	5006	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	0.00	24.00	24.00	EA	24.00	\$10.00	\$240.00
		0030	5007	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	0.00	84.00	84.00	LF	84.00	\$40.43	\$3,396.12
Project J6S3519 - Total Value Posted to Date as of Report Generated Date												\$6,149,012.68
240315-F03 Overall - Total Value Posted to Date as of Report Generated Date												\$6,149,012.68



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on February 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3519

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0570	8031000A	TURF TYPE TALL FESCUE SODDING	2/2/26	2/17/26	1	48.00	SQYD	Job site	11+00.00		97+00.00		Missed payment.
0580	8061007A	CURB INLET CHECK	2/2/26	2/17/26	1	16.00	EA	Job site	11+00.00		97+00.00		Missed payment
0610	8061019	SILT FENCE	2/2/26	2/17/26	1	608.00	LF	Job site	11+00.00		97+00.00		Missed payment

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0050	TYPE 5 AGGREGATE FOR BASE	Material		1	May 17, 2024	SYSTEM	(\$3,874.50)	
					1	May 17, 2024	SYSTEM	\$3,874.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Jun 4, 2024	SYSTEM	(\$21,699.00)	
					2	Jun 4, 2024	SYSTEM	\$21,699.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Jun 17, 2024	SYSTEM	(\$35,487.00)	
					3	Jun 18, 2024	SYSTEM	\$35,487.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					4	Jul 1, 2024	SYSTEM	(\$45,873.00)	
					4	Jul 1, 2024	SYSTEM	\$45,873.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Jul 16, 2024	SYSTEM	(\$48,294.00)	
					5	Jul 16, 2024	SYSTEM	\$48,294.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Aug 2, 2024	SYSTEM	(\$56,340.00)	
					6	Aug 2, 2024	SYSTEM	\$56,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
				Overrun	28	Jul 1, 2025	SYSTEM	(\$1,412.98)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					30	Aug 4, 2025	SYSTEM	\$1,412.98	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '8.92033 - 9.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
			Price FUEL		1	May 17, 2024	SYSTEM	(\$6.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					2	Jun 4, 2024	SYSTEM	(\$31.19)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					3	Jun 17, 2024	SYSTEM	(\$75.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Jul 1, 2024	SYSTEM	(\$56.61)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Jul 16, 2024	SYSTEM	(\$7.66)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					6	Aug 2, 2024	SYSTEM	(\$25.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Aug 16, 2024	SYSTEM	(\$3.08)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Aug 16, 2024	SYSTEM	(\$17.56)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Sep 3, 2024	SYSTEM	(\$23.42)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Sep 16, 2024	SYSTEM	(\$4.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					10	Oct 1, 2024	SYSTEM	(\$27.26)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					11	Oct 16, 2024	SYSTEM	(\$21.61)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					12	Nov 4, 2024	SYSTEM	(\$49.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0050	TYPE 5 AGGREGATE FOR BASE	Price FUEL		13	Nov 18, 2024	SYSTEM	(\$52.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					14	Dec 2, 2024	SYSTEM	(\$38.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					15	Dec 16, 2024	SYSTEM	(\$30.03)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					16	Jan 2, 2025	SYSTEM	(\$12.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					19	Feb 18, 2025	SYSTEM	(\$17.11)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					20	Mar 4, 2025	SYSTEM	(\$35.11)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					21	Mar 17, 2025	SYSTEM	(\$27.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					22	Apr 2, 2025	SYSTEM	(\$69.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					23	Apr 17, 2025	SYSTEM	(\$7.86)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					24	May 2, 2025	SYSTEM	(\$51.22)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					25	May 16, 2025	SYSTEM	(\$21.26)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					27	Jun 16, 2025	SYSTEM	(\$4.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					28	Jul 1, 2025	SYSTEM	(\$74.08)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					30	Aug 4, 2025	SYSTEM	\$3.97	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					31	Aug 18, 2025	SYSTEM	\$0.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					32	Sep 3, 2025	SYSTEM	\$0.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$787.72)	
					Price FUEL - Total			(\$787.72)	
					0050 - Total				
	0060	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	3	Jun 18, 2024	beckeb1	(\$65.74)	240315-F03 J6S3519 Asphalt Cement Price Adjustment for Hot Mix Asphalt Month/Year Let: March 2024 Month/Year of Estimate Period: June 2024 First Period Estimate Number: 3 Price Adjustment Number: 1 Current Index: 580.00 Base Index: 598.75 Index Difference: (18.75) Line 0060 - Bituminous Pavement Mixture PG64-22 (BP-1) Installed Quantity: 89.9 tons Virgin AC%: 3.9% Mix ID No.: BP1 22-5 Adjustment: \$(65.74)
23					Apr 17, 2025	beckeb1	(\$330.27)	240315-F03 J6S3519 Asphalt Cement Price Adjustment for Hot Mix Asphalt Month/Year Let: March 2024 Month/Year of Estimate Period: April 2025 First Period Estimate Number: 23 Price Adjustment Number: 2 Current Index: 511.25 Base Index: 598.75 Index Difference: (87.5) Line 0060 - Bituminous Pavement Mixture PG64-22 (BP-1) Installed Quantity: 89.87 tons Virgin AC%: 4.2% Mix ID No.: BP2 25-2 Adjustment: \$(330.27)	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3519	0060	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	28	Jul 1, 2025	horwit1	(\$211.48)	240315-F03 J6S3519 Asphalt Cement Price Adj. Month Let: March 2024 Month of Estimate Period Work Performed: June 2025 (2nd Period) Estimate 0028 Current Index: 513.75 Base Index: 598.75 Index Difference: -85 Line #: 0060 Bituminous Pavement Mix BP1 Installed Quantity: 62.20 Tons Mix ID: BP2 25-30 Plant: New Frontier (Antire) % VAC: 4.0 Adj.: -211.48			
					28	Jul 1, 2025	horwit1	(\$313.56)	240315-F03 J6S3519 Asphalt Cement Price Adj. Month Let: March 2024 Month of Estimate Period Work Performed: June 2025 (2nd Period) Estimate 0028 Current Index: 513.75 Base Index: 598.75 Index Difference: -85 Line #: 0060 Bituminous Pavement Mix BP1 Installed Quantity: 99.70 Tons Mix ID: BP2 23-23 Plant: New Frontier (O'Fallon) % VAC: 3.7 Adj.: -313.56			
					30	Aug 4, 2025	horwit1	(\$165.43)	240315-F03 J6S3519 Asphalt Cement Price Adj. Month Let: March 2024 Month of Estimate Period Work Performed: July 2025 (2nd Period) Estimate 0028 Current Index: 513.75 Base Index: 598.75 Index Difference: -85 Line #: 0060 Bituminous Pavement Mix BP1 Installed Quantity: 52.60 Tons Mix ID: BP2 23-23 Plant: New Frontier (O'Fallon) % VAC: 4.0 Adj.: -165.43			
					ACAD - Total						(\$1,086.48)	
					Other Item Adjustment - Total						(\$1,086.48)	
					Price FUEL		3	Jun 17, 2024	SYSTEM	(\$97.60)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							23	Apr 17, 2025	SYSTEM	(\$101.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							28	Jul 1, 2025	SYSTEM	(\$285.41)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							30	Aug 4, 2025	SYSTEM	(\$29.27)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							41	Jan 16, 2026	SYSTEM	(\$9.18)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total						(\$522.83)	
					Price FUEL - Total						(\$522.83)	
					0060 - Total							
	0070	ASPH. CONC. MIXTURE PG 70-22 (SP095CLP)	Other Item Adjustment	ACAD	25	May 16, 2025	beckeb1	(\$4,339.25)	240315-F03 J6S3519			



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3519	0090	MISC.	Material		25	May 16, 2025	SYSTEM	\$3,834.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					26	Jun 2, 2025	SYSTEM	(\$16,453.80)						
					26	Jun 2, 2025	SYSTEM	\$16,453.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					27	Jun 16, 2025	SYSTEM	(\$16,453.80)						
					27	Jun 16, 2025	SYSTEM	\$16,453.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user horwit1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					28	Jul 1, 2025	SYSTEM	(\$16,453.80)						
					28	Jul 1, 2025	SYSTEM	\$16,453.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user horwit1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					29	Jul 16, 2025	SYSTEM	(\$16,453.80)						
					29	Jul 16, 2025	SYSTEM	\$16,453.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					30	Aug 4, 2025	SYSTEM	(\$16,453.80)						
					30	Aug 4, 2025	SYSTEM	\$16,453.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user horwit1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					31	Aug 18, 2025	SYSTEM	(\$16,453.80)						
					31	Aug 18, 2025	SYSTEM	\$16,453.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					32	Sep 3, 2025	SYSTEM	(\$16,453.80)						
					32	Sep 3, 2025	SYSTEM	\$16,453.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					33	Sep 16, 2025	SYSTEM	(\$16,453.80)						
					33	Sep 16, 2025	SYSTEM	\$16,453.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user horwit1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					34	Oct 1, 2025	SYSTEM	(\$16,453.80)						
					34	Oct 1, 2025	SYSTEM	\$16,453.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user horwit1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0090 - Total								\$0.00	
					0150	MISC. DRAINAGE ITEM	Material		32	Sep 3, 2025	SYSTEM	(\$18,725.00)		
32	Sep 3, 2025	SYSTEM	\$18,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
33	Sep 16, 2025	SYSTEM	(\$18,725.00)											
33	Sep 16, 2025	SYSTEM	\$18,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user horwit1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
34	Oct 1, 2025	SYSTEM	(\$18,725.00)											
34	Oct 1, 2025	SYSTEM	\$18,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user horwit1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
35	Oct 16, 2025	SYSTEM	(\$18,725.00)											



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0150	MISC. DRAINAGE ITEM	Material			2025			
					35	Oct 16, 2025	SYSTEM	\$18,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					36	Nov 3, 2025	SYSTEM	(\$18,725.00)	
					36	Nov 3, 2025	SYSTEM	\$18,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user horwit1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					37	Nov 17, 2025	SYSTEM	(\$18,725.00)	
					37	Nov 17, 2025	SYSTEM	\$18,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user horwit1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0150 - Total			\$0.00	
	0160	TRUNCATED DOMES	Material		2	Jun 4, 2024	SYSTEM	(\$680.00)	
					2	Jun 4, 2024	SYSTEM	\$680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					3	Jun 17, 2024	SYSTEM	(\$1,460.00)	
					3	Jun 18, 2024	SYSTEM	\$1,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Jul 1, 2024	SYSTEM	(\$1,860.00)	
					4	Jul 1, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0160 - Total			\$0.00	
	0170	6 IN. CONCRETE MEDIAN STRIP	Material		33	Sep 16, 2025	SYSTEM	(\$7,388.52)	
					33	Sep 16, 2025	SYSTEM	\$7,388.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user horwit1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					34	Oct 1, 2025	SYSTEM	(\$7,388.52)	
					34	Oct 1, 2025	SYSTEM	\$7,388.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user horwit1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					35	Oct 16, 2025	SYSTEM	(\$7,388.52)	
					35	Oct 16, 2025	SYSTEM	\$7,388.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					36	Nov 3, 2025	SYSTEM	(\$7,428.68)	
					36	Nov 3, 2025	SYSTEM	\$7,428.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user horwit1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					37	Nov 17, 2025	SYSTEM	(\$7,428.68)	
					37	Nov 17, 2025	SYSTEM	\$7,428.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user horwit1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0170 - Total			\$0.00	
	0190	PAVED APPROACH, 7 IN.	Material		15	Dec 16, 2024	SYSTEM	(\$271,512.84)	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3519	0190	PAVED APPROACH, 7 IN.	Material		15	Dec 16, 2024	SYSTEM	\$271,512.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					16	Jan 2, 2025	SYSTEM	(\$271,512.84)		
					16	Jan 2, 2025	SYSTEM	\$271,512.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					17	Jan 16, 2025	SYSTEM	(\$271,512.84)		
					17	Jan 16, 2025	SYSTEM	\$271,512.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total				\$0.00			
			Price FUEL		1	May 17, 2024	SYSTEM	(\$16.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					2	Jun 4, 2024	SYSTEM	(\$26.11)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					3	Jun 17, 2024	SYSTEM	(\$49.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					4	Jul 1, 2024	SYSTEM	(\$37.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					6	Aug 2, 2024	SYSTEM	(\$36.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					7	Aug 16, 2024	SYSTEM	(\$17.75)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					8	Sep 3, 2024	SYSTEM	(\$31.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					10	Oct 1, 2024	SYSTEM	(\$24.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					11	Oct 16, 2024	SYSTEM	(\$10.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					12	Nov 4, 2024	SYSTEM	(\$59.70)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					13	Nov 18, 2024	SYSTEM	(\$44.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					14	Dec 2, 2024	SYSTEM	(\$44.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					15	Dec 16, 2024	SYSTEM	(\$29.24)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					16	Jan 2, 2025	SYSTEM	(\$17.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					19	Feb 18, 2025	SYSTEM	(\$24.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					20	Mar 4, 2025	SYSTEM	(\$65.85)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					21	Mar 17, 2025	SYSTEM	(\$8.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					22	Apr 2, 2025	SYSTEM	(\$41.99)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					24	May 2, 2025	SYSTEM	(\$52.03)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					27	Jun 16, 2025	SYSTEM	(\$2.27)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					32	Sep 3, 2025	SYSTEM	(\$0.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total				(\$640.25)	
					Price FUEL - Total				(\$640.25)	
	0190 - Total								(\$640.25)	
	0200	PAVED APPROACH, 8 IN.	Material		2	Jun 4, 2024	SYSTEM	(\$8,198.19)		
					2	Jun 4, 2024	SYSTEM	\$8,198.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0200	PAVED APPROACH, 8 IN.	Material						Estimate Exception 8 on the current Payment Estimate.
					3	Jun 17, 2024	SYSTEM	(\$59,924.86)	
					3	Jun 18, 2024	SYSTEM	\$59,924.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					4	Jul 1, 2024	SYSTEM	(\$87,252.16)	
					4	Jul 1, 2024	SYSTEM	\$87,252.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Jul 16, 2024	SYSTEM	(\$101,696.60)	
					5	Jul 16, 2024	SYSTEM	\$101,696.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					6	Aug 2, 2024	SYSTEM	(\$112,432.32)	
					6	Aug 2, 2024	SYSTEM	\$112,432.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Aug 16, 2024	SYSTEM	(\$131,580.02)	
					7	Aug 16, 2024	SYSTEM	\$131,580.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Sep 3, 2024	SYSTEM	(\$157,085.50)	
					8	Sep 3, 2024	SYSTEM	\$157,085.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Sep 16, 2024	SYSTEM	(\$157,085.50)	
					9	Sep 16, 2024	SYSTEM	\$157,085.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Oct 1, 2024	SYSTEM	(\$165,599.72)	
					10	Oct 1, 2024	SYSTEM	\$165,599.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$176,763.02)	
					11	Oct 16, 2024	SYSTEM	\$176,763.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Nov 4, 2024	SYSTEM	(\$180,276.52)	
					12	Nov 4, 2024	SYSTEM	\$180,276.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$184,013.12)	
					13	Nov 18, 2024	SYSTEM	\$184,013.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$188,558.37)	
					14	Dec 2, 2024	SYSTEM	\$188,558.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Jan 2, 2025	SYSTEM	(\$188,558.37)	
					16	Jan 2, 2025	SYSTEM	\$188,558.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					17	Jan 16, 2025	SYSTEM	(\$188,558.37)	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3519	0200	PAVED APPROACH, 8 IN.	Material		17	Jan 16, 2025	SYSTEM	\$188,558.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					18	Feb 3, 2025	SYSTEM	(\$195,315.84)						
					18	Feb 3, 2025	SYSTEM	\$195,315.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Feb 18, 2025	SYSTEM	(\$209,899.69)						
					19	Feb 18, 2025	SYSTEM	\$209,899.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					20	Mar 4, 2025	SYSTEM	(\$209,899.69)						
					20	Mar 4, 2025	SYSTEM	\$209,899.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user gardna4 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					21	Mar 17, 2025	SYSTEM	(\$213,822.18)						
					21	Mar 17, 2025	SYSTEM	\$213,822.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					22	Apr 2, 2025	SYSTEM	(\$259,200.37)						
					22	Apr 2, 2025	SYSTEM	\$259,200.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					23	Apr 17, 2025	SYSTEM	(\$260,919.94)						
					23	Apr 17, 2025	SYSTEM	\$260,919.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					- Total							\$0.00		
					Material - Total							\$0.00		
					Price FUEL		2	Jun 4, 2024	SYSTEM	(\$5.56)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							3	Jun 17, 2024	SYSTEM	(\$109.19)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							4	Jul 1, 2024	SYSTEM	(\$57.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							5	Jul 16, 2024	SYSTEM	(\$17.72)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							6	Aug 2, 2024	SYSTEM	(\$13.16)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				7			Aug 16, 2024	SYSTEM	(\$23.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				8			Sep 3, 2024	SYSTEM	(\$31.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				10			Oct 1, 2024	SYSTEM	(\$16.82)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				11			Oct 16, 2024	SYSTEM	(\$23.93)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				12			Nov 4, 2024	SYSTEM	(\$7.53)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				13	Nov 18, 2024	SYSTEM	(\$9.70)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
				14	Dec 2, 2024	SYSTEM	(\$11.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
				16	Jan 2, 2025	SYSTEM	(\$17.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
				19	Feb 18, 2025	SYSTEM	(\$33.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
				21	Mar 17, 2025	SYSTEM	(\$9.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0200	PAVED APPROACH, 8 IN.	Price FUEL		22	Apr 2, 2025	SYSTEM	(\$107.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					23	Apr 17, 2025	SYSTEM	(\$3.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					24	May 2, 2025	SYSTEM	(\$2.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					25	May 16, 2025	SYSTEM	\$0.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$501.89)	
					Price FUEL - Total			(\$501.89)	
					0200 - Total			(\$501.89)	
					2	Jun 4, 2024	SYSTEM	(\$27,917.45)	
					2	Jun 4, 2024	SYSTEM	\$27,917.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
J6S3519	0210	CONCRETE SIDEWALK, 4 IN.	Material		3	Jun 17, 2024	SYSTEM	(\$35,465.55)	
					3	Jun 18, 2024	SYSTEM	\$35,465.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					4	Jul 1, 2024	SYSTEM	(\$52,527.68)	
					4	Jul 1, 2024	SYSTEM	\$52,527.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					5	Jul 16, 2024	SYSTEM	(\$57,629.88)	
					5	Jul 16, 2024	SYSTEM	\$57,629.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	Aug 2, 2024	SYSTEM	(\$61,831.30)	
					6	Aug 2, 2024	SYSTEM	\$61,831.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Aug 16, 2024	SYSTEM	(\$67,459.50)	
					7	Aug 16, 2024	SYSTEM	\$67,459.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Sep 3, 2024	SYSTEM	(\$69,149.28)	
					8	Sep 3, 2024	SYSTEM	\$69,149.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Sep 16, 2024	SYSTEM	(\$72,463.08)	
					9	Sep 16, 2024	SYSTEM	\$72,463.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0210 - Total			\$0.00	
J6S3519	0220	CONCRETE SIDEWALK, 7 IN.	Material		2	Jun 4, 2024	SYSTEM	(\$60,524.20)	
					2	Jun 4, 2024	SYSTEM	\$60,524.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					3	Jun 17, 2024	SYSTEM	(\$94,997.00)	
					3	Jun 18, 2024	SYSTEM	\$94,997.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					4	Jul 1, 2024	SYSTEM	(\$112,905.80)	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0220	CONCRETE SIDEWALK, 7 IN.	Material			2024			
					4	Jul 1, 2024	SYSTEM	\$112,905.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					5	Jul 16, 2024	SYSTEM	(\$115,128.00)	
					5	Jul 16, 2024	SYSTEM	\$115,128.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Aug 2, 2024	SYSTEM	(\$141,113.80)	
					6	Aug 2, 2024	SYSTEM	\$141,113.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	Aug 16, 2024	SYSTEM	(\$157,325.20)	
					7	Aug 16, 2024	SYSTEM	\$157,325.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Sep 3, 2024	SYSTEM	(\$170,133.60)	
					8	Sep 3, 2024	SYSTEM	\$170,133.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Sep 16, 2024	SYSTEM	(\$174,159.80)	
					9	Sep 16, 2024	SYSTEM	\$174,159.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0220 - Total			\$0.00					
0240	MISC. CONCRETE	Material		33	Sep 16, 2025	SYSTEM	(\$595.00)		
				33	Sep 16, 2025	SYSTEM	\$595.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user horwit1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				34	Oct 1, 2025	SYSTEM	(\$595.00)		
				34	Oct 1, 2025	SYSTEM	\$595.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user horwit1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				35	Oct 16, 2025	SYSTEM	(\$595.00)		
				35	Oct 16, 2025	SYSTEM	\$595.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				36	Nov 3, 2025	SYSTEM	(\$595.00)		
				36	Nov 3, 2025	SYSTEM	\$595.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user horwit1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				37	Nov 17, 2025	SYSTEM	(\$595.00)		
				37	Nov 17, 2025	SYSTEM	\$595.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user horwit1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				38	Dec 2, 2025	SYSTEM	(\$595.00)		
				38	Dec 2, 2025	SYSTEM	\$595.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
0240 - Total			\$0.00						



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0250	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		1	May 17, 2024	SYSTEM	(\$12,280.50)	
					1	May 17, 2024	SYSTEM	\$12,280.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user aubucj overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
	0250 - Total								\$0.00
J6S3519	0260	CURB AND GUTTER TYPE A	Material		1	May 17, 2024	SYSTEM	(\$21,428.55)	
					1	May 17, 2024	SYSTEM	\$21,428.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user aubucj overriding Payment Estimate Exception 9 on the current Payment Estimate.
					2	Jun 4, 2024	SYSTEM	(\$58,652.10)	
					2	Jun 4, 2024	SYSTEM	\$58,652.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					3	Jun 17, 2024	SYSTEM	(\$70,919.55)	
					3	Jun 18, 2024	SYSTEM	\$70,919.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user becke1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					4	Jul 1, 2024	SYSTEM	(\$70,919.55)	
					4	Jul 1, 2024	SYSTEM	\$70,919.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					5	Jul 16, 2024	SYSTEM	(\$70,919.55)	
					5	Jul 16, 2024	SYSTEM	\$70,919.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					6	Aug 2, 2024	SYSTEM	(\$73,394.10)	
					6	Aug 2, 2024	SYSTEM	\$73,394.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Aug 16, 2024	SYSTEM	(\$77,342.85)	
					7	Aug 16, 2024	SYSTEM	\$77,342.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Sep 3, 2024	SYSTEM	(\$78,079.95)	
					8	Sep 3, 2024	SYSTEM	\$78,079.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Sep 16, 2024	SYSTEM	(\$78,079.95)	
					9	Sep 16, 2024	SYSTEM	\$78,079.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Oct 1, 2024	SYSTEM	(\$80,449.20)	
					10	Oct 1, 2024	SYSTEM	\$80,449.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$83,239.65)	
					11	Oct 16, 2024	SYSTEM	\$83,239.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					12	Nov 4, 2024	SYSTEM	(\$92,400.75)	
					12	Nov 4, 2024	SYSTEM	\$92,400.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3519	0260	CURB AND GUTTER TYPE A	Material						Estimate Exception 5 on the current Payment Estimate.	
				- Total				\$0.00		
				Material - Total				\$0.00		
0260 - Total								\$0.00		
	0270	CURB AND GUTTER TYPE B	Material		4	Jul 1, 2024	SYSTEM	(\$46,397.85)		
					4	Jul 1, 2024	SYSTEM	\$46,397.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					5	Jul 16, 2024	SYSTEM	(\$46,999.00)		
					5	Jul 16, 2024	SYSTEM	\$46,999.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					6	Aug 2, 2024	SYSTEM	(\$52,791.90)		
					6	Aug 2, 2024	SYSTEM	\$52,791.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					7	Aug 16, 2024	SYSTEM	(\$59,185.95)		
					7	Aug 16, 2024	SYSTEM	\$59,185.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					8	Sep 3, 2024	SYSTEM	(\$68,421.80)		
					8	Sep 3, 2024	SYSTEM	\$68,421.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					9	Sep 16, 2024	SYSTEM	(\$68,421.80)		
					9	Sep 16, 2024	SYSTEM	\$68,421.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					10	Oct 1, 2024	SYSTEM	(\$69,186.90)		
					10	Oct 1, 2024	SYSTEM	\$69,186.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					11	Oct 16, 2024	SYSTEM	(\$75,143.75)		
					11	Oct 16, 2024	SYSTEM	\$75,143.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					12	Nov 4, 2024	SYSTEM	(\$96,675.85)		
					12	Nov 4, 2024	SYSTEM	\$96,675.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
					0270 - Total					
	0340	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		2	Jun 4, 2024	SYSTEM	(\$1,530.00)		
					2	Jun 4, 2024	SYSTEM	\$1,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					3	Jun 17, 2024	SYSTEM	(\$1,530.00)		
					3	Jun 18, 2024	SYSTEM	\$1,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user becke1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					4	Jul 1, 2024	SYSTEM	(\$3,060.00)		
					4	Jul 1, 2024	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3519	0340	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material			2024			Estimate Item Adjustment (0023) due to user becke1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					5	Jul 16, 2024	SYSTEM	(\$3,060.00)		
					5	Jul 16, 2024	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
					0340 - Total			\$0.00		
	0350	MANHOLE FRAME AND COVER, TYPE 3	Material		27	Jun 16, 2025	SYSTEM	(\$1,765.00)		
					27	Jun 16, 2025	SYSTEM	\$1,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user horwit1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					28	Jul 1, 2025	SYSTEM	(\$1,765.00)		
					28	Jul 1, 2025	SYSTEM	\$1,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user horwit1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					29	Jul 16, 2025	SYSTEM	(\$1,765.00)		
					30	Aug 4, 2025	SYSTEM	(\$1,765.00)		
					31	Aug 18, 2025	SYSTEM	(\$1,765.00)		
					32	Sep 3, 2025	SYSTEM	(\$1,765.00)		
					33	Sep 16, 2025	SYSTEM	(\$1,765.00)		
					34	Oct 1, 2025	SYSTEM	(\$1,765.00)		
					35	Oct 16, 2025	SYSTEM	(\$1,765.00)		
					36	Nov 3, 2025	SYSTEM	(\$1,765.00)		
					37	Nov 17, 2025	SYSTEM	(\$1,765.00)		
					38	Dec 2, 2025	SYSTEM	(\$1,765.00)		
					- Total			(\$17,650.00)		
					Material - Total			(\$17,650.00)		
					MaterialCredit	30	Aug 4, 2025	SYSTEM	\$1,765.00	
						31	Aug 18, 2025	SYSTEM	\$1,765.00	
						32	Sep 3, 2025	SYSTEM	\$1,765.00	
						33	Sep 16, 2025	SYSTEM	\$1,765.00	
						34	Oct 1, 2025	SYSTEM	\$1,765.00	
						35	Oct 16, 2025	SYSTEM	\$1,765.00	
						36	Nov 3, 2025	SYSTEM	\$1,765.00	
						37	Nov 17, 2025	SYSTEM	\$1,765.00	
						38	Dec 2, 2025	SYSTEM	\$1,765.00	
						39	Dec 16, 2025	SYSTEM	\$1,765.00	
						- Total			\$17,650.00	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3519	0350	MANHOLE FRAME AND COVER, TYPE 3	MaterialCredit - Total					\$17,650.00		
	0350 - Total							\$0.00		
	0360	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	May 17, 2024	SYSTEM	(\$7,600.00)		
					1	May 17, 2024	SYSTEM	\$7,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user aubucj overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
	0360 - Total							\$0.00		
	0410	PREF THERMO PVMT MARK, 24 IN WHIT	Material		26	Jun 2, 2025	SYSTEM	(\$5,360.00)		
					26	Jun 2, 2025	SYSTEM	\$5,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user beckeb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					27	Jun 16, 2025	SYSTEM	(\$12,960.00)		
					27	Jun 16, 2025	SYSTEM	\$12,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user horwit1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					28	Jul 1, 2025	SYSTEM	(\$12,960.00)		
					28	Jul 1, 2025	SYSTEM	\$12,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user horwit1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					29	Jul 16, 2025	SYSTEM	(\$12,960.00)		
					29	Jul 16, 2025	SYSTEM	\$12,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user beckeb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					30	Aug 4, 2025	SYSTEM	(\$13,760.00)		
					30	Aug 4, 2025	SYSTEM	\$13,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user horwit1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					31	Aug 18, 2025	SYSTEM	(\$13,760.00)		
					31	Aug 18, 2025	SYSTEM	\$13,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user beckeb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					32	Sep 3, 2025	SYSTEM	(\$13,760.00)		
					32	Sep 3, 2025	SYSTEM	\$13,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user beckeb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					33	Sep 16, 2025	SYSTEM	(\$13,760.00)		
					33	Sep 16, 2025	SYSTEM	\$13,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user horwit1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					34	Oct 1, 2025	SYSTEM	(\$13,940.00)		
					34	Oct 1, 2025	SYSTEM	\$13,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user horwit1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					35	Oct 16, 2025	SYSTEM	(\$13,940.00)		
					35	Oct 16, 2025	SYSTEM	\$13,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user beckeb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					36	Nov 3, 2025	SYSTEM	(\$13,940.00)		
					36	Nov 3, 2025	SYSTEM	\$13,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user horwit1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0410	PREF THERMO PVMT MARK, 24 IN WHIT	Material		37	Nov 17, 2025	SYSTEM	(\$13,940.00)	
					37	Nov 17, 2025	SYSTEM	\$13,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user horwit1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					38	Dec 2, 2025	SYSTEM	(\$13,940.00)	
					38	Dec 2, 2025	SYSTEM	\$13,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0410 - Total			\$0.00	
					26	Jun 2, 2025	SYSTEM	(\$160.00)	
					26	Jun 2, 2025	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	0420	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		27	Jun 16, 2025	SYSTEM	(\$3,520.00)	
					27	Jun 16, 2025	SYSTEM	\$3,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user horwit1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					28	Jul 1, 2025	SYSTEM	(\$3,520.00)	
					28	Jul 1, 2025	SYSTEM	\$3,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user horwit1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					29	Jul 16, 2025	SYSTEM	(\$3,520.00)	
					29	Jul 16, 2025	SYSTEM	\$3,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					30	Aug 4, 2025	SYSTEM	(\$3,680.00)	
					30	Aug 4, 2025	SYSTEM	\$3,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user horwit1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					31	Aug 18, 2025	SYSTEM	(\$3,680.00)	
					31	Aug 18, 2025	SYSTEM	\$3,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					32	Sep 3, 2025	SYSTEM	(\$3,680.00)	
					32	Sep 3, 2025	SYSTEM	\$3,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					33	Sep 16, 2025	SYSTEM	(\$4,300.00)	
					33	Sep 16, 2025	SYSTEM	\$4,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user horwit1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					34	Oct 1, 2025	SYSTEM	(\$4,300.00)	
					34	Oct 1, 2025	SYSTEM	\$4,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user horwit1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					35	Oct 16, 2025	SYSTEM	(\$4,300.00)	
					35	Oct 16, 2025	SYSTEM	\$4,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					36	Nov 3, 2025	SYSTEM	(\$4,300.00)	
					36	Nov 3, 2025	SYSTEM	\$4,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user horwit1 overriding Payment



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0420	PREF THERMO PVMT MARK, 24 IN YELLOW	Material						Estimate Exception 7 on the current Payment Estimate.
					37	Nov 17, 2025	SYSTEM	(\$4,300.00)	
					37	Nov 17, 2025	SYSTEM	\$4,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user horwit1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					38	Dec 2, 2025	SYSTEM	(\$4,300.00)	
					38	Dec 2, 2025	SYSTEM	\$4,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0420 - Total			\$0.00	
	0430	PREF THERMO PVMT MARK, LT/RT ARROW	Material		26	Jun 2, 2025	SYSTEM	(\$300.00)	
					26	Jun 2, 2025	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					27	Jun 16, 2025	SYSTEM	(\$2,400.00)	
					27	Jun 16, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user horwit1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					28	Jul 1, 2025	SYSTEM	(\$2,400.00)	
					28	Jul 1, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user horwit1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					29	Jul 16, 2025	SYSTEM	(\$2,400.00)	
					29	Jul 16, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					30	Aug 4, 2025	SYSTEM	(\$2,400.00)	
					30	Aug 4, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user horwit1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					31	Aug 18, 2025	SYSTEM	(\$2,400.00)	
					31	Aug 18, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					32	Sep 3, 2025	SYSTEM	(\$2,400.00)	
					32	Sep 3, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					33	Sep 16, 2025	SYSTEM	(\$2,400.00)	
					33	Sep 16, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user horwit1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					34	Oct 1, 2025	SYSTEM	(\$2,400.00)	
					34	Oct 1, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user horwit1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					35	Oct 16, 2025	SYSTEM	(\$2,400.00)	
					35	Oct 16, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					36	Nov 3, 2025	SYSTEM	(\$2,400.00)	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0430	PREF THERMO PVMT MARK, LT/RT ARROW	Material		36	Nov 3, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user horwit1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					37	Nov 17, 2025	SYSTEM	(\$2,400.00)	
					37	Nov 17, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user horwit1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					38	Dec 2, 2025	SYSTEM	(\$2,400.00)	
					38	Dec 2, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0430 - Total			\$0.00	
	0440	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		27	Jun 16, 2025	SYSTEM	(\$18,360.00)	
					27	Jun 16, 2025	SYSTEM	\$18,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user horwit1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					28	Jul 1, 2025	SYSTEM	(\$18,360.00)	
					28	Jul 1, 2025	SYSTEM	\$18,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user horwit1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					29	Jul 16, 2025	SYSTEM	(\$18,360.00)	
					29	Jul 16, 2025	SYSTEM	\$18,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					30	Aug 4, 2025	SYSTEM	(\$18,360.00)	
					30	Aug 4, 2025	SYSTEM	\$18,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user horwit1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					31	Aug 18, 2025	SYSTEM	(\$18,360.00)	
					31	Aug 18, 2025	SYSTEM	\$18,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					32	Sep 3, 2025	SYSTEM	(\$18,360.00)	
					32	Sep 3, 2025	SYSTEM	\$18,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					33	Sep 16, 2025	SYSTEM	(\$19,620.00)	
					33	Sep 16, 2025	SYSTEM	\$19,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user horwit1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					34	Oct 1, 2025	SYSTEM	(\$19,620.00)	
					34	Oct 1, 2025	SYSTEM	\$19,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user horwit1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					35	Oct 16, 2025	SYSTEM	(\$19,620.00)	
					35	Oct 16, 2025	SYSTEM	\$19,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					36	Nov 3, 2025	SYSTEM	(\$19,620.00)	
					36	Nov 3, 2025	SYSTEM	\$19,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user horwit1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					37	Nov 17, 2025	SYSTEM	(\$19,620.00)	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0440	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material			2025			
					37	Nov 17, 2025	SYSTEM	\$19,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user horwit1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					38	Dec 2, 2025	SYSTEM	(\$19,620.00)	
					38	Dec 2, 2025	SYSTEM	\$19,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0440 - Total							\$0.00	
	0450	PREF THERMO PVMT MARK, YIELD TRIAN	Material		27	Jun 16, 2025	SYSTEM	(\$605.00)	
					27	Jun 16, 2025	SYSTEM	\$605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user horwit1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					28	Jul 1, 2025	SYSTEM	(\$605.00)	
28					Jul 1, 2025	SYSTEM	\$605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user horwit1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
29					Jul 16, 2025	SYSTEM	(\$605.00)		
29					Jul 16, 2025	SYSTEM	\$605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
30					Aug 4, 2025	SYSTEM	(\$605.00)		
30					Aug 4, 2025	SYSTEM	\$605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user horwit1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
31					Aug 18, 2025	SYSTEM	(\$605.00)		
31					Aug 18, 2025	SYSTEM	\$605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
32					Sep 3, 2025	SYSTEM	(\$605.00)		
32					Sep 3, 2025	SYSTEM	\$605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
33					Sep 16, 2025	SYSTEM	(\$1,760.00)		
33					Sep 16, 2025	SYSTEM	\$1,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user horwit1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
34					Oct 1, 2025	SYSTEM	(\$1,760.00)		
34					Oct 1, 2025	SYSTEM	\$1,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user horwit1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
35					Oct 16, 2025	SYSTEM	(\$1,760.00)		
35					Oct 16, 2025	SYSTEM	\$1,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
36					Nov 3, 2025	SYSTEM	(\$1,760.00)		
36					Nov 3, 2025	SYSTEM	\$1,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user horwit1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
37	Nov 17, 2025	SYSTEM	(\$1,760.00)						
37	Nov 17, 2025	SYSTEM	\$1,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user horwit1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0450	PREF THERMO PVMT MARK, YIELD TRIAN	Material		38	Dec 2, 2025	SYSTEM	(\$1,760.00)	
					38	Dec 2, 2025	SYSTEM	\$1,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
			0450 - Total			\$0.00			
	0460	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		26	Jun 2, 2025	SYSTEM	(\$2,544.75)	
					26	Jun 2, 2025	SYSTEM	\$2,544.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					27	Jun 16, 2025	SYSTEM	(\$2,544.75)	
					27	Jun 16, 2025	SYSTEM	\$2,544.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user horwit1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					28	Jul 1, 2025	SYSTEM	(\$4,900.00)	
					28	Jul 1, 2025	SYSTEM	\$4,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user horwit1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					29	Jul 16, 2025	SYSTEM	(\$4,900.00)	
					29	Jul 16, 2025	SYSTEM	\$4,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					30	Aug 4, 2025	SYSTEM	(\$4,900.00)	
					30	Aug 4, 2025	SYSTEM	\$4,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user horwit1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					31	Aug 18, 2025	SYSTEM	(\$4,900.00)	
					31	Aug 18, 2025	SYSTEM	\$4,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					32	Sep 3, 2025	SYSTEM	(\$4,900.00)	
					32	Sep 3, 2025	SYSTEM	\$4,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					33	Sep 16, 2025	SYSTEM	(\$5,089.25)	
					33	Sep 16, 2025	SYSTEM	\$5,089.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user horwit1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					34	Oct 1, 2025	SYSTEM	(\$5,089.25)	
					34	Oct 1, 2025	SYSTEM	\$5,089.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user horwit1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					35	Oct 16, 2025	SYSTEM	(\$5,089.25)	
					35	Oct 16, 2025	SYSTEM	\$5,089.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					36	Nov 3, 2025	SYSTEM	(\$5,089.25)	
					36	Nov 3, 2025	SYSTEM	\$5,089.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user horwit1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					37	Nov 17, 2025	SYSTEM	(\$5,089.25)	
					37	Nov 17, 2025	SYSTEM	\$5,089.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user horwit1 overriding Payment



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0460	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material						Estimate Exception 11 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			Other Item Adjustment	REFL	28	Jul 1, 2025	horwit1	\$236.29	240315-F03 J6S3519 Total Linear Feet: 19,600 See eProjects for Retro-reflectivity Summary. - Horwit1 07/01/2025
			REFL - Total					\$236.29	
			Other Item Adjustment - Total					\$236.29	
			0460 - Total					\$236.29	
J6S3519	0470	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		26	Jun 2, 2025	SYSTEM	(\$1,844.40)	
					26	Jun 2, 2025	SYSTEM	\$1,844.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					27	Jun 16, 2025	SYSTEM	(\$1,844.40)	
					27	Jun 16, 2025	SYSTEM	\$1,844.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user horwit1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					28	Jul 1, 2025	SYSTEM	(\$3,511.20)	
					28	Jul 1, 2025	SYSTEM	\$3,511.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user horwit1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					29	Jul 16, 2025	SYSTEM	(\$3,511.20)	
					29	Jul 16, 2025	SYSTEM	\$3,511.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					30	Aug 4, 2025	SYSTEM	(\$3,511.20)	
					30	Aug 4, 2025	SYSTEM	\$3,511.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user horwit1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					31	Aug 18, 2025	SYSTEM	(\$3,511.20)	
					31	Aug 18, 2025	SYSTEM	\$3,511.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					32	Sep 3, 2025	SYSTEM	(\$3,511.20)	
					32	Sep 3, 2025	SYSTEM	\$3,511.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					33	Sep 16, 2025	SYSTEM	(\$3,511.20)	
					33	Sep 16, 2025	SYSTEM	\$3,511.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user horwit1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					34	Oct 1, 2025	SYSTEM	(\$3,511.20)	
					34	Oct 1, 2025	SYSTEM	\$3,511.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user horwit1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					35	Oct 16, 2025	SYSTEM	(\$3,511.20)	
					35	Oct 16, 2025	SYSTEM	\$3,511.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					36	Nov 3, 2025	SYSTEM	(\$3,511.20)	
					36	Nov 3, 2025	SYSTEM	\$3,511.20	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0470	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			2025			Estimate Item Adjustment (0012) due to user horwit1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					37	Nov 17, 2025	SYSTEM	(\$3,511.20)	
					37	Nov 17, 2025	SYSTEM	\$3,511.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user horwit1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			Other Item Adjustment	REFL	28	Jul 1, 2025	horwit1	\$43.89	240315-F03 J6S3519
									Total Linear Feet: 17,556
									See eProjects for Retro-reflectivity Summary.
									- Horwit1 07/01/2025
			REFL - Total			\$43.89			
			Other Item Adjustment - Total			\$43.89			
			0470 - Total						
0480	MISC. PAVEMENT MARKINGS	Material		27	Jun 16, 2025	SYSTEM	(\$15,300.00)		
				27	Jun 16, 2025	SYSTEM	\$15,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user horwit1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				28	Jul 1, 2025	SYSTEM	(\$15,300.00)		
				28	Jul 1, 2025	SYSTEM	\$15,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user horwit1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				29	Jul 16, 2025	SYSTEM	(\$15,300.00)		
				29	Jul 16, 2025	SYSTEM	\$15,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				30	Aug 4, 2025	SYSTEM	(\$15,300.00)		
				30	Aug 4, 2025	SYSTEM	\$15,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user horwit1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				31	Aug 18, 2025	SYSTEM	(\$15,300.00)		
				31	Aug 18, 2025	SYSTEM	\$15,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				32	Sep 3, 2025	SYSTEM	(\$15,300.00)		
				32	Sep 3, 2025	SYSTEM	\$15,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				33	Sep 16, 2025	SYSTEM	(\$15,300.00)		
				33	Sep 16, 2025	SYSTEM	\$15,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user horwit1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				34	Oct 1, 2025	SYSTEM	(\$15,300.00)		
				34	Oct 1, 2025	SYSTEM	\$15,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user horwit1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				35	Oct 16, 2025	SYSTEM	(\$15,300.00)		
				35	Oct 16, 2025	SYSTEM	\$15,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				36	Nov 3, 2025	SYSTEM	(\$15,300.00)		



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0480	MISC. PAVEMENT MARKINGS	Material		36	Nov 3, 2025	SYSTEM	\$15,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user horwit1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					37	Nov 17, 2025	SYSTEM	(\$15,300.00)	
					37	Nov 17, 2025	SYSTEM	\$15,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user horwit1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					38	Dec 2, 2025	SYSTEM	(\$15,300.00)	
					38	Dec 2, 2025	SYSTEM	\$15,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0480 - Total			\$0.00	
	0490	MISC. PAVEMENT MARKINGS	Material		33	Sep 16, 2025	SYSTEM	(\$380.00)	
					33	Sep 16, 2025	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user horwit1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					34	Oct 1, 2025	SYSTEM	(\$380.00)	
					34	Oct 1, 2025	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user horwit1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					35	Oct 16, 2025	SYSTEM	(\$380.00)	
					35	Oct 16, 2025	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					36	Nov 3, 2025	SYSTEM	(\$380.00)	
					36	Nov 3, 2025	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user horwit1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					37	Nov 17, 2025	SYSTEM	(\$380.00)	
					37	Nov 17, 2025	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user horwit1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					38	Dec 2, 2025	SYSTEM	(\$380.00)	
					38	Dec 2, 2025	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0490 - Total			\$0.00	
	0570	TURF TYPE TALL FESCUE SODDING	Material		12	Nov 4, 2024	SYSTEM	(\$13,242.25)	
					12	Nov 4, 2024	SYSTEM	\$13,242.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$23,441.25)	
					13	Nov 18, 2024	SYSTEM	\$23,441.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$23,441.25)	
					14	Dec 2, 2024	SYSTEM	\$23,441.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$32,112.75)	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0570	TURF TYPE TALL FESCUE SODDING	Material		15	Dec 16, 2024	SYSTEM	\$32,112.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Jan 2, 2025	SYSTEM	(\$32,112.75)	
					16	Jan 2, 2025	SYSTEM	\$32,112.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	Jan 16, 2025	SYSTEM	(\$32,112.75)	
					17	Jan 16, 2025	SYSTEM	\$32,112.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					18	Feb 3, 2025	SYSTEM	(\$32,112.75)	
					18	Feb 3, 2025	SYSTEM	\$32,112.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					19	Feb 18, 2025	SYSTEM	(\$32,112.75)	
					19	Feb 18, 2025	SYSTEM	\$32,112.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					20	Mar 4, 2025	SYSTEM	(\$32,112.75)	
					20	Mar 4, 2025	SYSTEM	\$32,112.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user gardna4 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					21	Mar 17, 2025	SYSTEM	(\$32,112.75)	
					21	Mar 17, 2025	SYSTEM	\$32,112.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					22	Apr 2, 2025	SYSTEM	(\$32,112.75)	
					22	Apr 2, 2025	SYSTEM	\$32,112.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					23	Apr 17, 2025	SYSTEM	(\$32,112.75)	
					23	Apr 17, 2025	SYSTEM	\$32,112.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					24	May 2, 2025	SYSTEM	(\$32,112.75)	
					24	May 2, 2025	SYSTEM	\$32,112.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					25	May 16, 2025	SYSTEM	(\$32,112.75)	
					25	May 16, 2025	SYSTEM	\$32,112.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					26	Jun 2, 2025	SYSTEM	(\$32,112.75)	
					26	Jun 2, 2025	SYSTEM	\$32,112.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					27	Jun 16, 2025	SYSTEM	(\$49,209.00)	
					27	Jun 16, 2025	SYSTEM	\$49,209.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user horwi1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					28	Jul 1, 2025	SYSTEM	(\$49,209.00)	
					28	Jul 1, 2025	SYSTEM	\$49,209.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user horwi1 overriding Payment Estimate Exception 11 on the current Payment Estimate.



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0570	TURF TYPE TALL FESCUE SODDING	Material	- Total				\$0.00	
			Material - Total					\$0.00	
	0570 - Total							\$0.00	
	0580	CURB INLET CHECK	Material		2	Jun 4, 2024	SYSTEM	(\$2,700.00)	
					2	Jun 4, 2024	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					3	Jun 17, 2024	SYSTEM	(\$2,700.00)	
					3	Jun 18, 2024	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user becke1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					4	Jul 1, 2024	SYSTEM	(\$3,400.00)	
					4	Jul 1, 2024	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user becke1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					5	Jul 16, 2024	SYSTEM	(\$3,400.00)	
					5	Jul 16, 2024	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					6	Aug 2, 2024	SYSTEM	(\$3,400.00)	
					6	Aug 2, 2024	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					7	Aug 16, 2024	SYSTEM	(\$3,400.00)	
					7	Aug 16, 2024	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					8	Sep 3, 2024	SYSTEM	(\$3,400.00)	
					8	Sep 3, 2024	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					9	Sep 16, 2024	SYSTEM	(\$3,400.00)	
					9	Sep 16, 2024	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					10	Oct 1, 2024	SYSTEM	(\$3,400.00)	
					10	Oct 1, 2024	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$3,400.00)	
					11	Oct 16, 2024	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					12	Nov 4, 2024	SYSTEM	(\$3,400.00)	
					12	Nov 4, 2024	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$3,400.00)	
					13	Nov 18, 2024	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$3,400.00)	
					14	Dec 2, 2024	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0580	CURB INLET CHECK	Material						Estimate Exception 8 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$3,400.00)	
					15	Dec 16, 2024	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					16	Jan 2, 2025	SYSTEM	(\$3,400.00)	
					16	Jan 2, 2025	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					17	Jan 16, 2025	SYSTEM	(\$3,400.00)	
					17	Jan 16, 2025	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					18	Feb 3, 2025	SYSTEM	(\$3,400.00)	
					18	Feb 3, 2025	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					19	Feb 18, 2025	SYSTEM	(\$3,400.00)	
					19	Feb 18, 2025	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					20	Mar 4, 2025	SYSTEM	(\$3,400.00)	
					20	Mar 4, 2025	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user gardna4 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					21	Mar 17, 2025	SYSTEM	(\$3,400.00)	
					21	Mar 17, 2025	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					22	Apr 2, 2025	SYSTEM	(\$3,400.00)	
					22	Apr 2, 2025	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					23	Apr 17, 2025	SYSTEM	(\$3,400.00)	
					23	Apr 17, 2025	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					24	May 2, 2025	SYSTEM	(\$3,400.00)	
					24	May 2, 2025	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					25	May 16, 2025	SYSTEM	(\$3,400.00)	
					25	May 16, 2025	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					26	Jun 2, 2025	SYSTEM	(\$3,400.00)	
					26	Jun 2, 2025	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					27	Jun 16, 2025	SYSTEM	(\$3,400.00)	
					27	Jun 16, 2025	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user horwi1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					28	Jul 1, 2025	SYSTEM	(\$3,400.00)	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3519	0580	CURB INLET CHECK	Material		28	Jul 1, 2025	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user horwit1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					29	Jul 16, 2025	SYSTEM	(\$3,400.00)					
					30	Aug 4, 2025	SYSTEM	(\$3,400.00)					
					31	Aug 18, 2025	SYSTEM	(\$3,400.00)					
					32	Sep 3, 2025	SYSTEM	(\$3,400.00)					
					33	Sep 16, 2025	SYSTEM	(\$3,400.00)					
					34	Oct 1, 2025	SYSTEM	(\$3,400.00)					
					35	Oct 16, 2025	SYSTEM	(\$3,400.00)					
					36	Nov 3, 2025	SYSTEM	(\$3,400.00)					
					36	Nov 3, 2025	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user horwit1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					37	Nov 17, 2025	SYSTEM	(\$3,400.00)					
					38	Dec 2, 2025	SYSTEM	(\$3,400.00)					
					39	Dec 16, 2025	SYSTEM	(\$3,400.00)					
					- Total							(\$34,000.00)	
					Material - Total							(\$34,000.00)	
					MaterialCredit	30	Aug 4, 2025	SYSTEM	\$3,400.00				
						31	Aug 18, 2025	SYSTEM	\$3,400.00				
						32	Sep 3, 2025	SYSTEM	\$3,400.00				
						33	Sep 16, 2025	SYSTEM	\$3,400.00				
						34	Oct 1, 2025	SYSTEM	\$3,400.00				
						35	Oct 16, 2025	SYSTEM	\$3,400.00				
						36	Nov 3, 2025	SYSTEM	\$3,400.00				
						38	Dec 2, 2025	SYSTEM	\$3,400.00				
						39	Dec 16, 2025	SYSTEM	\$3,400.00				
						40	Jan 2, 2026	SYSTEM	\$3,400.00				
					- Total							\$34,000.00	
					MaterialCredit - Total							\$34,000.00	
					0580 - Total								\$0.00
					0610	SILT FENCE	Material		2	Jun 4, 2024	SYSTEM	(\$3,835.00)	
									2	Jun 4, 2024	SYSTEM	\$3,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
									3	Jun 17, 2024	SYSTEM	(\$3,835.00)	
									3	Jun 18, 2024	SYSTEM	\$3,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user becke1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
									4	Jul 1, 2024	SYSTEM	(\$6,235.00)	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3519	0610	SILT FENCE	Material			2024						
					4	Jul 1, 2024	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user becke1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					5	Jul 16, 2024	SYSTEM	(\$6,235.00)				
					5	Jul 16, 2024	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					6	Aug 2, 2024	SYSTEM	(\$6,235.00)				
					6	Aug 2, 2024	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					7	Aug 16, 2024	SYSTEM	(\$6,235.00)				
					7	Aug 16, 2024	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					8	Sep 3, 2024	SYSTEM	(\$6,235.00)				
					8	Sep 3, 2024	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					9	Sep 16, 2024	SYSTEM	(\$6,235.00)				
					9	Sep 16, 2024	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					10	Oct 1, 2024	SYSTEM	(\$6,235.00)				
					10	Oct 1, 2024	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					11	Oct 16, 2024	SYSTEM	(\$6,235.00)				
					11	Oct 16, 2024	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					12	Nov 4, 2024	SYSTEM	(\$6,235.00)				
					12	Nov 4, 2024	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					13	Nov 18, 2024	SYSTEM	(\$6,235.00)				
					13	Nov 18, 2024	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					14	Dec 2, 2024	SYSTEM	(\$6,235.00)				
					14	Dec 2, 2024	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					15	Dec 16, 2024	SYSTEM	(\$6,235.00)				
					15	Dec 16, 2024	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					16	Jan 2, 2025	SYSTEM	(\$6,235.00)				
					16	Jan 2, 2025	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					- Total							
			Material - Total								\$0.00	
			0610 - Total								\$0.00	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0620	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Material		21	Mar 17, 2025	SYSTEM	(\$20,610.00)	
					21	Mar 17, 2025	SYSTEM	\$20,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					22	Apr 2, 2025	SYSTEM	(\$20,610.00)	
					22	Apr 2, 2025	SYSTEM	\$20,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					23	Apr 17, 2025	SYSTEM	(\$20,610.00)	
					23	Apr 17, 2025	SYSTEM	\$20,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					24	May 2, 2025	SYSTEM	(\$20,610.00)	
					24	May 2, 2025	SYSTEM	\$20,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					25	May 16, 2025	SYSTEM	(\$20,610.00)	
					25	May 16, 2025	SYSTEM	\$20,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					26	Jun 2, 2025	SYSTEM	(\$20,610.00)	
					26	Jun 2, 2025	SYSTEM	\$20,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					27	Jun 16, 2025	SYSTEM	(\$20,610.00)	
					27	Jun 16, 2025	SYSTEM	\$20,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user horwi1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					28	Jul 1, 2025	SYSTEM	(\$20,610.00)	
					28	Jul 1, 2025	SYSTEM	\$20,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user horwi1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					29	Jul 16, 2025	SYSTEM	(\$20,610.00)	
					29	Jul 16, 2025	SYSTEM	\$20,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					30	Aug 4, 2025	SYSTEM	(\$20,610.00)	
					30	Aug 4, 2025	SYSTEM	\$20,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user horwi1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					31	Aug 18, 2025	SYSTEM	(\$20,610.00)	
					31	Aug 18, 2025	SYSTEM	\$20,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					32	Sep 3, 2025	SYSTEM	(\$20,610.00)	
					32	Sep 3, 2025	SYSTEM	\$20,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					33	Sep 16, 2025	SYSTEM	(\$24,045.00)	
					33	Sep 16, 2025	SYSTEM	\$24,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user horwi1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					34	Oct 1, 2025	SYSTEM	(\$24,045.00)	
					34	Oct 1, 2025	SYSTEM	\$24,045.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0620	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Material			2025			Estimate Item Adjustment (0018) due to user horwit1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					35	Oct 16, 2025	SYSTEM	(\$24,045.00)	
					35	Oct 16, 2025	SYSTEM	\$24,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					36	Nov 3, 2025	SYSTEM	(\$24,045.00)	
					36	Nov 3, 2025	SYSTEM	\$24,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user horwit1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					37	Nov 17, 2025	SYSTEM	(\$24,045.00)	
					37	Nov 17, 2025	SYSTEM	\$24,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user horwit1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0620 - Total			\$0.00	
	0630	LUMINAIRE, LED-A	Material		34	Oct 1, 2025	SYSTEM	(\$1,600.00)	
					34	Oct 1, 2025	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user horwit1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					35	Oct 16, 2025	SYSTEM	(\$2,400.00)	
					35	Oct 16, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					36	Nov 3, 2025	SYSTEM	(\$2,400.00)	
					36	Nov 3, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user horwit1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					37	Nov 17, 2025	SYSTEM	(\$2,400.00)	
					37	Nov 17, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user horwit1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					38	Dec 2, 2025	SYSTEM	(\$2,400.00)	
					38	Dec 2, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0630 - Total			\$0.00	
	0640	LUMINAIRE, LED-B	Material		21	Mar 17, 2025	SYSTEM	(\$2,400.00)	
					21	Mar 17, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					22	Apr 2, 2025	SYSTEM	(\$2,400.00)	
					22	Apr 2, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					23	Apr 17, 2025	SYSTEM	(\$2,400.00)	
					23	Apr 17, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					24	May 2, 2025	SYSTEM	(\$2,400.00)	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0640	LUMINAIRE, LED-B	Material		24	May 2, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					25	May 16, 2025	SYSTEM	(\$2,400.00)	
					25	May 16, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					26	Jun 2, 2025	SYSTEM	(\$2,400.00)	
					26	Jun 2, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					27	Jun 16, 2025	SYSTEM	(\$2,400.00)	
					27	Jun 16, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user horwit1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					28	Jul 1, 2025	SYSTEM	(\$2,400.00)	
					28	Jul 1, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user horwit1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					29	Jul 16, 2025	SYSTEM	(\$2,400.00)	
					29	Jul 16, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					30	Aug 4, 2025	SYSTEM	(\$2,400.00)	
					30	Aug 4, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user horwit1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					31	Aug 18, 2025	SYSTEM	(\$2,400.00)	
					31	Aug 18, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					32	Sep 3, 2025	SYSTEM	(\$2,400.00)	
					32	Sep 3, 2025	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					33	Sep 16, 2025	SYSTEM	(\$2,800.00)	
					34	Oct 1, 2025	SYSTEM	(\$2,800.00)	
					35	Oct 16, 2025	SYSTEM	(\$2,800.00)	
					36	Nov 3, 2025	SYSTEM	(\$2,800.00)	
					37	Nov 17, 2025	SYSTEM	(\$2,800.00)	
					38	Dec 2, 2025	SYSTEM	(\$2,800.00)	
					38	Dec 2, 2025	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				- Total				(\$14,000.00)	
			Material - Total					(\$14,000.00)	
			MaterialCredit		34	Oct 1, 2025	SYSTEM	\$2,800.00	
					35	Oct 16, 2025	SYSTEM	\$2,800.00	
					36	Nov 3, 2025	SYSTEM	\$2,800.00	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3519	0640	LUMINAIRE, LED-B	MaterialCredit		37	Nov 17, 2025	SYSTEM	\$2,800.00		
					38	Dec 2, 2025	SYSTEM	\$2,800.00		
				- Total					\$14,000.00	
				MaterialCredit - Total					\$14,000.00	
				0640 - Total					\$0.00	
	0660	CONDUIT, 3 IN. RIGID, PUSHED	Material		3	Jun 17, 2024	SYSTEM	(\$3,115.00)		
					3	Jun 18, 2024	SYSTEM	\$3,115.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user becke1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
				0660 - Total					\$0.00	
0710	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		3	Jun 17, 2024	SYSTEM	(\$918.00)			
				3	Jun 18, 2024	SYSTEM	\$918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user becke1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
				4	Jul 1, 2024	SYSTEM	(\$1,651.50)			
				4	Jul 1, 2024	SYSTEM	\$1,651.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user becke1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
				5	Jul 16, 2024	SYSTEM	(\$2,979.00)			
				5	Jul 16, 2024	SYSTEM	\$2,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				6	Aug 2, 2024	SYSTEM	(\$2,979.00)			
				6	Aug 2, 2024	SYSTEM	\$2,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user becke1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				7	Aug 16, 2024	SYSTEM	(\$2,979.00)			
				7	Aug 16, 2024	SYSTEM	\$2,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				8	Sep 3, 2024	SYSTEM	(\$2,979.00)			
				8	Sep 3, 2024	SYSTEM	\$2,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				9	Sep 16, 2024	SYSTEM	(\$2,979.00)			
				9	Sep 16, 2024	SYSTEM	\$2,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				10	Oct 1, 2024	SYSTEM	(\$2,979.00)			
				10	Oct 1, 2024	SYSTEM	\$2,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				11	Oct 16, 2024	SYSTEM	(\$2,979.00)			
				11	Oct 16, 2024	SYSTEM	\$2,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				12	Nov 4, 2024	SYSTEM	(\$2,979.00)			
				12	Nov 4, 2024	SYSTEM	\$2,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0710	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		13	Nov 18, 2024	SYSTEM	(\$3,829.50)	
					13	Nov 18, 2024	SYSTEM	\$3,829.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$3,829.50)	
					14	Dec 2, 2024	SYSTEM	\$3,829.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$3,829.50)	
					15	Dec 16, 2024	SYSTEM	\$3,829.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					16	Jan 2, 2025	SYSTEM	(\$3,829.50)	
					16	Jan 2, 2025	SYSTEM	\$3,829.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					17	Jan 16, 2025	SYSTEM	(\$3,829.50)	
					17	Jan 16, 2025	SYSTEM	\$3,829.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					18	Feb 3, 2025	SYSTEM	(\$3,829.50)	
					18	Feb 3, 2025	SYSTEM	\$3,829.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					19	Feb 18, 2025	SYSTEM	(\$3,829.50)	
					19	Feb 18, 2025	SYSTEM	\$3,829.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					20	Mar 4, 2025	SYSTEM	(\$3,829.50)	
					20	Mar 4, 2025	SYSTEM	\$3,829.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user gardna4 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					21	Mar 17, 2025	SYSTEM	(\$3,829.50)	
					21	Mar 17, 2025	SYSTEM	\$3,829.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					22	Apr 2, 2025	SYSTEM	(\$4,504.50)	
					22	Apr 2, 2025	SYSTEM	\$4,504.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					23	Apr 17, 2025	SYSTEM	(\$4,504.50)	
					23	Apr 17, 2025	SYSTEM	\$4,504.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					24	May 2, 2025	SYSTEM	(\$5,283.00)	
					24	May 2, 2025	SYSTEM	\$5,283.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					25	May 16, 2025	SYSTEM	(\$5,283.00)	
					25	May 16, 2025	SYSTEM	\$5,283.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					26	Jun 2, 2025	SYSTEM	(\$5,283.00)	
					26	Jun 2, 2025	SYSTEM	\$5,283.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J6S3519	0710	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material			2025			Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.								
					27	Jun 16, 2025	SYSTEM	(\$5,283.00)									
					27	Jun 16, 2025	SYSTEM	\$5,283.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user horwit1 overriding Payment Estimate Exception 17 on the current Payment Estimate.								
					28	Jul 1, 2025	SYSTEM	(\$5,283.00)									
					28	Jul 1, 2025	SYSTEM	\$5,283.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user horwit1 overriding Payment Estimate Exception 15 on the current Payment Estimate.								
					29	Jul 16, 2025	SYSTEM	(\$5,283.00)									
					29	Jul 16, 2025	SYSTEM	\$5,283.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.								
					30	Aug 4, 2025	SYSTEM	(\$5,283.00)									
					30	Aug 4, 2025	SYSTEM	\$5,283.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user horwit1 overriding Payment Estimate Exception 19 on the current Payment Estimate.								
					31	Aug 18, 2025	SYSTEM	(\$5,283.00)									
					31	Aug 18, 2025	SYSTEM	\$5,283.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 19 on the current Payment Estimate.								
					32	Sep 3, 2025	SYSTEM	(\$5,283.00)									
					32	Sep 3, 2025	SYSTEM	\$5,283.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 20 on the current Payment Estimate.								
					33	Sep 16, 2025	SYSTEM	(\$5,566.50)									
					34	Oct 1, 2025	SYSTEM	(\$5,566.50)									
					35	Oct 16, 2025	SYSTEM	(\$5,566.50)									
					36	Nov 3, 2025	SYSTEM	(\$5,566.50)									
					37	Nov 17, 2025	SYSTEM	(\$5,566.50)									
					- Total								(\$27,832.50)				
					Material - Total								(\$27,832.50)				
					MaterialCredit					34	Oct 1, 2025	SYSTEM	\$5,566.50				
										35	Oct 16, 2025	SYSTEM	\$5,566.50				
										36	Nov 3, 2025	SYSTEM	\$5,566.50				
										37	Nov 17, 2025	SYSTEM	\$5,566.50				
										38	Dec 2, 2025	SYSTEM	\$5,566.50				
					- Total								\$27,832.50				
					MaterialCredit - Total								\$27,832.50				
					0710 - Total									\$0.00			
					0720	POLE FOUNDATION (45 FT. OR 13.5 M)	Construction Stockpile		21	Mar 17, 2025	SYSTEM	(\$7,153.26)	Payment Estimate Item Adjustment generated Stockpile Transaction				
									33	Sep 16, 2025	SYSTEM	(\$1,192.21)	Payment Estimate Item Adjustment generated Stockpile Transaction				
									- Total								(\$8,345.47)
									Construction Stockpile - Total								(\$8,345.47)
									Construction		9	Sep 16,	SYSTEM	\$8,345.47	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3519	0720	POLE FOUNDATION (45 FT. OR 13.5 M	Stockpile STMI			2024						
				- Total				\$8,345.47				
			Construction Stockpile STMI - Total				\$8,345.47					
			0720 - Total							\$0.00		
	0740	SIGNAL HEAD, TYPE 3S	Construction Stockpile		19	Feb 18, 2025	SYSTEM	(\$1,701.30)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					21	Mar 17, 2025	SYSTEM	(\$567.10)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$2,268.40)				
				Construction Stockpile - Total				(\$2,268.40)				
			Construction Stockpile STMI		18	Feb 3, 2025	SYSTEM	\$2,268.40	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$2,268.40				
			Construction Stockpile STMI - Total				\$2,268.40					
			0740 - Total							\$0.00		
			0750	SIGNAL HEAD, TYPE 4S	Construction Stockpile		19	Feb 18, 2025	SYSTEM	(\$715.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total				(\$715.50)		
	Construction Stockpile - Total					(\$715.50)						
	Construction Stockpile STMI					18	Feb 3, 2025	SYSTEM	\$715.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total				\$715.50						
	Construction Stockpile STMI - Total				\$715.50							
	0750 - Total							\$0.00				
	0760	SIGNAL HEAD, TYPE 5S			Material		16	Jan 2, 2025	SYSTEM	(\$1,440.00)		
							16	Jan 2, 2025	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
							17	Jan 16, 2025	SYSTEM	(\$1,440.00)		
				17		Jan 16, 2025	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
			- Total				\$0.00					
			Material - Total				\$0.00					
			0760 - Total							\$0.00		
			0770	SIGNAL HEAD, TYPE 3B		Construction Stockpile		18	Feb 3, 2025	SYSTEM	(\$2,692.40)	Payment Estimate Item Adjustment generated Stockpile Transaction
							19	Feb 18, 2025	SYSTEM	(\$6,731.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							21	Mar 17, 2025	SYSTEM	(\$673.10)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total				(\$10,096.50)							
	Construction Stockpile - Total				(\$10,096.50)							
	Construction Stockpile STMI				18	Feb 3, 2025	SYSTEM	\$10,096.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total				\$10,096.50						
	Construction Stockpile STMI - Total				\$10,096.50							
	0770 - Total							\$0.00				
	0780	SIGNAL HEAD, TYPE 4B			Construction Stockpile		18	Feb 3, 2025	SYSTEM	(\$874.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				19		Feb 18, 2025	SYSTEM	(\$874.50)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				21		Mar 17, 2025	SYSTEM	(\$874.50)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				33		Sep 16, 2025	SYSTEM	(\$874.50)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				39		Dec 16, 2025	SYSTEM	(\$874.50)	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0780	SIGNAL HEAD, TYPE 4B	Construction Stockpile			2025			
			- Total					(\$4,372.50)	
			Construction Stockpile - Total					(\$4,372.50)	
			Construction Stockpile STMI		18	Feb 3, 2025	SYSTEM	\$4,372.50	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$4,372.50	
			Construction Stockpile STMI - Total					\$4,372.50	
			0780 - Total					\$0.00	
	0800	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Construction Stockpile		19	Feb 18, 2025	SYSTEM	(\$2,321.40)	Payment Estimate Item Adjustment generated Stockpile Transaction
					23	Apr 17, 2025	SYSTEM	(\$773.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
					24	May 2, 2025	SYSTEM	(\$1,547.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
					33	Sep 16, 2025	SYSTEM	(\$386.90)	Payment Estimate Item Adjustment generated Stockpile Transaction
					35	Oct 16, 2025	SYSTEM	(\$386.90)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$5,416.60)	
			Construction Stockpile - Total					(\$5,416.60)	
			Construction Stockpile STMI		18	Feb 3, 2025	SYSTEM	\$5,416.60	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$5,416.60	
			Construction Stockpile STMI - Total					\$5,416.60	
			Material		16	Jan 2, 2025	SYSTEM	(\$2,520.00)	
					16	Jan 2, 2025	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					17	Jan 16, 2025	SYSTEM	(\$2,520.00)	
					17	Jan 16, 2025	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					18	Feb 3, 2025	SYSTEM	(\$2,520.00)	
					18	Feb 3, 2025	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					19	Feb 18, 2025	SYSTEM	(\$6,300.00)	
					19	Feb 18, 2025	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			0800 - Total					\$0.00	
	0810	SH-FLAT SHEET - SIGNAL SIGN	Material		19	Feb 18, 2025	SYSTEM	(\$2,148.30)	
					20	Mar 4, 2025	SYSTEM	(\$2,148.30)	
					20	Mar 4, 2025	SYSTEM	\$2,148.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user gardna4 overriding Payment Estimate Exception 6 on the current Payment Estimate.
			- Total					(\$2,148.30)	
			Material - Total					(\$2,148.30)	
			MaterialCredit		20	Mar 4, 2025	SYSTEM	\$2,148.30	
			- Total					\$2,148.30	
			MaterialCredit - Total					\$2,148.30	
			0810 - Total					\$0.00	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0820	SIGNAL SIGN, MOUNTING HARDWARE	Material		19	Feb 18, 2025	SYSTEM	(\$595.00)	
					19	Feb 18, 2025	SYSTEM	\$595.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			0820 - Total			\$0.00			
	0830	POST, SIGNAL 8 FT.	Construction Stockpile		23	Apr 17, 2025	SYSTEM	(\$1,192.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					24	May 2, 2025	SYSTEM	(\$1,192.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					35	Oct 16, 2025	SYSTEM	(\$3,577.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$5,962.50)		
				Construction Stockpile - Total			(\$5,962.50)		
Construction Stockpile STMI				18	Feb 3, 2025	SYSTEM	\$5,962.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			\$5,962.50			
Construction Stockpile STMI - Total			\$5,962.50						
Material				14	Dec 2, 2024	SYSTEM	(\$12,000.00)		
				14	Dec 2, 2024	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				15	Dec 16, 2024	SYSTEM	(\$12,000.00)		
				15	Dec 16, 2024	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				16	Jan 2, 2025	SYSTEM	(\$12,000.00)		
				16	Jan 2, 2025	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				17	Jan 16, 2025	SYSTEM	(\$12,000.00)		
				17	Jan 16, 2025	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				18	Feb 3, 2025	SYSTEM	(\$12,000.00)		
				18	Feb 3, 2025	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				19	Feb 18, 2025	SYSTEM	(\$9,000.00)		
				19	Feb 18, 2025	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				20	Mar 4, 2025	SYSTEM	(\$9,000.00)		
				20	Mar 4, 2025	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user gardna4 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				21	Mar 17, 2025	SYSTEM	(\$9,000.00)		
				21	Mar 17, 2025	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				22	Apr 2, 2025	SYSTEM	(\$9,000.00)		
				22	Apr 2, 2025	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3519	0830	POST, SIGNAL 8 FT.	Material		23	Apr 17, 2025	SYSTEM	(\$13,500.00)		
					23	Apr 17, 2025	SYSTEM	\$13,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					24	May 2, 2025	SYSTEM	(\$15,000.00)		
					24	May 2, 2025	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					25	May 16, 2025	SYSTEM	(\$15,000.00)		
					25	May 16, 2025	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					26	Jun 2, 2025	SYSTEM	(\$15,000.00)		
					26	Jun 2, 2025	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					27	Jun 16, 2025	SYSTEM	(\$15,000.00)		
					27	Jun 16, 2025	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user horwit1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					28	Jul 1, 2025	SYSTEM	(\$15,000.00)		
					28	Jul 1, 2025	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user horwit1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0830 - Total								\$0.00	
	0840	POST, SIGNAL 15 FT.	Construction Stockpile		19	Feb 18, 2025	SYSTEM	(\$2,411.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			(\$2,411.50)		
					Construction Stockpile - Total			(\$2,411.50)		
			Construction Stockpile STMI		18	Feb 3, 2025	SYSTEM	\$2,411.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$2,411.50		
					Construction Stockpile STMI - Total			\$2,411.50		
			Material		14	Dec 2, 2024	SYSTEM	(\$2,850.00)		
					14	Dec 2, 2024	SYSTEM	\$2,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
15					Dec 16, 2024	SYSTEM	(\$2,850.00)			
15					Dec 16, 2024	SYSTEM	\$2,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
16					Jan 2, 2025	SYSTEM	(\$2,850.00)			
16					Jan 2, 2025	SYSTEM	\$2,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
17					Jan 16, 2025	SYSTEM	(\$2,850.00)			
17					Jan 16, 2025	SYSTEM	\$2,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
18					Feb 3, 2025	SYSTEM	(\$2,850.00)			
18					Feb 3, 2025	SYSTEM	\$2,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment		



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3519	0840	POST, SIGNAL 15 FT.	Material						Estimate Exception 9 on the current Payment Estimate.					
					19	Feb 18, 2025	SYSTEM	(\$5,700.00)						
					19	Feb 18, 2025	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					20	Mar 4, 2025	SYSTEM	(\$5,700.00)						
					20	Mar 4, 2025	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user gardna4 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					21	Mar 17, 2025	SYSTEM	(\$5,700.00)						
					21	Mar 17, 2025	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					22	Apr 2, 2025	SYSTEM	(\$5,700.00)						
					22	Apr 2, 2025	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					23	Apr 17, 2025	SYSTEM	(\$5,700.00)						
					23	Apr 17, 2025	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					24	May 2, 2025	SYSTEM	(\$5,700.00)						
					24	May 2, 2025	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					25	May 16, 2025	SYSTEM	(\$5,700.00)						
					25	May 16, 2025	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					26	Jun 2, 2025	SYSTEM	(\$5,700.00)						
					26	Jun 2, 2025	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					27	Jun 16, 2025	SYSTEM	(\$5,700.00)						
					27	Jun 16, 2025	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user horwit1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					28	Jul 1, 2025	SYSTEM	(\$5,700.00)						
					28	Jul 1, 2025	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user horwit1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0840 - Total								\$0.00	
	0910	CONTROLLER ASSEMBLY HOUSING,	Material		14	Dec 2, 2024	SYSTEM	(\$45,450.00)						
					14	Dec 2, 2024	SYSTEM	\$45,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					15	Dec 16, 2024	SYSTEM	(\$45,450.00)						
					15	Dec 16, 2024	SYSTEM	\$45,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					16	Jan 2, 2025	SYSTEM	(\$45,450.00)						



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0910	CONTROLLER ASSEMBLY HOUSING,	Material		16	Jan 2, 2025	SYSTEM	\$45,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					17	Jan 16, 2025	SYSTEM	(\$45,450.00)	
					17	Jan 16, 2025	SYSTEM	\$45,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0910 - Total			\$0.00	
	0930	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		3	Jun 17, 2024	SYSTEM	(\$8,280.00)	
					3	Jun 18, 2024	SYSTEM	\$8,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user becke1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0930 - Total			\$0.00	
					0940	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		3
	3	Jun 18, 2024	SYSTEM	\$9,590.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user becke1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
	- Total			\$0.00					
	Material - Total			\$0.00					
	0940 - Total			\$0.00					
	0950	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material						18
					18	Feb 3, 2025	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					- Total			\$0.00	
Material - Total					\$0.00				
0950 - Total					\$0.00				
0960					CABLE, 16 AWG 2 CONDUCTOR	Material		14	Dec 2, 2024
	14	Dec 2, 2024	SYSTEM	\$378.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
	15	Dec 16, 2024	SYSTEM	(\$378.00)					
	15	Dec 16, 2024	SYSTEM	\$378.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
	16	Jan 2, 2025	SYSTEM	(\$378.00)					
	16	Jan 2, 2025	SYSTEM	\$378.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
	- Total			\$0.00					
	Material - Total			\$0.00					
	0960 - Total			\$0.00					
	0970	CABLE, 16 AWG 5 CONDUCTOR	Material					14	Dec 2, 2024
14					Dec 2, 2024	SYSTEM	\$882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
15					Dec 16, 2024	SYSTEM	(\$882.00)		
15					Dec 16, 2024	SYSTEM	\$882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	0970	CABLE, 16 AWG 5 CONDUCTOR	Material		16	Jan 2, 2025	SYSTEM	(\$882.00)	
					16	Jan 2, 2025	SYSTEM	\$882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0970 - Total			\$0.00	
	0980	CABLE, 16 AWG 7 CONDUCTOR	Material		14	Dec 2, 2024	SYSTEM	(\$700.00)	
					14	Dec 2, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user becke1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$700.00)	
					15	Dec 16, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					16	Jan 2, 2025	SYSTEM	(\$700.00)	
					16	Jan 2, 2025	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0980 - Total			\$0.00					
1040	MISC.	Material		10	Oct 1, 2024	SYSTEM	(\$19,200.00)		
				10	Oct 1, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				11	Oct 16, 2024	SYSTEM	(\$19,200.00)		
				11	Oct 16, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				12	Nov 4, 2024	SYSTEM	(\$19,200.00)		
				12	Nov 4, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				13	Nov 18, 2024	SYSTEM	(\$19,200.00)		
				13	Nov 18, 2024	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				14	Dec 2, 2024	SYSTEM	(\$48,000.00)		
				14	Dec 2, 2024	SYSTEM	\$48,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				15	Dec 16, 2024	SYSTEM	(\$48,000.00)		
				15	Dec 16, 2024	SYSTEM	\$48,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				16	Jan 2, 2025	SYSTEM	(\$48,000.00)		
				16	Jan 2, 2025	SYSTEM	\$48,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user becke1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				17	Jan 16, 2025	SYSTEM	(\$48,000.00)		
				17	Jan 16, 2025	SYSTEM	\$48,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3519	1040	MISC.	Material		18	Feb 3, 2025	SYSTEM	(\$48,000.00)		
					18	Feb 3, 2025	SYSTEM	\$48,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					19	Feb 18, 2025	SYSTEM	(\$48,000.00)		
					19	Feb 18, 2025	SYSTEM	\$48,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
			1040 - Total					\$0.00		
	1050	MISC.	Construction Stockpile		23	Apr 17, 2025	SYSTEM	(\$3,047.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					24	May 2, 2025	SYSTEM	(\$4,266.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					33	Sep 16, 2025	SYSTEM	(\$2,438.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					35	Oct 16, 2025	SYSTEM	(\$2,438.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					(\$12,190.00)		
			Construction Stockpile - Total					(\$12,190.00)		
			Construction Stockpile STMI		9	Sep 16, 2024	SYSTEM	\$12,190.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total				\$12,190.00	
			Construction Stockpile STMI - Total					\$12,190.00		
	1050 - Total					\$0.00				
1100	MISC.	Material		21	Mar 17, 2025	SYSTEM	(\$1,660.00)			
				21	Mar 17, 2025	SYSTEM	\$1,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
		1100 - Total					\$0.00			
		1110	MISC.	Construction Stockpile		41	Jan 16, 2026	SYSTEM	(\$212.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total				
Construction Stockpile - Total					(\$212.00)					
Construction Stockpile STMI				9	Sep 16, 2024	SYSTEM	\$212.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$212.00	
Construction Stockpile STMI - Total					\$212.00					
1110 - Total					\$0.00					
1130	MISC.	Construction Stockpile		33	Sep 16, 2025	SYSTEM	(\$24,649.24)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					(\$24,649.24)	
		Construction Stockpile - Total					(\$24,649.24)			
		Construction Stockpile STMI		18	Feb 3, 2025	SYSTEM	\$24,649.24	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$24,649.24	
		Construction Stockpile STMI - Total					\$24,649.24			
		Material		33	Sep 16, 2025	SYSTEM	(\$37,460.00)			
				33	Sep 16, 2025	SYSTEM	\$37,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user horwit1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
				34	Oct 1, 2025	SYSTEM	(\$37,460.00)			



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3519	1130	MISC.	Material		34	Oct 1, 2025	SYSTEM	\$37,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user horwit1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					35	Oct 16, 2025	SYSTEM	(\$37,460.00)					
					35	Oct 16, 2025	SYSTEM	\$37,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user becke1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					36	Nov 3, 2025	SYSTEM	(\$37,460.00)					
					36	Nov 3, 2025	SYSTEM	\$37,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user horwit1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					37	Nov 17, 2025	SYSTEM	(\$37,460.00)					
					37	Nov 17, 2025	SYSTEM	\$37,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user horwit1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					- Total				\$0.00				
					Material - Total				\$0.00				
			1130 - Total						\$0.00				
				1160	MISC.	Material		35	Oct 16, 2025	SYSTEM	(\$250.00)		
								35	Oct 16, 2025	SYSTEM	\$250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user becke1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
								36	Nov 3, 2025	SYSTEM	(\$250.00)		
								36	Nov 3, 2025	SYSTEM	\$250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user horwit1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
								37	Nov 17, 2025	SYSTEM	(\$250.00)		
37	Nov 17, 2025	SYSTEM						\$250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user horwit1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
		- Total						\$0.00					
		Material - Total				\$0.00							
1160 - Total								\$0.00					
	1180	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)				Construction Stockpile		32	Sep 3, 2025	SYSTEM	(\$4,914.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								42	Feb 2, 2026	SYSTEM	(\$1,638.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
										- Total			
								Construction Stockpile - Total				(\$6,552.00)	
						Construction Stockpile STMI		8	Sep 3, 2024	SYSTEM	\$6,552.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
										- Total			
			Construction Stockpile STMI - Total						\$6,552.00				
			Material		32	Sep 3, 2025	SYSTEM	(\$7,200.00)					
					32	Sep 3, 2025	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					33	Sep 16, 2025	SYSTEM	(\$7,200.00)					
					33	Sep 16, 2025	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user horwit1 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					34	Oct 1, 2025	SYSTEM	(\$7,200.00)					
					34	Oct 1, 2025	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user horwit1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	1180	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material	- Total				\$0.00	
			Material - Total				\$0.00		
	1180 - Total							\$0.00	
1190	2 IN. PSST POST - 12 GA.	Construction Stockpile		32	Sep 3, 2025	SYSTEM	(\$9,055.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				35	Oct 16, 2025	SYSTEM	(\$3,018.40)	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total				(\$12,073.60)			
		Construction Stockpile - Total				(\$12,073.60)			
		Construction Stockpile STMI		8	Sep 3, 2024	SYSTEM	\$12,073.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$12,073.60		
		Construction Stockpile STMI - Total				\$12,073.60			
		Material		32	Sep 3, 2025	SYSTEM	(\$27,720.00)		
				32	Sep 3, 2025	SYSTEM	\$27,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user becke1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
				33	Sep 16, 2025	SYSTEM	(\$27,720.00)		
				33	Sep 16, 2025	SYSTEM	\$27,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user horwit1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
				34	Oct 1, 2025	SYSTEM	(\$27,720.00)		
				34	Oct 1, 2025	SYSTEM	\$27,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user horwit1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
		- Total				\$0.00			
		Material - Total				\$0.00			
		1190 - Total							\$0.00
1200	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		32	Sep 3, 2025	SYSTEM	(\$3,334.27)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				35	Oct 16, 2025	SYSTEM	(\$1,111.43)	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total				(\$4,445.70)			
		Construction Stockpile - Total				(\$4,445.70)			
		Construction Stockpile STMI		8	Sep 3, 2024	SYSTEM	\$4,445.70	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$4,445.70		
		Construction Stockpile STMI - Total				\$4,445.70			
		Material		32	Sep 3, 2025	SYSTEM	(\$19,575.00)		
				32	Sep 3, 2025	SYSTEM	\$19,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user becke1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
				33	Sep 16, 2025	SYSTEM	(\$19,575.00)		
				33	Sep 16, 2025	SYSTEM	\$19,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user horwit1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				34	Oct 1, 2025	SYSTEM	(\$19,575.00)		
				34	Oct 1, 2025	SYSTEM	\$19,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user horwit1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
		- Total				\$0.00			
		Material - Total				\$0.00			
		1200 - Total							\$0.00



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3519	1210	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Construction Stockpile		32	Sep 3, 2025	SYSTEM	(\$372.96)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					42	Feb 2, 2026	SYSTEM	(\$124.32)	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total						(\$497.28)					
			Construction Stockpile - Total						(\$497.28)					
			Construction Stockpile STMI		8	Sep 3, 2024	SYSTEM	\$497.28	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total					\$497.28				
			Construction Stockpile STMI - Total						\$497.28					
			Material		32	Sep 3, 2025	SYSTEM	(\$720.00)						
					32	Sep 3, 2025	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user becke1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					33	Sep 16, 2025	SYSTEM	(\$720.00)						
					33	Sep 16, 2025	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user horwit1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					34	Oct 1, 2025	SYSTEM	(\$720.00)						
					34	Oct 1, 2025	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user horwit1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					- Total					\$0.00				
			Material - Total						\$0.00					
			1210 - Total								\$0.00			
				1220	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		32	Sep 3, 2025	SYSTEM	(\$4,604.46)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								42	Feb 2, 2026	SYSTEM	(\$1,534.82)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total						(\$6,139.28)		
						Construction Stockpile - Total						(\$6,139.28)		
						Construction Stockpile STMI		8	Sep 3, 2024	SYSTEM	\$6,139.28	Payment Estimate Item Adjustment generated Stockpile Transaction		
								- Total					\$6,139.28	
						Construction Stockpile STMI - Total						\$6,139.28		
Material		32				Sep 3, 2025	SYSTEM	(\$12,768.00)						
		32				Sep 3, 2025	SYSTEM	\$12,768.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user becke1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
		33				Sep 16, 2025	SYSTEM	(\$12,768.00)						
		33				Sep 16, 2025	SYSTEM	\$12,768.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user horwit1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
		34				Oct 1, 2025	SYSTEM	(\$12,768.00)						
		34				Oct 1, 2025	SYSTEM	\$12,768.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user horwit1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
		- Total					\$0.00							
Material - Total								\$0.00						
1220 - Total								\$0.00						
	1230	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.				Construction Stockpile		32	Sep 3, 2025	SYSTEM	(\$3,427.41)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								42	Feb 2, 2026	SYSTEM	(\$1,142.47)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total						(\$4,569.88)		
						Construction Stockpile - Total						(\$4,569.88)		



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3519	1230	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile STMI		8	Sep 3, 2024	SYSTEM	\$4,569.88	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$4,569.88			
			Construction Stockpile STMI - Total				\$4,569.88				
			Material		32	Sep 3, 2025	SYSTEM	(\$11,400.00)			
					32	Sep 3, 2025	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user becke1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
					33	Sep 16, 2025	SYSTEM	(\$11,400.00)			
					33	Sep 16, 2025	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user horwit1 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
					34	Oct 1, 2025	SYSTEM	(\$11,400.00)			
					34	Oct 1, 2025	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user horwit1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
				- Total				\$0.00			
			Material - Total				\$0.00				
			1230 - Total				\$0.00				
			1240	SH-FLAT SHEET	Construction Stockpile		32	Sep 3, 2025	SYSTEM	(\$3,140.78)	Payment Estimate Item Adjustment generated Stockpile Transaction
							35	Oct 16, 2025	SYSTEM	(\$611.32)	Payment Estimate Item Adjustment generated Stockpile Transaction
		38				Dec 2, 2025	SYSTEM	(\$39.60)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		42				Feb 2, 2026	SYSTEM	(\$396.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total					(\$4,187.70)					
	Construction Stockpile - Total				(\$4,187.70)						
	Construction Stockpile STMI				8	Sep 3, 2024	SYSTEM	\$4,187.70	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total				\$4,187.70					
	Construction Stockpile STMI - Total				\$4,187.70						
	1240 - Total				\$0.00						
	1250	SHF-FLAT SHEET FLUORESCENT			Construction Stockpile		32	Sep 3, 2025	SYSTEM	(\$1,814.85)	Payment Estimate Item Adjustment generated Stockpile Transaction
							35	Oct 16, 2025	SYSTEM	(\$604.95)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$2,419.80)				
			Construction Stockpile - Total				(\$2,419.80)				
			Construction Stockpile STMI		8	Sep 3, 2024	SYSTEM	\$2,419.80	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$2,419.80			
			Construction Stockpile STMI - Total				\$2,419.80				
	1250 - Total				\$0.00						
	1260	MISC.	Material		32	Sep 3, 2025	SYSTEM	(\$11,250.00)			
					32	Sep 3, 2025	SYSTEM	\$11,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user becke1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
					33	Sep 16, 2025	SYSTEM	(\$11,250.00)			
					33	Sep 16, 2025	SYSTEM	\$11,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user horwit1 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
					34	Oct 1, 2025	SYSTEM	(\$11,250.00)			
					34	Oct 1, 2025	SYSTEM	\$11,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user horwit1 overriding Payment		



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	1260	MISC.	Material						Estimate Exception 28 on the current Payment Estimate.
					35	Oct 16, 2025	SYSTEM	(\$14,700.00)	
					35	Oct 16, 2025	SYSTEM	\$14,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user becke1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					36	Nov 3, 2025	SYSTEM	(\$14,700.00)	
					36	Nov 3, 2025	SYSTEM	\$14,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user horwit1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					37	Nov 17, 2025	SYSTEM	(\$14,700.00)	
					37	Nov 17, 2025	SYSTEM	\$14,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user horwit1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					38	Dec 2, 2025	SYSTEM	(\$14,700.00)	
					38	Dec 2, 2025	SYSTEM	\$14,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					1260 - Total			\$0.00	
	1270	MISC.	Material		3	Jun 17, 2024	SYSTEM	(\$3,460.00)	
					3	Jun 18, 2024	SYSTEM	\$3,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user becke1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					4	Jul 1, 2024	SYSTEM	(\$5,190.00)	
					4	Jul 1, 2024	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user becke1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					5	Jul 16, 2024	SYSTEM	(\$5,190.00)	
					5	Jul 16, 2024	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					6	Aug 2, 2024	SYSTEM	(\$5,190.00)	
					6	Aug 2, 2024	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user becke1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					7	Aug 16, 2024	SYSTEM	(\$5,190.00)	
					7	Aug 16, 2024	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					8	Sep 3, 2024	SYSTEM	(\$5,190.00)	
					8	Sep 3, 2024	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					9	Sep 16, 2024	SYSTEM	(\$5,190.00)	
					9	Sep 16, 2024	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					10	Oct 1, 2024	SYSTEM	(\$5,190.00)	
					10	Oct 1, 2024	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$5,190.00)	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3519	1270	MISC.	Material		11	Oct 16, 2024	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					12	Nov 4, 2024	SYSTEM	(\$5,190.00)						
					12	Nov 4, 2024	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					13	Nov 18, 2024	SYSTEM	(\$5,190.00)						
					13	Nov 18, 2024	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					14	Dec 2, 2024	SYSTEM	(\$5,190.00)						
					14	Dec 2, 2024	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user becke1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					15	Dec 16, 2024	SYSTEM	(\$5,190.00)						
					15	Dec 16, 2024	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					16	Jan 2, 2025	SYSTEM	(\$5,190.00)						
					16	Jan 2, 2025	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					17	Jan 16, 2025	SYSTEM	(\$5,190.00)						
					17	Jan 16, 2025	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					18	Feb 3, 2025	SYSTEM	(\$5,190.00)						
					18	Feb 3, 2025	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
									- Total			\$0.00		
									Material - Total			\$0.00		
					1270 - Total								\$0.00	
					1280	CCTV CAMERA ASSEMBLY, INSTALLED	Material		16	Jan 2, 2025	SYSTEM	(\$3,825.00)		
									16	Jan 2, 2025	SYSTEM	\$3,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user becke1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
	17	Jan 16, 2025	SYSTEM	(\$3,825.00)										
	17	Jan 16, 2025	SYSTEM	\$3,825.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
	18	Feb 3, 2025	SYSTEM	(\$3,825.00)										
	18	Feb 3, 2025	SYSTEM	\$3,825.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
	19	Feb 18, 2025	SYSTEM	(\$11,475.00)										
	19	Feb 18, 2025	SYSTEM	\$11,475.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
									- Total			\$0.00		
				Material - Total					\$0.00					
1280 - Total								\$0.00						
1330	MISC. ITS	Material		31	Aug 18, 2025	SYSTEM	(\$3,360.00)							



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3519	1330	MISC. ITS	Material		32	Sep 3, 2025	SYSTEM	(\$3,360.00)			
					33	Sep 16, 2025	SYSTEM	(\$3,360.00)			
					34	Oct 1, 2025	SYSTEM	(\$3,360.00)			
					35	Oct 16, 2025	SYSTEM	(\$3,360.00)			
					36	Nov 3, 2025	SYSTEM	(\$3,360.00)			
					37	Nov 17, 2025	SYSTEM	(\$3,360.00)			
					38	Dec 2, 2025	SYSTEM	(\$3,360.00)			
					39	Dec 16, 2025	SYSTEM	(\$3,360.00)			
					40	Jan 2, 2026	SYSTEM	(\$3,360.00)			
					41	Jan 16, 2026	SYSTEM	(\$3,360.00)			
					42	Feb 2, 2026	SYSTEM	(\$3,360.00)			
					43	Feb 17, 2026	SYSTEM	(\$3,360.00)			
					- Total			(\$43,680.00)			
					Material - Total			(\$43,680.00)			
			MaterialCredit		32	Sep 3, 2025	SYSTEM	\$3,360.00			
					33	Sep 16, 2025	SYSTEM	\$3,360.00			
					34	Oct 1, 2025	SYSTEM	\$3,360.00			
					35	Oct 16, 2025	SYSTEM	\$3,360.00			
					36	Nov 3, 2025	SYSTEM	\$3,360.00			
					37	Nov 17, 2025	SYSTEM	\$3,360.00			
					38	Dec 2, 2025	SYSTEM	\$3,360.00			
					39	Dec 16, 2025	SYSTEM	\$3,360.00			
					40	Jan 2, 2026	SYSTEM	\$3,360.00			
					41	Jan 16, 2026	SYSTEM	\$3,360.00			
					42	Feb 2, 2026	SYSTEM	\$3,360.00			
					43	Feb 17, 2026	SYSTEM	\$3,360.00			
					- Total			\$40,320.00			
					MaterialCredit - Total			\$40,320.00			
			1330 - Total			(\$3,360.00)					
			1340	MISC. ITS	Material		31	Aug 18, 2025	SYSTEM	(\$580.00)	
					- Total			(\$580.00)			
					Material - Total			(\$580.00)			
MaterialCredit		32			Sep 3, 2025	SYSTEM	\$580.00				
- Total					\$580.00						
MaterialCredit - Total			\$580.00								
1340 - Total			\$0.00								



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	1350	MISC. ITS	Material		31	Aug 18, 2025	SYSTEM	(\$400.00)	
				- Total				(\$400.00)	
			Material - Total				(\$400.00)		
			MaterialCredit		32	Sep 3, 2025	SYSTEM	\$400.00	
				- Total				\$400.00	
			MaterialCredit - Total				\$400.00		
			1350 - Total						
	1370	MISC. ITS	Material		33	Sep 16, 2025	SYSTEM	(\$345.00)	
					33	Sep 16, 2025	SYSTEM	\$345.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user horwit1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					34	Oct 1, 2025	SYSTEM	(\$345.00)	
				34	Oct 1, 2025	SYSTEM	\$345.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user horwit1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
				35	Oct 16, 2025	SYSTEM	(\$345.00)		
				35	Oct 16, 2025	SYSTEM	\$345.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user becke1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				36	Nov 3, 2025	SYSTEM	(\$345.00)		
				36	Nov 3, 2025	SYSTEM	\$345.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user horwit1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				37	Nov 17, 2025	SYSTEM	(\$345.00)		
				37	Nov 17, 2025	SYSTEM	\$345.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user horwit1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				38	Dec 2, 2025	SYSTEM	(\$345.00)		
				38	Dec 2, 2025	SYSTEM	\$345.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user becke1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
- Total				\$0.00					
Material - Total				\$0.00					
1370 - Total							\$0.00		
	1380	MISC. ITS	Material		31	Aug 18, 2025	SYSTEM	(\$2,300.00)	
					32	Sep 3, 2025	SYSTEM	(\$2,300.00)	
					33	Sep 16, 2025	SYSTEM	(\$2,300.00)	
					34	Oct 1, 2025	SYSTEM	(\$2,300.00)	
					35	Oct 16, 2025	SYSTEM	(\$2,300.00)	
					35	Oct 16, 2025	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user becke1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					36	Nov 3, 2025	SYSTEM	(\$2,300.00)	
					36	Nov 3, 2025	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user horwit1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					37	Nov 17, 2025	SYSTEM	(\$2,300.00)	
					37	Nov 17, 2025	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user horwit1 overriding Payment Estimate Exception 25 on the current Payment Estimate.



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3519	1380	MISC. ITS	Material		38	Dec 2, 2025	SYSTEM	(\$2,300.00)				
					38	Dec 2, 2025	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					39	Dec 16, 2025	SYSTEM	(\$2,300.00)				
					40	Jan 2, 2026	SYSTEM	(\$2,300.00)				
					41	Jan 16, 2026	SYSTEM	(\$2,300.00)				
					42	Feb 2, 2026	SYSTEM	(\$2,300.00)				
					43	Feb 17, 2026	SYSTEM	(\$2,300.00)				
			- Total						(\$20,700.00)			
			Material - Total						(\$20,700.00)			
			MaterialCredit		32	Sep 3, 2025	SYSTEM	\$2,300.00				
					33	Sep 16, 2025	SYSTEM	\$2,300.00				
					34	Oct 1, 2025	SYSTEM	\$2,300.00				
					35	Oct 16, 2025	SYSTEM	\$2,300.00				
					40	Jan 2, 2026	SYSTEM	\$2,300.00				
					41	Jan 16, 2026	SYSTEM	\$2,300.00				
					42	Feb 2, 2026	SYSTEM	\$2,300.00				
			43	Feb 17, 2026	SYSTEM	\$2,300.00						
			- Total						\$18,400.00			
			MaterialCredit - Total						\$18,400.00			
			1380 - Total								(\$2,300.00)	
	1390	MISC. ITS	Material		18	Feb 3, 2025	SYSTEM	(\$360.00)				
					18	Feb 3, 2025	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					19	Feb 18, 2025	SYSTEM	(\$360.00)				
					19	Feb 18, 2025	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					20	Mar 4, 2025	SYSTEM	(\$660.00)				
					20	Mar 4, 2025	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user gardna4 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					21	Mar 17, 2025	SYSTEM	(\$660.00)				
					21	Mar 17, 2025	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
			- Total						\$0.00			
			Material - Total						\$0.00			
			1390 - Total								\$0.00	
			1400	MISC. ITS	Material		31	Aug 18, 2025	SYSTEM	(\$12,717.60)		
							- Total					
					Material - Total						(\$12,717.60)	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	1400	MISC. ITS	MaterialCredit		32	Sep 3, 2025	SYSTEM	\$12,717.60	
				- Total			\$12,717.60		
			MaterialCredit - Total			\$12,717.60			
			1400 - Total			\$0.00			
J6S3519	1410	MISC. ITS	Material		4	Jul 1, 2024	SYSTEM	(\$1,092.00)	
					4	Jul 1, 2024	SYSTEM	\$1,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user becke1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					5	Jul 16, 2024	SYSTEM	(\$1,092.00)	
					5	Jul 16, 2024	SYSTEM	\$1,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					6	Aug 2, 2024	SYSTEM	(\$1,092.00)	
					6	Aug 2, 2024	SYSTEM	\$1,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user becke1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					7	Aug 16, 2024	SYSTEM	(\$1,092.00)	
					7	Aug 16, 2024	SYSTEM	\$1,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					8	Sep 3, 2024	SYSTEM	(\$1,092.00)	
					8	Sep 3, 2024	SYSTEM	\$1,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					9	Sep 16, 2024	SYSTEM	(\$1,092.00)	
					9	Sep 16, 2024	SYSTEM	\$1,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					10	Oct 1, 2024	SYSTEM	(\$1,092.00)	
					10	Oct 1, 2024	SYSTEM	\$1,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$1,092.00)	
					11	Oct 16, 2024	SYSTEM	\$1,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					12	Nov 4, 2024	SYSTEM	(\$1,092.00)	
					12	Nov 4, 2024	SYSTEM	\$1,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$1,092.00)	
					13	Nov 18, 2024	SYSTEM	\$1,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$1,092.00)	
					14	Dec 2, 2024	SYSTEM	\$1,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user becke1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$1,092.00)	
					15	Dec 16, 2024	SYSTEM	\$1,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user becke1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
									16



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3519	1410	MISC. ITS	Material		16	Jan 2, 2025	SYSTEM	\$1,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user becke1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					17	Jan 16, 2025	SYSTEM	(\$1,092.00)	
					17	Jan 16, 2025	SYSTEM	\$1,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			1410 - Total			\$0.00			
	1420	MISC. ITS	Material		3	Jun 17, 2024	SYSTEM	(\$2,975.00)	
					3	Jun 18, 2024	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user becke1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					4	Jul 1, 2024	SYSTEM	(\$2,975.00)	
					4	Jul 1, 2024	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user becke1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					5	Jul 16, 2024	SYSTEM	(\$2,975.00)	
					5	Jul 16, 2024	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					6	Aug 2, 2024	SYSTEM	(\$2,975.00)	
					6	Aug 2, 2024	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user becke1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					7	Aug 16, 2024	SYSTEM	(\$2,975.00)	
					7	Aug 16, 2024	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					8	Sep 3, 2024	SYSTEM	(\$2,975.00)	
					8	Sep 3, 2024	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					9	Sep 16, 2024	SYSTEM	(\$2,975.00)	
					9	Sep 16, 2024	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					10	Oct 1, 2024	SYSTEM	(\$2,975.00)	
					10	Oct 1, 2024	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$2,975.00)	
					11	Oct 16, 2024	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					12	Nov 4, 2024	SYSTEM	(\$2,975.00)	
					12	Nov 4, 2024	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$2,975.00)	
					13	Nov 18, 2024	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$2,975.00)	



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3519	1420	MISC. ITS	Material			2024							
					14	Dec 2, 2024	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user becke1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					15	Dec 16, 2024	SYSTEM	(\$2,975.00)					
					15	Dec 16, 2024	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user becke1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					16	Jan 2, 2025	SYSTEM	(\$2,975.00)					
					16	Jan 2, 2025	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user becke1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					17	Jan 16, 2025	SYSTEM	(\$2,975.00)					
					17	Jan 16, 2025	SYSTEM	\$2,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					- Total					\$0.00			
					Material - Total					\$0.00			
					1420 - Total					\$0.00			
					5002	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	Material		20	Mar 4, 2025	SYSTEM	(\$14,810.00)	
									20	Mar 4, 2025	SYSTEM	\$14,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user gardna4 overriding Payment Estimate Exception 11 on the current Payment Estimate.
- Total				\$0.00									
Material - Total				\$0.00									
5002 - Total				\$0.00									
5003	CONTROLLER ASSEMBLY HOUSING,	Material		20	Mar 4, 2025	SYSTEM	(\$55,125.00)						
				20	Mar 4, 2025	SYSTEM	\$55,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user gardna4 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				- Total				\$0.00					
				Material - Total				\$0.00					
				5003 - Total				\$0.00					
5004	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		30	Aug 4, 2025	SYSTEM	(\$4,862.08)						
				30	Aug 4, 2025	SYSTEM	\$4,862.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user horwit1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				31	Aug 18, 2025	SYSTEM	(\$4,862.08)						
				31	Aug 18, 2025	SYSTEM	\$4,862.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				32	Sep 3, 2025	SYSTEM	(\$4,862.08)						
				32	Sep 3, 2025	SYSTEM	\$4,862.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				- Total				\$0.00					
				Material - Total				\$0.00					
5004 - Total				\$0.00									
5006	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		30	Aug 4, 2025	SYSTEM	(\$240.00)						
				30	Aug 4, 2025	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user horwit1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				31	Aug 18, 2025	SYSTEM	(\$240.00)						



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 240315-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3519	5006	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		31	Aug 18, 2025	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					32	Sep 3, 2025	SYSTEM	(\$240.00)						
					32	Sep 3, 2025	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					33	Sep 16, 2025	SYSTEM	(\$240.00)						
					33	Sep 16, 2025	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user horwit1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					34	Oct 1, 2025	SYSTEM	(\$240.00)						
					34	Oct 1, 2025	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user horwit1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					35	Oct 16, 2025	SYSTEM	(\$240.00)						
					35	Oct 16, 2025	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					36	Nov 3, 2025	SYSTEM	(\$240.00)						
					36	Nov 3, 2025	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user horwit1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					37	Nov 17, 2025	SYSTEM	(\$240.00)						
					37	Nov 17, 2025	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user horwit1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					38	Dec 2, 2025	SYSTEM	(\$240.00)						
					38	Dec 2, 2025	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					39	Dec 16, 2025	SYSTEM	(\$240.00)						
					40	Jan 2, 2026	SYSTEM	(\$240.00)						
					41	Jan 16, 2026	SYSTEM	(\$240.00)						
					42	Feb 2, 2026	SYSTEM	(\$240.00)						
					43	Feb 17, 2026	SYSTEM	(\$240.00)						
					- Total								(\$1,200.00)	
					Material - Total								(\$1,200.00)	
					MaterialCredit					40	Jan 2, 2026	SYSTEM	\$240.00	
										41	Jan 16, 2026	SYSTEM	\$240.00	
										42	Feb 2, 2026	SYSTEM	\$240.00	
										43	Feb 17, 2026	SYSTEM	\$240.00	
					- Total								\$960.00	
					MaterialCredit - Total								\$960.00	
					5006 - Total								(\$240.00)	
					J6S3519 - Total								(\$40,098.80)	
					Overall - Total								(\$40,098.80)	



Contract Adjustments for Contract - 240315-F03

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
28	J6S3519	Other Contract Adjustment	TSR	\$17,339.75	100	July 1, 2025	horwit1	240315-F03 J6S3519 SP095 25-20 Lots: 0-4940.1 Sublots: A,B,C,D,E Unit Price: \$117.00/Ton Quantity Represented: 4940.1 Tons TSR %: 91 Pay Adj.: 103 Value of Adj.: \$17,339.75 QC Sample ID: 25QMNFR0113 QA Sample ID: 25SLAMA070
		Other Contract Adjustment		\$23,119.67	100	July 1, 2025	horwit1	240315-F03 J6S3519 Asphalt Pay Factor Adj. Line 0070: Asphaltic Concrete Mixture PG 70-22 (SP095CLP) Mix ID: SP095 25-20 Plant: New Frontier (North) Extended Lot: #1 Unit Price: \$117.00/Ton Quantity Represented: 4940.1 Tons Pay Factor: % AC: 105 VMA: 101.1 Va: 105 Mat Density: 105 Total Pay: 104 Value of Adj.: \$23,119.67
28 - Total				\$40,459.42				
37	J6S3519	Liquidated Damage		(\$28,000.00)	100	November 17, 2025	horwit1	System calculated liquidated damage adjustment basis was '28000.00'
		Liquidated Damage		\$28,000.00	100	November 17, 2025	BAUERD1	Time Adjustment change order pending David Bauer
37 - Total				\$0.00				
38	J6S3519	Liquidated Damage		(\$60,000.00)	100	December 2, 2025	beckeb1	System calculated liquidated damage adjustment basis was '60000.00'
		Liquidated Damage		\$60,000.00	100	December 2, 2025	beckeb1	Time Adjustment change order pending from RE. - becke b1 12/2/2025
38 - Total				\$0.00				
39	J6S3519	Liquidated Damage		(\$88,000.00)	100	December 16, 2025	horwit1	System calculated liquidated damage adjustment basis was '88000.00'
		Liquidated Damage		\$88,000.00	100	December 16, 2025	horwit1	Time Adjustment change order pending from RE. - Horwit1 12/16/2025
39 - Total				\$0.00				
Overall - Total				\$40,459.42				