



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 2, 2024

Progress Estimate Number 1	Contract ID 240315-G02 Prime Contractor Louis-Company, LLC	Pay Period Start See NTP Date Pay Period End November 1, 2024	Original Contract Amount \$3,246,720.35 Net Change Order Amount \$0.00 Current Contract Amount \$3,246,720.35
--------------------------------------	---	--	--

Approval Date		By User
November 4, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	davisjf
November 4, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
November 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2026	October 1, 2026		1.86%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 3, 2024	April 3, 2024	
Letting Date	March 15, 2024	March 15, 2024	
Notice to Proceed Date	May 6, 2024	May 6, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1

	This Estimate	Previous	To Date
240315-G02			
Total Posted Items Pay	\$60,330.05	\$0.00	\$60,330.05
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$60,330.05	\$0.00	\$60,330.05

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8I3246	0008	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	EA	\$2,949.940	2	\$5,899.88
	0011	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	EA	\$7,989.410	1	\$7,989.41
	0020	6161005	CONSTRUCTION SIGNS	SQFT	\$9.830	216	\$2,123.28
	0030	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$122.920	2	\$245.84
	0040	6161025	CHANNELIZER (TRIM LINE)	EA	\$33.190	50	\$1,659.50
	0080	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$7,989.410	2	\$15,978.82
	0081	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	LF	\$55.310	300	\$16,593.00
	0450	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	SQFT	\$1.380	2,615	\$3,608.70
	0460	2169903	MISC.REMOVAL OF EXISTING BRIDGE RAIL	LF	\$19.220	207	\$3,978.54
	0490	7040104	HALF-SOLE REPAIR	SQFT	\$36.340	62	\$2,253.08

Project J8I3246 - Total	\$60,330.05
Overall - Total	\$60,330.05

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 2, 2024

Progress Estimate Number 1	Contract ID 240315-G02 Prime Contractor Louis-Company, LLC	Pay Period Start See NTP Date Pay Period End November 1, 2024	Original Contract Amount \$3,246,720.35 Net Change Order Amount \$0.00 Current Contract Amount \$3,246,720.35
--------------------------------------	---	--	--

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 6, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J813246	FAF 65-2(119)	4 Bridge rehabilitations	65, 60, 14 ,M	GREENE	on Route 65 northbound over S. Dry Sac Creek, over Route 60 at Republic Road in Springfield, on Route 14 over Route 65 in Ozark, and on Route M over McCaferty Branch
JSU0046	FAF - 7-1(50)	6 Bridge rehabilitations	MM, 65, 60, BU 65	GREENE	on Route 65 over CR 197, on Route 60 over James River, on Bus. 65 (Glenstone Ave.) and National Ave. over James River Freeway in Springfield, and on Route MM over Rte. 360 in Republic

Totals by Job Numbers				
J813246		This Estimate	Previous	To Date
	Posted Item Pay	\$60,330.05	\$0.00	\$60,330.05
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$60,330.05	\$0.00	\$60,330.05
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JSU0046		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 6, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240315-G02	J8I3246	0001	0001	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$9,833.12	\$0.00
		0001	0002	6061060	MGS GUARDRAIL	25.00	0.00	25.00	LF	0.00	\$46.09	\$0.00
		0001	0003	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	0.00	\$5,346.76	\$0.00
		0001	0004	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	2.00	EA	0.00	\$1,444.25	\$0.00
		0001	0005	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$2,396.82	\$0.00
		0001	0006	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$4,793.65	\$0.00
		0001	0007	6063018	TYPE D CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	0.00	\$36,874.21	\$0.00
		0001	0008	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$2,949.94	\$5,899.88
		0001	0009	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$245.83	\$0.00
		0001	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$100.23	\$0.00
		0001	0011	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$7,989.41	\$7,989.41
		0001	0020	6161005	CONSTRUCTION SIGNS	1,125.00	0.00	1,125.00	SQFT	216.00	\$9.83	\$2,123.28
		0001	0030	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	2.00	\$122.92	\$245.84
		0001	0040	6161025	CHANNELIZER (TRIM LINE)	500.00	0.00	500.00	EA	50.00	\$33.19	\$1,659.50
		0001	0050	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	0.00	\$215.10	\$0.00
		0001	0060	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$2,151.00	\$0.00
		0001	0070	6161055	SEQUENTIAL FLASHING WARNING LIGHT	14.00	0.00	14.00	EA	0.00	\$184.37	\$0.00
		0001	0080	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	2.00	\$7,989.41	\$15,978.82
		0001	0081	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	425.00	0.00	425.00	LF	300.00	\$55.31	\$16,593.00
		0001	0082	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	575.00	0.00	575.00	LF	0.00	\$27.04	\$0.00
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$200,000.00	\$0.00
		0001	0100	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	84.00	0.00	84.00	LF	0.00	\$18.44	\$0.00
		0001	0110	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	6.00	0.00	6.00	EA	0.00	\$430.20	\$0.00
		0001	0120	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	293.00	0.00	293.00	LF	0.00	\$0.74	\$0.00
		0001	0130	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	233.00	0.00	233.00	LF	0.00	\$0.74	\$0.00
		0001	0140	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,007.00	0.00	3,007.00	LF	0.00	\$0.61	\$0.00
		0001	0150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,732.00	0.00	3,732.00	LF	0.00	\$0.61	\$0.00
		0001	0160	6207001	PAVEMENT MARKING REMOVAL	7,863.00	0.00	7,863.00	LF	0.00	\$0.01	\$0.00
		0001	0170	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	13.00	0.00	13.00	EA	0.00	\$1.23	\$0.00
		0001	0171	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	600.00	0.00	600.00	LF	0.00	\$1.23	\$0.00
		0001	0180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$13,520.54	\$0.00
		0070	0190	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	24.00	0.00	24.00	SQFT	0.00	\$276.56	\$0.00
		0070	0200	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	23,390.00	0.00	23,390.00	SQFT	0.00	\$1.03	\$0.00
		0070	0210	2164000	CURB REMOVAL	294.00	0.00	294.00	LF	0.00	\$115.00	\$0.00
		0070	0220	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	388.00	0.00	388.00	LF	0.00	\$211.66	\$0.00
		0070	0230	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	15.00	0.00	15.00	LF	0.00	\$507.58	\$0.00
		0070	0240	2169903	MISC.REMOVE AND REPLACE MEDIAN CURB	15.00	0.00	15.00	LF	0.00	\$248.94	\$0.00
		0070	0250	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER SEALER	2,688.00	0.00	2,688.00	SQYD	0.00	\$28.00	\$0.00
		0070	0260	7034214	CLASS B-2 CONCRETE	40.00	0.00	40.00	CUYD	0.00	\$1,865.74	\$0.00
		0070	0270	7034215	TYPE B BARRIER	294.00	0.00	294.00	LF	0.00	\$110.00	\$0.00
		0070	0280	7040101	SUBSTRUCTURE REPAIR (FORMED)	85.00	0.00	85.00	SQFT	0.00	\$192.14	\$0.00
		0070	0290	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$33.67	\$0.00
0070	0300	7040110	EPOXY PRESSURE INJECTING	45.00	0.00	45.00	LF	0.00	\$62.93	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
240315-G02	J8I3246	0070	0310	7040113	CLEANING AND EPOXY COATING	970.00	0.00	970.00	SQFT	0.00	\$8.73	\$0.00		
		0070	0320	7101000	REINFORCING STEEL (EPOXY COATED)	4,660.00	0.00	4,660.00	LB	0.00	\$6.35	\$0.00		
		0070	0330	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$39,419.75	\$0.00		
		0070	0340	7129902	MISC.CORED SLAB DRAINS	7.00	0.00	7.00	EA	0.00	\$719.13	\$0.00		
		0070	0350	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	388.00	0.00	388.00	LF	0.00	\$392.11	\$0.00		
		0071	0360	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	10,514.00	0.00	10,514.00	SQFT	0.00	\$1.43	\$0.00		
		0071	0370	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER SEALER	1,168.00	0.00	1,168.00	SQYD	0.00	\$32.17	\$0.00		
		0071	0380	7034214	CLASS B-2 CONCRETE	0.40	0.00	0.40	CUYD	0.00	\$2,247.63	\$0.00		
		0071	0390	7039903	MISC.REMOVE AND REPLACE BARRIER TUBE RAIL	25.00	0.00	25.00	LF	0.00	\$210.90	\$0.00		
		0071	0400	7040101	SUBSTRUCTURE REPAIR (FORMED)	10.00	0.00	10.00	SQFT	0.00	\$15.00	\$0.00		
		0071	0410	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$33.67	\$0.00		
		0071	0420	7040113	CLEANING AND EPOXY COATING	809.00	0.00	809.00	SQFT	0.00	\$10.13	\$0.00		
		0071	0430	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$34,415.93	\$0.00		
		0071	0440	7129902	MISC.CORED SLAB DRAINS	15.00	0.00	15.00	EA	0.00	\$686.39	\$0.00		
		0072	0450	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	5,229.00	0.00	5,229.00	SQFT	2,615.00	\$1.38	\$3,608.70		
		0072	0460	2169903	MISC.REMOVAL OF EXISTING BRIDGE RAIL	414.00	0.00	414.00	LF	207.00	\$19.22	\$3,978.54		
		0072	0470	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER SEALER	581.00	0.00	581.00	SQYD	0.00	\$36.81	\$0.00		
		0072	0480	7034216	TYPE H BARRIER	407.00	0.00	407.00	LF	0.00	\$168.26	\$0.00		
		0072	0490	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	62.00	\$36.34	\$2,253.08		
		0072	0500	7040113	CLEANING AND EPOXY COATING	1,265.00	0.00	1,265.00	SQFT	0.00	\$4.94	\$0.00		
		0072	0510	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$4,270.02	\$0.00		
		0072	0520	7129902	MISC.CORED SLAB DRAINS	32.00	0.00	32.00	EA	16.00	\$686.35	\$10,981.60		
		0073	0530	2169901	MISC.REMOVAL OF LOOSE CONCRETE FROM PRECAST PANNEL JOINTS	1.00	0.00	1.00	LS	0.00	\$6,586.08	\$0.00		
		0073	0540	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER SEALER	3,297.00	0.00	3,297.00	SQYD	0.00	\$27.57	\$0.00		
		0073	0550	7040101	SUBSTRUCTURE REPAIR (FORMED)	25.00	0.00	25.00	SQFT	0.00	\$184.69	\$0.00		
		0073	0560	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$48.06	\$0.00		
		0073	0570	7040110	EPOXY PRESSURE INJECTING	14.00	0.00	14.00	LF	0.00	\$62.95	\$0.00		
		0073	0580	7040113	CLEANING AND EPOXY COATING	425.00	0.00	425.00	SQFT	0.00	\$16.06	\$0.00		
		0073	0590	7049903	MISC.BARRIER CURB REPAIR	4.00	0.00	4.00	LF	0.00	\$187.26	\$0.00		
		0073	0600	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$53,365.58	\$0.00		
		Project J8I3246 - Total Value Posted to Date as of Report Generated Date												\$71,311.65
		JSU0046		0001	0610	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$100.00	\$0.00
				0001	0620	6161005	CONSTRUCTION SIGNS	942.00	0.00	942.00	SQFT	0.00	\$10.45	\$0.00
				0001	0630	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	0.00	\$122.92	\$0.00
				0001	0640	6161025	CHANNELIZER (TRIM LINE)	400.00	0.00	400.00	EA	0.00	\$33.19	\$0.00
0001	0650			6161033	DIRECTIONAL INDICATOR BARRICADE	14.00	0.00	14.00	EA	0.00	\$153.64	\$0.00		
0001	0660			6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	0.00	\$2,151.00	\$0.00		
0001	0670			6161055	SEQUENTIAL FLASHING WARNING LIGHT	14.00	0.00	14.00	EA	0.00	\$184.37	\$0.00		
0001	0680			6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	0.00	\$7,989.41	\$0.00		
0001	0690			6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$300,000.00	\$0.00		
0001	0700			6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	36.00	0.00	36.00	LF	0.00	\$18.44	\$0.00		
0001	0710			6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	7.00	0.00	7.00	EA	0.00	\$430.20	\$0.00		
0001	0720			6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	1.00	0.00	1.00	EA	0.00	\$614.57	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240315-G02	JSU0046	0001	0730	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,377.00	0.00	1,377.00	LF	0.00	\$0.74	\$0.00
		0001	0740	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	924.00	0.00	924.00	LF	0.00	\$0.74	\$0.00
		0001	0750	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,353.00	0.00	3,353.00	LF	0.00	\$0.61	\$0.00
		0001	0760	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,231.00	0.00	3,231.00	LF	0.00	\$0.61	\$0.00
		0001	0770	6207001	PAVEMENT MARKING REMOVAL	8,884.00	0.00	8,884.00	LF	0.00	\$0.01	\$0.00
		0001	0780	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	11.00	0.00	11.00	EA	0.00	\$1.23	\$0.00
		0001	0790	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$18,437.10	\$0.00
		0070	0800	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	85.00	0.00	85.00	LF	0.00	\$22.44	\$0.00
		0070	0810	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER SEALER	880.00	0.00	880.00	SQYD	0.00	\$35.54	\$0.00
		0070	0820	7040101	SUBSTRUCTURE REPAIR (FORMED)	110.00	0.00	110.00	SQFT	0.00	\$184.56	\$0.00
		0070	0830	7040110	EPOXY PRESSURE INJECTING	70.00	0.00	70.00	LF	0.00	\$63.00	\$0.00
		0070	0840	7040163	CONCRETE CRACK FILLER	182.00	0.00	182.00	SQYD	0.00	\$10.61	\$0.00
		0070	0850	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$23,107.83	\$0.00
		0070	0860	7172054	OPEN CELL FOAM JOINT SEAL	85.00	0.00	85.00	LF	0.00	\$65.81	\$0.00
		0071	0870	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	6,246.00	0.00	6,246.00	SQFT	0.00	\$1.43	\$0.00
		0071	0880	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$2,843.02	\$0.00
		0071	0890	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER SEALER	694.00	0.00	694.00	SQYD	0.00	\$38.09	\$0.00
		0071	0900	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	10.00	0.00	10.00	SQFT	0.00	\$183.04	\$0.00
		0071	0910	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$38.95	\$0.00
		0071	0920	7040110	EPOXY PRESSURE INJECTING	15.00	0.00	15.00	LF	0.00	\$63.11	\$0.00
		0071	0930	7040113	CLEANING AND EPOXY COATING	450.00	0.00	450.00	SQFT	0.00	\$7.04	\$0.00
		0071	0940	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$9,421.36	\$0.00
		0071	0950	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	6.00	0.00	6.00	EA	0.00	\$918.92	\$0.00
		0072	0960	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	175.00	0.00	175.00	LF	0.00	\$347.04	\$0.00
		0072	0970	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	19.00	0.00	19.00	LF	0.00	\$857.13	\$0.00
		0072	0975	2169902	MISC.REMOVAL OF EXISTING BEARINGS	6.00	0.00	6.00	EA	0.00	\$4,920.40	\$0.00
		0072	0980	6239905	MISC.EPOXY URETHANE POLYMER WAERING SURFACE WITH HEALER SEALER	2,522.00	0.00	2,522.00	SQYD	0.00	\$27.58	\$0.00
		0072	0990	7034001	CLASS B-1 CONCRETE	18.90	0.00	18.90	CUYD	0.00	\$3,113.87	\$0.00
		0072	1000	7034214	CLASS B-2 CONCRETE	15.00	0.00	15.00	CUYD	0.00	\$4,005.00	\$0.00
		0072	1010	7040104	HALF-SOLE REPAIR	600.00	0.00	600.00	SQFT	0.00	\$36.23	\$0.00
		0072	1020	7101000	REINFORCING STEEL (EPOXY COATED)	850.00	0.00	850.00	LB	0.00	\$9.27	\$0.00
		0072	1030	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$22,327.32	\$0.00
		0072	1040	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	2,500.00	0.00	2,500.00	SQFT	0.00	\$52.26	\$0.00
		0072	1050	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	2,500.00	0.00	2,500.00	SQFT	0.00	\$7.84	\$0.00
		0072	1060	7125385A	INTERMEDIATE FIELD COAT (SYSTEM H)	2,500.00	0.00	2,500.00	SQFT	0.00	\$2.62	\$0.00
		0072	1070	7125390A	FINISH FIELD COAT (SYSTEM H)	2,500.00	0.00	2,500.00	SQFT	0.00	\$2.62	\$0.00
		0072	1080	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	175.00	0.00	175.00	LF	0.00	\$474.75	\$0.00
		0073	1090	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	23,098.00	0.00	23,098.00	SQFT	0.00	\$1.12	\$0.00
		0073	1100	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	203.00	0.00	203.00	LF	0.00	\$300.65	\$0.00
		0073	1110	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	25.00	0.00	25.00	LF	0.00	\$857.67	\$0.00
		0073	1120	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER SEALER	3,116.00	0.00	3,116.00	SQYD	0.00	\$27.58	\$0.00
		0073	1130	7034001	CLASS B-1 CONCRETE	25.10	0.00	25.10	CUYD	0.00	\$2,316.40	\$0.00
0073	1140	7034214	CLASS B-2 CONCRETE	20.80	0.00	20.80	CUYD	0.00	\$2,840.86	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240315-G02	JSU0046	0073	1150	7040101	SUBSTRUCTURE REPAIR (FORMED)	10.00	0.00	10.00	SQFT	0.00	\$183.04	\$0.00
		0073	1160	7101000	REINFORCING STEEL (EPOXY COATED)	970.00	0.00	970.00	LB	0.00	\$6.35	\$0.00
		0073	1170	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$25,395.66	\$0.00
		0073	1180	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	203.00	0.00	203.00	LF	0.00	\$687.57	\$0.00
		0074	1190	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	123.00	0.00	123.00	LF	0.00	\$9.77	\$0.00
		0074	1200	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER SEALER	2,090.00	0.00	2,090.00	SQYD	0.00	\$27.59	\$0.00
		0074	1210	7040163	CONCRETE CRACK FILLER	236.00	0.00	236.00	SQYD	0.00	\$12.68	\$0.00
		0074	1220	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$11,340.05	\$0.00
		0074	1230	7172054	OPEN CELL FOAM JOINT SEAL	123.00	0.00	123.00	LF	0.00	\$66.24	\$0.00
		0075	1240	7040163	CONCRETE CRACK FILLER	2,489.00	0.00	2,489.00	SQYD	0.00	\$10.52	\$0.00
Project JSU0046 - Total Value Posted to Date as of Report Generated Date												\$0.00
240315-G02 Overall - Total Value Posted to Date as of Report Generated Date												\$71,311.65



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 6, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J813246

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0008	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	10/29/24	10/30/24	2.00	EA	RTE. M bridge (south of Nixa)					
0011	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	10/28/24	10/30/24	1.00	EA	RTE. M bridge (south of Nixa)					
0020	6161005	CONSTRUCTION SIGNS	10/28/24	10/30/24	216.00	SQFT	RTE. M bridge (south of Nixa)					
0030	6161008	ADVANCED WARNING RAIL SYSTEM	10/28/24	10/30/24	2.00	EA	RTE. M bridge (south of Nixa)					
0040	6161025	CHANNELIZER (TRIM LINE)	10/25/24	10/30/24	10.00	EA	RTE. M bridge (south of Nixa), 10 EA channelizer set with 2 CMS boards.					
			10/28/24	10/30/24	40.00	EA	RTE. M bridge (south of Nixa)					
0080	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	10/25/24	10/30/24	2.00	EA	RTE. M bridge (south of Nixa)					
0081	6173600D	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	10/29/24	10/30/24	300.00	LF	RTE. M bridge (south of Nixa)					
0450	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	10/30/24	10/31/24	2,615.00	SQFT	RTE. M bridge (south of Nixa) west side					
0460	2169903	MISC. REMOVALS	10/31/24	11/2/24	207.00	LF	RTE. M bridge (south of Nixa) west side					
0490	7040104	HALF-SOLE REPAIR	11/1/24	11/2/24	62.00	SQFT	RTE. M bridge (south of Nixa) west side.					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 240315-G02

No Data Available



Contract Adjustments for Contract - 240315-G02

There are no contract adjustments to display for this contract.