



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 22, 2026

Pay Estimate Created Date: October 1, 2025

Final Estimate Number 15	Contract ID 240315-G03	Pay Period Start September 16, 2025	Original Contract Amount \$2,497,668.25
Prime Contractor Radmacher Brothers Excavating Co., Inc.	Pay Period End October 1, 2025	Net Change Order Amount (\$123,302.80)	Current Contract Amount \$2,374,365.45

Approval Date		By User
December 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	evendj1
January 12, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutsb1
January 21, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2025	July 1, 2025	June 30, 2025	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	December 15, 2025	December 15, 2025	
Awarded Date	April 3, 2024	April 3, 2024	
Letting Date	March 15, 2024	March 15, 2024	
Notice to Proceed Date	May 6, 2024	May 6, 2024	
Work Began Date	January 2, 2025	January 2, 2025	

Contract Total Pay For Estimate No. 15			
	This Estimate	Previous	To Date
240315-G03			
Total Posted Items Pay	\$0.00	\$2,374,365.48	\$2,374,365.48
Gross Item Adjustments	\$0.00	(\$2,585.86)	(\$2,585.86)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$0.00	\$2,371,779.62	\$2,371,779.62

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 22, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSR0056	FAF-248-1 (8)	ADA and drainage improvements	248, 376, 76	TANEY	on Route 76 1.45 miles north of Kirbyville, on Route 248 from Route 65 to 2 miles west near Branson, on Route 376 from Route 76 south 0.3 miles near Branson
Totals by Job Numbers					
JSR0056		This Estimate	Previous	To Date	
	Posted Item Pay	\$0.00	\$2,374,365.48	\$2,374,365.48	
	Gross Item Adjustments	\$0.00	(\$2,585.86)	(\$2,585.86)	
	Gross Item Pay	\$0.00	\$2,371,779.62	\$2,371,779.62	
	Incentive	\$0.00	\$0.00	\$0.00	
	Disincentive	\$0.00	\$0.00	\$0.00	
	Liquidated Damages	\$0.00	\$0.00	\$0.00	
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 22, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 22, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240315-G03	JSR0056	0001	0010	2063000	CLASS 3 EXCAVATION	63.00	0.00	63.00	CUYD	63.00	\$86.75	\$5,465.25
		0001	0020	2079903	MISC.ADA LINEAR GRADING	28,528.00	-831.30	27,696.70	LF	27,696.70	\$12.20	\$337,899.74
		0001	0030	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	14,518.00	-328.00	14,190.00	SQYD	14,190.00	\$13.50	\$191,565.00
		0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	4,685.00	450.05	5,135.05	SQYD	5,135.05	\$13.70	\$70,350.18
		0001	0050	6039902	WATER	1.00	0.00	1.00	EA	1.00	\$710.00	\$710.00
		0001	0060	6042020	ADJUSTING BASIN OR INLET	10.00	0.00	10.00	EA	10.00	\$1,500.00	\$15,000.00
		0001	0070	6046012A	12 IN. SLOTTED DRAIN	63.00	0.00	63.00	LF	63.00	\$145.00	\$9,135.00
		0001	0080	6081010	CONCRETE CURB RAMP	1,643.00	-127.30	1,515.70	SQYD	1,515.70	\$104.00	\$157,632.80
		0001	0090	6081012	TRUNCATED DOMES	824.00	-54.20	769.80	SQFT	769.80	\$30.30	\$23,324.94
		0001	0100	6085008	PAVED APPROACH, 8 IN.	4,684.80	450.05	5,134.85	SQYD	5,134.85	\$77.75	\$399,234.59
		0001	0110	6086004	CONCRETE SIDEWALK, 4 IN.	12,875.00	-424.70	12,450.30	SQYD	12,450.30	\$45.30	\$563,998.59
		0001	0120	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-2.00	0.00	EA	0.00	\$1.00	\$0.00
		0001	0130	6149902	MISC.ADJUST PULLBOX TOP	12.00	0.00	12.00	EA	12.00	\$2,000.00	\$24,000.00
		0001	0140	6161005	CONSTRUCTION SIGNS	754.00	-353.00	401.00	SQFT	401.00	\$8.40	\$3,368.40
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	-2.00	0.00	EA	0.00	\$105.00	\$0.00
		0001	0160	6161025	CHANNELIZER (TRIM-LINE)	250.00	0.00	250.00	EA	250.00	\$41.00	\$10,250.00
		0001	0170	6161030	TYPE 3 MOVEABLE BARRICADE	16.00	-7.00	9.00	EA	9.00	\$236.00	\$2,124.00
		0001	0180	6161033	DIRECTION INDICATOR BARRICADE	30.00	0.00	30.00	EA	30.00	\$158.00	\$4,740.00
		0001	0190	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$3,200.00	\$6,400.00
		0001	0200	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	0.00	30.00	EA	30.00	\$158.00	\$4,740.00
		0001	0210	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$9,300.00	\$18,600.00
		0001	0220	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADES	60.00	-30.00	30.00	EA	30.00	\$116.00	\$3,480.00
		0001	0230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$189,000.00	\$189,000.00
		0001	0240	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	229.00	0.00	229.00	LF	229.00	\$26.30	\$6,022.70
		0001	0250	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	177.00	0.00	177.00	EA	177.00	\$210.00	\$37,170.00
		0001	0260	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	52.00	30.00	82.00	EA	82.00	\$68.25	\$5,596.50
		0001	0270	6207001	PAVEMENT MARKING REMOVAL	2,134.00	-1,639.00	495.00	LF	495.00	\$2.10	\$1,039.50
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$20,200.00	\$20,200.00
		0001	0290	7261012	12 IN. PIPE GROUP A	91.00	0.00	91.00	LF	91.00	\$81.00	\$7,371.00
		0001	0300	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	4.00	0.00	4.00	FT	4.00	\$1,300.00	\$5,200.00
		0001	0310	7319902	MISC.CONNECT TO EXISTING DROP INLET	2.00	0.00	2.00	EA	2.00	\$1,700.00	\$3,400.00
		0001	0320	8031000A	TURF TYPE TALL FESCUE SODDING	4,866.00	-1,117.00	3,749.00	SQYD	3,749.00	\$6.95	\$26,055.55
		0001	0330	8061007A	CURB INLET CHECK	46.00	-12.00	34.00	EA	34.00	\$220.00	\$7,480.00
		0001	0340	8061016	SEDIMENT REMOVAL	298.00	-298.00	0.00	CUYD	0.00	\$29.50	\$0.00
		0001	0350	8061019	SILT FENCE	25,188.00	-24,216.00	972.00	LF	972.00	\$4.35	\$4,228.20
		0030	0360	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	22.00	0.00	22.00	EA	22.00	\$920.00	\$20,240.00
		0030	0370	9020833	SH-FLAT SHEET - SIGNAL SIGN	27.00	0.00	27.00	SQFT	27.00	\$36.80	\$993.60
		0030	0380	9022708	POST, SIGNAL 8 FT.	17.00	1.00	18.00	EA	18.00	\$2,400.00	\$43,200.00
		0030	0390	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	109.00	0.00	109.00	LF	109.00	\$23.40	\$2,550.60
		0030	0400	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	202.00	-21.00	181.00	LF	181.00	\$24.70	\$4,470.70
		0030	0410	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	76.00	-49.00	27.00	LF	27.00	\$29.40	\$793.80
		0030	0420	9028308	CABLE, 16 AWG 2 CONDUCTOR	3,380.00	0.00	3,380.00	LF	3,380.00	\$2.70	\$9,126.00
		0030	0430	9028310	CABLE, 16 AWG 5 CONDUCTOR	3,420.00	200.00	3,620.00	LF	3,620.00	\$3.10	\$11,222.00
		0030	0440	9028500	CABLE, LOOP DETECTOR, IN DUCT	5,270.00	1,384.00	6,654.00	LF	6,654.00	\$7.10	\$47,243.40
		0030	0450	9029100	BASE, CONCRETE	7.60	0.00	7.60	CUYD	7.60	\$2,100.00	\$15,960.00
		0030	0460	9029902	MISC.AUDIBLE PUSH BUTTON	30.00	0.00	30.00	EA	30.00	\$1,200.00	\$36,000.00
		0030	0470	9029902	MISC.PUSH BUTTON EXTENSION	11.00	-4.00	7.00	EA	7.00	\$446.00	\$3,122.00
		0030	0480	9029902	MISC.REMOTE PUSH BUTTON POST	1.00	-1.00	0.00	EA	0.00	\$2,100.00	\$0.00
		0030	0490	9031280	2.5 IN. PSST POST - 12 GA.	64.00	32.00	96.00	LF	96.00	\$14.80	\$1,420.80
		0030	0500	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	4.00	2.00	6.00	EA	6.00	\$368.00	\$2,208.00
0030	0510	9035004A	SH-FLAT SHEET	36.00	0.00	36.00	SQFT	36.00	\$21.60	\$777.60		
0030	5001	9028311	CABLE, 16 AWG 7 CONDUCTOR	0.00	1,700.00	1,700.00	LF	1,700.00	\$2.45	\$4,165.00		
0001	5002	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	0.00	30.00	30.00	LF	30.00	\$203.00	\$6,090.00		
Project JSR0056 - Total Value Posted to Date as of Report Generated Date												\$2,374,365.44
240315-G03 Overall - Total Value Posted to Date as of Report Generated Date												\$2,374,365.44



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 22, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

No Data Available



Line Item Adjustments by Estimate

Jan 22, 2026

Contract ID: 240315-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSR0056	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		1	Jan 16, 2025	SYSTEM	(\$1,630.80)						
					2	Feb 3, 2025	SYSTEM	(\$13,965.75)						
					3	Feb 18, 2025	SYSTEM	(\$3,306.42)						
					5	Mar 17, 2025	SYSTEM	(\$1,400.48)						
				- Total										
			Material - Total								(\$20,303.45)			
			MaterialCredit											
							2	Feb 3, 2025	SYSTEM	\$1,630.80				
							3	Feb 18, 2025	SYSTEM	\$13,965.75				
							4	Mar 3, 2025	SYSTEM	\$3,306.42				
							6	Apr 2, 2025	SYSTEM	\$1,400.48				
			- Total								\$20,303.45			
			MaterialCredit - Total								\$20,303.45			
			Price FUEL											
							1	Jan 16, 2025	SYSTEM	(\$7.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							2	Feb 3, 2025	SYSTEM	(\$53.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							3	Feb 18, 2025	SYSTEM	(\$87.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							4	Mar 3, 2025	SYSTEM	(\$29.96)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							5	Mar 17, 2025	SYSTEM	(\$96.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							6	Apr 2, 2025	SYSTEM	(\$48.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							7	Apr 16, 2025	SYSTEM	(\$9.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							8	May 2, 2025	SYSTEM	(\$92.93)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							9	May 16, 2025	SYSTEM	(\$81.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							10	Jun 2, 2025	SYSTEM	(\$166.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							11	Jun 15, 2025	SYSTEM	(\$31.61)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							12	Jul 1, 2025	SYSTEM	(\$186.27)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							13	Jul 16, 2025	SYSTEM	(\$4.52)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			- Total								(\$895.53)			
			Price FUEL - Total								(\$895.53)			
			0030 - Total								(\$895.53)			
			JSR0056	0040	TYPE 5 AGGREGATE FOR BASE	Material		1	Jan 16, 2025	SYSTEM	(\$1,654.96)			
							- Total							
						Material - Total								(\$1,654.96)
MaterialCredit														
							2	Feb 3, 2025	SYSTEM	\$1,654.96				
- Total								\$1,654.96						
MaterialCredit - Total								\$1,654.96						
Price FUEL														
				1	Jan 16, 2025	SYSTEM	(\$7.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						



Line Item Adjustments by Estimate

Contract ID: 240315-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
JSR0056	0040	TYPE 5 AGGREGATE FOR BASE	Price FUEL		2	Feb 3, 2025	SYSTEM	(\$8.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					3	Feb 18, 2025	SYSTEM	(\$3.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					4	Mar 3, 2025	SYSTEM	(\$26.98)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					5	Mar 17, 2025	SYSTEM	(\$19.11)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					6	Apr 2, 2025	SYSTEM	(\$52.03)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					7	Apr 16, 2025	SYSTEM	(\$5.29)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					8	May 2, 2025	SYSTEM	(\$15.81)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					9	May 16, 2025	SYSTEM	(\$42.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					10	Jun 2, 2025	SYSTEM	(\$28.40)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					11	Jun 15, 2025	SYSTEM	(\$19.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					12	Jul 1, 2025	SYSTEM	(\$109.51)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					13	Jul 16, 2025	SYSTEM	(\$0.03)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					- Total								(\$338.02)			
					Price FUEL - Total								(\$338.02)			
					0040 - Total								(\$338.02)			
0080	CONCRETE CURB RAMP	Material			1	Jan 16, 2025	SYSTEM	(\$551.20)								
					2	Feb 3, 2025	SYSTEM	(\$1,289.60)								
					3	Feb 18, 2025	SYSTEM	(\$1,289.60)								
					- Total								(\$3,130.40)			
					Material - Total								(\$3,130.40)			
					MaterialCredit					2	Feb 3, 2025	SYSTEM	\$551.20			
										3	Feb 18, 2025	SYSTEM	\$1,289.60			
										4	Mar 3, 2025	SYSTEM	\$1,289.60			
										- Total						
					MaterialCredit - Total								\$3,130.40			
0080 - Total								\$0.00								
0100	PAVED APPROACH, 8 IN.	Material			1	Jan 16, 2025	SYSTEM	(\$9,392.20)								
					2	Feb 3, 2025	SYSTEM	(\$20,533.78)								
					- Total								(\$29,925.98)			
					Material - Total								(\$29,925.98)			
					MaterialCredit					2	Feb 3, 2025	SYSTEM	\$9,392.20			
		3	Feb 18, 2025	SYSTEM						\$20,533.78						
		- Total								\$29,925.98						
		MaterialCredit - Total								\$29,925.98						
		Price FUEL										1	Jan 16, 2025	SYSTEM	(\$28.19)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					2	Feb 3, 2025	SYSTEM	(\$33.44)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							



Line Item Adjustments by Estimate

Contract ID: 240315-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSR0056	0100	PAVED APPROACH, 8 IN.	Price FUEL			2025							
						3	Feb 18, 2025	SYSTEM	(\$13.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						4	Mar 3, 2025	SYSTEM	(\$107.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						5	Mar 17, 2025	SYSTEM	(\$76.38)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						6	Apr 2, 2025	SYSTEM	(\$208.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						7	Apr 16, 2025	SYSTEM	(\$21.18)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						8	May 2, 2025	SYSTEM	(\$63.22)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						9	May 16, 2025	SYSTEM	(\$169.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						10	Jun 2, 2025	SYSTEM	(\$113.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						11	Jun 15, 2025	SYSTEM	(\$79.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						12	Jul 1, 2025	SYSTEM	(\$438.41)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							- Total					(\$1,352.31)	
							Price FUEL - Total					(\$1,352.31)	
							0100 - Total					(\$1,352.31)	
				0110	CONCRETE SIDEWALK, 4 IN.	Material			2	Feb 3, 2025	SYSTEM	(\$41,612.58)	
		3	Feb 18, 2025				SYSTEM	(\$112,538.79)					
		10	Jun 2, 2025				SYSTEM	(\$450,603.63)					
		10	Jun 2, 2025				SYSTEM	\$450,603.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user daultm3 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
			- Total							(\$154,151.37)			
			Material - Total							(\$154,151.37)			
		MaterialCredit						3	Feb 18, 2025	SYSTEM	\$41,612.58		
								4	Mar 3, 2025	SYSTEM	\$112,538.79		
											\$154,151.37		
			MaterialCredit - Total								\$154,151.37		
			0110 - Total					\$0.00					
0360	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Construction Stockpile			6	Apr 2, 2025	SYSTEM	(\$4,730.40)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					8	May 2, 2025	SYSTEM	(\$1,182.60)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					10	Jun 2, 2025	SYSTEM	(\$1,576.80)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					11	Jun 15, 2025	SYSTEM	(\$1,182.60)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						- Total				(\$8,672.40)			
						Construction Stockpile - Total				(\$8,672.40)			
					Construction Stockpile STMI			4	Mar 3, 2025	SYSTEM	\$8,672.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
								\$8,672.40					
			Construction Stockpile STMI - Total					\$8,672.40					
			0360 - Total					\$0.00					
0380	POST, SIGNAL 8 FT.	Construction Stockpile			6	Apr 2, 2025	SYSTEM	(\$8,510.40)	Payment Estimate Item Adjustment generated Stockpile Transaction				



Line Item Adjustments by Estimate

Contract ID: 240315-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSR0056	0380	POST, SIGNAL 8 FT.	Construction Stockpile		7	Apr 16, 2025	SYSTEM	(\$2,127.60)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					8	May 2, 2025	SYSTEM	(\$3,191.40)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					10	Jun 2, 2025	SYSTEM	(\$4,255.20)	Payment Estimate Item Adjustment generated Stockpile Transaction				
											- Total	(\$18,084.60)	
											Construction Stockpile - Total	(\$18,084.60)	
					Construction Stockpile STMI		4	Mar 3, 2025	SYSTEM	\$18,084.60	Payment Estimate Item Adjustment generated Stockpile Transaction		
											- Total	\$18,084.60	
											Construction Stockpile STMI - Total	\$18,084.60	
					0380 - Total							\$0.00	
					JSR0056 - Total							(\$2,585.86)	
		Overall - Total							(\$2,585.86)				



Contract Adjustments for Contract - 240315-G03

There are no contract adjustments to display for this contract.