



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on March 20, 2025

Pay Estimate Created Date: March 17, 2025

Progress Estimate Number 12	Contract ID Prime Contractor	240315-H11 J M Scheidle, LLC	Pay Period Start Pay Period End	March 2, 2025 March 15, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,734,954.70 \$9,085.00 \$1,744,039.70
--------------------------------	---------------------------------	---------------------------------	------------------------------------	---------------------------------	--	--

Approval Date					By User
March 17, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				knighn1
March 17, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				stottt1
March 19, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 1, 2025	May 1, 2025		55.67%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 3, 2024	April 3, 2024	
Letting Date	March 15, 2024	March 15, 2024	
Notice to Proceed Date	May 6, 2024	May 6, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 12				
		This Estimate	Previous	To Date
240315-H11				
	Total Posted Items Pay	\$66,115.03	\$904,794.37	\$970,909.40
	Gross Item Adjustments	(\$32,996.76)	\$328,012.94	\$295,016.18
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$1,232,807.31	\$1,265,925.58
Contract Total Payable This Estimate:		\$33,118.27		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSE0136	0180	9031005	SQUARE STEEL SIGN POST (4IN.) BASE	EA	\$800.000	3	\$2,400.00
	0190	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$1,000.000	6.54	\$6,540.00
	0200	9031210	STRUCTURAL STEEL POSTS	LB	\$5.670	950	\$5,386.50
	0210	9031220	PIPE POSTS	LB	\$7.150	164.55	\$1,176.53
	0230	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	EA	\$350.000	6	\$2,100.00
	0280	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	EA	\$280.000	6	\$1,680.00
	0300	9035011A	ST-STRUCTURAL	SQFT	\$24.000	1,893	\$45,432.00
	0310	9035071A	STF-STRUCTURAL FLUORESCENT	SQFT	\$35.000	40	\$1,400.00
Project JSE0136 - Total							\$66,115.03
Overall - Total							\$66,115.03

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0136	0200	STRUCTURAL STEEL POSTS	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,880.32)
	0300	ST-STRUCTURAL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,985.06)
	0300	ST-STRUCTURAL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$10,926.53)



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on March 20, 2025

Pay Estimate Created Date: March 17, 2025

Progress Estimate Number 12		Contract ID Prime Contractor		240315-H11 J M Scheidle, LLC	Pay Period Start Pay Period End	March 2, 2025 March 15, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount		\$1,734,954.70 \$9,085.00 \$1,744,039.70
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
JSE0136	0300	ST-STRUCTURAL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$13,643.42)	
	0310	STF-STRUCTURAL FLUORESCENT	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$561.43)	
	5005	MISC.	Material			-2	\$130,034.00	(\$260,068.00)	
	5005	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user knighn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	2	\$130,034.00	\$260,068.00	
	5007	MISC.	Material			-1	\$95,034.00	(\$95,034.00)	
	5007	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1	\$95,034.00	\$95,034.00	
Total								(\$32,996.76)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on March 20, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSE0136	FAS-S704 (098)	Sign replacement	Various	VARIOUS	at various locations in the Southeast District

Totals by Job Numbers				
JSE0136		This Estimate	Previous	To Date
	Posted Item Pay	\$66,115.03	\$904,794.37	\$970,909.40
	Gross Item Adjustments	(\$32,996.76)	\$328,012.94	\$295,016.18
	Gross Item Pay	\$33,118.27	\$1,232,807.31	\$1,265,925.58
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on March 20, 2025

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSE0136, Item 9039901, Project Item Line Number 5007, Material Set 9039901, Material 1080BRM - Bridge Material, Acceptance Action Generic 1080BRM is insufficient.	Materials not completed	knighn1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0136, Item 9039901, Project Item Line Number 5007, Material Set 9039901, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	Materials not completed	knighn1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0136, Item 9039902, Project Item Line Number 5005, Material Set 9039902, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	Materials not completed	knighn1	Overridden



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240315-H11	JSE0136	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.10	\$109,000.00	\$10,900.00
		0001	0020	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$3,600.00	\$0.00
		0001	0030	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	0.00	\$4,000.00	\$0.00
		0001	0040	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	3.00	\$8,100.00	\$24,300.00
		0001	0050	6161005	CONSTRUCTION SIGNS	1,121.00	0.00	1,121.00	SQFT	288.00	\$7.00	\$2,016.00
		0001	0060	6161025	CHANNELIZER (TRIM LINE)	800.00	0.00	800.00	EA	160.00	\$18.00	\$2,880.00
		0001	0070	6161033	DIRECTIONAL INDICATOR BARRICADE	200.00	0.00	200.00	EA	30.00	\$125.00	\$3,750.00
		0001	0080	6161040	FLASHING ARROW PANEL	5.00	0.00	5.00	EA	3.00	\$1,500.00	\$4,500.00
		0001	0090	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	80.00	-80.00	0.00	LF	0.00	\$670.00	\$0.00
		0001	0100	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	175.00	-175.00	0.00	LF	0.00	\$70.00	\$0.00
		0001	0110	6179902	MISC.TYPE B CONCRETE TRAFFIC BARRIER MODIFICATION	4.00	-4.00	0.00	EA	0.00	\$2,000.00	\$0.00
		0001	0120	6179905	MISC.CONCRETE TRAFFIC BARRIER, TYPE B (MODIFIED MOMENT SLAB)	77.00	-77.00	0.00	SQYD	0.00	\$800.00	\$0.00
		0001	0130	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$175,000.00	\$0.00
		0001	0131	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$122,922.00	\$122,922.00
		0001	0140	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	2,100.00	-2,100.00	0.00	SQFT	0.00	\$18.00	\$0.00
		0001	0150	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	2,100.00	-2,100.00	0.00	SQFT	0.00	\$7.00	\$0.00
		0010	0160	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	1.00	0.00	1.00	EA	1.00	\$3,800.00	\$3,800.00
		0010	0170	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,500.00	\$1,500.00
		0040	0180	9031005	SQUARE STEEL SIGN POST (4IN.) BASE	13.00	0.00	13.00	EA	9.00	\$800.00	\$7,200.00
		0040	0190	9031010	CONCRETE FOOTINGS, EMBEDDED	97.20	0.00	97.20	CUYD	75.09	\$1,000.00	\$75,090.00
		0040	0200	9031210	STRUCTURAL STEEL POSTS	61,610.00	0.00	61,610.00	LB	15,627.50	\$5.67	\$88,607.92
		0040	0210	9031220	PIPE POSTS	1,160.00	0.00	1,160.00	LB	596.15	\$7.15	\$4,262.47
		0040	0220	9031230	4 IN. SQUARE STEEL POST	184.00	0.00	184.00	LF	0.00	\$45.00	\$0.00
		0040	0230	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	30.00	0.00	30.00	EA	24.00	\$350.00	\$8,400.00
		0040	0240	9031270A	2 IN. PSST POST - 12 GA.	546.00	0.00	546.00	LF	0.00	\$25.00	\$0.00
		0040	0250	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	2.00	0.00	2.00	EA	0.00	\$150.00	\$0.00
		0040	0260	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	51.00	0.00	51.00	EA	25.00	\$350.00	\$8,750.00
		0040	0270	9031280	2.5 IN. PSST POST - 12 GA.	228.00	0.00	228.00	LF	0.00	\$25.00	\$0.00
		0040	0280	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	18.00	0.00	18.00	EA	18.00	\$280.00	\$5,040.00
		0040	0290	9035004A	SH-FLAT SHEET	314.00	0.00	314.00	SQFT	0.00	\$21.50	\$0.00
		0040	0300	9035011A	ST-STRUCTURAL	14,641.00	0.00	14,641.00	SQFT	3,505.00	\$24.00	\$84,120.00
		0040	0310	9035071A	STF-STRUCTURAL FLUORESCENT	188.00	0.00	188.00	SQFT	40.00	\$35.00	\$1,400.00
		0040	0320	9039901	MISC.MISCELLANEOUS SIGN TRUSS REPAIR	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0040	0330	9039902	MISC.HANDHOLE COVER PLATE	2.00	0.00	2.00	EA	0.00	\$100.00	\$0.00
		0040	0340	9039902	MISC.SIGN TRUSS FOOTING REPLACEMENT	5.00	-5.00	0.00	EA	0.00	\$55,000.00	\$0.00
		0001	5001	6189901	MISC.Adjust Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$52,078.00	\$52,078.00
		0040	5002	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$3,200.00	\$3,200.00
		0040	5003	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	0.00	344.00	344.00	SQFT	0.00	\$31.50	\$0.00
		0040	5004	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	0.00	344.00	344.00	SQFT	0.00	\$5.25	\$0.00
		0040	5005	9039902		0.00	2.00	2.00	EA	2.00	\$130,034.00	\$260,068.00
		0040	5006	9031020	CONCRETE FOOTINGS, BOLT DOWN	0.00	57.53	57.53	CUYD	57.53	\$1,500.00	\$86,295.00
		0040	5007	9039901		0.00	1.00	1.00	LS	1.00	\$95,034.00	\$95,034.00
		0001	5008	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	0.00	3.00	3.00	EA	3.00	\$4,000.00	\$12,000.00
		0001	5009	6161030	TYPE III MOVEABLE BARRICADE	0.00	3.00	3.00	EA	3.00	\$400.00	\$1,200.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240315-H11	JSE0136	0040	5010	6189901	MISC.Mobilization	0.00	1.00	1.00	LS	1.00	\$1,596.00	\$1,596.00
Project JSE0136 - Total Value Posted to Date as of Report Generated Date												\$970,909.40
240315-H11 Overall - Total Value Posted to Date as of Report Generated Date												\$970,909.40



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSE0136

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0180	9031005	SQUARE STEEL SIGN POST (4IN.) BASE	3/14/25	3/17/25	1.00	EA		125.882		0		Sign #61 Wright County
				3/17/25	1.00	EA		169.941		0		Sign #73 Howell County
				3/17/25	1.00	EA		214.465		0		Sign #128 Wright County
0190	9031010	CONCRETE FOOTINGS, EMBEDDED	3/14/25	3/17/25	0.30	CUYD		181.613		0		Sign #74 Howell County
				3/17/25	0.32	CUYD		155.624		0		Sign #119 Howell County
				3/17/25	0.34	CUYD		56.197		0		Sign #66 Texas County
				3/17/25	1.08	CUYD		0.591		0		Sign #68 Texas County
				3/17/25	1.46	CUYD		54.174		0		Sign #62 Wright County
				3/17/25	3.04	CUYD		277.498		0		Sign #132 Texas County
0200	9031210	STRUCTURAL STEEL POSTS	3/14/25	3/17/25	90.00	LB		155.624		0		Sign #119 Howell County
				3/17/25	90.00	LB		181.613		0		Sign #74 Howell County
				3/17/25	150.00	LB		0.591		0		Sign #68 Texas County
				3/17/25	180.00	LB		54.174		0		Sign #62 Wright County
				3/17/25	180.00	LB		56.197		0		Sign #66 Texas County
				3/17/25	260.00	LB		277.498		0		Sign #132 Texas County
0210	9031220	PIPE POSTS	3/14/25	3/17/25	164.55	LB		11.330		0		Sign #94 Butler County
0230	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	3/14/25	3/17/25	2.00	EA		27.717		0		Sign #140 Howell County
				3/17/25	2.00	EA		276.726		0		Sign #131 Texas County
				3/17/25	2.00	EA		5.784		0		Sign #144 Howell County
0280	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	3/14/25	3/17/25	2.00	EA		27.717		0		Sign #140 Howell County
				3/17/25	2.00	EA		276.726		0		Sign #131 Texas County
				3/17/25	2.00	EA		5.784		0		Sign #145 Texas County
0300	9035011A	ST-STRUCTURAL	3/14/25	3/17/25	16.00	SQFT		0.660		0		Sign #97 Butler County
				3/17/25	24.00	SQFT		0.231		0		Sign #169 Butler County
				3/17/25	24.00	SQFT		4.405		0		Sign #98 Butler County
				3/17/25	30.00	SQFT		11.330		0		Sign #94 Butler County
				3/17/25	30.00	SQFT		260.326		0		Sign #84 Butler County
				3/17/25	30.00	SQFT		265.085		0		Sign #92 Butler County
				3/17/25	30.00	SQFT		271.387		0		Sign #93 Butler County
				3/17/25	36.00	SQFT		11.503		0		Sign #95 Butler County
				3/17/25	42.00	SQFT		15.028		0		Sign #166 Butler County
				3/17/25	50.00	SQFT		252.879		0		Sign #82 Butler County
				3/17/25	56.00	SQFT		0.105		0		Sign #168 Butler County
				3/17/25	60.00	SQFT		264.533		0		Sign #87 Butler County
				3/17/25	63.00	SQFT		8.160		0		Sign #171 Butler County
				3/17/25	150.00	SQFT		264.648		0		Sign #90 Butler County
				3/17/25	152.00	SQFT		264.648		0		Sign #88 Butler County
				3/17/25	156.00	SQFT		264.648		0		Sign #89 Butler County
				3/17/25	176.00	SQFT		22.856		0		Sign #173 Butler County
				3/17/25	384.00	SQFT		169.669		0		Sign #71 Howell County
				3/17/25	384.00	SQFT		169.798		0		Sign #72 Howell County
0310	9035071A	STF-STRUCTURAL FLUORESCENT	3/14/25	3/17/25	40.00	SQFT		264.648		0		Sign #88 Butler County

The information below this line are details for Construction Signs (if applicable).

No Data Available



## Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 240315-H11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSE0136	0200	STRUCTURAL STEEL POSTS	Construction Stockpile		5	Dec 2, 2024	SYSTEM	(\$4,365.97)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					6	Dec 16, 2024	SYSTEM	(\$6,639.92)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					7	Jan 2, 2025	SYSTEM	(\$8,731.95)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					8	Jan 16, 2025	SYSTEM	(\$4,517.57)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					9	Feb 3, 2025	SYSTEM	(\$2,577.14)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					11	Mar 3, 2025	SYSTEM	(\$17,668.56)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					12	Mar 17, 2025	SYSTEM	(\$2,880.32)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					(\$47,381.43)			
			Construction Stockpile - Total					(\$47,381.43)			
			Construction Stockpile STMA		4	Nov 18, 2024	SYSTEM	\$168,117.30	Payment Estimate Item Adjustment generated Stockpile Transaction		
										- Total	
			Construction Stockpile STMA - Total					\$168,117.30			
			0200 - Total								\$120,735.87
	0230	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		5	Dec 2, 2024	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					5	Dec 2, 2024	SYSTEM	(\$4,200.00)			
					- Total					\$0.00	
					Material - Total					\$0.00	
					0230 - Total						
	0300	ST-STRUCTURAL	Construction Stockpile		10	Feb 18, 2025	SYSTEM	(\$6,401.24)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					11	Mar 3, 2025	SYSTEM	(\$18,766.57)	Payment Estimate Item Adjustment generated Stockpile Transaction		
12					Mar 17, 2025	SYSTEM	(\$29,555.01)	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total						(\$54,722.82)					
Construction Stockpile - Total						(\$54,722.82)					
Construction Stockpile No Transaction Type						8	Jan 16, 2025	SYSTEM	\$190,031.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
											- Total
Construction Stockpile No Transaction Type - Total						\$190,031.00					
Construction Stockpile STMA						4	Nov 18, 2024	SYSTEM	\$38,555.82	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total								\$38,555.82
Construction Stockpile STMA - Total					\$38,555.82						
0300 - Total								\$173,864.00			
0310	STF-STRUCTURAL FLUORESCENT	Construction Stockpile		12	Mar 17, 2025	SYSTEM	(\$561.43)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total					(\$561.43)		
				Construction Stockpile - Total					(\$561.43)		
		Construction Stockpile No Transaction Type		8	Jan 16, 2025	SYSTEM	\$2,638.74	Payment Estimate Item Adjustment generated Stockpile Transaction			
									- Total		
		Construction Stockpile No Transaction Type - Total					\$2,638.74				
		Other Item Adjustment	OTHR	7	Jan 2, 2025	knighn1	(\$1,661.00)	Inspection costs per Section 1042.3.3.1 of Missouri Standard Specifications for Highway Construction			
									OTHR - Total		
		Other Item Adjustment - Total					(\$1,661.00)				





## Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 240315-H11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSE0136	0310 - Total							\$416.31					
	5005	MISC.	Material		2	Aug 1, 2024	SYSTEM	\$10,142.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					2	Aug 1, 2024	SYSTEM	(\$10,142.65)					
					3	Nov 4, 2024	SYSTEM	\$10,142.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knighn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					3	Nov 4, 2024	SYSTEM	(\$10,142.65)					
					4	Nov 18, 2024	SYSTEM	\$10,142.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					4	Nov 18, 2024	SYSTEM	(\$10,142.65)					
					5	Dec 2, 2024	SYSTEM	\$10,142.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user knighn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					5	Dec 2, 2024	SYSTEM	(\$10,142.65)					
					6	Dec 16, 2024	SYSTEM	\$10,142.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					6	Dec 16, 2024	SYSTEM	(\$10,142.65)					
					7	Jan 2, 2025	SYSTEM	\$10,142.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					7	Jan 2, 2025	SYSTEM	(\$10,142.65)					
					8	Jan 16, 2025	SYSTEM	\$10,142.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					8	Jan 16, 2025	SYSTEM	(\$10,142.65)					
					9	Feb 3, 2025	SYSTEM	\$10,142.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					9	Feb 3, 2025	SYSTEM	(\$10,142.65)					
					10	Feb 18, 2025	SYSTEM	\$260,068.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					10	Feb 18, 2025	SYSTEM	(\$260,068.00)					
					11	Mar 3, 2025	SYSTEM	\$260,068.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knighn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					11	Mar 3, 2025	SYSTEM	(\$260,068.00)					
					12	Mar 17, 2025	SYSTEM	\$260,068.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user knighn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					12	Mar 17, 2025	SYSTEM	(\$260,068.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
	5005 - Total							\$0.00					
	5006	CONCRETE FOOTINGS, BOLT DOWN	Material		3	Nov 4, 2024	SYSTEM	\$39,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Nov 4, 2024	SYSTEM	(\$39,600.00)					
					- Total							\$0.00	



## Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 240315-H11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0136	5006	CONCRETE FOOTINGS, BOLT DOWN	Material - Total					\$0.00	
			Overrun	Overrun	4	Nov 18, 2024	SYSTEM	(\$6,000.00)	
					5	Dec 2, 2024	SYSTEM	(\$7,095.00)	
					7	Jan 2, 2025	SYSTEM	\$13,095.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1500.00000 - 1500.00000, 'is applied (if non-zero).
			Overrun - Total		\$0.00				
			Overrun - Total		\$0.00				
	5006 - Total					\$0.00			
	5007	MISC. HIGHWAY SIGNING	Material		2	Aug 1, 2024	SYSTEM	\$4,941.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Aug 1, 2024	SYSTEM	(\$4,941.77)	
					3	Nov 4, 2024	SYSTEM	\$4,941.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
3					Nov 4, 2024	SYSTEM	(\$4,941.77)		
4					Nov 18, 2024	SYSTEM	\$4,941.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
4					Nov 18, 2024	SYSTEM	(\$4,941.77)		
5					Dec 2, 2024	SYSTEM	\$4,941.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
5					Dec 2, 2024	SYSTEM	(\$4,941.77)		
6					Dec 16, 2024	SYSTEM	\$4,941.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
6					Dec 16, 2024	SYSTEM	(\$4,941.77)		
7					Jan 2, 2025	SYSTEM	\$4,941.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
7					Jan 2, 2025	SYSTEM	(\$4,941.77)		
8					Jan 16, 2025	SYSTEM	\$4,941.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
8					Jan 16, 2025	SYSTEM	(\$4,941.77)		
9					Feb 3, 2025	SYSTEM	\$4,941.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
9					Feb 3, 2025	SYSTEM	(\$4,941.77)		
10					Feb 18, 2025	SYSTEM	\$4,941.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
10					Feb 18, 2025	SYSTEM	(\$4,941.77)		
11					Mar 3, 2025	SYSTEM	\$95,034.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
11					Mar 3, 2025	SYSTEM	(\$95,034.00)		
12					Mar 17, 2025	SYSTEM	\$95,034.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
12					Mar 17, 2025	SYSTEM	(\$95,034.00)		



## Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 240315-H11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0136	5007	MISC. HIGHWAY SIGNING	Material	- Total				\$0.00	
			Material - Total					\$0.00	
		5007 - Total						\$0.00	
	JSE0136 - Total							\$295,016.18	
Overall - Total								\$295,016.18	



## Contract Adjustments for Contract - 240315-H11

There are no contract adjustments to display for this contract.