



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 18, 2024

Pay Estimate Created Date: October 16, 2024

Progress Estimate Number 7	Contract ID	240419-C06	Pay Period Start	October 1, 2024	Original Contract Amount	\$258,719.90
	Prime Contractor	Leavenworth Excavating & Equipment Company, Inc.	Pay Period End	October 15, 2024	Net Change Order Amount	\$7,555.70
					Current Contract Amount	\$266,275.60

Approval Date		By User
October 16, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	martir7
October 16, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	wilsor2
October 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
August 21, 2024	September 22, 2024	September 20, 2024	99.87%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 1, 2024	May 1, 2024	
Letting Date	April 19, 2024	April 19, 2024	
Notice to Proceed Date	June 3, 2024	June 3, 2024	
Open to Traffic Date			
Work Began Date	July 15, 2024	July 15, 2024	

Contract Total Pay For Estimate No. 7				
240419-C06		This Estimate	Previous	To Date
	Total Posted Items Pay	\$0.00	\$265,935.60	\$265,935.60
	Gross Item Adjustments	\$0.00	(\$3,134.77)	(\$3,134.77)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$262,800.83	\$262,800.83
	Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period
No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0406	0060	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-148	\$27.75	(\$4,107.00)
	0060	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	148	\$27.75	\$4,107.00
	0150	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-98	\$7.00	(\$686.00)
	0150	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martir7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	98	\$7.00	\$686.00
	0160	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L	Material			-98	\$7.25	(\$710.50)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 18, 2024

Pay Estimate Created Date: October 16, 2024

Progress Estimate Number 7	Contract ID	240419-C06	Pay Period Start	October 1, 2024	Original Contract Amount	\$258,719.90
	Prime Contractor	Leavenworth Excavating & Equipment Company, Inc.	Pay Period End	October 15, 2024	Net Change Order Amount	\$7,555.70
					Current Contract Amount	\$266,275.60

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0406		BEADS						
	0160	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user martir7 overriding Payment Estimate Exception 4 on the current Payment Estimate.	98	\$7.25	\$710.50
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 18, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0406	FAS S304(45)	Culvert replacement	A	CLAY	0.2 miles south of 120th street near Liberty

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
JKU0406	Posted Item Pay	\$0.00	\$265,935.60
	Gross Item Adjustments	\$0.00	(\$3,134.77)
	Gross Item Pay	\$0.00	\$262,800.83
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 18, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0406, Item 3040506, Project Item Line Number 0060, Material Set 304050696, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0406, Item 6205901A, Project Item Line Number 0150, Material Set 6205901A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0406, Item 6205901A, Project Item Line Number 0150, Material Set 6205901A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0406, Item 6205902A, Project Item Line Number 0160, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0406, Item 6205902A, Project Item Line Number 0160, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Item Overrun: Contract 240419-C06, Contract Project JKU0406, Project Item Line Number 0270, Contract Line Item Number 0270, Item 8064138, Minor Item.	No Remark was entered by Engineer	martir7	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-C06	JKU0406	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$28,400.00	\$28,400.00
		0001	0020	2031000	CLASS A EXCAVATION	299.00	0.00	299.00	CUYD	299.00	\$67.20	\$20,092.80
		0001	0030	2036000	COMPACTING EMBANKMENT	11.00	0.00	11.00	CUYD	11.00	\$2.00	\$22.00
		0001	0040	2063300	CLASS 4 EXCAVATION	204.00	-42.00	162.00	CUYD	162.00	\$13.00	\$2,106.00
		0001	0050	2072000	LINEAR GRADING CLASS 2	1.00	0.00	1.00	STA	1.00	\$2,655.50	\$2,655.50
		0001	0060	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	148.00	0.00	148.00	SQYD	148.00	\$27.75	\$4,107.00
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT	148.00	0.00	148.00	SQYD	148.00	\$107.65	\$15,932.20
		0001	0080	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	4.00	0.00	4.00	CUYD	4.00	\$65.30	\$261.20
		0001	0090	6096042	PLACING TYPE 2 ROCK DITCH LINER	4.00	0.00	4.00	CUYD	4.00	\$239.20	\$956.80
		0001	0100	6097000	ROCK LINING	84.00	0.00	84.00	CUYD	84.00	\$85.30	\$7,165.20
		0001	0110	6161005	CONSTRUCTION SIGNS	259.00	-32.00	227.00	SQFT	227.00	\$7.00	\$1,589.00
		0001	0120	6161030	TYPE III MOVEABLE BARRICADE	12.00	4.00	16.00	EA	16.00	\$235.00	\$3,760.00
		0001	0130	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$1,500.00	\$6,000.00
		0001	0140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$25,800.00	\$25,800.00
		0001	0150	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	98.00	0.00	98.00	LF	98.00	\$7.00	\$686.00
		0001	0160	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	98.00	0.00	98.00	LF	98.00	\$7.25	\$710.50
		0001	0170	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	19.00	0.00	19.00	SQYD	19.00	\$26.80	\$509.20
		0001	0180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,250.00	\$5,250.00
		0001	0190	7034041	CLASS B-1 CONCRETE (CULVERTS)	56.60	0.00	56.60	CUYD	56.60	\$1,890.00	\$106,974.00
		0001	0200	7061030	REINFORCING STEEL (CULVERTS)	9,050.00	0.00	9,050.00	LB	9,050.00	\$1.50	\$13,575.00
		0001	0210	8051000A	SEEDING - COOL SEASON GRASSES	0.10	0.00	0.10	ACRE	0.08	\$17,000.00	\$1,360.00
		0001	0220	8061003	SEDIMENT TRAP EXCAVATION	2.00	0.00	2.00	CUYD	2.00	\$142.90	\$285.80
		0001	0230	8061004	SEDIMENT TRAP ROCK	2.00	0.00	2.00	CUYD	2.00	\$306.20	\$612.40
		0001	0240	8061005	ROCK DITCH CHECK	16.00	0.00	16.00	LF	16.00	\$280.00	\$4,480.00
		0001	0250	8061016	SEDIMENT REMOVAL	5.00	-5.00	0.00	CUYD	0.00	\$75.00	\$0.00
		0001	0260	8061019	SILT FENCE	126.00	-126.00	0.00	LF	0.00	\$6.50	\$0.00
		0001	0270	8064138	TYPE 2D EROSION CONTROL BLANKET	134.00	366.00	500.00	SQYD	500.00	\$7.95	\$3,975.00
		0001	0280	9039902	MISC.RELOCATION OF EXISTING SIGN ASSEMBLIES	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	5001	2063400	CLASS 4 EXCAVATION IN ROCK	0.00	42.00	42.00	CUYD	42.00	\$135.00	\$5,670.00
		Project JKU0406 - Total Value Posted to Date as of Report Generated Date										
240419-C06 Overall - Total Value Posted to Date as of Report Generated Date											\$265,935.60	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 240419-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0406	0020	CLASS A EXCAVATION	Price FUEL		2	Aug 1, 2024	SYSTEM	(\$11.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					4	Sep 4, 2024	SYSTEM	(\$1.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total						(\$13.16)	
				Price FUEL - Total						(\$13.16)	
	0020 - Total							(\$13.16)			
	0060	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		6	Sep 30, 2024	SYSTEM	\$4,107.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					6	Sep 30, 2024	SYSTEM	(\$4,107.00)			
					7	Oct 16, 2024	SYSTEM	\$4,107.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					7	Oct 16, 2024	SYSTEM	(\$4,107.00)			
				- Total						\$0.00	
				Material - Total						\$0.00	
				Price FUEL	6	Sep 30, 2024	SYSTEM	(\$11.44)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total						(\$11.44)	
	Price FUEL - Total						(\$11.44)				
	0060 - Total							(\$11.44)			
0070	MISC.	Other Item Adjustment	ACAD	6	Sep 30, 2024	martir7	(\$123.29)	BB 24-12 - 148 SQYD at 6.5", 3.3% Virgin AC = (\$91.67) BP1 24-18 - 148 SQYD at 2", 3.7% Virgin AC = (\$31.62)			
			ACAD - Total						(\$123.29)		
			FUEL	6	Sep 30, 2024	martir7	(\$77.18)	-0.336 x 69.19 Tons x 3.32000 = (\$77.18)			
			FUEL - Total						(\$77.18)		
			Other Item Adjustment - Total						(\$200.47)		
0070 - Total							(\$200.47)				
0120	TYPE III MOVEABLE BARRICADE	Overrun	Overrun	3	Aug 16, 2024	SYSTEM	(\$940.00)				
				5	Sep 16, 2024	SYSTEM	\$940.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',235.00000 - 235.00000, 'is applied (if non-zero).			
				Overrun - Total						\$0.00	
				Overrun - Total						\$0.00	
0120 - Total							\$0.00				
0150	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		6	Sep 30, 2024	SYSTEM	\$686.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user martir7 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				6	Sep 30, 2024	SYSTEM	(\$686.00)				
				7	Oct 16, 2024	SYSTEM	\$686.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martir7 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				7	Oct 16, 2024	SYSTEM	(\$686.00)				
			- Total						\$0.00		
			Material - Total						\$0.00		
0150 - Total							\$0.00				
0160	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		6	Sep 30, 2024	SYSTEM	\$710.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user martir7 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				6	Sep 30, 2024	SYSTEM	(\$710.50)				



Line Item Adjustments by Estimate

Contract ID: 240419-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0406	0160	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		7	Oct 16, 2024	SYSTEM	\$710.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user martir7 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Oct 16, 2024	SYSTEM	(\$710.50)	
				- Total		\$0.00			
	Material - Total		\$0.00						
	0160 - Total		\$0.00						
	0270	TYPE 2D EROSION CONTROL BLANKET	Overrun	Overrun	6	Sep 30, 2024	SYSTEM	(\$2,909.70)	
					Overrun - Total		(\$2,909.70)		
					Overrun - Total		(\$2,909.70)		
					0270 - Total		(\$2,909.70)		
	JKU0406 - Total		(\$3,134.77)						
Overall - Total		(\$3,134.77)							



Contract Adjustments for Contract - 240419-C06

There are no contract adjustments to display for this contract.