



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 7, 2025

Pay Estimate Created Date: August 4, 2025

Progress Estimate Number 28		Contract ID 240419-F01	Prime Contractor N.B. West Contracting Company		Pay Period Start July 16, 2025	Pay Period End August 1, 2025	Original Contract Amount \$6,685,199.83	Net Change Order Amount (\$14,616.88)	Current Contract Amount \$6,670,582.95
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J6S3368	0130	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,661	\$7.90	\$13,121.90	
	0130	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-1,661	\$7.90	(\$13,121.90)	
	0160	TYPE A2 SHOULDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	9,681.50000	\$31.70	\$306,903.55	
	0160	TYPE A2 SHOULDER	Material			-9,681.50000	\$31.70	(\$306,903.55)	
	0840	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	14	\$249.10	\$3,487.40	
	0840	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	Material			-14	\$249.10	(\$3,487.40)	
	0870	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mckinr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	600	\$182.85	\$109,710.00	
	0870	MISC.	Material			-600	\$182.85	(\$109,710.00)	
Total									\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 7, 2025

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J6S3368	FAS S501(91)	Coldmill, resurface, curve widening, 2 box culvert extensions, and signing	MM	FRANKLIN	from Route T to Route 100																																
Totals by Job Numbers																																					
J6S3368	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$135,740.74</td><td>\$3,830,744.21</td><td>\$3,966,484.95</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>\$28,730.76</td><td>\$28,730.76</td></tr><tr><td>Gross Item Pay</td><td>\$135,740.74</td><td>\$3,859,474.97</td><td>\$3,995,215.71</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$135,740.74	\$3,830,744.21	\$3,966,484.95	Gross Item Adjustments	\$0.00	\$28,730.76	\$28,730.76	Gross Item Pay	\$135,740.74	\$3,859,474.97	\$3,995,215.71	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$135,740.74	\$3,830,744.21	\$3,966,484.95																																		
Gross Item Adjustments	\$0.00	\$28,730.76	\$28,730.76																																		
Gross Item Pay	\$135,740.74	\$3,859,474.97	\$3,995,215.71																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 7, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3368, Item 3040504, Project Item Line Number 0130, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	This item will be addressed as contract progresses.	mckinr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3368, Item 4010150, Project Item Line Number 0160, Material Set 401015096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	This item will be addressed as contract progresses.	mckinr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3368, Item 7011104, Project Item Line Number 0840, Material Set 701110496, Material 0701PLCA - Casing for Drilled Shafts, Acceptance Action Generic 0701PLCA is insufficient.	This item will be addressed on the next estimate.	mckinr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3368, Item 7011104, Project Item Line Number 0840, Material Set 701110496, Material 0701PLCSLT - Drilled Shaft CSL steel pipe, Acceptance Action Generic 0701PLCSLT is insufficient.	This item will be addressed on the next estimate.	mckinr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3368, Item 7019903, Project Item Line Number 0870, Material Set 7019903, Material 0712STZC - Galvanizing of Components for Str Steel, Acceptance Action Generic 0712STZC is insufficient.	This item will be addressed on the next estimate.	mckinr1	Overridden
Estimate Exception Type: Item Overrun: Contract 240419-F01, Contract Project J6S3368, Project Item Line Number 0380, Contract Line Item Number 0380, Item 6169902, Minor Item.	This item will be addressed with a future change order.	mckinr1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 7, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3368

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2013000	CLEARING AND GRUBBING	7/28/25	7/29/25	1	0.20	ACRE	RT of CL	838+00				X09131 Culvert
0050	2063000	CLASS 3 EXCAVATION	7/19/25	7/21/25	1	50.00	CUYD	RT of CL	784+62				Box Culvert at Coleman Rd.
			7/24/25	7/24/25	1	40.00	CUYD	RT of CL	784+62				Coleman Rd. Box Culvert
0060	2063300	CLASS 4 EXCAVATION	7/24/25	7/24/25	1	101.00	CUYD	RT of CL	784+62				Coleman Rd Box Culvert
0120	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRE	7/22/25	7/23/25	1	0.34	LS	RT of CL	784+62.25				
0220	4139905	MISC.	8/1/25	8/4/25	1	128.00	SQYD	RT & LT of CL	769+64		867+60		
0280	6113020	FURNISHING TYPE 2 ROCK BLANKET	7/30/25	7/31/25	1	67.60	CUYD	RT of CL	838+00		838+60		X09131 Culvert
0290	6113040	PLACING TYPE 2 ROCK BLANKET	7/30/25	7/31/25	1	67.60	CUYD	RT of CL	838+00		838+60		X09131 Culvert
0550	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	7/26/25	7/26/25	1	17.00	CUYD	RT of CL	784+62				Toe wall
			7/30/25	7/31/25	1	14.00	CUYD	RT of CL	784+62				Wing Walls
			8/1/25	8/4/25	1	3.00	CUYD	RT of CL	784+62				Top Slab Extension
0560	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	7/25/25	7/25/25	1	3,020.00	LB	RT of CL	784+62				Box Culvert near Coleman Rd.
			7/29/25	7/31/25	1	3,020.00	LB	RT of CL	784+62				
0700	8061005	ROCK DITCH CHECK	7/17/25	7/18/25	1	10.00	LF	RT of CL	784+72				Coleman Rd Box Culvert
				7/18/25	2	40.00	LF	LT of CL	749+36				X09261
			7/18/25	7/19/25	1	10.00	LF	RT of CL	784+62				Box Culvert near Coleman Rd.
			7/28/25	7/29/25	1	50.00	LF	LT of CL	784+75				
0840	7011104	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	7/18/25	7/19/25	1	14.00	LF	LT of CL	1+32.50				Soldier Pile # 18 A9083
0940	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	7/16/25	7/16/25	1	3.10	CUYD	RT of CL	838+28				
			7/24/25	7/24/25	1	3.00	CUYD	RT of CL	838+28				X09131 Top Slab
0950	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	7/23/25	7/24/25	1	1,406.00	LB	RT of CL	838+28				X09131 Culvert
0970	2063300	CLASS 4 EXCAVATION	7/17/25	7/18/25	1	18.50	CUYD	RT of CL	749+36				X09261
0980	2065500	TEMPORARY SHORING	7/24/25	7/24/25	1	0.25	LS	RT of CL	749+36				X09261 Culvert
1020	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	8/1/25	8/4/25	1	30.00	CUYD	RT of CL	749+36				Upstream Toe Wall Footing

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 7, 2025

Contract ID: 240419-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3368	0130	TYPE 5 AGGREGATE FOR BASE	Material			2025			(0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					24	Jun 2, 2025	SYSTEM	(\$12,687.40)	
					24	Jun 2, 2025	SYSTEM	\$12,687.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					25	Jun 16, 2025	SYSTEM	(\$12,908.60)	
					25	Jun 16, 2025	SYSTEM	\$12,908.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kochk overriding Payment Estimate Exception 1 on the current Payment Estimate.
					26	Jul 1, 2025	SYSTEM	(\$13,121.90)	
					26	Jul 1, 2025	SYSTEM	\$13,121.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					27	Jul 16, 2025	SYSTEM	(\$13,121.90)	
					27	Jul 16, 2025	SYSTEM	\$13,121.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					28	Aug 4, 2025	SYSTEM	(\$13,121.90)	
					28	Aug 4, 2025	SYSTEM	\$13,121.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0130 - Total			\$0.00	
0160	TYPE A2 SHOULDER	Material		9	Oct 15, 2024	SYSTEM	(\$306,903.55)		
				9	Oct 15, 2024	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				10	Nov 4, 2024	SYSTEM	(\$306,903.55)		
				10	Nov 4, 2024	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				11	Nov 18, 2024	SYSTEM	(\$306,903.55)		
				11	Nov 18, 2024	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kochk overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				12	Dec 2, 2024	SYSTEM	(\$116,703.55)		
				12	Dec 2, 2024	SYSTEM	\$116,703.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				13	Dec 16, 2024	SYSTEM	(\$116,703.55)		
				13	Dec 16, 2024	SYSTEM	\$116,703.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				14	Jan 2, 2025	SYSTEM	(\$116,703.55)		
				14	Jan 2, 2025	SYSTEM	\$116,703.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kochk overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				15	Jan 16, 2025	SYSTEM	(\$116,703.55)		
				15	Jan 16, 2025	SYSTEM	\$116,703.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				16	Feb 3, 2025	SYSTEM	(\$306,903.55)		
				16	Feb 3, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				17	Feb 18, 2025	SYSTEM	(\$306,903.55)		
				17	Feb 18, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				18	Mar 3, 2025	SYSTEM	(\$306,903.55)		
				18	Mar 3, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment	



Line Item Adjustments by Estimate

Aug 7, 2025

Contract ID: 240419-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3368	0170	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Material		15	Jan 16, 2025	SYSTEM	(\$431,895.74)				
					15	Jan 16, 2025	SYSTEM	\$431,895.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				- Total				\$0.00				
				Material - Total				\$0.00				
			Other Item Adjustment	ACAD	11	Nov 18, 2024	KOCHK	(\$24,605.25)	Adjustment worksheet can be found here- http://eprojects/Docs/6S3368/240419_F01_AC_Index_Price_Adjustment_Hot_Mix_Asphalt_Ton_BP2_24_20_20241115.xlsx Contract ID / Job No: 240419-F01/J6S3368 Route: MM Contractor: NB West County: Franklin Month/Year the contract was let: Apr-24 Month/Year of the Estimate Period in which the work was performed: Nov-24 Show which Estimate Period for the month indicated above: First Period Estimate Number: 11 IMPORTANT: Always verify the accuracy of the indexes populated below by checking the posted values HERE. Current Index: 493.75 (This is the index for the month prior to the month the work was performed.) Base Index: 580 (This is the index for the month the contract was let.) Index Difference: -86.25 AC Adjustment (\$) = Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC% Contract Line Item No. Installed Quantity(Tons) Virgin AC% Mix ID No. Adjustment 1 0170 6069.75 4.70% BP2 24-20 \$(24,605.25) 2 \$- 3 \$- 4 \$- 5 \$- 6 \$- 7 \$- 8 \$- 9 \$- 10 \$- Total: \$(24,605.25) Remarks: BP2 24-20 Mainline from 11/08/24 to 11/15/24			
					12	Dec 2, 2024	mckinr1	(\$17,119.35)	Current Index - 493.75 Base Index - 580 Virgin AC% - 4.7 Mix ID BP2 24-20 Mainline & Driveways from 11/16/24 to 11/27/24			
			ACAD - Total				(\$41,724.60)					
			Other Item Adjustment - Total				(\$41,724.60)					
			Overrun	Overrun	12	Dec 2, 2024	SYSTEM	(\$7,845.02)				
					15	Jan 16, 2025	SYSTEM	\$7,845.02	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of *.81.60000 - 81.60000, 'is applied (if non-zero).			
					Overrun - Total				\$0.00			
			Overrun - Total				\$0.00					
			0170 - Total								(\$41,724.60)	
			0180	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	3	Jul 16, 2024	mckinr1	(\$9.35)		
							4	Aug 2, 2024	mckinr1	(\$15.59)	Current Index 572.5 Base Index 580 Mix ID BB24-15 4.1% Virgin AC Group B Pipe work from 07/16 to 07/19	
							6	Sep 3, 2024	mckinr1	(\$7.07)	Current Index - 551.25 Base Index - 580 Virgin AC% 4.1 Mix ID BB24-15 Group B Pipe	
							26	Jul 1, 2025	mckinr1	(\$75.24)	Estimate 0026 Current Index 513.75 Base Index 580 Mix ID BB24-15 Virgin AC% 4.1	
							ACAD - Total				(\$107.25)	
							Other Item Adjustment - Total				(\$107.25)	
					0180 - Total							
			0340	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	9	Oct 15, 2024	mckinr1	(\$4,741.31)	Current Index - 493.75 Base Index - 580 Virgin AC% 4.2 Mix ID BP1 24-1 1308.85 Tons	
							ACAD - Total				(\$4,741.31)	



Line Item Adjustments by Estimate

Aug 7, 2025

Contract ID: 240419-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3368	0730	SILT FENCE	MaterialCredit - Total						\$2,607.80	
	0730 - Total								\$0.00	
	0750	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		26	Jul 1, 2025	SYSTEM	(\$795.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					27	Jul 16, 2025	SYSTEM	(\$10,341.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							- Total	(\$11,137.00)		
			Construction Stockpile - Total						(\$11,137.00)	
			Construction Stockpile STMI		6	Sep 3, 2024	SYSTEM	\$27,842.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$27,842.50	
			Construction Stockpile STMI - Total						\$27,842.50	
			0750 - Total							
	0760	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile STMI		6	Sep 3, 2024	SYSTEM	\$1,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$1,700.00	
			Construction Stockpile STMI - Total						\$1,700.00	
	0760 - Total								\$1,700.00	
	0770	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		26	Jul 1, 2025	SYSTEM	(\$3,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	(\$3,800.00)	
			Construction Stockpile - Total						(\$3,800.00)	
			Construction Stockpile STMI		6	Sep 3, 2024	SYSTEM	\$7,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$7,600.00	
			Construction Stockpile STMI - Total						\$7,600.00	
	0770 - Total								\$3,800.00	
	0780	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		26	Jul 1, 2025	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					27	Jul 16, 2025	SYSTEM	(\$11,250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							- Total	(\$13,125.00)		
			Construction Stockpile - Total						(\$13,125.00)	
			Construction Stockpile STMI		6	Sep 3, 2024	SYSTEM	\$26,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$26,250.00	
	Construction Stockpile STMI - Total						\$26,250.00			
	0780 - Total								\$13,125.00	
	0790	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Jun 17, 2024	SYSTEM	\$17,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$17,500.00	
			Construction Stockpile STMI - Total						\$17,500.00	
	0790 - Total								\$17,500.00	
	0800	U-CHANNEL POST, 3 LB	Construction Stockpile STMI		8	Oct 1, 2024	SYSTEM	\$14,604.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$14,604.40	
			Construction Stockpile STMI - Total						\$14,604.40	
	0800 - Total								\$14,604.40	
	0810	SH-FLAT SHEET	Construction Stockpile STMI		8	Oct 1, 2024	SYSTEM	\$2,712.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$2,712.60	
			Construction Stockpile STMI - Total						\$2,712.60	
	0810 - Total								\$2,712.60	
	0820	ST- STRUCTURAL	Construction Stockpile STMI		8	Oct 1, 2024	SYSTEM	\$250.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$250.00	
			Construction Stockpile STMI - Total						\$250.00	
	0820 - Total								\$250.00	
	0830	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		8	Oct 1, 2024	SYSTEM	\$11,095.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$11,095.20	
			Construction Stockpile STMI - Total						\$11,095.20	
	0830 - Total								\$11,095.20	



Line Item Adjustments by Estimate

Aug 7, 2025

Contract ID: 240419-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3368	0840	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	Material		28	Aug 4, 2025	SYSTEM	(\$3,487.40)		
					28	Aug 4, 2025	SYSTEM	\$3,487.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
			0840 - Total							\$0.00
	0870	MISC.	Material		27	Jul 16, 2025	SYSTEM	(\$109,710.00)		
					27	Jul 16, 2025	SYSTEM	\$109,710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					28	Aug 4, 2025	SYSTEM	(\$109,710.00)		
					28	Aug 4, 2025	SYSTEM	\$109,710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mckinr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
			0870 - Total							\$0.00
	0940	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		22	May 2, 2025	SYSTEM	(\$50,790.00)		
					22	May 2, 2025	SYSTEM	\$50,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
			0940 - Total							\$0.00
	0960	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile		26	Jul 1, 2025	SYSTEM	(\$7,402.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			(\$7,402.50)		
					Construction Stockpile - Total			(\$7,402.50)		
			Construction Stockpile STMI		6	Sep 3, 2024	SYSTEM	\$14,805.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$14,805.00		
					Construction Stockpile STMI - Total			\$14,805.00		
0960 - Total							\$7,402.50			
J6S3368 - Total							\$28,730.76			
Overall - Total							\$28,730.76			



Contract Adjustments for Contract - 240419-F01

There are no contract adjustments to display for this contract.