



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number	Contract ID	240419-F01	Pay Period Start	October 16, 2025	Original Contract Amount	\$6,685,199.83
34	Prime Contractor	N.B. West Contracting Company	Pay Period End	November 1, 2025	Net Change Order Amount	(\$6,506.86)
					Current Contract Amount	\$6,678,692.97

Approval Date						By User
November 3, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					mckinr1
November 3, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					redhac
November 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2025	October 1, 2025		79.95%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 1, 2024	May 1, 2024	
Letting Date	April 19, 2024	April 19, 2024	
Notice to Proceed Date	June 3, 2024	June 3, 2024	
Work Began Date			

Contract Total Pay For Estimate No. 34			
	This Estimate	Previous	To Date
240419-F01			
Total Posted Items Pay	\$28,200.32	\$5,311,310.35	\$5,339,510.67
Gross Item Adjustments	\$2,500.00	(\$50,569.30)	(\$48,069.30)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$5,260,741.05	\$5,291,441.37
Contract Total Payable This Estimate:	\$30,700.32		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3368	0090	2071000	LINEAR GRADING CLASS 1	STA	\$8,736.000	1.300	\$11,356.80
	1010	7033013	PENETRATING CONCRETE SEALER	SY	\$30.250	454	\$13,733.50
	5001	2039901	MISC.Misc. Excavation to Remove Buried Culvert and Timbers.	LS	\$3,110.020	1	\$3,110.02

Project J6S3368 - Total	\$28,200.32
Overall - Total	\$28,200.32

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3368	0130	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-1,661	\$7.90	(\$13,121.90)
	0130	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,661	\$7.90	\$13,121.90
	0160	TYPE A2 SHOULDER	Material			-9,681.50000	\$31.70	(\$306,903.55)
	0160	TYPE A2 SHOULDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	9,681.50000	\$31.70	\$306,903.55
	0380	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,2500.00000 - 2500.00000, 'is	1	\$2,500.00	\$2,500.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 5, 2025

Pay Estimate Created Date: November 3, 2025

Progress Estimate Number 34		Contract ID Prime Contractor	240419-F01 N.B. West Contracting Company	Pay Period Start Pay Period End	October 16, 2025 November 1, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$6,685,199.83 (\$6,506.86) \$6,678,692.97	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3368					applied (if non-zero).			
	0470	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-34,696	\$0.14	(\$4,857.44)
	0470	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	34,696	\$0.14	\$4,857.44
	0480	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-34,696	\$0.14	(\$4,857.44)
	0480	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mckinr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	34,696	\$0.14	\$4,857.44
	1010	PENETRATING CONCRETE SEALER	Material			-454	\$30.25	(\$13,733.50)
	1010	PENETRATING CONCRETE SEALER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mckinr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	454	\$30.25	\$13,733.50
	1030	SUBSTRUCTURE REPAIR (UNFORMED)	Material			-18	\$280.00	(\$5,040.00)
	1030	SUBSTRUCTURE REPAIR (UNFORMED)	MaterialCredit			18	\$280.00	\$5,040.00
	1040	EPOXY PRESSURE INJECTING	Material			-150	\$61.00	(\$9,150.00)
	1040	EPOXY PRESSURE INJECTING	MaterialCredit			150	\$61.00	\$9,150.00
Total								\$2,500.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3368	FAS S501(91)	Coldmill, resurface, curve widening, 2 box culvert extensions, and signing	MM	FRANKLIN	from Route T to Route 100
Totals by Job Numbers					
J6S3368			This Estimate	Previous	To Date
	Posted Item Pay		\$28,200.32	\$5,311,310.35	\$5,339,510.67
	Gross Item Adjustments		\$2,500.00	(\$50,569.30)	(\$48,069.30)
	Gross Item Pay		\$30,700.32	\$5,260,741.05	\$5,291,441.37
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3368, Item 3040504, Project Item Line Number 0130, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Will be addressed as contract progresses.	mckinr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3368, Item 4010150, Project Item Line Number 0160, Material Set 401015096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Will be addressed as contract progresses.	mckinr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3368, Item 6206000C, Project Item Line Number 0470, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Item will be addressed after reflectivity results have been completed.	mckinr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3368, Item 6206001C, Project Item Line Number 0480, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Item will be addressed after reflectivity results have been completed.	mckinr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3368, Item 7033013, Project Item Line Number 1010, Material Set 7033013, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	Item will be addressed after PAL report has been entered.	mckinr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3368, Item 7040102, Project Item Line Number 1030, Material Set 704010296, Material 4066SPSM - Special Provision Special Mortar, Acceptance Action Generic 4066SPSM is insufficient.	Item will be addressed after certifications have been received.	mckinr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3368, Item 7040110, Project Item Line Number 1040, Material Set 704011096, Material 1039ERBCT3 - Type III Epoxy Resin for Conc Patch Cmp, Acceptance Action Generic 1039ERBCT3 is insufficient.	Item will be addressed after certifications have been received.	mckinr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240419-F01, Contract Project J6S3368, Project Item Line Number 0280, Contract Line Item Number 0280, Item 6113020, Minor Item.	Item will be addressed with a future change order.	mckinr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240419-F01, Contract Project J6S3368, Project Item Line Number 0290, Contract Line Item Number 0290, Item 6113040, Minor Item.	Item will be addressed with a future change order.	mckinr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240419-F01, Contract Project J6S3368, Project Item Line Number 0450, Contract Line Item Number 0450, Item 6200015, Minor Item.	Item will be addressed with a future change order.	mckinr1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-F01	J6S3368	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$24,610.00	\$24,610.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.70	\$184,700.00	\$129,290.00
		0001	0030	2031000	CLASS A EXCAVATION	1,810.00	0.00	1,810.00	CUYD	1,631.00	\$20.60	\$33,598.60
		0001	0040	2036000	COMPACTING EMBANKMENT	949.00	0.00	949.00	CUYD	0.00	\$3.95	\$0.00
		0001	0050	2063000	CLASS 3 EXCAVATION	742.00	0.00	742.00	CUYD	742.00	\$29.25	\$21,703.50
		0001	0060	2063300	CLASS 4 EXCAVATION	656.00	0.00	656.00	CUYD	656.00	\$69.50	\$45,592.00
		0001	0070	2063500	CULVERT CLEANOUT	8.00	0.00	8.00	EA	2.00	\$1,232.00	\$2,464.00
		0001	0080	2069902	MISC.BOX CULVERT X0913 CLEANOUT	1.00	0.00	1.00	EA	1.00	\$15,542.00	\$15,542.00
		0001	0090	2071000	LINEAR GRADING CLASS 1	2.30	0.00	2.30	STA	1.30	\$8,736.00	\$11,356.80
		0001	0100	2079909	MISC.MODIFIED LINEAR GRADING, CLASS 2	404.90	0.00	404.90	STA	404.90	\$791.00	\$320,275.90
		0001	0110	2159910	MISC.SHAPING SLOPES CLASS III, MODIFIED MATERIAL REQUIREMENT	12.00	0.00	12.00	100F	12.00	\$1,400.00	\$16,800.00
		0001	0120	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	0.00	1.00	LS	1.00	\$11,160.00	\$11,160.00
		0001	0130	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	13,477.00	0.00	13,477.00	SQYD	9,995.00	\$7.90	\$78,960.50
		0001	0140	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,300.00	0.00	1,300.00	TONS	1,300.00	\$37.60	\$48,880.00
		0001	0150	3105003	GRAVEL (A) OR CRUSHED STONE (B)	679.00	0.00	679.00	SQYD	679.00	\$34.50	\$23,425.50
		0001	0160	4010150	TYPE A2 SHOULDER	9,681.50	0.00	9,681.50	SQYD	9,681.50	\$31.70	\$306,903.55
		0001	0170	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	10,196.70	96.14	10,292.84	TONS	10,292.84	\$81.60	\$839,895.74
		0001	0180	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	114.80	0.00	114.80	TONS	114.80	\$313.50	\$35,989.80
		0001	0190	4019905	MISC.OPTIONAL PAVEMENT	2,706.00	0.00	2,706.00	SQYD	0.00	\$40.50	\$0.00
		0001	0200	4071005	TACK COAT	8,943.00	0.00	8,943.00	GAL	7,694.00	\$2.75	\$21,158.50
		0001	0210	4134000	BITUMINOUS FOG SEAL	279.00	0.00	279.00	GAL	279.00	\$11.35	\$3,166.65
		0001	0220	4139905	MISC.HIGH FRICTION SURFACE TREATMENT-BAUXITE	6,959.00	0.00	6,959.00	SQYD	5,306.00	\$21.75	\$115,405.50
		0001	0230	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	66.70	0.00	66.70	SQYD	0.00	\$130.50	\$0.00
		0001	0240	5029907	MISC.CUTOFF WALL	18.00	0.00	18.00	CUYD	18.00	\$1,008.00	\$18,144.00
		0001	0250	6085008	PAVED APPROACH, 8 IN.	847.00	0.00	847.00	SQYD	0.00	\$130.50	\$0.00
		0001	0260	6091042	CONCRETE GUTTER TYPE B	175.00	0.00	175.00	LF	0.00	\$96.50	\$0.00
		0001	0270	6097000	ROCK LINING	141.00	0.00	141.00	CUYD	129.00	\$182.00	\$23,478.00
		0001	0280	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,410.00	0.00	1,410.00	CUYD	1,528.00	\$55.00	\$84,040.00
		0001	0290	6113040	PLACING TYPE 2 ROCK BLANKET	1,410.00	0.00	1,410.00	CUYD	1,528.00	\$22.50	\$34,380.00
		0001	0300	6115030A	HEAVY STONE REVETMENT	231.00	0.00	231.00	SQYD	231.00	\$95.25	\$22,002.75
		0001	0310	6117000A	GABIONS	75.00	0.00	75.00	CUYD	75.00	\$263.50	\$19,762.50
		0001	0320	6122010	IMPACT ATTENUATOR 50 MPH (SAND BARREL ARRAY)	6.00	0.00	6.00	EA	4.00	\$2,500.00	\$10,000.00
		0001	0330	6122020	REPLACEMENT SAND BARREL	2.00	0.00	2.00	EA	2.00	\$300.00	\$600.00
		0001	0335	6122030	IMPACT ATTENUATOR (RELOCATION)	6.00	0.00	6.00	EA	4.00	\$800.00	\$3,200.00
		0001	0340	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	1,583.30	-274.45	1,308.85	TONS	1,308.85	\$111.63	\$146,106.93
		0001	0350	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	9,500.00	-1,880.00	7,620.00	SQYD	7,620.00	\$7.60	\$57,912.00
		0001	0360	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	2.00	0.00	2.00	EA	2.00	\$16,800.00	\$33,600.00
		0001	0370	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$10,000.00	\$9,500.00
		0001	0380	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED/RETAINED	4.00	2.00	6.00	EA	6.00	\$2,500.00	\$15,000.00
		0001	0390	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	75.00	0.00	75.00	LF	0.00	\$222.00	\$0.00
		0001	0405	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	750.00	0.00	750.00	LF	562.50	\$16.00	\$9,000.00
		0001	0415	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	750.00	0.00	750.00	LF	562.50	\$20.00	\$11,250.00
		0001	0420	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$810,000.00	\$810,000.00
		0001	0430	6181015	RAILROAD PLAN SUBMITTAL	1.00	0.00	1.00	LS	1.00	\$102,000.00	\$102,000.00
		0001	0440	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0450	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	0.00	12.00	LF	42.00	\$50.00	\$2,100.00
		0001	0460	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0470	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	43,370.00	0.00	43,370.00	LF	41,016.00	\$0.14	\$5,742.24
		0001	0480	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	43,370.00	0.00	43,370.00	LF	41,293.00	\$0.14	\$5,781.02
		0001	0490	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	50,867.00	0.00	50,867.00	SQYD	50,867.00	\$1.65	\$83,930.55
		0001	0500	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	207.00	483.50	690.50	SQYD	690.50	\$1.65	\$1,139.32
		0001	0510	6249905	MISC.INSTALLING HIGH PERFORMANCE GEOTEXTILE	721.10	58.90	780.00	SQYD	780.00	\$5.75	\$4,485.00
		0001	0520	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	405.00	0.00	405.00	STA	405.00	\$7.00	\$2,835.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-F01	J6S3368	0001	0530	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	208.00	0.00	208.00	STA	208.00	\$8.00	\$1,664.00
		0001	0535	6269909	MISC.OPTIONAL RUMBLE STRIPS	25.00	0.00	25.00	STA	0.00	\$8.00	\$0.00
		0001	0540	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$34,500.00	\$25,875.00
		0001	0550	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	129.80	0.00	129.80	CUYD	129.80	\$1,297.50	\$168,415.50
		0001	0560	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	27,280.00	0.00	27,280.00	LB	27,280.00	\$1.35	\$36,828.00
		0001	0570	7201200	SELECT GRANULAR BACKFILL FOR STRUCTURAL SYSTEMS	855.00	0.00	855.00	CUYD	0.00	\$38.25	\$0.00
		0001	0580	7250318A	18 IN. PIPE GROUP B	390.00	10.00	400.00	LF	333.00	\$135.50	\$45,121.50
		0001	0590	7250324A	24 IN. PIPE GROUP B	70.00	2.00	72.00	LF	72.00	\$143.50	\$10,332.00
		0001	0600	7250330A	30 IN. PIPE GROUP B	108.00	41.00	149.00	LF	149.00	\$154.50	\$23,020.50
		0001	0610	7250415	15 IN. PIPE GROUP C	251.00	9.00	260.00	LF	260.00	\$89.00	\$23,140.00
		0001	0620	7250418	18 IN. PIPE GROUP C	41.00	0.00	41.00	LF	41.00	\$93.00	\$3,813.00
		0001	0630	7250424	24 IN. PIPE GROUP C	61.00	0.00	61.00	LF	61.00	\$112.00	\$6,832.00
		0001	0640	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	21.00	0.00	21.00	EA	19.00	\$543.00	\$10,317.00
		0001	0650	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	5.00	-2.00	3.00	EA	3.00	\$733.00	\$2,199.00
		0001	0660	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	2.00	6.00	EA	6.00	\$1,074.00	\$6,444.00
		0001	0670	8025006	MULCHING	11.80	0.00	11.80	ACRE	3.50	\$1,475.00	\$5,162.50
		0001	0680	8051000A	SEEDING - COOL SEASON GRASSES	10.60	0.00	10.60	ACRE	3.50	\$2,250.00	\$7,875.00
		0001	0690	8061004	SEDIMENT TRAP ROCK	44.00	0.00	44.00	CUYD	44.00	\$65.00	\$2,860.00
		0001	0700	8061005	ROCK DITCH CHECK	8,370.00	0.00	8,370.00	LF	2,402.00	\$13.00	\$31,226.00
		0001	0710	8061016	SEDIMENT REMOVAL	969.00	0.00	969.00	CUYD	180.00	\$1.00	\$180.00
		0001	0720	8061017	TEMPORARY SEEDING	2.40	0.00	2.40	ACRE	0.00	\$1,050.00	\$0.00
		0001	0730	8061019	SILT FENCE	19,721.00	0.00	19,721.00	LF	14,669.00	\$2.60	\$38,139.40
		0001	0740	8064138	TYPE 2D EROSION CONTROL BLANKET	633.00	0.00	633.00	SQYD	633.00	\$5.70	\$3,608.10
		0010	0750	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,750.00	0.00	1,750.00	LF	1,076.00	\$32.00	\$34,432.00
		0010	0760	6061075	MGS LONG SPAN GUARDRAIL SECTION	1.00	0.00	1.00	EA	1.00	\$3,600.00	\$3,600.00
		0010	0770	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	4.00	\$4,200.00	\$16,800.00
		0010	0780	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	14.00	0.00	14.00	EA	12.00	\$3,400.00	\$40,800.00
		0010	0790	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$34,900.00	\$0.00
		0040	0800	9031250A	U-CHANNEL POST, 3 LB	2,518.00	0.00	2,518.00	LF	2,270.00	\$20.00	\$45,400.00
		0040	0810	9035004A	SH-FLAT SHEET	274.00	0.00	274.00	SQFT	274.00	\$26.00	\$7,124.00
		0040	0820	9035011A	ST-STRUCTURAL	14.00	0.00	14.00	SQFT	14.00	\$36.00	\$504.00
		0040	0830	9035069A	SHF-FLAT SHEET FLUORESCENT	828.00	0.00	828.00	SQFT	752.00	\$29.00	\$21,808.00
		0070	0840	7011104	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	1,320.00	0.00	1,320.00	LF	40.00	\$249.10	\$9,964.00
		0070	0850	7011203	ROCK SOCKETS (2 FT 6IN. DIA.)	150.00	0.00	150.00	LF	5.00	\$1,066.25	\$5,331.25
		0070	0860	7019901	MISC.DRAINAGE SYSTEM	1.00	0.00	1.00	LS	0.00	\$10,165.00	\$0.00
		0070	0870	7019903	MISC.GALVANIZED SOLDIER PILES (W18X119)	1,764.00	0.00	1,764.00	LF	1,764.00	\$182.85	\$322,547.40
		0070	0880	7032009	CLASS B CONCRETE (RETAINING WALLS)	91.00	0.00	91.00	CUYD	0.00	\$1,915.20	\$0.00
		0070	0890	7101000	REINFORCING STEEL (EPOXY COATED)	11,640.00	0.00	11,640.00	LB	0.00	\$1.74	\$0.00
		0071	0900	2063300	CLASS 4 EXCAVATION	25.00	0.00	25.00	CUYD	25.00	\$301.00	\$7,525.00
		0071	0910	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$35,557.00	\$35,557.00
		0071	0920	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	0.00	1.00	LS	1.00	\$21,531.00	\$21,531.00
		0071	0930	7019901	MISC.DEWATERING	1.00	0.00	1.00	LS	1.00	\$32,388.00	\$32,388.00
		0071	0940	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	85.20	6.40	91.60	CUYD	91.60	\$1,693.00	\$155,078.80
		0071	0950	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	15,800.00	670.00	16,470.00	LB	16,470.00	\$1.54	\$25,363.80
		0071	0960	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	63.00	0.00	63.00	LF	63.00	\$400.00	\$25,200.00
		0072	0970	2063300	CLASS 4 EXCAVATION	74.00	0.00	74.00	CUYD	74.00	\$137.90	\$10,204.60
		0072	0980	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$35,557.00	\$35,557.00
		0072	0990	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	0.00	1.00	LS	1.00	\$16,811.00	\$16,811.00
		0072	1000	7019901	MISC.DEWATERING	1.00	0.00	1.00	LS	1.00	\$48,582.00	\$48,582.00
		0072	1010	7033013	PENETRATING CONCRETE SEALER	454.00	0.00	454.00	SY	454.00	\$30.25	\$13,733.50
		0072	1020	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	262.30	0.00	262.30	CUYD	262.30	\$941.00	\$246,824.30
		0072	1030	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	18.00	0.00	18.00	SQFT	18.00	\$280.00	\$5,040.00
		0072	1040	7040110	EPOXY PRESSURE INJECTING	150.00	0.00	150.00	LF	150.00	\$61.00	\$9,150.00
		0072	1050	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	42,850.00	0.00	42,850.00	LB	42,850.00	\$1.52	\$65,132.00
		0001	5001	2039901	MISC.Misc. Excavation to Remove Buried Culvert and Timbers.	0.00	1.00	1.00	LS	1.00	\$3,110.02	\$3,110.02
Project J6S3368 - Total Value Posted to Date as of Report Generated Date												\$5,341,319.02



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$5,341,319.02



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on November 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3368

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0090	2071000	LINEAR GRADING CLASS 1	10/30/25	10/31/25	1	1.30	STA	LT & RT of CL	742+63		825+43		Group C Pipe Work performed in July 2024
1010	7033013	PENETRATING CONCRETE SEALER	10/24/25	10/24/25	1	454.00	SY	LT & RT of CL	749+36				X09261
5001	2039901	MISC.	10/23/25	10/23/25	1	1.00	LS	LT & RT of CL	784+62				

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 240419-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3368	0130	TYPE 5 AGGREGATE FOR BASE	Material		3	Jul 16, 2024	SYSTEM	(\$687.30)	
					3	Jul 16, 2024	SYSTEM	\$687.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Oct 15, 2024	SYSTEM	(\$12,529.40)	
					9	Oct 15, 2024	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Nov 4, 2024	SYSTEM	(\$12,529.40)	
					10	Nov 4, 2024	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Nov 18, 2024	SYSTEM	(\$12,529.40)	
					11	Nov 18, 2024	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kochh overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Dec 2, 2024	SYSTEM	(\$12,529.40)	
					12	Dec 2, 2024	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Dec 16, 2024	SYSTEM	(\$12,529.40)	
					13	Dec 16, 2024	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Jan 2, 2025	SYSTEM	(\$12,529.40)	
					14	Jan 2, 2025	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kochh overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Jan 16, 2025	SYSTEM	(\$12,529.40)	
					15	Jan 16, 2025	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Feb 3, 2025	SYSTEM	(\$12,529.40)	
					16	Feb 3, 2025	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Feb 18, 2025	SYSTEM	(\$12,529.40)	
					17	Feb 18, 2025	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	Mar 3, 2025	SYSTEM	(\$12,529.40)	
					18	Mar 3, 2025	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					19	Mar 18, 2025	SYSTEM	(\$12,529.40)	
					19	Mar 18, 2025	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					20	Apr 2, 2025	SYSTEM	(\$12,529.40)	
					20	Apr 2, 2025	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Apr 16, 2025	SYSTEM	(\$12,529.40)	
					21	Apr 16, 2025	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					22	May 2, 2025	SYSTEM	(\$12,529.40)	
					22	May 2, 2025	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					23	May 16, 2025	SYSTEM	(\$12,529.40)	
					23	May 16, 2025	SYSTEM	\$12,529.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 240419-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3368	0130	TYPE 5 AGGREGATE FOR BASE	Material						Estimate.					
					24	Jun 2, 2025	SYSTEM	(\$12,687.40)						
					24	Jun 2, 2025	SYSTEM	\$12,687.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					25	Jun 16, 2025	SYSTEM	(\$12,908.60)						
					25	Jun 16, 2025	SYSTEM	\$12,908.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kochk overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					26	Jul 1, 2025	SYSTEM	(\$13,121.90)						
					26	Jul 1, 2025	SYSTEM	\$13,121.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					27	Jul 16, 2025	SYSTEM	(\$13,121.90)						
					27	Jul 16, 2025	SYSTEM	\$13,121.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					28	Aug 4, 2025	SYSTEM	(\$13,121.90)						
					28	Aug 4, 2025	SYSTEM	\$13,121.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					29	Aug 18, 2025	SYSTEM	(\$13,121.90)						
					29	Aug 18, 2025	SYSTEM	\$13,121.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kochk overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					30	Sep 2, 2025	SYSTEM	(\$13,121.90)						
					30	Sep 2, 2025	SYSTEM	\$13,121.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					31	Sep 15, 2025	SYSTEM	(\$13,121.90)						
					31	Sep 15, 2025	SYSTEM	\$13,121.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					32	Oct 1, 2025	SYSTEM	(\$13,121.90)						
					32	Oct 1, 2025	SYSTEM	\$13,121.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					33	Oct 15, 2025	SYSTEM	(\$13,121.90)						
					33	Oct 15, 2025	SYSTEM	\$13,121.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					34	Nov 3, 2025	SYSTEM	(\$13,121.90)						
					34	Nov 3, 2025	SYSTEM	\$13,121.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0130 - Total								\$0.00	
					0140	MISC. AGGREGATE FOR BASE	Material		30	Sep 2, 2025	SYSTEM	(\$14,100.00)		
									30	Sep 2, 2025	SYSTEM	\$14,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
									31	Sep 15, 2025	SYSTEM	(\$48,880.00)		
									31	Sep 15, 2025	SYSTEM	\$48,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
									32	Oct 1, 2025	SYSTEM	(\$48,880.00)		
									32	Oct 1, 2025	SYSTEM	\$48,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
									- Total					
Material - Total									\$0.00					
0140 - Total								\$0.00						



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 240419-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3368	0160	TYPE A2 SHOULDER	Material		9	Oct 15, 2024	SYSTEM	(\$306,903.55)	
					9	Oct 15, 2024	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Nov 4, 2024	SYSTEM	(\$306,903.55)	
					10	Nov 4, 2024	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Nov 18, 2024	SYSTEM	(\$306,903.55)	
					11	Nov 18, 2024	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kochk overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Dec 2, 2024	SYSTEM	(\$116,703.55)	
					12	Dec 2, 2024	SYSTEM	\$116,703.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	Dec 16, 2024	SYSTEM	(\$116,703.55)	
					13	Dec 16, 2024	SYSTEM	\$116,703.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Jan 2, 2025	SYSTEM	(\$116,703.55)	
					14	Jan 2, 2025	SYSTEM	\$116,703.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kochk overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Jan 16, 2025	SYSTEM	(\$116,703.55)	
					15	Jan 16, 2025	SYSTEM	\$116,703.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Feb 3, 2025	SYSTEM	(\$306,903.55)	
					16	Feb 3, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					17	Feb 18, 2025	SYSTEM	(\$306,903.55)	
					17	Feb 18, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					18	Mar 3, 2025	SYSTEM	(\$306,903.55)	
					18	Mar 3, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					19	Mar 18, 2025	SYSTEM	(\$306,903.55)	
					19	Mar 18, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					20	Apr 2, 2025	SYSTEM	(\$306,903.55)	
					20	Apr 2, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					21	Apr 16, 2025	SYSTEM	(\$306,903.55)	
					21	Apr 16, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					22	May 2, 2025	SYSTEM	(\$306,903.55)	
					22	May 2, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					23	May 16, 2025	SYSTEM	(\$306,903.55)	
					23	May 16, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					24	Jun 2, 2025	SYSTEM	(\$306,903.55)	
					24	Jun 2, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 240419-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3368	0160	TYPE A2 SHOULDER	Material						Estimate.					
					25	Jun 16, 2025	SYSTEM	(\$306,903.55)						
					25	Jun 16, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kochk overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					26	Jul 1, 2025	SYSTEM	(\$306,903.55)						
					26	Jul 1, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					27	Jul 16, 2025	SYSTEM	(\$306,903.55)						
					27	Jul 16, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					28	Aug 4, 2025	SYSTEM	(\$306,903.55)						
					28	Aug 4, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					29	Aug 18, 2025	SYSTEM	(\$306,903.55)						
					29	Aug 18, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kochk overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					30	Sep 2, 2025	SYSTEM	(\$306,903.55)						
					30	Sep 2, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mckinr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					31	Sep 15, 2025	SYSTEM	(\$306,903.55)						
					31	Sep 15, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mckinr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					32	Oct 1, 2025	SYSTEM	(\$306,903.55)						
					32	Oct 1, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mckinr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					33	Oct 15, 2025	SYSTEM	(\$306,903.55)						
					33	Oct 15, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					34	Nov 3, 2025	SYSTEM	(\$306,903.55)						
					34	Nov 3, 2025	SYSTEM	\$306,903.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					Other Item Adjustment	ACAD	9	Oct 15, 2024	mckinr1	(\$11,091.28)	Current Index 493.75 Base Index 580 Virgin AC % 4.2 Mix ID BP1 24-1 9681.50 SQ. YD.			
					ACAD - Total								(\$11,091.28)	
					Other Item Adjustment - Total								(\$11,091.28)	
					0160 - Total									(\$11,091.28)
					0170	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Material		12	Dec 2, 2024	SYSTEM	(\$431,895.74)		
									12	Dec 2, 2024	SYSTEM	\$431,895.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
									13	Dec 16, 2024	SYSTEM	(\$431,895.74)		
									13	Dec 16, 2024	SYSTEM	\$431,895.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
									14	Jan 2, 2025	SYSTEM	(\$431,895.74)		
									14	Jan 2, 2025	SYSTEM	\$431,895.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kochk overriding Payment Estimate Exception 3 on the current Payment Estimate.	
15	Jan 16, 2025	SYSTEM	(\$431,895.74)											

Contract ID: 240419-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3368	0170	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Material		15	Jan 16, 2025	SYSTEM	\$431,895.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				- Total			\$0.00					
			Material - Total			\$0.00						
			Other Item Adjustment	ACAD	11	Nov 18, 2024	KOCHK	(\$24,605.25)	Adjustment worksheet can be found here- http://eprojects/Docs/6S3368/240419_F01_AC_Index_Price_Adjustment_Hot_Mix_Asphalt_Ton_BP2_24_20_20241115.xlsx Contract ID / Job No: 240419-F01/J6S3368 Route: MM Contractor: NB West County: Franklin Month/Year the contract was let: Apr-24 Month/Year of the Estimate Period in which the work was performed: Nov-24 Show which Estimate Period for the month indicated above: First Period Estimate Number: 11 IMPORTANT: Always verify the accuracy of the indexes populated below by checking the posted values HERE. Current Index: 493.75 (This is the index for the month prior to the month the work was performed.) Base Index: 580 (This is the index for the month the contract was let.) Index Difference: -86.25 AC Adjustment (\$) = Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC% Contract Line Item No. Installed Quantity(Tons) Virgin AC% Mix ID No. Adjustment 1 0170 6069.75 4.70% BP2 24-20 \$(24,605.25) 2 \$- 3 \$- 4 \$- 5 \$- 6 \$- 7 \$- 8 \$- 9 \$- 10 \$- Total: \$(24,605.25) Remarks: BP2 24-20 Mainline from 11/08/24 to 11/15/24			
					12	Dec 2, 2024	mckinr1	(\$17,119.35)	Current Index - 493.75 Base Index - 580 Virgin AC% - 4.7 Mix ID BP2 24-20 Mainline & Driveways from 11/16/24 to 11/27/24			
			ACAD - Total			(\$41,724.60)						
			Other Item Adjustment - Total			(\$41,724.60)						
			Overrun	Overrun	12	Dec 2, 2024	SYSTEM	(\$7,845.02)				
					15	Jan 16, 2025	SYSTEM	\$7,845.02	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '81.60000 - 81.60000,' is applied (if non-zero).			
			Overrun - Total			\$0.00						
			Overrun - Total			\$0.00						
			0170 - Total								(\$41,724.60)	
			0180	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	3	Jul 16, 2024	mckinr1	(\$9.35)		
							4	Aug 2, 2024	mckinr1	(\$15.59)	Current Index 572.5 Base Index 580 Mix ID BB24-15 4.1% Virgin AC Group B Pipe work from 07/16 to 07/19	
	6	Sep 3, 2024					mckinr1	(\$7.07)	Current Index - 551.25 Base Index - 580 Virgin AC% 4.1 Mix ID BB24-15 Group B Pipe			
	26	Jul 1, 2025					mckinr1	(\$75.24)	Estimate 0026 Current Index 513.75 Base Index 580 Mix ID BB24-15 Virgin AC% 4.1			
	ACAD - Total						(\$107.25)					
	Other Item Adjustment - Total				(\$107.25)							
	0180 - Total								(\$107.25)			
	0280	FURNISHING TYPE 2 ROCK BLANKET	Overrun	Overrun	31	Sep 15, 2025	SYSTEM	(\$385.00)				
33					Oct 15, 2025	SYSTEM	(\$6,105.00)					
Overrun - Total					(\$6,490.00)							
Overrun - Total			(\$6,490.00)									
0280 - Total								(\$6,490.00)				



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 240419-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3368	0290	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	31	Sep 15, 2025	SYSTEM	(\$157.50)				
					33	Oct 15, 2025	SYSTEM	(\$2,497.50)				
				Overrun - Total				(\$2,655.00)				
				Overrun - Total				(\$2,655.00)				
				0290 - Total							(\$2,655.00)	
				0340	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	9	Oct 15, 2024	mckinr1	(\$4,741.31)	Current Index - 493.75 Base Index - 580 Virgin AC% 4.2 Mix ID BP1 24-1 1308.85 Tons
	ACAD - Total		(\$4,741.31)									
	Other Item Adjustment - Total						(\$4,741.31)					
	0340 - Total							(\$4,741.31)				
	0380	MISC. TRAFFIC CONTROL DEVICES	Overrun	Overrun	27	Jul 16, 2025	SYSTEM	(\$2,500.00)				
					29	Aug 18, 2025	SYSTEM	\$2,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2500.00000 - 2500.00000, 'is applied (if non-zero).			
					30	Sep 2, 2025	SYSTEM	(\$2,500.00)				
					34	Nov 3, 2025	SYSTEM	\$2,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2500.00000 - 2500.00000, 'is applied (if non-zero).			
				Overrun - Total				\$0.00				
				Overrun - Total				\$0.00				
				0380 - Total							\$0.00	
				0450	PREF THERMO PVMT MARK, 24 IN WHIT	Overrun	Overrun	33	Oct 15, 2025	SYSTEM	(\$1,500.00)	
	Overrun - Total		(\$1,500.00)									
	Overrun - Total						(\$1,500.00)					
	0450 - Total							(\$1,500.00)				
	0470	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		33	Oct 15, 2025	SYSTEM	(\$4,857.44)				
					33	Oct 15, 2025	SYSTEM	\$4,857.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					34	Nov 3, 2025	SYSTEM	(\$4,857.44)				
					34	Nov 3, 2025	SYSTEM	\$4,857.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				- Total				\$0.00				
				Material - Total				\$0.00				
				0470 - Total							\$0.00	
	0480	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		33	Oct 15, 2025	SYSTEM	(\$4,857.44)				
					33	Oct 15, 2025	SYSTEM	\$4,857.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mckinr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					34	Nov 3, 2025	SYSTEM	(\$4,857.44)				
					34	Nov 3, 2025	SYSTEM	\$4,857.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mckinr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				- Total				\$0.00				
				Material - Total				\$0.00				
				0480 - Total							\$0.00	
	0500	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	11	Nov 18, 2024	SYSTEM	(\$797.78)				
					15	Jan 16, 2025	SYSTEM	\$797.78	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.65000 - 1.65000, 'is applied (if non-zero).			
				Overrun - Total				\$0.00				
				Overrun - Total				\$0.00				
	0500 - Total							\$0.00				
	0510	MISC. GEOTEXTILE	Overrun	Overrun	6	Sep 3, 2024	SYSTEM	(\$338.68)				
8					Oct 1, 2024	SYSTEM	\$338.68	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.75000 - 5.75000, 'is applied (if non-zero).				
Overrun - Total				\$0.00								



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 240419-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3368	0510	MISC. GEOTEXTILE	Overrun - Total					\$0.00	
	0510 - Total							\$0.00	
	0580	18 IN. PIPE CULVERT GROUP B	Material		3	Jul 16, 2024	SYSTEM	(\$4,878.00)	
					3	Jul 16, 2024	SYSTEM	\$4,878.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
	0580 - Total							\$0.00	
	0590	24 IN. PIPE CULVERT GROUP B	Overrun		6	Sep 3, 2024	SYSTEM	(\$287.00)	
					8	Oct 1, 2024	SYSTEM	\$287.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',143.50000 - 143.50000, 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
	0590 - Total							\$0.00	
	0600	30 IN. PIPE CULVERT GROUP B	Overrun	Overrun	6	Sep 3, 2024	SYSTEM	(\$6,334.50)	
					8	Oct 1, 2024	SYSTEM	\$6,334.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',154.50000 - 154.50000, 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
	0600 - Total							\$0.00	
	0610	15 IN. PIPE CULVERT GROUP C	Overrun	Overrun	6	Sep 3, 2024	SYSTEM	(\$801.00)	
					8	Oct 1, 2024	SYSTEM	\$801.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',89.00000 - 89.00000, 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
	0610 - Total							\$0.00	
	0660	30 IN. GROUP B FLARED END SEC	Overrun	Overrun	6	Sep 3, 2024	SYSTEM	(\$2,148.00)	
					8	Oct 1, 2024	SYSTEM	\$2,148.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1074.00000 - 1074.00000, 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
	0660 - Total							\$0.00	
	0670	MULCHING	Material		31	Sep 15, 2025	SYSTEM	(\$4,425.00)	
				- Total					(\$4,425.00)
			Material - Total					(\$4,425.00)	
			MaterialCredit		32	Oct 1, 2025	SYSTEM	\$4,425.00	
				- Total					\$4,425.00
			MaterialCredit - Total					\$4,425.00	
	0670 - Total							\$0.00	
	0680	SEEDING - COOL SEASON GRASSES	Material		31	Sep 15, 2025	SYSTEM	(\$6,750.00)	
				- Total					(\$6,750.00)
			Material - Total					(\$6,750.00)	
			MaterialCredit		32	Oct 1, 2025	SYSTEM	\$6,750.00	
				- Total					\$6,750.00
			MaterialCredit - Total					\$6,750.00	
	0680 - Total							\$0.00	
	0730	SILT FENCE	Material		6	Sep 3, 2024	SYSTEM	(\$2,607.80)	
				- Total					(\$2,607.80)
			Material - Total					(\$2,607.80)	
			MaterialCredit		7	Sep 16, 2024	SYSTEM	\$2,607.80	
				- Total					\$2,607.80
			MaterialCredit - Total					\$2,607.80	



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 240419-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3368	0730 - Total							\$0.00	
	0750	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		26	Jul 1, 2025	SYSTEM	(\$795.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					27	Jul 16, 2025	SYSTEM	(\$10,341.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					31	Sep 15, 2025	SYSTEM	(\$3,993.41)	Payment Estimate Item Adjustment generated Stockpile Transaction
					32	Oct 1, 2025	SYSTEM	(\$1,988.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$17,119.16)		
			Construction Stockpile - Total			(\$17,119.16)			
			Construction Stockpile STMI		6	Sep 3, 2024	SYSTEM	\$27,842.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$27,842.50		
			Construction Stockpile STMI - Total			\$27,842.50			
			0750 - Total						
	0760	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile		31	Sep 15, 2025	SYSTEM	(\$1,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$1,700.00)		
				Construction Stockpile - Total			(\$1,700.00)		
			Construction Stockpile STMI		6	Sep 3, 2024	SYSTEM	\$1,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$1,700.00		
				Construction Stockpile STMI - Total			\$1,700.00		
	0760 - Total							\$0.00	
	0770	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		26	Jul 1, 2025	SYSTEM	(\$3,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					31	Sep 15, 2025	SYSTEM	(\$3,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$7,600.00)		
			Construction Stockpile - Total			(\$7,600.00)			
			Construction Stockpile STMI		6	Sep 3, 2024	SYSTEM	\$7,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$7,600.00		
				Construction Stockpile STMI - Total			\$7,600.00		
	0770 - Total							\$0.00	
	0780	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		26	Jul 1, 2025	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					27	Jul 16, 2025	SYSTEM	(\$11,250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					31	Sep 15, 2025	SYSTEM	(\$7,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					32	Oct 1, 2025	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total			(\$22,500.00)			
			Construction Stockpile - Total			(\$22,500.00)			
			Construction Stockpile STMI		6	Sep 3, 2024	SYSTEM	\$26,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$26,250.00		
			Construction Stockpile STMI - Total			\$26,250.00			
	0780 - Total							\$3,750.00	
	0790	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Jun 17, 2024	SYSTEM	\$17,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$17,500.00		
			Construction Stockpile STMI - Total			\$17,500.00			
	0790 - Total							\$17,500.00	
	0800	U-CHANNEL POST, 3 LB	Construction Stockpile		32	Oct 1, 2025	SYSTEM	(\$13,166.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$13,166.00)		
				Construction Stockpile - Total			(\$13,166.00)		
			Construction Stockpile STMI		8	Oct 1, 2024	SYSTEM	\$14,604.40	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$14,604.40		
			Construction Stockpile STMI - Total			\$14,604.40			
		Material		32	Oct 1, 2025	SYSTEM	(\$45,400.00)		



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 240419-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3368	0800	U-CHANNEL POST, 3 LB	Material	- Total				(\$45,400.00)	
			Material - Total				(\$45,400.00)		
			MaterialCredit		33	Oct 15, 2025	SYSTEM	\$45,400.00	
			- Total				\$45,400.00		
			MaterialCredit - Total				\$45,400.00		
			0800 - Total						
	0810	SH-FLAT SHEET	Construction Stockpile		32	Oct 1, 2025	SYSTEM	(\$2,712.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$2,712.60)		
			Construction Stockpile - Total				(\$2,712.60)		
			Construction Stockpile STMI		8	Oct 1, 2024	SYSTEM	\$2,712.60	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$2,712.60		
			Construction Stockpile STMI - Total				\$2,712.60		
	0810 - Total							\$0.00	
	0820	ST-STRUCTURAL	Construction Stockpile		32	Oct 1, 2025	SYSTEM	(\$250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$250.00)		
			Construction Stockpile - Total				(\$250.00)		
			Construction Stockpile STMI		8	Oct 1, 2024	SYSTEM	\$250.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$250.00		
			Construction Stockpile STMI - Total				\$250.00		
	0820 - Total							\$0.00	
	0830	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		32	Oct 1, 2025	SYSTEM	(\$10,076.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$10,076.80)		
			Construction Stockpile - Total				(\$10,076.80)		
			Construction Stockpile STMI		8	Oct 1, 2024	SYSTEM	\$11,095.20	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$11,095.20		
			Construction Stockpile STMI - Total				\$11,095.20		
	0830 - Total							\$1,018.40	
	0840	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	Material		28	Aug 4, 2025	SYSTEM	(\$3,487.40)	
					28	Aug 4, 2025	SYSTEM	\$3,487.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					29	Aug 18, 2025	SYSTEM	(\$3,487.40)	
					29	Aug 18, 2025	SYSTEM	\$3,487.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kochk overriding Payment Estimate Exception 3 on the current Payment Estimate.
					30	Sep 2, 2025	SYSTEM	(\$3,487.40)	
					31	Sep 15, 2025	SYSTEM	(\$3,487.40)	
					31	Sep 15, 2025	SYSTEM	\$3,487.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mckinr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				(\$3,487.40)	
			Material - Total				(\$3,487.40)		
			MaterialCredit		31	Sep 15, 2025	SYSTEM	\$3,487.40	
				- Total				\$3,487.40	
				MaterialCredit - Total				\$3,487.40	
			0840 - Total						
	0870	MISC.	Material		27	Jul 16, 2025	SYSTEM	(\$109,710.00)	
					27	Jul 16, 2025	SYSTEM	\$109,710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					28	Aug 4, 2025	SYSTEM	(\$109,710.00)	
					28	Aug 4, 2025	SYSTEM	\$109,710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mckinr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.



Line Item Adjustments by Estimate

Nov 5, 2025

Contract ID: 240419-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3368	0870	MISC.	Material	- Total				\$0.00	
			Material - Total				\$0.00		
			0870 - Total				\$0.00		
	0940	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		22	May 2, 2025	SYSTEM	(\$50,790.00)	
					22	May 2, 2025	SYSTEM	\$50,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mckinr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
			0940 - Total				\$0.00		
	0960	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile		26	Jul 1, 2025	SYSTEM	(\$7,402.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					31	Sep 15, 2025	SYSTEM	(\$7,402.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$14,805.00)	
			Construction Stockpile - Total				(\$14,805.00)		
			Construction Stockpile STMI		6	Sep 3, 2024	SYSTEM	\$14,805.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$14,805.00	
			Construction Stockpile STMI - Total				\$14,805.00		
			0960 - Total				\$0.00		
	1010	PENETRATING CONCRETE SEALER	Material		34	Nov 3, 2025	SYSTEM	(\$13,733.50)	
					34	Nov 3, 2025	SYSTEM	\$13,733.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mckinr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			1010 - Total				\$0.00		
	1030	SUBSTRUCTURE REPAIR (UNFORMED)	Material		33	Oct 15, 2025	SYSTEM	(\$5,040.00)	
					34	Nov 3, 2025	SYSTEM	(\$5,040.00)	
				- Total				(\$10,080.00)	
			Material - Total				(\$10,080.00)		
			MaterialCredit		34	Nov 3, 2025	SYSTEM	\$5,040.00	
				- Total				\$5,040.00	
			MaterialCredit - Total				\$5,040.00		
			1030 - Total				(\$5,040.00)		
	1040	EPOXY PRESSURE INJECTING	Material		33	Oct 15, 2025	SYSTEM	(\$9,150.00)	
					34	Nov 3, 2025	SYSTEM	(\$9,150.00)	
			- Total				(\$18,300.00)		
			Material - Total				(\$18,300.00)		
			MaterialCredit		34	Nov 3, 2025	SYSTEM	\$9,150.00	
				- Total				\$9,150.00	
			MaterialCredit - Total				\$9,150.00		
			1040 - Total				(\$9,150.00)		
	J6S3368 - Total								(\$48,069.30)
	Overall - Total								(\$48,069.30)



Contract Adjustments for Contract - 240419-F01

There are no contract adjustments to display for this contract.