



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on December 19, 2025

Pay Estimate Created Date: December 16, 2025

Progress Estimate Number 25	Contract ID 240419-G05 Prime Contractor Blevins Asphalt Construction Company, Inc.	Pay Period Start December 2, 2025 Pay Period End December 15, 2025	Original Contract Amount \$9,389,460.01 Net Change Order Amount \$17,029.40 Current Contract Amount \$9,406,489.41
-----------------------------	---	---	--

Approval Date		By User
December 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	younge2
December 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	clarkd4
December 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2026	June 30, 2026		55.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 1, 2024	May 1, 2024	
Letting Date	April 19, 2024	April 19, 2024	
Notice to Proceed Date	June 3, 2024	June 3, 2024	
Work Began Date			

Contract Total Pay For Estimate No. 25			
	This Estimate	Previous	To Date
240419-G05			
Total Posted Items Pay	\$61,841.03	\$5,112,126.17	\$5,173,967.20
Gross Item Adjustments	(\$9.90)	(\$154,138.40)	(\$154,148.30)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$4,957,987.77	\$5,019,818.90
Contract Total Payable This Estimate:	\$61,831.13		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8P3192	0050	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	LF	\$35.360	374.500	\$13,242.32
	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$20.210	340.160	\$6,874.63
	0110	6081010	CONCRETE CURB RAMP	SQYD	\$161.650	183.900	\$29,727.44
	0140	6083008	8 IN. CONCRETE MEDIAN STRIP	SQYD	\$142.850	3.940	\$562.83
	0160	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$62.650	121.230	\$7,595.06
	0170	6086008	CONCRETE SIDEWALK, 8 IN.	SQYD	\$116.320	7.160	\$832.85
	0190	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$61.220	49.100	\$3,005.90

Project J8P3192 - Total \$61,841.03

Overall - Total \$61,841.03

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8P3192	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	97.29000	(\$0.03)	(\$2.83)
	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	242.87000	(\$0.03)	(\$7.07)
J8S3167	1510	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-35,298	\$0.30	(\$10,589.40)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on December 19, 2025

Pay Estimate Created Date: December 16, 2025

Progress Estimate Number	Contract ID	240419-G05	Pay Period Start	December 2, 2025	Original Contract Amount	\$9,389,460.01
25	Prime Contractor	Blevins Asphalt Construction Company, Inc.	Pay Period End	December 15, 2025	Net Change Order Amount	\$17,029.40
					Current Contract Amount	\$9,406,489.41

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8S3167	1510	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			35,298	\$0.30	\$10,589.40
	1520	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-3,014	\$0.30	(\$904.20)
	1520	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			3,014	\$0.30	\$904.20
Total								(\$9.90)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on December 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8P3192	FAS S603(85)	ADA improvements	Various	GREENE	at various locations on Loop 44, Rte. EE, Rte. YY, Outer Road 65, Rte. 160 in Springfield, Rte. 14, Rte. CC, Rte. J and Rte. NN in Ozark, Rte. M in Nixa and Rte. OO in Strafford
J8S3166	FAS S605(40)	Coldmill and resurface	LP 44	GREENE	from Scenic Ave to west of Rte 13 (Kansas Expwy) in Springfield
J8S3167	I 44-2(324)	Coldmill and resurface	LP 44/BU 65	GREENE	from 0.1 miles west of Glenstone Ave to east of Eastgate Ave in Springfield
J8S3171	FAS S603(70)	ADA improvements	BU 65	GREENE	from east of Glenstone Ave to Belcrest Ave in Springfield
J8S3224	FAS S604(69)	Coldmill and resurface	LP 44	GREENE	from Lulwood Ave to Scenic Ave and East of Kansas Expwy to East of Delaware Ave in Springfield
Totals by Job Numbers					
J8P3192			This Estimate	Previous	To Date
	Posted Item Pay		\$61,841.03	\$1,935,867.58	\$1,997,708.61
	Gross Item Adjustments		(\$9.90)	\$74,502.78	\$74,492.88
	Gross Item Pay		\$61,831.13	\$2,010,370.36	\$2,072,201.49
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J8S3166			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$207,854.25	\$207,854.25
	Gross Item Adjustments		\$0.00	\$286.40	\$286.40
	Gross Item Pay		\$0.00	\$208,140.65	\$208,140.65
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J8S3167			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,065,546.69	\$1,065,546.69
	Gross Item Adjustments		\$0.00	(\$34,677.22)	(\$34,677.22)
	Gross Item Pay		\$0.00	\$1,030,869.47	\$1,030,869.47
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J8S3171			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,432,581.25	\$1,432,581.25
	Gross Item Adjustments		\$0.00	(\$195,976.56)	(\$195,976.56)
	Gross Item Pay		\$0.00	\$1,236,604.69	\$1,236,604.69
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J8S3224			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$470,276.40	\$470,276.40
	Gross Item Adjustments		\$0.00	\$1,726.20	\$1,726.20
	Gross Item Pay		\$0.00	\$472,002.60	\$472,002.60
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 19, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J8S3167, Item 6205902A, Project Item Line Number 1510, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Waiting on CERT for Type L beads.	younge2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3167, Item 6205903A, Project Item Line Number 1520, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Waiting on CERT for Type L beads.	younge2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240419-G05, Contract Project J8S3171, Project Item Line Number 1690, Contract Line Item Number 1690, Item 2079903, Minor Item.	Overrun will be accounted for on next change order.	younge2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240419-G05, Contract Project J8S3171, Project Item Line Number 1700, Contract Line Item Number 1700, Item 3040143, Minor Item.	Overrun will be accounted for on next change order.	younge2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240419-G05, Contract Project J8S3171, Project Item Line Number 1710, Contract Line Item Number 1710, Item 3040504, Minor Item.	Overrun will be accounted for on next change order.	younge2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240419-G05, Contract Project J8S3171, Project Item Line Number 1740, Contract Line Item Number 1740, Item 6081010, Minor Item.	Overrun will be accounted for on next change order.	younge2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240419-G05, Contract Project J8S3171, Project Item Line Number 1780, Contract Line Item Number 1780, Item 6086004, Minor Item.	Overrun will be accounted for on next change order.	younge2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240419-G05, Contract Project J8S3171, Project Item Line Number 1790, Contract Line Item Number 1790, Item 6091010, Minor Item.	Overrun will be accounted for on next change order.	younge2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240419-G05, Contract Project J8S3167, Project Item Line Number 1330, Contract Line Item Number 1330, Item 4071005, Minor Item.	Overrun will be accounted for on next change order.	younge2	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-G05	J8P3192	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$119,075.00	\$119,075.00
		0001	0020	2029903	MISC.SIDEWALK MANICURING	7,500.00	0.00	7,500.00	LF	0.00	\$5.10	\$0.00
		0001	0030	2063000	CLASS 3 EXCAVATION	11.00	0.00	11.00	CUYD	0.00	\$30.61	\$0.00
		0001	0040	2071000	LINEAR GRADING CLASS 1	9.80	0.00	9.80	STA	5.49	\$1,021.00	\$5,605.29
		0001	0050	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	9,433.00	0.00	9,433.00	LF	7,502.50	\$35.36	\$265,288.40
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	5,744.00	0.00	5,744.00	SQYD	4,219.91	\$20.21	\$85,284.38
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,281.00	0.00	2,281.00	SQYD	2,082.46	\$20.41	\$42,503.01
		0001	0080	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	0.00	\$2,045.00	\$0.00
		0001	0090	6042020	ADJUSTING BASIN OR INLET	14.00	0.00	14.00	EA	0.00	\$3,065.00	\$0.00
		0001	0100	6044011	PIPE COLLAR, TYPE A	3.00	0.00	3.00	EA	0.00	\$2,045.00	\$0.00
		0001	0110	6081010	CONCRETE CURB RAMP	1,197.30	0.00	1,197.30	SQYD	798.67	\$161.65	\$129,105.01
		0001	0120	6081012	TRUNCATED DOMES	1,506.00	0.00	1,506.00	SQFT	315.40	\$40.81	\$12,871.47
		0001	0130	6082023	HAND-RAILING FOR STEPS WITHOUT BALUSTERS	74.00	0.00	74.00	LF	0.00	\$89.89	\$0.00
		0001	0140	6083008	8 IN. CONCRETE MEDIAN STRIP	214.30	0.00	214.30	SQYD	12.34	\$142.85	\$1,762.77
		0001	0150	6085008	PAVED APPROACH, 8 IN.	2,280.60	0.00	2,280.60	SQYD	2,082.66	\$115.20	\$239,922.43
		0001	0160	6086004	CONCRETE SIDEWALK, 4 IN.	4,363.10	0.00	4,363.10	SQYD	3,387.17	\$62.65	\$212,206.20
		0001	0170	6086008	CONCRETE SIDEWALK, 8 IN.	184.00	0.00	184.00	SQYD	65.20	\$116.32	\$7,584.06
		0001	0180	6089903	MISC.SIDEWALK GAP FILLER	109.00	0.00	109.00	LF	0.00	\$63.26	\$0.00
		0001	0190	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	552.00	0.00	552.00	LF	181.10	\$61.22	\$11,086.94
		0001	0200	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	259.00	0.00	259.00	LF	0.00	\$96.93	\$0.00
		0001	0210	6091052	CURB AND GUTTER TYPE B	681.00	0.00	681.00	LF	115.40	\$45.92	\$5,299.17
		0001	0220	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	7.00	0.00	7.00	CUYD	7.00	\$51.02	\$357.14
		0001	0230	6096041	PLACING TYPE 1 ROCK DITCH LINER	7.00	0.00	7.00	CUYD	7.00	\$51.02	\$357.14
		0001	0240	6099903	MISC.MODIFIED TYPE S CURB	517.00	0.00	517.00	LF	331.00	\$132.64	\$43,903.84
		0001	0250	6116010A	SLOPE PROTECTION	8.00	0.00	8.00	SQYD	0.00	\$102.03	\$0.00
		0001	0260	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$5,550.00	\$5,550.00
		0001	0270	6161005	CONSTRUCTION SIGNS	3,213.00	0.00	3,213.00	SQFT	211.50	\$8.16	\$1,725.84
		0001	0280	6161008	ADVANCED WARNING RAIL SYSTEM	16.00	0.00	16.00	EA	2.00	\$30.65	\$61.30
		0001	0290	6161025	CHANNELIZER (TRIM-LINE)	350.00	0.00	350.00	EA	150.00	\$20.45	\$3,067.50
		0001	0300	6161030	TYPE 3 MOVEABLE BARRICADE	50.00	0.00	50.00	EA	0.00	\$184.00	\$0.00
		0001	0310	6161033	DIRECTION INDICATOR BARRICADE	56.00	0.00	56.00	EA	0.00	\$56.25	\$0.00
		0001	0320	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	0.00	\$2,045.00	\$0.00
		0001	0330	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	8.00	0.00	8.00	EA	6.00	\$6,400.00	\$38,400.00
		0001	0340	6169902	MISC.ADA COMPLIANT MOVABLE BARRICADE	60.00	0.00	60.00	EA	10.00	\$160.00	\$1,600.00
		0001	0350	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$503,001.52	\$0.00
		0001	0351	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.75	\$466,755.52	\$350,066.64
		0001	0360	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	12.00	0.00	12.00	EA	0.00	\$600.00	\$0.00
		0001	0370	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	76.00	0.00	76.00	LF	0.00	\$18.37	\$0.00
		0001	0380	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	545.00	0.00	545.00	EA	0.00	\$174.00	\$0.00
		0001	0390	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	362.00	0.00	362.00	EA	0.00	\$56.50	\$0.00
		0001	0400	6207001	PAVEMENT MARKING REMOVAL	5,823.00	0.00	5,823.00	LF	0.00	\$1.02	\$0.00
		0001	0410	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	116.00	0.00	116.00	EA	0.00	\$56.50	\$0.00
		0001	0420	6229903	MISC.SIDEWALK JOINT GRINDING	1,000.00	0.00	1,000.00	LF	0.00	\$20.41	\$0.00
		0001	0430	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	34.00	0.00	34.00	SQYD	0.00	\$5.10	\$0.00
		0001	0440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$96,100.00	\$0.00
		0001	0450	7250415	15 IN. PIPE GROUP C	33.00	0.00	33.00	LF	0.00	\$51.02	\$0.00
		0001	0460	7250418	18 IN. PIPE GROUP C	10.00	0.00	10.00	LF	0.00	\$61.22	\$0.00
		0001	0470	7259903	MISC.36 IN. x 24 IN. ELLIPTICAL PIPE, GROUP B	11.00	0.00	11.00	LF	11.00	\$153.05	\$1,683.55
		0001	0480	7261018	18 IN. PIPE GROUP A	8.00	0.00	8.00	LF	0.00	\$61.22	\$0.00
		0001	0490	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,021.00	\$0.00
		0001	0500	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$817.00	\$0.00
		0001	0510	7322018A	BEVELED PIPE END TREATMENT FOR 18 IN. OR ALLOWED SUBSTITUTE PIPE	1.00	0.00	1.00	EA	0.00	\$1,025.00	\$0.00
		0001	0520	8025006	MULCHING	3.00	0.00	3.00	ACRE	0.00	\$8,700.00	\$0.00
		0001	0530	8031000A	TURF TYPE TALL FESCUE SODDING	6,237.00	0.00	6,237.00	SQYD	1,325.00	\$32.14	\$42,585.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-G05	J8P3192	0001	0540	8051000A	SEEDING - COOL SEASON GRASSES	2.00	0.00	2.00	ACRE	0.00	\$8,700.00	\$0.00
		0001	0550	8061005	ROCK DITCH CHECK	31.00	0.00	31.00	LF	0.00	\$93.36	\$0.00
		0001	0560	8061006	ALTERNATE DITCH CHECK	336.00	0.00	336.00	LF	0.00	\$15.82	\$0.00
		0001	0570	8061007A	CURB INLET CHECK	141.00	0.00	141.00	EA	0.00	\$194.00	\$0.00
		0001	0580	8061016	SEDIMENT REMOVAL	282.00	0.00	282.00	CUYD	0.00	\$10.20	\$0.00
		0001	0590	8061017	TEMPORARY SEEDING	1.00	0.00	1.00	ACRE	0.00	\$3,100.00	\$0.00
		0001	0600	8061019	SILT FENCE	11,293.00	0.00	11,293.00	LF	0.00	\$2.96	\$0.00
		0020	0610	9011010	RELOCATED POLE	1.00	0.00	1.00	EA	0.00	\$1,500.00	\$0.00
		0020	0620	9016110	PULL BOX, PREFORMED CLASS 1	2.00	0.00	2.00	EA	1.00	\$1,600.00	\$1,600.00
		0020	0630	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	1.00	0.00	1.00	EA	0.00	\$2,120.00	\$0.00
		0020	0640	9019902	MISC.CU LIGHTING POLE FOUNDATION	1.00	0.00	1.00	EA	0.00	\$1,560.00	\$0.00
		0030	0650	9020213	SIGNAL HEAD, TYPE 3S	10.00	-5.00	5.00	EA	5.00	\$1,100.00	\$5,500.00
		0030	0660	9020513	SIGNAL HEAD, TYPE 3B	4.00	6.00	10.00	EA	10.00	\$1,225.00	\$12,250.00
		0030	0670	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	29.00	0.00	29.00	EA	0.00	\$730.00	\$0.00
		0030	0680	9020833	SH-FLAT SHEET - SIGNAL SIGN	45.00	0.00	45.00	SQFT	45.00	\$45.92	\$2,066.40
		0030	0690	9020834	SIGNAL SIGN, MOUNTING HARDWARE	6.00	4.00	10.00	EA	6.00	\$87.00	\$522.00
		0030	0700	9022708	POST, SIGNAL 8 FT.	24.00	0.00	24.00	EA	1.00	\$2,450.00	\$2,450.00
		0030	0710	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	3.00	0.00	3.00	EA	3.00	\$12,755.00	\$38,265.00
		0030	0720	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	141.00	0.00	141.00	EA	77.00	\$1,075.00	\$82,775.00
		0030	0730	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	30.00	0.00	30.00	LF	30.00	\$20.41	\$612.30
		0030	0740	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	337.00	0.00	337.00	LF	53.00	\$40.81	\$2,162.93
		0030	0750	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	1,052.00	0.00	1,052.00	LF	660.00	\$56.12	\$37,039.20
		0030	0760	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	250.00	0.00	250.00	LF	250.00	\$3.93	\$982.50
		0030	0770	9028308	CABLE, 16 AWG 2 CONDUCTOR	15,950.00	0.00	15,950.00	LF	1,541.00	\$1.53	\$2,357.73
		0030	0780	9028310	CABLE, 16 AWG 5 CONDUCTOR	6,370.00	0.00	6,370.00	LF	452.00	\$1.99	\$899.48
		0030	0790	9028311	CABLE, 16 AWG 7 CONDUCTOR	2,420.00	378.00	2,798.00	LF	2,798.00	\$2.30	\$6,435.40
		0030	0800	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,520.00	0.00	1,520.00	LF	0.00	\$6.63	\$0.00
		0030	0810	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	1.00	1.00	2.00	EA	2.00	\$7,835.00	\$15,670.00
		0030	0820	9028810	PULL BOX, PREFORMED CLASS 1	10.00	1.00	11.00	EA	0.00	\$1,650.00	\$0.00
		0030	0830	9028811	PULL BOX, PREFORMED CLASS 2	2.00	0.00	2.00	EA	0.00	\$2,400.00	\$0.00
		0030	0840	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	0.00	\$3,555.00	\$0.00
		0030	0850	9028820	PULL BOX, CONCRETE, STANDARD	2.00	0.00	2.00	EA	2.00	\$5,550.00	\$11,100.00
		0030	0860	9029100	BASE, CONCRETE	19.20	0.00	19.20	CUYD	9.12	\$1,392.77	\$12,702.06
		0030	0870	9029902	MISC.2070 CONTROLLER	1.00	0.00	1.00	EA	1.00	\$31,500.00	\$31,500.00
		0030	0880	9029902	MISC.PEDESTRIAN PUSHBUTTON EXTENSION	25.00	0.00	25.00	EA	1.00	\$230.00	\$230.00
		0030	0890	9029902	MISC.REMOTE PUSHBUTTON POST	43.00	0.00	43.00	EA	26.00	\$2,275.00	\$59,150.00
		0030	0900	9029902	MISC.RETROREFLECTIVE BACK PLATE	4.00	0.00	4.00	EA	0.00	\$460.00	\$0.00
		0030	0910	9029902	MISC.TRAFFIC SIGNAL LOUVERS	26.00	0.00	26.00	EA	26.00	\$190.00	\$4,940.00
		0030	0920	9029903	MISC.FURNISHING AND INSTALLING SPLIT DUCT CONDUIT	60.00	0.00	60.00	LF	0.00	\$25.51	\$0.00
		0040	0930	9031210	STRUCTURAL STEEL POSTS	240.00	0.00	240.00	LB	0.00	\$11.45	\$0.00
		0040	0940	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	17.00	0.00	17.00	EA	0.00	\$410.00	\$0.00
		0040	0950	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	15.00	0.00	15.00	EA	0.00	\$53.50	\$0.00
		0040	0960	9031280	2.5 IN. PSST POST - 12 GA.	784.00	0.00	784.00	LF	0.00	\$13.52	\$0.00
		0040	0970	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	49.00	0.00	49.00	EA	0.00	\$390.00	\$0.00
		0040	0980	9035004A	SH-FLAT SHEET	238.00	0.00	238.00	SQFT	0.00	\$19.39	\$0.00
		0040	0990	9035069A	SHF-FLAT SHEET FLUORESCENT	296.00	0.00	296.00	SQFT	0.00	\$21.02	\$0.00
		0040	1000	9039902	MISC.RELOCATE AND REMOUNT EXISTING SIGN ON NEW PSST	4.00	0.00	4.00	EA	0.00	\$122.50	\$0.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$36,246.00	\$36,246.00
		0030	5002	9029902	MISC.Radar Detection Sensor Relocation	0.00	8.00	8.00	EA	3.00	\$680.00	\$2,040.00
		0040	5003	9039902	MISC.Sign Relocation	0.00	4.00	4.00	EA	4.00	\$315.00	\$1,260.00
Project J8P3192 - Total Value Posted to Date as of Report Generated Date												\$1,997,708.59
J8S3166	0001	1010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.63	\$9,700.00	\$6,111.00	
		1001	1020	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	1,735.40	0.00	1,735.40	TONS	0.00	\$74.60	\$0.00
		0001	1030	4071005	TACK COAT	1,760.00	0.00	1,760.00	GAL	0.00	\$3.75	\$0.00
		0001	1040	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	18,086.00	0.00	18,086.00	SQYD	0.00	\$7.36	\$0.00
		0001	1050	4134000	BITUMINOUS FOG SEAL	480.00	0.00	480.00	GAL	0.00	\$8.00	\$0.00
		0001	1060	4139905	MISC.HIGH FRICTION SURFACE TREATMENT	2,405.00	0.00	2,405.00	SQYD	0.00	\$29.80	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
240419-G05	J8S3166	0001	1070	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	6.60	0.00	6.60	CUYD	0.00	\$1,020.34	\$0.00	
		0001	1080	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	40.00	0.00	40.00	SQYD	0.00	\$102.03	\$0.00	
		0001	1090	6161005	CONSTRUCTION SIGNS	557.00	0.00	557.00	SQFT	0.00	\$7.14	\$0.00	
		0001	1100	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$30.65	\$0.00	
		0001	1110	6161025	CHANNELIZER (TRIM-LINE)	105.00	0.00	105.00	EA	0.00	\$20.45	\$0.00	
		0001	1120	6161030	TYPE 3 MOVEABLE BARRICADE	2.00	0.00	2.00	EA	0.00	\$153.50	\$0.00	
		0001	1130	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$510.25	\$0.00	
		0001	1140	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	0.00	\$1,535.00	\$0.00	
		0001	1150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$140,000.00	\$105,000.00	
		0001	1160	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	148.00	0.00	148.00	LF	0.00	\$18.37	\$0.00	
		0001	1170	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	66.00	0.00	66.00	LF	0.00	\$20.41	\$0.00	
		0001	1180	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	16.00	0.00	16.00	EA	0.00	\$285.70	\$0.00	
		0001	1190	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	16.00	0.00	16.00	EA	0.00	\$204.10	\$0.00	
		0001	1200	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	28.00	0.00	28.00	EA	0.00	\$56.25	\$0.00	
		0001	1210	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	420.00	0.00	420.00	LF	0.00	\$1.02	\$0.00	
		0001	1220	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	15,905.00	0.00	15,905.00	LF	0.00	\$0.31	\$0.00	
		0001	1230	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	21,926.00	0.00	21,926.00	LF	0.00	\$0.31	\$0.00	
		0001	1240	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	35,635.00	0.00	35,635.00	SQYD	0.00	\$1.87	\$0.00	
		0001	1250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,250.00	\$0.00	
		0030	1260	9020834	SIGNAL SIGN, MOUNTING HARDWARE	4.00	0.00	4.00	EA	0.00	\$86.75	\$0.00	
		0030	1270	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM, 4 SENSOR	2.00	0.00	2.00	EA	2.00	\$47,200.00	\$94,400.00	
		0040	1280	9031280	2.5 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	0.00	\$13.52	\$0.00	
		0040	1290	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	2.00	0.00	2.00	EA	0.00	\$112.50	\$0.00	
		0040	1300	9035004A	SH-FLAT SHEET	135.00	0.00	135.00	SQFT	103.00	\$22.75	\$2,343.25	
		Project J8S3166 - Total Value Posted to Date as of Report Generated Date											
	J8S3167	0001	1310	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$6,900.00	\$0.00	
		0001	1320	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	6,989.70	0.00	6,989.70	TONS	6,835.02	\$72.05	\$492,463.19	
		0001	1330	4071005	TACK COAT	7,138.00	0.00	7,138.00	GAL	7,477.00	\$3.75	\$28,038.75	
		0001	1340	4134000	BITUMINOUS FOG SEAL	250.00	0.00	250.00	GAL	0.00	\$6.00	\$0.00	
		0001	1350	6161005	CONSTRUCTION SIGNS	689.00	0.00	689.00	SQFT	96.00	\$7.14	\$685.44	
		0001	1360	6161008	ADVANCED WARNING RAIL SYSTEM	1.00	0.00	1.00	EA	0.00	\$30.65	\$0.00	
		0001	1370	6161025	CHANNELIZER (TRIM-LINE)	250.00	0.00	250.00	EA	200.00	\$20.45	\$4,090.00	
		0001	1380	6161030	TYPE 3 MOVEABLE BARRICADE	2.00	0.00	2.00	EA	2.00	\$153.05	\$306.10	
0001		1390	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$511.00	\$1,022.00		
0001		1400	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$1,535.00	\$6,140.00		
0001		1410	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$28,000.00	\$21,000.00		
0001		1420	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,616.00	0.00	1,616.00	LF	1,228.40	\$18.37	\$22,565.71		
0001		1430	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	183.00	0.00	183.00	LF	33.00	\$18.37	\$606.21		
0001		1440	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	119.00	0.00	119.00	EA	61.00	\$265.50	\$16,195.50		
0001		1450	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	8.00	0.00	8.00	EA	8.00	\$255.10	\$2,040.80		
0001		1460	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	3.00	0.00	3.00	EA	0.00	\$460.00	\$0.00		
0001		1470	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	8.00	0.00	8.00	EA	8.00	\$1,225.00	\$9,800.00		
0001		1480	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	464.00	0.00	464.00	EA	362.00	\$184.00	\$66,608.00		
0001		1490	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	105.00	0.00	105.00	EA	39.00	\$56.25	\$2,193.75		
0001		1500	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	700.00	0.00	700.00	LF	0.00	\$1.02	\$0.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on December 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-G05	J8S3167	0001	1510	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	47,790.00	0.00	47,790.00	LF	35,298.00	\$0.30	\$10,589.40
		0001	1520	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	48,145.00	0.00	48,145.00	LF	3,014.00	\$0.30	\$904.20
		0001	1530	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,553.00	0.00	2,553.00	LF	0.00	\$1.02	\$0.00
		0001	1540	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	10,940.00	0.00	10,940.00	LF	9,175.00	\$0.61	\$5,596.75
		0001	1550	6207001	PAVEMENT MARKING REMOVAL	15,590.00	0.00	15,590.00	LF	949.00	\$0.77	\$730.73
		0001	1560	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	55.00	0.00	55.00	EA	8.00	\$51.10	\$408.80
		0001	1570	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, LANE DROP ARROW LEFT	2.00	0.00	2.00	EA	0.00	\$1,535.00	\$0.00
		0001	1580	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	71,364.00	0.00	71,364.00	SQYD	71,364.00	\$1.16	\$82,782.24
		0001	1590	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,250.00	\$0.00
		0030	1600	9028500	CABLE, LOOP DETECTOR, IN DUCT	2,670.00	0.00	2,670.00	LF	2,664.00	\$6.58	\$17,529.12
		0030	1610	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM, 3 SENSOR	1.00	0.00	1.00	EA	1.00	\$39,500.00	\$39,500.00
		0030	1620	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM, 4 SENSOR	5.00	0.00	5.00	EA	5.00	\$46,750.00	\$233,750.00
		0040	1630	9031280	2.5 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	0.00	\$13.52	\$0.00
		0040	1640	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	2.00	0.00	2.00	EA	0.00	\$390.00	\$0.00
		0040	1650	9035004A	SH-FLAT SHEET	37.00	0.00	37.00	SQFT	0.00	\$21.43	\$0.00
Project J8S3167 - Total Value Posted to Date as of Report Generated Date												\$1,065,546.69
J8S3171	0001	1660	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$13,000.00	\$13,000.00	
	0001	1670	2029903	MISC.SIDEWALK MANICURING	5,000.00	0.00	5,000.00	LF	1,884.00	\$5.10	\$9,608.40	
	0001	1680	2071000	LINEAR GRADING CLASS 1	3.80	0.00	3.80	STA	3.80	\$2,050.00	\$7,790.00	
	0001	1690	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	4,914.00	0.00	4,914.00	LF	7,034.32	\$35.36	\$248,733.56	
	0001	1700	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	2,079.00	0.00	2,079.00	SQYD	3,364.87	\$20.41	\$68,677.00	
	0001	1710	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,765.00	0.00	2,765.00	SQYD	2,792.84	\$20.41	\$57,001.86	
	0001	1720	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	0.00	\$2,050.00	\$0.00	
	0001	1730	6049904	MISC.STEEL PLATES	14.00	0.00	14.00	SQFT	0.00	\$408.14	\$0.00	
	0001	1740	6081010	CONCRETE CURB RAMP	449.80	0.00	449.80	SQYD	552.08	\$163.26	\$90,132.58	
	0001	1750	6081012	TRUNCATED DOMES	576.00	0.00	576.00	SQFT	442.00	\$40.81	\$18,038.02	
	0001	1760	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	156.00	0.00	156.00	LF	156.00	\$89.79	\$14,007.24	
	0001	1770	6085008	PAVED APPROACH, 8 IN.	2,079.00	0.00	2,079.00	SQYD	2,079.00	\$115.25	\$239,604.75	
	0001	1780	6086004	CONCRETE SIDEWALK, 4 IN.	2,315.40	0.00	2,315.40	SQYD	3,556.66	\$62.65	\$222,824.75	
	0001	1790	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	34.00	0.00	34.00	LF	84.60	\$71.42	\$6,042.13	
	0001	1800	6099903	MISC.MODIFIED TYPE A GUTTER	9.00	0.00	9.00	LF	0.00	\$66.32	\$0.00	
	0001	1810	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$2,775.00	\$2,775.00	
	0001	1820	6161005	CONSTRUCTION SIGNS	703.00	0.00	703.00	SQFT	375.00	\$7.14	\$2,677.50	
	0001	1830	6161025	CHANNELIZER (TRIM-LINE)	250.00	0.00	250.00	EA	250.00	\$20.45	\$5,112.50	
	0001	1840	6161030	TYPE 3 MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$153.05	\$1,530.50	
	0001	1850	6161033	DIRECTION INDICATOR BARRICADE	28.00	0.00	28.00	EA	28.00	\$56.20	\$1,573.60	
	0001	1860	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$510.50	\$1,021.00	
	0001	1870	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	25.00	0.00	25.00	EA	25.00	\$154.00	\$3,850.00	
	0001	1880	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$61,500.00	\$46,125.00	
	0001	1890	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00	
	0001	1900	6229903	MISC.SIDEWALK JOINT GRINDING	350.00	0.00	350.00	LF	0.00	\$20.41	\$0.00	
	0001	1910	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.10	\$33,500.00	\$3,350.00	
	0001	1920	8025006	MULCHING	0.60	0.00	0.60	ACRE	0.00	\$8,700.00	\$0.00	
	0001	1930	8031000A	TURF TYPE TALL FESCUE SODDING	6,106.00	0.00	6,106.00	SQYD	4,865.00	\$31.85	\$154,950.25	
	0001	1940	8061006	ALTERNATE DITCH CHECK	250.00	-250.00	0.00	LF	0.00	\$15.82	\$0.00	
	0001	1950	8061007A	CURB INLET CHECK	52.00	-22.00	30.00	EA	30.00	\$194.00	\$5,820.00	
	0001	1960	8061016	SEDIMENT REMOVAL	156.00	0.00	156.00	CUYD	0.00	\$10.20	\$0.00	
	0001	1970	8061017	TEMPORARY SEEDING	0.60	0.00	0.60	ACRE	0.00	\$3,062.00	\$0.00	
	0001	1980	8061019	SILT FENCE	7,405.00	0.00	7,405.00	LF	7,405.00	\$2.96	\$21,918.80	
	0030	1990	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	30.00	0.00	30.00	EA	27.00	\$730.00	\$19,710.00	
	0030	2000	9022708	POST, SIGNAL 8 FT.	24.00	0.00	24.00	EA	22.00	\$1,945.00	\$42,790.00	
	0030	2010	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	38.00	0.00	38.00	EA	35.00	\$1,072.00	\$37,520.00	
	0030	2020	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	530.00	0.00	530.00	LF	503.00	\$40.81	\$20,527.43	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-G05	J8S3171	0030	2030	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	58.00	0.00	58.00	LF	58.00	\$56.12	\$3,254.96
		0030	2040	9028308	CABLE, 16 AWG 2 CONDUCTOR	5,450.00	0.00	5,450.00	LF	4,954.00	\$1.53	\$7,579.62
		0030	2050	9028310	CABLE, 16 AWG 5 CONDUCTOR	5,250.00	0.00	5,250.00	LF	4,959.00	\$1.99	\$9,868.41
		0030	2060	9029100	BASE, CONCRETE	10.60	0.00	10.60	CUYD	10.60	\$1,321.35	\$14,006.31
		0030	2070	9029902	MISC.ADJUSTING PULL BOX	2.00	0.00	2.00	EA	1.00	\$2,160.00	\$2,160.00
		0030	2080	9029902	MISC.PEDESTRIAN PUSHBUTTON EXTENSION	4.00	0.00	4.00	EA	0.00	\$220.00	\$0.00
		0030	2090	9029902	MISC.REMOTE PUSHBUTTON POST	10.00	0.00	10.00	EA	10.00	\$2,300.00	\$23,000.00
		0040	2100	9031280	2.5 IN. PSST POST - 12 GA.	48.00	0.00	48.00	LF	0.00	\$13.52	\$0.00
		0040	2110	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	3.00	0.00	3.00	EA	0.00	\$388.00	\$0.00
		0040	2120	9035069A	SHF-FLAT SHEET FLUORESCENT	52.00	0.00	52.00	SQFT	0.00	\$21.02	\$0.00
		0001	5301	7319902	MISC.Curb Inlet Lid Replacement	0.00	1.00	1.00	EA	1.00	\$6,000.00	\$6,000.00
Project J8S3171 - Total Value Posted to Date as of Report Generated Date												\$1,432,581.17
J8S3224	0001	2130	2022010		REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.06	\$25,400.00	\$1,524.00
		2140	4030103		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	9,790.30	0.00	9,790.30	TONS	0.00	\$72.60	\$0.00
		2150	4071005		TACK COAT	10,075.00	0.00	10,075.00	GAL	0.00	\$3.75	\$0.00
		2160	4133200		ULTRATHIN BONDED WEARING SURFACE, TYPE C	103,315.00	0.00	103,315.00	SQYD	0.00	\$5.89	\$0.00
		2170	6131010		FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	16.20	0.00	16.20	SQYD	0.00	\$306.10	\$0.00
		2180	6131012		SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	2.00	0.00	2.00	SQYD	0.00	\$51.02	\$0.00
		2190	6131013		TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	2.00	0.00	2.00	SQYD	0.00	\$51.02	\$0.00
		2200	6131014		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	72.00	0.00	72.00	LF	0.00	\$20.41	\$0.00
		2210	6131015		DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	60.00	0.00	60.00	EA	0.00	\$20.45	\$0.00
		2220	6132018		FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	34.30	0.00	34.30	CUYD	0.00	\$1,020.34	\$0.00
		2230	6132019		REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	308.80	0.00	308.80	SQYD	0.00	\$102.03	\$0.00
		2240	6161005		CONSTRUCTION SIGNS	1,471.00	0.00	1,471.00	SQFT	985.00	\$7.14	\$7,032.90
		2250	6161008		ADVANCED WARNING RAIL SYSTEM	1.00	0.00	1.00	EA	0.00	\$30.65	\$0.00
		2260	6161025		CHANNELIZER (TRIM-LINE)	250.00	0.00	250.00	EA	0.00	\$20.45	\$0.00
		2270	6161030		TYPE 3 MOVEABLE BARRICADE	4.00	0.00	4.00	EA	0.00	\$153.05	\$0.00
		2280	6161040		FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$510.20	\$0.00
		2290	6161099		CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	5.00	0.00	5.00	EA	0.00	\$1,531.00	\$0.00
		2300	6181000		MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$129,000.00	\$96,750.00
		2310	6200009		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	453.00	0.00	453.00	LF	0.00	\$5.10	\$0.00
		2320	6200015		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,944.00	0.00	1,944.00	LF	0.00	\$17.35	\$0.00
		2330	6200018		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	162.00	0.00	162.00	LF	0.00	\$18.37	\$0.00
		2340	6200021		PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	153.00	0.00	153.00	EA	0.00	\$266.00	\$0.00
		2350	6200033		PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	4.00	0.00	4.00	EA	0.00	\$1,225.00	\$0.00
		2360	6200036		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	461.00	0.00	461.00	EA	0.00	\$184.00	\$0.00
		2370	6200042		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	162.00	0.00	162.00	EA	0.00	\$56.25	\$0.00
		2380	6205901A		4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	36,506.00	0.00	36,506.00	LF	0.00	\$0.21	\$0.00
		2390	6205902A		6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	78,936.00	0.00	78,936.00	LF	0.00	\$0.31	\$0.00
		2400	6205903A		6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	48,291.00	0.00	48,291.00	LF	0.00	\$0.31	\$0.00
		2410	6207001		PAVEMENT MARKING REMOVAL	6,882.00	0.00	6,882.00	LF	0.00	\$1.02	\$0.00
		2420	6207002		PAVEMENT MARKING REMOVAL (SYMBOLS)	3.00	0.00	3.00	EA	0.00	\$102.10	\$0.00
		2430	6221001		COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	202,957.00	0.00	202,957.00	SQYD	0.00	\$1.15	\$0.00
		2440	6274000		CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,225.00	\$0.00
		0030	2450	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM, 3 SENSOR	2.00	0.00	2.00	EA	2.00	\$39,300.00	\$78,600.00
		0030	2460	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM, 4 SENSOR	6.00	0.00	6.00	EA	6.00	\$46,750.00	\$280,500.00
		0040	2470	9031280	2.5 IN. PSST POST - 12 GA.	208.00	0.00	208.00	LF	0.00	\$13.52	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-G05	J8S3224	0040	2480	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	13.00	0.00	13.00	EA	0.00	\$388.00	\$0.00
		0040	2490	9035004A	SH-FLAT SHEET	451.00	0.00	451.00	SQFT	258.00	\$22.75	\$5,869.50
	Project J8S3224 - Total Value Posted to Date as of Report Generated Date											\$470,276.40
240419-G05 Overall - Total Value Posted to Date as of Report Generated Date												\$5,173,967.09



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J8P3192

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	2079903	MISC. GRADING	12/5/25	12/16/25	1	143.00	LF	Linear grading for items posted on 12-5.					
			12/11/25	12/16/25	1	231.50	LF	Linear grading for items posted on 12-5					
0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	12/5/25	12/16/25	1	37.17	SQYD		106+50		107+20		
				12/16/25	2	6.89	SQYD		106+50		107+20		
				12/16/25	3	7.00	SQYD		113+00		114+00		
				12/16/25	4	14.83	SQYD		106+50		107+00		
				12/16/25	5	14.50	SQYD		106+50		107+00		
				12/16/25	6	16.90	SQYD		113+00		114+00		
			12/11/25	12/16/25	1	42.26	SQYD		117+00		118+00		
				12/16/25	2	9.78	SQYD		117+00		118+00		
				12/16/25	3	44.87	SQYD		118+00		119+00		
				12/16/25	4	40.25	SQYD		118+00		119+00		
				12/16/25	5	7.16	SQYD		118+00		119+00		
				12/16/25	6	4.03	SQYD		113+00		114+00		
				12/16/25	7	44.77	SQYD		130+50		131+50		
				12/16/25	8	3.87	SQYD		130+50		131+50		
				12/16/25	9	27.22	SQYD		132+00		133+00		
				12/16/25	10	18.66	SQYD		132+00		133+00		
0110	6081010	CONCRETE CURB RAMP	12/5/25	12/16/25	1	37.17	SQYD		106+50		107+20		
				12/16/25	2	14.83	SQYD		106+50		107+00		
			12/11/25	12/16/25	1	42.26	SQYD		117+00		118+00		
				12/16/25	2	44.87	SQYD		118+00		119+00		
				12/16/25	3	44.77	SQYD		130+50		131+50		
0140	6083008	8 IN. CONCRETE MEDIAN STRIP	12/11/25	12/16/25	1	3.94	SQYD		106+50		107+00		
0160	6086004	CONCRETE SIDEWALK, 4 IN.	12/5/25	12/16/25	1	6.89	SQYD		106+50		107+20		
				12/16/25	2	7.00	SQYD		113+00		114+00		
				12/16/25	3	14.50	SQYD		106+50		107+00		
			12/11/25	12/16/25	1	9.78	SQYD		117+00		118+00		
				12/16/25	2	40.25	SQYD		118+00		119+00		
				12/16/25	3	4.03	SQYD		113+00		114+00		
				12/16/25	4	3.87	SQYD		130+50		131+50		
				12/16/25	5	27.22	SQYD		132+00		133+00		
				12/16/25	6	7.69	SQYD		130+50		131+50		Pin on to remove island cut thru
0170	6086008	CONCRETE SIDEWALK, 8 IN.	12/11/25	12/16/25	1	7.16	SQYD		118+00		119+00		
0190	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	12/5/25	12/16/25	1	11.10	LF		106+50		107+00		
			12/11/25	12/16/25	1	19.00	LF		130+50		131+50		
				12/16/25	2	19.00	LF		132+00		133+00		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P3192	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		14	Jul 1, 2025	SYSTEM	(\$1,192.39)				
					15	Jul 16, 2025	SYSTEM	(\$1,192.39)				
					16	Aug 3, 2025	SYSTEM	(\$1,192.39)				
					17	Aug 18, 2025	SYSTEM	(\$7,831.38)				
					- Total			(\$11,408.55)				
			Material - Total			(\$11,408.55)						
			MaterialCredit		15	Jul 16, 2025	SYSTEM	\$1,192.39				
					16	Aug 3, 2025	SYSTEM	\$1,192.39				
					17	Aug 18, 2025	SYSTEM	\$1,192.39				
					18	Sep 2, 2025	SYSTEM	\$7,831.38				
					- Total			\$11,408.55				
			MaterialCredit - Total			\$11,408.55						
			Price FUEL		14	Jul 1, 2025	SYSTEM	(\$4.96)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					17	Aug 18, 2025	SYSTEM	(\$7.74)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					18	Sep 2, 2025	SYSTEM	(\$14.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					19	Sep 16, 2025	SYSTEM	(\$17.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					20	Oct 1, 2025	SYSTEM	(\$14.23)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					22	Nov 3, 2025	SYSTEM	\$2.47	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					23	Nov 17, 2025	SYSTEM	(\$30.70)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					24	Dec 2, 2025	SYSTEM	(\$22.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					25	Dec 16, 2025	SYSTEM	(\$9.90)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total			(\$119.14)				
			Price FUEL - Total			(\$119.14)						
			0060 - Total								(\$119.14)	
			0070	TYPE 5 AGGREGATE FOR BASE	Overrun	Overrun	22	Nov 3, 2025	SYSTEM	(\$1,932.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							23	Nov 17, 2025	SYSTEM	\$1,932.94	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.36818 - 20.41000, 'is applied (if non-zero).	
							Overrun - Total			\$0.00		
					Overrun - Total			\$0.00				
					Price FUEL		18	Sep 2, 2025	SYSTEM	(\$1.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							19	Sep 16, 2025	SYSTEM	(\$17.26)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							20	Oct 1, 2025	SYSTEM	(\$17.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							21	Oct 16, 2025	SYSTEM	(\$28.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							22	Nov 3, 2025	SYSTEM	(\$26.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							23	Nov 17, 2025	SYSTEM	\$8.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							24	Dec 2, 2025	SYSTEM	(\$0.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8P3192	0070	TYPE 5 AGGREGATE FOR BASE	Price FUEL	- Total				(\$83.04)	
			Price FUEL - Total					(\$83.04)	
			0070 - Total						(\$83.04)
	0150	PAVED APPROACH, 8 IN.	Material		17	Aug 18, 2025	SYSTEM	(\$37,843.20)	
				- Total				(\$37,843.20)	
			Material - Total					(\$37,843.20)	
			MaterialCredit		18	Sep 2, 2025	SYSTEM	\$37,843.20	
				- Total				\$37,843.20	
			MaterialCredit - Total					\$37,843.20	
			Price FUEL		17	Aug 18, 2025	SYSTEM	(\$30.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					18	Sep 2, 2025	SYSTEM	(\$58.86)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					19	Sep 16, 2025	SYSTEM	(\$68.23)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					20	Oct 1, 2025	SYSTEM	(\$56.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					23	Nov 17, 2025	SYSTEM	(\$19.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					24	Dec 2, 2025	SYSTEM	(\$3.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$237.18)	
			Price FUEL - Total					(\$237.18)	
			0150 - Total						(\$237.18)
	0160	CONCRETE SIDEWALK, 4 IN.	Material		19	Sep 16, 2025	SYSTEM	(\$30,479.23)	
				- Total				(\$30,479.23)	
			Material - Total					(\$30,479.23)	
			MaterialCredit		20	Oct 1, 2025	SYSTEM	\$30,479.23	
				- Total				\$30,479.23	
			MaterialCredit - Total					\$30,479.23	
			0160 - Total						\$0.00
	0470	MISC. METAL PIPE	Material		19	Sep 16, 2025	SYSTEM	(\$1,683.55)	
					20	Oct 1, 2025	SYSTEM	(\$1,683.55)	
					21	Oct 16, 2025	SYSTEM	(\$1,683.55)	
			- Total					(\$5,050.65)	
			Material - Total					(\$5,050.65)	
			MaterialCredit		20	Oct 1, 2025	SYSTEM	\$1,683.55	
					21	Oct 16, 2025	SYSTEM	\$1,683.55	
					22	Nov 3, 2025	SYSTEM	\$1,683.55	
			- Total					\$5,050.65	
			MaterialCredit - Total					\$5,050.65	
			0470 - Total						\$0.00
	0650	SIGNAL HEAD, TYPE 3S	Construction Stockpile		6	Mar 3, 2025	SYSTEM	(\$958.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Apr 2, 2025	SYSTEM	(\$1,916.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					16	Aug 3, 2025	SYSTEM	(\$1,916.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8P3192	0650	SIGNAL HEAD, TYPE 3S	Construction Stockpile	- Total				(\$4,790.00)	
			Construction Stockpile - Total				(\$4,790.00)		
			Construction Stockpile STMI		4	Feb 3, 2025	SYSTEM	\$4,790.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$4,790.00		
			Construction Stockpile STMI - Total				\$4,790.00		
			0650 - Total				\$0.00		
	0660	SIGNAL HEAD, TYPE 3B	Construction Stockpile		8	Apr 2, 2025	SYSTEM	(\$2,576.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$2,576.00)		
			Construction Stockpile - Total				(\$2,576.00)		
			Construction Stockpile STMI		4	Feb 3, 2025	SYSTEM	\$2,576.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$2,576.00		
			Construction Stockpile STMI - Total				\$2,576.00		
			Overrun	Overrun	9	Apr 16, 2025	SYSTEM	(\$2,450.00)	
					11	May 16, 2025	SYSTEM	(\$2,450.00)	
					13	Jun 16, 2025	SYSTEM	(\$2,450.00)	
					16	Aug 3, 2025	SYSTEM	\$7,350.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,1225.00000 - 1225.00000,' is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			0660 - Total				\$0.00		
			0670	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM
	- Total				\$10,585.00				
	Construction Stockpile STMI - Total				\$10,585.00				
	0670 - Total				\$10,585.00				
	0700	POST, SIGNAL 8 FT.	Construction Stockpile		15	Jul 16, 2025	SYSTEM	(\$575.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$575.00)		
			Construction Stockpile - Total				(\$575.00)		
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$13,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$13,800.00		
			Construction Stockpile STMI - Total				\$13,800.00		
			0700 - Total				\$13,225.00		
	0720	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile		3	Jan 16, 2025	SYSTEM	(\$20,125.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					5	Feb 18, 2025	SYSTEM	(\$13,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Mar 3, 2025	SYSTEM	(\$2,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Mar 17, 2025	SYSTEM	(\$5,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					14	Jul 1, 2025	SYSTEM	(\$1,150.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					15	Jul 16, 2025	SYSTEM	(\$1,150.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$44,275.00)	
			Construction Stockpile - Total				(\$44,275.00)		
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$81,075.00	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8P3192	0720	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile STMI	- Total				\$81,075.00	
				Construction Stockpile STMI - Total				\$81,075.00	
			0720 - Total						
	0790	CABLE, 16 AWG 7 CONDUCTOR	Overrun	Overrun	8	Apr 2, 2025	SYSTEM	(\$105.80)	
					9	Apr 16, 2025	SYSTEM	(\$943.00)	
					16	Aug 3, 2025	SYSTEM	\$1,048.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.30000 - 2.30000', is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
			0790 - Total						
	0810	POWER SUPPLY ASSEMBLY, TYPE 2	Overrun	Overrun	7	Mar 17, 2025	SYSTEM	(\$7,835.00)	
					12	Jun 2, 2025	SYSTEM	\$7,835.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '7835.00000 - 7835.00000', is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
			0810 - Total						
	0890	MISC.	Construction Stockpile		5	Feb 18, 2025	SYSTEM	(\$9,163.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Mar 3, 2025	SYSTEM	(\$1,617.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Mar 17, 2025	SYSTEM	(\$2,156.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					15	Jul 16, 2025	SYSTEM	(\$1,078.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$14,014.00)		
			Construction Stockpile - Total				(\$14,014.00)		
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$23,177.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$23,177.00
			Construction Stockpile STMI - Total				\$23,177.00		
			0890 - Total						
	0910	MISC.	Construction Stockpile		4	Feb 3, 2025	SYSTEM	(\$4,940.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				(\$4,940.00)
			Construction Stockpile - Total				(\$4,940.00)		
			Construction Stockpile STMI		4	Feb 3, 2025	SYSTEM	\$4,940.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$4,940.00
			Construction Stockpile STMI - Total				\$4,940.00		
			Material		4	Feb 3, 2025	SYSTEM	(\$4,940.00)	
					4	Feb 3, 2025	SYSTEM	\$4,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user younge2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
			0910 - Total						
	0980	SH-FLAT SHEET	Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$1,969.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$1,969.00
			Construction Stockpile STMI - Total				\$1,969.00		
	0980 - Total							\$1,969.00	



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P3192	0990	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$3,190.24	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$3,190.24				
			Construction Stockpile STMI - Total				\$3,190.24					
			0990 - Total				\$3,190.24					
	J8P3192 - Total								\$74,492.88			
J8S3166	1300	SH-FLAT SHEET	Construction Stockpile		8	Apr 2, 2025	SYSTEM	(\$724.95)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					11	May 16, 2025	SYSTEM	(\$196.90)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$921.85)				
			Construction Stockpile - Total				(\$921.85)					
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$1,208.25	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$1,208.25				
		Construction Stockpile STMI - Total				\$1,208.25						
		1300 - Total								\$286.40		
	J8S3166 - Total								\$286.40			
	J8S3167	1320	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	16	Aug 3, 2025	younge2	(\$13,465.52)			
17						Aug 18, 2025	younge2	(\$4,194.46)				
ACAD - Total					(\$17,659.98)							
Other Item Adjustment - Total					(\$17,659.98)							
Price FUEL						16	Aug 3, 2025	SYSTEM	(\$3,737.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						17	Aug 18, 2025	SYSTEM	(\$846.18)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total				(\$4,583.54)				
				Price FUEL - Total				(\$4,583.54)				
1320 - Total								(\$22,243.52)				
1330				TACK COAT	Material		16	Aug 3, 2025	SYSTEM	(\$20,756.25)		
						- Total				(\$20,756.25)		
						Material - Total				(\$20,756.25)		
		MaterialCredit			17	Aug 18, 2025	SYSTEM	\$20,756.25				
			- Total				\$20,756.25					
			MaterialCredit - Total				\$20,756.25					
		Overrun	Overrun		17	Aug 18, 2025	SYSTEM	(\$1,271.25)				
					Overrun - Total				(\$1,271.25)			
			Overrun - Total				(\$1,271.25)					
			1330 - Total								(\$1,271.25)	
1510		6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		18	Sep 2, 2025	SYSTEM	(\$10,589.40)				
				19	Sep 16, 2025	SYSTEM	(\$10,589.40)					
				20	Oct 1, 2025	SYSTEM	(\$10,589.40)					
				21	Oct 16, 2025	SYSTEM	(\$10,589.40)					
				22	Nov 3, 2025	SYSTEM	(\$10,589.40)					
				23	Nov 17, 2025	SYSTEM	(\$10,589.40)					
				24	Dec 2, 2025	SYSTEM	(\$10,589.40)					



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8S3167	1510	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		25	Dec 16, 2025	SYSTEM	(\$10,589.40)			
				- Total				(\$84,715.20)			
			Material - Total				(\$84,715.20)				
			MaterialCredit		19	Sep 16, 2025	SYSTEM	\$10,589.40			
					20	Oct 1, 2025	SYSTEM	\$10,589.40			
					21	Oct 16, 2025	SYSTEM	\$10,589.40			
					22	Nov 3, 2025	SYSTEM	\$10,589.40			
					23	Nov 17, 2025	SYSTEM	\$10,589.40			
					24	Dec 2, 2025	SYSTEM	\$10,589.40			
					25	Dec 16, 2025	SYSTEM	\$10,589.40			
				- Total				\$74,125.80			
			MaterialCredit - Total				\$74,125.80				
			1510 - Total							(\$10,589.40)	
			1520	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		17	Aug 18, 2025	SYSTEM	(\$904.20)	
		18				Sep 2, 2025	SYSTEM	(\$904.20)			
		19				Sep 16, 2025	SYSTEM	(\$904.20)			
		20				Oct 1, 2025	SYSTEM	(\$904.20)			
		21				Oct 16, 2025	SYSTEM	(\$904.20)			
		22				Nov 3, 2025	SYSTEM	(\$904.20)			
		23				Nov 17, 2025	SYSTEM	(\$904.20)			
		24				Dec 2, 2025	SYSTEM	(\$904.20)			
		25				Dec 16, 2025	SYSTEM	(\$904.20)			
	- Total					(\$8,137.80)					
	Material - Total				(\$8,137.80)						
	MaterialCredit				18	Sep 2, 2025	SYSTEM	\$904.20			
		19			Sep 16, 2025	SYSTEM	\$904.20				
		20			Oct 1, 2025	SYSTEM	\$904.20				
		21			Oct 16, 2025	SYSTEM	\$904.20				
		22			Nov 3, 2025	SYSTEM	\$904.20				
		23			Nov 17, 2025	SYSTEM	\$904.20				
		24			Dec 2, 2025	SYSTEM	\$904.20				
		25			Dec 16, 2025	SYSTEM	\$904.20				
- Total					\$7,233.60						
MaterialCredit - Total					\$7,233.60						
1520 - Total							(\$904.20)				
1650	SH-FLAT SHEET	Construction		3	Jan 16,	SYSTEM	\$331.15	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8S3167	1650	SH-FLAT SHEET	Stockpile STMI			2025				
				- Total				\$331.15		
				Construction Stockpile STMI - Total				\$331.15		
	1650 - Total				\$331.15					
J8S3167 - Total								(\$34,677.22)		
J8S3171	1680	LINEAR GRADING CLASS 1	Overrun	Overrun	7	Mar 17, 2025	SYSTEM	(\$61.50)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2050.00000 - 2050.00000, 'is applied (if non-zero).	
					8	Apr 2, 2025	SYSTEM	\$61.50		
				Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
	1680 - Total				\$0.00					
	1690	MISC. GRADING	Overrun	Overrun	12	Jun 2, 2025	SYSTEM	(\$3,759.48)		
					13	Jun 16, 2025	SYSTEM	(\$2,475.20)		
					14	Jul 1, 2025	SYSTEM	(\$5,869.76)		
					15	Jul 16, 2025	SYSTEM	(\$2,227.68)		
					16	Aug 3, 2025	SYSTEM	(\$9,653.28)		
22					Nov 3, 2025	SYSTEM	(\$50,989.12)			
Overrun - Total					(\$74,974.52)					
Overrun - Total					(\$74,974.52)					
1690 - Total				(\$74,974.52)						
1700	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		4	Feb 3, 2025	SYSTEM	(\$13,755.32)			
				5	Feb 18, 2025	SYSTEM	(\$15,293.83)			
				6	Mar 3, 2025	SYSTEM	(\$15,293.83)			
				7	Mar 17, 2025	SYSTEM	(\$27,168.77)			
				8	Apr 2, 2025	SYSTEM	(\$39,402.93)			
				9	Apr 16, 2025	SYSTEM	(\$45,703.50)			
				10	May 2, 2025	SYSTEM	(\$51,293.80)			
				- Total				(\$207,911.98)		
				Material - Total				(\$207,911.98)		
				MaterialCredit		5	Feb 18, 2025	SYSTEM	\$13,755.32	
		6	Mar 3, 2025			SYSTEM	\$15,293.83			
		7	Mar 17, 2025			SYSTEM	\$15,293.83			
		8	Apr 2, 2025			SYSTEM	\$27,168.77			
		9	Apr 16, 2025			SYSTEM	\$39,402.93			
		10	May 2, 2025			SYSTEM	\$45,703.50			
11	May 16, 2025	SYSTEM	\$51,293.80							
- Total				\$207,911.98						
MaterialCredit - Total				\$207,911.98						



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8S3171	1700	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Overrun	Overrun	9	Apr 16, 2025	SYSTEM	(\$3,262.22)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					9	Apr 16, 2025	SYSTEM	\$3,262.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user netzee1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					10	May 2, 2025	SYSTEM	(\$8,836.65)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					10	May 2, 2025	SYSTEM	\$8,836.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user younge2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					11	May 16, 2025	SYSTEM	(\$15,569.81)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					12	Jun 2, 2025	SYSTEM	(\$3,383.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					13	Jun 16, 2025	SYSTEM	(\$892.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					14	Jul 1, 2025	SYSTEM	(\$1,861.85)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					15	Jul 16, 2025	SYSTEM	(\$855.86)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					16	Aug 3, 2025	SYSTEM	(\$3,598.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					Overrun - Total			(\$26,161.82)				
					Overrun - Total			(\$26,161.82)				
					Price FUEL		3	Jan 16, 2025	SYSTEM	(\$23.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							4	Feb 3, 2025	SYSTEM	(\$19.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							5	Feb 18, 2025	SYSTEM	(\$4.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							7	Mar 17, 2025	SYSTEM	(\$34.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			8	Apr 2, 2025			SYSTEM	(\$35.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			9	Apr 16, 2025			SYSTEM	(\$17.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			10	May 2, 2025			SYSTEM	(\$15.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			11	May 16, 2025			SYSTEM	(\$25.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			12	Jun 2, 2025			SYSTEM	(\$12.90)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			13	Jun 16, 2025			SYSTEM	(\$3.69)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			14	Jul 1, 2025			SYSTEM	(\$7.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			15	Jul 16, 2025			SYSTEM	(\$1.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			16	Aug 3, 2025	SYSTEM	(\$5.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
			- Total			(\$205.89)						
			Price FUEL - Total			(\$205.89)						
			1700 - Total								(\$26,367.71)	
			1710	TYPE 5 AGGREGATE FOR BASE	Overrun	Overrun	22	Nov 3, 2025	SYSTEM	(\$567.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							Overrun - Total			(\$567.05)		
					Overrun - Total			(\$567.05)				
					Price FUEL		2	Jan 2, 2025	SYSTEM	(\$4.27)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							3	Jan 16, 2025	SYSTEM	(\$6.22)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							4	Feb 3, 2025	SYSTEM	(\$22.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3171	1710	TYPE 5 AGGREGATE FOR BASE	Price FUEL			2025			
					5	Feb 18, 2025	SYSTEM	(\$1.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Mar 17, 2025	SYSTEM	(\$6.87)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Apr 2, 2025	SYSTEM	(\$13.82)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					12	Jun 2, 2025	SYSTEM	(\$17.66)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					13	Jun 16, 2025	SYSTEM	(\$13.67)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					14	Jul 1, 2025	SYSTEM	(\$26.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					15	Jul 16, 2025	SYSTEM	(\$6.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					16	Aug 3, 2025	SYSTEM	(\$9.65)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					22	Nov 3, 2025	SYSTEM	(\$29.66)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$157.95)	
					Price FUEL - Total			(\$157.95)	
	1710 - Total			(\$725.00)					
	1740	CONCRETE CURB RAMP	Material		2	Jan 2, 2025	SYSTEM	(\$8,597.27)	
					3	Jan 16, 2025	SYSTEM	(\$8,597.27)	
			- Total			(\$17,194.54)			
			Material - Total			(\$17,194.54)			
MaterialCredit				3	Jan 16, 2025	SYSTEM	\$8,597.27		
				4	Feb 3, 2025	SYSTEM	\$8,597.27		
- Total			\$17,194.54						
MaterialCredit - Total			\$17,194.54						
Overrun			Overrun	15	Jul 16, 2025	SYSTEM	(\$2,690.52)		
				16	Aug 3, 2025	SYSTEM	(\$12,538.36)		
				22	Nov 3, 2025	SYSTEM	(\$1,469.34)		
Overrun - Total			(\$16,698.22)						
Overrun - Total			(\$16,698.22)						
1740 - Total			(\$16,698.22)						
1760			SIDEWALK HAND-RAILING WITHOUT BALUSTERS	Material		13	Jun 16, 2025	SYSTEM	(\$14,007.24)
	13	Jun 16, 2025				SYSTEM	\$14,007.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user younge2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	- Total			\$0.00					
	Material - Total			\$0.00					
1760 - Total			\$0.00						
1770	PAVED APPROACH, 8 IN.	Material		3	Jan 16, 2025	SYSTEM	(\$11,409.75)		
				4	Feb 3, 2025	SYSTEM	(\$52,611.62)		
				5	Feb 18, 2025	SYSTEM	(\$54,916.62)		
				6	Mar 3, 2025	SYSTEM	(\$54,916.62)		
				7	Mar 17, 2025	SYSTEM	(\$68,183.05)		



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8S3171	1770	PAVED APPROACH, 8 IN.	Material			2025					
				8	Apr 2, 2025	SYSTEM	(\$92,932.99)				
				8	Apr 2, 2025	SYSTEM	\$92,932.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user netzee1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				- Total			(\$242,037.66)				
			Material - Total			(\$242,037.66)					
			MaterialCredit		4	Feb 3, 2025	SYSTEM	\$11,409.75			
					5	Feb 18, 2025	SYSTEM	\$52,611.62			
					6	Mar 3, 2025	SYSTEM	\$54,916.62			
					7	Mar 17, 2025	SYSTEM	\$54,916.62			
					8	Apr 2, 2025	SYSTEM	\$68,183.05			
				- Total			\$242,037.66				
			MaterialCredit - Total			\$242,037.66					
			Overrun	Overrun	16	Aug 3, 2025	SYSTEM	(\$2,472.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					17	Aug 18, 2025	SYSTEM	\$2,472.79	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',115.12058 - 115.25000, 'is applied (if non-zero).		
				Overrun - Total			\$0.00				
			Overrun - Total			\$0.00					
			Price FUEL		3	Jan 16, 2025	SYSTEM	(\$24.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					4	Feb 3, 2025	SYSTEM	(\$89.88)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					5	Feb 18, 2025	SYSTEM	(\$4.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					7	Mar 17, 2025	SYSTEM	(\$27.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					8	Apr 2, 2025	SYSTEM	(\$51.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					10	May 2, 2025	SYSTEM	(\$22.11)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					12	Jun 2, 2025	SYSTEM	(\$70.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					13	Jun 16, 2025	SYSTEM	(\$54.66)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					14	Jul 1, 2025	SYSTEM	(\$104.85)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					15	Jul 16, 2025	SYSTEM	(\$25.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					16	Aug 3, 2025	SYSTEM	(\$38.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					17	Aug 18, 2025	SYSTEM	\$2.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total			(\$512.22)				
				Price FUEL - Total			(\$512.22)				
			1770 - Total								(\$512.22)
			1780	CONCRETE SIDEWALK, 4 IN.	Material		2	Jan 2, 2025	SYSTEM	(\$870.84)	
							3	Jan 16, 2025	SYSTEM	(\$24,051.34)	
					- Total			(\$24,922.18)			
					Material - Total			(\$24,922.18)			
					MaterialCredit		3	Jan 16,	SYSTEM	\$870.84	



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3171	1780	CONCRETE SIDEWALK, 4 IN.	MaterialCredit			2025			
					4	Feb 3, 2025	SYSTEM	\$24,051.34	
				- Total				\$24,922.18	
			MaterialCredit - Total				\$24,922.18		
			Overrun	Overrun	11	May 16, 2025	SYSTEM	(\$11,337.14)	
					12	Jun 2, 2025	SYSTEM	(\$10,074.12)	
					13	Jun 16, 2025	SYSTEM	(\$1,854.44)	
					14	Jul 1, 2025	SYSTEM	(\$4,611.04)	
					16	Aug 3, 2025	SYSTEM	(\$6,058.26)	
					22	Nov 3, 2025	SYSTEM	(\$43,829.94)	
					Overrun - Total				(\$77,764.94)
			Overrun - Total				(\$77,764.94)		
	1780 - Total							(\$77,764.94)	
	1790	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		2	Jan 2, 2025	SYSTEM	(\$399.95)	
					3	Jan 16, 2025	SYSTEM	(\$399.95)	
					4	Feb 3, 2025	SYSTEM	(\$2,542.55)	
					5	Feb 18, 2025	SYSTEM	(\$3,042.49)	
- Total				(\$6,384.94)					
Material - Total				(\$6,384.94)					
MaterialCredit				3	Jan 16, 2025	SYSTEM	\$399.95		
				4	Feb 3, 2025	SYSTEM	\$399.95		
				5	Feb 18, 2025	SYSTEM	\$2,542.55		
				6	Mar 3, 2025	SYSTEM	\$3,042.49		
- Total				\$6,384.94					
MaterialCredit - Total				\$6,384.94					
Overrun			Overrun	4	Feb 3, 2025	SYSTEM	(\$114.27)		
				4	Feb 3, 2025	SYSTEM	\$114.27	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user younge2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				5	Feb 18, 2025	SYSTEM	(\$614.21)		
				5	Feb 18, 2025	SYSTEM	\$614.21	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user younge2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				6	Mar 3, 2025	SYSTEM	(\$614.21)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				7	Mar 17, 2025	SYSTEM	(\$285.68)		
				16	Aug 3, 2025	SYSTEM	(\$2,713.96)		
Overrun - Total				(\$3,613.85)					
Overrun - Total				(\$3,613.85)					
1790 - Total							(\$3,613.85)		
1810	TRUCK MOUNTED	Material		16	Aug 3, 2025	SYSTEM	(\$2,775.00)		



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3171	1810	ATTENUATOR (TMA)	Material	- Total				(\$2,775.00)	
			Material - Total					(\$2,775.00)	
			MaterialCredit		17	Aug 18, 2025	SYSTEM	\$2,775.00	
			- Total					\$2,775.00	
			MaterialCredit - Total					\$2,775.00	
			1810 - Total					\$0.00	
	1820	CONSTRUCTION SIGNS	Overrun	Overrun	2	Jan 2, 2025	SYSTEM	(\$1,813.56)	
					3	Jan 16, 2025	SYSTEM	\$1,813.56	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '7.14000 - 7.14000', is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
			1820 - Total					\$0.00	
	1950	CURB INLET CHECK	Material		3	Jan 16, 2025	SYSTEM	(\$1,940.00)	
					3	Jan 16, 2025	SYSTEM	\$1,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user netzee1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
			Overrun	Overrun	12	Jun 2, 2025	SYSTEM	(\$776.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Jun 2, 2025	SYSTEM	\$776.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user netzee1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Jun 16, 2025	SYSTEM	(\$776.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Jun 16, 2025	SYSTEM	\$776.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user younge2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					14	Jul 1, 2025	SYSTEM	(\$776.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					14	Jul 1, 2025	SYSTEM	\$776.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user younge2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					15	Jul 16, 2025	SYSTEM	(\$776.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					15	Jul 16, 2025	SYSTEM	\$776.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user younge2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				Overrun - Total				\$0.00	
			Overrun - Total					\$0.00	
			1950 - Total					\$0.00	
	1990	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Construction Stockpile		6	Mar 3, 2025	SYSTEM	(\$1,825.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Mar 17, 2025	SYSTEM	(\$2,920.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Apr 2, 2025	SYSTEM	(\$730.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					14	Jul 1, 2025	SYSTEM	(\$365.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					17	Aug 18, 2025	SYSTEM	(\$4,015.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$9,855.00)	
			Construction Stockpile - Total					(\$9,855.00)	
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$10,950.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$10,950.00	
			Construction Stockpile STMI - Total					\$10,950.00	



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8S3171	1990 - Total								\$1,095.00		
	2000	POST, SIGNAL 8 FT.	Construction Stockpile		6	Mar 3, 2025	SYSTEM	(\$2,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					7	Mar 17, 2025	SYSTEM	(\$4,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					11	May 16, 2025	SYSTEM	(\$1,725.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					14	Jul 1, 2025	SYSTEM	(\$575.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					17	Aug 18, 2025	SYSTEM	(\$2,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$12,650.00)	
			Construction Stockpile - Total						(\$12,650.00)		
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$13,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$13,800.00	
			Construction Stockpile STMI - Total						\$13,800.00		
	2000 - Total								\$1,150.00		
	2010	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile		4	Feb 3, 2025	SYSTEM	(\$4,448.68)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					5	Feb 18, 2025	SYSTEM	(\$635.53)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					6	Mar 3, 2025	SYSTEM	(\$635.53)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					7	Mar 17, 2025	SYSTEM	(\$5,084.21)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					8	Apr 2, 2025	SYSTEM	(\$3,813.16)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					14	Jul 1, 2025	SYSTEM	(\$635.52)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					17	Aug 18, 2025	SYSTEM	(\$5,084.21)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					21	Oct 16, 2025	SYSTEM	(\$1,906.58)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$22,243.42)	
			Construction Stockpile - Total						(\$22,243.42)		
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$24,150.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$24,150.00	
			Construction Stockpile STMI - Total						\$24,150.00		
			2010 - Total								\$1,906.58
	2060	BASE, CONCRETE	Material		6	Mar 3, 2025	SYSTEM	(\$4,069.76)			
				- Total						(\$4,069.76)	
			Material - Total						(\$4,069.76)		
			MaterialCredit		7	Mar 17, 2025	SYSTEM	\$4,069.76			
				- Total						\$4,069.76	
			MaterialCredit - Total						\$4,069.76		
	2060 - Total								\$0.00		
	2090	MISC.	Construction Stockpile		5	Feb 18, 2025	SYSTEM	(\$539.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					7	Mar 17, 2025	SYSTEM	(\$1,078.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					11	May 16, 2025	SYSTEM	(\$2,156.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					14	Jul 1, 2025	SYSTEM	(\$539.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					17	Aug 18,	SYSTEM	(\$539.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8S3171	2090	MISC.	Construction Stockpile			2025					
					21	Oct 16, 2025	SYSTEM	(\$539.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				(\$5,390.00)			
			Construction Stockpile - Total				(\$5,390.00)				
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$5,390.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$5,390.00			
			Construction Stockpile STMI - Total				\$5,390.00				
			2090 - Total				\$0.00				
			2120	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$528.32	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total				\$528.32	
	Construction Stockpile STMI - Total				\$528.32						
	2120 - Total				\$528.32						
	5301	MISC. MANHOLES AND DROP INLETS	Material		12	Jun 2, 2025	SYSTEM	(\$6,000.00)			
					13	Jun 16, 2025	SYSTEM	(\$6,000.00)			
				- Total				(\$12,000.00)			
			Material - Total				(\$12,000.00)				
			MaterialCredit		13	Jun 16, 2025	SYSTEM	\$6,000.00			
					14	Jul 1, 2025	SYSTEM	\$6,000.00			
			- Total				\$12,000.00				
			MaterialCredit - Total				\$12,000.00				
5301 - Total				\$0.00							
J8S3171 - Total				(\$195,976.56)							
J8S3224	2490	SH-FLAT SHEET	Construction Stockpile		8	Apr 2, 2025	SYSTEM	(\$160.99)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					11	May 16, 2025	SYSTEM	(\$2,146.58)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				(\$2,307.57)			
			Construction Stockpile - Total				(\$2,307.57)				
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$4,033.77	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$4,033.77			
			Construction Stockpile STMI - Total				\$4,033.77				
			2490 - Total				\$1,726.20				
J8S3224 - Total				\$1,726.20							
Overall - Total				(\$154,148.30)							



Contract Adjustments for Contract - 240419-G05

There are no contract adjustments to display for this contract.