



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on April 5, 2025

Pay Estimate Created Date: April 2, 2025

Progress Estimate Number 8	Contract ID 240419-G05 Prime Contractor Blevins Asphalt Construction Company	Pay Period Start March 16, 2025 Pay Period End April 1, 2025	Original Contract Amount \$9,389,460.01 Net Change Order Amount \$0.00 Current Contract Amount \$9,389,460.01
-------------------------------	---	---	--

Approval Date	By User
April 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by netzee1
April 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by gripkd
April 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2026	June 30, 2026		22.56%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 1, 2024	May 1, 2024	
Letting Date	April 19, 2024	April 19, 2024	
Notice to Proceed Date	June 3, 2024	June 3, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 8

	This Estimate	Previous	To Date
240419-G05			
Total Posted Items Pay	\$358,649.13	\$1,759,658.38	\$2,118,307.51
Gross Item Adjustments	\$45,882.60	\$16,627.05	\$62,509.65
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,776,285.43	\$2,180,817.16
Contract Total Payable This Estimate:	\$404,531.73		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8P3192	0650	9020213	SIGNAL HEAD, TYPE 3S	EA	\$1,100.000	4	\$4,400.00
	0660	9020513	SIGNAL HEAD, TYPE 3B	EA	\$1,225.000	4	\$4,900.00
	0710	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	EA	\$12,755.000	2	\$25,510.00
	0750	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	LF	\$56.120	111	\$6,229.32
	0790	9028311	CABLE, 16 AWG 7 CONDUCTOR	LF	\$2.300	1,826	\$4,199.80
	0850	9028820	PULL BOX, CONCRETE, STANDARD	EA	\$5,550.000	1	\$5,550.00
	0860	9029100	BASE, CONCRETE	CUYD	\$1,392.770	2.88	\$4,011.18
	0870	9029902	MISC.2070 CONTROLLER	EA	\$31,500.000	1	\$31,500.00
Project J8P3192 - Total							\$86,300.30
J8S3166	1010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$9,700.000	0.63	\$6,111.00
	1300	9035004A	SH-FLAT SHEET	SQFT	\$22.750	81	\$1,842.75
Project J8S3166 - Total							\$7,953.75
J8S3167	1610	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM, 3 SENSOR	EA	\$39,500.000	1	\$39,500.00
	1620	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM, 4 SENSOR	EA	\$46,750.000	1	\$46,750.00
Project J8S3167 - Total							\$86,250.00
J8S3171	1680	2071000	LINEAR GRADING CLASS 1	STA	\$2,050.000	-2.071	(\$4,245.55)
	1690	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	LF	\$35.360	1,132	\$40,027.52



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on April 5, 2025

Pay Estimate Created Date: April 2, 2025

Progress Estimate Number 8	Contract ID 240419-G05 Prime Contractor Blevins Asphalt Construction Company	Pay Period Start March 16, 2025 Pay Period End April 1, 2025	Original Contract Amount \$9,389,460.01 Net Change Order Amount \$0.00 Current Contract Amount \$9,389,460.01
-------------------------------	---	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8S3171	1700	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$20.410	599.42	\$12,234.16
	1710	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$20.410	231.55	\$4,725.94
	1740	6081010	CONCRETE CURB RAMP	SQYD	\$163.260	63.7	\$10,399.66
	1770	6085008	PAVED APPROACH, 8 IN.	SQYD	\$115.250	214.75	\$24,749.94
	1780	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$62.650	552.52	\$34,615.38
	1930	8031000A	TURF TYPE TALL FESCUE SODDING	SQYD	\$31.850	1,200	\$38,220.00
	1950	8061007A	CURB INLET CHECK	EA	\$194.000	20	\$3,880.00
	1980	8061019	SILT FENCE	LF	\$2.960	248	\$734.08
	1990	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	EA	\$730.000	2	\$1,460.00
	2010	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	EA	\$1,072.000	6	\$6,432.00
	2040	9028308	CABLE, 16 AWG 2 CONDUCTOR	LF	\$1.530	1,351	\$2,067.03
	2050	9028310	CABLE, 16 AWG 5 CONDUCTOR	LF	\$1.990	458	\$911.42
Project J8S3171 - Total							\$176,211.58
J8S3224	2130	2022010	REMOVAL OF IMPROVEMENTS	LS	\$25,400.000	0.06	\$1,524.00
	2490	9035004A	SH-FLAT SHEET	SQFT	\$22.750	18	\$409.50
Project J8S3224 - Total							\$1,933.50
Overall - Total							\$358,649.13

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8P3192	0650	SIGNAL HEAD, TYPE 3S	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,916.00)
	0660	SIGNAL HEAD, TYPE 3B	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,576.00)
	0790	CABLE, 16 AWG 7 CONDUCTOR	Overrun			-46	\$2.30	(\$105.80)
J8S3166	1300	SH-FLAT SHEET	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$724.95)
J8S3171	1680	LINEAR GRADING CLASS 1	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,2050.00000 - 2050.00000, 'is applied (if non-zero).	0.03	\$2,050.00	\$61.50
	1700	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	599.42	(\$0.06)	(\$35.79)
	1700	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit			1,331.15	\$20.41	\$27,168.77
	1700	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-1,930.57	\$20.41	(\$39,402.93)
	1710	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	231.55	(\$0.06)	(\$13.82)
	1770	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	214.75	(\$0.24)	(\$51.28)
	1770	PAVED APPROACH, 8 IN.	MaterialCredit			591.61	\$115.25	\$68,183.05
	1770	PAVED APPROACH, 8 IN.	Material			-806.36	\$115.25	(\$92,932.99)
	1770	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-	806.36	\$115.25	\$92,932.99



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on April 5, 2025

Pay Estimate Created Date: April 2, 2025

Progress Estimate Number 8		Contract ID 240419-G05 Prime Contractor Blevins Asphalt Construction Company	Pay Period Start March 16, 2025 Pay Period End April 1, 2025	Original Contract Amount \$9,389,460.01 Net Change Order Amount \$0.00 Current Contract Amount \$9,389,460.01				
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8S3171					generated Material Payment Estimate Item Adjustment (0010) due to user netzee1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	1990	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$730.00)
	2010	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,813.16)
J8S3224	2490	SH-FLAT SHEET	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$160.99)
Total								\$45,882.60



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on April 5, 2025

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J8P3192	FAS S603(85)	ADA improvements	Various	GREENE	at various locations on Loop 44, Rte. EE, Rte. YY, Outer Road 65, Rte. 160 in Springfield, Rte. 14, Rte. CC, Rte. J and Rte. NN in Ozark, Rte. M in Nixa and Rte. OO in Strafford																																
J8S3166	FAS S605(40)	Coldmill and resurface	LP 44	GREENE	from Scenic Ave to west of Rte 13 (Kansas Expwy) in Springfield																																
J8S3167	I 44-2(324)	Coldmill and resurface	LP 44/BU 65	GREENE	from 0.1 miles west of Glenstone Ave to east of Eastgate Ave in Springfield																																
J8S3171	FAS S603(70)	ADA improvements	BU 65	GREENE	from east of Glenstone Ave to Belcrest Ave in Springfield																																
J8S3224	FAS S604(69)	Coldmill and resurface	LP 44	GREENE	from Lulwood Ave to Scenic Ave and East of Kansas Expwy to East of Delaware Ave in Springfield																																
Totals by Job Numbers																																					
J8P3192	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$86,300.30</td><td>\$473,498.68</td><td>\$559,798.98</td></tr><tr><td>Gross Item Adjustments</td><td>(\$4,597.80)</td><td>\$77,458.24</td><td>\$72,860.44</td></tr><tr><td>Gross Item Pay</td><td>\$81,702.50</td><td>\$550,956.92</td><td>\$632,659.42</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$86,300.30	\$473,498.68	\$559,798.98	Gross Item Adjustments	(\$4,597.80)	\$77,458.24	\$72,860.44	Gross Item Pay	\$81,702.50	\$550,956.92	\$632,659.42	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$86,300.30	\$473,498.68	\$559,798.98																																		
Gross Item Adjustments	(\$4,597.80)	\$77,458.24	\$72,860.44																																		
Gross Item Pay	\$81,702.50	\$550,956.92	\$632,659.42																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		
J8S3166	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$7,953.75</td><td>\$164,400.00</td><td>\$172,353.75</td></tr><tr><td>Gross Item Adjustments</td><td>(\$724.95)</td><td>\$1,208.25</td><td>\$483.30</td></tr><tr><td>Gross Item Pay</td><td>\$7,228.80</td><td>\$165,608.25</td><td>\$172,837.05</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$7,953.75	\$164,400.00	\$172,353.75	Gross Item Adjustments	(\$724.95)	\$1,208.25	\$483.30	Gross Item Pay	\$7,228.80	\$165,608.25	\$172,837.05	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$7,953.75	\$164,400.00	\$172,353.75																																		
Gross Item Adjustments	(\$724.95)	\$1,208.25	\$483.30																																		
Gross Item Pay	\$7,228.80	\$165,608.25	\$172,837.05																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		
J8S3167	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$86,250.00</td><td>\$207,446.10</td><td>\$293,696.10</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>\$331.15</td><td>\$331.15</td></tr><tr><td>Gross Item Pay</td><td>\$86,250.00</td><td>\$207,777.25</td><td>\$294,027.25</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$86,250.00	\$207,446.10	\$293,696.10	Gross Item Adjustments	\$0.00	\$331.15	\$331.15	Gross Item Pay	\$86,250.00	\$207,777.25	\$294,027.25	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$86,250.00	\$207,446.10	\$293,696.10																																		
Gross Item Adjustments	\$0.00	\$331.15	\$331.15																																		
Gross Item Pay	\$86,250.00	\$207,777.25	\$294,027.25																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		
J8S3171	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$176,211.58</td><td>\$483,680.70</td><td>\$659,892.28</td></tr><tr><td>Gross Item Adjustments</td><td>\$51,366.34</td><td>(\$66,404.36)</td><td>(\$15,038.02)</td></tr><tr><td>Gross Item Pay</td><td>\$227,577.92</td><td>\$417,276.34</td><td>\$644,854.26</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$176,211.58	\$483,680.70	\$659,892.28	Gross Item Adjustments	\$51,366.34	(\$66,404.36)	(\$15,038.02)	Gross Item Pay	\$227,577.92	\$417,276.34	\$644,854.26	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$176,211.58	\$483,680.70	\$659,892.28																																		
Gross Item Adjustments	\$51,366.34	(\$66,404.36)	(\$15,038.02)																																		
Gross Item Pay	\$227,577.92	\$417,276.34	\$644,854.26																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		
J8S3224	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$1,933.50</td><td>\$430,632.90</td><td>\$432,566.40</td></tr><tr><td>Gross Item Adjustments</td><td>(\$160.99)</td><td>\$4,033.77</td><td>\$3,872.78</td></tr><tr><td>Gross Item Pay</td><td>\$1,772.51</td><td>\$434,666.67</td><td>\$436,439.18</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$1,933.50	\$430,632.90	\$432,566.40	Gross Item Adjustments	(\$160.99)	\$4,033.77	\$3,872.78	Gross Item Pay	\$1,772.51	\$434,666.67	\$436,439.18	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$1,933.50	\$430,632.90	\$432,566.40																																		
Gross Item Adjustments	(\$160.99)	\$4,033.77	\$3,872.78																																		
Gross Item Pay	\$1,772.51	\$434,666.67	\$436,439.18																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions

Report Generated on April 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J8S3171, Item 3040143, Project Item Line Number 1700, Material Set 304014396, Material 0304SBT7KP - Compacted Type 7 Base, Acceptance Action Generic 0304SBT7KP is insufficient.	Awaiting QC testing for Compacted Type 7 Base.	netzee1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3171, Item 6085008, Project Item Line Number 1770, Material Set 608500896, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Awaiting PAL allocation for White Pavement-Bridge Dissipating Cure.	netzee1	Overridden
Estimate Exception Type: Insufficient Materials: Project J8S3171, Item 6085008, Project Item Line Number 1770, Material Set 608500896, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Awaiting PAL allocation for Preformed Fiber Expansion Joint Matl.	netzee1	Overridden
Estimate Exception Type: Item Overrun: Contract 240419-G05, Contract Project J8P3192, Project Item Line Number 0790, Contract Line Item Number 0790, Item 9028311, Minor Item.	Overrun accounted for on next change order.	netzee1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240419-G05, Contract Project J8P3192, Project Item Line Number 0810, Contract Line Item Number 0810, Item 9028620, Minor Item.	Overrun accounted for on next change order.	netzee1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 240419-G05, Contract Project J8S3171, Project Item Line Number 1790, Contract Line Item Number 1790, Item 6091010, Minor Item.	Overrun accounted for on next change order.	netzee1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on April 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-G05	J8P3192	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$119,075.00	\$0.00
		0001	0020	2029903	MISC.SIDEWALK MANICURING	7,500.00	0.00	7,500.00	LF	0.00	\$5.10	\$0.00
		0001	0030	2063000	CLASS 3 EXCAVATION	11.00	0.00	11.00	CUYD	0.00	\$30.61	\$0.00
		0001	0040	2071000	LINEAR GRADING CLASS 1	9.80	0.00	9.80	STA	0.00	\$1,021.00	\$0.00
		0001	0050	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	9,433.00	0.00	9,433.00	LF	0.00	\$35.36	\$0.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	5,744.00	0.00	5,744.00	SQYD	0.00	\$20.21	\$0.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,281.00	0.00	2,281.00	SQYD	0.00	\$20.41	\$0.00
		0001	0080	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	0.00	\$2,045.00	\$0.00
		0001	0090	6042020	ADJUSTING BASIN OR INLET	14.00	0.00	14.00	EA	0.00	\$3,065.00	\$0.00
		0001	0100	6044011	PIPE COLLAR, TYPE A	3.00	0.00	3.00	EA	0.00	\$2,045.00	\$0.00
		0001	0110	6081010	CONCRETE CURB RAMP	1,197.30	0.00	1,197.30	SQYD	0.00	\$161.65	\$0.00
		0001	0120	6081012	TRUNCATED DOMES	1,506.00	0.00	1,506.00	SQFT	0.00	\$40.81	\$0.00
		0001	0130	6082023	HAND-RAILING FOR STEPS WITHOUT BALUSTERS	74.00	0.00	74.00	LF	0.00	\$89.89	\$0.00
		0001	0140	6083008	8 IN. CONCRETE MEDIAN STRIP	214.30	0.00	214.30	SQYD	0.00	\$142.85	\$0.00
		0001	0150	6085008	PAVED APPROACH, 8 IN.	2,280.60	0.00	2,280.60	SQYD	0.00	\$115.20	\$0.00
		0001	0160	6086004	CONCRETE SIDEWALK, 4 IN.	4,363.10	0.00	4,363.10	SQYD	0.00	\$62.65	\$0.00
		0001	0170	6086008	CONCRETE SIDEWALK, 8 IN.	184.00	0.00	184.00	SQYD	0.00	\$116.32	\$0.00
		0001	0180	6089903	MISC.SIDEWALK GAP FILLER	109.00	0.00	109.00	LF	0.00	\$63.26	\$0.00
		0001	0190	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	552.00	0.00	552.00	LF	0.00	\$61.22	\$0.00
		0001	0200	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	259.00	0.00	259.00	LF	0.00	\$96.93	\$0.00
		0001	0210	6091052	CURB AND GUTTER TYPE B	681.00	0.00	681.00	LF	0.00	\$45.92	\$0.00
		0001	0220	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	7.00	0.00	7.00	CUYD	0.00	\$51.02	\$0.00
		0001	0230	6096041	PLACING TYPE 1 ROCK DITCH LINER	7.00	0.00	7.00	CUYD	0.00	\$51.02	\$0.00
		0001	0240	6099903	MISC.MODIFIED TYPE S CURB	517.00	0.00	517.00	LF	0.00	\$132.64	\$0.00
		0001	0250	6116010A	SLOPE PROTECTION	8.00	0.00	8.00	SQYD	0.00	\$102.03	\$0.00
		0001	0260	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$5,550.00	\$0.00
		0001	0270	6161005	CONSTRUCTION SIGNS	3,213.00	0.00	3,213.00	SQFT	0.00	\$8.16	\$0.00
		0001	0280	6161008	ADVANCED WARNING RAIL SYSTEM	16.00	0.00	16.00	EA	2.00	\$30.65	\$61.30
		0001	0290	6161025	CHANNELIZER (TRIM LINE)	350.00	0.00	350.00	EA	0.00	\$20.45	\$0.00
		0001	0300	6161030	TYPE III MOVEABLE BARRICADE	50.00	0.00	50.00	EA	0.00	\$184.00	\$0.00
		0001	0310	6161033	DIRECTIONAL INDICATOR BARRICADE	56.00	0.00	56.00	EA	0.00	\$56.25	\$0.00
		0001	0320	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	0.00	\$2,045.00	\$0.00
		0001	0330	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	0.00	\$6,400.00	\$0.00
		0001	0340	6169902	MISC.ADA COMPLIANT MOVABLE BARRICADE	60.00	0.00	60.00	EA	10.00	\$160.00	\$1,600.00
		0001	0350	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$503,001.52	\$0.00
		0001	0351	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.50	\$466,755.52	\$233,377.76
		0001	0360	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	12.00	0.00	12.00	EA	0.00	\$600.00	\$0.00
		0001	0370	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	76.00	0.00	76.00	LF	0.00	\$18.37	\$0.00
		0001	0380	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	545.00	0.00	545.00	EA	0.00	\$174.00	\$0.00
		0001	0390	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	362.00	0.00	362.00	EA	0.00	\$56.50	\$0.00
		0001	0400	6207001	PAVEMENT MARKING REMOVAL	5,823.00	0.00	5,823.00	LF	0.00	\$1.02	\$0.00
		0001	0410	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	116.00	0.00	116.00	EA	0.00	\$56.50	\$0.00
		0001	0420	6229903	MISC.SIDEWALK JOINT GRINDING	1,000.00	0.00	1,000.00	LF	0.00	\$20.41	\$0.00
		0001	0430	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	34.00	0.00	34.00	SQYD	0.00	\$5.10	\$0.00
		0001	0440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$96,100.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on April 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-G05	J8P3192	0001	0450	7250415	15 IN. PIPE GROUP C	33.00	0.00	33.00	LF	0.00	\$51.02	\$0.00
		0001	0460	7250418	18 IN. PIPE GROUP C	10.00	0.00	10.00	LF	0.00	\$61.22	\$0.00
		0001	0470	7259903	MISC.36 IN. x 24 IN. ELLIPTICAL PIPE, GROUP B	11.00	0.00	11.00	LF	0.00	\$153.05	\$0.00
		0001	0480	7261018	18 IN. PIPE GROUP A	8.00	0.00	8.00	LF	0.00	\$61.22	\$0.00
		0001	0490	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,021.00	\$0.00
		0001	0500	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$817.00	\$0.00
		0001	0510	7322018A	BEVELED PIPE END TREATMENT FOR 18 IN. OR ALLOWED SUBSTITUTE PIPE	1.00	0.00	1.00	EA	0.00	\$1,025.00	\$0.00
		0001	0520	8025006	MULCHING	3.00	0.00	3.00	ACRE	0.00	\$8,700.00	\$0.00
		0001	0530	8031000A	TURF TYPE TALL FESCUE SODDING	6,237.00	0.00	6,237.00	SQYD	0.00	\$32.14	\$0.00
		0001	0540	8051000A	SEEDING - COOL SEASON GRASSES	2.00	0.00	2.00	ACRE	0.00	\$8,700.00	\$0.00
		0001	0550	8061005	ROCK DITCH CHECK	31.00	0.00	31.00	LF	0.00	\$93.36	\$0.00
		0001	0560	8061006	ALTERNATE DITCH CHECK	336.00	0.00	336.00	LF	0.00	\$15.82	\$0.00
		0001	0570	8061007A	CURB INLET CHECK	141.00	0.00	141.00	EA	0.00	\$194.00	\$0.00
		0001	0580	8061016	SEDIMENT REMOVAL	282.00	0.00	282.00	CUYD	0.00	\$10.20	\$0.00
		0001	0590	8061017	TEMPORARY SEEDING	1.00	0.00	1.00	ACRE	0.00	\$3,100.00	\$0.00
		0001	0600	8061019	SILT FENCE	11,293.00	0.00	11,293.00	LF	0.00	\$2.96	\$0.00
		0020	0610	9011010	RELOCATED POLE	1.00	0.00	1.00	EA	0.00	\$1,500.00	\$0.00
		0020	0620	9016110	PULL BOX, PREFORMED CLASS 1	2.00	0.00	2.00	EA	1.00	\$1,600.00	\$1,600.00
		0020	0630	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	1.00	0.00	1.00	EA	0.00	\$2,120.00	\$0.00
		0020	0640	9019902	MISC.CU LIGHTING POLE FOUNDATION	1.00	0.00	1.00	EA	0.00	\$1,560.00	\$0.00
		0030	0650	9020213	SIGNAL HEAD, TYPE 3S	10.00	0.00	10.00	EA	6.00	\$1,100.00	\$6,600.00
		0030	0660	9020513	SIGNAL HEAD, TYPE 3B	4.00	0.00	4.00	EA	4.00	\$1,225.00	\$4,900.00
		0030	0670	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	29.00	0.00	29.00	EA	0.00	\$730.00	\$0.00
		0030	0680	9020833	SH-FLAT SHEET - SIGNAL SIGN	45.00	0.00	45.00	SQFT	0.00	\$45.92	\$0.00
		0030	0690	9020834	SIGNAL SIGN, MOUNTING HARDWARE	6.00	0.00	6.00	EA	0.00	\$87.00	\$0.00
		0030	0700	9022708	POST, SIGNAL 8 FT.	24.00	0.00	24.00	EA	0.00	\$2,450.00	\$0.00
		0030	0710	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	3.00	0.00	3.00	EA	2.00	\$12,755.00	\$25,510.00
		0030	0720	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	141.00	0.00	141.00	EA	73.00	\$1,075.00	\$78,475.00
		0030	0730	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	30.00	0.00	30.00	LF	30.00	\$20.41	\$612.30
		0030	0740	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	337.00	0.00	337.00	LF	53.00	\$40.81	\$2,162.93
		0030	0750	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	1,052.00	0.00	1,052.00	LF	537.00	\$56.12	\$30,136.44
		0030	0760	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	250.00	0.00	250.00	LF	250.00	\$3.93	\$982.50
		0030	0770	9028308	CABLE, 16 AWG 2 CONDUCTOR	15,950.00	0.00	15,950.00	LF	860.00	\$1.53	\$1,315.80
		0030	0780	9028310	CABLE, 16 AWG 5 CONDUCTOR	6,370.00	0.00	6,370.00	LF	210.00	\$1.99	\$417.90
		0030	0790	9028311	CABLE, 16 AWG 7 CONDUCTOR	2,420.00	0.00	2,420.00	LF	2,466.00	\$2.30	\$5,671.80
		0030	0800	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,520.00	0.00	1,520.00	LF	0.00	\$6.63	\$0.00
		0030	0810	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	1.00	0.00	1.00	EA	2.00	\$7,835.00	\$15,670.00
		0030	0820	9028810	PULL BOX, PREFORMED CLASS 1	10.00	0.00	10.00	EA	0.00	\$1,650.00	\$0.00
		0030	0830	9028811	PULL BOX, PREFORMED CLASS 2	2.00	0.00	2.00	EA	0.00	\$2,400.00	\$0.00
		0030	0840	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	0.00	\$3,555.00	\$0.00
		0030	0850	9028820	PULL BOX, CONCRETE, STANDARD	2.00	0.00	2.00	EA	2.00	\$5,550.00	\$11,100.00
		0030	0860	9029100	BASE, CONCRETE	19.20	0.00	19.20	CUYD	8.68	\$1,392.77	\$12,089.24
		0030	0870	9029902	MISC.2070 CONTROLLER	1.00	0.00	1.00	EA	1.00	\$31,500.00	\$31,500.00
		0030	0880	9029902	MISC.PEDESTRIAN PUSHBUTTON EXTENSION	25.00	0.00	25.00	EA	1.00	\$230.00	\$230.00
		0030	0890	9029902	MISC.REMOTE PUSHBUTTON POST	43.00	0.00	43.00	EA	24.00	\$2,275.00	\$54,600.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on April 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-G05	J8P3192	0030	0900	9029902	MISC.RETROREFLECTIVE BACK PLATE	4.00	0.00	4.00	EA	0.00	\$460.00	\$0.00
		0030	0910	9029902	MISC.TRAFFIC SIGNAL LOUVERS	26.00	0.00	26.00	EA	26.00	\$190.00	\$4,940.00
		0030	0920	9029903	MISC.FURNISHING AND INSTALLING SPLIT DUCT CONDUIT	60.00	0.00	60.00	LF	0.00	\$25.51	\$0.00
		0040	0930	9031210	STRUCTURAL STEEL POSTS	240.00	0.00	240.00	LB	0.00	\$11.45	\$0.00
		0040	0940	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	17.00	0.00	17.00	EA	0.00	\$410.00	\$0.00
		0040	0950	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	15.00	0.00	15.00	EA	0.00	\$53.50	\$0.00
		0040	0960	9031280	2.5 IN. PSST POST - 12 GA.	784.00	0.00	784.00	LF	0.00	\$13.52	\$0.00
		0040	0970	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	49.00	0.00	49.00	EA	0.00	\$390.00	\$0.00
		0040	0980	9035004A	SH-FLAT SHEET	238.00	0.00	238.00	SQFT	0.00	\$19.39	\$0.00
		0040	0990	9035069A	SHF-FLAT SHEET FLUORESCENT	296.00	0.00	296.00	SQFT	0.00	\$21.02	\$0.00
		0040	1000	9039902	MISC.RELOCATE AND REMOUNT EXISTING SIGN ON NEW PSST	4.00	0.00	4.00	EA	0.00	\$122.50	\$0.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$36,246.00	\$36,246.00
		0030	5002	9029902	MISC.Radar Detection Sensor Relocation	0.00	0.00	0.00	EA	0.00	\$0.00	\$0.00
		0040	5003	9039902	MISC.Sign Relocation	0.00	0.00	0.00	EA	0.00	\$0.00	\$0.00
Project J8P3192 - Total Value Posted to Date as of Report Generated Date												\$559,798.97
J8S3166		0001	1010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.63	\$9,700.00	\$6,111.00
		0001	1020	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	1,735.40	0.00	1,735.40	TONS	0.00	\$74.60	\$0.00
		0001	1030	4071005	TACK COAT	1,760.00	0.00	1,760.00	GAL	0.00	\$3.75	\$0.00
		0001	1040	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	18,086.00	0.00	18,086.00	SQYD	0.00	\$7.36	\$0.00
		0001	1050	4134000	BITUMINOUS FOG SEAL	480.00	0.00	480.00	GAL	0.00	\$8.00	\$0.00
		0001	1060	4139905	MISC.HIGH FRICTION SURFACE TREATMENT	2,405.00	0.00	2,405.00	SQYD	0.00	\$29.80	\$0.00
		0001	1070	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	6.60	0.00	6.60	CUYD	0.00	\$1,020.34	\$0.00
		0001	1080	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	40.00	0.00	40.00	SQYD	0.00	\$102.03	\$0.00
		0001	1090	6161005	CONSTRUCTION SIGNS	557.00	0.00	557.00	SQFT	0.00	\$7.14	\$0.00
		0001	1100	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$30.65	\$0.00
		0001	1110	6161025	CHANNELIZER (TRIM LINE)	105.00	0.00	105.00	EA	0.00	\$20.45	\$0.00
		0001	1120	6161030	TYPE III MOVEABLE BARRICADE	2.00	0.00	2.00	EA	0.00	\$153.50	\$0.00
		0001	1130	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$510.25	\$0.00
		0001	1140	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$1,535.00	\$0.00
		0001	1150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$140,000.00	\$70,000.00
		0001	1160	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	148.00	0.00	148.00	LF	0.00	\$18.37	\$0.00
		0001	1170	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	66.00	0.00	66.00	LF	0.00	\$20.41	\$0.00
		0001	1180	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	16.00	0.00	16.00	EA	0.00	\$285.70	\$0.00
		0001	1190	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	16.00	0.00	16.00	EA	0.00	\$204.10	\$0.00
		0001	1200	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	28.00	0.00	28.00	EA	0.00	\$56.25	\$0.00
		0001	1210	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	420.00	0.00	420.00	LF	0.00	\$1.02	\$0.00
		0001	1220	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	15,905.00	0.00	15,905.00	LF	0.00	\$0.31	\$0.00
		0001	1230	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	21,926.00	0.00	21,926.00	LF	0.00	\$0.31	\$0.00
		0001	1240	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	35,635.00	0.00	35,635.00	SQYD	0.00	\$1.87	\$0.00
		0001	1250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,250.00	\$0.00
		0030	1260	9020834	SIGNAL SIGN, MOUNTING HARDWARE	4.00	0.00	4.00	EA	0.00	\$86.75	\$0.00
		0030	1270	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM, 4 SENSOR	2.00	0.00	2.00	EA	2.00	\$47,200.00	\$94,400.00
		0040	1280	9031280	2.5 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	0.00	\$13.52	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-G05	J8S3166	0040	1290	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	2.00	0.00	2.00	EA	0.00	\$112.50	\$0.00
		0040	1300	9035004A	SH-FLAT SHEET	135.00	0.00	135.00	SQFT	81.00	\$22.75	\$1,842.75
	Project J8S3166 - Total Value Posted to Date as of Report Generated Date											\$172,353.75
J8S3167	0001	1310	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	0.00	\$6,900.00	\$0.00
		1320	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)		6,989.70	0.00	6,989.70	TONS	0.00	\$72.05	\$0.00
		1330	4071005	TACK COAT		7,138.00	0.00	7,138.00	GAL	0.00	\$3.75	\$0.00
		1340	4134000	BITUMINOUS FOG SEAL		250.00	0.00	250.00	GAL	0.00	\$6.00	\$0.00
		1350	6161005	CONSTRUCTION SIGNS		689.00	0.00	689.00	SQFT	0.00	\$7.14	\$0.00
		1360	6161008	ADVANCED WARNING RAIL SYSTEM		1.00	0.00	1.00	EA	0.00	\$30.65	\$0.00
		1370	6161025	CHANNELIZER (TRIM LINE)		250.00	0.00	250.00	EA	0.00	\$20.45	\$0.00
		1380	6161030	TYPE III MOVEABLE BARRICADE		2.00	0.00	2.00	EA	2.00	\$153.05	\$306.10
		1390	6161040	FLASHING ARROW PANEL		2.00	0.00	2.00	EA	0.00	\$511.00	\$0.00
		1400	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED		4.00	0.00	4.00	EA	4.00	\$1,535.00	\$6,140.00
		1410	6181000	MOBILIZATION		1.00	0.00	1.00	LS	0.50	\$28,000.00	\$14,000.00
		1420	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE		1,616.00	0.00	1,616.00	LF	0.00	\$18.37	\$0.00
		1430	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW		183.00	0.00	183.00	LF	0.00	\$18.37	\$0.00
		1440	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW		119.00	0.00	119.00	EA	0.00	\$265.50	\$0.00
		1450	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW		8.00	0.00	8.00	EA	0.00	\$255.10	\$0.00
		1460	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)		3.00	0.00	3.00	EA	0.00	\$460.00	\$0.00
		1470	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER		8.00	0.00	8.00	EA	0.00	\$1,225.00	\$0.00
		1480	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK		464.00	0.00	464.00	EA	0.00	\$184.00	\$0.00
		1490	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES		105.00	0.00	105.00	EA	0.00	\$56.25	\$0.00
		1500	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS		700.00	0.00	700.00	LF	0.00	\$1.02	\$0.00
		1510	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS		47,790.00	0.00	47,790.00	LF	0.00	\$0.30	\$0.00
		1520	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS		48,145.00	0.00	48,145.00	LF	0.00	\$0.30	\$0.00
		1530	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		2,553.00	0.00	2,553.00	LF	0.00	\$1.02	\$0.00
		1540	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		10,940.00	0.00	10,940.00	LF	0.00	\$0.61	\$0.00
		1550	6207001	PAVEMENT MARKING REMOVAL		15,590.00	0.00	15,590.00	LF	0.00	\$0.77	\$0.00
		1560	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)		55.00	0.00	55.00	EA	0.00	\$51.10	\$0.00
		1570	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, LANE DROP ARROW LEFT		2.00	0.00	2.00	EA	0.00	\$1,535.00	\$0.00
		1580	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)		71,364.00	0.00	71,364.00	SQYD	0.00	\$1.16	\$0.00
		1590	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING		1.00	0.00	1.00	LS	0.00	\$10,250.00	\$0.00
		1600	9028500	CABLE, LOOP DETECTOR, IN DUCT		2,670.00	0.00	2,670.00	LF	0.00	\$6.58	\$0.00
		1610	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM, 3 SENSOR		1.00	0.00	1.00	EA	1.00	\$39,500.00	\$39,500.00
		1620	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM, 4 SENSOR		5.00	0.00	5.00	EA	5.00	\$46,750.00	\$233,750.00
		1630	9031280	2.5 IN. PSST POST - 12 GA.		32.00	0.00	32.00	LF	0.00	\$13.52	\$0.00
		1640	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.		2.00	0.00	2.00	EA	0.00	\$390.00	\$0.00
		1650	9035004A	SH-FLAT SHEET		37.00	0.00	37.00	SQFT	0.00	\$21.43	\$0.00
	Project J8S3167 - Total Value Posted to Date as of Report Generated Date											\$293,696.10
J8S3171	0001	1660	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	0.00	\$13,000.00	\$0.00
		1670	2029903	MISC.SIDEWALK MANICURING		5,000.00	0.00	5,000.00	LF	0.00	\$5.10	\$0.00
		1680	2071000	LINEAR GRADING CLASS 1		3.80	0.00	3.80	STA	1.76	\$2,050.00	\$3,605.95



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-G05	J8S3171	0001	1690	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	4,914.00	0.00	4,914.00	LF	3,170.32	\$35.36	\$112,102.52
		0001	1700	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	2,079.00	0.00	2,079.00	SQYD	1,930.57	\$20.41	\$39,402.93
		0001	1710	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,765.00	0.00	2,765.00	SQYD	889.72	\$20.41	\$18,159.19
		0001	1720	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	0.00	\$2,050.00	\$0.00
		0001	1730	6049904	MISC.STEEL PLATES	14.00	0.00	14.00	SQFT	0.00	\$408.14	\$0.00
		0001	1740	6081010	CONCRETE CURB RAMP	449.80	0.00	449.80	SQYD	444.51	\$163.26	\$72,570.70
		0001	1750	6081012	TRUNCATED DOMES	576.00	0.00	576.00	SQFT	0.00	\$40.81	\$0.00
		0001	1760	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	156.00	0.00	156.00	LF	0.00	\$89.79	\$0.00
		0001	1770	6085008	PAVED APPROACH, 8 IN.	2,079.00	0.00	2,079.00	SQYD	806.36	\$115.25	\$92,932.99
		0001	1780	6086004	CONCRETE SIDEWALK, 4 IN.	2,315.40	0.00	2,315.40	SQYD	1,635.33	\$62.65	\$102,453.42
		0001	1790	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	34.00	0.00	34.00	LF	46.60	\$71.42	\$3,328.17
		0001	1800	6099903	MISC.MODIFIED TYPE A GUTTER	9.00	0.00	9.00	LF	0.00	\$66.32	\$0.00
		0001	1810	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$2,775.00	\$0.00
		0001	1820	6161005	CONSTRUCTION SIGNS	703.00	0.00	703.00	SQFT	375.00	\$7.14	\$2,677.50
		0001	1830	6161025	CHANNELIZER (TRIM LINE)	250.00	0.00	250.00	EA	250.00	\$20.45	\$5,112.50
		0001	1840	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$153.05	\$1,530.50
		0001	1850	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	28.00	\$56.20	\$1,573.60
		0001	1860	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$510.50	\$1,021.00
		0001	1870	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	25.00	0.00	25.00	EA	25.00	\$154.00	\$3,850.00
		0001	1880	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$61,500.00	\$30,750.00
		0001	1890	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	1900	6229903	MISC.SIDEWALK JOINT GRINDING	350.00	0.00	350.00	LF	0.00	\$20.41	\$0.00
		0001	1910	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.10	\$33,500.00	\$3,350.00
		0001	1920	8025006	MULCHING	0.60	0.00	0.60	ACRE	0.00	\$8,700.00	\$0.00
		0001	1930	8031000A	TURF TYPE TALL FESCUE SODDING	6,106.00	0.00	6,106.00	SQYD	1,200.00	\$31.85	\$38,220.00
		0001	1940	8061006	ALTERNATE DITCH CHECK	250.00	0.00	250.00	LF	0.00	\$15.82	\$0.00
		0001	1950	8061007A	CURB INLET CHECK	52.00	0.00	52.00	EA	30.00	\$194.00	\$5,820.00
		0001	1960	8061016	SEDIMENT REMOVAL	156.00	0.00	156.00	CUYD	0.00	\$10.20	\$0.00
		0001	1970	8061017	TEMPORARY SEEDING	0.60	0.00	0.60	ACRE	0.00	\$3,062.00	\$0.00
		0001	1980	8061019	SILT FENCE	7,405.00	0.00	7,405.00	LF	7,405.00	\$2.96	\$21,918.80
		0030	1990	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	30.00	0.00	30.00	EA	15.00	\$730.00	\$10,950.00
		0030	2000	9022708	POST, SIGNAL 8 FT.	24.00	0.00	24.00	EA	13.00	\$1,945.00	\$25,285.00
		0030	2010	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	38.00	0.00	38.00	EA	23.00	\$1,072.00	\$24,656.00
		0030	2020	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	530.00	0.00	530.00	LF	268.00	\$40.81	\$10,937.08
		0030	2030	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	58.00	0.00	58.00	LF	21.00	\$56.12	\$1,178.52
		0030	2040	9028308	CABLE, 16 AWG 2 CONDUCTOR	5,450.00	0.00	5,450.00	LF	3,417.00	\$1.53	\$5,228.01
		0030	2050	9028310	CABLE, 16 AWG 5 CONDUCTOR	5,250.00	0.00	5,250.00	LF	3,427.00	\$1.99	\$6,819.73
		0030	2060	9029100	BASE, CONCRETE	10.60	0.00	10.60	CUYD	5.72	\$1,321.35	\$7,558.12
		0030	2070	9029902	MISC.ADJUSTING PULL BOX	2.00	0.00	2.00	EA	0.00	\$2,160.00	\$0.00
		0030	2080	9029902	MISC.PEDESTRIAN PUSHBUTTON EXTENSION	4.00	0.00	4.00	EA	0.00	\$220.00	\$0.00
		0030	2090	9029902	MISC.REMOTE PUSHBUTTON POST	10.00	0.00	10.00	EA	3.00	\$2,300.00	\$6,900.00
		0040	2100	9031280	2.5 IN. PSST POST - 12 GA.	48.00	0.00	48.00	LF	0.00	\$13.52	\$0.00
		0040	2110	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	3.00	0.00	3.00	EA	0.00	\$388.00	\$0.00
		0040	2120	9035069A	SHF-FLAT SHEET FLUORESCENT	52.00	0.00	52.00	SQFT	0.00	\$21.02	\$0.00
		0001	5301	7319902	MISC.Curb Inlet Lid Replacement	0.00	0.00	0.00	EA	0.00	\$0.00	\$0.00
Project J8S3171 - Total Value Posted to Date as of Report Generated Date												\$659,892.24



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-G05	J8S3224	0001	2130	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.06	\$25,400.00	\$1,524.00
		0001	2140	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	9,790.30	0.00	9,790.30	TONS	0.00	\$72.60	\$0.00
		0001	2150	4071005	TACK COAT	10,075.00	0.00	10,075.00	GAL	0.00	\$3.75	\$0.00
		0001	2160	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	103,315.00	0.00	103,315.00	SQYD	0.00	\$5.89	\$0.00
		0001	2170	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	16.20	0.00	16.20	SQYD	0.00	\$306.10	\$0.00
		0001	2180	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	2.00	0.00	2.00	SQYD	0.00	\$51.02	\$0.00
		0001	2190	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	2.00	0.00	2.00	SQYD	0.00	\$51.02	\$0.00
		0001	2200	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	72.00	0.00	72.00	LF	0.00	\$20.41	\$0.00
		0001	2210	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	60.00	0.00	60.00	EA	0.00	\$20.45	\$0.00
		0001	2220	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	34.30	0.00	34.30	CUYD	0.00	\$1,020.34	\$0.00
		0001	2230	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	308.80	0.00	308.80	SQYD	0.00	\$102.03	\$0.00
		0001	2240	6161005	CONSTRUCTION SIGNS	1,471.00	0.00	1,471.00	SQFT	985.00	\$7.14	\$7,032.90
		0001	2250	6161008	ADVANCED WARNING RAIL SYSTEM	1.00	0.00	1.00	EA	0.00	\$30.65	\$0.00
		0001	2260	6161025	CHANNELIZER (TRIM LINE)	250.00	0.00	250.00	EA	0.00	\$20.45	\$0.00
		0001	2270	6161030	TYPE III MOVEABLE BARRICADE	4.00	0.00	4.00	EA	0.00	\$153.05	\$0.00
		0001	2280	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$510.20	\$0.00
		0001	2290	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	5.00	0.00	5.00	EA	0.00	\$1,531.00	\$0.00
		0001	2300	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$129,000.00	\$64,500.00
		0001	2310	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	453.00	0.00	453.00	LF	0.00	\$5.10	\$0.00
		0001	2320	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,944.00	0.00	1,944.00	LF	0.00	\$17.35	\$0.00
		0001	2330	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	162.00	0.00	162.00	LF	0.00	\$18.37	\$0.00
		0001	2340	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	153.00	0.00	153.00	EA	0.00	\$266.00	\$0.00
		0001	2350	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	4.00	0.00	4.00	EA	0.00	\$1,225.00	\$0.00
		0001	2360	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	461.00	0.00	461.00	EA	0.00	\$184.00	\$0.00
		0001	2370	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	162.00	0.00	162.00	EA	0.00	\$56.25	\$0.00
		0001	2380	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	36,506.00	0.00	36,506.00	LF	0.00	\$0.21	\$0.00
		0001	2390	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	78,936.00	0.00	78,936.00	LF	0.00	\$0.31	\$0.00
		0001	2400	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	48,291.00	0.00	48,291.00	LF	0.00	\$0.31	\$0.00
		0001	2410	6207001	PAVEMENT MARKING REMOVAL	6,882.00	0.00	6,882.00	LF	0.00	\$1.02	\$0.00
		0001	2420	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	3.00	0.00	3.00	EA	0.00	\$102.10	\$0.00
		0001	2430	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	202,957.00	0.00	202,957.00	SQYD	0.00	\$1.15	\$0.00
		0001	2440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,225.00	\$0.00
		0030	2450	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM, 3 SENSOR	2.00	0.00	2.00	EA	2.00	\$39,300.00	\$78,600.00
		0030	2460	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM, 4 SENSOR	6.00	0.00	6.00	EA	6.00	\$46,750.00	\$280,500.00
		0040	2470	9031280	2.5 IN. PSST POST - 12 GA.	208.00	0.00	208.00	LF	0.00	\$13.52	\$0.00
		0040	2480	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	13.00	0.00	13.00	EA	0.00	\$388.00	\$0.00
		0040	2490	9035004A	SH-FLAT SHEET	451.00	0.00	451.00	SQFT	18.00	\$22.75	\$409.50
Project J8S3224 - Total Value Posted to Date as of Report Generated Date												\$432,566.40
240419-G05 Overall - Total Value Posted to Date as of Report Generated Date												\$2,118,307.46



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on April 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J8P3192

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0650	9020213	SIGNAL HEAD, TYPE 3S	3/17/25	3/28/25	1.00	EA	Main Ave and Chestnut Expressway					Head 83
			3/18/25	4/1/25	1.00	EA	Fremont and Chestnut Expressway					EB Head
				4/1/25	2.00	EA	Benton and Chestnut Expressway					Head 43 and 83
				3/28/25	1.00	EA	Booneville and Chestnut Expressway					Head 43
0660	9020513	SIGNAL HEAD, TYPE 3B	3/17/25	3/28/25	1.00	EA	Campbell and Chestnut Expressway					Head 43
				3/28/25	1.00	EA	Main Ave and Chestnut Expressway					Head 43
			3/18/25	4/1/25	1.00	EA	Sherman and Chestnut Expressway					
				3/28/25	2.00	EA	HAWK near eldon					Poles 1 and 2
0710	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	3/20/25	3/28/25	2.00	EA	HAWK near eldon					
0750	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	3/31/25	4/1/25	111.00	LF	PB 16 to Pole 7 JRF & Campbell					
0790	9028311	CABLE, 16 AWG 7 CONDUCTOR	3/17/25	3/28/25	260.00	LF	Head 43 to Controller					Campbell and Chestnut Expressway
				3/28/25	280.00	LF	Main Ave and Chestnut Expressway					Head 43 to controller
				3/28/25	320.00	LF	Booneville and Chestnut Expressway					Head 43 to Controller
			3/18/25	4/1/25	70.00	LF	Fremont and Chestnut Expressway					New head to controller
				4/1/25	386.00	LF	Sherman and Chestnut Expressway					New head to controller
				4/1/25	510.00	LF	Benton and Chestnut Expressway					New Head to Controller
0850	9028820	PULL BOX, CONCRETE, STANDARD	3/10/25	3/18/25	1.00	EA	Hawk by Eldon Ave					Box 2
0860	9029100	BASE, CONCRETE	4/1/25	4/2/25	2.88	CUYD	Base 7 Campbell & JRF					
0870	9029902	MISC.	3/10/25	3/18/25	1.00	EA	Hawk by Eldon Ave					

Project: J8S3166

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1010	2022010	REMOVAL OF IMPROVEMENTS	3/18/25	4/1/25	0.63	LS	Various locations on West Chestnut.					
1300	9035004A	SH-FLAT SHEET	3/18/25	4/1/25	81.00	SQFT	Various locations on West Chestnut.					

Project: J8S3167

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1610	9029902	MISC.	3/10/25	3/18/25	1.00	EA	65 Ramps 2 and 4					
1620	9029902	MISC.	3/10/25	3/18/25	1.00	EA	Ingram Mill					

Project: J8S3171

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1680	2071000	LINEAR GRADING CLASS 1	3/20/25	3/28/25	-2.52	STA	Correcting value for NSE driveway					
			4/1/25	4/2/25	0.45	STA	03/31/25: 3+90 - 4+40 LT, 0.225 STA, 8+26 - 8+76 LT, 0.224					
1690	2079903	MISC. GRADING	4/1/25	4/2/25	1,132.00	LF	03/30/25: 4+31 - 7+00 RT, 99 LF, 0+00 - 4+25 RT, 304 LF, 25+50 - 17+25 RT, 359.5 LF, 13+50 - 12+60 RT, 89.5 LF, 11+60 - 8+26 RT, 243 LF 03/31/25: 3+90 - 4+40 LF, 24.5 LF, 8+26 - 8+76 LT, 12.5					
1700	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	4/1/25	4/2/25	599.42	SQYD	03/30/25: 4+31 - 7+00 RT, 41 SY, 0+00 - 4+25 RT, 218.9 SY, 25+50 - 17+25 RT, 141.5 SY, 13+50 - 12+60 RT, 49.72, 11+60 - 8+26 RT, 117.6 SY 03/31/25: 3+90 - 4+40 LT, 19.2 SY, 8+26 - 8+76 LT, 11.5 SY					
1710	3040504	TYPE 5 AGGREGATE FOR BASE	4/1/25	4/2/25	231.55	SQYD	03/30/25: 4+31 - 7+00 RT, 16.8 SY 03/31/25: 3+90 - 4+40 LT, 91.5 SY, 8+26 - 8+76 LT, 123.25 SY					
1740	6081010	CONCRETE CURB RAMP	4/1/25	4/2/25	63.70	SQYD	03/30/25: 4+31 - 7+00 RT, 16.8 SY, 0+00 - 4+25 RT, 16.2 SY 03/31/25: 3+90 - 4+40 LT, 19.2 SY, 8+26 - 8+76, 11.5 SY					
1770	6085008	PAVED APPROACH, 8 IN.	4/1/25	4/2/25	214.75	SQYD	03/31/25: 3+90 - 4+40 LT, 91.5 SY, 8+26 - 8+76 LT, 123.25 SY					
1780	6086004	CONCRETE SIDEWALK, 4 IN.	4/1/25	4/2/25	552.52	SQYD	03/30/25: 4+31 - 7+00 RT, 41 SY, 0+00 - 4+25 RT, 202.7 SY, 25+50 - 17+25 RT, 141.5, 13+50 - 12+60 RT, 49.72 SY, 11+60 - 8+26 RT, 117.6 YD					
1930	8031000A	TURF TYPE TALL FESCUE SODDING	4/1/25	4/2/25	1,200.00	SQYD		0+00		82+00		
1950	8061007A	CURB INLET CHECK	3/18/25	4/1/25	16.00	EA	South side of Chestnut, East of Glenstone Ave.					
			3/28/25	4/1/25	4.00	EA	South side of Chestnut	0+00		82+00		
1980	8061019	SILT FENCE	3/28/25	4/1/25	248.00	LF	South side of Chestnut	0+00		82+00		
1990	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	3/20/25	3/28/25	2.00	EA	Prince and Chestnut Expressway					Heads 23 and 84
2010	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	3/20/25	3/28/25	2.00	EA	Prince and Chestnut Expressway					Buttons 64 and 43
				3/28/25	4.00	EA	Belcrest and Chestnut Expressway					Buttons 64,43,84,63
2040	9028308	CABLE, 16 AWG 2 CONDUCTOR	3/20/25	3/28/25	456.00	LF	Prince and Chestnut Expressway					176 Controller to PB 64 280 Controller to Pb 84
				3/28/25	895.00	LF	Belcrest and Chestnut					270 Controller to PB 64 252 Controller to PB 43 172 Controller to PB 84 201 Controller to PB 63
2050	9028310	CABLE, 16 AWG 5 CONDUCTOR	3/20/25	3/28/25	458.00	LF	Prince and Chestnut Expressway					177 Controller to PH 23 281 Controller to PH 43

Project: J8S3224

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
2130	2022010	REMOVAL OF IMPROVEMENTS	3/18/25	4/1/25	0.06	LS	Various locations on West Chestnut.					
2490	9035004A	SH-FLAT SHEET	3/18/25	4/1/25	18.00	SQFT	Various locations on West Chestnut.					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8P3192	0650	SIGNAL HEAD, TYPE 3S	Construction Stockpile		6	Mar 3, 2025	SYSTEM	(\$958.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Apr 2, 2025	SYSTEM	(\$1,916.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$2,874.00)	
				Construction Stockpile - Total				(\$2,874.00)	
				Construction Stockpile STMI	4	Feb 3, 2025	SYSTEM	\$4,790.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$4,790.00	
				Construction Stockpile STMI - Total				\$4,790.00	
				0650 - Total				\$1,916.00	
	0660	SIGNAL HEAD, TYPE 3B	Construction Stockpile		8	Apr 2, 2025	SYSTEM	(\$2,576.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$2,576.00)	
				Construction Stockpile - Total				(\$2,576.00)	
				Construction Stockpile STMI	4	Feb 3, 2025	SYSTEM	\$2,576.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$2,576.00	
				Construction Stockpile STMI - Total				\$2,576.00	
				0660 - Total				\$0.00	
	0670	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$10,585.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$10,585.00	
				Construction Stockpile STMI - Total				\$10,585.00	
				0670 - Total				\$10,585.00	
	0700	POST, SIGNAL 8 FT.	Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$13,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$13,800.00	
				Construction Stockpile STMI - Total				\$13,800.00	
				0700 - Total				\$13,800.00	
	0720	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile		3	Jan 16, 2025	SYSTEM	(\$20,125.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					5	Feb 18, 2025	SYSTEM	(\$13,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Mar 3, 2025	SYSTEM	(\$2,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Mar 17, 2025	SYSTEM	(\$5,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$41,975.00)	
				Construction Stockpile - Total				(\$41,975.00)	
				Construction Stockpile STMI	3	Jan 16, 2025	SYSTEM	\$81,075.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$81,075.00	
				Construction Stockpile STMI - Total				\$81,075.00	
				0720 - Total				\$39,100.00	
	0790	CABLE, 16 AWG 7 CONDUCTOR	Overrun	Overrun	8	Apr 2, 2025	SYSTEM	(\$105.80)	
				Overrun - Total				(\$105.80)	
				Overrun - Total				(\$105.80)	
				0790 - Total				(\$105.80)	
	0810	POWER SUPPLY ASSEMBLY, TYPE 2	Overrun	Overrun	7	Mar 17, 2025	SYSTEM	(\$7,835.00)	
				Overrun - Total				(\$7,835.00)	
				Overrun - Total				(\$7,835.00)	
				0810 - Total				(\$7,835.00)	
	0890	MISC.	Construction Stockpile		5	Feb 18, 2025	SYSTEM	(\$9,163.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P3192	0890	MISC.	Construction Stockpile		6	Mar 3, 2025	SYSTEM	(\$1,617.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					7	Mar 17, 2025	SYSTEM	(\$2,156.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				(\$12,936.00)			
			Construction Stockpile - Total				(\$12,936.00)				
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$23,177.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$23,177.00			
			Construction Stockpile STMI - Total				\$23,177.00				
			0890 - Total				\$10,241.00				
			0910	MISC.	Construction Stockpile		4	Feb 3, 2025	SYSTEM	(\$4,940.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total				(\$4,940.00)	
	Construction Stockpile - Total					(\$4,940.00)					
	Construction Stockpile STMI				4	Feb 3, 2025	SYSTEM	\$4,940.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total				\$4,940.00					
	Construction Stockpile STMI - Total				\$4,940.00						
	Material				4	Feb 3, 2025	SYSTEM	\$4,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user younge2 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					4	Feb 3, 2025	SYSTEM	(\$4,940.00)			
	- Total				\$0.00						
	Material - Total				\$0.00						
	0910 - Total				\$0.00						
	0980	SH-FLAT SHEET	Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$1,969.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$1,969.00			
				Construction Stockpile STMI - Total				\$1,969.00			
			0980 - Total				\$1,969.00				
	0990	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$3,190.24	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$3,190.24			
				Construction Stockpile STMI - Total				\$3,190.24			
			0990 - Total				\$3,190.24				
J8P3192 - Total								\$72,860.44			
J8S3166	1300	SH-FLAT SHEET	Construction Stockpile		8	Apr 2, 2025	SYSTEM	(\$724.95)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				(\$724.95)			
				Construction Stockpile - Total				(\$724.95)			
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$1,208.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$1,208.25			
			Construction Stockpile STMI - Total				\$1,208.25				
	1300 - Total				\$483.30						
J8S3166 - Total								\$483.30			
J8S3167	1650	SH-FLAT SHEET	Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$331.15	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$331.15			
			Construction Stockpile STMI - Total				\$331.15				
	1650 - Total				\$331.15						
J8S3167 - Total								\$331.15			
J8S3171	1680	LINEAR GRADING CLASS 1	Overrun	Overrun	7	Mar 17, 2025	SYSTEM	(\$61.50)			
					8	Apr 2,	SYSTEM	\$61.50	Unit price based on averaged overrun adjustments for installed quantity on all		



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3171	1680	LINEAR GRADING CLASS 1	Overrun	Overrun		2025			previous payment estimates. Price Adjustments of ',2050.00000 - 2050.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
			1680 - Total				\$0.00		
	1700	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		4	Feb 3, 2025	SYSTEM	(\$13,755.32)	
					5	Feb 18, 2025	SYSTEM	(\$15,293.83)	
					6	Mar 3, 2025	SYSTEM	(\$15,293.83)	
					7	Mar 17, 2025	SYSTEM	(\$27,168.77)	
					8	Apr 2, 2025	SYSTEM	(\$39,402.93)	
			- Total				(\$110,914.68)		
			Material - Total				(\$110,914.68)		
			MaterialCredit		5	Feb 18, 2025	SYSTEM	\$13,755.32	
					6	Mar 3, 2025	SYSTEM	\$15,293.83	
					7	Mar 17, 2025	SYSTEM	\$15,293.83	
					8	Apr 2, 2025	SYSTEM	\$27,168.77	
			- Total				\$71,511.75		
			MaterialCredit - Total				\$71,511.75		
			Price FUEL		3	Jan 16, 2025	SYSTEM	(\$23.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Feb 3, 2025	SYSTEM	(\$19.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Feb 18, 2025	SYSTEM	(\$4.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Mar 17, 2025	SYSTEM	(\$34.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Apr 2, 2025	SYSTEM	(\$35.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$116.51)		
			Price FUEL - Total				(\$116.51)		
	1700 - Total				(\$39,519.44)				
	1710	TYPE 5 AGGREGATE FOR BASE	Price FUEL		2	Jan 2, 2025	SYSTEM	(\$4.27)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					3	Jan 16, 2025	SYSTEM	(\$6.22)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Feb 3, 2025	SYSTEM	(\$22.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Feb 18, 2025	SYSTEM	(\$1.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Mar 17, 2025	SYSTEM	(\$6.87)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Apr 2, 2025	SYSTEM	(\$13.82)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$54.79)		
			Price FUEL - Total				(\$54.79)		
	1710 - Total				(\$54.79)				
	1740	CONCRETE CURB RAMP	Material		2	Jan 2, 2025	SYSTEM	(\$8,597.27)	
					3	Jan 16, 2025	SYSTEM	(\$8,597.27)	
			- Total				(\$17,194.54)		



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3171	1740	CONCRETE CURB RAMP	Material - Total					(\$17,194.54)	
			MaterialCredit		3	Jan 16, 2025	SYSTEM	\$8,597.27	
					4	Feb 3, 2025	SYSTEM	\$8,597.27	
			- Total					\$17,194.54	
			MaterialCredit - Total					\$17,194.54	
			1740 - Total					\$0.00	
	1770	PAVED APPROACH, 8 IN.	Material		3	Jan 16, 2025	SYSTEM	(\$11,409.75)	
					4	Feb 3, 2025	SYSTEM	(\$52,611.62)	
					5	Feb 18, 2025	SYSTEM	(\$54,916.62)	
					6	Mar 3, 2025	SYSTEM	(\$54,916.62)	
					7	Mar 17, 2025	SYSTEM	(\$68,183.05)	
					8	Apr 2, 2025	SYSTEM	\$92,932.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user netzee1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Apr 2, 2025	SYSTEM	(\$92,932.99)	
			- Total					(\$242,037.66)	
			Material - Total					(\$242,037.66)	
			MaterialCredit		4	Feb 3, 2025	SYSTEM	\$11,409.75	
					5	Feb 18, 2025	SYSTEM	\$52,611.62	
					6	Mar 3, 2025	SYSTEM	\$54,916.62	
					7	Mar 17, 2025	SYSTEM	\$54,916.62	
					8	Apr 2, 2025	SYSTEM	\$68,183.05	
			- Total					\$242,037.66	
			MaterialCredit - Total					\$242,037.66	
			Price FUEL		3	Jan 16, 2025	SYSTEM	(\$24.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Feb 3, 2025	SYSTEM	(\$89.88)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Feb 18, 2025	SYSTEM	(\$4.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Mar 17, 2025	SYSTEM	(\$27.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Apr 2, 2025	SYSTEM	(\$51.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$198.11)	
			Price FUEL - Total					(\$198.11)	
			1770 - Total					(\$198.11)	
	1780	CONCRETE SIDEWALK, 4 IN.	Material		2	Jan 2, 2025	SYSTEM	(\$870.84)	
					3	Jan 16, 2025	SYSTEM	(\$24,051.34)	
			- Total					(\$24,922.18)	
			Material - Total					(\$24,922.18)	
			MaterialCredit		3	Jan 16, 2025	SYSTEM	\$870.84	
					4	Feb 3, 2025	SYSTEM	\$24,051.34	
			- Total					\$24,922.18	



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3171	1780	CONCRETE SIDEWALK, 4 IN.	MaterialCredit - Total					\$24,922.18	
			1780 - Total					\$0.00	
	1790	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		2	Jan 2, 2025	SYSTEM	(\$399.95)	
					3	Jan 16, 2025	SYSTEM	(\$399.95)	
					4	Feb 3, 2025	SYSTEM	(\$2,542.55)	
					5	Feb 18, 2025	SYSTEM	(\$3,042.49)	
			- Total					(\$6,384.94)	
			Material - Total					(\$6,384.94)	
			MaterialCredit		3	Jan 16, 2025	SYSTEM	\$399.95	
					4	Feb 3, 2025	SYSTEM	\$399.95	
					5	Feb 18, 2025	SYSTEM	\$2,542.55	
					6	Mar 3, 2025	SYSTEM	\$3,042.49	
			- Total					\$6,384.94	
			MaterialCredit - Total					\$6,384.94	
			Overrun	Overrun	4	Feb 3, 2025	SYSTEM	\$114.27	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user younge2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					4	Feb 3, 2025	SYSTEM	(\$114.27)	
					5	Feb 18, 2025	SYSTEM	\$614.21	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user younge2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Feb 18, 2025	SYSTEM	(\$614.21)	
					6	Mar 3, 2025	SYSTEM	(\$614.21)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					7	Mar 17, 2025	SYSTEM	(\$285.68)	
			Overrun - Total					(\$899.89)	
			Overrun - Total					(\$899.89)	
			1790 - Total					(\$899.89)	
	1820	CONSTRUCTION SIGNS	Overrun	Overrun	2	Jan 2, 2025	SYSTEM	(\$1,813.56)	
					3	Jan 16, 2025	SYSTEM	\$1,813.56	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '7.14000 - 7.14000, 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
			1820 - Total					\$0.00	
	1950	CURB INLET CHECK	Material		3	Jan 16, 2025	SYSTEM	\$1,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user netzee1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					3	Jan 16, 2025	SYSTEM	(\$1,940.00)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			1950 - Total					\$0.00	
	1990	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Construction Stockpile		6	Mar 3, 2025	SYSTEM	(\$1,825.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Mar 17, 2025	SYSTEM	(\$2,920.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Apr 2, 2025	SYSTEM	(\$730.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3171	1990	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Construction Stockpile	- Total				(\$5,475.00)	
			Construction Stockpile - Total					(\$5,475.00)	
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$10,950.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$10,950.00	
			Construction Stockpile STMI - Total					\$10,950.00	
			1990 - Total					\$5,475.00	
	2000	POST, SIGNAL 8 FT.	Construction Stockpile		6	Mar 3, 2025	SYSTEM	(\$2,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Mar 17, 2025	SYSTEM	(\$4,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$7,475.00)	
			Construction Stockpile - Total					(\$7,475.00)	
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$13,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$13,800.00	
			Construction Stockpile STMI - Total					\$13,800.00	
			2000 - Total					\$6,325.00	
	2010	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile		4	Feb 3, 2025	SYSTEM	(\$4,448.68)	Payment Estimate Item Adjustment generated Stockpile Transaction
					5	Feb 18, 2025	SYSTEM	(\$635.53)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Mar 3, 2025	SYSTEM	(\$635.53)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Mar 17, 2025	SYSTEM	(\$5,084.21)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Apr 2, 2025	SYSTEM	(\$3,813.16)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$14,617.11)	
			Construction Stockpile - Total					(\$14,617.11)	
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$24,150.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$24,150.00	
			Construction Stockpile STMI - Total					\$24,150.00	
			2010 - Total					\$9,532.89	
	2060	BASE, CONCRETE	Material		6	Mar 3, 2025	SYSTEM	(\$4,069.76)	
				- Total				(\$4,069.76)	
			Material - Total					(\$4,069.76)	
			MaterialCredit		7	Mar 17, 2025	SYSTEM	\$4,069.76	
				- Total				\$4,069.76	
			MaterialCredit - Total					\$4,069.76	
			2060 - Total					\$0.00	
	2090	MISC.	Construction Stockpile		5	Feb 18, 2025	SYSTEM	(\$539.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Mar 17, 2025	SYSTEM	(\$1,078.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$1,617.00)	
			Construction Stockpile - Total					(\$1,617.00)	
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$5,390.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$5,390.00	
			Construction Stockpile STMI - Total					\$5,390.00	
			2090 - Total					\$3,773.00	
	2120	SHF-FLAT SHEET	Construction Stockpile		3	Jan 16, 2025	SYSTEM	\$528.32	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Apr 5, 2025

Contract ID: 240419-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3171	2120	FLUORESCENT	STMI	- Total				\$528.32	
			Construction Stockpile STMI - Total				\$528.32		
			2120 - Total				\$528.32		
	J8S3171 - Total							(\$15,038.02)	
J8S3224	2490	SH-FLAT SHEET	Construction Stockpile		8	Apr 2, 2025	SYSTEM	(\$160.99)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$160.99)		
			Construction Stockpile - Total				(\$160.99)		
			Construction Stockpile STMI		3	Jan 16, 2025	SYSTEM	\$4,033.77	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$4,033.77		
			Construction Stockpile STMI - Total				\$4,033.77		
			2490 - Total				\$3,872.78		
	J8S3224 - Total							\$3,872.78	
Overall - Total								\$62,509.65	



Contract Adjustments for Contract - 240419-G05

There are no contract adjustments to display for this contract.