



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2024

Pay Estimate Created Date: June 17, 2024

Progress Estimate Number 1	Contract ID 240419-H04 Prime Contractor H.R. Quadri Contractors, LLC	Pay Period Start See NTP Date Pay Period End June 15, 2024	Original Contract Amount \$1,131,594.55 Net Change Order Amount \$0.00 Current Contract Amount \$1,131,594.55
--------------------------------------	---------------------------------------------------------------------------------------	-----------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
June 17, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	hendrm1
June 17, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	dowdyd
June 18, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		7.31%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 1, 2024	May 1, 2024	
Letting Date	April 19, 2024	April 19, 2024	
Notice to Proceed Date	June 3, 2024	June 3, 2024	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
240419-H04			
Total Posted Items Pay	\$82,670.50	\$0.00	\$82,670.50
Gross Item Adjustments	(\$49,987.50)	\$0.00	(\$49,987.50)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$32,683.00		\$32,683.00

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3739	0010	2013000	CLEARING AND GRUBBING	ACRE	\$1,000.000	1	\$1,000.00
	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$60,000.000	0.364	\$21,840.00
	0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$15.000	762.233	\$11,433.50
	0140	4039905	MISC.OPTIONAL PAVEMENT	SQYD	\$100.000	359.98	\$35,998.00
	0210	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	273	\$1,911.00
	0220	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$45.000	2	\$90.00
	0230	6161025	CHANNELIZER (TRIM LINE)	EA	\$24.000	58	\$1,392.00
	0250	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$3,000.000	2	\$6,000.00
	0480	8061006	ALTERNATE DITCH CHECK	LF	\$10.000	45	\$450.00
0500	8061019	SILT FENCE	LF	\$3.000	852	\$2,556.00	
Project J9P3739 - Total							\$82,670.50
Overall - Total							\$82,670.50

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3739	0100	TYPE 5 AGGREGATE FOR	Material			-762.233	\$15.00	(\$11,433.50)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2024

Pay Estimate Created Date: June 17, 2024

Progress Estimate Number 1	Contract ID 240419-H04	Pay Period Start See NTP Date	Original Contract Amount \$1,131,594.55
	Prime Contractor H.R. Quadri Contractors, LLC	Pay Period End June 15, 2024	Net Change Order Amount \$0.00
			Current Contract Amount \$1,131,594.55

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3739		BASE (6 IN. THICK)						
	0140	MISC.	Material			-359.98	\$100.00	(\$35,998.00)
	0500	SILT FENCE	Material			-852	\$3.00	(\$2,556.00)
Total								(\$49,987.50)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on June 19, 2024

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3739	FAF 61-5(41)	Add turn lanes	61	STE GENEVIEVE	at Industrial River Road near Ste. Genevieve

Totals by Job Numbers			
-----------------------	--	--	--

		This Estimate	Previous	To Date
J9P3739	Posted Item Pay	\$82,670.50	\$0.00	\$82,670.50
	Gross Item Adjustments	(\$49,987.50)	\$0.00	(\$49,987.50)
	Gross Item Pay	\$32,683.00	\$0.00	\$32,683.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 19, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3739, Item 3040506, Project Item Line Number 0100, Material Set 304050696, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Line Number 0100 Compacted Type 1 & 5 Base - Contractor waiting on third party testing to send results. Have not received QC/QA split sample.	hendrm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3739, Item 3040506, Project Item Line Number 0100, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Line Number 0100 Agg Base Type 1 & 5 Limestone/Dolomite - Contractor waiting on third party testing to send results, have not received QC/QA split sample.	hendrm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3739, Item 4039905, Project Item Line Number 0140, Material Set 403990596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Line Number 0140 Natural Sand for Conc Class A - Contractor waiting on third party testing to send results, have not received QC/QA split sample.	hendrm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3739, Item 4039905, Project Item Line Number 0140, Material Set 403990596, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action 0501CCPAQCQA Pavement is insufficient.	Line Number 0140 Concrete, Pavment contractor mix or QCQA - waiting on 28 day breaks.	hendrm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3739, Item 4039905, Project Item Line Number 0140, Material Set 403990596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Line Number 0140 PCCP or Masonry 1" Max LS/DO - Contractor waiting on third party testing to send results, have not received QC/QA split sample.	hendrm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3739, Item 8061019, Project Item Line Number 0500, Material Set 806101996, Material 1011GXT2 - Geotextile Fabric for TempSiltFence (T2), Acceptance Action Generic 1011GXT2 is insufficient.	Line Number 0500 Geotextile Fabric for Temp Silt Fence - Pending material certs.	hendrm1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-H04	J9P3739	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.36	\$60,000.00	\$21,840.00
		0001	0030	2031000	CLASS A EXCAVATION	1,270.00	0.00	1,270.00	CUYD	0.00	\$15.00	\$0.00
		0001	0040	2035500	EMBANKMENT IN PLACE	3,054.00	0.00	3,054.00	CUYD	0.00	\$20.00	\$0.00
		0001	0050	2036000	COMPACTING EMBANKMENT	1,016.00	0.00	1,016.00	CUYD	0.00	\$5.00	\$0.00
		0001	0060	2063000	CLASS 3 EXCAVATION	18.00	0.00	18.00	CUYD	0.00	\$20.00	\$0.00
		0001	0070	2063300	CLASS 4 EXCAVATION	38.00	0.00	38.00	CUYD	0.00	\$20.00	\$0.00
		0001	0080	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	22.00	0.00	22.00	100F	0.00	\$200.00	\$0.00
		0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	329.00	0.00	329.00	SQYD	0.00	\$10.00	\$0.00
		0001	0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	4,366.00	0.00	4,366.00	SQYD	762.23	\$15.00	\$11,433.50
		0001	0110	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	466.40	0.00	466.40	TONS	0.00	\$116.00	\$0.00
		0001	0120	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	15.50	0.00	15.50	TONS	0.00	\$163.00	\$0.00
		0001	0130	4019905	MISC.TEMPORARY OPTIONAL PAVEMENT & BASE	373.00	0.00	373.00	SQYD	0.00	\$1.00	\$0.00
		0001	0140	4039905	MISC.OPTIONAL PAVEMENT	4,365.80	0.00	4,365.80	SQYD	359.98	\$100.00	\$35,998.00
		0001	0150	4071005	TACK COAT	476.00	0.00	476.00	GAL	0.00	\$4.00	\$0.00
		0001	0160	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	0.00	\$1.00	\$0.00
		0001	0170	6083003	3 IN. CONCRETE MEDIAN STRIP	44.90	0.00	44.90	SQYD	0.00	\$30.00	\$0.00
		0001	0180	6089902	MISC.ISLAND TUBULAR MARKER	6.00	0.00	6.00	EA	0.00	\$100.00	\$0.00
		0001	0190	6097000	ROCK LINING	152.00	0.00	152.00	CUYD	0.00	\$50.00	\$0.00
		0001	0200	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$2,000.00	\$0.00
		0001	0210	6161005	CONSTRUCTION SIGNS	646.00	0.00	646.00	SQFT	273.00	\$7.00	\$1,911.00
		0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	3.00	0.00	3.00	EA	2.00	\$45.00	\$90.00
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	80.00	0.00	80.00	EA	58.00	\$24.00	\$1,392.00
		0001	0240	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	0.00	\$2,000.00	\$0.00
		0001	0250	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0260	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,200.00	\$0.00
		0001	0270	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$156,100.00	\$0.00
		0001	0280	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0290	6191000	PAVEMENT EDGE TREATMENT	4,020.00	0.00	4,020.00	LF	0.00	\$2.50	\$0.00
		0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	0.00	12.00	LF	0.00	\$24.00	\$0.00
		0001	0310	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	178.00	0.00	178.00	LF	0.00	\$24.00	\$0.00
		0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	8.00	0.00	8.00	EA	0.00	\$340.00	\$0.00
		0001	0330	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	8.00	0.00	8.00	EA	0.00	\$35.00	\$0.00
		0001	0340	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,537.00	0.00	5,537.00	LF	0.00	\$0.30	\$0.00
		0001	0350	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	7,538.00	0.00	7,538.00	LF	0.00	\$0.30	\$0.00
		0001	0360	6207001	PAVEMENT MARKING REMOVAL	15,745.00	0.00	15,745.00	LF	0.00	\$0.75	\$0.00
		0001	0370	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	14,632.00	0.00	14,632.00	LF	0.00	\$1.45	\$0.00
		0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	4,434.00	0.00	4,434.00	SQYD	0.00	\$5.70	\$0.00
		0001	0390	6269909	MISC.OPTIONAL SHOULDER RUMBLE STRIP	18.00	0.00	18.00	STA	0.00	\$870.00	\$0.00
		0001	0400	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$12,000.00	\$0.00
		0001	0410	7261015	15 IN. PIPE GROUP A	28.00	0.00	28.00	LF	0.00	\$100.00	\$0.00
		0001	0420	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0001	0430	7339903	MISC.8' X 6' REINFORCED CONCRETE BOX CULVERT (WITH HEADWALL)	37.00	0.00	37.00	LF	0.00	\$2,250.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-H04	J9P3739	0001	0440	8025006	MULCHING	0.70	0.00	0.70	ACRE	0.00	\$1,500.00	\$0.00
		0001	0450	8051000A	SEEDING - COOL SEASON GRASSES	0.70	0.00	0.70	ACRE	0.00	\$2,000.00	\$0.00
		0001	0460	8061003	SEDIMENT TRAP EXCAVATION	20.00	0.00	20.00	CUYD	0.00	\$1.00	\$0.00
		0001	0470	8061004	SEDIMENT TRAP ROCK	20.00	0.00	20.00	CUYD	0.00	\$1.00	\$0.00
		0001	0480	8061006	ALTERNATE DITCH CHECK	135.00	0.00	135.00	LF	45.00	\$10.00	\$450.00
		0001	0490	8061017	TEMPORARY SEEDING	0.20	0.00	0.20	ACRE	0.00	\$1.00	\$0.00
		0001	0500	8061019	SILT FENCE	3,560.00	0.00	3,560.00	LF	852.00	\$3.00	\$2,556.00
		0001	0510	8064140	TYPE 3B EROSION CONTROL BLANKET	3,554.00	0.00	3,554.00	SQYD	0.00	\$3.00	\$0.00
		0040	0520	9031270A	2 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	0.00	\$30.00	\$0.00
		0040	0530	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00
		0040	0540	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0040	0550	9035004A	SH-FLAT SHEET	15.00	0.00	15.00	SQFT	0.00	\$36.00	\$0.00
		Project J9P3739 - Total Value Posted to Date as of Report Generated Date										
240419-H04 Overall - Total Value Posted to Date as of Report Generated Date											\$82,670.50	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 19, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3739

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2013000	CLEARING AND GRUBBING	6/6/24	6/17/24	1.00	ACRE	MO 61 at Industrial River Dr.	845+67.60	LT	864+75.00	LT	
0020	2022010	REMOVAL OF IMPROVEMENTS	6/6/24	6/17/24	0.36	LS	MO 61 SB Shoulder, Box Culvert	845+67.60	RT	864+75.00	RT	Saw Cut, Flared End Section, RCB Head Wall and Wing Wall, Billboard
0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	6/11/24	6/17/24	762.23	SQYD	MO 61 SB Shoulder	844+08.60	RT	864+75.00	RT	
0140	4039905	MISC.	6/12/24	6/17/24	66.66	SQYD	West of the Project. West of the Red Barn Door.	848+52.6		850+02.6		
			6/17/24	6/17/24	126.66	SQYD	West of the Project. East of the Red Barn Door.	850+32.6		853+17.6		
			6/13/24	6/17/24	73.33	SQYD	South Shoulder Pour by Industrial River Rd.	853+17.6		854+82.6		
			6/17/24	6/17/24	93.33	SQYD	South Shoulder Pour by Industrial River Rd.	855+12.6		857+22.6		
0210	6161005	CONSTRUCTION SIGNS	6/3/24	6/17/24	12.00	SQFT	Mo. 61 - Ste. Gen County					
			6/17/24	6/17/24	21.00	SQFT	Mo. 61 - Ste. Gen County					
			6/17/24	6/17/24	24.00	SQFT	Mo. 61 - Ste. Gen County					
			6/17/24	6/17/24	32.00	SQFT	Mo. 61 - Ste. Gen County					
			6/17/24	6/17/24	48.00	SQFT	Mo. 61 - Ste. Gen County					
			6/17/24	6/17/24	48.00	SQFT	Ste. Gen. County					
0220	6161008	ADVANCED WARNING RAIL SYSTEM	6/3/24	6/17/24	2.00	EA	Mo. 61 - Ste. Gen County	LM 225.83	RT	LM 227.28	LT	One rail system at each LM location.
0230	6161025	CHANNELIZER (TRIM LINE)	6/11/24	6/17/24	58.00	EA	MO 61 and Industrial River Dr.	844+52	RT	865+73	RT	
0250	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	6/3/24	6/17/24	2.00	EA	Mo. 61 - Ste. Gen County	LM 225.43	RT	LM 227.84	LT	One message sign at each LM location.
0480	8061006	ALTERNATE DITCH CHECK	6/4/24	6/17/24	15.00	LF	Culver pipe inlet on west side of MO 61	849+45.43	RT			
			6/17/24	6/17/24	30.00	LF	North Gabouri Creek at MO 61 and Industrial River Dr.	167.35	CL			
0500	8061019	SILT FENCE	6/4/24	6/17/24	697.00	LF	NB MO 61 and Industrial River Dr.	LM 167.515				
			6/7/24	6/17/24	40.00	LF	MO 61 at box culvert inlet.	857+25.36	RT			
			6/17/24	6/17/24	115.00	LF	MO 61/Industrial River Dr. along creek	1000+22.00	RT	1002+92.08	RT	

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post			
J9P3739	0210	June 3, 2024	12	GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		226.94	Mo. 61 LT	1.00	6.00		6.00	6.00			
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		226.36	Mo. 61 RT	1.00	6.00		6.00	6.00			
			21	WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		226.47	Mo. 61 RT	1.00	16.00		16.00		16.00		
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		226.47	Mo. 61 RT	1.00	5.00		5.00		5.00		
			24	CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		225.58	Mo. 61 RT	1.00	12.00		12.00		12.00		
				CONST-5 36x48 12.00 POINT OF PRESENCE		225.70	Mo. 61 RT	1.00	12.00		12.00		12.00		
				CONST-5 36x48 12.00 POINT OF PRESENCE		227.40	Mo. 61 LT	1.00	12.00		12.00		12.00		
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		227.53	Mo. 61 LT	1.00	12.00		12.00		12.00		
			32	WO21-5 48x48 16.00 SHOULDER WORK AHEAD		226.03	Mo. 61 RT	1.00	16.00		16.00		16.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		225.83	Mo. 61 RT	1.00	16.00		16.00		16.00		
				WO5-1 48x48 16.00 ROAD/BRIDGE/RAMP NARROWS		226.28	Mo. 61 RT	1.00	16.00		16.00		16.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		227.28	Mo. 61 LT	1.00	16.00		16.00		16.00		
				WO21-5 48x48 16.00 SHOULDER WORK AHEAD		227.14	Mo. 61 LT	1.00	16.00		16.00		16.00		
				WO5-1 48x48 16.00 ROAD/BRIDGE/RAMP NARROWS		227.07	Mo. 61 LT	1.00	16.00		16.00		16.00		
			48	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.017	Molasses Hollow Rd. -West- RT	1.00	16.00		16.00		16.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.076	Creek Rd. -West- RT	1.00	16.00		16.00		16.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.313	Indian River Rd. -south- RT	1.00	16.00		16.00		16.00		
				R2-1 36x48 12.00 SPEED LIMIT XX		226.94	Mo. 61 LT - 45mph	1.00	12.00		12.00		12.00		
				R2-1 36x48 12.00 SPEED LIMIT XX		226.36	Mo. 61 RT - 45mph	1.00	12.00		12.00		12.00		
				R2-1 36x48 12.00 SPEED LIMIT XX		225.58	Mo. 61 RT - 55mph	1.00	12.00		12.00		12.00		
				R2-1 36x48 12.00 SPEED LIMIT XX		227.53	Mo. 61 LT - 55mph	1.00	12.00		12.00		12.00		
			0210 - Total												273



Line Item Adjustments by Estimate

Jun 19, 2024

Contract ID: 240419-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3739	0100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		1	Jun 17, 2024	SYSTEM	(\$11,433.50)		
			- Total						(\$11,433.50)	
			Material - Total						(\$11,433.50)	
	0100 - Total								(\$11,433.50)	
	0140	MISC.	Material		1	Jun 17, 2024	SYSTEM	(\$35,998.00)		
			- Total						(\$35,998.00)	
			Material - Total						(\$35,998.00)	
	0140 - Total								(\$35,998.00)	
	0500	SILT FENCE	Material		1	Jun 17, 2024	SYSTEM	(\$2,556.00)		
			- Total						(\$2,556.00)	
			Material - Total						(\$2,556.00)	
	0500 - Total								(\$2,556.00)	
J9P3739 - Total								(\$49,987.50)		
Overall - Total								(\$49,987.50)		



Contract Adjustments for Contract - 240419-H04

There are no contract adjustments to display for this contract.