



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 20, 2026

Pay Estimate Created Date: March 1, 2026

Final Estimate Number 13	Contract ID 240419-H04	Prime Contractor H.R. Quadri Contractors, LLC	Pay Period Start February 2, 2026	Pay Period End March 1, 2026	Original Contract Amount \$1,131,594.55	Net Change Order Amount (\$66,129.21)	Current Contract Amount \$1,065,465.34
------------------------------------	----------------------------------	---	---	--	---	---	--

Approval Date		By User
March 5, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	bollis1
May 18, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	marsdm1
May 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024	August 27, 2024	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	March 26, 2026	March 26, 2026	
Awarded Date	May 1, 2024	May 1, 2024	
Letting Date	April 19, 2024	April 19, 2024	
Notice to Proceed Date	June 3, 2024	June 3, 2024	
Work Began Date	June 3, 2024	June 3, 2024	

Contract Total Pay For Estimate No. 13

	This Estimate	Previous	To Date
240419-H04			
Total Posted Items Pay	\$0.00	\$1,065,465.35	\$1,065,465.35
Gross Item Adjustments	\$0.00	(\$155.40)	(\$155.40)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,065,309.95	\$1,065,309.95
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 20, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3739	FAF 61-5(41)	Add turn lanes	61	STE GENEVIEVE	at Industrial River Road near Ste. Genevieve

Totals by Job Numbers

J9P3739	This Estimate	Previous	To Date
Posted Item Pay	\$0.00	\$1,065,465.35	\$1,065,465.35
Gross Item Adjustments	\$0.00	(\$155.40)	(\$155.40)
Gross Item Pay	\$0.00	\$1,065,309.95	\$1,065,309.95
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 20, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-H04	J9P3739	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$60,000.00	\$60,000.00
		0001	0030	2031000	CLASS A EXCAVATION	1,270.00	89.10	1,359.10	CUYD	1,359.10	\$15.00	\$20,386.50
		0001	0040	2035500	EMBANKMENT IN PLACE	3,054.00	0.00	3,054.00	CUYD	3,054.00	\$20.00	\$61,080.00
		0001	0050	2036000	COMPACTING EMBANKMENT	1,016.00	0.00	1,016.00	CUYD	1,016.00	\$5.00	\$5,080.00
		0001	0060	2063000	CLASS 3 EXCAVATION	18.00	0.00	18.00	CUYD	18.00	\$20.00	\$360.00
		0001	0070	2063300	CLASS 4 EXCAVATION	38.00	0.00	38.00	CUYD	38.00	\$20.00	\$760.00
		0001	0080	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	22.00	0.00	22.00	100F	22.00	\$200.00	\$4,400.00
		0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	329.00	-329.00	0.00	SQYD	0.00	\$10.00	\$0.00
		0001	0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	4,366.00	221.10	4,587.10	SQYD	4,587.10	\$15.00	\$68,806.50
		0001	0110	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	466.40	-466.40	0.00	TONS	0.00	\$116.00	\$0.00
		0001	0120	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	15.50	-15.50	0.00	TONS	0.00	\$163.00	\$0.00
		0001	0130	4019905	MISC.TEMPORARY OPTIONAL PAVEMENT & BASE	373.00	-373.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0140	4039905	MISC.OPTIONAL PAVEMENT	4,365.80	-4,365.80	0.00	SQYD	0.00	\$100.00	\$0.00
		0001	0150	4071005	TACK COAT	476.00	-377.00	99.00	GAL	99.00	\$4.00	\$396.00
		0001	0160	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	1.00	\$1.00	\$1.00
		0001	0170	6083003	3 IN. CONCRETE MEDIAN STRIP	44.90	0.00	44.90	SQYD	44.90	\$30.00	\$1,347.00
		0001	0180	6089902	MISC.ISLAND TUBULAR MARKER	6.00	0.00	6.00	EA	6.00	\$100.00	\$600.00
		0001	0190	6097000	ROCK LINING	152.00	0.00	152.00	CUYD	152.00	\$50.00	\$7,600.00
		0001	0200	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	-1.00	0.00	LS	0.00	\$2,000.00	\$0.00
		0001	0210	6161005	CONSTRUCTION SIGNS	646.00	-210.75	435.25	SQFT	435.25	\$7.00	\$3,046.75
		0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	3.00	0.00	3.00	EA	3.00	\$45.00	\$135.00
		0001	0230	6161025	CHANNELIZER (TRIM-LINE)	80.00	0.00	80.00	EA	80.00	\$24.00	\$1,920.00
		0001	0240	6161040	FLASHING ARROW PANEL	3.00	-3.00	0.00	EA	0.00	\$2,000.00	\$0.00
		0001	0250	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0260	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$1,200.00	\$0.00
		0001	0270	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$156,100.00	\$156,100.00
		0001	0280	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-4.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	0290	6191000	PAVEMENT EDGE TREATMENT	4,020.00	0.00	4,020.00	LF	4,020.00	\$2.50	\$10,050.00
		0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	0.00	12.00	LF	12.00	\$24.00	\$288.00
		0001	0310	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	178.00	-27.00	151.00	LF	151.00	\$24.00	\$3,624.00
		0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	8.00	0.00	8.00	EA	8.00	\$340.00	\$2,720.00
		0001	0330	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	8.00	2.00	10.00	EA	10.00	\$35.00	\$350.00
		0001	0340	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,537.00	110.00	5,647.00	LF	5,647.00	\$0.30	\$1,694.10
		0001	0350	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	7,538.00	-358.00	7,180.00	LF	7,180.00	\$0.30	\$2,154.00
		0001	0360	6207001	PAVEMENT MARKING REMOVAL	15,745.00	-15,745.00	0.00	LF	0.00	\$0.75	\$0.00
		0001	0370	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	14,632.00	-14,632.00	0.00	LF	0.00	\$1.45	\$0.00
		0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	4,434.00	-4,434.00	0.00	SQYD	0.00	\$5.70	\$0.00
		0001	0390	6269909	MISC.OPTIONAL SHOULDER RUMBLE STRIP	18.00	-0.70	17.30	STA	17.30	\$870.00	\$15,051.00
		0001	0400	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0001	0410	7261015	15 IN. PIPE GROUP A	28.00	-14.00	14.00	LF	14.00	\$100.00	\$1,400.00
		0001	0420	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	0430	7339903	MISC.8' X 6' REINFORCED CONCRETE BOX CULVERT (WITH HEADWALL)	37.00	0.00	37.00	LF	37.00	\$2,250.00	\$83,250.00
		0001	0440	8025006	MULCHING	0.70	0.00	0.70	ACRE	0.70	\$1,500.00	\$1,050.00
		0001	0450	8051000A	SEEDING - COOL SEASON GRASSES	0.70	0.00	0.70	ACRE	0.70	\$2,000.00	\$1,400.00
		0001	0460	8061003	SEDIMENT TRAP EXCAVATION	20.00	-14.00	6.00	CUYD	6.00	\$1.00	\$6.00
		0001	0470	8061004	SEDIMENT TRAP ROCK	20.00	-14.00	6.00	CUYD	6.00	\$1.00	\$6.00
		0001	0480	8061006	ALTERNATE DITCH CHECK	135.00	-90.00	45.00	LF	45.00	\$10.00	\$450.00
		0001	0490	8061017	TEMPORARY SEEDING	0.20	-0.20	0.00	ACRE	0.00	\$1.00	\$0.00
		0001	0500	8061019	SILT FENCE	3,560.00	-2,413.00	1,147.00	LF	1,147.00	\$3.00	\$3,441.00
		0001	0510	8064140	TYPE 3B EROSION CONTROL BLANKET	3,554.00	0.00	3,554.00	SQYD	3,554.00	\$3.00	\$10,662.00
		0040	0520	9031270A	2 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	32.00	\$30.00	\$960.00
		0040	0530	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	1.00	0.00	1.00	EA	1.00	\$350.00	\$350.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
240419-H04	J9P3739	0040	0540	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	1.00	0.00	1.00	EA	1.00	\$600.00	\$600.00
		0040	0550	9035004A	SH-FLAT SHEET	15.00	0.00	15.00	SQFT	15.00	\$36.00	\$540.00
		0001	5001	5021332	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	0.00	4,587.10	4,587.10	SQYD	4,587.10	\$100.00	\$458,710.00
		0001	5002	6169902	MISC.TEMPORARY TRAFFIC CONTROL	0.00	1.00	1.00	EA	1.00	\$2,598.00	\$2,598.00
		0001	5003	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	591.00	591.00	SQYD	591.00	\$16.68	\$9,857.88
		0001	5004	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22. (BP-1)	0.00	125.70	125.70	TONS	125.70	\$194.39	\$24,434.82
		0001	5005	1094000A	FORCE ACCOUNT	0.00	17,799.79	17,799.79	EA	17,799.79	\$1.00	\$17,799.79
Project J9P3739 - Total Value Posted to Date as of Report Generated Date											\$1,065,465.34	
240419-H04 Overall - Total Value Posted to Date as of Report Generated Date											\$1,065,465.34	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.
The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 240419-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9P3739	0100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		1	Jun 17, 2024	SYSTEM	(\$11,433.50)						
					2	Jul 1, 2024	SYSTEM	(\$25,980.50)						
					2	Jul 1, 2024	SYSTEM	\$25,980.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					- Total							(\$11,433.50)		
					Material - Total							(\$11,433.50)		
					MaterialCredit		2	Jul 1, 2024	SYSTEM	\$11,433.50				
							- Total						\$11,433.50	
							MaterialCredit - Total						\$11,433.50	
					Overrun	Overrun	4	Aug 2, 2024	SYSTEM	(\$100.50)				
			5	Aug 16, 2024			SYSTEM	(\$3,216.00)						
			9	Dec 1, 2024			SYSTEM	\$3,316.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.00000 - 15.00000, 'is applied (if non-zero).					
			Overrun - Total							\$0.00				
			Overrun - Total							\$0.00				
			0100 - Total								\$0.00			
			0140	MISC.	Material		1	Jun 17, 2024	SYSTEM	(\$35,998.00)				
							2	Jul 1, 2024	SYSTEM	(\$173,178.00)				
							2	Jul 1, 2024	SYSTEM	\$173,178.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user corrij1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
							- Total						(\$35,998.00)	
Material - Total										(\$35,998.00)				
MaterialCredit		2					Jul 1, 2024	SYSTEM	\$35,998.00					
		- Total								\$35,998.00				
		MaterialCredit - Total								\$35,998.00				
0140 - Total								\$0.00						
0150	TACK COAT	Material						10	Jan 16, 2025	SYSTEM	(\$400.00)			
			10	Jan 16, 2025	SYSTEM	\$400.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
			11	Mar 17, 2025	SYSTEM	(\$396.00)								
			11	Mar 17, 2025	SYSTEM	\$396.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user corrij1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
			- Total							\$0.00				
			Material - Total							\$0.00				
			0150 - Total								\$0.00			
0160	PIPE COLLAR, TYPE A	Material		5	Aug 16, 2024	SYSTEM	(\$1.00)							
				5	Aug 16, 2024	SYSTEM	\$1.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user corrij1 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
				6	Sep 3, 2024	SYSTEM	(\$1.00)							
				6	Sep 3, 2024	SYSTEM	\$1.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user corrij1 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
				7	Sep 16, 2024	SYSTEM	(\$1.00)							



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 240419-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9P3739	0160	PIPE COLLAR, TYPE A	Material		7	Sep 16, 2024	SYSTEM	\$1.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user corrij1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
					0160 - Total							\$0.00	
	0300	PREF THERMO PVMT MARK, 24 IN WHIT	Material		5	Aug 16, 2024	SYSTEM	(\$288.00)					
					5	Aug 16, 2024	SYSTEM	\$288.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user corrij1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
					0300 - Total							\$0.00	
	0310	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		5	Aug 16, 2024	SYSTEM	(\$3,624.00)					
					5	Aug 16, 2024	SYSTEM	\$3,624.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user corrij1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
					0310 - Total							\$0.00	
	0320	PREF THERMO PVMT MARK, LT/RT ARROW	Material		5	Aug 16, 2024	SYSTEM	(\$2,720.00)					
					5	Aug 16, 2024	SYSTEM	\$2,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user corrij1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
					0320 - Total							\$0.00	
	0330	PREF THERMO PVMT MARK, YIELD TRIAN	Material		5	Aug 16, 2024	SYSTEM	(\$350.00)					
					5	Aug 16, 2024	SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user corrij1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
					Overrun	Overrun	5	Aug 16, 2024	SYSTEM	(\$70.00)			
							11	Mar 17, 2025	SYSTEM	\$70.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',35.00000 - 35.00000, 'is applied (if non-zero).		
							Overrun - Total						
Overrun - Total							\$0.00						
0330 - Total							\$0.00						
	0340	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		5	Aug 16, 2024	SYSTEM	(\$1,694.10)					
					5	Aug 16, 2024	SYSTEM	\$1,694.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user corrij1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
					Overrun	Overrun	5	Aug 16, 2024	SYSTEM	(\$33.00)			
							11	Mar 17, 2025	SYSTEM	\$33.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.30000 - 0.30000, 'is applied (if non-zero).		
							Overrun - Total						
Overrun - Total							\$0.00						



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 240419-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9P3739	0340	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Overrun - Total						\$0.00			
	0340 - Total								\$0.00			
	0350	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			5	Aug 16, 2024	SYSTEM	(\$2,154.00)			
						5	Aug 16, 2024	SYSTEM	\$2,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user corrij1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				- Total							\$0.00	
				Material - Total							\$0.00	
	0350 - Total								\$0.00			
	0410	15 IN. PIPE GROUP A	Material			5	Aug 16, 2024	SYSTEM	(\$1,400.00)			
						5	Aug 16, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user corrij1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
						6	Sep 3, 2024	SYSTEM	(\$1,400.00)			
						6	Sep 3, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user corrij1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
						7	Sep 16, 2024	SYSTEM	(\$1,400.00)			
						7	Sep 16, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user corrij1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				- Total							\$0.00	
				Material - Total							\$0.00	
	0410 - Total								\$0.00			
	0420	15 IN. GROUP A FLARED END SECT	Material			5	Aug 16, 2024	SYSTEM	(\$1,000.00)			
						5	Aug 16, 2024	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user corrij1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
						6	Sep 3, 2024	SYSTEM	(\$1,000.00)			
						6	Sep 3, 2024	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user corrij1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
						7	Sep 16, 2024	SYSTEM	(\$1,000.00)			
						7	Sep 16, 2024	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user corrij1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				- Total							\$0.00	
				Material - Total							\$0.00	
	0420 - Total								\$0.00			
0440	MULCHING	Material			4	Aug 2, 2024	SYSTEM	(\$1,050.00)				
					5	Aug 16, 2024	SYSTEM	(\$1,050.00)				
					5	Aug 16, 2024	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user corrij1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
			- Total							(\$1,050.00)		
			Material - Total							(\$1,050.00)		
					MaterialCredit		5	Aug 16, 2024	SYSTEM	\$1,050.00		
			- Total							\$1,050.00		
MaterialCredit - Total							\$1,050.00					



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 240419-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9P3739	0440 - Total								\$0.00					
	0450	SEEDING - COOL SEASON GRASSES	Material		4	Aug 2, 2024	SYSTEM		(\$1,400.00)					
					5	Aug 16, 2024	SYSTEM		(\$1,000.00)					
					5	Aug 16, 2024	SYSTEM		\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user corrij1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					- Total							(\$1,400.00)		
					Material - Total							(\$1,400.00)		
					MaterialCredit		5	Aug 16, 2024	SYSTEM			\$1,400.00		
					- Total							\$1,400.00		
					MaterialCredit - Total							\$1,400.00		
					0450 - Total								\$0.00	
					0500	SILT FENCE	Material		1	Jun 17, 2024	SYSTEM		(\$2,556.00)	
	2	Jul 1, 2024	SYSTEM						(\$2,556.00)					
	3	Jul 16, 2024	SYSTEM						(\$3,012.00)					
	- Total											(\$8,124.00)		
	Material - Total											(\$8,124.00)		
	MaterialCredit		2	Jul 1, 2024					SYSTEM			\$2,556.00		
			3	Jul 16, 2024					SYSTEM			\$2,556.00		
			4	Aug 2, 2024					SYSTEM			\$3,012.00		
	- Total											\$8,124.00		
	MaterialCredit - Total											\$8,124.00		
	0500 - Total								\$0.00					
	0520	2 IN. PSST POST - 12 GA.	Material		5	Aug 16, 2024	SYSTEM		(\$960.00)					
					6	Sep 3, 2024	SYSTEM		(\$960.00)					
					- Total							(\$1,920.00)		
					Material - Total							(\$1,920.00)		
MaterialCredit						6	Sep 3, 2024	SYSTEM			\$960.00			
						7	Sep 16, 2024	SYSTEM			\$960.00			
- Total								\$1,920.00						
MaterialCredit - Total							\$1,920.00							
0520 - Total								\$0.00						
5001	CONCRETE PAVEMENT (8 1/2 IN. NON-REINF,	Material		3	Jul 16, 2024	SYSTEM		(\$304,940.00)						
				3	Jul 16, 2024	SYSTEM		\$304,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				4	Aug 2, 2024	SYSTEM		(\$437,270.00)						
				4	Aug 2, 2024	SYSTEM		\$437,270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				5	Aug 16, 2024	SYSTEM		(\$458,713.00)						
				5	Aug 16, 2024	SYSTEM		\$458,713.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 240419-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3739	5001	CONCRETE PAVEMENT (8 1/2 IN. NON-REINF,	Material		6	Sep 3, 2024	SYSTEM	(\$458,713.00)		
					6	Sep 3, 2024	SYSTEM	\$458,713.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					7	Sep 16, 2024	SYSTEM	(\$458,713.00)		
					7	Sep 16, 2024	SYSTEM	\$458,713.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					8	Oct 16, 2024	SYSTEM	(\$246,935.30)		
					8	Oct 16, 2024	SYSTEM	\$246,935.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	Dec 1, 2024	SYSTEM	(\$246,935.30)		
					9	Dec 1, 2024	SYSTEM	\$246,935.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					10	Jan 16, 2025	SYSTEM	(\$246,935.30)		
					10	Jan 16, 2025	SYSTEM	\$246,935.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user corrij1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					11	Mar 17, 2025	SYSTEM	(\$246,935.30)		
					11	Mar 17, 2025	SYSTEM	\$246,935.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user corrij1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					- Total					
	Material - Total								\$0.00	
				Overrun	Overrun	4	Aug 2, 2024	SYSTEM	(\$690.00)	
						5	Aug 16, 2024	SYSTEM	(\$21,443.00)	
						8	Oct 16, 2024	SYSTEM	\$3.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',100.00000 - 100.00000, 'is applied (if non-zero).
						9	Dec 1, 2024	SYSTEM	\$22,130.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',100.00000 - 100.00000, 'is applied (if non-zero).
	Overrun - Total								\$0.00	
	Overrun - Total								\$0.00	
5001 - Total								\$0.00		
J9P3739	5004	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		11	Mar 17, 2025	SYSTEM	(\$24,434.82)		
					11	Mar 17, 2025	SYSTEM	\$24,434.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user corrij1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total					
	Material - Total								\$0.00	
				Other Item Adjustment	ACAD	10	Jan 16, 2025	corrij1	(\$155.40)	Asphalt Cement Price Adjustment
						11	Mar 17, 2025	corrij1	\$155.40	This Adjustment is being made to correct an error made on Estimate 10.
					11	Mar 17, 2025	corrij1	(\$155.40)	08/06/2024 – 08/07/2024 Mix: BP1 24-69 Line No. 5004 Installed Quantity: 125.70 Tons Virgin AC %: 4.3% Current Index: 551.25 Base Index: 580.00 Difference: -28.75 Adjustment: -\$155.40	



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 240419-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3739	5004	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD - Total				(\$155.40)	
Other Item Adjustment - Total							(\$155.40)		
5004 - Total								(\$155.40)	
J9P3739 - Total								(\$155.40)	
Overall - Total								(\$155.40)	



Contract Adjustments for Contract - 240419-H04

There are no contract adjustments to display for this contract.